

# **Engineering Update**

Wayne Reiersen

NCSX Project Meeting

December 20, 2000

# Topics

- Plans
- Progress
- Upcoming Milestones

# December 20 Milestones

- ✓ Coil geometry fixed
- ✗ Requirements (including reference scenario definition, flexibility, trim coils, and ancillary systems) in place
- ✓ Configuration-specific WBS developed
- ✓ Site selection finalized
- ✓ Option for providing power to coils selected
- ✓ Concepts for handling heat loads on plasma facing surfaces developed
- ✗ Initial cost estimates and development plans presented

# Coil Geometry Fixed

- The 1017 modular coils (with a supplemental TF set and a 5-coil PF set) was established as the reference engineering design for the PVR
- Coil data available on the Web

# Requirements in Place

- **Three reference scenarios now mandated**
  - 2T, 0.2s flattop, 2MA/s
  - 1T, 1.5s flattop, 2MA/s
  - Day One (1T, 0.2s flattop, 1.6MA/s)
- **Waveforms for all 3 scenarios posted on Web**
- **Requirements documented for stellarator core (WBS 1) and auxiliary systems (WBS 2)**

# Much Work on Requirements Remains

- Requirements for **flexibility** needed
  - Coil currents and multipolar fields received from Pomphrey for iota flexibility at 2T, impacts to be assessed
- Requirements for **trim coils** needed
  - Brooks and Hatcher exploring different coil configurations, performance requirements are TBD
- Requirements for **phased operation**
  - Day One facility must support initial (Phase 1) experimental objectives (what exactly does this mean?)
- **Requirements for diagnostics and supporting systems (power, utilities) need to be generated and documented**

# Configuration Specific WBS Generated

- The WBS was revised (to the 2-digit level) to reflect the reference engineering design
  - Draft E is on the Web
- Input solicited from cognizant engineers to develop WBS to 3-digit level

# Site Selection Finalized

- A study of D-site and C-site options was performed
- The combined PBX/PLT test cell was adopted as the reference site for the PVR
  - Clearing PBX/PLT test cell and bringing over DC power from D-site to C-site appears cheaper than moving 4 PBX beamlines to D-site

# Option for Providing Power to Coils Selected

- 24 TFTR power supply sections (PSS) are presently unclaimed by NSTX
- DC power could be economically brought over with aluminum bus and cables
- These PSS appear adequate for powering NCSX at 1T with a slightly reduced plasma current ramp rate (1.6 MA/s v. 2 MA/s)
- Full performance capability would be achieved by either buying new power supplies for C-site or sharing power supplies at D-site with NSTX

# Concepts for Handling Heat Loads

- Two concepts are being considered
  - Use large, formed panels for continuous plasma facing surface
  - Use discrete limiters and tiles
- Large panel option appears to be a simpler, more robust, and more flexible solution
- Key issues are fabricability and cost
  - ORNL is investigating, should have results by mid-January, down-selection to follow

# Initial Cost Estimates and Development Plans

- High priority activity
- Meetings scheduled twice each week to review scopes of work, technical requirements, candidate design approaches, costing methodology, and cost algorithms and estimates for each WBS element
- Initial estimates should be available for the next project meeting

# Excellent Progress in Configuration Development

- We think we have a workable machine configuration (a major milestone!)
- Near term focus on structural adequacy, fabricability, diagnostics integration, assembly, and cost
- **Trim coils not yet incorporated**
  - Design integration group will interface with Brooks and Hatcher to integrate trim coils

# January 30 Milestones

- Physics and engineering ready to commit to PVR
  - 60 days notice to DOE
  - No showstoppers apparent (especially in design of stellarator core)
- PVR plans and documentation requirements established
- Requirements finalized
- Configuration of internal hardware set
- Trim coil geometry set **NEW!**
- Port geometry and port allocations set
  - Diagnostics integration complete
- Initial cost and schedule estimates in place

# *Summary*

- *Generally tracking plan well but much work remains*
- *Progress in next period will be critical*
  - *Requirements*
  - *Structural analysis of modular coils*
  - *Diagnostics integration*
  - *Trim coil integration*
  - *Cost and schedule estimation*
- *Need to have solid technical basis to commit to PVR by end of January*