

## Ron Strykowsky

---

**From:** Ron Strykowsky [rstrykowsky@pppl.gov]  
**Sent:** Wednesday, March 12, 2003 11:54 AM  
**To:** nelsonbe@ornl.gov; williamsonde@ornl.gov; goransonpl@y12.doe.gov;  
ggettelfinger@pppl.gov; jchrzano@pppl.gov; rfeder@pppl.gov; mkalish@pppl.gov;  
sramakrishnan@pppl.gov; goliaro@pppl.gov; eperry@pppl.gov; tstevenson@pppl.gov;  
djohnson@pppl.gov; wreiersen@pppl.gov; ldudek@pppl.gov; hneilson@ppplgov;  
mzarnstorff@pppl.gov; wblanchard@pppl.gov; jlevine@pppl.gov  
**Cc:** bensonrd@ornl.gov; pheitzenroeder@pppl.gov; lyonjf@ornl.gov; bsimmons@pppl.gov;  
phampton@pppl.gov; jschmidt@pppl.gov; mwilliams@pppl.gov; ewinkler@pppl.gov  
**Subject:** NCSX Cost and Schedule Re-baseline exercise



COST ESTIMATE  
GUIDELINES.doc



SUMMARY  
DESCRIPTION.doc



ESTIMATING  
FORM.xls



CONTINGENCY  
PLAN.doc



WBS wasis.xls



NCSX FWP  
BASE.pdf

Folks,

As part of the Preliminary Design Review (PDR), we will present an updated and more detailed cost and schedule estimate which will document the project's official cost and schedule baseline. The PDR will emphasize the Stellarator Core Systems, specifically the Vacuum Vessel (WBS 12) and Modular Coils (WBS 14), however ALL WBS elements will be updated to reflect technical progress made since the CDR. This estimate will be reviewed by an independent review panel formed by DOE to validate the project's plans, estimates and technical baseline prior to approval of CD-2.

Attached are guidelines and reference materials to be used in preparing your updated estimates. The approach being taken is to review and revise existing CDR cost/schedule material along with explanations of changes that have occurred over the last year. As is indicated in the guidelines you are to submit a description of scope, cost estimate, contingency rationale, and schedule for each WBS element you're responsible for even if there are no changes (indicate by marking "No Changes" on each input form).

Your input should be sent back to me no later than April 11, 2003.

Thanks, Ron Strykowsky

Blanchard

- 21 Fueling Systems
- 22 Torus Vacuum Pumping System
- 23 Wall Conditioning Systems
- 24 ICH System NA

Williamson

- 14 Modular Coils
- 141 Winding Forms
- 16 Coil Services

Chrzanowski

- 142 Windings and Assembly
- 18 Field Period Assembly

Dudek

- 61 Water Cooling Systems
- 63 Utilities Systems Dudek
- 65 Facility Systems Integration

Feder

- 15 Structures

Gettelfinger

- 17 Cryostat and Base Support Structure
- 62 Cryogenic Systems

Goranson

- 11 In-Vessel Components
- 12 Vacuum Vessel Systems

Johnson  
    3 Diagnostics

Kalish  
    113 Internal Trim Coils  
    13 Conventional Coils  
    64 Helium Bakeout System

Levine  
    83 Environmental and Safety/QA Management

Neilson  
    81 Project Management and Control  
    9 Preparations for Operations

Nelson  
    19 Stellarator Core Management and Integration

Oliaro  
    5 Centrall&C Systems

Perry  
    7 Test Cell Preparation and Machine Assembly

Ramakrisnnan  
    4 Electrical Power Systems

Reiersen  
    82 Project Engineering

Stevenson  
    25 Neutral Beam Injection System

Zarnstorff  
    84 Project Physics

NCSX  
Preliminary Design Cost and Schedule Estimate Update  
Overall Guidance

**Background** (*or what is this all about*)

As part of the Preliminary Design Review (PDR), we will present an updated and more detailed cost and schedule estimate which will document the project's official cost and schedule baseline. The PDR will emphasize the Stellarator Core Systems specifically, the Vacuum Vessel (WBS 12) and Modular Coils (WBS 14), however ALL WBS elements will be updated to reflect technical progress made since the CDR. This estimate will be reviewed by an independent review panel formed by DOE to validate the project's plans, estimates and technical baseline prior to approval of CD-2.

The purpose of this document is to provide an overview of what is needed from you to update our project's cost and schedule estimate. The overall approach of this exercise is to "re-visit" the CDR estimates prepared one year ago and provide updates and revisions where appropriate. Once accepted by DOE these estimates would become the "official" baseline against which the entire project will be measured and will be placed under formal configuration control. As such it behoves you to ensure that your scope, cost, and schedule estimates are complete and sufficiently detailed to withstand audit scrutiny.

**Project Definition** (*or what is the scope and schedule I should work toward*)

**A. Scope**

The NCSX estimate will needed to be divided into three subprojects:

- 1. The NCSX Fabrication Project defined by the Total Estimated Costs (TEC)** – the TEC commences with start of Preliminary Design (Title I) on **April 1, 2003** and will end with first plasma June 2007. Refer to the Project GRD.  
[http://www.pppl.gov/me/NCSX\\_Engineering/Requirements/GRD/NCSX-GRD-00\\_dF.doc](http://www.pppl.gov/me/NCSX_Engineering/Requirements/GRD/NCSX-GRD-00_dF.doc) .

For purposes of this estimate, the TEC activities will commence on **APRIL 1, 2003**. However, in addition all systems and components needed to complete the next phase of operations (Initial Ohmic Heating or Phase III), including 3MW of neutral beams installed and tested should be estimated and included in the TEC. These activities will include all the design, fabrication, installation, and testing efforts needed to bring the NCSX device to operations. The TEC will include the following:

- Title I (Preliminary), Title II (Final), and Title III (Fabrication/Assembly Support) design, project engineering (WBS 82), and management and oversight (WBS 81);
- Physics Analyses/Requirements Development in support of the design process (project physics); and
- Equipment fabrication, assembly, installation, construction/fabrication management, and testing activities.

**2. Manufacturing development and R&D** (vacuum vessel prototype program, and Modular Coil Prototype and winding development.)

**3. Non-Project Costs in Support of NCSX Operations** – as indicated above, costs incurred in support of the NCSX Operations will be separately funded. Per current DOE guidance, the following fall into this category:

- Research Prep activities being accomplished in parallel with the fabrication project will need to be separately funded, but are NOT in the TEC => this is primarily activities under WBS 91 and some physics activities under WBS 84 that are not in direct support of the project design and fabrication activities; and
- Operational spares (WBS 93).

**B. Key Project Milestones (per the FWP)** (*or what are my key dates to work to*)

**NCSX**  
**Preliminary Design Cost and Schedule Estimate Update**  
**Overall Guidance**

Milestone	Schedule
Start Preliminary Design (Title I)	April 2003
Award Prototype Contract(s) for Modular Coils Winding Forms	March 2003
Award Prototype Contract(s) for Vacuum Vessel	March 2003
Preliminary Design Review of the Vacuum Vessel and Modular Coil	June 2003
DOE External Independent Review	July 2003
Complete CD-2 Milestone	August 2003
Complete Final Design Review for Modular Coils Winding Forms	December 2003
Complete CD-3 Milestone for Procurement and Fabrication of Components	February 2004
Award Production Contract for Modular Coils Winding Forms	March 2004
Complete Final Design Review for Vacuum Vessel	January 2004
Award Production Contract for TF Coils	October 2004
Award Production Contract for PF Coils	October 2004
First Modular Coil Winding Forms Delivered	June 2004
Complete First Modular Coil Fabrication	September 2004
Complete Delivery of TF Coils	September 2005
1 <sup>st</sup> Period of Vacuum Vessel Shell Delivered	March 2005
Begin Assembly of First Field Period	August 2005
Last Modular Coil Winding Form Delivered	June 2005
Last Field Period Assembled	May 2006
Pump Down of Vacuum Vessel	August 2006
Complete Operational Readiness Assessment	May 2007
Complete CD-4 Milestone (First Plasma and Completion of MIE Project)	June 2007

**Guidelines** (*or what YOU need to do*)

Your estimates should reflect work scope commencing **April 1,2003**.

**You must reconcile (explain and quantify) differences from your CDR estimate so DOE may understand cost increases/decreases.**

All laboratory labor estimates should be reported in **manhours, type of labor** and name of preferred individual if known. (e.g., EAEM, EADM, EASM, EATB, ORNL Engineers, ORNLDesigners, ORNL scientists, etc.). We will put in fully loaded labor rates for PPPL and ORNL and will let the scheduling system (Primavera) price up the costs. For Subcontracts (labor or materials) at PPPL, only the direct estimates are required. For Subcontracts placed by ORNL, we will need the fully loaded value to be input.

**NCSX**  
**Preliminary Design Cost and Schedule Estimate Update**  
**Overall Guidance**

You are asked to document the basis for your cost and schedule estimate (e.g., engineering judgment/scaling, vendor quotes if available, quantity takeoffs, unit pricing, etc.).

NCSX will be built on in the PBX/PLT Test Cell and with use of existing PPPL and other fusion program equipment. In your estimating, identify the existing equipment and/or facilities that will be used by NCSX.

There are three separate forms that will need to be submitted to document the cost and schedule estimate. A brief description of each follows and each is provided as a separate attachment. Each attachment contains some basic guidelines for completing the forms and identifies the key assumptions to be followed. In addition to completing these forms, additional supporting backup documentation in any format (Word, Excel, PDF, PowerPoint, etc.) should also be provided electronically to identify the basis of the estimate.

- **SUMMARY DESCRIPTION-(blank form and directions attached if needed- attachment 1A)** -(WORD format) This is the vehicle for describing the work, equipment to be re-used and modifications to existing facilities. This should be prepared for each level of WBS you estimate. Please revise/update the CDR material shown in [http://www.pppl.gov/ncsx/Project\\_Control/project\\_control.html](http://www.pppl.gov/ncsx/Project_Control/project_control.html) under "WBS details" (note user name and password is **ncsxcdr**. *NOTE; The WBS Groupings have changed since the CDR. Refer to attached CDR to Current WBS cross reference.*)
- **ESTIMATING FORM -(blank form attached if needed-attachment 1C)** (EXCEL format) This vehicle for tabulating your detailed cost and schedule estimates. Note that this workbook is broken into several worksheets. Please revise/update the cost AND schedule dates shown in [http://www.pppl.gov/ncsx/Project\\_Control/project\\_control.html](http://www.pppl.gov/ncsx/Project_Control/project_control.html) under "WBS details" /"BACKUP"(note user name and password is **ncsxcdr**. Also, please identify significant prerequisites to your tasks that would preclude them from starting or finishing. You may submit a linked schedule to supplement your estimates & schedule) (Refer to attached CDR to Current WBS cross reference)
- **CONTINGENCY PLAN (blank form attached if needed-attachment 2)** – (WORD format) This is the format for defining your contingency rational. Please revise/update the CDR material shown in [http://www.pppl.gov/ncsx/Project\\_Control/project\\_control.html](http://www.pppl.gov/ncsx/Project_Control/project_control.html) under "WBS details" (note user name and password is **ncsxcdr**. (Refer to attached CDR to Current WBS cross reference)

**Reference Material (or material that could help)**

- **Project WBS Dictionary** [http://www.pppl.gov/me/NCSX\\_Engineering/WBS/WBS\\_PageOne.pdf](http://www.pppl.gov/me/NCSX_Engineering/WBS/WBS_PageOne.pdf)
- **Project Level II Resource Loaded Schedule** (see attached NCSX FWP BASE) NOTE; This should be used as a starting point for establishing your schedule dates. As this schedule has been adjusted consistent with funding guidance and logic changes since the last CDR you will need to verify relative relationship between tasks as well as consistency with the projects milestones given above. This level II schedule will be revised to reflect your cost and schedule input and will form the NEW BASELINE YOU WILL BE MEASURED AGAINST.

NOTE: You must re-submit all documentation even if you are not changing the scope, cost or estimate. Mark "NO Changes" on each sheet.

SCHEDULE YOU ARE ASKED TO PROVIDE YOUR INPUT NO LATER THAN  
APRIL 11,2003.

Please let me know ASAP of any issues or questions. Ron Strykowsky 609-243-2674

**NCSX Preliminary Design Cost Estimate  
Description Summary Form  
Attachment 1A**

**Form and Directions**

The required content and format of the subsystem cost estimate which is to be submitted to the NCSX Project costing team at PPPL for integration into the overall NCSX preliminary cost estimate has been designed to be consistent with the reporting requirements of DOE. This structure and format will facilitate efficient integration of the subsystem cost data into the NCSX Cost Estimate and will provide traceability of cost from the NCSX Project level down through component level. This summary document provides the following information:

- General Description of the Work to be Performed. This should be a brief (several paragraphs at the most) description of the overall scope of work to be performed, including description of major activities to be accomplished.
- Description of Existing Equipment/Facilities to be Reused. Identify any major existing (either at PPPL or from other fusion laboratories) that you intend to reuse.
- Description of Major Modifications Required to Existing Equipment/Facilities. If major modifications are required of this existing equipment you intend to reuse, or if existing equipment and/or facilities need to be removed to facilitate installation of your sub-system, you should briefly identify this in your estimate.

The next page provides the form for your use in Word format.

**NCSX Preliminary Design Cost Estimate**  
**Description Summary Form**  
**Attachment 1A**  
**SUMMARY DESCRIPTION**

WBS Number:	Title:
Originator:	
<u>Description</u>	
<u>General Description of Work to be Performed:</u>	
<u>Description of Existing Equipment/Facilities to be Reused:</u>	
<u>Description of Major Modifications Required to Existing Equipment/Facilities:</u>	

Date:

**NCSX Fabrication Project Cost and Schedule Estimating Form**  
**(Attachment 1c - FAB)**

**WBS: 121**

Activity Title	Manhours	FY2003 \$\$	Start Date Month/Year	End Date Month/Year	Comments
<b><u>Labor</u></b>					
Preliminary Design (Title I)			EAEM EASM EADM ORNL Eng ORNL Physics RMRM2		SAMPLE - Put in specific labor type SAMPLE - Put in specific labor type
Final Design (Title II)			EMEM EMSM EMTB		SAMPLE - Put in specific labor type SAMPLE - Put in specific labor type SAMPLE - Put in specific labor type
Lab Fab/Assembly/Installation (Title III)			EEEM EESM EESM EETB		SAMPLE - Title III Engineering SAMPLE - Put in specific labor type SAMPLE - Put in specific labor type SAMPLE - Put in specific labor type
<b>Level of Effort</b>					
FY2003			RMRM3 FCEM		SAMPLE - Put in specific labor type SAMPLE - Put in specific labor type
FY2004					
FY2005					
FY2006					
FY2007					

Date:

**NCSX Fabrication Project Cost and Schedule Estimating Form**  
**(Attachment 1c - FAB)**

**WBS: 121**

Activity Title	Manhours	FY2003 \$\$	Start Date Month/Year	End Date Month/Year	Comments
<b><u>M&amp;S Costs</u></b>					
<b>Manufacturing Development</b>					
Purchased Design Services					
Procured Hardware/Material					<i>Include any M&amp;S carried over from FY2002</i>
<b>Procured Hardware/Material</b>					<i>Identify each procurement over \$100K individually</i>
<b>Purchased Design Services</b>					
<b>Procured Installation/Assembly Costs</b>					
<b>Other Costs</b>					
Travel					
Allocations (WBS 81 only)					

## NCSX Fabrication Project Cost and Schedule Estimating Form (Attachment 1c - FAB)

**WBS: 121**

Activity Title	Manhours	FY2003 \$\$	Start Date Month/Year	End Date Month/Year	Comments
----------------	----------	----------------	--------------------------	------------------------	----------

***Instructions for Completing Form***

- (1) One form for each 3 digit WBS element (e.g., 111, 121, 452, etc.) => if no 3 digit WBS, use 2 digit WBS (e.g., 81, 82, 84)
- (2) For Lab labor, provide estimate in manhours => provide estimate by specific labor type.
- (3) For M&S, provide estimate in FY2003 direct dollars if procured by PPPL, or in fully loaded dollars if procured by ORNL
- (4) Start and end date provided in month/year format => March/2003

**NCSX Preliminary Design Cost Estimate  
Guidelines and Form for Estimating Contingency  
Attachment 2**

**Cost Contingency Overview**

Contingency is the amount of additional money, above and beyond the base cost, that is required to ensure the project's success from a cost perspective.

**Contingency Estimating Procedure**

The contingency estimate is developed by assessing risk and weighting factors in three areas; technical, schedule, and cost. Although the suggested procedure for determining the appropriate percentage of contingency is outlined below, each WBS Manager has the option to modify it as appropriate to reach a more appropriate level of contingency for his sub-system. The following procedure should be utilized as a starting point in determining your contingency:

- Compare the conceptual state of the subsystem with the descriptions contained in **Table 2-1**. There are three factors to consider:
  - A Technical Risk Factor is assigned based on the current state and level of the design;
  - A Schedule Risk Factor is identified based on that subsystem's criticality to the overall schedule;
  - A Cost Risk Factor is assigned based on the overall estimating methodology used to arrive at the cost estimate for that subsystem.
- Compare the potential risk within a subsystem with **Table 2-2** to determine the appropriate weighting factor. A Technical Weight Factor is assigned based on the overall level of engineering and manufacturing difficulty for the subsystem. Often times it is not known if a certain design will be feasible, but is simple to manufacture. Conversely, an item/subsystem may be engineered quite easily, but has never been built. Some items/subsystems may even be pushing the state-of-the-art with uncertainty in the producibility of the design. Depending on the scenario between engineering and manufacturing, different Technical Weighting Factors may be applied.

A **standardized** Schedule Weighting Factor of 1% has been assigned for the NCSX conceptual Cost Estimate.

Cost Weighting Factors are assigned based on whether that subsystem is primarily composed of assembly items, therefore having only possible labor rate impacts, or if material costs are also included meaning raw material prices, vendor estimates, and labor rates may affect the estimate, thus requiring a larger Cost Weighting Factor.

- Once the Risk Factor and Weighting Factor is determined for each of the three areas (technical, schedule, and cost), multiply the individual risk factors by the appropriate weighting factors and then sum to determine the contingency percentage for each area.

Example: If the technical risk factor is 4 and the technical weighting factor is 4%, the total technical contingency component would be  $4 \times 4\% = 16\%$ . If the schedule risk factor is 4 and the schedule weighting factor is 1% (Standardized), the total schedule contingency component would be  $4 \times 1\% = 4\%$ . If the cost risk factor is 3 and the cost weighting factor is 2%, then the total cost contingency component would be  $3 \times 2\% = 6\%$ . The total calculated contingency would thus be  $16\% + 4\% + 6\% = 26\%$ .

- Sum the contingency percentages for each area to arrive at a composite contingency percentage. The dollar amount of contingency will be determined by the NCSX Project Costing Team at PPPL by multiplying the base estimate (MIE + OPEX) by the calculated composite contingency percentage.

**NCSX Preliminary Design Cost Estimate  
Guidelines and Form for Estimating Contingency**  
**Attachment 2**

**Table 2-1  
Technical, Schedule, & Cost Risk Factors**

Risk Factor	<i>Technical</i>	<i>Schedule</i>	<i>Cost</i>
<b>1</b>	Existing Design and Off the Shelf H/W	<i>Not Used</i>	Off the Shelf or Catalog Item
<b>2</b>	Minor Modifications to an Existing design	No Schedule Impact on Any Other Subsystem	Vendor Quote from Established Drawings
<b>3</b>	Extensive Modification to an Existing Design	<i>Not Used</i>	Vendor Quote with Some Sketches
<b>4</b>	New Design, but Nothing Exotic	Delays Completion of Non-Critical Path Subsystem Activity	In-House Estimate Based on Previous Similar Experience
<b>6</b>	New Design, Different from Established Design or Existing Technology	<i>Not Used</i>	In-House Estimate with Minimal Experience, but Related to Existing Capabilities
<b>8</b>	New Design that Requires Some R&D, but Does Not Advance the State-of-the Art	Delays Completion of Critical Subsystem Activity	In-House Estimate with Minimal Experience and In-House Capabilities
<b>10</b>	New Design Development of New Technology which Advances the State-of-the Art	<i>Not Used</i>	Top-down Estimate Based on Experience from Analogous Programs
<b>15</b>	New Design, Way Beyond the Current State-of-the-Art	<i>Not Used</i>	Engineering Judgment

**NCSX Preliminary Design Cost Estimate  
Guidelines and Form for Estimating Contingency  
Attachment 2**

**Table 2-2  
Technical, Schedule & Cost Weighting Factors**

<b>Area</b>	<b>Condition</b>	<b>Risk %</b>
<b>Technical</b>	Design OR Manufacturing Uncertainties	2%
	Design AND Manufacturing Uncertainties	4%
<b>Schedule</b>	Same for All Cases	1%
<b>Cost</b>	Material Cost OR Labor Rate Uncertainties	1%
	Material Cost AND Labor Rate Uncertainties	2%

**NCSX Preliminary Design Cost Estimate  
Guidelines and Form for Estimating Contingency  
Attachment 2**

**Contingency Specification Rationale Worksheet**

WBS Level 4 Identifier:		Title:		
Originator:		Date:		
	Technical	Schedule	Cost	Total
Risk Factor (Table 2-1):				
Weighting Factor (Table 2-2):				
Percent				
<b>Recommended Contingency Allowance (%):</b>				
<b>Rationale for Selection of Contingency Allowance:</b>				

Date:



## NCSX WBS CROSS REFERENCE

### SORT

#### OLD WBS

4 Electrical Power Systems  
 41 AC Power  
 411 Auxiliary AC Power Systems  
 412 Experimental AC Power Systems  
 42 AC/DC Converters  
 421 C-Site AC/DC Converters  
 422 D-Site AC/DC Converters  
 43 DC Systems  
 431 C-Site DC Systems  
 432 D-to-C Site DC Systems  
 433 D Site DC Systems  
 44 Control and Protection Systems  
 441 Electrical Interlock Systems  
 442 Kiri Key Interlocks  
 443 Real Time Control Systems  
 444 Instrumentation Systems  
 445 Coil Protection Systems  
 446 Ground Fault Monitoring Systems  
 45 Power System Design and Integration  
 451 System Design and Interfaces  
 452 Electrical Systems Support  
 453 System Testing (PTPs)

5 Central I&C Systems Oliaro  
 51 TCP/IP Infrastructure Systems  
 52 Central Instrumentation and Control Systems  
 53 Data Acquisition & Facility Computing Systems  
 54 Facility Timing and Synchronization Systems  
 55 Real Time Plasma and Power Supply Control Systems  
 56 Central Safety Interlock Systems  
 57 Control Room Facility

6 Site and Facilities Dudek  
 61 Facility Modifications and Test Cell Preparations  
 611 Facility Modifications Outside the Test Cell  
 613 Seismic Modifications to the Test Cell Walls  
 62 Water Cooling Systems  
 622 Neutral Beam Water Cooling System  
 623 Vacuum Pumping Water Cooling System  
 624 Bakeout Water System  
 625 Diagnostic Water Cooling System  
 63 Cryogenic Systems  
 631 LN2-LHe Supply System  
 632 LN2 Coil Cooling Supply System  
 633 GN2 Cryostat Cooling System  
 64 Utility Systems  
 65 Helium Bakeout System  
 66 Facility Systems Integration

7 Machine Assembly Chrzanowski  
 71 Assembly Planning and Oversight Operations  
 711 Planning Activities  
 711 Planning Activities  
 712 Construction Management  
 713 Tooling Design & Fabrication  
 714 Construction Management

72 On-Site Pre-Assembly Operations  
 721 Preparation of Pre-Assembly Area  
 722 Receive, Inspect, and Test Coils  
 724 Receive, Inspect, and Test Vacuum Vessel  
 725 Assemble Field Periods  
 725 Assemble Field Periods

73 Test Cell and Basement Assembly Operations  
 74 Measurement Systems  
 74 Measurement Systems

75 NCSX Platform Design and Fabrication  
 76 Tooling Design and Fabrication

8 Project Management and Integration  
 81 Project Management and Control  
 82 Project Engineering  
 83 Environmental and Safety/QA Management  
 84 Project Physics

9 Preparations for Operations  
 91 Pre-Operational Planning and Operations Staff Buildup  
 92 Pre-Operational and Integrated Systems Testing

#### CURRENT WBS

4 Electrical Power Systems  
 41 AC Power  
 411 Auxiliary AC Power Systems  
 412 Experimental AC Power Systems  
 42 AC/DC Converters  
 421 C-Site AC/DC Converters  
 422 D-Site AC/DC Converters  
 43 DC Systems  
 431 C-Site DC Systems  
 432 D-to-C Site DC Systems  
 433 D Site DC Systems  
 44 Control and Protection Systems  
 441 Electrical Interlock Systems  
 442 Kiri Key Interlocks  
 443 Real Time Control Systems  
 444 Instrumentation Systems  
 445 Coil Protection Systems  
 446 Ground Fault Monitoring Systems  
 45 Power System Design and Integration  
 451 System Design and Interfaces  
 452 Electrical Systems Support  
 453 System Testing (PTPs)  
 46 FCPC Building Modifications  
 5 Central I&C Systems  
 51 TCP/IP Infrastructure Systems  
 52 Central Instrumentation and Control Systems  
 53 Data Acquisition & Facility Computing Systems  
 54 Facility Timing and Synchronization Systems  
 55 Real Time Plasma and Power Supply Control System: Oliaro  
 56 Central Safety Interlock Systems  
 57 Control Room Facility  
 58 Central I&C Management and Integration  
 6 Facility Systems  
 7 Test Cell Preparation and Machine Assembly  
 72 Control Room Refurbishment TBD  
 71 Shield Wall Reconfiguration TBD  
 61 Water Cooling Systems  
 611 Neutral Beam Water Cooling System  
 612 Vacuum Pumping Water Cooling System  
 613 Bakeout Water System  
 614 Diagnostic Water Cooling System  
 62 Cryogenic Systems  
 621 LN2-LHe Supply System  
 622 LN2 Coil Cooling Supply System  
 623 GN2 Cryostat Cooling System  
 63 Utilities Systems Dudek  
 64 Helium Bakeout System  
 65 Facility Systems Integration

74 Machine Assembly Planning and Oversight  
 741 Planning Prior to Machine Assembly  
 181 Planning and Oversight  
 742 Construction Management  
 186 Tooling Design and Fabrication  
 742 Construction Management

182 Preparation of the TFTR Test Cell  
 183 Receipt, Inspection, and Testing of Coils  
 184 Receipt, Inspection, and Testing of Vacuum Vessel  
 18 Field Period Assembly  
 185 Field Period Assembly  
 75 Test Cell and Basement Assembly Operations  
 78 Measurement Systems  
 187 Measurement Systems  
 73 Platform Design and Fabrication TBD  
 77 Tooling Design and Fabrication  
 8 Project Oversight and Support  
 81 Project Management and Control  
 82 Project Engineering  
 83 Environmental and Safety/QA Management  
 84 Project Physics  
 9 Preparations for Operations  
 91 Pre-Operational Planning and Operations Staff Buildup  
 76 Integrated Systems Testing  
 92 Operational Spares

**WBS MANGER**

Ramakrisnan  
 Oliaro  
 Oliaro  
 Oliaro  
 Oliaro  
 Oliaro  
 Oliaro  
 Oliaro  
 Oliaro  
 Oliaro  
 Dudek  
 Perry  
 Perry  
 Perry  
 Dudek  
 Dudek  
 Dudek  
 Dudek  
 Dudek  
 Gettelfinger  
 Gettelfinger  
 Gettelfinger  
 Gettelfinger  
 Dudek  
 Kalish  
 Dudek  
 Perry  
 Perry  
 Chrzanowski  
 Perry  
 Chrzanowski  
 Perry  
 Chrzanowski  
 Perry  
 Perry  
 Perry  
 Chrzanowski  
 Chrzanowski  
 Chrzanowski  
 Chrzanowski  
 Chrzanowski  
 Perry  
 Perry  
 Chrzanowski  
 Perry  
 Perry  
 Perry  
 Perry  
 Perry  
 Levine  
 Zarnstorff  
 Neilson  
 Neilson  
 Reiersen  
 Neilson  
 Neilson  
 Perry  
 Neilson

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
1 - Stellarator Core Systems													
11 - In-Vessel Components													
111 - Limiters													
<b>Job: 1101 - Limiter Adv Concep Design-GORANSON</b>													
111-2-01	Update Concep Dsn for limiter	02JAN03*	85*	30APR03		2,160.00	12		Goranson = 16hrs				
L4-035	Incorporate radiation shields in FW panels (if r	06JAN03*	10*	17JAN03		0.00	45						
L4-036	Calculate bakeout heat loads on VV and in-vessel	06JAN03*	10*	17JAN03		0.00	55						
L4-037	Update design of initial limiter configuration	17MAR03*	5	21MAR03		0.00	30						
L4-038	Perform design studies for CFC liner with divert	17MAR03*	20	11APR03		0.00	15						
L4-039	Perform design studies for flowing Li divertor,	17MAR03*	20	11APR03		0.00	15						
111-2-1	Interface control documents for invessel compnts	30JAN03*	43*	31MAR03		7,640.00	34		GORANSON=24 ; ORNL DESIGN =40 ;				
111-3-1	Update cost estimate for Limiter	11FEB03*	34	28MAR03		5,400.00	35		GORANSON=40 ;				
111-3-2	Update planning for FY-04	12AUG03*	20	09SEP03		2,700.00	2,363		GORANSON=20 ;				
<b>Job: 1102 - Limiter Prelim&amp;Final Design-GORANSON</b>													
111-1-1	CAD models and drawings of limiter dsn	03OCT03*	75*	15JAN04		15,200.00	2,243		GORANSON=80 ; ORNL DEISGN =40 ;				
111-1-2	Thermal analysis of limiters	16JAN04	11	30JAN04		3,240.00	2,243		GORANSON=24 ;				
111-1-3	Stress analysis of limiters	02FEB04	17	24FEB04		3,240.00	2,243		GORANSON=24 ;				
111-1-4	Assembly plan for limiters	30JAN04*	55*	15APR04		3,240.00	2,206		GORANSON=24 ;				
111-2-2	Interface control document for diagnostics	31MAY04*	65*	27AUG04		3,240.00	2,110		GORANSON=24 ;				
111-2-3	Interface control document for Utilities	31MAY04*	65*	27AUG04		8,040.00	2,110		GORANSON=40 ; ORNL DEISGN =24 ;				
111-4-1	Design-to specification	05MAR04*	34*	21APR04		5,400.00	2,202		GORANSON=40 ;				
111-4-2	Draft Build-to (manufacturing) specification for	12AUG04*	21*	09SEP04		2,700.00	2,101		GORANSON=20 ;				
111-4-3	Final Build-to (manufacturing) specification for	12AUG04*	21*	09SEP04		2,700.00	2,101		GORANSON=20 ;				
111-5-1	Demonstrate installation feasibility	05MAR04*	54*	19MAY04		5,400.00	2,182		GORANSON=40 ;				
111-6-1	CAD models and drawings of limiter final design,	03NOV03*	86*	01MAR04		19,600.00	2,239		GORANSON=80 ; ORNL DEISGN =80 ;				
111-6-2	Final thermal analysis of limiters	01JUN04*	88*	30SEP04		5,400.00	2,086		GORANSON=40 ;				
111-6-3	Final stress analysis of vessel limiters	01JUN04*	88*	30SEP04		9,210.00	2,086		GORANSON=20 ; DAHLGREN=40hr ;				
114-1-1	Sensor specification and schematics of sensor pl	03NOV03*	86*	01MAR04		4,120.00	2,239		GORANSON=24 ; ORNL DEISGN =08 ;				
114-1-2	Interface and cost data input for tasks 111-2, 1	03NOV03*	86*	01MAR04		2,160.00	2,239		GORANSON=16 ;				
111-031	Title III engr	03OCT05*	130	31MAR06		18,408.91	1,695		EA/EM =29hr ; ORNLEM =97hr ;				

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	111-037	First Wall Panels Procurement	03OCT05*	60	23DEC05	89,390.95	251				41=68\$k ;		
	111-041	In-house Fab/assy	26DEC05	20	20JAN06	11,681.60	251				EM//SM =32hr ; EM/TB =96hr ;		
	116-012	FDR Limiters WBS 111 and 116		0	29SEP04	0.00	493				EA/DM =16hr ; ORNL EM =12hr ;		
	116-031	Title III engr	03OCT05*	120	17MAR06	3,459.56	1,705				41=04\$k ;		
	116-037	PFC Local I&C Procurement	03OCT05*	60	23DEC05	4,808.51	231				EM//SM =04hr ; EM/TB =48hr ;		
	116-041	In-house Fab/assy	26DEC05	20	20JAN06	4,473.76	231						

## 12 - Vacuum Vessel Systems

### 121 - Vacuum Vessel Assembly

#### Job: 1201 - Vacuum Vessel Dsn-GORANSON

L4-001	Reconstruct conceptual design of stellarator cor	01NOV02A	47	18DEC02A	29,760.00			Goranson-64; ORNL Design=192					
L4-002	Define modular coil winding geometry	16DEC02A	20*	22JAN03	0.00	82							
L4-003	Define VV shell and FW geometry	16DEC02A	37*	14FEB03	0.00	15							
L4-041	Design of VV	02JAN03*	92	09MAY03	64,470.00	5		GORANSON=96; ORNL DESIGN =288; JONES =30 ; COLE=120 ;					
L4-042	Establish final port geometry	16DEC02A	37*	14FEB03	0.00	25							
L4-043	Develop design of bolted angled joint	06JAN03*	50*	14MAR03	0.00	0							
L4-044	Build geometric mock-up to demo feasibility	17MAR03*	20	11APR03	0.00	0							
L4-045	Establish feasibility of swiping vac seals	17MAR03*	20	11APR03	0.00	0							
L4-046	Resolve interference with VV supports	17MAR03*	10	28MAR03	0.00	0							
L4-047	Establish envelopes & locations in vsl cmpnts	17FEB03*	15	07MAR03	0.00	25							
L4-048	Establish port allocations	14APR03*	10	25APR03	0.00	0							
L4-049	Perform FMECA	28APR03*	5	02MAY03	0.00	0							
L4-050	Establish instrumentation requirements	27JAN03*	5	31JAN03	0.00	70							
L4-053.5	Prepare performance (design-to) specification fo	09DEC02A	69*	25MAR03	5,400.00	28		GORANSON=40 ;					
L4-052	Evaluate design versus performance reqmnts	05MAY03*	10	16MAY03	0.00	0							
L4-053	Review and promote models/drawings	28APR03*	10	09MAY03	0.00	5							
L4-071.5	Develop design for VV insulation & attachments	19DEC02A	44*	28FEB03	30,400.00	55		GORANSON=160 ; ORNL DESIGN =80 ;					
L4-069	Perform thermal analysis of VV	22JAN03*	28*	28FEB03	21,600.00	55		GORANSON=160 ;					
L4-071	Calculate Heat leakage to cold mass	13JAN03*	5	17JAN03	0.00	75							
L4-064	Perform EM & Stress Analysis of VV	22JAN03*	28*	28FEB03	42,014.40	45		GORANSON=40 ; DAHLGREN=240hr ; Brooks = 0					
L4-065	Develop FEA model incl supports	31MAR03*	10	11APR03	0.00	0							

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 2 of 54

© Primavera Systems, Inc.

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	L4-066	Calc. buckling FOS &stresses under atmosp	14APR03*	5	18APR03	0.00	0						
	L4-067	Calculate disruption loads	14APR03*	5	18APR03	0.00	0						
	L4-068	Calculate stresses under combined loads	21APR03*	10	02MAY03	0.00	0						
	L4-054	Develop Interfaces	02JAN03*	95*	14MAY03	97,902.00	2						
	L4-055	Prepare Scope sheet items PFC's (WBS 12/11)	14APR03*	10	25APR03	0.00	15						
	L4-056	Prepare Scope sheet items (WBS 12/14)	05MAY03*	10	16MAY03	0.00	0						
	L4-057	Prepare Scope sheet items 12/21-23	28APR03*	5	02MAY03	0.00	10						
	L4-058	Prepare Scope sheet items ICH (WBS12/24)	16JAN03*	5	22JAN03	0.00	82						
	L4-059	Prepare Scope sheet items NB (WBS 12/25)	20JAN03*	5	24JAN03	0.00	80						
	L4-060	Prepare Scope sheet items diag (WBS 12/3)	28APR03*	15	16MAY03	0.00	0						
	L4-061	Prepare Scope sheet item grounding (WBS 12/4)	17FEB03*	5	21FEB03	0.00	60						
	L4-062	Prepare Scope sheet items I&C (WBS 12/5)	03FEB03*	5	07FEB03	0.00	70						
	L4-062.2	Prepare Scope sheet items (WBS 12/13)	03FEB03*	5	07FEB03	0.00	70						
	L4-062.4	Prepare Scope sheet items (WBS 12/17)	03FEB03*	5	07FEB03	0.00	70						
	L4-062.6	Prepare Scope sheet items (WBS 12/18)	03FEB03*	5	07FEB03	0.00	70						
	L4-063	Prepare Scope sheet VV Htg/Cng (WBS 12/6)	31MAR03*	5	04APR03	0.00	30						
	124-1-1	Support Syst-CAD models,assly dwgs, Interfaces	22JAN03*	28*	28FEB03	19,600.00	55						
	124-1-2	Support Syst-Stress analysis	20JAN03*	20*	14FEB03	17,604.80	65						
	124-1-3	Support Syst-Thermal analysis	16DEC02A	58*	17MAR03	5,400.00	44						
	L4-079	Finalize budgetary cost and schedule (WBS 12	15APR03*	5	21APR03	1,350.00	19						
	121-4-15	PDR Preparation	15MAY03	25	19JUN03	10,800.00	2						
	125-1-PDR	Vacuum Vessel and Modular Coil Prelim Dsn Review		0	23JUN03*	0.00	0						
	125-1-ICR	NCSX External Independent Cost Review		0	15JUL03*	0.00	2,402						
	123-1-1	Schematics and CAD assembly drawing of piping	19DEC02A	44*	28FEB03	9,800.00	50						
	123-1-2	Flow analysis	19DEC02A	64*	28MAR03	11,502.40	30						
<b>Job: 1202 - Vacuum Vessel R&amp;D-GORANSON</b>													
121-5-1	Procurement Oversight and Support	24OCT02A	78*	24FEB03	38,204.80	2,501							
121-5-12	Develop and Issue RFP	18NOV02A	0	18NOV02A	0.00								
121-5-14	Proposal Prep by subcontractors	19NOV02A	39*	24JAN03	0.00	20							
121-5-16	Evaluate Proposals	27JAN03	10	07FEB03	0.00	20							

Run Date 11MAR03 15:46



021Z

## NCSX FY04/05 FWP

Sheet 3 of 54

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	121-5-17	Update Documentation (SOW,spec,dwgs)	03FEB03	6	10FEB03	0.00	19						
	121-5-18	Finalize Contract	11FEB03	5	17FEB03	0.00	19						
	121-5-19	DOE Approval	11FEB03	5	17FEB03	0.00	19						
	121-5-2	Update CAD models, drawings and specifications	15NOV02A	27*	06JAN03	13,200.00	49						
	121-5-25	Award 2 VV R&D Contracts		0	17FEB03	0.00	19						
	L4-076	Report on mfg methods	25FEB03*	40	21APR03	0.00	19						
	L4-077	Preliminary MIT and QA Plans for VVSA	25FEB03	40	21APR03	0.00	19						
	L4-077.1	Budgetary and cost estimates from R&D Vendors	18FEB03	40	14APR03	0.00	19						
	L4-077.2	MIT and QA plan for PVVS	18FEB03	40	14APR03	0.00	102						
	L4-077.3	Release to Prototype Fabrication		0	14APR03	0.00	102						
	L4-78	Vendor design/Fab prototype	15APR03	116	26SEP03	0.00	102						
	L4-79	Report on add'l manufacturing activities	01AUG03	40	26SEP03	0.00	102						
	L4-80	Vendors Prep Final plans & firm fixed price est	12JAN04	21	09FEB04	0.00	82						
	121-5-3	VV R&D and oversight	18FEB03	153	23SEP03	574,009.60	125						
<b>Job: 1203 - Vacuum Vessel Final Dsn-GORANSON</b>													
121-36-9.2	Release for Fabrication			0	04OCT04	0.00	82						
121-4-3	Build-to (manufacturing) specification for	24JUN03*	107	21NOV03	5,400.00	82							
121-6-1	CAD models and drawings of vessel final design,	24JUN03*	107	21NOV03	85,200.00	82							
121-6-2	Final thermal analysis of vessel assembly	24JUN03*	107	21NOV03	11,647.16	82							
121-6-3	Final stress analysis of vessel assembly	24JUN03*	107	21NOV03	17,894.31	82							
121-6-4	FDR Prep	24NOV03*	20	19DEC03	0.00	82							
121-6-5	FDR			0	19DEC03	0.00	82						
121-6-6	Finalize tech Doc package & Resolve chits	22DEC03	15	09JAN04	0.00	82							
121-6-8	Evaluate and Select VV Production Vendor	10FEB04	10	23FEB04	0.00	82							
121-6-83	Negotiate with vendor	24FEB04	10	08MAR04	0.00	82							
121-6-85	DOE Approve VV Selection & contract	09MAR04	10	22MAR04	0.00	82							
121-6-9	Award VV Production Vendor (Phase funded)			0	22MAR04	0.00	82						
121-6-9.1	Release for Engr/design/tooling/fixtures			0	22MAR04	0.00	82						
<b>Design</b>													
121-039.1	Release for Engr/Tooling	17MAR04	0		0.00	86							

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 4 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	121-100.1	Release for Fabrication	01OCT04*	0		0.00	84						
	<b>Period #1</b>												
	121-039	VV vendor phase funding 1 (E/A F/B)	23MAR04	235*	14FEB05	1,037,881.56	82						
	121-100	Mfg Planning/Design tooling & fixturing	23MAR04	60	14JUN04	0.00	82						
	121-110	Procure raw material ,purchased components&fixt	15JUN04	80	04OCT04	0.00	82						
	121-120	Form Panels	05OCT04	10	18OCT04	0.00	82						
	121-125	Fabricate & pre-machine port flanges	05OCT04	20	01NOV04	0.00	82						
	121-130	Fabricate 60* periods	02NOV04	20	29NOV04	0.00	82						
	121-140	Inspect profile	30NOV04	2	01DEC04	0.00	82						
	121-150	Stress relieve anneal	02DEC04	2	03DEC04	0.00	82						
	121-160	Sand blast smooth	06DEC04	2	07DEC04	0.00	82						
	121-170	Electro Polish surfaces	08DEC04	7	16DEC04	0.00	82						
	121-180	Weld 120* periods	17DEC04	5	23DEC04	0.00	82						
	121-190	Inspect Profile	24DEC04	2	27DEC04	0.00	82						
	121-200	Machine Port openings	28DEC04	5	03JAN05	0.00	82						
	121-210	Thermal cycle vessel	04JAN05	2	05JAN05	0.00	82						
	121-220	Perform vacuum test at 150C	06JAN05	2	07JAN05	0.00	82						
	121-230	Perform final dimensional inspection	10JAN05	5	14JAN05	0.00	82						
	121-240	Touch-up polish inside surfaces & cleanup ext	17JAN05	9	27JAN05	0.00	82						
	121-250	Clean part per cleaning procedure	28JAN05	5	03FEB05	0.00	82						
	121-260	Final visual inspection/PPPL source witness	04FEB05	2	07FEB05	0.00	82						
	121-270	Ship Period 1 Vac Vsl to PPPL	08FEB05	5	14FEB05	0.00	82						
	<b>Period #2</b>												
	121-040	VV vendor phase funding 2 (1/A)	08FEB05	95*	20JUN05	898,728.13	82						
	121-120-3	Form Panels	08FEB05	10	21FEB05	0.00	82						
	121-125-3	Fabricate & pre-machine port flanges	08FEB05	20	07MAR05	0.00	82						
	121-130-3	Fabricate 60* periods	08MAR05	20	04APR05	0.00	82						
	121-140-3	Inspect profile	05APR05	2	06APR05	0.00	82						
	121-150-3	Stress relieve anneal	07APR05	2	08APR05	0.00	82						
	121-160-3	Sand blast smooth	11APR05	2	12APR05	0.00	82						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 5 of 54

© Primavera Systems, Inc.

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	121-170-3	Electro Polish surfaces	13APR05	7	21APR05	0.00	82						
	121-180-3	Weld 120* periods	22APR05	5	28APR05	0.00	82						
	121-190-3	Inspect Profile	29APR05	2	02MAY05	0.00	82						
	121-200-3	Machine Port openings	03MAY05	5	09MAY05	0.00	82						
	121-210-3	Thermal cycle vessel	10MAY05	2	11MAY05	0.00	82						
	121-220-3	Perform vacuum test at 150C	12MAY05	2	13MAY05	0.00	82						
	121-230-3	Perform final dimensional inspection	16MAY05	5	20MAY05	0.00	82						
	121-240-3	Touch-up polish inside surfaces & cleanup ext	23MAY05	9	02JUN05	0.00	82						
	121-250-3	Clean part per cleaning procedure	03JUN05	5	09JUN05	0.00	82						
	121-260-3	Final visual inspection/PPPL source witness	10JUN05	2	13JUN05	0.00	82						
	121-270-3	Ship Period 2 Vac Vsl to PPPL	14JUN05	5	20JUN05	0.00	82						
	<b>Period #3</b>												
	121-041	VV vendor phase funding 3 (1/A)	14JUN05	95*	24OCT05	898,708.23	82						
	121-120-2	Form Panels	14JUN05	10	27JUN05	0.00	82						
	121-125-2	Fabricate & pre-machine port flanges	14JUN05	20	11JUL05	0.00	82						
	121-130-2	Fabricate 60* periods	12JUL05	20	08AUG05	0.00	82						
	121-140-2	Inspect profile	09AUG05	2	10AUG05	0.00	82						
	121-150-2	Stress relieve anneal	11AUG05	2	12AUG05	0.00	82						
	121-160-2	Sand blast smooth	15AUG05	2	16AUG05	0.00	82						
	121-170-2	Electro Polish surfaces	17AUG05	7	25AUG05	0.00	82						
	121-180-2	Weld 120* periods	26AUG05	5	01SEP05	0.00	82						
	121-190-2	Inspect Profile	02SEP05	2	05SEP05	0.00	82						
	121-200-2	Machine Port openings	06SEP05	5	12SEP05	0.00	82						
	121-210-2	Thermal cycle vessel	13SEP05	2	14SEP05	0.00	82						
	121-220-2	Perform vacuum test at 150C	15SEP05	2	16SEP05	0.00	82						
	121-230-2	Perform final dimensional inspection	19SEP05	5	23SEP05	0.00	82						
	121-240-2	Touch-up polish inside surfaces & cleanup ext	26SEP05	9	06OCT05	0.00	82						
	121-250-2	Clean part per cleaning procedure	07OCT05	5	13OCT05	0.00	82						
	121-260-2	Final visual inspection/PPPL source witness	14OCT05	2	17OCT05	0.00	82						
	121-270-2	Ship Period 3 Vac Vsl to PPPL	18OCT05	5	24OCT05	0.00	82						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 6 of 54

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
		VV Ports											
	121-280	Ports- Fabricate Port ext subassy & NB port assy	19OCT04*	65	17JAN05	0.00	246						
	121-290	Inspect/clean	18JAN05	5	24JAN05	0.00	246						
	121-300	Ship ports to PPPL	25JAN05	5	31JAN05	0.00	246						
	121-031	Title III engr	03DEC03	650	30MAY06	258,978.82	1,653						
	122 - Vacuum Vessel Thermal Insulation												
	122-011	Title II design WBS 122 Thermal insulation	03DEC03	120	18MAY04	39,286.62	260			 EA//EM =20hr ; ORNLEM =291hr ;			
	122-031	Title III engr	18AUG04*	250	02AUG05	23,435.61	1,868			 EA//EM =34hr ; ORNLEM =136hr ;			
	122-037	VV Insulation Procurement	18AUG04*	120	01FEB05	43,037.95	195			 41=29\$k ; 35=02\$k ;			
	123 - Vacuum Vessel Heating and Cooling Distrib												
	123-011	Title II design WBS 123 Htg/Cooling	02FEB04*	65	30APR04	27,276.08	272			 EA//EM =20hr ; ORNLEM =194hr ;			
	123-031	Title III engr	03MAY04*	190	21JAN05	7,418.14	2,005			 EA//EM =08hr ; ORNLEM =48hr ;			
	123-037	VV Heating/Cooling Distr Procurement	03MAY04*	60	23JUL04	30,553.89	272			 41=23\$k ;			
	123-041	VV Heating/Cooling Fab/assy	26JUL04	60	15OCT04	69,631.00	272			 EM//SM =162hr ; EM/TB =647hr ;			
	124 - Vacuum Vessel Supports												
	124-011	Title II design WBS 124 VV supports	02FEB04*	65	30APR04	19,613.09	327			 ORNLEM =158hr ;			
	124-031	Title III engr	03MAY04*	100	17SEP04	7,754.70	2,095			 EA//EM =02hr ; ORNLEM =60hr ;			
	124-037	VV Supports Procurement	03MAY04*	60	23JUL04	18,212.78	327			 41=14\$k ;			
	124-041	VV Supports Fab/assy	26JUL04	20	20AUG04	650.94	327			 EM//SM =06hr ;			
	125 - Vacuum Vessel Local I&C												
	Job: 1201 - Vacuum Vessel Dsn-GORANSON									 GORANSON=40 ; ORNL DEISGN =08 ;			
	125-1-1	Sensor specification,locations,interface w/vv	03MAR03*	21	31MAR03	6,280.00	34						
	125-011	Title II design WBS 125 local I&C	02FEB04*	65	30APR04	9,806.54	382			 ORNLEM =79hr ;			
	125-012	WBS 122-125 FDR		0	18MAY04	0.00	370			 ORNLEM =18hr ;			
	125-015	Title III design	03MAY04	61	26JUL04	2,228.76	2,134			 41=04\$k ;			
	125-037	Procurement	03MAY04	60	23JUL04	4,941.76	382						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 7 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project



	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	131-037	TF Coil Procurement (E/A F/B)	01OCT04*	260	29SEP05	1,220,325.24	168			41=500\$k ; 4e = \$494k; 35=02\$k ;			
<b>132 - PF Coils</b>													
	141-011	Title II design WBS 1321 PF1 coils	02OCT03*	130	31MAR04	45,241.31	510		EA//DM =139hr ; EA//EM =155hr ; ORNLEM =42hr ;				
	141-031	Title III engr	01OCT04*	519	27SEP06	63,562.37	1,567			EA//EM =135hr ; ORNLEM			
	141-037	PF OH Solenoid Procurement (E/A F/B)	03OCT05*	259	28SEP06	129,692.76	118		41=96\$k ; 4e=\$0 ; ; 35=02\$k ;				
	141B-011	Title II design WBS 1322 PF2 coils	02OCT03*	130	31MAR04	45,241.31	510		EA//DM =139hr ; EA//EM =155hr ; ORNLEM =42hr ;				
	141B-031	Title III engr	01OCT04*	511	15SEP06	63,542.51	1,575			EA//EM =135hr ; ORNLEM			
	141B-037	PF OH Solenoid Procurement (E/A F/B)	03OCT05*	259	28SEP06	129,692.76	118		41=96\$k ; 4e=\$0 ; ; 35=02\$k ;				
	142-011	Title II design WBS 1323 PF3 coils	02OCT03*	130	31MAR04	34,136.80	418		EA//DM =188hr ; EA//EM =64hr ; ORNLEM =29hr ;				
	142-031	Title III engr	01OCT04*	390	30MAR06	37,453.35	1,696			EA//EM =68hr ; ORNLEM =194hr			
	142-037	PF 3 Procurement (E/A F/B)	01OCT04*	260	29SEP05	209,617.51	287			41=125\$k ; 4e=\$31 ; 35=02\$k ;			
	143-011	Title II design WBS 1324 PF4 coils	02OCT03*	130	31MAR04	34,136.80	418		EA//DM =188hr ; EA//EM =64hr ; ORNLEM =29hr ;				
	143-031	Title III engr	01OCT04*	390	30MAR06	37,453.35	1,696			EA//EM =68hr ; ORNLEM =194hr			
	143-037	PF 4 Procurement (E/A F/B)	01OCT04*	260	29SEP05	251,004.70	287			41=125\$k ; 4e = \$70 ; ; 35=02\$k ;			
	144-011	Title II design WBS 1325 PF5 coils	02OCT03*	130	31MAR04	34,136.80	418		EA//DM =188hr ; EA//EM =64hr ; ORNLEM =29hr ;				
	144-031	Title III engr	01OCT04*	390	30MAR06	37,453.35	1,696			EA//EM =68hr ; ORNLEM =194hr			
	144-037	PF 5 Procurement (E/A F/B)	01OCT04*	260	29SEP05	218,251.16	287			41=132\$k ; 41=\$30 ; ; 35=02\$k ;			
	145-011	Title II design WBS 1326 PF6 coils	02OCT03*	130	31MAR04	34,136.80	418		EA//DM =188hr ; EA//EM =64hr ; ORNLEM =29hr ;				
	145-031	Title III engr	01OCT04*	390	30MAR06	37,453.35	1,696			EA//EM =68hr ; ORNLEM =194hr			
	145-037	PF 6 Procurement (E/A F/B)	01OCT04*	260	29SEP05	167,025.14	287			\$41=118\$k ; 4e = \$0 ; ; 35=02\$k ;			
<b>133 - External Trim Coils</b>													
	184-011	Title II design WBS 133 Ext trim coils	02OCT03*	130	31MAR04	30,450.14	711		ea//dm=133; ea//em=100				
	184-015	Title III design	03OCT05*	61	26DEC05	9,079.10	1,764			ea//dm=38; ea//em=28			
	184-037	External Trim Coil Procurement/Fab	03OCT05*	60	23DEC05	222,605.92	319			41=56.80k ; em//sm=1,299			
<b>134 - Conventional Coil Local I&amp;C</b>													
	133-011	Title II design WBS 1341 TF I&C	01OCT03*	130	30MAR04	10,351.35	624			ORNLEM =84hr ;			
	133-037	TF I&C Procurement	01OCT04*	60	23DEC04	7,728.19	492			41=06\$k ;			

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	147-011	Title II design WBS 1342 pf I&C	01OCT03*	130	30MAR04	8,714.45	714			ORNLEM =70hr ;			
	147-037	PF Local I&C Procurement	01OCT04*	60	23DEC04	5,152.13	582			41=04\$k ;			
<b>14 - Modular Coils</b>													
<b>141 - Modular Coil Winding Form</b>													
<b>Job: 1401 - Mod Coil Dsn -WILLIAMSON</b>													
140-1-1	Design-to specification (SRD)		22JAN03*	26*	26FEB03	11,520.00	47			WILLIAMSON=80 ;			
140-5-11	Develop detailed ProE models of winding forms		22JAN03*	18*	14FEB03	33,180.00	10			WILLIAMSON=70 ; ORNL DESIGN =210 ;			
142-9-0	Dev SOW for cladding R&D		27JAN03*	5	31JAN03	0.00	0						
142-9-1	Internal R&D for cladding		03FEB03*	55	18APR03	0.00	0						
142-9-2	Choose cladding method			0	18APR03	0.00	0						
142-9-3	Update performance spec/dwgs for cladding f/PDR		21APR03	15	09MAY03	0.00	0						
L4-093	Incorporate features to resolve issue of multipl		22JAN03*	5	28JAN03	0.00	10						
L4-094	Incorporate final port geometry into shell cutou		03FEB03*	5	07FEB03	0.00	45						
L4-098	Develop design of wings, including structural at		29JAN03*	10	11FEB03	0.00	10						
140-5-12	Develop detailed ProE models winding packs&leads		12FEB03*	13	28FEB03	19,300.00	10			WILLIAMSON=50 ; ORNL DESIGN =110 ;			
L4-097	Develop detailed ProE models clamps&cooling sys		24FEB03*	15	14MAR03	19,300.00	10			WILLIAMSON=50 ; ORNL DESIGN =110 ;			
140-2-1	Develop ICD for conv coils.vessel,structure		17FEB03*	30*	28MAR03	16,496.00	30			WILLIAMSON=84 ; ORNL DESIGN =40 ;			
L4-091.1	Develop assy models,incl bolts,insul,		10MAR03*	15	28MAR03	19,300.00	15			WILLIAMSON=50 ; ORNL DESIGN =110 ;			
L4-092	Develop design of insulating, bolted joints at f		10MAR03*	5	14MAR03	0.00	15						
L4-095	Incorporate feature to support the VV		17MAR03*	5	21MAR03	0.00	15						
L4-105	Develop ICD with conventional coils (WBS 12)		17FEB03*	5	21FEB03	0.00	55						
L4-096	Incorporate features required for FP and final a		24MAR03*	5	28MAR03	0.00	30						
L4-106	Develop ICD with coil structures (WBS 13)		24FEB03*	5	28FEB03	0.00	50						
L4-107	Develop ICD with diagnostics (WBS 15)		17MAR03*	5	21MAR03	0.00	35						
140-2-3	Develop ICD with cryo.power, I&C		17FEB03*	30*	28MAR03	13,344.00	30			WILLIAMSON=56 ; ORNL DESIGN =48 ;			
140-5-2	Prepare Preliminary Design Drawings		24MAR03*	20	18APR03	43,610.00	20			WILLIAMSON=20 ; ORNL DESIGN =190 ;			
L4-108	Develop ICD with WBS 4, including grounding and		03MAR03*	10	14MAR03	0.00	40			JONES =30 ; COLE=120 ;			
L4-109	Develop ICD with I&C (WBS 5)		24MAR03*	5	28MAR03	0.00	30						
L4-110	Develop ICD with cryogenic systems (WBS 62)		24FEB03*	5	28FEB03	0.00	50						
140-1-01	Update CDR models and drawings		21OCT02A	56*	20DEC02A	43,200.00				Williamson=300 hrs			

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 10 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
140-1-02	Revise ProE conceptual-level models	16DEC02A	20*	22JAN03	15,602.40	37		Williamson=40hrs ORNL DESIGN =120 ;					
140-1-2	Develop build-to specifications	05MAY03*	10*	16MAY03	11,520.00	25		WILLIAMSON=80 ;					
140-3-1	Develop cost and schedule estimates	21APR03*	20*	16MAY03	23,040.00	20		WILLIAMSON=160 ;					
140-5-3	Prepare Design Review Documentation	12MAY03*	30	23JUN03	0.00	0		WILLIAMSON=90 ; ORNL DESIGN =40 ;					
140-5-4	Procure STL models for asm verification	23JAN03	17*	14FEB03	16,080.00	60		WILLIAMSON=20 ; ORNL DESIGN =60 ; MS=05\$K ;					
140-PDR	WBS 14 & 12 pdr			0	23JUN03*	0.00	0						
143-1-1	Develop Instrumentation Drawings	14APR03*	5*	18APR03	10,160.00	20		WILLIAMSON=40 ; ORNL DESIGN =40 ;					
L4-004	Define geometry of modular coil winding forms	23JAN03*	10	05FEB03	0.00	37							
L4-012	Resolve issue of final fit-up of multiple mating	23JAN03*	15	12FEB03	0.00	2,453							
L4-014	Define geometry of SLA model	20JAN03*	10	31JAN03	0.00	2,461							
L4-015	Order/fabricate model	13FEB03	16	06MAR03	0.00	2,453							
L4-100	Prepare FMEA	24MAR03*	20	18APR03	0.00	15		WILLIAMSON=80 ;					
L4-102	Evaluate design versus performance requirements	21APR03*	25	23MAY03	0.00	15		WILLIAMSON=80 ;					
<b>Job: 1402 - Mod.Coil Analyses-WILLIAMSON</b>													
140-4-01	Update conceptual design analysis	01OCT02A	67*	13DEC02A	85,891.28			Dahlgren=134hrs; FAN=315 ;Brooks=104					
140-4-2	Update 2D/3D thermal analysis incl insulation	16DEC02A	37*	14FEB03	18,307.20	56		FAN=120hr ;					
L4-160	Perform cooldown analysis following a pulse	27JAN03*	10	07FEB03	0.00	41							
140-4-1	Develop FE models and perform EM &struc analysis	22JAN03*	18*	14FEB03	12,033.60	39		WILLIAMSON=20 ; FAN=60hr ;					
L4-155	Calculate EM loads, identify critical load cases	10FEB03*	15	28FEB03	18,307.20	16		Zatz = 120					
L4-156	Update material properties based on R&D results	03MAR03*	5*	07MAR03	11,862.40	16		Williamson = 40 Brooks = 40					
140-4-3	Perform stress analysis for critical cases	03MAR03*	28*	09APR03	48,648.00	16		WILLIAMSON=20 ; ZATZ=100hr ; JUN=100hr ; FAN=100hr ;					
140-4-4	Prepare local models& stress analysis	17MAR03*	25*	18APR03	18,136.00	16		WILLIAMSON=20 ; ZATZ=100hr ;					
L4-159	Model cooldown from ambient	21APR03*	15*	09MAY03	18,136.00	16		WILLIAMSON=20 ; ZATZ=100hr ;					
L4-159.1	Prepare Design Review Documentation f/analyses	12MAY03*	14*	30MAY03	18,136.00	16		WILLIAMSON=20 Fan=50 Zatz=50					
<b>Job: 1403 - Mod. Coil Final Design-WILLIAMSON</b>													
140-1-3	Final Build-to (manufacturing) specification for	24JUN03*	55*	10SEP03	29,484.80	89		WILLIAMSON=120 ; CHRZANOWSKI =80hr ;					
140-3-5	Update planning for FY-04	11AUG03*	20*	08SEP03	2,880.00	91		WILLIAMSON=20 ;					
140-4-5	Re-assess all analysis for final design and upda	24JUN03*	66*	25SEP03	109,158.40	78		WILLIAMSON=80 ; ZATZ=240hr ; JUN=160hr ; FAN=240hr ;					
140-6-1	CAD models of modular coil assembly final design	24JUN03*	49*	02SEP03	109,200.00	95		WILLIAMSON=300 ; ORNL DESIGN =600 ;					
140-6-2	CAD drawings of all parts, subassemblies, interf	01JUL03*	61*	25SEP03	66,000.00	78		ORNL DESIGN =600 ;					

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
<b>Job:1404-Mod Coil Winding Form R&amp;D-HEITZENROEDER</b>	140-6-3	Final design review documentation prep	10OCT03	30	20NOV03	41,360.00	68						
	140-6-3.1	FDR Modular Coils		0	20NOV03	0.00	68						
	140-6-4	Disposition FDR Chits and finalize procurmnt pkg	21NOV03	20	18DEC03	0.00	68						
	<b>Job:1404-Mod Coil Winding Form R&amp;D-HEITZENROEDER</b>												
	142-1-05	Pre Documentation and Issue RFP	01OCT02A	0*	18OCT02A	26,299.68							
	142-1-06	Vendors Prep Proposals	21OCT02A	38	16DEC02A	0.00							
	142-1-07	Evaluate & Negotiate Proposals w/vendors	17DEC02A	16*	17JAN03	0.00	13						
	142-1-08	DOE Review & Approve	20JAN03	5	24JAN03	0.00	13						
	142-1-1	Answer bidder questions, eval bids,select vendrs	17DEC02A	16*	17JAN03	17,964.80	18						
	142-1-10	Proj UpdateTech Pkg (remove cladding)	02JAN03	22	31JAN03	0.00	8						
	142-1-15	Award Mod. Coil Casting R&D ContractS		0	31JAN03*	0.00	8						
	142-1-2A	Phase I -MIT Plan/cost for production articles A	03FEB03*	62	29APR03	74,982.40	8						
	142-1-2B	Phase I -MIT Plan/cost for production articles B	03FEB03*	62	29APR03	74,982.40	8						
	142-10.1	Proj UpdateTech Pkg (M50 coils,cooling,VPI)	03FEB03	31	17MAR03	0.00	9						
	142-1-2AP	Phase I -MIT plan for prototype Vndr A	04FEB03*	45	07APR03	74,982.40	68						
	142-1-2BP	Phase I -MIT plan for prototype Vndr B	04FEB03*	45	07APR03	74,982.40	68						
	142-1-30	RELEASE FOR PROTOTYPE FABRICATION		0	07APR03	0.00	68						
	142-1-3A	Phase II - Fabricate Prototype- VNDR A	08APR03*	130	09OCT03	747,070.87	68						
	142-1-3B	Phase II - Fabricate Prototype- VNDR B	08APR03*	130	09OCT03	747,070.87	68						
	C-061	Castings-R&D Casting Reports		0	09OCT03	0.00	68						
	142-1-4A	Phase III - Final MIT plans, detailed est-VNDR A	19DEC03*	20	15JAN04	4,695.00	68						
	142-1-4B	Phase III - Final MIT plans, detailed est-VNDR B	19DEC03*	20	15JAN04	4,695.00	68						
	C-071	Project eval R&D cost proposals & select vendor	16JAN04	20	12FEB04	0.00	68						
	C-081	Castings-Award Mfg contract (phase funded)	13FEB04	0		0.00	68						
	C-082	Castings-Release f/ engr/tooling&1st 9 castings	13FEB04	0		0.00	68						
	C-083	Castings-Release for last 9 castings	01OCT04*	0		0.00	221						
<b>Type 1 Casting Fab</b>													
C-121	Castings-BA-1-1		13FEB04	60	06MAY04	0.00	68						
C-181	Castings-BA-4-1		07MAY04	17	31MAY04	0.00	85						

Run Date 11MAR03 15:46




021Z

NCSX  
FY04/05 FWP

Sheet 12 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project



Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 13 of 54

© Primavera Systems, Inc.

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
141-1-2.1	Procure copper		02DEC02A	23*	13JAN03	19,800.00	195	Copper= \$15k					
141-1-3	Fabricate winding forms/molds for trials		28OCT02A	99*	27MAR03	353,896.64	200	FOM TECHS TB=1,728hr ; MACHINIST=1,152hr ; RAFTOPoulos =176hr ; MS=65\$K ;					
L4-139	Fabricate 1st (straight) winding form at PPPL		18NOV02A	20	17DEC02A	0.00							
L4-140	Place contract for 2nd and 3rd winding forms		18NOV02A	20	17DEC02A	0.00							
L4-146	Fab and Deliver 2nd winding form		18DEC02A	35*	14FEB03	0.00	181						
L4-149.1	Fab & Deliver 3rd winding form		02JAN03*	42*	28FEB03	0.00	161						
L4-152	Fab and deliver 4th winding form		28APR03	18	21MAY03	0.00	161						
<b>Job: 1406 - Mod. Coil Winding R&amp;D-CHRZANOWSKI</b>													
141-2-1	Develop VPI mold & impregnation techniques		01OCT02A	120*	31MAR03	157,728.57	189	KEARNS=496hr ; MACHINIST=863hr ; MEIGHAN=200hr ; CHRZANOWSKI =100hr ;					
L4-129	Prepare TFTR basement for winding R&D, set up eq		04NOV02A	1	27NOV02A	0.00							
L4-130	Select epoxy resin		02DEC02A	1	20DEC02A	0.00							
L4-131	Prepare NEPA and WP to cover winding development		02DEC02A	1	20DEC02A	0.00							
L4-132	Develop VPI procedure for impregnating molded co		19NOV02A	44*	31JAN03	0.00	124						
L4-133	Prep single conductor molds and test samples		02DEC02A	10	17DEC02A	0.00							
L4-134	VPI single conductor test samples		18DEC02A	5	20DEC02A	0.00							
141-1-3.1	Fabricate Tensile Test Specimens (SOW 4.6)			0	24FEB03	0.00	176						
141-2-1.01	Determine material properties and allowables		02DEC02A	91*	17APR03	90,409.60	176	SC=40\$K ; M&S=\$10K Zatz=160hrs					
L4-119	Establish test rqmts		16DEC02A	5	20DEC02A	0.00							
L4-121	Peer review test plans and specimens		02JAN03	10*	15JAN03	0.00	182						
L4-122	Fabricate molds for test specimens		24JAN03*	11*	07FEB03	0.00	176						
L4-123	Fabricate test specimens		10FEB03*	11*	24FEB03	0.00	176						
L4-124	Place contracts for outside testing		02JAN03*	17*	24JAN03	0.00	197						
L4-125	Perform tests on test specimens, establish prope		25FEB03*	20*	24MAR03	0.00	176						
L4-126	Review results of test program		25MAR03*	4*	28MAR03	0.00	176						
L4-127	Update design criteria		31MAR03*	14*	17APR03	0.00	176						
141-2-1.1	Select Epoxy Resin System (SOW 4.3)			0	31JAN03*	0.00	186						
141-2-3	Perform conductor Keystone tests		03FEB03*	16*	24FEB03	98,277.12	214	KEARNS=288hr ; MEIGHAN=288hr ; CHRZANOWSKI =100hr ; Gifford=288 Raftopolous=80					
L4-113	Design winding form		02DEC02A	10	16DEC02A	0.00							
L4-114	Peer review plans for keystoning		17DEC02A	18*	21JAN03	0.00	222						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 14 of 54

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	L4-116	Tape and wind conductor on winding form, measure	03FEB03*	16*	24FEB03	0.00	213						
	L4-117	Review results of keystoning test	25FEB03	1	25FEB03	0.00	213						
	141-2-3.1	Keystone tests complete (SOW 4.7)		0	25FEB03	0.00	213						
	141-2-2	Receive, inspect and VPI test coil wound at UT	28OCT02A	46*	20DEC02A	33,875.80							
	141-2-2.1	VPI of test Coil from UT (SOW 4.5)		0	20DEC02A	0.00							
	141-2-4	Perform VPI and winding testing	03FEB03*	106*	01JUL03	198,250.72	124						
	141-2-4.1	Prelim VPI Process for Mod Coils (SOW 4.4)		0	31MAR03	0.00	2,476						
	L4-143	Wind conductor on 1st winding form	04FEB03	5	10FEB03	0.00	180						
	L4-144	Apply mold and VPI 1st winding	11FEB03*	5*	17FEB03	0.00	180						
	L4-145	Inspect and test 1st windings	18FEB03	5	24FEB03	0.00	180						
	L4-146.1	Prep & Wind conductor 2nd (twisted) winding form	18FEB03	15	10MAR03	0.00	180						
	L4-147	Apply mold and VPI 2nd winding	11MAR03	10	24MAR03	0.00	180						
	L4-148	Inspect and test 2nd winding	25MAR03	5	31MAR03	0.00	180						
	L4-149.2	Prep & Wind conductor 3rd (twisted) winding form	03MAR03*	20	28MAR03	0.00	161						
	L4-150	Apply mold and VPI 3rd winding	31MAR03*	10	11APR03	0.00	161						
	L4-151	Inspect and test 3rd winding	14APR03	10	25APR03	0.00	161						
	L4-177	Prep & Wind conductor 4th (vertical) winding form	22MAY03	10	05JUN03	0.00	161						
	L4-178	Apply mold and VPI 4th winding	28JUL03*	15	15AUG03	0.00	126						
	L4-179	Inspect and test 4th winding	18AUG03	10	29AUG03	0.00	126						
	141-2-5	Develop winding and VPI procedures for prototype	02JUL03*	44*	03SEP03	15,256.00	124						
	141-2-5.1	Final VPI Process for Mod Coils (SOW 4.4)		0	03SEP03*	0.00	124						
	L4-115	Fab winding form at PPPL	02JAN03*	17*	24JAN03	0.00	218						
	141-QPS-1	Wind 2nd Test Coil @ PPPL	06JAN03*	6	13JAN03	7,056.48	2,515						
	141-QPS-2	VPI 2nd Test Coil	20JAN03*	5	24JAN03	4,301.52	2,511						
	141-QPS-3	Wind (4) conductor Coil	03FEB03*	6	10FEB03	8,276.96	2,506						
	141-QPS-4	VPI (4) Conductor Coil	17FEB03*	5	21FEB03	4,301.52	2,502						
<b>Job: 1407 -Mod Coil Winding Facility-CHRZANOWSKI</b>													
141-3-1	Design Tooling and Winding Facility	01NOV02A	95*	27MAR03	275,908.72	186							

Run Date 11MAR03 15:46




021Z

## NCSX FY04/05 FWP

Sheet 15 of 54

**MIE & R&D Project**



Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 16 of 54

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
<b>Type 1 Winding/VPI</b>	P2-101	Wind coil BA-10-2	29OCT04	28	07DEC04	0.00	34			■			
	P2-111	VPI & Ship BA-10-2	08DEC04	15	28DEC04	0.00	116			■			
	P3-001	Receive casting BA-13-3	11AUG04	5	17AUG04	0.00	114			■			
	P3-011	Wind coil BA-13-3	08DEC04	24	10JAN05	0.00	34			■			
	P3-021	VPI & ship BA-13-3	11JAN05	15	31JAN05	0.00	107			■			
	P3-091	Receive casting BA-16-3	03SEP04	5	09SEP04	0.00	181			■			
	P3-101	Wind coil BA-16-3	08DEC04	28	14JAN05	0.00	118			■			
	P3-111	VPI & ship BA-16-3	01FEB05	15	21FEB05	0.00	107			■			
	<b>Type 2 Winding/VPI</b>												
	P1-031	Receive casting MI-2-1	28SEP04	5	04OCT04	0.00	104			■			
	P1-041	Wind coil MI-2-1	11JAN05	28	17FEB05	0.00	34			■			
	P1-051	VPI & Ship MI-2-1	22FEB05	15	14MAR05	0.00	107			■			
	P1-121	Receive casting MI-5-1	21OCT04	5	27OCT04	0.00	177			■			
	P1-131	Wind coil MI-5-1	17JAN05	28	23FEB05	0.00	120			■			
	P1-141	VPI & Ship MI-5-1	15MAR05	15	04APR05	0.00	107			■			
	P2-031	Receive casting MI-8-2	15NOV04	5	19NOV04	0.00	98			■			
	P2-041	Wind coil MI-8-2	18FEB05	28	29MAR05	0.00	34			■			
	P2-051	VPI & Ship MI-8-2	05APR05	15	25APR05	0.00	107			■			
	P2-121	Receive casting MI-11-2	08DEC04	5	14DEC04	0.00	173			■			
	P2-131	Wind coil MI-11-2	24FEB05	28	04APR05	0.00	122			■			
	P2-141	VPI & Ship MI-11-2	26APR05	15	16MAY05	0.00	107			■			
	P3-031	Receive casting MI-14-3	31DEC04	5	06JAN05	0.00	92			■			
	P3-041	Wind coil MI-14-3	30MAR05	28	06MAY05	0.00	34			■			
	P3-051	VPI & ship MI-14-3	17MAY05	15	06JUN05	0.00	107			■			
	P3-121	Receive casting MI-17-3	25JAN05	5	31JAN05	0.00	103			■			
	P3-131	Wind coil MI-17-3	09MAY05	28	15JUN05	0.00	34			■			
	P3-141	VPI & ship MI-17-3	16JUN05	15	06JUL05	0.00	100			■			
<b>Type 3 Winding/VPI</b>													
	P1-061	Receive casting BU-3-1	17FEB05	5	23FEB05	0.00	114			■			
	P1-071	Wind coil BU-3-1	16JUN05	28	25JUL05	0.00	34			■			

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 17 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
P1-081	VPI & Ship BU-3-1		26JUL05	15	15AUG05	0.00	87						
P1-151	Receive casting BU-6-1		14MAR05	5	18MAR05	0.00	125						
P1-161	Wind coil BU-6-1		26JUL05	24	26AUG05	0.00	34						
P1-171	VPI & Ship BU-6-1		29AUG05	15	16SEP05	0.00	78						
P2-061	Receive casting BU-9-2		06APR05	5	12APR05	0.00	132						
P2-071	Wind coil BU-9-2		29AUG05	28	05OCT05	0.00	34						
P2-081	VPI & Ship BU-9-2		06OCT05	15	26OCT05	0.00	65						
P2-151	Receive casting BU-12-2		29APR05	5	05MAY05	0.00	143						
P2-161	Wind coil BU-12-2		06OCT05	24	08NOV05	0.00	34						
P2-171	VPI & Ship BU-12-2		09NOV05	15	29NOV05	0.00	56						
P3-061	Receive casting BU-15-3		24MAY05	5	30MAY05	0.00	150						
P3-071	Wind coil BU-15-3		09NOV05	28	16DEC05	0.00	34						
P3-081	VPI & ship BU-15-3		19DEC05	15	06JAN06	0.00	43						
P3-151	Receive casting BU-18-3		16JUN05	5	22JUN05	0.00	161						
P3-161	Wind coil BU-18-3		19DEC05	24	19JAN06	0.00	34						
P3-171	VPI & ship BU-18-3		20JAN06	15	09FEB06	0.00	34						
171-031	Title III engr		01OCT03*	640	14MAR06	1,345,330.97	1,708						
171-037	Procurements(winding/vpi statiosn/misc(E/A F/B)		01OCT03*	153*	30APR04	1,367,089.83	77						
171-041	Modular Coil Winding (18 coils) (see detail)		01JUL04	421*	09FEB06	3,041,409.73	34						
<b>143 - Modular Coil Local I&amp;C</b>													
174-011	Title II design WBS 143 Mod coil local I&C		02SEP03*	30	13OCT03	11,244.48	805						
174-015	Title III design		14OCT03	61	06JAN04	3,219.32	2,278						
174-037	Mod Coil Cooling System Procurement		14OCT03	60	05JAN04	6,677.60	805						
<b>15 - Structures</b>													
<b>151 - Coil Support Structure</b>													
<b>Job: 1501 - Structures Design-FEDER</b>													
150-1-0	Update Conceptual Design		14OCT02A	46	20DEC02A	12,268.80							
150-1-1	Draft of 1) SRD, and 2) SDD Section III - Requir		02JAN03*	42*	28FEB03	12,268.80	2,497						
150-1-2	General arrangement models and drawings		31JAN03*	40*	27MAR03	28,249.60	2,478						

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
150-1-3	Interface drawings		28FEB03*	20*	27MAR03	28,249.60	2,478						
	Drawings, models, SDD Sect IV text for TF and ou		28MAR03*	72*	09JUL03	48,508.80	2,406						
	Same data for central solenoid supports and TF b		12JUN03*	41*	08AUG03	40,518.40	2,384						
	Support structure I&C		10JUL03*	30*	20AUG03	20,259.20	2,376						
	Develop thermal/structural FEA models of cols, i		24JUN03*	21*	23JUL03	12,204.80	2,396						
	Incorporate EM loads and load cases from global		24JUL03*	10*	06AUG03	12,204.80	2,386						
	Evaluate stress/deflection due to EM / gravity /		07AUG03*	12*	22AUG03	12,204.80	2,374						
	Prepare analysis reports, SDD analysis summary,		18AUG03*	15*	08SEP03	6,102.40	2,364						
	Document fabrication and assembly options for co		02JUL03*	5*	09JUL03	12,268.80	2,406						
	Update cost and schedule estimates WBS 15		03MAR03*	22*	01APR03	12,268.80	2,475						
	Prepare plans for FY-04		05SEP03*	10*	18SEP03	6,134.40	2,356						
	Prepare PDR documentation for WBS 15		28AUG03*	23*	30SEP03	6,134.40	2,348						
	192-1-2-15 Self consistent models/dwgs Conv coil/strct PDR		02JUN03*	71*	10SEP03	13,220.00	2,362						
<hr/>													
162-011	Title II design WBS 151 coil sprt structure		02OCT03	108	01MAR04	198,833.71	1,979						
162-012	WBS 15 FDR			0	01MAR04	0.00	1,979						
162-031	Title III engr		01OCT04*	260	29SEP05	160,379.10	1,826						
162-037	Coil Support Assy Procurement (E/A F/B)		01OCT04*	260	29SEP05	1,225,217.42	1,826						
<b>153 - Support Structure Local I&amp;C</b>													
163-011	Title II design WBS 153 sprt struct local I&C		02OCT03	30	12NOV03	8,172.12	806						
163-015	Title III design		13NOV03	57	30JAN04	3,466.96	2,260						
163-037	Support Structure I&C Procurement/Fab		13NOV03	60	04FEB04	5,809.68	806						
<b>16 - Coil Services</b>													
<b>161 - LN2 Distribution</b>													
<b>Job: 1601 - Coil Services Design-WILLIAMSON</b>													
161-1-1	Draft "design-to" spec.		03MAR03*	43*	30APR03	6,134.40	2,454						
161-1-2	Interface control documents for modular coils		03MAR03*	43*	30APR03	6,134.40	2,454						
161-1-3	Interface control document for conventional coil		02JUN03*	62*	27AUG03	6,134.40	2,371						
161-2-1	Update cost estimate for LN2 distribution system		03MAR03*	22*	01APR03	3,680.64	2,475						
161-2-2	Update planning for FY-04		12AUG03*	20*	09SEP03	2,453.76	2,363						

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	191-001	Title I design WBS 1611 LN2 manifolds&piping	02OCT03*	65	31DEC03	23,894.33	444						
	191-011	Title II design WBS 1611 LN2 manifolds&piping	01JAN04	60	24MAR04	47,788.66	696						
	191-031	Title III engr	01OCT04*	190	23JUN05	8,947.85	1,896						
	191-037	Procurement	01OCT04*	65	30DEC04	11,550.73	560						
	191-041	LN2 Manifolds & ppg Fab/assy	31DEC04	20	27JAN05	31,497.02	560						
	192-001	Title I design WBS 1612 LN2 flow control assy	01OCT03*	65	30DEC03	10,935.30	676						
	192-011	Title II design WBS 1612 LN2 flow control assy	31DEC03	40	24FEB04	10,935.30	676						
	192-031	Title III engr	01OCT04*	140	14APR05	7,264.67	1,946						
	192-037	Procurement	01OCT04*	106	25FEB05	40,995.41	519						
	192-041	LN2 Flow control Fab/assy	28FEB05	20	25MAR05	2,252.40	519						
	193-001	Title I design WBS 1613 LN2 local I&C	01OCT03*	65	30DEC03	3,268.85	762						
	193-011	Title II design WBS 1613 LN2 local I&C	31DEC03	30	10FEB04	3,268.85	762						
	193-012	WBS 161 FDR		0	24MAR04	0.00	731						
	193-031	Title III engr	01OCT04*	105	24FEB05	2,624.60	1,981						
	193-037	LN2 local I&C Procurement/Fab	01OCT04*	60	23DEC04	3,809.42	595						
<b>162 - Electrical Leads</b>													
<b>Job: 1601 - Coil Services Design-WILLIAMSON</b>													
162-1-1	Interface control documents for modular coils	03MAR03*	43*	30APR03	9,153.60	2,454							
162-1-2	Interface control document for conventional coil	02JUN03*	62*	27AUG03	9,153.60	2,371							
162-2-1	Update cost estimate coil electrical leads WBS162	03MAR03*	22*	01APR03	3,661.44	2,475							
162-2-2	Update planning for FY-04	12AUG03*	20*	09SEP03	2,440.96	2,363							
132-001	Title I design WBS 1621 TF leads	01OCT03*	65	30DEC03	23,699.15	409							
132-011	Title II design WBS 1621 TF leads	31DEC03	26	04FEB04	23,649.62	409							
132-015	Title III design tf leads	01OCT04*	57	20DEC04	4,724.28	2,029							
132-037	TF Leads Procurement	01OCT04*	60	23DEC04	66,894.53	238							
146-001	Title I design WBS 1622 pf leads	01OCT03*	65	30DEC03	34,785.10	742							
146-011	Title II design WBS 1622 pf leads	31DEC03	30	10FEB04	34,785.10	742							
146-037	PF leads Procurement	01JUL04*	60	22SEP04	41,447.02	641							

Run Date 11MAR03 15:46



021Z

**NCSX**  
**FY04/05 FWP**

Sheet 20 of 54

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
173-001 173-011 173-015 173-037	Title I design WBS 1623 mod coil leads	01OCT03*	65	30DEC03	23,699.15	762			ORNLEM =191hr ;				
	Title II design WBS 1623 mod coil leads	31DEC03	30	10FEB04	23,699.15	762			ORNLEM =191hr ;				
	Title III design mod coil leads	11FEB04*	61	05MAY04	5,324.26	2,192			ORNLEM =43hr ;				
	Modular Coil Leads Procurement/Fab	01OCT04*	60	23DEC04	89,311.38	595			41=48\$k ;em/sm=202				
<b>163 - Coil Protection System</b>													
<b>Job: 1601 - Coil Services Design-WILLIAMSON</b>													
163-1-1	Design-to specification **N/R**	02JAN03	0	20DEC02	0.00	2,539							
163-1-2	Coil protection system architecture and sys resp	03MAR03*	21	31MAR03	11,445.60	2,413			NEUMEYER=80hr ;				
163-1-3	Define Interfaces	01APR03*	20	28APR03	11,445.60	2,413			NEUMEYER=80hr ;				
163-2-1	Interface control documents for modular coils	29APR03*	43	27JUN03	5,722.80	2,413			NEUMEYER=40hr ;				
163-2-2	Interface control document for conventional coil	02JUN03*	62	27AUG03	5,722.80	2,371			NEUMEYER=40hr ;				
163-3-1	Update cost estimate coil protection systWBS 163	03MAR03*	22	01APR03	3,433.68	2,475			NEUMEYER=24hr ;				
163-3-2	Update planning for FY-04	12AUG03*	20*	09SEP03	2,289.12	2,363			NEUMEYER=16hr ;				
<b>17 - Cryostat and Base Support Structure</b>													
<b>171 -Cryostat</b>													
<b>Job:1701-Cryost&amp;Base Sprt Strct Dsn-GETTLEFINGER</b>													
171-1-0	Update Conceptual design	02JAN03*	13	20JAN03	12,268.80	2,526			GETTLEFINGER=80hr ;				
171-1-1	Cryostat interface with VV and Mod coils	18FEB03*	30	31MAR03	12,268.80	2,476			GETTLEFINGER=80hr ;				
171-1-2	Cryostat interface with conv coils & structure	02JUN03*	62	27AUG03	12,268.80	2,348			GETTLEFINGER=80hr ;				
171-2-1	Cryostat-update cost estimat	03MAR03*	22*	01APR03	3,680.64	2,475			GETTLEFINGER=24hr ;				
171-2-2	Cryostat-update planning for FY-04	12AUG03*	20	09SEP03	2,453.76	2,363			GETTLEFINGER=16hr ;				
151-001	Title I design WBS 1711 cryostat shell & struct	01OCT03*	111	03MAR04	30,925.06	156			EA//EM =20hr ; ORNLEM =223hr ;				
151-002	Balance of machine core concurrent PDR IC		0	05MAR04	0.00	397							
151-011	Title II design WBS 1711 cryostat shell & struct	08MAR04	174	04NOV04	62,360.33	397			EA//EM =40hr ; ORNLEM =447hr ;				
151-012	Title II design WBS 1711 cryostat shell & struct		0	04NOV04	0.00	600							
151-031	Title III engr	12JUL05*	250	26JUN06	19,758.37	1,634							
151-037	Cryostat Procurement (1/A)	12JUL05*	120	26DEC05	150,736.61	220							
152-001	Title I design WBS 1712 Cryostat therm insulatio	01OCT03*	111	03MAR04	6,032.03	399			EA//EM =15hr ; ORNLEM =29hr ;				
152-011	Title II design WBS 1712 Cryostat therm insulati	01JUN04*	20	28JUN04	6,032.03	693			EA//EM =15hr ; ORNLEM =29hr ;				
152-031	Title III engr	29JUN04	20	26JUL04	7,036.42	2,134			EA//EM =41hr ; ORNLEM =03hr ;				

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 21 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	152-037	Cryo Thermal Insulation Procurement	01OCT04*	10	14OCT04	34,288.66	625			41=22\$k ; 35=02\$k ;			
	152-041	Cryostat insulation Fab/assy	15OCT04	10	28OCT04	4,504.80	625			EM//SM =40hr ;			
	153-001	Title I design WBS 1713 cryostat/vac vsl boots	01OCT03*	111	03MAR04	21,014.25	399			EA//EM =15hr ; ORNLEM =150hr ;			
	153-011	Title II design WBS 1713 cryostat/vac vsl boots	01JUL04*	20	28JUL04	21,014.25	671			EA//EM =15hr ; ORNLEM =150hr ;			
	153-031	Title III engr	29JUL04	20	25AUG04	7,036.42	2,112			EA//EM =41hr ; ORNLEM =03hr ;			
	153-037	VV/Cryostat Boots Procurement	01OCT04*	10	14OCT04	74,788.92	625			41=54\$k ;			
	153-041	Cryostat/VV boots Fab/assy	15OCT04	10	28OCT04	4,504.80	625			EM//SM =40hr ;			
	154-001	Title I design WBS 1714 cryostat temp control	01OCT03*	111	03MAR04	11,480.11	399			EA//EM =15hr ; ORNLEM =73hr ;			
	154-011	Title II design WBS 1714 cryostat temp control	01JUN04*	22	30JUN04	11,480.11	671			EA//EM =15hr ; ORNLEM =73hr ;			
	154-031	Title III engr	01JUL04	50	08SEP04	3,920.06	2,102			EA//EM =18hr ; ORNLEM =08hr ;			
	154-037	Procurement	01OCT04*	40	25NOV04	37,394.46	605			41=27\$k ;			
	154-041	Cryo Temp Cntrl/Heating Fab/assy	26NOV04	10	09DEC04	1,801.92	605			EM//SM =16hr ;			
	155-001	Title I design WBS 1715 cryostat local I&C	01OCT03*	111	03MAR04	10,351.35	399			ORNLEM =84hr ;			
	155-011	Title II design WBS 1715 cryostat local I&C	01JUN04*	30	12JUL04	10,351.35	653			ORNLEM =84hr ;			
	155-037	Cryo Local I&C Procurement	13JUL04	60	04OCT04	2,514.30	653			41=02\$k ;			
<b>172 - Base Support Structure</b>													
<b>Job:1701-Cryost&amp;Base Sprt Strct Dsn-GETTLEFINGER</b>													
172-1-1	Base structure Design CAD models/dwgs	06FEB03*	61	01MAY03	40,518.40	2,453				GETTLEFINGER=160hr ; MECH DESIGN =160hr ;			
172-1-2	Base Struct Design analysis reports	03JUN03*	61	27AUG03	24,537.60	2,371				GETTLEFINGER=160hr ;			
172-2-1	Base Struct interface with VV and Mod coils	30JAN03*	43	31MAR03	13,196.80	2,476				GETTLEFINGER=60hr ; MECH DESIGN =40hr ;			
172-2-2	Base Struct interface with conv coils and struc	02JUN03*	62	27AUG03	13,196.80	2,348				GETTLEFINGER=60hr ; MECH DESIGN =40hr ;			
172-3-1	Base Struct- update cost estimate	03MAR03*	22*	01APR03	3,680.64	2,475				GETTLEFINGER=24hr ;			
172-3-2	Base Struct-Update planning for FY-04	12AUG03*	20	09SEP03	2,453.76	2,363				GETTLEFINGER=16hr ;			
161-001	Title I design WBS 172 base support struct	02OCT03	111	04MAR04	49,370.01	398				EA//DM =120hr ; EA//EM =76hr ; ORNLEM =196hr ;			
161-011	Title II design WBS 172 base support struct	05MAR04	68	08JUN04	49,370.01	422				EA//DM =120hr ; EA//EM =76hr ; ORNLEM =196hr ;			
161-031	Title III engr	01OCT04*	150	28APR05	43,206.96	1,936				EA//EM =60hr ; ORNLEM =252hr ;			
161-037	Machine Base&supports Procurement	01OCT04*	90	03FEB05	333,776.73	340				41=238\$k ; 35=02\$k ;			

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 22 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
		<b>18 - Field Period Assembly</b>											
		<b>181 - Field Period Assembly Planning/Oversight</b>											
	711.020	LOE FY04	01OCT03*	262*	30SEP04	31,001.75	2,086				ea//em=125;ea//dm=100		
	711.030	LOE FY05	01OCT04*	261*	30SEP05	106,603.00	1,825				ea//em=500;ea//dm=200		
	711.040	LOE FY06	03OCT05*	261*	02OCT06	22,486.94	1,564				ea//dm=200		
	714A.020	LOE FY06	03OCT05*	261*	02OCT06	346,220.76	1,564				em//em=1726;em//sm=432		
		<b>182 - TFTR Test Cell Area preparations</b>											
	611B.005	Final Design	01JAN04	62*	26MAR04	7,540.40	303				ea//dm=40; em//em=20;		
	611B.010	Lab Fab/Assy/Installation	29MAR04	261	28MAR05	31,498.70	303				em//sm=40; em//tb=240;41=5.6k		
	721.010	Area preparations	01OCT04*	57*	20DEC04	95,657.28	373				em//sm=144; em//tb=960		
		<b>183 - Receive,Inspect, and Test Coils</b>											
	722.010	Receive/Inspect TF & Mod Coils	01JUN04*	523*	01JUN06	39,956.16	1,651				em//sm=144; em//tb=288		
		<b>184 - Receive, Inspect, and Test VV</b>											
	724.010	Receive/Inspect VV	08FEB05	185*	24OCT05	0.00	82				em//sm=120; em//tb=480		
		<b>185 - Assemble Field Periods</b>											
		<b>Job: 1801 - Field Period Assly Dsn-CHRZANOWSKI</b>											
	185-1-1	Revised conceptual plan for field period assembl	02JAN03*	42*	28FEB03	16,200.00	2,497				CHRZANOWSKI =80hr ; MECH DESIGN =40hr ;		
	L4-016	Develop concept of tooling and assembly features	17FEB03*	15	07MAR03	0.00	2,452						
	L4-017	Document procedure for FP assembly, conduct revi	10MAR03*	15	28MAR03	0.00	2,452						
	L4-018	Develop concept of tooling and assembly features	31MAR03*	15	18APR03	0.00	2,422						
	L4-019	Document procedure for final assembly, conduct r	21APR03*	15	09MAY03	0.00	2,422						
	185-1-2	Layouts and preliminary tooling models and draw	02JUN03*	81*	24SEP03	34,897.00	2,352				CHRZANOWSKI =160hr ; MECH DESIGN =105hr ;		
	185-2-1	Interface control documents for vacuum vessel an	03MAR03*	41*	28APR03	16,200.00	2,456				CHRZANOWSKI =80hr ; MECH DESIGN =40hr ;		
	185-2-2	Interface control document for conventional coil	30MAY03*	61*	25AUG03	16,200.00	2,373				CHRZANOWSKI =80hr ; MECH DESIGN =40hr ;		
	185-3-1	Update cost estimate field period assmbly WBS 18	03MAR03*	22*	01APR03	6,102.40	2,475				CHRZANOWSKI =40hr ;		
	185-3-2	Update planning for FY-04	12AUG03*	20*	09SEP03	3,051.20	2,363				CHRZANOWSKI =20hr ;		
		<b>Period #1</b>											
	P1-180	Attach cooling tubes & Insul to VV 1st Period	15FEB05	15	07MAR05	0.00	186						

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
P1-181	Assemble 1st. Field Period - coils/VV	01AUG05	35	16SEP05		0.00	82				■		
P1-191	Position and weld port assemblies	19SEP05	15	07OCT05		0.00	82			■	■		
P1-201	Bakeout vessel segment to 150 degrees C	10OCT05	5	14OCT05		0.00	82				■		
P1-211	Perform vacuum leak check of welded assemblies	17OCT05	10	28OCT05		0.00	82			■	■		
P1-221	Prepare field period for shipment	31OCT05	5	04NOV05		0.00	82			■			
P1-231	Ship 1st. Field period	07NOV05	3	09NOV05		0.00	82			■			
P1-241	Field period 1 ready for installation	10NOV05	1	10NOV05		0.00	82			■			
<b>Period #2</b>													
P2-180	Attach cooling tubes & Insul to VV 2nd Period	21JUN05	15	11JUL05		0.00	125			■			
P2-181	Assemble 2nd. Field Period- coils/ VV	12OCT05	35	29NOV05		0.00	59			■			
P2-191	Position and weld port assemblies	30NOV05	15	20DEC05		0.00	59			■			
P2-201	Bakeout vessel segment to 150 degrees C	21DEC05	5	27DEC05		0.00	59			■			
P2-211	Perform vacuum leak check of welded assemblies	28DEC05	10	10JAN06		0.00	59			■			
P2-221	Prepare field period for shipment	11JAN06	5	17JAN06		0.00	59			■			
P2-231	Ship 2nd. Field period	18JAN06	3	20JAN06		0.00	59			■			
P2-241	Field Period 2 ready for installation	23JAN06	1	23JAN06		0.00	59			■			
<b>Period #3</b>													
P3-180	Attach cooling tubes & Insul to VV 3rd Period	25OCT05	15	14NOV05		0.00	82			■			
P3-181	Assemble 3rd. Field Period - coils/ VV	20JAN06	35	09MAR06		0.00	34			■			
P3-191	Position and weld port assemblies	10MAR06	15	30MAR06		0.00	34			■			
P3-201	Bakeout vessel segment to 150 degrees C	31MAR06	6	07APR06		0.00	34			■			
P3-211	Perform vacuum leak check of welded assemblies	10APR06	10	21APR06		0.00	34			■			
P3-221	Prepare field period for shipment	24APR06	5	28APR06		0.00	34			■			
P3-231	Ship 3rd. Field Period	01MAY06	3	03MAY06		0.00	34			■			
P3-241	3rd. Period ready for installation	04MAY06	1	04MAY06		0.00	34			■			
725.001	Assemble Field Period #1 (summary task)	01AUG05	74*	10NOV05		265,771.04	82				■ em/sm=768; em/tb=2152		
725.101	Assemble Field Period #2 (summary task)	12OCT05	73*	20JAN06		231,733.68	59				■ em/sm=688; em/tb=1832		
725.201	Assemble Field Period #3 (summary task)	20JAN06	74*	03MAY06		231,733.68	34				■ em/sm=688; em/tb=1832		

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 24 of 54

© Primavera Systems, Inc.

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
		<b>186 - Tooling Design and Fabrication</b>											
	713A.010	Final Design Tooling	01OCT03*	175	01JUN04	177,367.52	1,565						
	713A.020	Lab Fab/Assy/Installation	02JUN04	174	31JAN05	150,475.65	1,999						
	713A.030	Tooling,assy fixtures,misc equip	02JUN04	608*	29SEP06	296,218.85	1,565						
	713A.040	General procurements	02JUN04	608*	29SEP06	20,196.74	1,565						
	713A.050	Welding tools, materials & equip	02JUN04	608*	29SEP06	53,857.97	1,565						
		<b>187 - Measurement Systems</b>											
	740.010	Final Design Measurement systems	01OCT03*	175	01JUN04	82,747.20	211						
	740.020	Lab Fab/Assy/Installation	02JUN04	174	31JAN05	50,180.80	211						
	740.030	Procured Hardware/Material	02JUN04	174	31JAN05	33,917.63	211						
		<b>19 - Stellarator Core Management and Integration</b>											
		<b>Job: 1901 - Stellarator Core Mngtt&amp;Integr-NELSON</b>											
	0191-1-5	LOE-Day to day telecons, meetings,Design and R&D	01OCT02A	248*	30SEP03	91,840.00	2,348						
	0192-1-3	LOE-Day to day coordin of Pro-E & Pro-Intrali	01OCT02A	248*	30SEP03	57,600.00	2,348						
	121-1-01	Update Conceptual Design of Stellarator Core	01OCT02A	79*	31JAN03	19,680.00	19						
	191-1-1	Modular Coil / VV dsn review and documentation	03FEB03*	65*	02MAY03	26,240.00	2,452						
	191-1-2	CD 2 cost and schedule update for WBS 1	03FEB03*	42*	01APR03	19,680.00	2,475						
	191-1-3	FY04 work plans	14AUG03*	15*	04SEP03	6,560.00	2,366						
	191-1-4	Conventional Coils / support structure dsn rrw	05MAY03*	104*	30SEP03	19,680.00	2,348						
	192-1-2	Self consistent models/dwgs Conv coil/strct PDR	02JUN03*	71*	10SEP03	26,440.00	2,362						
	192-1-4	Prepare Stellarator Core Assembly dwgs &assy seq	01NOV02A	108*	15APR03	44,424.00	2,465						
	192-2-2	Material permeability limits vs location	02JAN03*	0*	20DEC02	0.00	2,539						
	192-2-4	Prepare stellarator core assembly dsn criteria	14FEB03*	65*	15MAY03	35,088.80	2,443						
	L4-022	Define preliminary S1, S2, and S3 states	17FEB03*	5	21FEB03	0.00	2,452						
	L4-023	Confirm final S1, S2, and S3 states	24FEB03*	5	28FEB03	0.00	2,477						
	L4-024	Perform flexibility studies	03MAR03*	20	28MAR03	0.00	2,477						
	L4-025	Perform initial divertor (edge modeling) studies	17FEB03*	20	14MAR03	0.00	15						
	192-2-5A	continuing analysis/final rpts f/mod coil FY 03	01APR03*	128*	30SEP03	19,527.68	2,348						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 25 of 54

© Primavera Systems, Inc.

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	193-1-1	Doc time cnstnt/rqmts f/ insul breaks vv/mc	31JAN03*	21*	28FEB03	12,204.80	2,497	Document in an analysis report the results of (previously calculated) time constant assessments and requirements for insulating breaks for the vacuum vessel and modular coils BROOKS =80					
	193-1-2	Doc time cnstnt/rqmts insul breaks struct/solen	31JAN03*	75*	15MAY03	18,307.20	2,443	Assess time constants and recommend requirements for insulating breaks in the coils support structure and central solenoid assembly document in an analysis report BROOKS =120					
	L4-029	Assess time constants and derived rqmts in struc	20JAN03*	10	31JAN03	0.00	2,452	Assess time constants and derived rqmts in struc					
	193-1-3	Time cnstnt,loop voltage, transient field errors	31JAN03*	75*	15MAY03	18,307.20	2,443	Assess the time constants, loop voltage penetration, and transient field errors with a coupled model of the VV, modular coils, coil support structure, and CS assembly. Document in an analysis report BROOKS =120					
	L4-028	Document time constants and derived rqmts for MC	06JAN03*	10	17JAN03	0.00	2,452	Document time constants and derived rqmts for MC					
	L4-030	Assess time constants and field errors in couple	03FEB03*	10	14FEB03	0.00	2,452	Assess time constants and field errors in couple					
	L4-032	Assess potential sources of field errors in TC	21APR03*	20	16MAY03	0.00	2,417	Assess potential sources of field errors in TC					
	193-1-4	Doc. tolerance studies for mod,TF,&PF coils	03FEB03*	20*	28FEB03	18,307.20	2,497	Document tolerance studies (previously calculated) for modular, TF, and PF coils and recommend requirements in an analysis report BROOKS =120					
	L4-031	Document tolerance studies and derived rqmts	17FEB03*	10	28FEB03	0.00	2,452	Document tolerance studies and derived rqmts					
	193-1-5	Doc. VV disruption loads	03MAR03*	10*	14MAR03	6,102.40	2,487	Document (previously calculated) VV disruption loads in an analysis report BROOKS =40					
	193-1-6	EM analysis in final design	01APR03*	128*	30SEP03	106,792.00	2,348	EM analysis in final design BROOKS =700					
	L4-182	Update the ICH (WBS 24) conceptual design for an	02JAN03*	10	15JAN03	0.00	82	Update the ICH (WBS 24) conceptual design for an					

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>2 - Plasma Heating, Fueling &amp; Vac Systems</b>													
<b>21 - Fueling Systems</b>													
<b>211 - Gas Fueling Systems</b>													
<b>Job: 2001-VPS, Gas &amp; Cond Sys Oversight-BLANCHARD</b>													
211-0001	CDR Chits and C&S updates		03MAR03*	21*	31MAR03	6,134.40	2,476						
211-0002	Equipment checkout		02JAN03*	63*	31MAR03	15,998.40	2,476						
211-001	Prelim Design		01OCT03*	130	30MAR04	1,638.60	1,433						
211-005	Final Design		31MAR04	395	04OCT05	6,720.99	1,433						
211-010	Design Gas Handling HW		03JAN05*	261	02JAN06	4,517.95	1,369						
211-015	Design PLC Controls		03JAN05*	261	02JAN06	27,249.66	1,369						
211-020	Design support during Installation (Title III)		05OCT05	390	03APR07	5,181.19	1,433						
211-025	Install Gas Handling HW		03JAN06*	260	01JAN07	83,477.66	1,369						
211-030	Install PLC		03JAN06*	260	01JAN07	9,217.59	1,369						
211-035	Integr System Test		02JAN07*	130	02JUL07	9,253.20	1,369						
<b>22 - Torus Vacuum Pumping Systems</b>													
<b>220 - Torus Vacuum Pumping System</b>													
220-001	Prelim Design		01OCT03*	130	30MAR04	6,554.40	217						
220-010	Final Design		31MAR04	130	28SEP04	16,386.00	217						
220-013	PLC Design & Drafting for Pumping Sys		03JAN05*	261	02JAN06	62,995.10	149						
220-015	Title III Design support		03JAN05*	651	02JUL07	125,189.68	1,369						
220-020	Maint/Réparation mech pumping sys		03JAN05*	261	02JAN06	9,035.90	149						
220-025	Electr/Mech Fab & Installation		03JAN06	149	28JUL06	68,665.60	149						
220-030	Integr System Test		31JUL06	42	26SEP06	27,531.20	1,568						
<b>23 - Wall Conditioning Systems</b>													
<b>231 - Glow Discharge Cleaning System</b>													
231-001	Prelim Design		01OCT03*	191	23JUN04	4,915.80	1,506						
231-010	Final Design		01OCT04*	261	30SEP05	22,120.32	1,435						
231-015	Design/Fab Pwr Supplies & PLC cntrls		03OCT05	260	29SEP06	48,717.60	1,565						

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	231-020	Title III Design	03OCT05	390	30MAR07	1,726.97	1,435						EM//EM =10hr ;
	231-025	Install Cables	03OCT05	260	29SEP06	17,731.70	1,435						EE//SM =80hr ; 41=07\$K ;
	231-030	Integr Systems test	02OCT06	130	30MAR07	11,604.40	1,435						EM//EM =40hr ; EE//SM =40hr ;
<b>25 - Neutral Beam Injection System</b>													
<b>251 - NB Systems Recommissioning</b>													
<b>Job: 2501 - Neutral Beam Refurbishment-STEVENSON</b>													
250-0001	Design & work planning	02DEC02A	206*	30SEP03	21,856.72	2,348							STEVENSON=96hr ; MS=04\$k ; STOCKROOM=02 ; TRAVEL=01\$k ;
250-0003	Systems Engineering & Interfaces	02DEC02A	206*	30SEP03	13,734.72	2,348							STEVENSON=96hr ;
250-0005	Design Layout and Routing	02DEC02A	206*	30SEP03	11,420.64	2,348							CARSON=112hr ;
250-0006	Procedures	28OCT02A	229*	30SEP03	8,157.60	2,348							CARSON=80hr ;
250-0007	Power Supply Eval-Pole Xfmr AC Power Test	02JAN03*	22*	31JAN03	13,734.72	2,517							CAMP=96hr ;
250-0009	Power Supply Eval-Clean Accel Rectifier	02DEC02A	40	26FEB03	7,073.74	2,380							CARSON=32hr ; NBI TECH=53hr ;
250-0011	Power Supply Eval-Hipot Accel Rectifier	27FEB03	40	23APR03	7,073.74	2,380							CARSON=32hr ; NBI TECH=53hr ;
250-0013	Power Supply Eval-Local Test Accel Rectifier	24APR03	36	13JUN03	7,073.74	2,380							CARSON=32hr ; NBI TECH=53hr ;
250-0015	Power Supply Eval-Evaluate Phase Controller	16JUN03	43	14AUG03	4,078.80	2,380							ROSSI =40hr ;
250-0017	Power Supply Eval-Modulator Restoration	21OCT02A	65*	31JAN03	5,323.28	2,393							GIBILISCO=24hr ; NBI TECH=40hr ;
250-0019	Power Supply Eval-Fault Detector Evaluation	02DEC02A	37*		5,323.28								GIBILISCO=24hr ; NBI TECH=40hr ;
250-0021	Power Supply Eval-Crowbar Test	03FEB03	30	14MAR03	5,323.28	2,393							GIBILISCO=24hr ; NBI TECH=40hr ;
250-0023	Power Supply Eval-Relocate DL to Mod Area	17MAR03	30	25APR03	5,323.28	2,393							GIBILISCO=24hr ; NBI TECH=40hr ;
250-0025	Power Supply Eval-Accel System Test	28APR03	64	28JUL03	44,134.40	2,393							CARSON=160hr ; GIBILISCO=160hr ; NBI TECH=160hr ;
250-0026	Purchase Leak Detector	02JAN03*	40	26FEB03	33,000.00	2,499							MS=25\$k ;
250-0027	Beamline #1 Evaluations-Vacuum Test	02JAN03*	42*	28FEB03	9,117.90	2,497							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;
250-0029	Beamline #2 Evaluations-Vacuum Test	03MAR03*	20	28MAR03	9,117.90	2,477							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;
250-0031	Beamline #3 Evaluations-Vacuum Test	01APR03*	20	28APR03	9,117.90	2,456							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;
250-0033	Beamline #4 Evaluations-Vacuum Test	01MAY03*	20	29MAY03	9,117.90	2,434							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;
250-0035	Beamline #1 Evaluations-Cryo Pump Test	02JUN03*	20	27JUN03	9,117.90	2,413							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;
250-0037	Beamline #2 Evaluations-Cryo Pump Test	01JUL03*	20	29JUL03	9,117.90	2,392							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;
250-0039	Beamline #3 Evaluations-Cryo Pump Test	01AUG03*	20	28AUG03	9,117.90	2,370							CARSON=30hr ; GIBILISCO=30hr ; YAGER =30hr ;

Run Date 11MAR03 15:46




021Z

**NCSX**  
**FY04/05 FWP**

Sheet 28 of 54

© Primavera Systems, Inc.

**MIE & R&D Project**



Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 29 of 54

© Primavera Systems, Inc.

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	250-3601	Carpenter prep platform for base plate	03OCT05*	261*	02OCT06	1,822.80	1,564						EM//SM =16hr ;
	250-3701	Relocate base plate to NCSX location	03OCT05*	261*	02OCT06	7,353.91	1,564						EE//SM =64hr ;
	250-3801	Lift NB from Refurb Location to NCSX	03OCT05*	261*	02OCT06	5,515.43	1,564						EE//SM =48hr ;
	250-3901	Enclose platform around base plate	03OCT05*	261*	02OCT06	3,645.59	1,564						EM//SM =32hr ;
	250-4001	Engineer new Junction Box	03OCT05*	261*	02OCT06	26,786.72	1,564						EE//EM =160hr ;
	250-4101	Fabricate and Install new Junction Box	03OCT05*	261*	02OCT06	18,384.77	1,564						EE//SM =160hr ;
	250-4201	Hi-potting cable run and fixing problems	03OCT05*	261*	02OCT06	9,192.39	1,564						EE//SM =80hr ;
	250-4301	Install Cable Trays	03OCT05*	261*	02OCT06	36,769.54	1,564						EE//SM =320hr ;
	250-4401	Pulling heavy cables from Arc Room to Junction B	03OCT05*	261*	02OCT06	73,539.09	1,564						EE//SM =640hr ;
	250-4501	Install welding cables Junction Box to Ion Sourc	03OCT05*	260*	29SEP06	9,192.00	1,565						ee/sm=80
	250-4601	Connect BL to new foreline/exhaust manifold.	03OCT05*	260*	29SEP06	3,645.44	1,565						em/sm=32
	250-4701	New PLC:Test with Vacuum system	03OCT05*	260*	29SEP06	3,676.80	1,565						ee/sm=32
	250-4801	New Cryolines: Connect beamlines	03OCT05*	260*	29SEP06	3,676.80	1,565						ee/sm=32
	250-4901	Cryogenic Sys Controls: connect & test	03OCT05*	260*	29SEP06	3,676.80	1,565						ee/sm=32
	250-5001	Pneumatic Air Sys :connect beamlines	03OCT05*	260*	29SEP06	1,838.40	1,565						ee/sm=16
	250-5101	Water System	03OCT05*	260*	29SEP06	27,340.80	1,565						em/sm=240
	250-5201	Fab & Install Water cooled aperture	03OCT05*	260*	29SEP06	13,788.00	1,565						ee/sm=120
	250-5301	New PLC: Test Water system controls	03OCT05*	260*	29SEP06	1,838.40	1,565						ee/sm=16
	250-5401	Install NB Diagnostic Control System	03OCT05*	390*	30MAR07	1,845.12	1,435						ee/sm=16
	250-5601	Drafting: Installation	01OCT03*	913*	30MAR07	52,999.04	1,435						EA//DM =480hr ;
	250-7003	M&S during installation	03OCT05*	261*	02OCT06	28,644.92	1,564						41=21.8\$k ;
	250-7004	M&S during installation	03OCT05*	260*	29SEP06	85,659.76	1,565						41=65\$k ;

#### Job: 2501 - Neutral Beam Refurbishment-STEVENSON

L4-184	Update the NB conceptual design (WBS 25)	06JAN03*	60	28MAR03	0.00	2,452	
L4-185	Confirm adequate NB access	06JAN03*	5	10JAN03	0.00	80	
L4-186	Calculate heat loads on VV surface (if unshielded)	13JAN03*	5	17JAN03	0.00	80	
L4-187	Check out legacy equipment	17FEB03*	20	14MAR03	0.00	2,452	

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 30 of 54

© Primavera Systems, Inc.

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float													
								FY03	FY04	FY05	FY06	FY07	FY08							
<b>3 - Diagnostics</b>																				
<b>31 - Magnetic Diagnostics</b>																				
310-001	Preliminary Design wbs 114 mag diag	01APR05*	129	28SEP05		38,182.40	124													
310-010	Final Design wbs 114 mag diag	29SEP05	131	30MAR06		217,191.04	124	R//RM2 =220hr ; EE//EM =560hr ; EM//EM =200hr ; EA/DM =360hr ; EM//SM =120hr ;												
310-015	Fab/Assembly/Installation	31MAR06*	131	29SEP06		386,240.00	124	EE//EM =340hr ; EM//EM =180hr ; EE//SM =2,200hr ; EM//SM =400hr ;												
310-020	Fabricate Integrator Modules	31MAR06*	130	28SEP06		197,070.00	125						41=150\$k ;							
310-025	Misc. Mag Diag Procurements	31MAR06*	130	28SEP06		91,440.48	125						41=70\$k ;							
<b>35 - Profile Diagnostics</b>																				
350-001	Preliminary Design	03OCT05*	63	28DEC05		8,377.40	1,437	R//RM2 =10hr ; EE//EM =20hr ; EM//EM =20hr ;												
350-010	Final Design	29DEC05	130	28JUN06		66,084.00	1,437	R//RM2 =40hr ; EE//EM =160hr ; EM//EM =100hr ; EA/DM =140hr ;												
350-015	Fab/Assy/Installation	29JUN06	195	28MAR07		147,492.65	1,437	R//RM2 =60hr ; EE//EM =140hr ; EM//EM =90hr ; EM//SM =220hr ; EE//SM =280hr ; 41=31\$k ;												
<b>36 - Edge and Divertor Diagnostics</b>																				
361-001	Preliminary Design	03OCT05*	153	03MAY06		18,529.00	1,465	R//RM2 =30hr ; EM//EM =80hr ;												
361-010	Final Design	04MAY06	97	15SEP06		79,564.80	1,465	EM//EM =200hr ; EA/DM =280hr ; EM//SM =120hr ;												
361-015	Fab/Assy/Installation	18SEP06	110	16FEB07		212,273.41	1,465	R//RM2 =310hr ; EM//EM =40hr ; EC//EM =20hr ; EM//SM =580hr ; 41=63\$k ;												
<b>38 - Electron Beam (EB) Mapping</b>																				
380-001	Preliminary Design	03OCT05*	153	03MAY06		35,067.80	1,465	R//RM2 =120hr ; EM//EM =80hr ; EA/DM =20hr ;												
380-010	Final Design	04MAY06	102	22SEP06		147,667.60	1,465	R//RM2 =200hr ; EM//EM =360hr ; EA/DM =480hr ;												
380-015	Fab/Assy/Installation	25SEP06	105	16FEB07		363,499.29	1,465	R//RM2 =320hr ; EE//EM =80hr ; EC//EM =40hr ; EM//EM =280hr ; EE//SM =200hr ; EM//SM =390hr ; 41=129\$k ;												

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
		39 - Diagnostics Integration											
		Job: 3901 - Diagnostics sys Integration-JOHNSON											
	390-1	DIAGNOSTIC INTEGRATION	01JAN03*	0*	31DEC02	0.00	2,543						
	390-101	refine measurement requirements	01JAN03	45	04MAR03	10,014.88	2,498	JOHNSON =16hr ; TAKAHASHI =16hr ; FREDRICKSON =16hr ;					
	390-102	refine diagnostics/research plan	01JUL03*	45*	01SEP03	5,511.84	2,369	JOHNSON =16hr ; STRATTON =16hr ;					
	390-103	prepare physics meetings presentations	01JAN03*	43*	28FEB03	3,260.32	2,500	JOHNSON =16hr ;					
	390-104	prepare VV CDR material	01APR03*	22*	30APR03	5,511.84	2,457	JOHNSON =16hr ; STRATTON =16hr ;					
	390-105	review and modify WBS3 cost estimates	03MAR03*	21*	31MAR03	1,630.16	2,479	JOHNSON =08hr ;					
	390-2	PORT ORIENTATION/ALLOCATION ISSUES	01JAN03*	0*	31DEC02	0.00	2,543	JOHNSON =08hr ; STRATTON =08hr ;					
	390-201	prioritize diagnostics for access	01OCT02A	0*	31OCT02A	2,755.92		JOHNSON =08hr ; FEDER =16hr ;					
	390-202	prep drawings package for specialist meetings	01OCT02A	0*	31OCT02A	4,083.92		JOHNSON =08hr ; FEDER =16hr ;					
	390-203	layouts of diagnostic sightlines	28OCT02A	35	14JAN03	27,559.20	2,533	JOHNSON =80hr ; STRATTON =80hr ;					
	390-204	attend/follow-up wkly meetings on sightlines	02DEC02A	86*	31MAR03	39,828.00	2,479	JOHNSON =80hr ; STRATTON =80hr ; FEDER =80hr ;					
	390-205	explore cryostat implications	02DEC02A	86*	31MAR03	5,714.08	2,479	JOHNSON =16hr ; FEDER =16hr ;					
	390-206	provide port orientation info f/VV design	03FEB03*	63*	30APR03	23,292.48	2,457	JOHNSON =32hr ; STRATTON =32hr ; FEDER =80hr ;					
	390-3	SXR TOMOGRAPHY INTEGRATION INTO VV	01JAN03*	0*	31DEC02	0.00	2,543	JOHNSON =16hr ; STRATTON =16hr ; FEDER =16hr ;					
	390-301	investigate integration with modified VV wedge	02DEC02A	42*	28JAN03	7,965.60	2,523	JOHNSON =16hr ; STRATTON =16hr ; FEDER =16hr ;					
	390-302	invest feasibility of AXUV diode array approach	01JAN03*	21	29JAN03	2,251.52	2,522	STRATTON =16hr ;					
	390-303	invest feasibility scintillator/fiber optics	01JAN03*	21	29JAN03	2,251.52	2,522	STRATTON =16hr ;					
	390-304	prepare and present physics meeting presentation	01JAN03*	22*	30JAN03	2,352.64	2,521	STRATTON =08hr ; FEDER =08hr ;					
	390-305	provide input to VV CDR	03FEB03*	20*	28FEB03	1,125.76	2,500	JSTRATTON =08hr ;					
	390-4	MAGNETIC DIAGNOSTICS	01JAN03*	0*	31DEC02	0.00	2,543	JOHNSON =32hr ; TAKAHASHI =16hr ;					
	390-401	define measurement reqts for slow magnetics	01JAN03*	24	03FEB03	8,772.16	2,475	TAKAHASHI =32hr ;					
	390-402	invest space envelopes magn sensors inside vsl	02DEC02A	68*	05MAR03	6,520.64	2,497	TAKAHASHI =32hr ;					
	390-403	consider altern locations electr vac feedthrus	04FEB03	44	04APR03	4,503.04	2,475	TAKAHASHI =32hr ;					
	390-404	invest space envel for magn sensors outside vsl	04FEB03	44	04APR03	4,503.04	2,475	TAKAHASHI =32hr ;					
	390-405	enrg mtg present space envel/mounting concepts	03FEB03*	20*	28FEB03	2,251.52	2,500	TAKAHASHI =16hr ;					
	390-406	document space envelope for slow magnetics	03MAR03*	20*	28MAR03	2,251.52	2,480	TAKAHASHI =16hr ;					

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float							
								FY03	FY04	FY05	FY06	FY07	FY08	
	390-407	define high freq. Mirnov coil requirements	01JAN03*	20	28JAN03	1,125.76	2,523	 FREDRICKSON =8hr ;						
	390-408	conc dsn space envel high freq Mirnov coils	01JAN03*	21	29JAN03	2,251.52	2,522	 FREDRICKSON =16hr ;						
	390-5	E-BEAM CONCEPT EXPLORATION	01JAN03*	0*	31DEC02	0.00	2,543							
	390-501	define space and time resolution requirements	01MAY03*	43*	30JUN03	8,889.12	2,414	 JOHNSON =16hr ; TAKAHASHI =40hr ;						
	390-502	define vacuum scenarios to be probed	01MAY03*	43*	30JUN03	5,628.80	2,414	 TAKAHASHI =40hr ;						
	390-503	prep physics mtg presenta reqnts, scenarios	01JUL03*	22*	30JUL03	3,377.28	2,392	 TAKAHASHI =24hr ;						
	390-504	continue concept exploration detecting e-beam	01MAY03*	43*	30JUN03	14,115.84	2,414	 TAKAHASHI =48hr ; FEDER =48hr ;						
	390-601	Investig Diagn Issues w/other stellarator groups	01MAY03*	65*	30JUL03	16,148.08	2,392	 JOHNSON =24hr ; STRATTON =40hr ;						
								 TAKAHASHI =40hr ;						
	390-010	LOE Support FY04	01OCT03*	262*	30SEP04	62,620.48	2,086		 R//RM2 =416hr ;					
	390-015	LOE Support FY05	01OCT04*	261*	30SEP05	173,936.56	1,825		 R//RM2 =416hr ; EM//EM =416hr ; EA//DM =345hr ;					
	390-020	LOE Support FY06	03OCT05*	261*	02OCT06	176,429.35	1,564	R//RM2 =416hr ; EM//EM =416hr ; EA//DM =345hr ;						
	390-025	LOE Support FY07	02OCT06*	130*	30MAR07	89,232.94	1,435	R//RM2 =208hr ; EM//EM =208hr ; EA//DM =173hr ;						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 33 of 54

© Primavera Systems, Inc.


MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>4 - Electrical Power Systems</b>													
<b>41 - AC Power</b>													
<b>411 - Auxillary AC Power Systems</b>													
411-001	Test Cell AC Power Distrib - Prelim Dsn	01OCT03*	131*	31MAR04		25,486.40	1,943						
411-011	Test Cell AC Power Distrib - Final Dsn	01APR04*	274	19APR05		25,993.27	1,943						
411-021	Test Cell AC Power Distrib - Procurements	01JUL04*	392	30DEC05		72,751.05	1,760						
411-031	Test Cell AC Power Distrib - Installation	15APR05*	448	02JAN07		72,629.77	1,498						
411-041	Test Cell AC Power Distrib - Commission	01JUN06*	152	29DEC06		40,496.91	1,500						
411-101	Ex Test Cell AC Pwr Distrib - Prelim Dsn	01OCT03*	131*	31MAR04		10,185.28	1,949						
411-111	Ex Test Cell AC Pwr Distrib - Final Dsn	01APR04*	268	11APR05		12,991.44	1,949						
411-121	Ex Test Cell AC Pwr Distrib - Procurements	01JUL04*	522	30JUN06		12,161.16	1,630						
411-131	Ex Test Cell AC Pwr Distrib - Installation	03OCT05*	251	18SEP06		61,781.52	1,574						
411-141	Ex Test Cell AC Pwr Distrib - Commission	01JUN06*	131	30NOV06		39,514.06	1,521						
411-201	Standby Pwr f/Cryo Sys - Prelim Dsn	01OCT03*	131*	31MAR04		5,732.12	1,843						
411-211	Standby Pwr f/Cryo Sys - Final Dsn	01APR04*	374	06SEP05		5,874.05	1,843						
411-221	Standby Pwr f/Cryo Sys - Procurements	03OCT05*	132	04APR06		21,020.80	1,565						
411-231	Standby Pwr f/Cryo Sys - Installation	05APR06	128	29SEP06		31,427.28	1,565						
411-241	Standby Pwr f/Cryo Sys - Commission	03JUL06*	131	01JAN07		23,786.31	1,499						
411-301	Grounding - Prelim Dsn	01OCT03*	131*	31MAR04		5,732.12	1,829						
411-311	Grounding - Final Dsn	01APR04*	388	26SEP05		5,876.81	1,829						
411-321	Grounding - Procurements	01FEB05*	456	31OCT06		6,716.58	1,543						
411-331	Grounding - Installation	03JAN05*	521	01JAN07		31,295.21	1,499						
411-341	Grounding - Commission	03JUL06*	131	01JAN07		9,891.62	1,499						
<b>412 - Experimental AC Power Systems</b>													
412-001	D-Site Pulsed AC Pwr Distrib - Prelim Dsn	01OCT03*	131*	31MAR04		4,453.16	1,829						
412-011	D-Site Pulsed AC Pwr Distrib - Final Dsn	01APR04*	388	26SEP05		4,565.58	1,829						
412-021	D-Site Pulsed AC Pwr Distrib - Procurements	01JUL04*	519	27JUN06		6,757.28	1,633						

Run Date 11MAR03 15:46



021Z



Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 35 of 54

© Primavera Systems, Inc.

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float												
								FY03	FY04	FY05	FY06	FY07	FY08						
<b>433 - D-Site DC Systems</b>																			
<b>Job: 4301 - ElectrDsn DC SystemsWBS 432&amp;433-RAKI</b>																			
433-0001	D Site DC Systems -Design & Requisitions	06JAN03*	66*	07APR03		21,703.60	2,391												
433-0002	DSite DC Systems -Design Review Prep	08APR03	28*	15MAY03		11,424.08	2,391												
433-0003	D Site DC Systems and D-C Site DC Cabling-PDR			0	15MAY03		0.00	2,391											
433-0004	D Site DC Systems -Final Design	16MAY03	52*	30JUL03		13,713.20	2,391												
433-0005	D Site DC Systems and D-C Site DC Cabling-FDR			0	30JUL03		0.00	2,391											
433-0007	Disconnect & Grid Switch Design	06JAN03*	46*	10MAR03		9,718.00	2,491												
433-0008	Disconnect & Grid Switch Procurement spec	04FEB03*	14*	21FEB03		8,119.92	2,502												
433-021	DC Cabling D-Site - Procurements	01JUL04*	564	29AUG06		135,519.40	1,588												
433-031	DC Cabling D-Site - Installation	29SEP05*	378	12MAR07		60,569.74	1,449												
433-101	DC Current Limiting Reactors - Prelim Dsn	01OCT03*	103*	20FEB04		8,169.54	1,765												
433-111	DC Current Limiting Reactors - Final Dsn	01MAR04*	480	30DEC05		8,399.50	1,760												
433-121	DC Current Limiting Reactors - Procurements	03OCT05*	153	03MAY06		51,238.20	1,539												
433-131	DC Current Limiting Reactors - Installation	04MAY06	133	06NOV06		32,610.66	1,539												
433-141	DC Current Limiting Reactors - Commission	02OCT06*	131	02APR07		25,114.74	1,434												
433-201	Coil Pwr Supplies TF - Prelim Dsn	01OCT03*	66*	31DEC03		6,899.86	1,750												
433-211	Coil Pwr Supplies TF- Final Dsn	01JAN04*	532	13JAN06		7,082.21	1,750												
433-231	Coil Pwr Supplies TF- Installation	03OCT05*	329	04JAN07		29,292.86	1,496												
433-241	Coil Pwr Supplies TF- Commission	02OCT06*	131	02APR07		5,866.74	1,434												
433-251	Coil Pwr Supplies OH PS - Prelim Dsn	01OCT03*	66*	31DEC03		6,899.86	1,759												
433-261	Coil Pwr Supplies OH PS- Final Dsn	01JAN04*	523	02JAN06		7,078.84	1,759												
433-271	Coil Pwr Supplies OH PS- Installation	03OCT05*	365	23FEB07		29,357.95	1,460												
433-281	Coil Pwr Supplies OH PS- Commission	02OCT06*	131	02APR07		5,866.74	1,434												
433-321	Isolating Switch - Procurements	01OCT03*	416*	04MAY05		175,417.37	1,932												
433-331	Isolating Switch - Installation	03OCT05*	299	23NOV06		111,416.16	1,526												

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 36 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
		<b>44 - Control and protection Systems</b>											
		<b>441 - Electrical Interlocks</b>											
	441-001	C-Site Interlocks - Prelim Dsn	01OCT03*	132*	01APR04	51,969.00	1,886						
	441-011	C-Site Interlocks - Final Dsn	02APR04	330	07JUL05	53,169.37	1,886						
	441-021	C-Site Interlocks - Procurements	01JUL04*	479	02MAY06	40,583.84	1,673						
	441-031	C-Site Interlocks - Installation	03OCT05*	291	13NOV06	185,043.02	1,534						
	441-101	D-to-C Site Interlocks - Prelim Dsn	01OCT03*	130*	30MAR04	10,185.28	1,950						
	441-111	D-to-C Site Interlocks - Final Dsn	31MAR04	268	08APR05	10,382.26	1,950						
	441-121	D-to-C Site Interlocks - Procurements	01JUL04*	457	31MAR06	6,782.82	1,695						
	441-131	D-to-C Site Interlocks - Installation	03OCT05*	312	12DEC06	27,781.17	1,513						
	441-141	D-to-C Site Interlocks - Commission	02OCT06*	131	02APR07	21,263.84	1,434						
	441-201	D-Site Interlocks - Prelim Dsn	01OCT03*	130*	30MAR04	28,090.58	1,830						
	441-211	D-Site Interlocks - Final Dsn	31MAR04	388	23SEP05	28,796.97	1,830						
	441-221	D-Site Interlocks - Procurements	01JUL04*	522	30JUN06	18,863.31	1,630						
	441-231	D-Site Interlocks - Installation	03OCT05*	299	23NOV06	86,035.94	1,526						
	441-241	D-Site Interlocks - Commission	02OCT06*	131	02APR07	42,186.70	1,434						
		<b>442 - Kirk Key Interlocks</b>											
	442-001	Kirk Keys - Prelim Dsn	01OCT03*	130*	30MAR04	13,359.48	1,899						
	442-011	Kirk Keys - Final Dsn	31MAR04*	319	20JUN05	13,657.95	1,899						
	442-021	Kirk Keys - Procurements	02AUG04*	478	31MAY06	13,540.13	1,652						
	442-031	Kirk Keys - Installation	03OCT05*	390	30MAR07	35,485.71	1,435						
	442-041	Kirk Keys - Commission	02OCT06*	131	02APR07	24,823.84	1,434						
		<b>443 - Real Time Control Systems</b>											
	443-001	Develop Control Algorithms	03OCT05*	261*	02OCT06	40,180.08	1,564						
		<b>444 - Instrument Systems</b>											
	444-001	DC Current Transducers - Prelim Dsn	01OCT03*	66*	31DEC03	5,732.12	2,090						

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	444-011	DC Current Transducers - Final Dsn	01JAN04	192	24SEP04	5,732.12	2,090			EE//EM =20hr ; EA//DM =24hr ;			
	444-021	DC Current Transducers - Procurements	05OCT05*	168	26MAY06	189,187.20	1,655				41=144\$k ;		
	444-031	DC Current Transducers - Installation	03APR06*	163	15NOV06	38,639.77	1,532				EE//EM =32hr ; EE//SM =24hr ;		
	444-041	DC Current Transducers - Commission	02OCT06*	131	02APR07	19,348.16	1,434			EE//EM =24hr ; EE//TB =120hr ; ea/dm=16			
	444-101	DC Shunts - Prelim Dsn	01OCT03*	66*	31DEC03	5,732.12	1,950			EE//EM =20hr ; EA//DM =24hr ;			
	444-111	DC Shunts - Final Dsn	01JAN04	332	08APR05	5,821.61	1,950				41=64\$k ;		
	444-121	DC Shunts - Procurements	01JUL04*	479	02MAY06	86,694.45	1,673				EE//EM =32hr ; EE//SM =24hr ;		
	444-131	DC Shunts - Installation	03OCT05*	267	10OCT06	38,565.63	1,558			EE//EM =140hr ; EA//DM =24hr ;			
	444-141	DC Shunts - Commission	02OCT06*	131	02APR07	19,348.16	1,434			EE//EM =24hr ; EE//TB =120hr ; ea/dm=16			
	444-201	Signal Conditioning - Prelim Dsn	01OCT03*	66*	31DEC03	24,777.32	1,950			EE//EM =140hr ; EA//DM =24hr ;			
	444-211	Signal Conditioning - Final Dsn	01JAN04	332	08APR05	25,164.20	1,950				EE//EM =140hr ; EA//DM =24hr ;		
	444-221	Signal Conditioning - Procurements	01JUL04*	457	31MAR06	12,209.08	1,695				41=09\$K ;		
	444-231	Signal Conditioning - Installation	03OCT05*	241	04SEP06	32,540.28	1,584			EE//EM =40hr ; EE//TB =140hr ;			
	444-241	Signal Conditioning - Commission	02OCT06*	131	02APR07	23,564.16	1,434			EM//TB =140hr ; ea/dm=16			
	444-301	DC Potential transducers - Prelim Dsn	01OCT03*	66*	31DEC03	11,464.24	1,888			EE//EM =80hr ; EE//SM =40hr ;			
	444-311	DC Potential transducers - Final Dsn	01JAN04*	394	05JUL05	11,683.78	1,888			EE//TB =40hr ; ea/dm=16			
	444-321	DC Potential transducers - Procurements	01JUL04*	522	30JUN06	27,024.80	1,630				41=20\$K ;		
	444-331	DC Potential transducers - Installation	03OCT05*	276	23OCT06	38,959.78	1,549				EE//EM =40hr ; EE//SM =24hr ;		
	444-341	DC Potential transducers - Commission	02OCT06*	131	02APR07	21,166.72	1,434			EE//TB =120hr ; ea/dm=32			
<b>445 - Coil protection Systems</b>													
<b>Job: 4401 - Electr Dsn Control &amp; Protection-RAKI</b>													
445-0001	Coil Protection Design	03FEB03*	129*	04AUG03		22,891.20	2,388			MARSALA=80hr ; SCHNEIDER=80hr ;			
445-011	Overload Protection - Final Dsn	25MAR04*	260	23MAR05		45,341.04	1,962			EE//EM =200hr ; EA//DM =120hr ;			
445-021	Overload Protection - Procurements	01JUL04*	457	31MAR06		54,262.60	1,695			41=40\$K ;			
445-031	Overload Protection - Installation	30SEP05*	196	30JUN06		71,324.12	1,630			EE//EM =64hr ; EE//TB =140hr ;			
445-041	Overload Protection - Commission	01JUN06*	131	30NOV06		33,228.76	1,521			EE//SM =240hr ; EM//TB =140hr ;			
EE//EM =80hr ; EE//TB =80hr ; ea/dm=80													

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 38 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
<b>446 - Ground Fault Monitoring System</b>	445-101	Ground Fault Protection - Prelim Dsn	01OCT03*	130	30MAR04	8,906.32	1,949						
	445-111	Ground Fault Protection - Final Dsn	31MAR04*	269	11APR05	9,079.20	1,949						
	445-121	Ground Fault Protection - Procurements	01JUL04*	521	29JUN06	8,107.87	1,631						
	445-131	Ground Fault Protection - Installation	03OCT05*	257	26SEP06	21,137.80	1,568						
	445-141	Ground Fault Protection - Commission	02OCT06*	131	02APR07	13,799.36	1,434						
<b>45 - Power System Design and Integration</b>	<b>451 - System Design and Interfaces</b>												
	<b>Job: 4501 - Electr Sys Design &amp; Integration-RAKI</b>												
	451-0000	Update Cost & Schedule Baseline	03FEB03*	41*	31MAR03	0.00	2,476						
	451-0001	Drawings & Documentation Support FY03	02JAN03*	191*	30SEP03	59,388.00	2,348						
	451-0002	Calculations FY03	02JAN03*	63*	31MAR03	6,867.36	2,476						
<b>451 - System Design and Interfaces</b>	451-001	Design Drawings,changes,as-builts	01OCT03*	956*	30MAY07	197,946.47	1,392						
	451-021	FDR D-Site	01DEC03*	16*	22DEC03	10,611.60	2,289						
	451-031	FDR C-Site	01JUN04*	15*	21JUN04	10,611.60	2,159						
	451-051	FDR Cabling C-Site	03MAY04*	217	01MAR05	10,812.87	1,978						
	451-061	FDR DC Transmission	01OCT03*	195*	29JUN04	10,611.60	2,153						
	451-071	FDR AC Auxiliaries & Grounding	01OCT03*	152	29APR04	10,611.60	2,196						
	451-081	Calculations	01OCT03*	784*	02OCT06	53,238.32	1,564						
<b>452 - Electrical Systems Support</b>	452-001	Diagnostics AC Pwr Distrib - Prelim Dsn	01OCT03*	130*	30MAR04	26,811.76	2,218						
	452-011	Diagnostics AC Pwr Distrib - Final Dsn	01APR04*	571	08JUN06	27,739.89	1,646						
	452-021	Diagnostics AC Pwr Distrib - Procurements	01JUL04*	587	29SEP06	12,123.85	1,565						
	452-031	Diagnostics AC Pwr Distrib - Installation	30SEP05*	262	02OCT06	91,934.55	1,564						
	452-041	Diagnostics AC Pwr Distrib - Commission	01JUN06*	131	30NOV06	44,528.76	1,521						
	452-101	Diagnostics Sensor Cabling - Prelim Dsn	01OCT03*	130*	30MAR04	41,450.20	2,218						
	452-111	Diagnostics Sensor Cabling - Final Dsn	01APR04*	352	05AUG05	42,441.81	1,865						

Run Date 11MAR03 15:46



021Z

**NCSX**  
**FY04/05 FWP**

Sheet 39 of 54

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	452-121	Diagnostics Sensor Cabling - Procurements	01JUL04*	479	02MAY06	24,382.81	1,673				41=18\$k ;		
	452-131	Diagnostics Sensor Cabling - Installation	07OCT05*	193	04JUL06	125,162.00	1,628				EE//EM =120hr ; EE//SM =16		
	452-141	Diagnostics Sensor Cabling - Commission	01JUN06*	131	30NOV06	48,139.74	1,521				EE//TB =400hr ; EM//TB =400		
<b>453 - System Testing (PTP's)</b>								EE//EM =40hr ; EE//SM =80hr ;	EE//TB =160hr ; ea//dm=160				
	453-001	Procedures	03JAN05*	261	02JAN06	44,243.64	1,759				EE//EM =160hr ; EA//DM =160hr ;		
	453-111	PTP's & ISTP's	03APR06*	196*	01JAN07	90,842.08	1,499				EE//EM =288hr ; EE//SM =80hr ;		
	453-112	PTP's & ISTP's Test Equipt	03APR06*	196*	01JAN07	33,255.82	1,499				EE//TB =376hr ;		
<b>46 - FCPC Building Modifications</b>													
<b>Job: 4601 - FCPC Bldg Modifications-RAKI</b>													
	460-0001	Electrical Clearing (procedures and field)	03FEB03*	39	27MAR03	18,044.94	2,468				FIELD TECHS =66hr ; HBUSH =80hr ;		
	460-0002	Mechanical Clearing (procedures and field)	17FEB03	39	10APR03	24,191.46	2,468				FIELD TECHS =222hr ; FOM ENGR=13hr ;		
	460-0003	Provide Penetrations, structural changes, etc	05JAN04*	192	28SEP04	65,742.08	2,088						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 40 of 54

© Primavera Systems, Inc.

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>5 - Central I&amp;C Systems</b>													
<b>51 - TCP/IP Infrastructure Systems</b>													
51-001	Preliminary Design (Title I)	06MAR06*	45	05MAY06		12,584.00	1,471						
51-005	Final Design (Title II)	08MAY06	22	06JUN06		25,168.00	1,471						
51-010	Lab Fab/Assy/Installation (Title III)	07JUN06	177	08FEB07		394,807.69	1,471						
51-015	Hardware/Material	07JUN06	113	10NOV06		126,439.82	1,535						
51-016	Ethernet hubs and port modules	07JUN06	113	10NOV06		153,240.29	1,535						
51-2004	Level of Effort FY04	01OCT03*	260	28SEP04		3,496.08	2,088						
51-2005	Level of Effort FY05	01OCT04*	260	29SEP05		3,600.24	1,826						
<b>52 - Central Instrumentation &amp; Control</b>													
52-001	Preliminary Design (Title I)	01DEC05*	88	03APR06		78,650.00	1,446						
52-005	Final Design (Title II)	04APR06	86	01AUG06		243,085.92	1,446						
52-010	Lab Fab/Assy/Installation (Title III)	02AUG06	162	15MAR07		353,209.90	1,446						
52-015	Hardware/Material	02AUG06	68	03NOV06		148,489.14	1,540						
52-016	I/O Purchases	02AUG06	68	03NOV06		154,215.63	1,540						
52-2004	Level of Effort FY04	01OCT03*	260	28SEP04		3,496.08	2,088						
52-2005	Level of Effort FY05	01OCT04*	260	29SEP05		3,600.24	1,826						
<b>53 - Data Acquisition &amp; Facility Computing</b>													
53-001	Preliminary Design (Title I)	01DEC05*	88	03APR06		50,336.00	1,446						
53-005	Final Design (Title II)	04APR06	86	01AUG06		57,471.92	1,446						
53-010	Lab Fab/Assy/Installation (Title III)	02AUG06	162	15MAR07		168,077.26	1,446						
53-015	Hardware/Material	02AUG06	68	03NOV06		208,950.19	1,540						
53-016	I/O Purchases	02AUG06	68	03NOV06		149,820.88	1,540						
53-2004	Level of Effort FY04	01OCT03*	260	28SEP04		3,496.08	2,088						
53-2005	Level of Effort FY05	01OCT04*	260	29SEP05		3,600.24	1,826						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 41 of 54

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
<b>54 - Facility Timing &amp; Synchronization</b>													
54-001	Preliminary Design (Title I)	03OCT05*	100	17FEB06		100,672.00	1,454						
54-005	Final Design (Title II)	20FEB06	66	22MAY06		79,071.96	1,454						
54-010	Lab Fab/Assy/Installation (Title III)	23MAY06	205	05MAR07		435,120.33	1,454						
54-015	Hardware/Material	23MAY06	100	09OCT06		64,256.33	1,559						
54-2004	Level of Effort FY04	01OCT03*	260	28SEP04		3,496.08	2,088						
<b>55 - Real Time Plasma &amp; Power Supply Control Sys</b>													
55-001	Preliminary Design (Title I)	01MAR06*	67	01JUN06		25,168.00	1,446						
55-005	Final Design (Title II)	02JUN06	66	01SEP06		25,168.00	1,446						
55-010	Lab Fab/Assy/Installation (Title III)	04SEP06	139	15MAR07		246,864.49	1,446						
55-015	Hardware/Material	04SEP06	34	19OCT06		71,229.95	1,551						
55-2004	Level of Effort FY04	01OCT03*	260	28SEP04		3,496.08	2,088						
55-2005	Level of Effort FY05	01OCT04*	260	29SEP05		3,600.24	1,826						
<b>56 - Central Safety Interlock Systems</b>													
56-001	Preliminary Design (Title I)	01MAR06*	67	01JUN06		25,168.00	1,446						
56-005	Final Design (Title II)	02JUN06	86	29SEP06		25,168.00	1,446						
56-010	Lab Fab/Assy/Installation (Title III)	02OCT06	119	15MAR07		229,280.20	1,446						
56-015	Hardware/Material	02JUN06	116	10NOV06		123,357.12	1,535						
56-2004	Level of Effort FY04	01OCT03*	260	28SEP04		3,496.08	2,088						
56-2005	Level of Effort FY05	01OCT04*	260	29SEP05		3,600.24	1,826						
<b>57 - Control Room Facility</b>													
57-001	Preliminary Design (Title I)	01MAY06*	24	01JUN06		12,584.00	1,560						
57-005	Final Design (Title II)	02JUN06	66	01SEP06		12,584.00	1,560						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 42 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	57-010	Lab Fab/Assy/Installation (Title III)	04SEP06	25	06OCT06	174,418.54	1,560		EC//EM =400hr ; EC//SM =1,000hr ; 41=12\$k ;				
	57-015	Hardware/Material	04SEP06	25	06OCT06	112,634.96	1,560						41=85\$k ;
	57-2004	Level of Effort FY04	01OCT03*	260	28SEP04	3,496.08	2,088		EC//EM =24hr ;				
	57-2005	Level of Effort FY05	01OCT04*	260	29SEP05	3,600.24	1,826		EC//EM =24hr ;				
<b>58 - Central I&amp;C management and Integration</b>													
<b>Job: 5801 -Central I&amp;C Integr &amp; Oversight-OLIARO</b>													
58-2003	Systems Integration and oversight FY03		02JAN03*	191	30SEP03	23,872.27	2,348		OLIARO=173hr ;				

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>6 - Facility Systems</b>													
<b>61 - Water Systems</b>													
<b>612 - Neutral Beam Water Cooling System</b>													
622.001	Preliminary design	02JAN06*	86	01MAY06	36,525.60	1,534							
622.011	Final Design	02MAY06	60	24JUL06	22,760.00	1,534							
622.021	Assembly/Fabrication/Installation	25JUL06	80	13NOV06	132,255.21	1,534							
<b>613 - Vacuum Pumping Water Cooling System</b>													
623.001	Preliminary design	03OCT05*	59	22DEC05	15,877.20	205							
623.011	Final Design	23DEC05	60	16MAR06	11,380.00	205							
623.021	Assembly/Fabrication/Installation	17MAR06	40	11MAY06	0.00	205							
<b>614 - Bakeout Water System</b>													
624.001	Preliminary design	12JUN06*	49	17AUG06	12,435.80	1,526							
624.011	Final Design	18AUG06	30	28SEP06	12,435.80	1,526							
624.021	Assembly/Fabrication/Installation	29SEP06	40	23NOV06	13,749.28	1,526							
<b>615 - Diagnostic Water Cooling System</b>													
625.001	Preliminary design	01FEB06*	58	21APR06	11,380.00	1,578							
625.011	Final Design	24APR06	62	18JUL06	11,380.00	1,578							
625.021	Assembly/Fabrication	19JUL06	40	12SEP06	15,452.66	1,578							
<b>62 - Cryogenic Systems</b>													
<b>621 - LN2-LHe Supply System</b>													
631-001	Preliminary Design	02SEP04*	130	02MAR05	15,049.19	156							
631-010	Final Design	03MAR05*	130	31AUG05	21,334.74	156							
631-015	Fab/Assy/Installation	03APR06*	130	29SEP06	76,499.17	134							
631-020	Procurement	03OCT05*	130	31MAR06	59,646.52	134							
<b>622 - LN2 Coil Cooling Supply</b>													
632-001	Preliminary Design	02OCT03*	130	31MAR04	14,583.54	266							

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 44 of 54

© Primavera Systems, Inc.

**MIE & R&D Project**

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	632-010	Final Design	01APR04*	130	29SEP04	27,373.14	396		EM//EM =89hr ; EA//DM =120hr ;				
	632-015	Fab/Assy/Installation	03APR06*	130	29SEP06	109,928.48	134	EM//EM =89hr ; EM//SM =70hr ;					
	632-020	Procurement	03OCT05*	130	31MAR06	112,724.04	134	EM//TB =1,035hr ;					41=86\$k ;
<b>623 - GN2 Cryostat Cooling System</b>													
	633-001	Preliminary Design	04MAR04*	130	01SEP04	14,583.54	156		EM//EM =89hr ;				
	633-010	Final Design	02SEP04*	130	02MAR05	23,847.92	286		EM//EM =89hr ; EA//DM =80hr ;				
	633-015	Fab/Assy/Installation	05APR06*	130	03OCT06	182,764.80	132	EM//EM =89hr ; EM//TB =2,000hr ;					
	633-020	Procurement	05OCT05*	130	04APR06	105,038.31	132						41=80\$k ;
<b>63 - Utility Systems</b>													
	640.001	Preliminary design	28NOV05*	60	17FEB06	20,374.40	1,625		em//em=40; ea//dm=120				
	640.011	Final Design	20FEB06	60	12MAY06	11,380.00	1,625		em//em=40; ea//dm=40				
	640.021	Assembly/Fabrication	15MAY06	40	07JUL06	64,733.70	1,625	em//em=40; em//tb=418; 41=\$17.40k					
<b>64 - Bakeout System</b>													
	650.001	Preliminary Design	01OCT03*	44	01DEC03	38,923.60	1,965		ea//em=160; ee//sm=40; ea//dm=80				
	650.005	Final Design	02DEC03	144	18JUN04	111,492.00	1,965		ea//em=160; ee//sm=80; ea//dm (mech)=400; ea//dm (elect)=320				
	650.010	Lab Fab/Assy/Installation	03OCT05*	130	31MAR06	275,982.70	1,695	ea//em=210; ee//sm=160; em//sm=240					
	650.012	Procured Hardware/Material	03OCT05*	195	30JUN06	167,772.26	1,630	em//tb(mech)=1600; em//tb (elect)=720					41=\$127.7k
	650.015	Procured Installation/Assy	01NOV06*	43	29DEC06	10,900.80	1,500						41=\$8.0k
<b>65 - Facility Systems Integration</b>													
<b>612 - Neutral Beam Water Cooling System</b>													
<b>Job: 6501 - Facility Systems Integration-DUDEK</b>													
	611.001	Test Decel PS cooling skid	02JAN03*	62	28MAR03	12,630.40	2,477		DUDEK =40hr ; FOM TECHS TB=80hr ; MS=01\$k ;				
	<b>Job: 6501 - Facility Systems Integration-DUDEK</b>												
	660.101	Integration support (dsn rvws, interfaces, C&S)	01NOV02A	225*	30SEP03	53,381.84	2,348		DUDEK =173hr ; KALISH=176hr ;				

Run Date 11MAR03 15:46

021Z

NCSX  
FY04/05 FWP

Sheet 45 of 54

MIE &amp; R&amp;D Project



	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
	660.102	LOE FY04	01OCT03*	262*	30SEP04	56,531.70	2,086			em//em=345			
	660.103	LOE FY05	01OCT04*	261*	30SEP05	58,684.50	1,825			em//em=345			

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 46 of 54

© Primavera Systems, Inc.

MIE & R&D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>7 - Test Cell Preparation and Machine Assy</b>													
<b>71 - Shield Wall Seismic Modifications</b>													
<b>Job: 7101 - Shield Wall Modif Design-PERRY</b>													
613.001	Design		01APR03*	37	21MAY03	13,802.40	691						
613.005	Final Design		22MAY03	47	29JUL03	36,806.40	691						
613.010	Modify Test Cell Walls		01OCT03*	45	02DEC03	360,297.52	647						
613.015	Procured Hardware/Material		01OCT03*	45	02DEC03	106,274.40	647						
<b>72 - Control Room Refurbishment</b>													
611C.001	Preliminary Design		01OCT03*	88	30JAN04	54,810.54	1,680						
611C.005	Final Design		02FEB04	168	22SEP04	59,726.34	1,680						
611C.010	Lab Fab/Assy/Installation		23SEP04	412	21APR06	116,739.77	1,680						
611C.015	Procured Hardware/Material		23SEP04	412	21APR06	50,286.89	1,680						
<b>73 - Platform Design &amp; Fabrication</b>													
712.010	Final Design		01OCT03*	66	31DEC03	54,914.40	2,150						
712.020	Lab Fab/Assy/Installation		01JAN04	132	02JUL04	95,984.10	2,150						
712.030	Procured Hardware/Material		01JAN04	132	02JUL04	46,495.05	2,150						
<b>74 - Machine Assembly Planning and Oversight</b>													
<b>741 - Planning Prior to Machine Assembly</b>													
<b>Job: 7401 - TC Prep &amp; Mach Assy Planning-PERRY</b>													
711A.010	LOE FY03		01NOV02A	225*	30SEP03	58,276.80	2,348						
711A.011	Review and update WBS 7 cost/schedule baseline		02JAN03*	42*	28FEB03	0.00	2,497						
EXFAC001	Excess Fac.-Relocate CDX pwr cables		03FEB03*	41*	31MAR03	0.00	2,476						
EXFAC002	Excess Fac.-Savalge vendor remove PBX device		01APR03*	64*	30JUN03	0.00	2,412						
EXFAC003	Excess Fac.-Clear PBX control room		03MAR03*	122*	21AUG03	0.00	2,375						
GPP001	GPP-Upgarde C-Site central chilled wtr plant		01OCT02A	1	01OCT02A	0.00							
GPP002	GPP-CS Water sys refurbishment		02JAN03	1	02JAN03	0.00	2,538						


Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
GPP003	GPP-Demineralizer refurbishment	02JAN03	1	02JAN03		0.00	2,538						
GPP004	GPP-Roofing	02JAN03	1	02JAN03		0.00	2,538						
GPP005	GPP-Test Cell lighting	02JAN03	1	02JAN03		0.00	2,538						
GPP006	GPP-Test Cell HVAC/dew point control	02JAN03	1	02JAN03		0.00	2,538						
GPP007	GPP-C-Site elevators	02JAN03*	22*	31JAN03		0.00	2,517						
GPP008	GPP-Fire suppression	02JAN03	1	02JAN03		0.00	2,538						
711A.020	LOE FY04	01OCT03*	262*	30SEP04		31,001.75	2,086						
<b>742 - Construction Management</b>													
714.010	LOE FY05	01OCT04*	261*	30SEP05		293,592.60	1,825						
714.020	LOE FY06	03OCT05*	261*	02OCT06		346,220.76	1,564						
714.030	LOE FY07	02OCT06*	130*	30MAR07		399,744.58	1,435						
<b>75 - Test Cell and Basement Assembly Operations</b>													
<b>750 - Test Cell &amp; Basement Assembly Operations</b>													
730.1000	Begin Assembly Activities	03OCT05*	0			0.00	169						
730.1020	Install & Level Support Base Plates	03OCT05	15	21OCT05		35,900.80	169						
730.1030	Install/Level Machine Support Columns	24OCT05	25	25NOV05		53,851.20	169						
730.1040	Install Platform	28NOV05	55	10FEB06		227,023.12	169						
730.1050	Install Lighting,Fire Det/Supprs under platform	13FEB06	160	22SEP06		68,189.68	169						
730.1060	Install Lower Cryostat Floor	27DEC05	5	02JAN06		17,950.40	220						
730.1070	Install Lower PF 3,4,5&6 into prelim position	03JAN06	5	09JAN06		17,950.40	220						
730.1080	Install 1st Field Period Assembly	10JAN06	20	06FEB06		17,950.40	220						
730.1090	Install 2nd Field Period Assembly	07FEB06	20	06MAR06		17,950.40	220						
730.1100	Install 3rd Field Period Assembly	05MAY06	20	01JUN06		53,851.20	177						
730.1110	Restore Shield Wall Area & complete platform	02JUN06	15	22JUN06		53,851.20	245						
730.1120	Install Neutral Beams (WBS 250-5401?)	20SEP06*	35	07NOV06		0.00	147						
730.1130	Make Final Vacuum Pump Connections to VV	02JUN06	13	20JUN06		35,900.80	177						
730.1140	PTP Pumpdown & leak check VV (WBS 220-025)	31JUL06	10	11AUG06		45,200.40	149						
730.1150	Raise lower PF-3,4,5&6 coils into final position	14AUG06	3	16AUG06		11,219.00	149						

Run Date 11MAR03 15:46




021Z

NCSX  
FY04/05 FWP

Sheet 48 of 54

MIE & R&D Project



	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>8 - Project Oversight and Support</b>													
<b>81 - Project Management and Control</b>													
<b>810 - Project Management &amp; Control</b>													
<b>Job: 8101 - Project Management &amp; Control-NEILSON</b>	810.001	Project Management Office PPPL FY03	01OCT02A	248*	30SEP03	579,441.91	2,348						
<b>Job: 8102 - NCSX MIE Management ORNL-LYON</b>	810.101	Project Management Office ORNL FY03	01OCT02A	261*	30SEP03	109,133.92	2,348						
810.002	Project Management Office PPPL FY04	01OCT03*	260	28SEP04	653,532.64	2,088							
810.003	Project Management Office PPPL FY05	01OCT04*	260	29SEP05	637,718.04	1,826							
810.004	Project Management Office PPPL FY06	03OCT05*	260	29SEP06	642,945.44	1,565							
810.005	Project Management Office PPPL FY07	02OCT06*	130	30MAR07	336,852.90	1,435							
810.005X	Project Management Office PPPL FY07	02APR07*	59	21JUN07	168,426.45	1,376							
810.102	Project Management Office ORNL FY04	01OCT03*	260	28SEP04	83,208.60	2,088							
810.103	Project Management Office ORNL FY05	01OCT04*	260	29SEP05	87,433.07	1,826							
810.104	Project Management Office ORNL FY06	03OCT05*	260	29SEP06	65,099.57	1,565							
810.105	Project Management Office ORNL FY07	02OCT06*	130	30MAR07	35,477.34	1,435							
810.105X	Project Management Office ORNL FY07	02APR07*	62	26JUN07	17,738.67	1,373							
<b>82 - Project Engineering</b>													
<b>820 - Project Engineering</b>													
<b>Job: 8202 - Engr Mgmt &amp; Sys Eng Support-REIERSEN</b>	820.110	General Engr Mgmt & SE support	01OCT02A	248*	30SEP03	303,608.26	2,348						
820.111	Oversight of Ancillary Systems WBS 2-6	01OCT02A	248*	30SEP03	66,251.52	2,348							
820.112	Compl Project Plans (CMP,ICMP,DMP,DOC,SEMP,RAM)	01OCT02A	67*	15JAN03	26,255.20	2,529							
820.113	Compl Project Plan (TEP)	02JAN03*	37	21FEB03	12,204.80	2,502							

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
<b>Job: 8203 - Design Integration-REIERSEN</b>	820.114	Complete Dev of Implementing procedures	02JAN03	79	21FEB03	36,007.27	2,502	 REIERSEN=80hr ; SIMMONS=145hr ;					
	820.150	General Design Integration	01OCT02A	248*	30SEP03	45,768.00	2,348	 BROWN =300hr ;					
	820.151	Development of Stellarator Core Concepts	01OCT02A	248*	30SEP03	30,512.00	2,348	 BROWN =200hr ;					
	820.152	Support aux sys interface with WBS 1	01OCT02A	248*	30SEP03	30,512.00	2,348	 BROWN =200hr ;					
	820.153	Develop/maintain Pro/E model p NCX Facility	01OCT02A	248*	30SEP03	61,656.00	2,348	 BROWN =175hr ; MORRIS=350hr ;					
	<b>Job: 8204 - Systems Analysis-REIERSEN</b>												
	820.170	Develop Technical Data	02JAN03	32*	14FEB03	18,307.20	2,507	 REIERSEN=120hr ;					
	820.171	Update Technical data consistent w/dsn evolution	28FEB03*	150*	30SEP03	22,884.00	2,348	 REIERSEN=150hr ;					
	820.172	Assess potential sources of field errors in TC	01OCT02A	119*	28MAR03	24,409.60	2,477	 BROOKS=160hr ;					
	820.173	General syst analysis support	01OCT02A	248*	30SEP03	53,396.00	2,348	 BROOKS=350hr ;					
<b>Job: 8200 - Project Management &amp; Support-REIERSEN</b>	820.002	Proj engr,Sys Integr.,Designers, Deputy PM FY04	01OCT03*	260	28SEP04	481,199.00	2,088	 EA/EM =2,160hr ; EA/DM =1,050hr ; 35=10\$k ;					
	820.003	Proj engr,Sys Integr.,Designers, Deputy PM FY05	01OCT04*	260	29SEP05	495,494.00	1,826	 EA/EM =2,160hr ; EA/DM =1,050hr ; 35=08\$k ;					
	820.004	Proj engr,Sys Integr.,Designers, Deputy PM FY06	03OCT05*	260	29SEP06	497,778.60	1,565	 EA/EM =2,160hr ; EA/DM =05\$k ;					
	820.005	Proj engr,Sys Integr.,Designers, Deputy PM FY07	02OCT06*	130	30MAR07	265,091.25	1,435	 EA/EM =1,035hr ; EA/DM =690hr ; 35=04\$k ;					
	820.005X	Proj engr,Sys Integr.,Designers, Deputy PM FY07	02APR07*	62	26JUN07	132,458.85	1,373	 EA/EM =517hr ; EA/DM =345hr ; 35=02\$k ;					
	820.102	Purchased Design Services FY03	01OCT03*	260	28SEP04	39,852.90	2,088	 41=30\$k ;					
<b>Job: 8202 - Engr Mgmt &amp; Sys Eng Support-REIERSEN</b>													
L4-195	PDR preparations	19MAY03*	25*	23JUN03	0.00	2,417							
L4-196	Develop PDR documentation	19MAY03*	10	02JUN03	0.00	2,417							
L4-197	Review, finalize, and issue PDR documentation	03JUN03*	5	09JUN03	0.00	2,417							
L4-198	Develop PDR presentations	10JUN03*	5	16JUN03	0.00	2,417							
L4-199	Review and finalize PDR presentations	17JUN03*	5	23JUN03	0.00	2,417							
L4-200	PDR			0	23JUN03	0.00	2,417						
L4-202	Conduct ICR	07MAY03*	10	20MAY03	0.00	2,420							
L4-203	Respond to PDR recommendations	07MAY03	10	20MAY03	0.00	2,420							
L4-204	Develop ICR documentation	14MAY03	9	27MAY03	0.00	2,420							
L4-204.1	Review,finalize & issue ICR documentation	28MAY03	5	03JUN03	0.00	2,420							

Run Date 11MAR03 15:46



021Z

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float						
								FY03	FY04	FY05	FY06	FY07	FY08
	L4-205	Develop ICR presentations	04JUN03	5	10JUN03	0.00	2,420						
	L4-205.2	Review & finalize ICR presentations	11JUN03	5	17JUN03	0.00	2,420						
	L4-205.3	ICR	18JUN03	1	18JUN03	0.00	2,420						
	L4-212	Respond to ICR recommendations	02JUN03*	10	13JUN03	0.00	2,404						
	L4-213	Develop EIR documentation	13JUN03	5	19JUN03	0.00	2,404						
	L4-214	Review ,finalize & issue EIR presentations	20JUN03	5	26JUN03	0.00	2,404						
	L4-215	Develop EIR Presentations	27JUN03	5	03JUL03	0.00	2,404						
	L4-216	Review and finalize EIR presentations	07JUL03	5	11JUL03	0.00	2,404						
	L4-217	EIR		0	11JUL03	0.00	2,404						
	M-0100	CD-2		0	15AUG03*	0.00	2,379						
	M-0105	MC FDR		0	20NOV03	0.00	2,311						
	M-0110	VV FDR		0	19DEC03	0.00	2,290						
	M-0115	CD-3		0	15JAN04*	0.00	2,271						
<b>Job: 8203 - Design Integration-REIERSEN</b>													
L4-005	Define geometry of TF/PF windings and coil struc	11DEC02A	30*	31JAN03	0.00	2,462							
L400-6	Resolve configuration issues re CS	11DEC02A	30*	31JAN03	0.00	2,517							
<b>Job: 8204 - Systems Analysis-REIERSEN</b>													
L4-007	Define CS coil locations and envelopes	02DEC02A	3	16DEC02A	0.00								
L4-008	Define current waveforms for reference scenarios	24FEB03*	0*	21FEB03	0.00	2,452							
L4-009	Finalize number of turns, coil x-sections, and m	24FEB03*	0*	21FEB03	0.00	2,452							
L4-191	Finalize the GRD	20JAN03*	20*	14FEB03	0.00	2,507							
L4-192	GRD spec review	17FEB03*	0*	14FEB03	0.00	2,507							
L4-193	Provide format requirements for performance spec	13JAN03*	5*	17JAN03	0.00	205							
<b>84 - Project Physics</b>													
<b>840 - Project Physics</b>													
<b>Job: 8401 - Project Phycis-ZARNSTORFF</b>													
840.200	Develop Healed coil design	01OCT02A	11*	16DEC02A	0.00								
840.201	PPPL Project Physics/Engr Analysis FY03	01OCT02A	248*	30SEP03	251,292.56	2,348							
<b>Job: 8402 - Project Physics MIE ORNL-LYON</b>													
840.301	ORNL Project Physics/Engr Analysis FY03	01OCT02A	244*	05SEP03	99,168.00	2,365							

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 52 of 54

© Primavera Systems, Inc.

MIE &amp; R&amp;D Project

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
	840.202	Project Physics/Engr Analysis FY04	01OCT03*	260	28SEP04	115,527.74	2,088			R//RM2 =540hr ; EA//EM =175hr ; EE//EM =00hr ; 41=3\$k ; 35=01\$k ;			
	840.203	Project Physics/Engr Analysis FY05	01OCT04*	260	29SEP05	34,080.49	1,826			R//RM2 =180hr ; EA//EM =00hr ; EE//EM =00hr ; 41=3\$k ; 35=01\$k ;			
	840.204	Project Physics/Engr Analysis FY06	03OCT05*	260	29SEP06	34,305.78	1,565			R//RM2 =180hr ; EA//EM =00hr ; EE//EM =00hr ; 41=3\$k ; 35=01\$k ;			
	840.205	Project Physics/Engr Analysis FY07	02OCT06*	130	30MAR07	20,692.80	1,435			R//RM2 =90hr ; EA//EM =00hr ; EE//EM =00hr ; 41=2\$k ; 35=02\$k ;			
	840.205X	Project Physics/Engr Analysis FY07	02APR07*	62	26JUN07	10,346.40	1,373			R//RM2 =45hr ; EA//EM =00hr ; EE//EM =00hr ; 41=1\$k ; 35=01\$k ;			
	840.302	Project Physics/Engr Analysis FY04	01OCT03*	260	28SEP04	26,819.10	2,088			ORNLRM = 90HRS; ORNLEM = 90HRS			
	840.303	Project Physics/Engr Analysis FY05	01OCT04*	260	29SEP05	0.00	1,826						
	840.304	Project Physics/Engr Analysis FY06	03OCT05*	260	29SEP06	0.00	1,565						
	840.305	Project Physics/Engr Analysis FY07	02OCT06*	130	30MAR07	1,766.53	1,435						ORNL35 = \$1.6K
	840.305X	Project Physics/Engr Analysis FY07	02APR07*	62	26JUN07	883.26	1,373						ORNL35 = \$.8K

	Activity ID	Activity Description	Baseline Start	Work Days	Baseline Finish	Baseline Budget	Total Float	FY03	FY04	FY05	FY06	FY07	FY08
<b>Allocations</b>													
<b>PPPL Allocations</b>													
<b>PPPL Allocations</b>													
<b>Job: 8998 - Allocations</b>													
99.03	PPPL Alloc.FY03		01OCT02A	248*	30SEP03	111,058.35	2,348						
99.04	PPPL Allocations FY04		01OCT03*	260	28SEP04	200,885.03	2,088						
99.05	PPPL Allocations FY05		01OCT04*	260	29SEP05	203,546.55	1,826						
99.06	PPPL Allocations FY06		03OCT05*	260	29SEP06	201,875.18	1,565						
99.07	PPPL Allocations FY07		02OCT06*	130	30MAR07	199,206.86	1,435						

Run Date 11MAR03 15:46



021Z

NCSX  
FY04/05 FWP

Sheet 54 of 54

© Primavera Systems, Inc.

MIE & R&D Project