

NCSX Milestone Status

		<u>CD-3</u> <u>Baseline</u>	<u>New</u> <u>Baseline</u>	<u>Actual</u>
<u>Level I</u>	CD-1	May-2003		<i>May-2003</i>
	CD-2	Feb-2004		<i>Feb-2004</i>
	CD-3	Sep-2004		<i>Oct-2004</i>
<u>Level II</u>	Vacuum Vessel & Modular Coil Prel Dsn Rvw	Oct-2003		<i>Oct-2003</i>
	Performance Baseline Review	Nov-2003		<i>Nov-2003</i>
	Conduct VVSA FDR	Jul-2004		<i>May-2004</i>
	Mod Coil Winding Form Final Design Review	Jul-2004		<i>May-2004</i>
	Award MC Conductor Contract	Dec-2004		<i>Oct-2004</i>
	Award VV Production Vendor	Oct-2004		<i>Sep-2004</i>
	Award MCWF Mfg Contract	Oct-2004		<i>Sep-2004</i>
	First MCWF Delivered	Jul-2005	Jul-2005	
	Begin TF Coil fabrication activities	Jul-2005	Sep-2005	
	Complete First Mod Coil Fabrication	Feb-2006	Mar-2006	
	Vacuum Vessel Sectors Delivered	Feb-2006	May-2006	
	Last MCWF Delivered	Dec-2006	Jun-2007	
	PF Coils Awarded	Jan-2007	Mar-2008	
	Begin Assembly of First Field Period	Mar-2007	Jul-2007	
	All TF Coils Delivered	May-2007	Aug-2008	
	Last Field Period Assembled	Sep-2007	Nov-2008	
	Begin Vac Vsl Pumpdown	Nov-2007	Feb-2009	
	Begin Cryostat Installation	Jan-2008	Apr-2009	
	Operational Readiness	Mar-2008	Jun-2009	
	Begin Start-up Testing	Mar-2008	Jun-2009	
	CD-4	May-2008	Jul-2009	
<u>Joule</u>	FY04 JOULE #1-Authorize Prototype Fab	Dec-2003		<i>Oct-2003</i>
	FY04 JOULE #2-Begin winding on 3D surface	Mar-2004		<i>Jan-2004</i>
	FY04 JOULE #3-Prototype Casting Ready for Machining	Jun-2004		<i>May-2004</i>
	FY04 JOULE #4 - CD-3 Readiness	Sep-2004		<i>Sep-2004</i>
	FY05 JOULE #1- VVSA, MCWF and MC Copper Conductor Awarded	Dec-2004		<i>Oct-2004</i>
	FY05 JOULE #2- Cmplt Assy of twisted racetrack	Mar-2005		<i>Mar-05</i>
	FY05 JOULE #3- Mod Coil Winding Type C FDR	Jun-2005	Jun-2005	
	FY05 JOULE #4- Complete Winding First MC	Sep-2005	Sep-2005	