	lilestones			
Number	Milestone	Level	Date	Complete =X
	Complete Physics Validation			
1	Review	2	Mar. 01	Х
2	Complete CD-0 Milestone	1	May-01	Х
	Select Conceptual Design	•	May 01	
3	Configuration	2	Dec. 01	Х
	Submit NEPA Preliminary Hazards			
4	Analyses	2	Apr. 02	Х
	Complete Conceptual Design		•	
5	Review	2	May-02	X
6	Receive FONSI	2	Oct. 02	Х
7	Complete CD-1 Milestone	1	Nov. 02	X
	Award Prototype Contracts for	-	1100.02	X
8	Modular Coil Winding Forms	2	Mar. 03	x
0	Award Prototype Contracts for	2	Mar. 00	
9	Vacuum Vessel	2	Apr. 03	X
10	Start Preliminary Design (Title I)	2	Apr. 03	X
10	Complete Project Preliminary	<u> </u>	7.00	X
	Design Review for Vacuum			
11	Vessel and Modular Coils	2	Oct. 03	X
	Complete External Independent			
	Review and DOE Performance			
12	Baseline Review	2	Nov. 03	Х
	Authorize Prototype Fabrication of			
13	MCC and Vacuum Vessel	2	Dec. 03	X
14	Complete CD-2 Milestones	1	Feb. 04	Х
	Initiate Modular Coils Winding			
15	Process on a 3D Surface	2	Mar. 04	X
	Produce First Prototype Modular			
	Coil Winding Form Casting for			
16	Machining	2	June-04	X
	Complete Final Design Review for	_		
17	Modular Coils Winding Forms	2	Jul. 04	Х
10	Complete Final Design Review for	6		X
18	the Vacuum Vessel	2	Jul. 04	X
	Complete Prerequisites for CD-3 for Procurement & Fabrication of			
19	Components	2	Son 04	x
	•		Sep. 04	
20	Award Conductor Contract	2	Dec. 04	X
21	Complete CD-3 Milestone	1	Sep. 04	Х
	Award Production Contract for	-		
22	Modular Coils Winding Forms	2	Oct. 04	X
~~	Award Production Contract for	2	0.4.64	N N
23	Vacuum Vessel	2	Oct. 04	X
0.4	First Modular Coil Winding Form	^		N N
24	Delivered	2	Jul. 05	Х
9E	Begin fabrication activities for TF Coils	2		v
25	Complete First Modular Coil	۷	Jul. 05	Х
26	Fabrication	2	Mar. 06	х
20		۷	1111.00	^
27	Vacuum Vessel Sectors Delivered	2	Sep. 06	x
۷1	Last Modular Coil Winding Form	۷	0ep. 00	^
28	Delivered	2	Sep. 07	x
20	Begin Assembly of First Field	<u> </u>	060.07	^
29	Period	2	Jul. 07	x
		-	541. 01	

	NCSX Proposed Milestones					
<u>Number</u>	Milestone	Level	Date	<u>Complete =></u>		
	MC Interface Overall FDR (excl C-					
30	C)	2	Nov. 07	Х		
	TF Coils (4) for FPA #1 assy					
31	delivered	2	Aug. 08	Х		
	Shims required for 1st MCHP					
32	Assy. (Sta. 2) available	2	Feb. 08	Х		
33	Complete PF Coil PDR	2	Dec. 07	Х		
34	Complete Trim Coil PDR	2		Mar. 08		
	Complete Trim Coil (including	_				
35	structure) FDR	2		Jun. 08		
	Complete Base Support Structure					
36	FDR	2		Jul. 08		
37	Award PF Coil fabrication contract	2		Aug. 08		
	Award Trim Coil fabrication			Ŭ		
38	contract	2		Sep. 08		
	Complete VPI of 18th (last)			•		
39	modular coil	2		Nov. 08		
	Complete Electrical Power					
40	systems PDR	2		Dec. 08		
41	Last TF coil delivered	2		Jan. 09		
	Award Coil Support Structure			oun oo		
42	fabrication contract	2		Feb. 09		
	Complete Station 6 specification &			1 001 00		
43	assy drawing	2		Mar. 09		
10	Complete first modular coil half-	_		indir 00		
44	period assembly (Sta 2)	2		May-09		
	Trim Coils for FPA #1 assembly	_				
45	delivered	2		Jun. 09		
46	Complete Cryostat CDR	2		Jul. 09		
-0	Complete third modular coil half-	2		001.00		
47	period assembly (Sta 2)	2		Oct. 09		
.,	Coil Structure components	-		000.00		
48	delivered	2		Oct. 09		
49	PF 5&6 Lower delivered	2		Dec. 09		
49	Complete first modular coil-to-	2		Dec. 09		
50	vacuum vessel assembly (Sta 3)	2		Jan. 10		
50	Complete first Field Period	2		Jan. 10		
51	assembly (Sta. 5)	2		May-10		
				-		
52	Complete power systems FDR	2		Aug. 10		
50	Complete 2nd modular coil-to-	0		0 10		
53	vacuum vessel assembly (Sta 3)	2		Sep. 10		
54	Complete cryostat FDR	2		Oct. 10		
	Complete 3rd modular coil-to-					
55	vacuum vessel assembly (Sta 3)	2		Dec. 10		
	Complete base support structure	_				
56	assembly	2		Feb. 11		
57	Complete second Field Period	~		•• ••		
	assembly (Sta. 5)	2		Mar. 11		
		_				
58	FPA #3 installed on assembly sleds	2		Jun. 11		
59	C-site DC Systems installed	2		Jun. 11		
	E-beam mapping apparatus ready					
60	for installation	2		Oct. 11		

	NCSX Proposed Milestones				
Number	<u>Milestone</u>	Level	Date	Complete =X	
	Move FPA's & spacers together for				
61	fitup check	2		Nov. 11	
	complete central safety & interlock				
62	systems pre-ops tests	2		Feb. 12	
	Vacuum vessel joint welding				
63	complete (3 FP's)	2		Jul. 12	
64	Begin vacuum vessel pumpdown	2		Oct. 12	
65	All PF Coils installed	2		Dec. 12	
66	Begin cryostat installation	2		Feb. 13	
	PSO Operational Readiness				
67	Assessment	2		Apr. 13	
68	Begin start-up testing	2		May-13	
69	Complete cooldown of machine	2		May-13	
70	NCSX Startup Complete / CD-4	1		Aug. 13	