To:L. DudekFrom:W. Blanchard

Subject: Closeout Summary for NSCX Vacuum Pumping System (WBS22)

<u>Scope</u>

The project scope consisted of a high vacuum pumping system which would be remotely controlled and monitored and included two 1500 l/sec TMPs, two isolation valves, and a vertical pumpduct connected to a transition duct off of one of the neutral beam ports. The TMPs would be backed by existing mechanical pumps. The system would also contain an RGA system, gauging and a roughing line between an existing mechanical pump and the vacuum vessel. The scope included the design, fabrication, installation, and system testing of equipment needed to implement the vacuum pumping system and would utilize major components from PPPL legacy equipment including the TMPs, backing pumps, roughing pump and TMP isolation valves. Possible upgrades included one (or two) additional pumpduct and TMPs connected to one (or both) of the remaining NB transition ducts if required by the project.

<u>Status</u>

This project was in the early design phase and there had not been a PDR.

Interfaces

The only interface for this system was a neutral beam transition duct.

Specification

This work was in the early phase of development and the general requirements were in the GRD.

Schematics

No formal approved schematics or PIDs had been generated for this project at the time of closeout.

Models

No formal approved models had been generated for this project.

Drawings

No formal approved drawings had been generated for this project.

<u>Analysis</u>

A preliminary calculation of the pumping speed was completed (Attached).

Testing

Tests were run on the TMPs and backing pumps to ensure they were in working order.

<u>Costs</u> There are no pending cost updates for this WBS – the latest Lehman Review data (April 2008) is attached.

Remaining Work

There is no remaining work required to close this project out.

Lessons Learned: NONE

<u>Conclusions:</u> NONE, except that legacy equipment may not be available for reuse at a later date.

NCSX Pumping Speed

Note: All pumping speeds and conductances are for air and in l/s $1/C_T = 1/C_1 + 1/C_2 + \dots + 1/C_n$ (for conductances and pumps in series) $C_T = C_1 + C_2 + \dots + C_n$ (for conductances and pumps in parallel) Reference: A. Roth, Vacuum Technology 3rd Edition

Effective pumping speed of 2 TMPs in parallel to the large pumpduct

| | 1st pump to 24" main duct | 2nd pump up to 24" main duc | | | |
|---|---------------------------|-----------------------------|--|--|--|
| TMP= | 1,450 | 1,450 | | | |
| Component | TIV | TIV | | | |
| Conductance diameter in inches= | 10.0 | 10.0 | | | |
| Conductance length in inches= | 5.5 | 5.5 | | | |
| Conductance = | 14,196 | 14,196 | | | |
| Component | Elbow and Spool Piece | Elbow and Spool Piece | | | |
| Conductance diameter in inches= | 13.5 | 13.5 | | | |
| Conductance length in inches= | 32.0 | 32.0 | | | |
| Conductance= | 6,003 | 6,003 | | | |
| Effective pumping speed of each TMP to duct= | 1,079 | 1,079 | | | |

Effective pumping speed of 2 TMPs in parallel to main duct $(S_1) = 2,158$

Calculation of conductances in series

| Component Conductance diameter in inches= | Vertical 24" duct 23.25 |
|---|----------------------------|
| Conductance length in inches= Conductance= | 90 10,903 |
| Component | Transition to NB duct |
| Conductance diameter in inches= | 13.5 |
| Conductance length in inches= | 22 |
| Conductance= | 8,732 |
| Component | Vertical part of NB duct |
| Length of 1st side in inches= | 13.5 |
| Length of 2nd side in inches= | 20.0 |
| Conductance length in inches= | 17 |
| Conductance= | 29,848 |

| Component | Horizontal part of NB duct |
|---------------------------------|-------------------------------|
| Length of 1st side in inches= | 13.5 |
| Length of 2nd side in inches= | 33 |
| Conductance length in inches= | 10 |
| Conductance = | 99,522 |
| Component | NB port spool piece extension |
| Conductance diameter in inches= | 23 |
| Conductance length in inches= | 23 |
| Conductance = | 41,303 |
| Component | NB port spool piece |
| Conductance diameter in inches= | 23 |
| Conductance length in inches= | 6 |
| Conductance = | 158,330 |

Effective conductance of components in series from 24" main duct to the VV (C_1) = 3567

Approximate effective NCSX pumping speed $\{S_{eff}=(S_{1*} C_1)/(S_1+C_1)\} = 1,345$



NCSX Vacuum Pumping Systems

W. Blanchard WBS 22 Manager



SC Project Review of NCSX, April 8-10, 2008





Requirements

• Minimum effective pumping speed of 1300 l/s

Interfaces

 Design consists of one pumping duct off of one NB transition piece and a vertical 24" duct

Design Features

- Two legacy 1500 l/s TMPs
- System monitored, controlled and interlocked using a PLC
- Differentially pumped RGA









| pact Stellarator Experiment | | \$ | Hours | | | | | | | | | |
|---|--|------------|-------|------|------|------|------|------|-----|------|------|------|
| Task ID | | M&S | EMEM | EMSM | EMSB | EMTB | EAEM | EASB | EEM | EESM | EESB | EETB |
| Title I and II Design | | | | | | | | | | | | |
| Preliminary Design / Management / Admin | | | | | | | | | | | | |
| Engr Work Planning & Des | | sign | 180 | | | | | | | | | |
| | Design Hardware | | | | 80 | | | | | | | |
| | Design PLC Controls | | | | | | | | 336 | | | |
| | Testing Equipment | | | | 88 | | | | | | | |
| | Drafting Support (Electrica | al) | | | | | 160 | | | | | |
| | Drafting Support (Mechani | cal) | | | | | 20 | | | | | |
| Final Design / Management | / Admin | | | | | | | | | | | |
| | Engr Work Planning & De | sign | 220 | | | | | | | | | |
| | Mechanical Design | | | | 88 | | | | | | | |
| | Design PLC Controls | | | | | | | | 336 | | | |
| | Electrical Design | | | | | | | | 64 | | | |
| | Electrical Design/Drafting | | | | | | | 272 | | | | |
| | Drafting Support (Mechani | cal) | | | | | | 60 | | | | |
| Subtotal Title | I & II Design | | 400 | 0 | 256 | 0 | 180 | 332 | 736 | 0 | 0 | 0 |
| Title III | | | | | | | | | | | | |
| | Engr Work Planning & De | sign | 120 | | | | | | | | | |
| | Maint/Repair Mech Pumps | 3 | | | 80 | | | | | | | |
| | Repair/Cal. Instrumentatio | | | 80 | | | | | | | | |
| | Electrical Installation | | | | | 668 | | | | | | |
| | Fabricate/Install Hardware | | | 120 | 520 | | | | | | | |
| | Fabricate/Install PLC Controls Integrated System Testing | | | | | | | | 352 | | | |
| | | | | | | | | | 80 | | | |
| | Materials and Supplies | \$ 118,000 | | | | | | | | | | |
| Subtotal Title III | | \$ 118,000 | 160 | 0 | 280 | 1188 | 0 | 0 | 432 | 0 | 0 | 0 |

Cost Estimate

- ***** Based on NSTX costs for system which is similar to the proposed NCSX design
- * Input from engineers and personnel familiar with various parts of the project







| | Activity | Activity MILE Activity | | | SHIFTS | Forecast | Forecast | Total | Cost to | | | | | |
|---|----------------|------------------------|-------------------------------|-------|--------|----------|----------|-------|------------|------|-----------------------|---|----------------|----------|
| | D | -STONE | Description | (work | | Start | Finish | Float | Complete | FY08 | FY09 | FY10 | FY11 | FY12 |
| | | LEVEL | | days | | | | | | | | | | |
| 2 | 2 - Torus Vac | cuum P | umping Systems | | | | | | | | | | | |
| , | lob: 2201 - Va | acuum | Pumping Systems-BLANCHARD | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | 220-101 | | Preliminary Design | 83 | | 01OCT08* | 05FEB09 | 361 | 126,871.80 | | em//em=1 ee//em=33 | 80; em//sb=168; ea//sb 36; | =180 | |
| | 220-105 | | PDR VPS | 1 | | 06FEB09 | 06FEB09 | 361 | 0.00 | | | | | |
| | 220-109 | | Final Design | 80 | | 09FEB09 | 01JUN09 | 361 | 147,786.60 | | ee/, | 'em=368; ea//sb=332; '/em=220; em//sb=88:e | e//em=32 | |
| | 220-113 | | FDR VPS | 1 | | 02JUN09 | 02JUN09 | 361 | 0.00 | | | | | |
| | 220-117 | | Procure PLC, Values, Hardware | 87 | | 01OCT09* | 12FEB10 | 277 | 157,766.00 | | | 41=118k ; | | |
| | 220-133 | | Fabrication and Assemble | 154 | | 01SEP10* | 15APR11 | 50 | 205,043.31 | | em//tb=1188; en | v//sb=280;ee//em=352 | | |
| | 220-137 | | Test VPS Hardware | 3 | | 05JUL11 | 07JUL11 | 1 | 21,609.20 | | | em//en | =40; ee//em=80 | |
| | 220-116 | | Title III | 463 | | 03JUN09 | 13APR11 | 893 | 20,285.49 | | | | EM//EM | =120hr ; |
| - | M | n: | -8 | | | | | | | | | | | |

<u>Project Schedule</u> •Design in FY09, procurements in FY10 and fabrication/installation in FY11







| Un | certainty | of the Es | stimate | | | | | | | | | | | |
|----|-----------|-----------|-------------|---------------|-----|--------------------|------------|------------|------------|-----------|-------------|------------|-------------|---------|
| | | | | | | <u>Uncertainty</u> | | | | | | | | |
| | | | <u>High</u> | <u>Medium</u> | Low | <u>Range (%)</u> | | | | | <u>Comm</u> | nents/Othe | r Conside | rations |
| | Design M | aturity | | | Х | | There ha | ve been n | o design r | eviews th | erefore th | e design i | s not fixed | l. |
| | | | | | | -15%/+25% | | | | | | | | |
| | Design C | omplexity | | | X | | Anticipate | ed to only | require st | andard co | mponent | 5 | | |
| | | | | | | | | | | | | | | |
| | Other Co | mments: | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |

Risk Assessment: Low

Risk:

* Equipment or component failure

Mitigation:

* All components outside of coils and cryostat and easily accessible

* Standard equipment and hardware

* Replacement parts for major components in-house



