




Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	Gantt Chart																						
											FY07				FY08				FY09														
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
125-037	Issue req, Award & fab local I&C WBS 125	01NOV06*	60	02FEB07	02FEB07		207		0.00	6,169.50	41=4.5\$K ;																						
<b>Thermal Insulation</b>																																	
123-035	Issue Proc Pkg for insulation boots WBS 122	01NOV06*	0				390		0.00	0.00	▼																						
123-040	Issue RFQ & Select Vendor insul boots WBS 122	01AUG07*	43	01OCT07	01OCT07		205		0.00	0.00	■																						
123-045	Award Insulation Boots WBS 122		0	01OCT07	01OCT07		205		0.00	0.00	▼																						
123-050	Fabricate& Deliver Insul Boots WBS 122	02OCT07	130	11APR08	11APR08		205		0.00	77,275.00	■ 41=55																						
122-040	Prep spec and req Port Thermal Insulation	01NOV06*	0				262		0.00	0.00	▼																						
122-035	SPEA Port Thermal Insulation	01JUN07*	43	01AUG07	01AUG07		119		0.00	0.00	■																						
122-041	Award Port Thermal Insulation		0	01AUG07	01AUG07		119		0.00	0.00	▼																						
122-051	Deliver Port Thermal Insulation	02AUG07	89	07DEC07	07DEC07		119		0.00	34,733.43	■ ecp-44 41=\$ 25																						
122-030.0	Prep spec and req Pourable Insulation	01NOV06*	0				436		0.00	0.00	▼																						
122-030	SPEA Pourable Insulation	03DEC07*	43	08FEB08	08FEB08		166		0.00	0.00	■																						
122-036.9	Award Pourable Insulation		0	08FEB08	08FEB08		166		0.00	0.00	▼																						
122-037	Deliver Pourable Insulation	11FEB08	89	13JUN08	13JUN08		166		0.00	63,225.00	■ 41=45																						
1204-901.5	ECP45 FY06 cv	01OCT05A	43	31MAR06A	31MAR06A			LOE	62,500.00	62,500.00																							
122-031	Title III engr WBS 12 non vwsa PPPL	01FEB06A	669*	30SEP08	30SEP08		250	LOE	1,124.67	3,918.71	■ Dudek=22hr ; Goranson																						
122-032	Title III engr WBS 12 non vwsa ORNL FY06	01FEB06A	170*	29SEP06A	29SEP06A			LOE	10,459.40	10,459.40	■ Goranson =32hr ;Mcginnis=30																						
122-033	Title III engr WBS 12 non vwsa ORNL FY07	02OCT06A	249*	28SEP07	28SEP07		500	LOE	2,995.19	34,036.20	■ Goranson =100hr ; McGinnis=98																						
<b>+ Job: 1250 - Vacuum Vessel Fabrication**CLOSED**</b>																																	
		21MAY04A	592	29SEP06A	21SEP06A				5,808,603.01	5,808,603.01																							
<b>13 - Conventional Coils</b>																																	
<b>+ Job: 1301 - TF Design-KALISH**CLOSED**</b>																																	
		01APR03A	885	29SEP06A	28APR06A				970,652.65	970,652.65																							
<b>+ Job: 1350 TF Coil Fab Prep-CHRZANOWSKI**CLOSED**</b>																																	
		01OCT04A	373	31MAR06A	31MAR06A				547,015.03	547,015.03																							
<b>Job: 1351 - TF Coil Fabr Supplies-KALISH</b>																																	
<b>TF Materials &amp; Supplies</b>																																	
FY05CV-8	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A				14,000.00	14,000.00																							
1301FD-72	TF Conductor Procurement Package approved	31MAY05A	5	31MAY05A	31MAY05A			100	0.00	0.00																							
1301FD-74	Prepare & issue TF Conductor RFP	31MAY05A	23*	03JUN05A	03JUN05A			100	0.00	0.00																							
1301FD-76	Evaluate bids and award TF conductor	06JUN05A	0*	30JUN05A	30JUN05A			100	0.00	0.00																							
1301FD-77	Award TF conductor		0	30JUN05A	30JUN05A			100	0.00	0.00																							
1301FD-78	TF Wedge Plate procurement package approved	29JUL05A	5	29JUL05A	29JUL05A			100	0.00	0.00																							
1301FD-80	Prepare and Issue TF Wedge Plate RFP	12AUG05A	5	18AUG05A	18AUG05A			100	0.00	0.00																							
1351-529	Coil Supplies- Deliver Copper Conductor(PE005935	01JUL05A	123*	23DEC05A	23DEC05A			100	133,864.50	133,864.50																							
1351-531	Coil Supplies- G-11 fillers (PE006162)	03JAN06A	29*	31JAN06A	31JAN06A			100	89,115.00	89,115.00																							
1351-533	Lead spur material	03SEP05A	206*	31MAR06A	31MAR06A			100	32,025.00	32,025.00																							

Run Date 09NOV06 15:37



0610

NCSX  
ECP-52 Status  
11/9/06

Sheet 2 of 50

Progress Through October 31st 2006









Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
141-036	PF Coils Awarded		0	03AUG07	03AUG07		239		0.00	0.00	***** AWARD PRODUCTION CONTRACT FOR PF COILS LEVEL 2 DOE MILESTONE PEP DATE = MARCH 2008 *****																																																																																							
1352-100	Material & leads	06AUG07	75	19NOV07	19NOV07		239		0.00	224,745.84	41=162																																																																																							
1352-120	Tooling for PF 6	06AUG07	25	10SEP07	10SEP07		239		0.00	54,840.00	41=40																																																																																							
1352-115	Tooling for PF 5	11SEP07	25	15OCT07	15OCT07		239		0.00	55,438.40	41=40																																																																																							
1352-110	Tooling for PF 4	16OCT07*	25	19NOV07	19NOV07		239		0.00	56,200.00	41=40																																																																																							
1352-105	Tooling for PF 1,2 and 3 NOT REQ'D USE PF1a	11SEP07	30	22OCT07	22OCT07		484		0.00	0.00																																																																																								
1352-150	Fabricate/Dlvr PF 6 lower	11SEP07	15	01OCT07	01OCT07		284		0.00	41,198.00	41=30																																																																																							
1352-165	Fabricate/Dlvr PF 6 upper	02OCT07	15	22OCT07	22OCT07		331		0.00	42,150.00	41=30																																																																																							
1352-145	Fabricate/Dlvr PF 5 lower	16OCT07	15	05NOV07	05NOV07		259		0.00	42,150.00	41=30																																																																																							
1352-160	Fabricate/Dlvr PF 5 upper	06NOV07	15	26NOV07	26NOV07		306		0.00	42,150.00	41=30																																																																																							
1352-140	Fabricate/Dlvr PF 4 lower	20NOV07	10	05DEC07	05DEC07		239		0.00	42,150.00	41=30																																																																																							
1352-155	Fabricate/Dlvr PF 4 upper	06DEC07	10	19DEC07	19DEC07		291		0.00	42,150.00	41=30																																																																																							
1352-135X	Refurbish NSTX PF1a	01OCT07*	5	05OCT07	05OCT07		333		0.00	1,367.36	em/tb=16																																																																																							
722.010	PF Coil receipt inspect/test (formerly wbs 183)	02OCT07	65	11JAN08	11JAN08		434		0.00	31,275.16	em/sm=94; em/tb=218																																																																																							
141-031	Title III engr WBS 132	01JUN07	268	26JUN08	26JUN08		316		0.00	112,312.17	Kalish=551;ea/dm=69;																																																																																							

**Job: 1354 - Trim Coil Design & Procurement-KALISH**

Trim Coils																																														
1303-TRIM	Trim Coil Design	01OCT07*	65	10JAN08	10JAN08		160		0.00	43,470.70	kalish=90;rushinski=74;analyst=74																																			
1303-136	Trim Coil PDR		0	29OCT07	29OCT07		169		0.00	0.00																																				
1303-137	Trim Coil FDR		0	10JAN08	10JAN08		160		0.00	0.00																																				
184-035	Bid & Award Ext Trim Coils	11JAN08	45	13MAR08	13MAR08		160		0.00	0.00																																				
184-036	Award External Trim Coils		0	13MAR08	13MAR08		160		0.00	0.00																																				
184-037	External Trim Coil Procurement/Fab*ecp16	14MAR08	87	16JUL08	16JUL08		160		0.00	35,125.00	41=25																																			
184-015	Title III WBS 133 Rxt Trim Coils	11JAN08	147	06AUG08	06AUG08		288		0.00	27,479.65	Rushinski=26;Kalish=95;35=\$3k																																			


**Job: 1303 - Central Solenoid Support Dsn-DAHLGREN**

13ECP44-03	ECP45 FY06 cv	03OCT05A	2	31MAR06A	31MAR06A		100		10,010.00	10,010.00																																				
1303-110	CS Support Design& analysis	03JAN06A	167*	25AUG06A	25AUG06A		100		106,872.84	106,872.84																																				
1303-115	CS Support FDR		0	29AUG06A	29AUG06A		100		0.00	0.00																																				
1303-120	FDR Chit followup & release drawings for fab	01NOV06*	20*	30NOV06	27OCT06		310	66	0.00	0.00																																				

**Job: 1353 - CS Structure Procurement-DAHLGREN**

CS Support Structure																																														
163-035	Bid & Award CS Support Struct	01MAY07*	45	03JUL07	03JUL07		209		0.00	0.00																																				
163-036.9	Award CS Support Structure		0	03JUL07	03JUL07		209		0.00	0.00																																				
163-037	CS Support Structure Procurement/Fab	05JUL07*	190	09APR08	09APR08		209		0.00	62,123.41	41=\$42; 35=\$2 k																																			
163-015	Title III design CS sprt struc	05JUL07	294	05SEP08	05SEP08		267		0.00	60,491.50	Kalish=250;Rushinski=83																																			

Run Date 09NOV06 15:37



0610  
**NCSX**  
**ECP-52 Status**  
 11/9/06  
 Sheet 7 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	Gantt Chart																						
											FY07					FY08					FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
<b>Job: 1355 - WBS 13 I&amp;C Proc &amp; Coil Assy-KALISH</b>																																	
<b>TF/PF Load I&amp;C</b>																																	
133-015	Title III WBS 134 Conv Coil I&C	01OCT07*	130	10APR08	10APR08		370		0.00	1,461.20																							
133-037	Conv Coil I&C WBS 134 Proc & Install	01OCT07*	130	10APR08	10APR08		211		0.00	71,432.82																							
1355-100	CS and PF 1a Pre-Assy incl coil I&C procurement	10APR08	15	30APR08	30APR08		209		0.00	20,510.40																							
<b>14 - Modular Coils</b>																																	
<b>+ Job: 1401 - Mod Coil Prel.Dsn**CLOSED**</b>																																	
		01APR03A	636	30SEP05A	30SEP05A			100	304,040.00	304,040.00																							
<b>+ Job: 1402 - Mod.Coil Analyses**CLOSED**</b>																																	
		01APR03A	636	30SEP05A	30SEP05A			100	239,140.00	239,140.00																							
<b>+ Job:1404-MCWF R&amp;D &amp; 1st Prod Casting**CLOSED**</b>																																	
		01APR03A	636	30SEP05A	30SEP05A			100	2,543,518.06	2,543,518.06																							
<b>+ Job: 1413 -MCWF Fracture Analysis-**CLOSED**</b>																																	
		01OCT04A	372	30MAR06A	30MAR06A			100	27,819.40	27,819.40																							
<b>+ Job: 1405-Mod Coil Winding R&amp;D Prep-**CLOSED**</b>																																	
		01APR03A	636	30SEP05A	30SEP05A			100	168,070.00	168,070.00																							
<b>+ Job: 1407 -Mod Coil Winding Facility-**CLOSED**</b>																																	
		01APR03A	757	30MAR06A	30MAR06A			100	2,571,373.12	2,571,373.12																							
<b>+ Job: 1412 - Complete Winding Facilities-*CLOSED*</b>																																	
		01OCT04A	372	30MAR06A	30MAR06A			100	540,996.88	540,996.88																							
<b>+ Job: 1406 - Mod. Coil Winding R&amp;D**CLOSED**</b>																																	
		01APR03A	757	30MAR06A	30MAR06A			100	2,263,568.41	2,263,568.41																							
<b>+ Job: 1410 MC Twisted Racetrack Fabr-**CLOSED**</b>																																	
		01OCT04A	372	30MAR06A	30MAR06A			100	1,049,971.32	1,049,971.32																							
<b>+ Job: 1409 - Coil Test Stand-GETTELFINGER*CLOSED*</b>																																	
		20OCT03A	700	31JUL06A	31JUL06A			100	825,941.31	825,941.31																							
<b>+ Job: 1414 Coil Testing-Gettelfinger**CLOSED**</b>																																	
		01OCT04A	457	31JUL06A	31JUL06A			100	674,833.26	674,833.26																							
<b>+ Job: 1415 Dim Cntrl Testing-RAFTOPOLOUS*CLOSED**</b>																																	
		01OCT04A	251	30SEP05A	30SEP05A			100	23,850.00	23,850.00																							
<b>+ Job: 1419-Winding Fac. Mods-CHRZANOWSKI*CLOSED*</b>																																	
		01OCT04A	372	30MAR06A	30MAR06A			100	55,210.00	55,210.00																							
<b>+ Job: 1403 - Modular Coil Final Design-WILLIAMSON</b>																																	
		01OCT03A	756	29SEP06A	28APR06A				3,310,569.50	3,310,569.50																							
<b>Job: 1416-Mod Coil Type A&amp;B Final Dsn-WILLIAMSON</b>																																	
<b>+ Prior Costs</b>																																	
		02AUG04A	543	29SEP06A	30JUN06A				470,738.48	470,738.48																							

;Kalish=2;Rushinski=6
   
 41=9.2\$;em/sm=123;em/tb=491
   
 em/tb=240

Run Date 09NOV06 15:37

Forecast
   
 zECP-52 baseline
   
 Progress Bar
   
 Critical Activity

0610

**NCSX**

**ECP-52 Status**

11/9/06

Sheet 8 of 50

Progress Through October 31st 2006







Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
											M&S = \$19.1k																																																																																							
1408-741	Fabr Lead HW Type B for Coil b3	23JUN06A	111*	30NOV06	01NOV06		168	77	20,163.30	26,186.10	M&S = \$19.1k																																																																																							
1408-743	Fabr Lead HW Type B for Coil b4	23JUN06A	111*	30NOV06	01NOV06		195	77	20,163.30	26,186.10	M&S = \$19.1k																																																																																							
1408-745	Fabr Lead HW Type B for Coil b5	23JUN06A	111*	30NOV06	01NOV06		214	77	20,163.30	26,186.10	M&S = \$19.1k																																																																																							
1408-747	Fabr Lead HW Type B for Coil b6	23JUN06A	111*	30NOV06	01NOV06		241	77	20,163.30	26,186.10	M&S = \$19.1k																																																																																							
<b>Chill Plates</b>																																																																																																		
1408-605	PPPL Fabr Chill Plts Type C for Coil c1	28NOV05A	20*	22DEC05A	22DEC05A			100	3,838.80	3,838.80																																																																																								
1408-601	Submet Requisition for Type C Chill Plts	28NOV05A	5	30NOV05A	30NOV05A			100	0.00	0.00																																																																																								
1408-603	Bid and Award Type C Chill Plts	01DEC05A	30	05DEC05A	05DEC05A			100	0.00	0.00																																																																																								
1408-607	Fabr Chill Plts Type C for Coil c2	03JAN06A	20	31JAN06A	31JAN06A			100	3,838.80	3,838.80																																																																																								
1408-609	Fabr Chill Plts Type C for Coil c3	03JAN06A	20	31JAN06A	31JAN06A			100	3,838.80	3,838.80																																																																																								
1408-611	Fabr Chill Plts Type C for Coil c4	03JAN06A	20	31JAN06A	31JAN06A			100	3,838.80	3,838.80																																																																																								
1408-613	Fabr Chill Plts Type C for Coil c5	03JAN06A	20	31JAN06A	31JAN06A			100	3,838.80	3,838.80																																																																																								
1408-615	Fabr Chill Plts Type C for Coil c6	03JAN06A	20	31JAN06A	31JAN06A			100	3,838.80	3,838.80																																																																																								
1408-617	Submet Requisition for Type A Chill Plts	01APR06A	5	14APR06A	14APR06A				0.00	0.00																																																																																								
1408-619	Bid and Award Type A Chill Plts (PE006657)	17APR06A	30	26APR06A	26APR06A				0.00	0.00																																																																																								
1408-621	Fabr Chill Plts Type A for Coil a1	01JUN06A	0*	30JUN06A	30JUN06A			100	6,032.40	6,032.40																																																																																								
1408-623	Fabr Chill Plts Type A for Coil a2	01JUN06A	51*	31AUG06A	31AUG06A			100	6,032.40	6,032.40																																																																																								
1408-625	Fabr Chill Plts Type A for Coil a3	01JUN06A	51*	31AUG06A	31AUG06A			100	6,032.40	6,032.40																																																																																								
1408-627	Fabr Chill Plts Type A for Coil a4	01JUN06A	51*	31AUG06A	31AUG06A			100	6,032.40	6,032.40																																																																																								
1408-629	Fabr Chill Plts Type A for Coil a5	01JUN06A	51*	31AUG06A	31AUG06A			100	6,032.40	6,032.40																																																																																								
1408-631	Fabr Chill Plts Type A for Coil a6	01JUN06A	51*	31AUG06A	31AUG06A			100	6,032.40	6,032.40																																																																																								
1408-633	Submet Requisition for Type B Chill Plts	31JUL06A	5	31JUL06A	31JUL06A				0.00	0.00																																																																																								
1408-635	Bid and Award Type B Chill Plts	01AUG06A	8	31AUG06A	31AUG06A				0.00	0.00																																																																																								
1408-637	Fabr Chill Plts Type B for Coil b1	01NOV06*	20	30NOV06	26OCT06		131		0.00	6,032.40	41=\$4.4k																																																																																							
1408-639	Fabr Chill Plts Type B for Coil b2	01NOV06*	20	30NOV06	26OCT06		291		0.00	6,032.40	41=\$4.4k																																																																																							
1408-641	Fabr Chill Plts Type B for Coil b3	01NOV06*	20	30NOV06	26OCT06		199		0.00	6,032.40	41=\$4.4k																																																																																							
1408-643	Fabr Chill Plts Type B for Coil b4	01NOV06*	20	30NOV06	26OCT06		226		0.00	6,032.40	41=\$4.4k																																																																																							
1408-645	Fabr Chill Plts Type B for Coil b5	01NOV06*	20	30NOV06	26OCT06		245		0.00	6,032.40	41=\$4.4k																																																																																							
1408-647	Fabr Chill Plts Type B for Coil b6	01NOV06*	20	30NOV06	26OCT06		272		0.00	6,032.40	41=\$4.4k																																																																																							
<b>+ Tubing</b>																																																																																																		
		28NOV05A	41	31JAN06A	31JAN06A			100	2,742.00	2,742.00																																																																																								
<b>Epoxy</b>																																																																																																		
1408-111	Epoxy - Requisition	01JAN05A	5	31JAN05A	31JAN05A			100	0.00	0.00																																																																																								
1408-114	Epoxy -Evaluate Bids & Award	01MAY05A	10	31MAY05A	31MAY05A			100	0.00	0.00																																																																																								
1408-117	Epoxy -1st Delivery for Production	31JAN06A	20	31JAN06A	31JAN06A			100	20,565.00	20,565.00																																																																																								
1408-119	Epoxy -2nd Delivery for Production	01MAY06A	107*	29SEP06A	29SEP06A			100	20,565.00	20,565.00	M&S= \$ 15 k																																																																																							
1408-121	Epoxy -3rd Delivery for Production	02OCT06A	42*	30NOV06	09FEB07		149	33	10,772.14	20,565.00	M&S= \$ 15 k																																																																																							
1408-123	Epoxy -4th Delivery for Production	11JAN07	20	07FEB07	16APR07		126		0.00	20,565.00	M&S= \$ 15 k																																																																																							

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
**11/9/06**

Sheet 11 of 50

Progress Through October 31st 2006





Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	Gantt Chart																						
											FY07					FY08					FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
MCWF-411	A5-MTK-casting	13JAN06A	45*	29MAR06A	29MAR06A			100	142,920.00	142,920.00																							
MCWF-421	A5-MTM - machining/inspection	01MAY06A	219*	16MAR07	16APR07		178	20	33,582.00	167,910.00																							
MCWF-431	A5-Receive at PPPL		0	19MAR07*	17APR07		178		0.00	6,000.00																							
MCWF-441	A6-MTK-casting	31JAN06A	64*	20APR06A	20APR06A			100	142,710.00	142,710.00																							
MCWF-451	A6-MTM - machining/inspection	01MAY06A	234*	06APR07	15MAY07		190	2	3,100.00	155,000.00																							
MCWF-461	A6-Receive at PPPL		0	09APR07*	16MAY07		190		0.00	4,000.00																							
MCWF-291	C6-MTK-casting	16JUN05A	155*	03FEB06A	03FEB06A			100	142,920.00	142,920.00																							
MCWF-301	C6-MTM - machining/inspection	03APR06A	269*	27APR07	14JUN07		194	20	33,582.00	167,910.00																							
MCWF-311	C6-Receive at PPPL		0	30APR07*	15JUN07		194		0.00	5,000.00																							
C-501B1	Last MCWF Delivered		0	30APR07	15JUN07		606		0.00	0.00	<p>*****</p> <p>LAST MODULAR COIL WINDING FORM DELIVERED</p> <p>LEVEL 2 DOE MILESTONE</p> <p>SEPTEMBER 2007</p> <p>*****</p>																						

**Job:1460 3rd Winding Fixture-CHRZANOWSKI**

WINDFIX	3rd winding fixture	01OCT06A	58*	22DEC06	24JAN07	1	691	54	34,190.16	63,058.12												
---------	---------------------	----------	-----	---------	---------	---	-----	----	-----------	-----------	--	--	--	--	--	--	--	--	--	--	--	--

**Job: 1451 - Mod Coil Winding-CHRZANOWSKI**

<b>Prior Costs</b>																							
FY05CV-25	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A				100	81,000.00	81,000.00												

**Station 1 Prep casting & Install Cladding**

C1RW	C1 rework	03OCT05A	5	07OCT05A	07OCT05A	1			100	46,461.00	46,461.00												
C2RW	type C h/w rework	03APR06A	149*	29SEP06A	29SEP06A	1			100	53,750.40	53,750.40												
1451TRAIN	Training for winding teams	25JUL05A	3	29JUL05A	29JUL05A				100	0.00	0.00												
P1-001	Rec C1, Prep& Instl Cladding->@125% 1 shift	10OCT05A	23	24OCT05A	24OCT05A	1			100	54,727.68	54,727.68												
P1-091	Receive C2, Prep& Instl Cladding	19DEC05A	26*	26JAN06A	26JAN06A	1			100	44,303.36	44,303.36												
P2-091	Receive C3, Prep& Instl Cladding	03MAR06A	16	31MAR06A	31MAR06A	1			100	44,303.36	44,303.36												
P3-091	Receive C4, Prep& Instl Cladding	28MAR06A	46*	10MAY06A	10MAY06A	1			100	40,720.00	40,720.00												
P1-121	Receive C5, Prep& Instl Cladding	22MAY06A	29*	23JUN06A	23JUN06A	1			100	40,720.00	40,720.00												
P2-001	Receive A1, Prep& Instl Cladding	19JUN06A	37*	09AUG06A	09AUG06A	1			100	50,492.80	50,492.80												
P3-001	Receive A2, Prep& Instl Cladding	24AUG06A	25*	26SEP06A	26SEP06A	2			100	40,720.00	40,720.00												
P3-031	Receive A3, Prep& Instl Cladding	11OCT06A	11	25OCT06A	25OCT06	2			100	41,610.00	41,610.00												
P1-031	Receive B1, Prep& Instl Cladding	26OCT06A	13*	13NOV06	10NOV06	2	111	12		6,191.57	51,596.40												
P2-121	Receive B2, Prep& Instl Cladding	20NOV06	11	06DEC06	25JAN07	2	142			0.00	41,610.00												
P3-121	Receive A4, Prep& Instl Cladding	19DEC06	11	10JAN07	11DEC06	2	134			0.00	41,610.00												
P2-061	Receive B3, Prep& Instl Cladding	17JAN07	11	31JAN07	21FEB07	2	130			0.00	41,610.00												
P2-151	Receive B4, Prep& Instl Cladding	01MAR07	11	15MAR07	19MAR07	2	126			0.00	41,610.00												
P3-061	Receive B5, Prep& Instl Cladding	16MAR07	11	30MAR07	03APR07	2	134			0.00	24,882.78												
P3-151	Receive B6, Prep& Instl Cladding	02APR07	11	16APR07	18APR07	2	150			0.00	24,882.78												
P1-061	Receive A5, Prep& Instl Cladding	17APR07	11	01MAY07	03MAY07	2	158			0.00	24,882.78												

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
 11/9/06

Sheet 14 of 50

**Progress Through October 31st 2006**











Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																							
											O				N				D				J				F				M				O				N				D				J				F				M			
1459-036	Strain gages, Thrmcpl, cooling tube term - C6	24SEP07	5	28SEP07	05OCT07		105		0.00	8,728.50	EM/TB=95; M&S=0.6k																																															
<b>Poloidal Break Hardware</b>																																																										
1459-100	Replace Poloidal break h/w on C1	23MAR07	1	23MAR07	07MAR07		100		0.00	1,331.52	EM/TB = 16																																															
1459-102	Replace Poloidal break h/w on C2	02OCT06A	1	31OCT06A	28MAR07		100	1,331.52	1,331.52	EM/TB = 16																																																
1459-104	Replace Poloidal break h/w on C3	02OCT06A	1	31OCT06A	09MAY07		100	1,331.52	1,331.52	EM/TB = 16																																																
1459-106	Replace Poloidal break h/w on C4	02OCT06A	1	31OCT06A	18JUN07		100	1,331.52	1,331.52	EM/TB = 16																																																
1459-108	Replace Poloidal break h/w on C5	02OCT06A	1	31OCT06A	22AUG07		100	1,331.52	1,331.52	EM/TB = 16																																																
<b>Casting plugs</b>																																																										
1459-150	Repair/install casting plugs C1 (by tech shop)	22MAR07	2	23MAR07	07MAR07		100	0.00	2,663.04	EM/TB = 32																																																
<b>Rogowski Coil Installation</b>																																																										
1459-700	Install Rogowski coil C2	13APR07	1	13APR07	28MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-702	Install Rogowski coil C3	25MAY07	1	25MAY07	09MAY07		115	0.00	1,331.52	EM/TB = 16																																																
<b>Excess material removal/Grinding work</b>																																																										
1459-200	Grinding C1 (by tech shop)	23MAR07	1	23MAR07	07MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-202	Grinding C2 (by tech shop)	13APR07	1	13APR07	28MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-204	Grinding C3 (by tech shop)	25MAY07	1	25MAY07	09MAY07		115	0.00	1,331.52	EM/TB = 16																																																
<b>Bat Insulation installation</b>																																																										
1459-400	Install bat insulation C1	13APR07	1	13APR07	28MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-402	Install bat insulation C2	13APR07	1	13APR07	28MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-404	Install bat insulation C3	25MAY07	1	25MAY07	09MAY07		115	0.00	1,331.52	EM/TB = 16																																																
1459-406	Install bat insulation C4	05JUL07	1	05JUL07	18JUN07		115	0.00	1,331.52	EM/TB = 16																																																
1459-408	Install bat insulation C5	17AUG07	1	17AUG07	22AUG07		109	0.00	1,331.52	EM/TB = 16																																																
1459-410	Install bat insulation A1	26MAR07	1	26MAR07	08MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-412	Install bat insulation A2	13APR07	1	13APR07	28MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-414	Install bat insulation A3	25MAY07	1	25MAY07	09MAY07		115	0.00	1,331.52	EM/TB = 16																																																
1459-416	Install bat insulation B1	26MAR07	1	26MAR07	08MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-418	Install bat insulation A4	05JUL07	1	05JUL07	18JUN07		115	0.00	1,331.52	EM/TB = 16																																																
1459-420	Install bat insulation B2	13APR07	1	13APR07	28MAR07		100	0.00	1,331.52	EM/TB = 16																																																
1459-422	Install bat insulation B3	25MAY07	1	25MAY07	09MAY07		115	0.00	1,331.52	EM/TB = 16																																																
1459-424	Install bat insulation B4	05JUL07	1	05JUL07	18JUN07		115	0.00	1,331.52	EM/TB = 16																																																
1459-426	Install bat insulation B5	17AUG07	1	17AUG07	22AUG07		109	0.00	1,331.52	EM/TB = 16																																																
1459-428	Install bat insulation B6	27SEP07*	1	27SEP07	27SEP07		106	0.00	1,331.52	EM/TB = 16																																																
1459-430	Install bat insulation A5	17AUG07	1	17AUG07	22AUG07		109	0.00	1,331.52	EM/TB = 16																																																
1459-432	Install bat insulation A6	28SEP07	1	28SEP07	05OCT07		105	0.00	1,331.52	EM/TB = 16																																																
1459-434	Install bat insulation C6	28SEP07	1	28SEP07	05OCT07		105	0.00	1,331.52	EM/TB = 16																																																
<b>Clamp Modifications</b>																																																										
1459-600	Clamp mods C1	23MAR07	2	26MAR07	08MAR07		100	0.00	2,663.04	EM/TB = 32																																																
1459-602	Clamp mods C2	12APR07	2	13APR07	28MAR07		100	0.00	2,663.04	EM/TB = 32																																																

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
**11/9/06**

Sheet 19 of 50

**Progress Through October 31st 2006**



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
IH3-010	Finalize concept	14DEC06*	10	04JAN07	22NOV06		106		0.00	10,158.80	- Cole=20;goranson=40																																																																																							
IH3-015	Review for approval to proceed		0	04JAN07	30NOV06		106		0.00	0.00	▼																																																																																							
IH3-020	Prepare tooling specs, drawings	05JAN07*	10	18JAN07	22DEC06		106		0.00	17,190.00	- goranson=100;																																																																																							
IH3-025	Issue dwgs for Procurement/ Fabrication		0	18JAN07	22DEC06		106		0.00	0.00	▼																																																																																							
<b>Shear plate and shims</b>																																																																																																		
IH4-005	Complete testing	01SEP06A	46*	06NOV06	06NOV06		131	90	12,276.63	13,640.70	freudenberg=80																																																																																							
IH4-010	Finalize design, select material	02OCT06A	33*	15NOV06	15NOV06		124	50	8,595.00	17,190.00	williamson=80;freudenberg=20																																																																																							
IH4-015	Review for approval to proceed		0	15NOV06	15NOV06		124		0.00	0.00	▼																																																																																							
IH4-020	Prepare dwgs and release	02NOV06	30	15DEC06	15DEC06		124		0.00	41,256.00	lovet=240																																																																																							
IH4-025	Issue dwgs for Fabrication		0	15DEC06	15DEC06		124		0.00	0.00	▼																																																																																							
<b>Top Assy drawings</b>																																																																																																		
IH5-005	Identify all stud, bushing, spherical washer, i	01OCT06A	37*	21NOV06	21NOV06		150	20	550.08	2,750.40	goranson=16																																																																																							
IH5-010	Prepare advanced procurement dwgs calling out	01NOV06*	15	21NOV06	21NOV06		150		0.00	6,876.00	mcginnis=40																																																																																							
IH5-015	Issue specs/dwgs for procurement (studs, bushi		0	21NOV06	21NOV06		150		0.00	0.00	▼																																																																																							
IH5-020	Finish 3-coil top assembly	22DEC06*	30	09FEB07	09FEB07		134		0.00	27,504.00	mcginnis=40;lovet=120																																																																																							
IH5-021	Finish 6-coil top assembly	12FEB07*	20	09MAR07	09MAR07		195		0.00	18,909.00	mcginnis=30;lovet=80																																																																																							
IH5-022	Finish 18-coil top assembly	12MAR07*	20	06APR07	06APR07		423		0.00	8,595.00	mcginnis=10;lovet=40																																																																																							
IH5-025	Develop as-built model and drawing format	15JAN07*	36	05MAR07	05MAR07		134		0.00	6,876.00	mcginnis=40																																																																																							
IH5-030	Complete assembly spec	22JAN07	15	09FEB07	09FEB07		150		0.00	0.00	■																																																																																							
<b>Other insulation over wings</b>																																																																																																		
IH6-005	Finalize requirements	11SEP06A	34	15DEC06	10NOV06		118	50	1,369.56	2,739.11	williamson=16																																																																																							
IH6-010	finalize design	01NOV06*	15	21NOV06	21NOV06		134		0.00	2,750.40	williamson=16																																																																																							
IH6-015	Review for approval to proceed		0	15DEC06	21NOV06		118		0.00	0.00	▼																																																																																							
IH6-020	Prepare dwgs and release	18DEC06	16	16JAN07	15DEC06		118		0.00	13,752.00	lovet=80																																																																																							
IH6-025	Issue dwgs for Fabrication		0	16JAN07	15DEC06		118		0.00	0.00	▼																																																																																							
<b>Job: 1431 - Mod. Coil Interface Hardware-DUDEK</b>																																																																																																		
<b>3 Point positioning hardware</b>																																																																																																		
IH1-030	Bid, Award, Procure or Fabricate	07DEC06*	60	08MAR07	08MAR07		131		0.00	0.00	■																																																																																							
IH1-035	Receive and inspect 3 point positioning hardwa		0	08MAR07	08MAR07		131		0.00	0.00	▼																																																																																							
<b>Bladders</b>																																																																																																		
1421-410	Bid, Award, Procure or Fab Bladders	02JAN07	60	26MAR07	26MAR07		119		0.00	60,000.00	m&s=\$60k																																																																																							
IH2-040	Receive and inspect Bladders		0	26MAR07	26MAR07		119		0.00	0.00	▼																																																																																							
<b>Bolt Reaming</b>																																																																																																		
IH3-030	Bid, Award, Procure or Fab Bolt Reaming	19JAN07*	60	12APR07	26MAR07		106		0.00	0.00	■																																																																																							
IH3-035	Receive and inspect Bolt Reaming		0	12APR07	26MAR07		106		0.00	0.00	▼																																																																																							
<b>Shear plate and shims</b>																																																																																																		
1421-210	Bid, Award, Procure Shear plate and shims	18DEC06*	60	19MAR07	19MAR07		124		0.00	138,000.00	m&s=\$138k																																																																																							
1421-411	Deliverhardware for inboard joint fricton	18DEC06*	60	19MAR07	19MAR07		124		0.00	52,000.00	m&s=\$52k																																																																																							

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
 11/9/06

Sheet 21 of 50

Progress Through October 31st 2006













Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																											
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
<b>Station 5-Final Field Period Assembly</b>																																																																																														
1803-4.01	Concept definition and requirements	01MAR05A	5	28MAR05A	28MAR05A			100	10,704.00	10,704.00																																																																																				
1803-4.03	TF HP support turning fixture - model design d	01APR05A	15	30JUN05A	30JUN05A			100	14,265.00	14,265.00																																																																																				
1803-5.002	TF Rotation Fixture plus dwgs start	02MAY05A	129*	30SEP05A	30SEP05A			100	32,592.00	32,592.00																																																																																				
1803-5.003	Models & dwgs completed	06FEB07*	25	12MAR07	12MAR07		141		0.00	35,572.00	■ rushinski=200																																																																																			
1803-5.1	Requirements finalized	23JAN07*	10	05FEB07	05FEB07		141		0.00	2,845.76	■ brown=16																																																																																			
1803-5.004	Structural Analysis	13FEB07	20	12MAR07	12MAR07		141		0.00	28,457.60	■ Fan=160hrs																																																																																			
1803-5.200	Metrology layout	13MAR07	10	26MAR07	26MAR07		141		0.00	14,228.80	■ brown=80																																																																																			
1803-5.101	Assy sequence plan drafted	13MAR07	10	26MAR07	26MAR07		141		0.00	14,228.80	■ brown=80																																																																																			
1803-5.102	Dimensional control plan drafted	13MAR07*	10	26MAR07	26MAR07		141		0.00	0.00	■ brooks																																																																																			
1803-5.005	PDR/FDR		0	26MAR07	26MAR07		141		0.00	0.00	▼																																																																																			
1803-5.007	Dwgs/Specs for tooling released for fab	27MAR07	10	09APR07	09APR07		141		0.00	14,228.80	■ rushinski=80																																																																																			
<b>+ 6.00-Interface/Test Activities</b>																																																																																														
		01JUN05A	87	30SEP05A	30SEP05A			100	60,393.40	60,393.40																																																																																				
<b>+ 7.00-Oversight</b>																																																																																														
		01NOV04A	437	01AUG06A	01AUG06A			LOE	449,270.67	449,270.67																																																																																				
<b>+ Prior Costs</b>																																																																																														
		01OCT04A	372	30MAR06A	30MAR06A				-141,900.00	-141,900.00																																																																																				
<b>Job: 1806 - FP Assembly specs and drawings-COLE</b>																																																																																														
<b>1.00-VV Prep Station</b>																																																																																														
121-034.2	VVSA Title III engr as-built vvsa models/dwgs	01OCT06A	122*	30MAR07	30MAR07		627	LOE	5,940.86	33,004.80	■ goranson=192																																																																																			
1803-1-100	Prep Stage 1 Spec	01SEP06A	20	29SEP06A	29SEP06A			100	3,374.00	3,374.00	■ goranson=20																																																																																			
1803-1-105	Stage 1 dwg -SE121-004	02OCT06A	10	31OCT06A	12OCT06			100	2,750.40	2,750.40	■ cole=16																																																																																			
1803-1-110	Stage 1 dwg -SE121-008	02OCT06A	5	31OCT06A	19OCT06			100	2,750.40	2,750.40	■ cole=16																																																																																			
1803-1-115	Stage 1 dwg -SE121-049 (BOM)	02OCT06A	5	31OCT06A	26OCT06			100	2,750.40	2,750.40	■ cole=16																																																																																			
1803-1-120	Spacer specification and assy dwgs	01AUG07*	40	26SEP07	26SEP07		283		0.00	2,750.40	■ cole=16																																																																																			
<b>Station 2-Modular Coil Sub- Assembly</b>																																																																																														
1803-2-100	Prep Stage 2 Spec	02JAN07*	20	29JAN07	29JAN07			119	0.00	13,752.00	■ williamson=40; cole=40																																																																																			
1803-2-105	Stage 2 dwg-se140-xInterface between MC &insul	02OCT06A	20	30NOV06	29JAN07		155	65	11,173.50	17,190.00	■ goranson=20; lovett=80																																																																																			
<b>Station 3-Modular Coil to VVSA Assembly</b>																																																																																														
1203-803	Prelim VV final assy dwgs 120-049,004 & 008		83*	30JUN06A	30JUN06A			60	4,048.80	4,048.80																																																																																				
1203-880	Issue 120-049,004 & 008	01MAR07*	28	09APR07	09APR07		137		0.00	8,251.20	■ mcginnis=48hr ;																																																																																			
1203-804	Issue VV assy specification	01MAR07*	13	19MAR07	19MAR07		152		0.00	6,876.00	■ goranson=40hr ;																																																																																			
1803-3-100	Prep stage 3 Spec	01MAR07*	20	28MAR07	28MAR07		145		0.00	6,876.00	■ cole=40																																																																																			
1803-3-105	Stage 3 dwg-se140-xxx - Interface between VV and	01MAR07*	20	28MAR07	28MAR07		145		0.00	17,190.00	■ goranson=20; lovett=80																																																																																			
<b>Station 4-TF Coil Sub-assembly</b>																																																																																														
1803-4-100	Prep stage 4 Spec	02APR07*	20	27APR07	27APR07		184		0.00	0.00	■																																																																																			

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
**11/9/06**

Sheet 27 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	Gantt Chart																						
											FY07					FY08					FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
<b>Station 5-Final Field Period Assembly</b>																																	
1203-802	Issue spacer field machining dwgs	01JAN06A	171*	28SEP07	28SEP07		287	80	5,423.55	18,982.43	goranson =40hr ;																						
1803-5-100	Prep stage 5 Spec	11JUN07*	30	23JUL07	23JUL07		138		0.00	13,752.00	cole=80																						
1803-5-105	Prep stage 5 dwg-SE180-x PORT LOC.&WELD	05FEB07*	44	05APR07	05APR07		213		0.00	20,628.00	mcginnis=120																						
1803-5-110	Prep stage 5 dwg-SE180-XXX TF FIELD PERIOD ASSY	08MAR07*	44	08MAY07	08MAY07		190		0.00	35,095.20	mcginnis=80;rushinski=120																						
<b>Job: 1805-FP Assy H/W&amp;Fixture Procurements-DUDEK</b>																																	
<b>Station 2-Modular Coil Sub- Assembly</b>																																	
1803-2.080	Issue requisition	01NOV06	10	14NOV06	20OCT06		100		0.00	0.00																							
1803-2.08	Bid,select vendor ,award	15NOV06	20	14DEC06	17NOV06		100		0.00	0.00																							
1803-2.11	Fab MC HP Assy Fixtures (1 fixture)	15DEC06*	60	16MAR07	21FEB07		100		0.00	74,034.00	41=54 eac																						
<b>Station 3-Modular Coil to VVSA Assembly</b>																																	
1803-3.08A	Requisition issued	20FEB07	5	26FEB07	24JAN07		102		0.00	0.00																							
1803-3.08B	Recieve & Evaluate Bids	27FEB07	20	26MAR07	21FEB07		102		0.00	0.00																							
1803-3.15D	Award Fabrication Contract		0	26MAR07	21FEB07		102		0.00	0.00																							
1803-3.15C	Tooling fabricated (1 fixture)	27MAR07	60	19JUN07	16MAY07		102		0.00	67,179.00	41=49 eac																						
<b>Station 4-TF Coil Sub-assembly</b>																																	
1803-4.13A	Requisition issued	19FEB07	5	23FEB07	23FEB07		174		0.00	0.00																							
1803-4.13B	Receive bids and evaluate	26FEB07	20	23MAR07	23MAR07		174		0.00	0.00																							
1803-4.13C	Award Fabrication contract		0	23MAR07	23MAR07		174		0.00	0.00																							
1803-4.13	FAB-TF Support Stands (1)	26MAR07	50	04JUN07	04JUN07		174		0.00	35,646.00	41=26 eac																						
1351-090	PPPL Fab TF Coil Lift Beam (M1098)	02JAN07*	30	12FEB07	12FEB07		661		0.00	13,315.20	em/tb=160																						
<b>Station 5-Final Field Period Assembly</b>																																	
1803-5.08A	Requisition Issued	10APR07	5	16APR07	16APR07		141		0.00	0.00																							
1803-5.08B	Receive bids and evaluate	17APR07	20	14MAY07	14MAY07		141		0.00	0.00																							
1803-5.008	Award fabrication contract		0	14MAY07	14MAY07		141		0.00	0.00																							
1803-5.009	Fabr suprt frame, TF coil instl fixt, & platform	15MAY07*	60	08AUG07	08AUG07		141		0.00	104,196.00	41=\$76 eac																						
<b>Tooling Design &amp; Fabrication</b>																																	
713A.040	General procurements	01OCT06A	499*	30SEP08	29SEP08		250		458.05	10,410.26	41=\$7.5k																						
713A.050	Welding tools, materials & equipt	02OCT06A	499*	30SEP08	29SEP08		250		458.05	10,410.26	41=\$7.5k																						
<b>Job: 1802 - FP Assy Oversight&amp;Support-VIOLA</b>																																	
<b>Station 2-Modular Coil Sub- Assembly</b>																																	
1803-2.11B	Procedures approved	30JAN07*	20	26FEB07	26FEB07		119		0.00	0.00																							
1803-2.11D	Training needs identified & released	27FEB07*	5	05MAR07	05MAR07		119		0.00	0.00																							
1803-2.11A	Install Holding fixture	19MAR07*	5	23MAR07	28FEB07		100		0.00	6,657.60	em/tb=80																						
1803-2.11C	JHA completed	26MAR07*	5	30MAR07	07MAR07		100		0.00	0.00																							
1803-2.11E	ACC review completed	02APR07*	5	06APR07	14MAR07		100		0.00	0.00																							
1803-2.11F	Pre-jpb brief completed	02APR07*	5	06APR07	14MAR07		100		0.00	0.00																							
1803-2.11G	Station 2 operational		0	06APR07	14MAR07		100		0.00	0.00																							

Run Date 09NOV06 15:38

█ Forecast  
█ zECP-52 baseline  
█ Progress Bar  
█ Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
 11/9/06

Sheet 28 of 50

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																									
											O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J		
																							cole=963; mcginnis=160																																																					
181.125	Title III field period assembly FY07 ORNL suppor	01OCT06A	249*	28SEP07	28SEP07		500		16,987.84	193,043.70																																																																		
FY05CV-28	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A				57,000.00	57,000.00																																																																		
<b>+</b>		01OCT05A	249	29SEP06A	30MAR06A			100	-2,280.00	-2,280.00																																																																		
<b>Job:1810 - Field Period Assembly-VIOLA</b>																																																																												
<b>General F.P. Assy support</b>																																																																												
740.020	Facility Prep	01MAR06A	150*	29SEP06A	29SEP06A			LOE	50,099.64	50,099.64	em/tb=531 41=5																																																																	
FY06CV-150	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	400.00	400.00																																																																		
S0P0-100	LOE Crane support, fixture setup for TFTR TC.	01MAY06A	107*	29SEP06A	29SEP06A			LOE	35,182.08	35,182.08	CRANE OPERATOR COVERAGE @ 50%=432hrs																																																																	
S0P0-200	LOE Crane support, fixture setup for TFTR TC.	01OCT06A	249*	28SEP07	28SEP07		500	LOE	6,139.47	69,766.65	CRANE OPERATOR COVERAGE @ 50%=838hrs																																																																	
S0P0-250	LOE Crane support, fixture setup for TFTR TC.	02OCT07*	248*	29SEP08	29SEP08		251	LOE	0.00	71,644.54	CRANE OPERATOR CO																																																																	
S0P0-300	LOE Metrology support	01OCT06A	249*	28SEP07	28SEP07		500	LOE	12,654.77	143,804.16	Ducco 100%=1728hrs																																																																	
<b>Station 1-VV Prep (hard surface components) FP#1</b>																																																																												
S1P1-101	Receive VV and inspect	09MAY06A	2	11MAY06A	11MAY06A			100	2,079.11	2,079.11																																																																		
S1P1-101.1	metrology setup,training and calibration	15MAY06A	34*	13JUN06A	13JUN06A			100	8,647.25	8,647.25																																																																		
S1P1-101A	Prep for mounting on fixture,Instl flanges	14JUN06A	5	29JUN06A	29JUN06A			100	5,909.02	5,909.02																																																																		
S1P1-102	Mount VV on VV Prep fixture (top side up)	30JUN06A	2	30JUN06A	30JUN06A			100	2,086.71	2,086.71																																																																		
S1P1-103	Establish metrology setting; align VV base	30JUN06A	21*	31JUL06A	31JUL06A			100	8,158.61	8,158.61																																																																		
S1P1-103.1	Layout diagnostic&coolant paths on vsl w/templ		0*	29SEP06A	29SEP06A			100	42,015.59	42,015.59	edwards=232;em/tb=144																																																																	
S1P1-106	Attach studs for coolant lines	01NOV06	12	16NOV06	08JAN07		144		0.00	17,861.76	em/tb=110;ee/sm=110																																																																	
S1P1-104	Install heater tape on vertical ports	17NOV06	5	27NOV06	05OCT06		144		0.00	8,445.62	edwards=53;em/tb=19																																																																	
S1P1-105	Verify installation of heater tapes	28NOV06	3	30NOV06	10OCT06		144		0.00	2,329.56	edwards=18																																																																	
S1P1-105.1	Check port weld fit-up	01DEC06	7	11DEC06	19OCT06		144		0.00	9,320.64	rigger=56; welder=56																																																																	
S1P1-107	Install random magnetic diagnostic sensors	12DEC06	32	01FEB07	06DEC06		144		0.00	54,435.84	edwards=224;em/tb=224																																																																	
S1P1-107.1	Loop termination & verification	02FEB07	5	08FEB07	13DEC06		144		0.00	7,497.70	em/tb=20;em//.sm=20																																																																	
S1P1-107.2	Install precision magnetic diagnostic sensors	09FEB07	30	22MAR07	19FEB07		144		0.00	51,033.60	edwards=210;em/tb=210																																																																	
S1P1-108	Install cooling/htg lines to vac vsl	23MAR07	24	25APR07	23MAR07		144		0.00	40,826.88	em/tb=245;ee/sm=245																																																																	
S1P1-109	Verify Instl of H/C lines,headers,manifolds	26APR07*	5	02MAY07	09APR07		144		0.00	9,781.44	em/tb=46;ee/sm=46																																																																	
S1P1-110	Install local I&C (incl thermocouples)	03MAY07	7	11MAY07	18APR07		144		0.00	13,821.60	ee/sm=65;em/tb=65																																																																	
S1P1-111	Verify installation of local I&C	14MAY07	3	16MAY07	23APR07		144		0.00	5,953.92	ee/sm=28;em/tb=28																																																																	
S1P1-112	Final Scan	17MAY07	5	23MAY07	30APR07		144		0.00	7,049.01	ee/sm=33;em/tb=33																																																																	
S1P1-116	Prepare and transfer completed VV to holding are	24MAY07	3	29MAY07	03MAY07		144		0.00	8,930.88	em/tb=42;ee/sm=42																																																																	
<b>Station 1- VV Prep (hrd surf cmpntsFP#2 (VISA#3)</b>																																																																												
S1P2-101	Receive VV and inspect	31JUL06A	3	31JUL06A	31JUL06A			100	1,664.80	1,664.80																																																																		
S1P2-101A	Prep for mounting on fixture,Instl flanges	02OCT06A	5	31OCT06A	14DEC06			100	3,828.12	3,828.12	em/tb=46																																																																	
S1P2-102	Mount VV on VV Prep fixture (top side up)	13OCT06A	2	18OCT06A	18DEC06			100	1,433.10	1,433.10	em/tb=11;ee/sm=4																																																																	
S1P2-103	Establish metrology setting; align VV base	19OCT06A	3	25OCT06A	21DEC06			100	5,076.42	5,076.42	em/tb=61;																																																																	

Run Date 09NOV06 15:38



0610


NCSX  
ECP-52 Status  
11/9/06

Sheet 30 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09												
											FY07				FY08				FY09				FY08				FY09				FY09																
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J			
S1P3-103.2	Perform full machine best fit	26OCT06A	2	31OCT06A	02JAN07			100	2,070.72	2,070.72	brown (under 8203) edwards =16																																				
S1P2-105.1	Check port weld fit-up	12DEC06	7	20DEC06	09JAN07		181	0.00	9,320.64		Trigger=56; welder=56																																				
S1P2-103.1	Layout diagnostic&coolant paths on vessel	21DEC06	26	02FEB07	14FEB07		181	0.00	29,060.04		Trigger=56; welder=56 em//tb=245;ee//sm=67																																				
S1P2-104	Install heater tape on vertical ports	05FEB07	4	08FEB07	20FEB07		181	0.00	5,446.02		ee//sm=8;em//tb=53																																				
S1P2-105	Verify installation of heater tapes	09FEB07	1	09FEB07	21FEB07		181	0.00	1,433.10		ee//sm=4;em//tb=11																																				
S1P2-107	Wind magnetic diagnostic sensors	13FEB07	20	12MAR07	22MAR07		181	0.00	23,301.60		em//tb=420;																																				
S1P2-107.1	Loop termination & verification	13MAR07	9	23MAR07	04APR07		181	0.00	3,452.20		em//tb=10;em//sm=20																																				
S1P2-106	Attach studs forcoolant lines	26MAR07	12	10APR07	20APR07		181	0.00	15,229.26		em//tb=183																																				
S1P2-107.2	Install precision magnetic diagnostic sensors	11APR07	24	14MAY07	24MAY07		181	0.00	34,660.32		em//tb=163;ee//sm=163																																				
S1P2-108	Install cooling/htg lines to vac vsl	15MAY07	24	18JUN07	28JUN07		181	0.00	31,956.48		em//tb=384																																				
S1P2-109	Verify Instl of H/C lines,headers,manifolds	19JUN07	5	25JUN07	06JUL07		181	0.00	8,080.32		ee//sm=38;em//tb=38																																				
S1P2-110	Install local I&C (incl thermocouples)	26JUN07	7	05JUL07	17JUL07		181	0.00	10,151.94		ee//sm=27;em//tb=80																																				
S1P2-111	Verify installation of local I&C	06JUL07	3	10JUL07	20JUL07		181	0.00	4,890.72		ee//sm=23;em//tb=23																																				
S1P2-112	Final Scan	11JUL07	5	17JUL07	27JUL07		181	0.00	7,049.01		ee//sm=33;em//tb=33																																				
S1P2-116	Prepare and transfer completed VV to holding are	18JUL07	3	20JUL07	01AUG07		181	0.00	6,019.38		em//tb=63;ee//sm=6																																				
<b>Station 1- VV Prep (hrd surf cmpntsFP#3 (VVSA#2)</b>																																															
S1P3-101	Receive VV and inspect	27SEP06A	3	27SEP06A	27SEP06A			100	1,456.70	1,456.70	edwards=7;em//tb=7																																				
S1P3-101A	Prep for mounting on fixture,Instl flanges	01AUG06A	3	07AUG06A	07AUG06A			100	3,999.34	3,999.34																																					
S1P3-102	Mount VV on VV Prep fixture (top side up)	08AUG06A	1	09AUG06A	09AUG06A			100	1,402.48	1,402.48																																					
S1P3-103	Establish metrology setting; align VV base	14AUG06A	4	14AUG06A	14AUG06A			100	4,723.52	4,723.52																																					
S1P3-105.1	Check port weld fit-up	21DEC06	7	08JAN07	18JAN07		244	0.00	9,320.64		Trigger=56; welder=56																																				
S1P3-103.1	Layout diagnostic&coolant paths on vessel	01AUG07*	19	27AUG07	27AUG07		100	0.00	27,968.70		em//tb=221;ee//sm=74																																				
S1P3-104	Install heater tape on vertical ports	28AUG07	4	31AUG07	31AUG07		100	0.00	6,166.56		em//tb=29;ee//sm=29																																				
S1P3-105	Verify installation of heater tapes	04SEP07	1	04SEP07	04SEP07		100	0.00	1,433.10		ee//sm=4;em//tb=11																																				
S1P3-107	Wind magnetic diagnostic sensors	05SEP07	20	02OCT07	02OCT07		100	0.00	35,046.48		em//tb=420																																				
S1P3-107.1	Loop termination & verification	03OCT07	3	05OCT07	05OCT07		100	0.00	3,545.00		em//tb=10;em//sm=20																																				
S1P3-106	Attach studs forcoolant lines	08OCT07	12	23OCT07	23OCT07		100	0.00	18,779.82		em//tb=86;ee//sm=86																																				
S1P3-107.2	Install precision magnetic diagnostic sensors	24OCT07	19	19NOV07	19NOV07		100	0.00	22,732.36		em//tb=140																																				
S1P3-108	Install cooling/htg lines to vac vsl	20NOV07	22	21DEC07	21DEC07		100	0.00	30,081.92		em//tb=352																																				
S1P3-109	Verify Instl of H/C lines,headers,manifolds	02JAN08	5	08JAN08	08JAN08		100	0.00	7,861.32		ee//sm=36;em//tb=36																																				
S1P3-110	Install local I&C (incl thermocouples)	09JAN08	7	17JAN08	17JAN08		100	0.00	10,918.50		ee//sm=50;em//tb=50																																				
S1P3-111	Verify installation of local I&C	18JAN08	3	22JAN08	22JAN08		100	0.00	4,804.14		ee//sm=22;em//tb=22																																				
S1P3-112	Final Scan	23JAN08	3	25JAN08	25JAN08		100	0.00	7,238.97		ee//sm=33;em//tb=33																																				
S1P3-116	Prepare and transfer completed VV to holding are	28JAN08	3	30JAN08	30JAN08		100	0.00	6,598.80		em//tb=43;ee//sm=22																																				
<b>Station 1-Spool pieces (3) (spacers)</b>																																															
S1SP-101	Attachdiagnostics, studs and coolant lines	31JAN08	35	19MAR08	19MAR08		202	0.00	37,371.84		em//tb=288;ee//sm=96																																				
<b>Station 2-Modular Coil Subassembly-FP#1</b>																																															
S2P1-000	Receive MTM Fixture	02JAN07*	1	02JAN07	27OCT06		169	0.00	0.00	0.00																																					

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06

Sheet 31 of 50

Progress Through October 31st 2006







Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
<b>Station 4 - TF HP Pre-Assy</b>																																																																																																		
184-000	Test out station 4 equipment and procedures	20AUG07*	30	01OCT07	01OCT07		136		0.00	39,981.44																																																																																								
184-100	Assemble 3 TF coils&structure -Left-Period #1	14NOV07	15	06DEC07	23NOV07		105		0.00	30,765.60																																																																																								
184-105	Assemble 3 TF coils&structure -Right -Period #1	07DEC07	10	20DEC07	11DEC07		105		0.00	20,510.40																																																																																								
184-105AD	Assemble/disassemble TF 6 pac (FP#1)	21DEC07	10	14JAN08	03JAN08		105		0.00	20,510.40																																																																																								
184-110	Assemble 3 TF coils&structure -Left-Period #2	15JAN08	10	28JAN08	17JAN08		136		0.00	20,510.40																																																																																								
184-115	Assemble 3 TF coils&structure -Right -Period #2	29JAN08	10	11FEB08	31JAN08		136		0.00	20,510.40																																																																																								
184-115AD	Assemble/disassemble TF 6 pac (FP#2)	12FEB08	5	18FEB08	07FEB08		136		0.00	10,255.20																																																																																								
184-120	Assemble 3 TF coils&structure -Left -Period #3	19FEB08	10	03MAR08	21FEB08		142		0.00	20,510.40																																																																																								
184-125	Assemble 3 TF coils&structure -Right -Period #3	12MAY08	10	23MAY08	14MAY08		93		0.00	20,510.40																																																																																								
184-125AD	Assemble/disassemble TF 6 pac (FP#3)	27MAY08	5	02JUN08	21MAY08		93		0.00	10,255.20																																																																																								
<b>Station 5- Final FP Assy -FP#1 (in NCSX TC)</b>																																																																																																		
S4P1-100	Testout Sta5 equipt & procedures	05SEP07	15	25SEP07	25SEP07		138		0.00	29,959.20																																																																																								
S4P1-101	Mount MC/VV assembly to support frame a	26SEP07	2	27SEP07	27SEP07		138		0.00	3,994.56																																																																																								
S4P1-102	Position and weld all ports to VV	05NOV07	30	18DEC07	18DEC07	2	112		0.00	82,041.60																																																																																								
S4P1-103	Inspect Welds	19DEC07	5	03JAN08	03JAN08		112		0.00	6,836.80																																																																																								
S4P1-104	Assemble left TF Coil Assembly check position	15JAN08	3	17JAN08	08JAN08		105		0.00	8,204.16																																																																																								
S4P1-105	Change platforms	18JAN08	2	21JAN08	10JAN08		105		0.00	4,102.08																																																																																								
S4P1-106	Assemble right TF Coil Assembly chk position	22JAN08	3	24JAN08	15JAN08		105		0.00	8,204.16																																																																																								
S4P1-107	Attach TF coils to MC's	25JAN08	3	29JAN08	18JAN08		105		0.00	6,153.12																																																																																								
S4P1-108	Change platforms	30JAN08	2	31JAN08	22JAN08		105		0.00	5,469.44																																																																																								
S4P1-109	Position, weld two large horizontal diag ports	01FEB08	8	12FEB08	01FEB08		105		0.00	16,408.32																																																																																								
S4P1-110	Inspect Welds	13FEB08	1	13FEB08	04FEB08		105		0.00	1,367.36																																																																																								
S4P1-111	Assemble external trim coils (in wbs75)	25JAN08	0	24JAN08	15JAN08		119		0.00	0.00																																																																																								
S4P1-112	Close up VV, leak check	14FEB08	10	27FEB08	18FEB08		105		0.00	54,694.40																																																																																								
S4P1-113	Adjust final support base interfaces	28FEB08	10	12MAR08	03MAR08		105		0.00	4,102.08																																																																																								
S4P1-113.5	Final metrology outside & inside	13MAR08	10	26MAR08	17MAR08		105		0.00	0.00																																																																																								
S3P1-112	Install on support platform	27MAR08	2	28MAR08	19MAR08		161		0.00	4,102.08																																																																																								
<b>Station 5- Final FP Assy -FP#2 (in NCSX TC)</b>																																																																																																		
S4P2-101	Mount MC/VV assembly to support frame a	31JAN08	2	01FEB08	16JAN08		112		0.00	4,102.08																																																																																								
S4P2-102	Position and weld all ports to VV	04FEB08	30	14MAR08	27FEB08	2	112		0.00	82,041.60																																																																																								
S4P2-103	Inspect Welds	17MAR08	5	21MAR08	05MAR08		112		0.00	6,836.80																																																																																								
S4P2-104	Assemble left TF Coil Assembly check position	24MAR08	3	26MAR08	10MAR08		112		0.00	8,204.16																																																																																								
S4P2-105	Change platforms	27MAR08	2	28MAR08	12MAR08		112		0.00	4,102.08																																																																																								
S4P2-106	Assemble right TF Coil Assembly chk position	31MAR08	3	02APR08	17MAR08		112		0.00	8,204.16																																																																																								
S4P2-107	Attach TF coils to MC's	03APR08	3	07APR08	20MAR08		112		0.00	6,153.12																																																																																								
S4P2-108	Change platforms	08APR08	2	09APR08	24MAR08		112		0.00	5,469.44																																																																																								
S4P2-109	Position, weld two large horizontal diag ports	10APR08	8	21APR08	03APR08		112		0.00	16,408.32																																																																																								



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07 FY08 FY09												
											FY07				FY08				FY09				
											O	N	D	J	F	M	A	M	J	J	A	S	O
0192-6X	LOE-FY07 WBS 192	01OCT06A	243	20SEP07	20SEP07		506	LOE	14,381.06	158,033.60	COLE=487 (27%) omlem tbd=180 (10%) omlm&s=\$29.95 35= 12 k												
0192-7	LOE-FY08 WBS 192	03OCT07*	242	22SEP08	22SEP08		256	LOE	0.00	207,916.40	COLE=915 omlm&s=\$29.95 35= 12 k												
0192-99	LOE-FY09	01OCT08*	130	13APR09	13APR09		120	LOE	0.00	153,664.00	COLE=644; om35=12 om141=\$20k												

## 21 - Fueling Systems


### + Job: 2001-VPS, Gas & Cond Sys Oversight-BLANCHARD

		01APR03A	757	30MAR06A	30MAR06A				62,897.20	62,897.20
--	--	----------	-----	----------	----------	--	--	--	-----------	-----------

### Job: 2101 - Fueling Systems

#### ECP 16 October 2004


21-10	Eng. Work Planning and Design	01NOV07*	40	08JAN08	08JAN08		148		0.00	18,208.00
21-15	Design Gas Handling Hardware	01NOV07	40	08JAN08	08JAN08		148		0.00	5,246.28
21-20	Design PLC Controls	01NOV07	40	08JAN08	08JAN08		188		0.00	0.00
21-25	Electrical Drafting for pumping system	01NOV07	40	08JAN08	08JAN08		188		0.00	6,320.60
21-30	Drafting	01NOV07	40	08JAN08	08JAN08		188		0.00	6,320.60
21-35	Eng. Work Planning and Design during fab	09JAN08	40	04MAR08	04MAR08		188		0.00	4,005.76
21-40	Fabrication/Install Hardware	09JAN08	40	04MAR08	04MAR08		148		0.00	3,228.48
21-45	Fabrication/installation	05MAR08	40	29APR08	29APR08		148		0.00	15,214.00
21-55	Install PLC Controls	05MAR08	40	29APR08	29APR08		148		0.00	0.00
21-60	Integrated Systems Testing/Eng	05MAR08	40	29APR08	29APR08		148		0.00	1,456.64
21-65	Integrated Systems Testing/Tech Support	30APR08	45	02JUL08	02JUL08		148		0.00	1,196.19



## 22 - Torus Vacuum Pumping Systems

### Job: 2201 - Vacuum Pumping Systems

22-25	Eng. Work Planning and Design	01NOV07*	20	28NOV07	28NOV07		180		0.00	28,059.20
22-30	Design PLC based control system *N/R*	03DEC07	20	08JAN08	08JAN08		437		0.00	0.00
22-35	Electrical Drafting for pumping system *N/R*	03DEC07	20	08JAN08	08JAN08		200		0.00	0.00
22-40	Drafting	03DEC07	20	08JAN08	08JAN08		180		0.00	9,602.45
22-45	Eng. Work Planning and Design during fab	09JAN08	20	05FEB08	05FEB08		180		0.00	6,919.04
22-50	Perform maint. & repair of pmpg sys	09JAN08	20	05FEB08	05FEB08		180		0.00	5,515.32
22-55	Repair and Calibration vac instrumentation*N/R*	06FEB08	60	29APR08	29APR08		180		0.00	0.00
22-60	Fabrication/installation	06FEB08	40	01APR08	01APR08		200		0.00	27,115.20
22-70	Integrated Systems Testing/Eng *N/R*	30APR08	20	28MAY08	28MAY08		180		0.00	0.00



## + 25 - Neutral Beam Injection System

		01APR03A	757	30MAR06A	30MAR06A				285,017.67	285,017.67
--	--	----------	-----	----------	----------	--	--	--	------------	------------

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06


Sheet 36 of 50

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	O	N	D	J	F	M	A	M	J	J																																												
<b>Saddle Loop Termination Boxes</b>																																																																																																		
3101-333	Complete termination box design & prototyping	26SEP05A	47*	31OCT05A	31OCT05A			100	10,833.80	10,833.80																																																																																								
3101-421	FDR of terminations incl in saddle loop FDR	31MAY06A	1	31MAY06A	31MAY06A			100	0.00	0.00																																																																																								
3101-422	Fab Prototype term. Box	01MAY06A	20	31MAY06A	31MAY06A			100	3,257.60	3,257.60																																																																																								
3101-517	Fab termination boxes (24)	01NOV06*	20	30NOV06	27OCT06		707		0.00	29,734.92	labik=10;machinist=336																																																																																							
3101-517A	Install termination boxes	23MAR07	212*	30JAN08	30JAN08		100		0.00	10,700.61	labik=10;machinist=10; diag tech=96																																																																																							
<b>Rogowski Coils</b>																																																																																																		
3101-301	LAYOUT LOCATION ROWGOSKI COIL & EST COIL	01JUN05A	166*	31JAN06A	31JAN06A			100	4,924.69	4,924.69																																																																																								
3101-309	DESIGN COIL MOUNTING TECHNIQUE	26SEP05A	127*	31MAR06A	31MAR06A			100	3,459.89	3,459.89																																																																																								
3101-305	work on coil design with vendor	03OCT05A	221*	28FEB07	28FEB07		649	75	2,622.71	3,496.95	LABIK =20hr ;																																																																																							
3101-312	Mandrel prototype	01NOV06*	20	30NOV06	30NOV06		707		0.00	0.00																																																																																								
3101-313	DESIGN LEAD ROUTING AND TERMINATION	01NOV06*	20	30NOV06	30NOV06		139		0.00	3,546.00	LABIK =20hr ;																																																																																							
3101-317	PDR PREP- ROWGOWSKI COIL	01DEC06*	20	05JAN07	05JAN07		139		0.00	5,238.10	STRATTON =10hr ; LABIK =20hr ;																																																																																							
3101-318	PDR - ROWGOWSKI COIL		0	05JAN07*	05JAN07*		139		0.00	0.00	LABIK =20hr ;																																																																																							
3101-321	Specify Rogowski Coils	08JAN07*	10	19JAN07	19JAN07		139		0.00	3,546.00	LABIK =20hr ;																																																																																							
3101-325	FDR PREP ROWGOSKI COIL	22JAN07*	10	02FEB07	02FEB07		139		0.00	3,546.00	LABIK =20hr ;																																																																																							
3101-326	FDR - ROWGOSKI COIL		0	02FEB07	02FEB07		139		0.00	0.00																																																																																								
3101-329	FAB ROWGOWSKI COILS (2)	05FEB07	10	16FEB07	16FEB07		139		0.00	24,111.00	M&S =15\$K ; LABIK =20hr ;																																																																																							
<b>TF and PF Co-wound Loops</b>																																																																																																		
3101-401	MOUNTING/LOCATING TECHNIQUE TF CO-WOUND	25JUL05A	28*	31AUG05A	31AUG05A			100	6,275.20	6,275.20																																																																																								
3101-405	DESIGN TERMINATION N/R	01NOV06	1	01NOV06	29SEP06		726		0.00	0.00																																																																																								
3101-409	FINALIZE LOOP LOCATION/MOUNTING TECHNIQUE	01AUG05A	20	31AUG05A	31AUG05A			100	6,416.80	6,416.80																																																																																								
3101-417	PROCURE MATERIALS	01MAY06A	165*	22DEC06	11OCT06		279	90	9,316.66	10,351.84	M&S =05\$K ; LABIK =20hr ;																																																																																							
3101-425	INSTALL HEAT SHRINK CABLE( for 18 TF coils)	02JAN07*	20	29JAN07	29JAN07		279		0.00	2,746.26	EM//TB=100 hrs																																																																																							
3101-426	INSTALL HEAT SHRINK CABLE (for 6 PF coils)	02JAN07*	20	29JAN07	29JAN07		441		0.00	5,492.52	EM//TB=100 hrs																																																																																							
3101-429	INSTALL TERMINATIONS	03OCT07*	251	03OCT08	03OCT08		247		0.00	8,776.31	LABIK =20hr ; DIAG																																																																																							
<b>+ Modular Coil Shell Saddle Loops**CANCELLED SCOPE</b>																																																																																																		
		01MAY06A	106	29SEP06A	29SEP06A			100	3,311.80	3,311.80																																																																																								
<b>+ </b>																																																																																																		
		01OCT04A	457	31JUL06A	31JUL06A				173,041.42	173,041.42																																																																																								
<b>36 - Edge and Divertor Diagnostics</b>																																																																																																		
<b>Job: 3601 - Edge and Divertor Diagnostics</b>																																																																																																		
361-001	Design Visible Camera sys	11JAN08*	40	06MAR08	06MAR08		101		0.00	868.80	R//RM2 =5																																																																																							
361-015	Fab/Assy/Installation Visible Camera	07MAR08*	130	09SEP08	09SEP08		101		0.00	8,575.80	R//RM2 =30hr EM//SM =25hr ; 41=0\$K ; use existing camera																																																																																							

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06

Sheet 38 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
<b>38 - Electron Beam (EB) Mapping</b>																																																																																																		
<b>Job: 3801 - Electron Beam Mapping</b>																																																																																																		
380-010	Design-Beam Probe,Fluor. Screen	01FEB08*	40	27MAR08	27MAR08		114		0.00	9,028.15																																																																																								
380-015	Fab & Install Beam probe	16APR08	102	09SEP08	09SEP08		101		0.00	20,610.70																																																																																								
<b>39 - Diagnostics Integration</b>																																																																																																		
<b>Job: 3901 - Diagnostics sys Integration-JOHNSON</b>																																																																																																		
<b>+ Prior Costs</b>																																																																																																		
		01APR03A	885	29SEP06A	31JAN06A				345,322.33	345,322.33																																																																																								
390-140	Write ICD's-Define external space for diagnostic		0	31OCT06*	28SEP06*		727	50	0.00	0.00																																																																																								
390-150	Write ICD's-Define space f/racks in cntrl rm		0	31OCT06*	28SEP06*		727	50	0.00	0.00																																																																																								
390-03	LOE Support FY07	01OCT06A	249	28SEP07	28SEP07		500	LOE	2,635.61	29,950.17	Stratton =177hr																																																																																							
<b>41 - AC Power</b>																																																																																																		
<b>Job: 4101 - AC Power-RAMAKRISHNAN</b>																																																																																																		
<b>411 - Auxiliary AC Power Systems</b>																																																																																																		
4101-100	Prepare Preliminary One line diagram	01MAR04A	173*	30SEP04A	30SEP04A		100		8,442.00	8,442.00																																																																																								
4101-100.1	Prepare Preliminary One line diagram	01OCT07*	173	11JUN08	11JUN08		327		0.00	1,105.97																																																																																								
411-1-100	Ex-Test cell AC pwr-Reactivate& new instl	01OCT07*	241	17SEP08	17SEP08		259		0.00	13,285.15																																																																																								
411-2-2	Grounding-Dsn	01OCT07*	86	08FEB08	08FEB08		114		0.00	32,148.08																																																																																								
411-2-4	Grounding-Procure	11FEB08*	107	10JUL08	10JUL08		114		0.00	7,025.00																																																																																								
411-2-6	Grounding-Install	09MAY08*	43	10JUL08	10JUL08		114		0.00	46,611.46																																																																																								
411-2-8	Grounding-Commission	11JUL08*	29	20AUG08	20AUG08		114		0.00	16,436.96																																																																																								
411-3-2	Test Cell AC Power Distr-Dsn	01OCT07*	90	14FEB08	14FEB08		181		0.00	3,842.12																																																																																								
411-3-2.04	Test Cell AC Power fy04	01APR04A	186*	30SEP04A	30SEP04A		100		73,000.00	73,000.00																																																																																								
411-3-4	Test Cell AC Power Distr-Procure(pnl& xfmrs)	01JUL05A	108*	28NOV07	28NOV07		457	20	9,052.19	45,260.93																																																																																								
411-3-6	Test Cell AC Power Distr-Install	15FEB08	65	15MAY08	15MAY08		181	50	16,186.45	32,372.89																																																																																								
411-3-8	Test Cell AC Power Distr-Commission	14MAR08*	45	15MAY08	15MAY08		181		0.00	32,873.92																																																																																								
411-4-2	Standby Power for Cryo Sys -Dsn	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																																																																																								
411-4-4	Standby Power for Cryo Sys -Procure	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																																																																																								
411-4-6	Standby Power for Cryo Sys -Install	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																																																																																								
<b>412 - Experimental AC Power Systems</b>																																																																																																		
412-1-2	D-site Pulsed AC Power Distr-Dsn	01OCT07*	65	10JAN08	10JAN08		103		0.00	11,917.60																																																																																								
412-1-4	D-site Pulsed AC Power Distr-Procure	11JAN08	65	10APR08	10APR08		103		0.00	7,025.00																																																																																								

R//RM2 =10hr ; EM//EM =10hr ;  
EA//DM =45hr ;  
R//RM2 =80hr  
EE//SM =10hr ;  
em//sm=40;41=0

Stratton =177hr

EE//EM =28hr ; EE//SM =56hr ;  
EE//TB =112hr ;41=17.5

EE//EM =24hr ; EE//SM =40hr ;  
EE//TB =80hr ;

VANKIRK =20hr ; Raki =8hr ;

41=34\$K ;

EE//EM =40hr ; EE//SM =40hr ;  
EE//TB =240hr ; POWERS

EE//EM =48hr ; EE//SM =80hr ;  
EE//TB =160hr ;

VANKIRK =40hr ; Raki =40hr ;

41=05\$K ;

Run Date 09NOV06 15:38

0610

- Forecast
- zECP-52 baseline
- Progress Bar
- Critical Activity

NCSX  
ECP-52 Status  
11/9/06

Sheet 39 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																									
											O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J		
											EE//EM =16hr ; EE//SM =64hr ; EE//TB =80hr ;												EE//EM =24hr ; EE//SM =24hr ; EE//TB =40hr ;																																																					
412-1-6	D-site Pulsed AC Power Distr-Install	11APR08	40	06JUN08	06JUN08		103		0.00	18,215.68																																																																		
412-1-8	D-site Pulsed AC Power Distr-Commission	09JUN08	40	04AUG08	04AUG08		103		0.00	10,866.80																																																																		
FY05CV-34	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A				2,000.00	2,000.00																																																																		
<b>43 - DC Systems</b>																																																																												
<b>Job: 4301 - DC Systems-RAMAKRISHNAN</b>																																																																												
<b>431 - C-Site DC Systems</b>																																																																												
431-260	Power loop design	01NOV04A	350*	23DEC05A	23DEC05A		100		111,112.40	111,112.40																																																																		
431-200	Condition/spare parts inventory	01OCT04A	394*	31OCT07	31OCT07		477	95	16,987.59	17,881.68	hatcher=24;cropper=120																																																																	
431-210	Organize & verify documentation	01OCT04A	394*	31OCT07	31OCT07		477	95	43,443.28	45,729.77	raki=104;cropper=64;nelson=200																																																																	
431-215	Document status	01OCT04A	394*	31OCT07	31OCT07		477	90	5,788.39	6,431.54	raki=40																																																																	
431-225	Reactivate DF & PEI units	01JUL05A	209*	31OCT07	31OCT07		477	90	13,174.14	14,667.31	Hatcher=16;cropper=24;wisowaty=80 raki=16																																																																	
431-230	Load test	01JUL05A	209*	31OCT07	31OCT07		477	90	16,997.66	18,915.66	Hatcher=40;mg wisowaty=120 raki=16																																																																	
431-240	Simulate each of 6 pwr loops in PSCAD	01OCT07*	40	23NOV07	23NOV07		460		0.00	19,620.96	Hatcher=80 ee//tb=64																																																																	
431-250	c-site dc sys DGS dsn documentation	01OCT07*	40	23NOV07	23NOV07		460		0.00	7,684.24	raki=16;jones=40																																																																	
431-261	Redo power loop design	01OCT07*	40	23NOV07	23NOV07		179		0.00	51,749.92	raki=128;jones=240																																																																	
431-265	Fabricate bus components	26NOV07*	55	21FEB08	21FEB08		179		0.00	18,469.44	raki=16;ee//sm=40;ee//tb=120																																																																	
431-275	Power cabling & Installation	22FEB08*	88	25JUN08	25JUN08		179		0.00	220,005.80	raki=40;ee//sm=240;ee//tb=520 powers=90;m&s=7																																																																	
431-276	Maint of C-site rectifiers	01OCT07*	249	29SEP08	29SEP08		251		0.00	21,918.57	ee//tb=173; 41=\$5k																																																																	
ECP494301	ECP49 job closeout for fy06	01OCT05A	251	31JUL06A	31JUL06A				106,000.00	106,000.00																																																																		
FY05CV-35	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A				69,000.00	69,000.00																																																																		
<b>44 - Control and protection Systems</b>																																																																												
<b>Job: 4401 - Control &amp; Protection-RAMAKRISHNAN</b>																																																																												
<b>441 - Electrical Interlocks</b>																																																																												
441-095	Design Interlock sys	01OCT07*	65	10JAN08	10JAN08		135		0.00	33,559.20	raki=80;vankirk=160																																																																	
441-097	Install Interlock sys	11JAN08	65	10APR08	10APR08		156		0.00	30,060.40	raki=80;ee//sm=120																																																																	
441-100	PLC Specification	11JAN08	85	08MAY08	08MAY08		135		0.00	14,498.56	raki=40;cropper=56																																																																	
441-105	Prep Block diagrams	11JAN08	85	08MAY08	08MAY08		135		0.00	17,688.40	raki=40;cropper=80																																																																	
441-110	PLC CWD's & Cabling	09MAY08*	85	09SEP08	09SEP08		135		0.00	23,004.80	marsala=40;cropper=120																																																																	
441-115	deliver PLC	09MAY08*	85	09SEP08	09SEP08		265		0.00	70,250.00	M&S=50																																																																	
441-120	Program PLC Logic	10SEP08	45	11NOV08	11NOV08		220		0.00	24,044.53	lawson=40;cropper=120																																																																	
441-125	Program Control pages	10SEP08	97	04FEB09	04FEB09		168		0.00	25,478.89	schneider=32;cropper=120;sichta=16																																																																	
441-130	Pre-commissioning tests	11APR08	214	20FEB09	20FEB09		156		0.00	25,110.23	raki=40;cropper=120;M&S=1																																																																	
441-135	Install I/O Cabling	10SEP08	130	23MAR09	23MAR09		135		0.00	123,488.63	raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k																																																																	

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06

Sheet 40 of 50

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09											
											O				N				D				O				N				D				O				N				D			
											J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>442 - Kirk Key Interlocks</b>																																														
442-1-2	Kirk Keys-Dsn	01OCT07*	41	26NOV07	26NOV07		127		0.00	16,779.60													EA/DM =80hr ; EE/EM =40hr ;																							
442-1-4	Kirk Keys-Procure	27NOV07	65	07MAR08	07MAR08		127		0.00	14,050.00													41=10\$K ;																							
442-1-6	Kirk Keys-Install	10MAR08	40	02MAY08	02MAY08		127		0.00	45,239.20													EE/EM =16hr ; EE/SM =16hr ; EE/TB =60hr ;																							
442-1-8	Kirk Keys-Commission	19MAY08	30	30JUN08	30JUN08		127		0.00	7,202.24	EE/EM =16hr ; EE/SM =20hr ;												EE/TB =20hr ;																							
<b>443 - Real Time Control Systems</b>																																														
443-1-2	Develop Control Algorithms-Dsn	01OCT07*	142	28APR08	28APR08		150		0.00	14,111.20													EE/EM =80hr ;																							
<b>444 - Instrument Systems</b>																																														
444-2-2	DC Potential Transducers (DCPTs)-Dsn	01OCT07*	95	21FEB08	21FEB08		205		0.00	11,526.36													EA/DM =60hr ; EE/EM =24hr ;																							
444-2-4	DC Potential Transducers (DCPTs)-Procure	22FEB08	109	25JUL08	25JUL08		205		0.00	8,430.00													41=6k ;																							
444-2-6	DC Potential Transducers (DCPTs)-Install	28JUL08	51	07OCT08	07OCT08		205		0.00	19,918.05	EE/EM =16hr ; EE/SM =24hr ; EE/TB =160hr ;																																			
444-2-8	DC Potential Transducers (DCPTs)-Commission	08OCT08	40	04DEC08	04DEC08		205		0.00	13,442.28	EE/EM =24hr ; EE/SM =24hr ; EE/TB =60hr ;																																			
444-3-2	DC Shunts-Dsn	01OCT07*	122	31MAR08	31MAR08		378		0.00	16,779.60													VANKIRK =80hr ; Raki =40hr ;																							
444-3-4	DC Shunts-Procure**N/R**	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																																				
444-3-6	DC Shunts-Install**N/R**	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																																				
444-3-8	DC Shunts-Commission**N/R**	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																																				
444-4-2	Signal Conditioning & Cabling-Dsn	01JUL05A	108*	28NOV07	28NOV07		367	15	6,244.25	41,628.32	EA/DM =80hr ; EE/EM =200hr ;																																			
444-4-4	Signal Conditioning & Cabling-Procure	01JUL05A	241*	18DEC07	18DEC07		336	15	2,427.83	16,185.51	41=12\$K ;																																			
444-4-6	Signal Conditioning & Cabling-Install	24JAN08	68	28APR08	28APR08		336		0.00	28,338.56	EE/EM =24hr ; EE/SM =24hr ; EE/TB =280hr ;																																			
444-4-8	Signal Conditioning & Cabling-Commission	29APR08	22	29MAY08	29MAY08		336		0.00	17,226.72	EE/EM =48hr ; EE/SM =40hr ; EE/TB =40hr ;																																			
<b>445 - Coil Protection Systems</b>																																														
445-1-2	Ground Fault Protection-Dsn	01OCT07*	82	04FEB08	04FEB08		151		0.00	35,752.80													VANKIRK =120hr ; Raki =120hr ;																							
445-1-4	Ground Fault Protection-Procure	01NOV07*	65	12FEB08	12FEB08		145		0.00	25,290.00													41=18\$K ;																							
445-1-6	Ground Fault Protection-Install	13FEB08*	40	08APR08	08APR08		145		0.00	23,766.08													EE/EM =40hr ; EE/SM =48hr ; EE/TB =120hr ;																							
445-1-8	Ground Fault Protection-Commission	07MAY08	20	04JUN08	04JUN08		145		0.00	10,178.08	EE/EM =24hr ; EE/SM =24hr ; EE/TB =32hr ;																																			
445-2-0	Overload Protection & Cabling-Prelm Dsn	01MAR04A	272	30SEP04A	30SEP04A				1,054.90	1,054.90																																				
445-2-105	Overload Protect-Write spec and approve	01OCT07*	20	26OCT07	26OCT07		480		0.00	14,111.20	marsala=80																																			
445-2-110	Overload Protect-Design	01OCT07*	80	31JAN08	31JAN08		281		0.00	30,720.64	lawson=128;elect dsn=32,ee/sm=32																																			
445-2-115	Overload Protect-Fabr 4 chassis 120 modls	01FEB08*	79	21MAY08	21MAY08		281		0.00	28,801.95	marsala=48;reese=153																																			
445-2-120	Overload Protect-Test 4 units	22MAY08	20	19JUN08	19JUN08		281		0.00	9,897.60	raki=32;carson=32																																			
445-2-125	Overload Protect-Install & Rack wiring	20JUN08	20	18JUL08	18JUL08		281		0.00	18,700.79	raki=48;gibilisco=77																																			
445-2-130	Overload Protect-Write & perform ISTEP	21JUL08	20	15AUG08	15AUG08		281		0.00	9,897.60	raki=32;gibilisco=32																																			
445-2-135	Overload Protect-Documentation	08OCT07*	180	27JUN08	27JUN08		315		0.00	10,601.44	raki=16;elect dsn=64																																			
445-2-140	Overload Protection&cabling design,procure instl	01OCT07*	249	29SEP08	29SEP08		251		0.00	59,697.20	raki=99;elect dsn=80;ee/41=3;powers=10k																																			
ECP494401	ECP49 job closeout for fy06	01OCT05A	251	31JUL06A	31JUL06A				24,000.00	24,000.00																																				

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610 **NCSX** Sheet 41 of 50  
**ECP-52 Status**  
 11/9/06

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07			FY08			FY09																													
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>+ 46 - FCPC Building Modifications</b>																																														
		01APR03A	43	30SEP03A	30SEP03A			100	1,300.00	1,300.00																																				
<b>51 - TCP/IP Infrastructure Systems</b>																																														
<b>Job: 5101 - TCP/IP Infrastructure Systems</b>																																														
51-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	04DEC07		227		0.00	4,695.30																																				
51-20	Final Network Design (Title II)	05DEC07	20	10JAN08	10JAN08		227		0.00	4,695.30																																				
51-30	Installation, Testing, Documentation (Title III)	11JAN08	120	27JUN08	27JUN08		227		0.00	141,455.60																																				
<b>52 - Central Instrumentation &amp; Control</b>																																														
<b>5201 - I&amp;C Systems</b>																																														
52-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	04DEC07		145		0.00	6,260.40																																				
52-20	Final Design (Title II)	05DEC07	87	14APR08	14APR08		145		0.00	6,260.40																																				
52-30	Installation, Testing, Documentation (Title III)	15APR08	135	23OCT08	23OCT08		145		0.00	126,284.98																																				
<b>53 - Data Acquisition &amp; Facility Computing</b>																																														
<b>5301 - Data Acquisition</b>																																														
53-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	04DEC07		167		0.00	31,302.00																																				
53-20	Final Design (Title II)	05DEC07	65	13MAR08	13MAR08		167		0.00	31,302.00																																				
53-30	Coding, Configuration, Testing (Title III)	14MAR08	135	23SEP08	23SEP08		167		0.00	87,502.00																																				
<b>54 - Facility Timing &amp; Synchronization</b>																																														
<b>Job: 5401 - Facility Timing &amp; Synchronization</b>																																														
54-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07	05DEC07		166		0.00	6,260.40																																				
54-20	Final Design (Title II)	06DEC07	65	14MAR08	14MAR08		166		0.00	6,260.40																																				
54-30	Installation, Testing, Documentation (Title III)	17MAR08	135	24SEP08	24SEP08		166		0.00	69,632.20																																				
<b>55 - Real Time Plasma &amp; Power Supply Control Sys</b>																																														
<b>5501 - Real Time Control System</b>																																														
55-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07	05DEC07		226		0.00	6,260.40																																				
55-20	Final Design (Title II)	06DEC07	20	11JAN08	11JAN08		226		0.00	6,260.40																																				
55-30	Installation, Testing, Documentation (Title III)	29APR08	120	16OCT08	16OCT08		150		0.00	81,478.84																																				

Run Date 09NOV06 15:38



0610


NCSX  
ECP-52 Status  
11/9/06

Sheet 43 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	Gantt Chart																						
											FY07					FY08					FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
<b>56 - Central Safety Interlock Systems</b>																																	
<b>Job: 5601 - Central Safety Interlock Systems</b>																																	
56-10	Preliminary Design (Title I)	02OCT07*	87	12FEB08	12FEB08		171		0.00	6,260.40	EC//EM =40hr ;																						
56-20	Final Design (Title II)	13FEB08	45	15APR08	15APR08		171		0.00	6,260.40	EC//EM =40hr ;																						
56-30	Installation, Testing, Documentation (Title III)	16APR08	108	17SEP08	17SEP08		171		0.00	116,850.20	EC//EM =220hr ; EE/tb=800hr ; 41=10\$k ;																						
<b>57 - Control Room Facility</b>																																	
<b>Job: 5701 - Control Room Facility</b>																																	
57-10		01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																							
<b>58 - Central I&amp;C management and Integration</b>																																	
<b>Job: 5801 -Central I&amp;C Integr &amp; Oversight-SICHTA</b>																																	
51-00	FY03	01APR03A	250*	30SEP03A	30SEP03A			LOE	11,900.00	11,900.00																							
51-01	FY04 LOE support	01OCT03A	250*	30SEP04A	30SEP04A			LOE	16,000.00	16,000.00																							
51-02	FY05 LOE support	01OCT04A	249*	30SEP05A	30SEP05A			LOE	12,462.26	12,462.26																							
58-FY06	FY07 LOE support	01MAY06A	107*	29SEP06A	29SEP06A			LOE	11,932.00	11,932.00	EC//EM =80hr ;																						
58-FY07	FY07 LOE support	02OCT07*	249*	30SEP08	30SEP08		250	LOE	0.00	12,520.80	EC//EM=80																						
FY05CV-38	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A				-7,000.00	-7,000.00																							
FY06CV-180	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	340.00	340.00																							
<b>61 - Water Systems</b>																																	
<b>Job:6101 - Water Systems</b>																																	
<b>613 - Vacuum Pumping System</b>																																	
623.011	Design WBS 612 **N/R**	01NOV07*	59	04FEB08	04FEB08		209		0.00	0.00	em//em=10 em//tb=58; 41=\$5k																						
632.021	WBS 612 Assembly/Fabrication/Installation	05FEB08	40	31MAR08	31MAR08		209		0.00	13,802.48																							
<b>62 - Cryogenic Systems</b>																																	
<b>Job: 6201 - Cryogenic Systems</b>																																	
<b>621 - LN2-LHe Supply System</b>																																	
631-001	Preliminary Design	01OCT07*	30	09NOV07	09NOV07		247		0.00	16,205.12	EM//EM =89hr ;																						
631-010	Final Design**reduced scope	12NOV07	30	03JAN08	03JAN08		247		0.00	18,149.92	EM//EM =89hr ; EA/DM =176-160=16hr ;																						
631-020	Procurement **reduced scope	04JAN08	88	06MAY08	06MAY08		247		0.00	123,078.00	41=88\$k -51.4=36.6 ;																						
631-015	Fab/Assy/Installation**reduced scope	29FEB08	65	30MAY08	30MAY08		247		0.00	71,991.50	EM//EM =89hr ; EM//SM =140-1 EM//TB =580-170=410hr ;																						
<b>622 - LN2 Coil Cooling Supply</b>																																	
632-001	**deleted scope	01NOV06	0	31OCT06	28SEP06		727		0.00	0.00																							
<b>623 - GN2 Cryostat Cooling System</b>																																	
633-001	Preliminary Design	01OCT07*	20	26OCT07	26OCT07		232		0.00	16,205.12	EM//EM =89hr ;																						

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06

Sheet 44 of 50

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07 FY08 FY09																						
											FY07			FY08			FY09																
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
FY06CV-200	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	32,120.00	32,120.00																							
<b>Project Scope</b>																																	
714.020	LOE FY06 prior to assy starting	02APR07*	185*	21DEC07	21DEC07		442		0.00	33,202.10	perry=120;langella90																						
714.030	LOE FY07 thru first plasma	02JAN08*	313*	31MAR09	31MAR09		129		0.00	675,245.97	perry=207																						
<b>+ FED/Infrastructure Support (non Project cost)</b>																																	
		01OCT02A	1,392	08APR08	08APR08		372		0.00	0.00																							
<b>Test Cell Modifications &amp; Upgrades</b>																																	
714.020X	TC power instl	01AUG05A	436*	30SEP05A	30SEP05A				63,673.65	63,673.65																							
613.030	Test Cell copper ground plane cuts	01JUL05A	130	29JUN07	29JUN07		563	80	8,631.01	10,788.76	techshop 120 41=\$1k																						
713.010	General procurements	02APR05A	128*	30SEP05A	30SEP05A			LOE	19,215.00	19,215.00																							
7502-000	Outlet Design	02FEB04A	107*	30JUN04A	30JUN04A			100	25,272.00	25,272.00																							
7502-001	Test Cell 110v outlets	01APR05A	256*	28SEP07	28SEP07		500	70	13,215.90	18,879.85	EM//SM =160hr ;																						
7502-002	Test Cell 208v outlets	01APR05A	256*	28SEP07	28SEP07		500	70	6,607.95	9,439.93	EM//SM =80hr ;																						
7502-003	Install 480v power in test cell	01SEP05A	0*	30SEP05A	30SEP05A			100	0.00	0.00																							
7502-004	Install 120v panels in test cell	01SEP05A	0*	30SEP05A	30SEP05A			100	0.00	0.00																							
7502-011	Cable Removal in test cell (S04335-32)	01OCT03A	0*	31OCT03A	31OCT03A			100	9,937.20	9,937.20																							
7502-025	TC Floor penetration covers	03NOV03A	42	26NOV03A	26NOV03A			100	16,848.00	16,848.00																							
EXFAC001.2	Complete Crane Modifications (S04354)	02FEB04A	0*	30JAN04A	30JAN04A			100	37,608.48	37,608.48																							
<b>75 - Test Cell and Basement Assembly Operations</b>																																	
<b>7501 - Construction Support Crew</b>																																	
7501-05	Construction Support Crew during machine assy	19MAY08	173*	30JAN09	21JAN09		93		0.00	488,042.80	Work Control Center em//sm=1359 (1fte) Tool Crib Control em//tb=680 (.5 fte) Crane Operator & support em//tb=1359 (1.0 fte) Forklift Operator & support em//tb=1359 (1.0 fte)																						
7501-06	Construction Support Crew e-beam mapping&ISTP	02FEB09	35*	20MAR09	11MAR09		93		0.00	102,211.20	em//tb=1120support techs (4 techs)																						
<b>7503 - Machine Assembly</b>																																	
<b>Revised Assembly Logic (ecp18)</b>																																	
7503-010	Begin Assembly Activities	19MAY08*	0				93		0.00	0.00																							
7503-020	Install & Level Support Base Plates	19MAY08	8	29MAY08	19MAY08	2	93		0.00	68,122.20	EA/EM =60hr ; EM/TB =480hr ; EM//SM =120hr ;																						
7503-030	Install/Level FPA's and Spool Piece supports	30MAY08	15	19JUN08	10JUN08	2	93		0.00	136,244.40	EA/EM =120hr ; EM/TB =960hr ; EM//SM =240hr ;																						
7503-060	Install Lower PF 4,5&6 into prelim position	10JUL08	2	11JUL08	01JUL08		93		0.00	4,887.04	EM//SM =16hr ; EM/TB =32hr ;																						
7503-070	Install 3 Spool Pieces on fixt & test movement	20JUN08	10	03JUL08	24JUN08		93		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM//SM =80hr ;																						
7503-080	FPA-1 Installed on support platform		0	03JUL08	24JUN08		93		0.00	0.00																							
7503-090	Install local Platforms around FPA-1	15JUL08	5	21JUL08	10JUL08	2	93		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM//SM =80hr ;																						
7503-110	FPA-2 Installed on support platform		0	03JUL08	24JUN08		93		0.00	0.00																							
7503-120	Test movement of FPA-1& -2 & position checks.	07JUL08	5	11JUL08	01JUL08		93		0.00	22,707.40	EA/EM =20hr ; EM/TB =160hr ; EM//SM =40hr ;																						

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06


Sheet 46 of 50

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09												
											O				N				D				O				N				D				O				N				D				
											J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
730.1250	PSO Operational Readiness Assessment		0	06JAN09	06JAN09		101		0.00	0.00	***** COMPLETE OPERATIONAL READINESS ASSESSMENT DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 *****																																				
730.8200	PTP and Cooldown	19JAN09	10	30JAN09	21JAN09		93		0.00	70,850.40	EM//EM =80hr ; EM//SM =80hr EM//TB =480hr ;																																				
<b>76 - Tooling Design &amp; Fabrication</b>																																															
<b>Job: 7601 - Tooling Design &amp; Fabrication</b>																																															
713.020	Lab Fab/Assy/Installation	01OCT07*	329*	30JAN09	30JAN09		171		0.00	32,704.75	PERRY=80;err																																				
713.030	Tooling,assy fixtures,misc equipt	01OCT07*	329*	30JAN09	30JAN09		171		0.00	84,804.26	41=\$60k																																				
713.040	General procurements	01OCT07*	329*	30JAN09	30JAN09		171		0.00	63,603.19	41=\$45k																																				
713.050	Welding tools, materials & equipt	01OCT07*	329*	30JAN09	30JAN09		171		0.00	56,536.17	41=\$40k																																				
<b>81 - Project Management and Control</b>																																															
<b>Job: 8101 - Project Management &amp; Control-NEILSON</b>																																															
<b>+ Prior Costs</b>																																															
		01APR03A	885	29SEP06A	30SEP05A				1,920,581.73	1,920,581.73																																					
810.004	Project Management Office PPPL FY06	03OCT05A	249*	29SEP06A	29SEP06A			LOE	634,642.72	634,642.72	hutch=1503 85% ; 41=06\$K ; ; 35=08\$K ; strykowsky=1592 90% ; pam=312 15% ; phil=0%																																				
810.005	Project Management Office PPPL FY07	01OCT06A	249*	28SEP07	28SEP07		500		56,397.43	640,879.96	hutch=1503 85% ; strykowsky=1592 90% ; pam=416 20%																																				
810.900	Project Management Office PPPL FY08	01OCT07*	250*	30SEP08	30SEP08		250		0.00	554,496.26	hutch=1238 70% ; strykowsky=1326 75% ; pa																																				
810.909	Project Management Office PPPL FY09	01OCT08*	163*	29MAY09	29MAY09		87		0.00	84,463.70	hutch=190 11% strykowsky=190 11% ; ; 35=1																																				
<b>Job: 8102 - NCSX MIE Management ORNL-LYON</b>																																															
<b>+ Prior Costs</b>																																															
		01APR03A	885	29SEP06A	30SEP05A				255,968.98	255,968.98																																					
810.104	Project Management Office ORNL FY06	01OCT05A	249*	29SEP06A	29SEP06A			LOE	173,610.65	173,610.65	ORNLRM =850hr Lyon 50- ORNL41 =2\$ ornlam=95 Admin 5%																																				
810.104X	Project Management Office ORNL FY07	01OCT06A	249*	28SEP07	28SEP07		500		7,528.21	66,152.50	ORNLRM =530hr 30% ORNL41 =2\$																																				
810.105X	Project Management Office ORNL FY08	02OCT07*	248*	29SEP08	29SEP08		251		0.00	36,664.00	ORNLRM =180hr 10% ORNL41 =2\$ ornlam=8																																				
<b>82 - Project Engineering</b>																																															
<b>Job: 8202 - Engr Mgmt &amp; Sys Eng Support-REIERSEN</b>																																															
<b>+ Prior Costs</b>																																															
		01APR03A	885	29SEP06A	30SEP05A				1,655,338.70	1,655,338.70																																					
820.004	Proj engr FY06	03OCT05A	249*	29SEP06A	29SEP06A			LOE	440,965.54	440,965.54	wayne=1553 90% ; 35=5k ; dudek=690 40% such=431 25%																																				
820.04X	Proj engr FY07	01OCT06A	246*	25SEP07	25SEP07		503		36,308.70	407,962.88	wayne=1467 =85% ; 35=5k ; dudek=690=40% such=173 ;																																				

Run Date 09NOV06 15:38



0610

NCSX  
ECP-52 Status  
11/9/06


Sheet 48 of 50

Progress Through October 31st 2006



Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	Gantt Chart											
											FY07					FY08					FY09	
											O	N	D	J	F	M	A	M	J	J	A	S
8205FY07	Systems Engineering Support FY07	02OCT06A	246*	25SEP07	25SEP07		503		8,199.70	92,131.48	simmons=518											
820.004Z	Proj engr FY08	02OCT07*	246*	25SEP08	25SEP08		253		0.00	245,966.08	wayne=1036;35=5k;dudel such=173											
820.005	Proj engr FY09	01OCT08*	163*	29MAY09	29MAY09		87		0.00	62,798.72	wayne=293 17%;35=3											
8205FY06	Systems Engineering Support FY06	03OCT05A	249*	29SEP06A	29SEP06A			LOE	184,677.66	184,677.66	simmons=1061 60%											
<b>Job: 8203 - Design Integration-BROWN</b>																						
<b>+ Prior Costs</b>																						
		01APR03A	885	29SEP06A	30SEP05A				712,348.70	712,348.70												
8203-06	Complt rvw of machine assembly approach	01NOV06*	4	06NOV06	04OCT06		723		0.00	0.00												
8203-07	Rvw cryostat & conventional magnet sys design	01NOV06*	9	13NOV06	11OCT06		718		0.00	0.00												
8203-08	tolerance reqmnts for MCsuprt install fixt dwgs	01NOV06*	39	04JAN07	22NOV06		688		0.00	0.00												
8203-09	Machine suprt dsn f/compatibility with assy reqt	01NOV06*	12	16NOV06	16OCT06		715		0.00	0.00												
8203-10	Dynamic simul MC half period install fixt w/ Pro	01NOV06*	42	09JAN07	29NOV06		685		0.00	0.00												
8203-11	Document NCSX Interlink& dwg control process	01NOV06*	11	15NOV06	13OCT06		716		0.00	0.00												
8203-12	Update definition VV spool piece assy simul	01NOV06*	19	29NOV06	25OCT06		708		0.00	0.00												
8203FY06	Design Integration FY06	03OCT05A	249*	29SEP06A	29SEP06A			LOE	140,201.64	140,201.64	es/sm=432 25% brown=518 30%											
8203FY07	Design Integration FY07	01OCT06A	249*	28SEP07	28SEP07		500		16,157.54	183,608.44	rushinski=169 (25% May thru Sept) brown=863;											
<b>Job: 8204 - Systems Analysis-BROOKS</b>																						
<b>+ Prior Costs</b>																						
		01APR03A	885	29SEP06A	30SEP05A				644,052.25	644,052.25												
8204FY06	Systems Analysis FY06	03OCT05A	249*	29SEP06A	29SEP06A			LOE	225,407.70	225,407.70	brooks=1295 75%											
8204FY06.1	Systems Analysis FY06	01MAY06A	106*	29SEP06A	29SEP06A			LOE	75,019.86	75,019.86	fan=431											
8204FY06.2	Systems Analysis FY06	01MAY06A	107*	29SEP06A	29SEP06A			LOE	26,074.19	26,074.19	brooks add'l 25%=150hrs											
8204FY07	Systems Analysis FY07	01OCT06A	249*	28SEP07	28SEP07		500	LOE	21,611.84	245,589.09	brooks=1380 (80%)											
<b>Job: 8205 - Dimensional Control Coordination</b>																						
<b>+ Prior Costs</b>																						
		01OCT04A	500	29SEP06A	30SEP05A				49,458.84	49,458.84												
METFY06R	Metrology for FP & machine assy FY06	03OCT05A	249*	29SEP06A	29SEP06A			LOE	189,307.03	189,307.03	ratoplous (measurement) 25%=415hrs station=707 hrs 40%											
METFY07R	Metrology for FP & machine assy FY07	01OCT06A	249*	28SEP07	28SEP07		500		2,707.74	30,769.78	ratoplous (measurement) 10% =173hrs											
METFY08R	Metrology for FP & machine assy FY08	03OCT07*	247*	29SEP08	29SEP08		251		0.00	31,598.45	ratoplous (measurement)											
<b>84 - Project Physics</b>																						
<b>+ Job: 8401 - Project Physcis-ZARNSTORFF</b>																						
		01APR03A	757	30MAR06A	30MAR06A				324,606.20	324,606.20												
<b>+ Job: 8402 - Project Physics MIE ORNL-LYON</b>																						
		01APR03A	757	30MAR06A	30MAR06A				146,466.00	146,466.00												

Run Date 09NOV06 15:38



0610 NCSX ECP-52 Status 11/9/06 Sheet 49 of 50

Progress Through October 31st 2006

Activity ID	Activity Description	Baseline Start	Forecast Duration (work days)	Baseline Finish	BASELINE FINISH	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	ECP-52 Budget	FY07												FY08												FY09																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J			
<b>85 - Integrated Systems Testing</b>																																																																																																		
<b>Job: 8501 - Integrated Systems Testing</b>																																																																																																		
920.001	Procedure and Document Preparation	27MAY08*	150	06JAN09	06JAN09		101		0.00	378,034.78	em/em=1162;em/sm=1162																																																																																							
920.000	Startup Personnel	02DEC08	72	20MAR09	11MAR09		93		0.00	435,467.96	em/em=428, ee/em=503, ed/em=125 em/sm=855, ee/sm=0, em//tb=125 r//rm2=428;ee/tb=250																																																																																							
920.004	Begin Start-up Testing	02FEB09	0				93		0.00	0.00	***** BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 *****																																																																																							
920.005	Punch list,CmplT PTP's,Reconfig, Rm temp Hi-pot	02DEC08	37	30JAN09	21JAN09		93		0.00	0.00																																																																																								
920.010	Field Coil Testsing,FCPC test & E-Beam Mapping	02FEB09	25	06MAR09	25FEB09		93		0.00	0.00																																																																																								
920.020	Final ISTP	09MAR09	7	17MAR09	06MAR09		93		0.00	0.00																																																																																								
920.021	Operations Approval	18MAR09	3	20MAR09	11MAR09		93		0.00	0.00																																																																																								
730.9000	First Plasma		0	20MAR09	11MAR09		93		0.00	0.00	***** COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009 *****																																																																																							
M-0120	CD-4 First Plasma		0	31JUL09*	31JUL09*		0		0.00	0.00	*****																																																																																							
<b>PPPL Allocations</b>																																																																																																		
<b>Job: 8998 - Allocations</b>																																																																																																		
<b>Prior Costs</b>																																																																																																		
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A	30SEP03A		100		112,000.00	112,000.00																																																																																								
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A	30SEP04A		100		260,691.00	260,691.00																																																																																								
99.05	PPPL Allocations FY05	20OCT04A	251*	30SEP05A	30SEP05A		100		302,697.00	302,697.00																																																																																								
99.05P	PPPL Allocations FY05 rebaseline re-estimate	01OCT04A	251*	30SEP05A	30SEP05A		100		48,151.80	48,151.80																																																																																								
FY05CV-43	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A		100		56,000.00	56,000.00																																																																																								
FY06CV8998	FY06 unrecoverable cost variance ecp52	01OCT05A	251	29SEP06A	29SEP06A		100		95,000.00	95,000.00																																																																																								
99.06	PPPL Allocations FY06	03OCT05A	249*	29SEP06A	29SEP06A		LOE		329,764.50	329,764.50	54=187.9																																																																																							
99.07	PPPL Allocations FY07	01OCT06A	250*	01OCT07	01OCT07		499		29,285.29	332,787.44	54=187.9																																																																																							
99.08	PPPL Allocations FY08	01OCT07*	249*	29SEP08	29SEP08		251		0.00	166,336.61	54=92.77																																																																																							
<b>+ Contingency</b>																																																																																																		
		03OCT05A	847	27FEB09	27FEB09		151		1,398,000.00	6,626,833.55																																																																																								
<b>+ DCMA</b>																																																																																																		
		01OCT03A	256	30SEP04A	30SEP04A				75,000.00	75,000.00																																																																																								

Run Date 09NOV06 15:38

Forecast  
 zECP-52 baseline  
 Progress Bar  
 Critical Activity

0610

**NCSX**  
**ECP-52 Status**  
 11/9/06

Sheet 50 of 50

Progress Through October 31st 2006