

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	FY06												FY07												FY08												FY09											
										J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J														
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A														
Station 1 -VV Prep																																																									
+ Job: 1803- FP Assy Toolg/Constructability-BROWN																																																									
		01FEB05A	440	26OCT06		730	100	109,150.07	109,150.07																																																
+ Job: 1806 - FP Assembly specs and drawings-COLE																																																									
		01SEP06A	267	26SEP07		502		3,374.00	47,375.28																																																
Job:1810 - Field Period Assembly-VIOLA																																																									
+ Station 1-VV Prep (hard surface components) FP#1																																																									
		09MAY06A	247	03MAY07		161		68,896.29	306,148.70																																																
+ Station 1- VV Prep (hrd surf cmpntsFP#2 (VVSA#3)																																																									
		31JUL06A	252	01AUG07		173		1,664.80	204,124.19																																																
+ Station 1- VV Prep (hrd surf cmpntsFP#3 (VVSA#2)																																																									
		01AUG06A	371	30JAN08		100		11,582.04	204,078.35																																																
+ Station 1-Spool pieces (3) (spacers)																																																									
		31JAN08	35	19MAR08		202		0.00	37,371.84																																																
Station 2-Modular Coil subassembly																																																									
+ Job: 1803- FP Assy Toolg/Constructability-BROWN																																																									
		03JAN05A	471	09NOV06		168		87,922.86	103,557.17																																																
+ Job: 1806 - FP Assembly specs and drawings-COLE																																																									
		02JAN07	20	29JAN07		119		0.00	30,942.00																																																
+ Job: 1805-FP Assy H/W&Fixture Procurements-DUDEK																																																									
		09OCT06	90	21FEB07		117		0.00	74,034.00																																																
Job:1810 - Field Period Assembly-VIOLA																																																									
+ Station 2-Modular Coil Subassembly-FP#1																																																									
		27OCT06	171	06JUL07		154		0.00	121,834.08																																																
+ Station 2-Modular Coil Subassembly-FP#2																																																									
		09JUL07	52	19SEP07		127		0.00	59,918.40																																																
+ Station 2-Modular Coil Subassembly-FP#3																																																									
		19OCT07	56	17JAN08		100		0.00	61,531.20																																																
Station 3-Modular coil/vac vsi assembly																																																									
+ Job: 1803- FP Assy Toolg/Constructability-BROWN																																																									
		25OCT04A	554	17JAN07		125		40,886.50	137,572.79																																																
+ Job: 1806 - FP Assembly specs and drawings-COLE																																																									
		01MAR07	28	09APR07		137		4,048.80	43,242.00																																																
+ Job: 1805-FP Assy H/W&Fixture Procurements-DUDEK																																																									
		18JAN07	85	16MAY07		125		0.00	67,179.00																																																
Job:1810 - Field Period Assembly-VIOLA																																																									
+ Station 3-Assemble Mod Coils and VVSA-FP#1																																																									
		08JUN07	99	26OCT07		112		0.00	149,882.88																																																
+ Station 3-Assemble Mod Coils and VVSA-FP#2																																																									
		20SEP07	74	14JAN08		112		0.00	120,014.08																																																
+ Station 3-Assemble Mod Coils and VVSA-FP#3																																																									
		18JAN08	54	02APR08		100		0.00	120,327.68																																																

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	FY06												FY07												FY08												FY09												
										J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J															
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J													
Station 4 -TF Coil Assembly																																																										
+ Job: 1803- FP Assy Toolg/Constructability-BROWN																																																										
		01APR05A	500	30MAR07		204		46,366.50	170,157.06																																																	
+ Job: 1806 - FP Assembly specs and drawings-COLE																																																										
		02APR07	20	27APR07		184		0.00	0.00																																																	
+ Job: 1805-FP Assy H/W&Fixture Procurements-DUDEK																																																										
		02JAN07	109	04JUN07		582		0.00	48,961.20																																																	
+ Job:1810 - Field Period Assembly-VIOLA																																																										
		20AUG07	188	21MAY08		100		0.00	214,319.84																																																	
Statiion 5-Final Field Period Assembly																																																										
+ Job: 1803- FP Assy Toolg/Constructability-BROWN																																																										
		01MAR05A	529	09APR07		141		57,561.00	167,122.76																																																	
+ Job: 1806 - FP Assembly specs and drawings-COLE																																																										
		01JAN06A	440	28SEP07		287		5,423.55	88,457.63																																																	
+ Job: 1805-FP Assy H/W&Fixture Procurements-DUDEK																																																										
		10APR07	85	08AUG07		141		0.00	104,196.00																																																	
Job:1810 - Field Period Assembly-VIOLA																																																										
+ Station 5- Final FP Assy -FP#1 (in NCSX TC)																																																										
		05SEP07	132	19MAR08		168		0.00	235,639.36																																																	
+ Station 5- Final FP Assy -FP#2 (in NCSX TC)																																																										
		15JAN08	91	20MAY08		124		0.00	205,787.68																																																	
+ Station 5- Final FP Assy -FP#3 (in NCSX TC)																																																										
		03APR08	63	01JUL08		100		0.00	205,787.68																																																	

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	FY06												FY07												FY08												FY09											
										J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J														
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A														
Station 2-Modular Coil subassembly																																																									
Job: 1803- FP Assy Toolg/Constructability-BROWN																																																									
Station 2-Modular Coil Sub- Assembly																																																									
1803-2.01	Concept definition and requirements	03JAN05A	52*	28FEB05A			100	16,056.00	16,056.00																																																
1803-2.02	MC Holding Fixture - model design and drawing	01FEB05A	79*	29APR05A			100	21,728.00	21,728.00																																																
1803-2.04	Metrology - sightline layout design details metr	01AUG05A	77*	30SEP05A			100	15,209.60	15,209.60																																																
1803-2.055	Update concept definition and reqmnts	05JUN06A	5	30JUN06A			100	0.00	0.00																																																
1803-2.056	HP support stand	01JUN06A	15	30JUN06A			100	0.00	0.00																																																
1803-2.05	Structural / Seismic Analysis	10APR06A	137*	27SEP06A			100	13,924.80	13,924.80	ANALYST =80hr ;																																															
1803-2.057	Resolve use of JPP holdinbg fixture	27SEP06A	6	27SEP06A			100	8,354.88	8,354.88	brown=48																																															
1803-2.061	PDR/FDR Half Period Assy		0	27SEP06A			100	0.00	0.00																																																
1803-2.08D	Dwgs/specs for tooling released for fab	01SEP06A	35*	20OCT06		117	90	12,649.58	14,055.09	rushinski=80																																															
1803-2.08A	Assy sequence plan drafted	11OCT06*	10	24OCT06			180	0.00	14,228.80	brown=80																																															
1803-2.08C	Dimensional control plan drafted	11OCT06*	22	09NOV06			168	0.00	0.00	brooks																																															
Job: 1806 - FP Assembly specs and drawings-COLE																																																									
Station 2-Modular Coil Sub- Assembly																																																									
1803-2-100	Prep Stage 2 Spec	02JAN07*	20	29JAN07			119	0.00	13,752.00	williamson=40; cole=40																																															
1803-2-105	Stage 2 dwg-se140-xlinterface between MC &insul	02JAN07*	20	29JAN07			119	0.00	17,190.00	goranson=20; lovett=80																																															
Job: 1805-FP Assy HW&Fixture Procurements-DUDEK																																																									
Station 2-Modular Coil Sub- Assembly																																																									
1803-2.080	Issue requisition	09OCT06	10	20OCT06			117	0.00	0.00																																																
1803-2.08	Bid,select vendor ,award	23OCT06	20	17NOV06			117	0.00	0.00																																																
1803-2.11	Fab MC HP Assy Fixtures (1 fixture)	20NOV06*	60	21FEB07			117	0.00	74,034.00	41=54 eac																																															
Job:1810 - Field Period Assembly-VIOLA																																																									
Station 2-Modular Coil Subassembly-FP#1																																																									
S2P1-000	Receive MTM Fixture	27OCT06*	1	27OCT06			208	0.00	0.00																																																
S2P1-001	Pre-fit C2-C3 (no re-work)	30OCT06*	3	01NOV06			208	0.00	2,663.04	EM/TB =32hr ;																																															
S2P1-003	Pre-fit C1-C5	27NOV06*	3	29NOV06			193	0.00	2,663.04	EM/TB =32hr ;																																															
S2P1-005	Pre-fit A1-A2	11JAN07*	3	15JAN07			169	0.00	2,663.04	EM/TB =32hr ;																																															
S2P1-007	Pre-fit C6-C4	18JUN07	2	19JUN07			166	0.00	1,331.52	EM/TB =16hr ;																																															
S2P1-010	Test out equip & procedures	15MAR07	6	22MAR07			117	0.00	7,323.36	EM/TB =88hr ;																																															
S2P1-012	Fit C1-B1	23MAR07	2	26MAR07			117	0.00	1,331.52	EM/TB =16hr ;																																															
S2P1-014	Fit B1-A1	27MAR07	2	28MAR07			117	0.00	1,331.52	EM/TB =16hr ;																																															
S2P1-100	Assemble/Align Mod-Coils A1/B1/C1	05APR07	35	23MAY07			112	0.00	59,918.40	EM/TB =720hr ;																																															
S2P1-016	Fit A2-B2	08MAY07	2	09MAY07			120	0.00	1,331.52	EM/TB =16hr ;																																															
S2P1-018	Fit B2-C2	10MAY07	2	11MAY07			120	0.00	1,331.52	EM/TB =16hr ;																																															
S2P1-200	Assemble/Align Mod-Coils A2/B2/C2	24MAY07	30	06JUL07			112	0.00	39,945.60	EM/TB =480hr ;																																															
Station 2-Modular Coil Subassembly-FP#2																																																									
S2P2-100	Assemble/Align Mod-Coils A3/B3/C3	09JUL07	27	14AUG07			127	0.00	29,959.20	EM/TB =360hr ;																																															
S2P2-200	Assemble/Align Mod-Coils A4/B4/C4	15AUG07	25	19SEP07			127	0.00	29,959.20	EM/TB =360hr ;																																															
Station 2-Modular Coil Subassembly-FP#3																																																									
S2P3-100	Assemble/Align Mod-Coils A5/B5/C5	19OCT07	25	22NOV07			106	0.00	30,765.60	EM/TB =360hr ;																																															
S2P3-200	Assemble/Align Mod-Coils A6/B6/C6	05DEC07	25	17JAN08			100	0.00	30,765.60	EM/TB =360hr ;																																															

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	FY06												FY07												FY08												FY09												
										J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J			J A S			O N D			J F M			A M J															
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A															
Station 3-Modular coil/vac vsl assembly																																																										
Job: 1803- FP Assy Toolg/Constructability-BROWN																																																										
Station 3-Modular Coil to VVSA Assembly																																																										
1803-3.01	Concept definition and requirements	25OCT04A	5	29OCT04A			100	6,610.00	6,610.00																																																	
1803-3.02	MC Turning Fixture and base - model design and d	15NOV04A	48*	31JAN05A			100	1,983.00	1,983.00																																																	
1803-3.03	MC Gantry Crane - model design and drawing detai	29NOV04A	40*	31JAN05A			100	14,265.00	14,265.00																																																	
1803-3.04	VV support stand - model design and drawing deta	29NOV04A	104*	29APR05A			100	8,849.00	8,849.00																																																	
1803-3.05	Platform - design and drawing details	01FEB05A	7	29APR05A			100	9,179.50	9,179.50																																																	
1803-3.084	Industry Info Meeting	21FEB05A	1	21FEB05A			100	0.00	0.00																																																	
1803-3.15A	Requirements finalized	29SEP06*	2*	02OCT06			184	75	0.00	2,815.36	brown=16																																															
1803-3.15	Models&dwgs for- MC load support	29SEP06*	30	09NOV06			156	75	0.00	8,531.20	morris=48																																															
1803-3.17	Models&dwgs for- Laser screen guide mods	29SEP06*	30	09NOV06			156	75	0.00	8,531.20	morris=48																																															
1803-3.18	Models&dwgs for-VV support stand	29SEP06*	30	09NOV06			156	75	0.00	8,531.20	morris=48																																															
1803-3.19	Models&dwgs for-Mechanical screw drive	29SEP06*	30	09NOV06			156	75	0.00	8,531.20	morris=48																																															
1803-3.07	Structural analysis Analysis	29SEP06	41	28NOV06			125		0.00	28,442.77	HM FAN =160hr ;																																															
1803-3.66	Metrology layout	29NOV06*	20	03JAN07			125		0.00	8,537.28	brown=48																																															
1803-3.22	Assy sequence plan drafted	13DEC06	10	03JAN07			125		0.00	14,228.80	brown=80																																															
1803-3.23	Dimensional control plan drafted	13DEC06	10	03JAN07			125		0.00	0.00	brooks																																															
1803-3.15E	PDR/FDR		0	03JAN07			125		0.00	0.00	rushinski=48																																															
1803-3.20	Dwgs/specs for tooling released for fab	04JAN07*	10	17JAN07			125		0.00	8,537.28																																																
Job: 1806 - FP Assembly specs and drawings-COLE																																																										
Station 3-Modular Coil to VVSA Assembly																																																										
1203-803	Prelim VV final assy dwgs 120-049,004 & 008		83*	30JUN06A			60	4,048.80	4,048.80																																																	
1203-880	Issue 120-049,004 & 008	01MAR07*	28	09APR07			137	0.00	8,251.20	mcginnis=48hr ;																																																
1203-804	Issue VV assy specification	01MAR07*	13	19MAR07			152	0.00	6,876.00	goranson =40hr ;																																																
1803-3-100	Prep stage 3 Spec	01MAR07*	20	28MAR07			145	0.00	6,876.00	cole=40																																																
1803-3-105	Stage 3 dwg-se140-xxx - Interface between VV and	01MAR07*	20	28MAR07			145	0.00	17,190.00	goranson=20; lovet=80																																																
Job: 1805- FP Assy HW&Fixture Procurements-DUDEK																																																										
Station 3-Modular Coil to VVSA Assembly																																																										
1803-3.08A	Requisition issued	18JAN07	5	24JAN07			125	0.00	0.00																																																	
1803-3.08B	Recieve & Evaluate Bids	25JAN07	20	21FEB07			125	0.00	0.00																																																	
1803-3.15D	Award Fabrication Contract		0	21FEB07			125	0.00	0.00																																																	
1803-3.15C	Tooling fabricated (1 fixture)	22FEB07	60	16MAY07			125	0.00	67,179.00	41=49 eac																																																
Job:1810 - Field Period Assembly-VIOLA																																																										
Station 3-Assemble Mod Coils and VVSA-FP#1																																																										
S3P1-000	Begin Assembly of First Field Period Assy		0	07JUN07			125	0.00	0.00	<p>*****</p> <p>▼ BEGIN ASSEMBLY OF FIRST FIELD PERIOD</p> <p>DOE LEVEL 2 MILESTONE</p> <p>PEP DATE = JULY 2007</p> <p>*****</p>																																																
S3P1-001	Test out station 3 equipment and procedures	08JUN07	20	06JUL07			125	0.00	31,956.48	EM/TB =384hr																																																
S3P1-101	VV to MC turning fixt base; metr check	09JUL07	4	12JUL07			125	0.00	3,994.56	EM/TB =48hr																																																
S3P1-101.1	Attach local protective strips to VV&locate sens	13JUL07	3	17JUL07			125	0.00	2,663.04	EM/TB =32hr ;																																																
S2P1-201	Assemble/Disassemble abc1-abc2 (stage 3 fixture)	09JUL07	20	03AUG07			112	0.00	29,959.20	EM/TB = 360 hr ;																																																
S3P1-102	Mount MC on crane; perform metr checks	06AUG07	3	08AUG07			112	0.00	3,994.56	EM/TB =48hr																																																
S3P1-103	Rotate right MC to stand-off position&chk	09AUG07	4	14AUG07			112	0.00	5,991.84	EM/TB =72hr ;																																																

