





Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	FY06												FY07					FY08					FY09											
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	P
MCWF-031	Major Tool Tooling Complete	29OCT04A	82'	28FEB05A			100	628,622.00	628,622.00																																		
MCWF-041	Materials (MetalTek)	29NOV04A	282'	31AUG05A			100	744,750.00	744,750.00																																		
MCWF-051	C1-MTK-casting upgrade	20DEC04A	63'	31MAR05A			100	146,248.12	146,248.12																																		
MCWF-061	C1-MTM - machining/inspection	01APR05A	136'	30SEP05A	M		100	159,560.00	159,560.00																																		
C-121.1	First MCWF C-1 Delivered		0	30SEP05A			100	0.00	0.00																																		
MCWF-071	C1-Receive at PPPL		0	03OCT05A			100	0.00	0.00																																		
MCWF-081	C2-MTK-casting	01APR05A	66'	27JUN05A			100	142,920.00	142,920.00																																		
MCWF-091	C2-MTM - machining/inspection	28JUN05A	125'	16DEC05A			100	169,040.00	169,040.00																																		
MCWF-101	C2-Receive at PPPL		0	16DEC05A			100	0.00	0.00																																		
MCWF-141	C3-MTK-casting	12MAY05A	102'	19SEP05A			100	142,920.00	142,920.00																																		
MCWF-151	C3-MTM - machining/inspection	20SEP05A	108'	27FEB06A			100	167,910.00	167,910.00																																		
MCWF-161	C3-Receive at PPPL		0	27FEB06A			100	45,000.00	45,000.00																																		
MCWF-201	C4-MTK-casting	16MAY05A	122'	31OCT05A			100	142,920.00	142,920.00																																		
MCWF-211	C4-MTM - machining/inspection	31OCT05A	102'	27MAR06A			100	167,910.00	167,910.00																																		
MCWF-221	C4-Receive at PPPL		0	27MAR06A			100	35,790.00	35,790.00																																		
MCWF-261	C5-MTK-casting	30MAY05A	128'	30NOV05A			100	142,920.00	142,920.00																																		
MCWF-271	C5-MTM - machining/inspection	01DEC05A	101'	28APR06A			100	167,910.00	167,910.00																																		
MCWF-281	C5-Receive at PPPL		0	28APR06A			100	38,480.00	38,480.00																																		
MCWF-111	A1-MTK-casting	22APR05A	116'	08SEP05A			100	142,710.00	142,710.00																																		
MCWF-121	A1-MTM - machining/inspection	09SEP05A	108'	01JUN06A			100	167,910.00	167,910.00																																		
MCWF-131	A1-Receive at PPPL		0	05JUN06A			100	34,480.00	34,480.00																																		
MCWF-171	A2-MTK-casting	17AUG05A	91'	23DEC05A			100	142,710.00	142,710.00																																		
MCWF-181	A2-MTM - machining/inspection	14NOV05A	156'	30JUN06A			100	167,910.00	167,910.00																																		
MCWF-191	A2-Receive at PPPL		0	30JUN06A			100	35,180.00	35,180.00																																		
MCWF-351	A3-MTK-casting	26SEP05A	84'	31JAN06A			100	142,710.00	142,710.00																																		
MCWF-361	A3-MTM - machining/inspection	01MAR06A	107'	27JUL06A			100	167,910.00	167,910.00																																		
MCWF-371	A3-Receive at PPPL		0	28JUL06A			100	34,510.00	34,510.00																																		
MCWF-231	B1-MTK-casting	16SEP05A	110'	28FEB06A			100	142,710.00	142,710.00																																		
MCWF-241	B1-MTM - machining/inspection	01MAR06A	159'	12OCT06		740	100	157,331.67	167,910.00																																		
MCWF-251	B1-Receive at PPPL		0	27SEP06A			100	8,900.00	8,900.00																																		
MCWF-381	A4-MTK-casting	15DEC05A	71'	14MAR06A			100	142,920.00	142,920.00																																		
MCWF-391	A4-MTM - machining/inspection	14MAR06A	176'	17NOV06		114	75	125,932.50	167,910.00																																		
MCWF-401	A4-Receive at PPPL		0	20NOV06			114	0.00	0.00																																		
MCWF-321	B2-MTK-casting	31JAN06A	64'	28APR06A			100	142,710.00	142,710.00																																		

Run Date 04OCT06 14:21

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609


NCSX
FY07 BASELINE
Rev. 1

Sheet 18 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Calendar																																					
										FY06			FY07				FY08				FY09																										
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
Clamp Modifications																																															
1459-600	Clamp mods C1	20APR07	2	23APR07		100		0.00	2,663.04																																						
1459-602	Clamp mods C2	04JUN07	2	05JUN07		100		0.00	2,663.04																																						
1459-604	Clamp mods C3	24JUL07	2	25JUL07		103		0.00	2,663.04																																						
1459-606	Clamp mods C4	14AUG07	2	15AUG07		103		0.00	2,663.04																																						
1459-608	Clamp mods C5	26SEP07	2	27SEP07		103		0.00	2,663.04																																						
1459-610	Clamp mods A1	20APR07	2	23APR07		100		0.00	2,663.04																																						
Bearing Plate Installation																																															
1459-650	Bearing Plate Installation C4	15AUG07	1	15AUG07		103		0.00	1,331.52																																						
1459-652	Bearing Plate Installation C5	27SEP07	1	27SEP07		103		0.00	1,331.52																																						
SSD-ST5	Misc tech shop support	01MAY06A	397	26NOV07		459	LOE	48,737.51	182,537.49	em/tb=2200																																					
Job: 1421-Mod Coil Interface Design-WILLIAMSON																																															
Coil-to-coil Interface Design																																															
1403-11.1	Describe interfaces as part of coil FDR's	01NOV04A	471	31JUL06A				35,507.90	35,507.90																																						
1403-16	Assembly bolts, nuts, washers	01OCT04A	496	31JUL06A				16,858.96	16,858.96																																						
1403-17	Assembly shims	01OCT04A	332	31JUL06A				20,557.93	20,557.93																																						
1403-18	Eccentric ball assembly	08NOV04A	471	31JUL06A				22,616.72	22,616.72																																						
1403-19	Top assembly dwgs for mod coil shell	01OCT04A	332	31JUL06A				24,684.03	24,684.03																																						
1403-19A	Bladder Details	01JUL05A	146	30NOV05A				9,411.15	9,411.15																																						
1421-10	add'l analysis of coil to coil joints/friction	01MAY06A	123	31JUL06A				2,699.20	2,699.20																																						
FY06CV-111	ECP45 FY06 cv	01OCT05A	251	30MAR06A			100	-89,310.00	-89,310.00																																						
IH1-001	Coil to coil analysis	13OCT06*	34	01DEC06		706		0.00	35,460.00	fan=200																																					
1403-PDR	PDR		0	30OCT06*		728		0.00	0.00																																						
1403-FDR	FDR		0	01DEC06*		706		0.00	0.00																																						
3 Point positioning hardware																																															
IH1-005	review requirements, as-built casting features	01SEP06A	62	30NOV06		149	20	1,366.94	6,834.71	goranson=40																																					
IH1-010	obtain results from mockup test		0	30NOV06		707		0.00	0.00																																						
IH1-015	Review for approval to proceed		0	30NOV06		707		0.00	0.00																																						
IH1-020	Prepare dwgs and release	01DEC06	27	16JAN07		149		0.00	23,378.40	goranson=116;mcginnis=120																																					
IH1-025	Issue dwgs for Fabrication		0	16JAN07		149		0.00	0.00																																						
Bladders																																															
IH2-005	review and finalize structural requirements	01SEP06A	42	31OCT06		727	20	1,363.01	6,815.05	freudenberg=40																																					
IH2-010	select and test concept(s)	20OCT06	25	27NOV06		126		0.00	68,139.20	goranson=160; fogarty=160 UT-Tech=80																																					
IH2-015	Finalize / select design (config and materials)	01NOV06*	50	19JAN07		113		0.00	44,694.00	williamson=140;goranson=120																																					

Run Date 04OCT06 14:21



0609

NCSX
FY07 BASELINE
Rev. 1





Sheet 26 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart																							
										FY06			FY07				FY08				FY09												
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
192 - Stellarator Core Integration & Analysis																																	
0192-6	LOE-FY06 WBS 192	03OCT05A	249	29SEP06A			LOE	312,481.45	312,481.45																								
0192-6X	LOE-FY07 WBS 192	03OCT06*	242	20SEP07		506	LOE	0.00	158,033.60																								
0192-7	LOE-FY08 WBS 192	03OCT07*	242	22SEP08		256	LOE	0.00	207,916.40																								
0192-99	LOE-FY09	01OCT08*	130	13APR09		120	LOE	0.00	153,664.00																								
21 - Fueling Systems																																	
+ Job: 2001-VPS, Gas & Cond Sys Oversight-BLANCHARD																																	
		01APR03A	757	30MAR06A				62,897.20	62,897.20																								
Job: 2101 - Fueling Systems																																	
ECP 16 October 2004																																	
21-10	Eng. Work Planning and Design	01OCT07*	65	10JAN08		96		0.00	18,208.00																								
21-15	Design Gas Handling Hardware	01OCT07	65	10JAN08		96		0.00	5,246.28																								
21-20	Design PLC Controls	01OCT07	65	10JAN08		161		0.00	0.00																								
21-25	Electrical Drafting for pumping system	01OCT07	65	10JAN08		161		0.00	6,320.60																								
21-30	Drafting	01OCT07	65	10JAN08		161		0.00	6,320.60																								
21-35	Eng. Work Planning and Design during fab	11JAN08	65	10APR08		161		0.00	4,005.76																								
21-40	Fabrication/Install Hardware	11JAN08	65	10APR08		96		0.00	3,228.48																								
21-45	Fabrication/installation	11APR08	65	14JUL08		96		0.00	15,214.00																								
21-55	Install PLC Controls	11APR08	65	14JUL08		96		0.00	0.00																								
21-60	Integrated Systems Testing/Eng	11APR08	65	14JUL08		96		0.00	1,456.64																								
21-65	Integrated Systems Testing/Tech Support	15JUL08	45	16SEP08		96		0.00	1,196.19																								
22 - Torus Vacuum Pumping Systems																																	
Job: 2201 - Vacuum Pumping Systems																																	
22-25	Eng. Work Planning and Design	01OCT07*	40	23NOV07		113		0.00	28,059.20																								
22-30	Design PLC based control system *N/R*	26NOV07	50	14FEB08		153		0.00	0.00																								
22-35	Electrical Drafting for pumping system *N/R*	26NOV07	50	14FEB08		173		0.00	0.00																								
22-40	Drafting	26NOV07	50	14FEB08		113		0.00	9,602.45																								
22-45	Eng. Work Planning and Design during fab	15FEB08	40	10APR08		133		0.00	6,919.04																								
22-50	Perform maint. & repair of pmpg sys	15FEB08	40	10APR08		113		0.00	5,515.32																								
22-55	Repair and Calibration vac instrumentation*N/R*	11APR08	60	07JUL08		133		0.00	0.00																								
22-60	Fabrication/installation	11APR08	80	04AUG08		113		0.00	27,115.20																								
22-65		11APR08	80	04AUG08		113		0.00	0.00																								

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart																						
										FY06			FY07			FY08			FY09													
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	J	A
FY05CV-33	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				-12,000.00	-12,000.00																							
41 - AC Power																																
Job: 4101 - AC Power-RAMAKRISHNAN																																
411 - Auxiliary AC Power Systems																																
4101-100	Prepare Preliminary One line diagram	01MAR04A	173	30SEP04A			100	8,442.00	8,442.00																							
4101-100.1	Prepare Preliminary One line diagram	01OCT07*	173	11JUN08		327		0.00	1,105.97	vankirk =16hr ; raki =24hr ; ee//sm=16; ee//tb=32																						
411-1-100	Ex-Test cell AC pwr-Reactivate& new instl	01OCT07*	241	17SEP08		259		0.00	13,285.15	vankirk=5;raki=12;ee//sm=13 ee//tb=21;M&S=2;Powers=\$3k																						
411-2-2	Grounding-Dsn	01OCT07*	86	08FEB08		114		0.00	32,148.08	VANKIRK =160hr ; Raki =72hr ;																						
411-2-4	Grounding-Procure	11FEB08*	107	10JUL08		114		0.00	7,025.00	41=05\$K ;																						
411-2-6	Grounding-Install	09MAY08*	43	10JUL08		114		0.00	46,611.46	EE//EM =28hr ; EE//SM =56hr ; EE//TB =112hr ;41=17.5																						
411-2-8	Grounding-Commission	11JUL08*	29	20AUG08		114		0.00	16,436.96	EE//EM =24hr ; EE//SM =40hr ; EE//TB =80hr ;																						
411-3-2	Test Cell AC Power Distr-Dsn	01OCT07*	186	30JUN08		150		0.00	3,842.12	VANKIRK =20hr ; Raki =8hr ;																						
411-3-2.04	Test Cell AC Power fy04	01APR04A	186	30SEP04A		100		73,000.00	73,000.00																							
411-3-4	Test Cell AC Power Distr-Procure(pnlis & xfrms)	01JUL05A	108	28NOV07		293	20	9,052.19	45,260.93	41=34\$K ;																						
411-3-6	Test Cell AC Power Distr-Install	01OCT07*	358	17SEP08		95	50	15,806.82	31,613.63	EE//EM =40hr ; EE//TB =240hr																						
411-3-8	Test Cell AC Power Distr-Commission	16JUL08*	45	17SEP08		95		0.00	32,873.92	EE//EM =48hr ; EE//SM =80hr ; EE//TB =160hr ;																						
411-4-2	Standby Power for Cryo Sys -Dsn	29SEP06	0	28SEP06		750		0.00	0.00																							
411-4-4	Standby Power for Cryo Sys -Procure	29SEP06	0	28SEP06		750		0.00	0.00																							
411-4-6	Standby Power for Cryo Sys -Install	29SEP06	0	28SEP06		750		0.00	0.00																							
412 - Experimental AC Power Systems																																
412-1-2	D-site Pulsed AC Power Distr-Dsn	01OCT07*	65	10JAN08		103		0.00	11,917.60	VANKIRK =40hr ; Raki =40hr ;																						
412-1-4	D-site Pulsed AC Power Distr-Procure	11JAN08	65	10APR08		103		0.00	7,025.00	41=05\$K ;																						
412-1-6	D-site Pulsed AC Power Distr-Install	11APR08	40	06JUN08		103		0.00	18,215.68	EE//EM =16hr ; EE//SM =64hr ; EE//TB =80hr ;																						
412-1-8	D-site Pulsed AC Power Distr-Commission	09JUN08	40	04AUG08		103		0.00	10,866.80	EE//EM =24hr ; EE//SM =24hr ; EE//TB =40hr ;																						
FY05CV-34	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				2,000.00	2,000.00																							
43 - DC Systems																																
Job: 4301 - DC Systems-RAMAKRISHNAN																																
431 - C-Site DC Systems																																
431-260	Power loop design	01NOV04A	350	23DEC05A			100	111,112.40	111,112.40																							
431-200	Condition/spare parts inventory	01OCT04A	394	31OCT07		477	95	16,987.59	17,881.68	hatcher=24;cropper=120																						

Run Date 04OCT06 14:21

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609

NCSX
FY07 BASELINE
Rev. 1

Sheet 40 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart											
										FY06			FY07				FY08				FY09
										J	A	S	O	N	D	J	F	M	A	M	J
431-210	Organize & verify documentation	01OCT04A	394'	31OCT07		477	95	43,443.28	45,729.77	raki=104;cropper=64;nelson=200											
431-215	Document status	01OCT04A	394'	31OCT07		477	90	5,788.39	6,431.54	raki=40											
431-225	Reactivate DF & PEI units	01JUL05A	209'	31OCT07		477	90	13,174.14	14,667.31	Hatcher=16;cropper=24;wisowaty=80 raki=16											
431-230	Load test	01JUL05A	209'	31OCT07		477	90	16,997.66	18,915.66	Hatcher=40;mg wisowaty=120 raki=16											
431-240	Simulate each of 6 pwr loops in PSCAD	01OCT07*	40	23NOV07		460		0.00	19,620.96	Hatcher=80 ee//tb=64											
431-250	c-site dc sys DGS dsn documentation	01OCT07*	40	23NOV07		460		0.00	7,684.24	raki=16;jones=40											
431-261	Redo power loop design	01OCT07*	40	23NOV07		179		0.00	51,749.92	raki=128;jones=240											
431-265	Fabricate bus components	26NOV07*	55	21FEB08		179		0.00	18,469.44	raki=16;ee//sm=40;ee//tb=120											
431-275	Power cabling & Installation	22FEB08*	88	25JUN08		179		0.00	220,005.80	raki=40;ee//sm=240;ee//tb=520 powers=90;m&s=7											
431-276	Maint of C-site rectifiers	01OCT07*	249	29SEP08		251		0.00	21,918.57	ee//tb=173; 41=\$5k											
ECP494301	ECP49 job closeout for fy06	01OCT05A	251	31JUL06A				106,000.00	106,000.00												
FY05CV-35	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				69,000.00	69,000.00												
44 - Control and protection Systems																					
Job: 4401 - Control & Protection-RAMAKRISHNAN																					
441 - Electrical Interlocks																					
441-095	Design Interlock sys	01OCT07*	65	10JAN08		135		0.00	33,559.20	raki=80;vankirk=160											
441-097	Install Interlock sys	11JAN08	65	10APR08		156		0.00	30,060.40	raki=80;ee//sm=120											
441-100	PLC Specification	11JAN08	85	08MAY08		135		0.00	14,498.56	raki=40;cropper=56											
441-105	Prep Block diagrams	11JAN08	85	08MAY08		135		0.00	17,688.40	raki=40;cropper=80											
441-110	PLC CWD's & Cabling	09MAY08*	85	09SEP08		135		0.00	23,004.80	marsala=40;cropper=120											
441-115	deliver PLC	09MAY08*	85	09SEP08		265		0.00	70,250.00	M&S=50											
441-120	Program PLC Logic	10SEP08	45	11NOV08		220		0.00	24,044.53	lawson=40;cropper=120											
441-125	Program Control pages	10SEP08	97	04FEB09		168		0.00	25,478.89	schneider=32;cropper=120;sichta=16											
441-130	Pre-commissioning tests	11APR08	214	20FEB09		156		0.00	25,110.23	raki=40;cropper=120;M&S=1											
441-135	Install I/O Cabling	10SEP08	130	23MAR09		135		0.00	123,488.63	raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k											
442 - Kirk Key Interlocks																					
442-1-2	Kirk Keys-Dsn	01OCT07*	41	26NOV07		127		0.00	16,779.60	EA//DM =80hr ; EE//EM =40hr ;											
442-1-4	Kirk Keys-Procure	27NOV07	65	07MAR08		127		0.00	14,050.00	41=10\$k ;											
442-1-6	Kirk Keys-Install	10MAR08	40	02MAY08		127		0.00	45,239.20	EE//EM =16hr ; EE//SM =16hr ; EE//TB =60hr ;											
442-1-8	Kirk Keys-Commission	19MAY08	30	30JUN08		127		0.00	7,202.24	EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ;											

Run Date 04OCT06 14:21



0609


NCSX
FY07 BASELINE
Rev. 1

Sheet 41 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart													
										FY06			FY07			FY08			FY09				
										J	A	S	O	N	D	J	F	M	A	M	J	J	A
45 - Power System Design and Integration																							
Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN																							
Prior Costs																							
4501-001	Apr-Sept MIE Cost	01APR03A	43'	30SEP03A			100	112,340.00	112,340.00														
451 - System Design & Interfaces																							
4501-100	Design Drawings	02FEB04A	193'	30SEP04A			100	19,807.80	19,807.80														
4501-110	Calculations-FY04	01MAR04A	151'	30SEP04A			100	0.00	0.00														
451-0-1	C-Site Decision	30APR04A	0	30APR04A			100	0.00	0.00														
451-7-2	FDR DC transmission-Dsn	01MAY04A	0'	28MAY04A			100	10,084.00	10,084.00														
451-7-20	FDR DC transmission		0	28MAY04A			100	0.00	0.00														
451-2-1	CDR Power system -Dsn	01DEC04A	208'	31AUG05A			100	41,299.20	41,299.20														
451-0-2	Develop SRD	02APR07*	15	20APR07		612		0.00	0.00														
451-3-2	Dwgs,asbuilts -Elect Dsn	08OCT07*	245'	30SEP08		250		0.00	168,745.60	Jones 1040hr ; Raki =240hr ;													
451-2-2	PDR Prep Power system -Dsn	03APR06A	86'	28NOV07		417 20		9,309.76	46,548.80	vankirk=160;raki=160													
451-2-3	PDR Power system -Dsn		0	28NOV07		457		0.00	0.00														
451-6-2	FDR C-Site -Cabling	01SEP05A	186'	28NOV07		457 5		1,705.49	34,109.79	VANKIRK =120hr ; Raki =120hr ;													
451-2-2.1	FDR C-Site	01NOV05A	101	05FEB08		417 2		690.96	34,547.67	VANKIRK =120hr ; Raki =120hr ;													
451-4-2	FDR AC auxiliaries & grounding-Dsn	01JUL08*	45	03SEP08		269		0.00	11,917.60	VANKIRK =40hr ; Raki =40hr ;													
451-1-2	Calculations-Dsn	01OCT07*	249	29SEP08		251		0.00	57,417.20	Raki =320hr ;design=8													
452 - Electrical Systems Support																							
452-1-2	Diagnostics AC Power Distr-Dsn	01OCT07*	43	28NOV07		83		0.00	91,903.20	EA/DM =640hr ; Raki =80hr ;													
452-1-4	Diagnostics AC Power Distr-Procure	03DEC07	65	11MAR08		83		0.00	1,405.00	41=01\$K ;													
452-1-6	Diagnostics AC Power Distr-Install	12MAR08	105	07AUG08		83		0.00	79,841.60	EE//EM =80hr ; EE//SM =80hr ; EE//TB =640hr ;													
452-1-8	Diagnostics AC Power Distr-Commission	13AUG08	37	03OCT08		83		0.00	31,635.79	EE//EM =40hr ; EE//SM =80hr ; EE//TB =160hr ;													
452-2-2	Diagnostics sensor cabling-Dsn	01OCT07*	43	28NOV07		145		0.00	26,503.60	EA/DM =160hr ; Raki =40hr ;													
452-2-4	Diagnostics sensor cabling-Procure	03DEC07	65	11MAR08		145		0.00	2,810.00	41=02\$K ;													
452-2-6	Diagnostics sensor cabling-Install	12MAR08	43	09MAY08		145		0.00	22,260.88	EE//EM =24hr ; EE//SM =32hr ; EE//TB =160hr ;													
452-2-8	Diagnostics sensor cabling-Commission	12MAY08	40	08JUL08		145		0.00	6,292.56	EE//EM =08hr ; EE//SM =16hr ; EE//TB =32hr ;													
453 - System Testing (PTP's)																							
453-1-2	New Procedures	01OCT07*	90	14FEB08		153		0.00	71,505.60	EA/DM =240hr ; EE//EM =240hr ;													
453-1-4	Preop Testing-Procure test equipt	15FEB08*	65	15MAY08		188		0.00	35,125.00	41=25\$K ;													
453-1-8	Testing PTPs, ISTPs	25APR08*	100	16SEP08		103		0.00	213,785.76	EE//SM =240hr ; EE//TB =376hr ; ee//em=768 ;41=10													

Run Date 04OCT06 14:21



0609





NCSX
FY07 BASELINE
Rev. 1

Sheet 43 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Calendar																							
										FY06			FY07				FY08				FY09												
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
ECP494501	ECP49 job closeout for fy06	01OCT05A	251	31JUL06A				5,000.00	5,000.00																								
FY05CV-37	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				-52,000.00	-52,000.00																								
46 - FCPC Building Modifications																																	
Job: 4601 - FCPC Bldg Mods-RAMAKRISHNAN																																	
Prior Costs																																	
4601-001	Apr-Sept MIE Cost	01APR03A	43	30SEP03A			100	1,300.00	1,300.00																								
51 - TCP/IP Infrastructure Systems																																	
Job: 5101 - TCP/IP Infrastructure Systems																																	
51-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07				0.00	4,695.30	EC/EM =30hr ;																							
51-20	Final Network Design (Title II)	05DEC07	20	10JAN08				0.00	4,695.30	EC/EM =30hr ;																							
51-30	Installation, Testing, Documentation (Title III)	11JAN08	120	27JUN08				0.00	141,455.60	EA/DM =110hr ; EC/EM =100hr ; EE/tb =490hr ; 41=50\$k ;																							
52 - Central Instrumentation & Control																																	
5201 - I&C Systems																																	
52-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07				0.00	6,260.40	EC/EM =40hr ;																							
52-20	Final Design (Title II)	05DEC07	87	14APR08				0.00	6,260.40	EC/EM =40hr ;																							
52-30	Installation, Testing, Documentation (Title III)	15APR08	135	23OCT08				0.00	126,284.98	EC/tb=240hr ; EC/EM =320hr ; 41=40\$k ;																							
53 - Data Acquisition & Facility Computing																																	
5301 - Data Acquisition																																	
53-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07				0.00	31,302.00	EC/EM =200hr ;																							
53-20	Final Design (Title II)	05DEC07	65	13MAR08				0.00	31,302.00	EC/EM =200hr ;																							
53-30	Coding, Configuration, Testing (Title III)	14MAR08	135	23SEP08				0.00	87,502.00	EC/EM =200hr ; 41=40\$k ;																							
54 - Facility Timing & Synchronization																																	
Job: 5401 - Facility Timing & Synchronization																																	
54-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07				0.00	6,260.40	EC/EM =40hr ;																							
54-20	Final Design (Title II)	06DEC07	65	14MAR08				0.00	6,260.40	EC/EM =40hr ;																							
54-30	Installation, Testing, Documentation (Title III)	17MAR08	135	24SEP08				0.00	69,632.20	EC/SM =300hr ; EC/EM =120hr ; 41=19\$k ;																							

Run Date 04OCT06 14:21

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609




NCSX
FY07 BASELINE
Rev. 1

Sheet 44 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Timeline																							
										FY06			FY07				FY08				FY09												
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
72 - Control Room Refurbishment																																	
Job: 7201 - Control Room Walls&Floors-PERRY																																	
710.001	Install Wall east side control room	02OCT06*	24	02NOV06		707		0.00	0.00	Funded by GPP **ECP34**																							
711B.050	Complete Control Room Flooring **post CD-4**	03NOV06*	18	30NOV06		707		0.00	0.00																								
73 - Platform Design & Fabrication																																	
Job: 7301 - Platform Design & Fab-PERRY																																	
712.008	Update Platform Specification	01JUN05A	0*	30JUN05A		100		6,416.80	6,416.80																								
712.010	Final Design	02MAY05A	43*	30JUN05A		100		53,163.80	53,163.80																								
711A.040	Platform nut plates	01APR05A	187*	02JAN08		190	90	26,443.80	29,382.00	em/tb mech shop =360 hrs;41=\$1k																							
712.020	Platform Parts	01OCT07*	22	30OCT07		227		0.00	26,279.76	PERRY=410;em/sm=23;em/tb=250																							
712.030	Miscs Hardware/Material	01JUL05A	83*	31OCT07		226	80	36,609.50	45,761.87	41=\$35k																							
FY05CV-39	FY05 unrecoverable cost variance	01OCT04A	251'	30SEP05A				-50,000.00	-50,000.00																								
FY06CV-195	ECP45 FY06 cv	01OCT05A	251'	30MAR06A		100		3,740.00	3,740.00																								
74 - Machine Assembly Planning and Oversight																																	
Job: 7401 - TC Prep & Mach Assy Planning-PERRY																																	
Prior Costs																																	
711A.020	LOE FY04	01OCT03A	256*	30SEP04A				148,582.46	148,582.46	LOE																							
714.010	LOE FY05	01OCT04A	249*	30SEP05A				109,972.42	109,972.42	LOE																							
7401-001	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A		100		164,000.00	164,000.00																								
FY05CV-40	FY05 unrecoverable cost variance	01OCT04A	251'	30SEP05A				178,000.00	178,000.00																								
FY06CV-200	ECP45 FY06 cv	01OCT05A	251'	30MAR06A		100		32,120.00	32,120.00																								
Project Scope																																	
714.020	LOE FY06 prior to assy starting	02APR07*	185*	21DEC07		442		0.00	33,202.10	perry=120;langella90																							
714.030	LOE FY07 thru first plasma	02JAN08*	313*	31MAR09		129		0.00	675,245.97	perry=2078;langella=2078 (both full time)																							
FED/Infrastructure Support (non Project cost)																																	
613.010	Remove Shield Walls ** GPP **	01APR04A	64*	22JUN04A		100		0.00	0.00																								
613.015	Fabricate New Bottom Course of Blocks **GPP**	01APR04A	207*	31JAN05A		100		0.00	0.00																								
613.017	Install New Bottom Course **GPP**	01AUG05A	0*	31AUG05A		100		0.00	0.00																								
613.020	Remove south PLT shielding (cc 7230)	01JUN04A	0*	22JUN04A		100		0.00	0.00																								
613.025	Dispose of old south PLT shielding **GPP**	01AUG04A	0*	31AUG04A		100		0.00	0.00																								
EXFAC003	Clear PBX control room & Safe PBX (cc7230)	27JAN03A	110*	30JUN03A		100		0.00	0.00																								
EXFAC004	Remove Fire protection PLT wall (cc7230)	01MAY03A	21	09MAY03A		100		0.00	0.00																								
EXFAC005	Remove Fire Protection under platform (cc7230)	01APR03A	21	30APR03A		100		0.00	0.00																								

Run Date 04OCT06 14:21

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609

NCSX
FY07 BASELINE
Rev. 1





Sheet 47 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	FY06												FY07					FY08					FY09											
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	P
										[Gantt Chart Area]												[Gantt Chart Area]					[Gantt Chart Area]					[Gantt Chart Area]											
EXFAC006	Remove Fire Protection Control rm walls(cc7230)	01MAY03A	21	09MAY03A			100	0.00	0.00	[Gantt Chart]																																	
EXFAC007	Remove PBX Base Plates cc7230)	25FEB04A	48	12MAR04A			100	0.00	0.00	[Gantt Chart]																																	
GPP001	GPP-Upgarde C-Site central chilled wtr plant*TBD	01OCT02A	1	01OCT02A			100	0.00	0.00	[Gantt Chart]																																	
GPP004	GPP-Roofing Design	01APR04A	291	31MAY05A			100	0.00	0.00	[Gantt Chart]																																	
GPP004.1	GPP-Roofing Install	01MAY05A	0	31MAY05A			100	0.00	0.00	[Gantt Chart]																																	
GPP005	GPP-Test Cell lighting Design	01APR04A	206	31JAN05A			100	0.00	0.00	[Gantt Chart]																																	
GPP005.1	GPP-Test Cell lighting Install ***TBD***	02MAY05A	0	31MAY05A			100	0.00	0.00	[Gantt Chart]																																	
GPP006	GPP-Test Cell HVAC/dew point control Design*TBD	29SEP06	0	28SEP06			750	0.00	0.00	[Gantt Chart]																																	
GPP006.1	GPP-Test Cell HVAC/dew point control InstallTBD	29SEP06*	0	28SEP06			750	0.00	0.00	[Gantt Chart]																																	
GPP007	GPP-C-Site elevators Design	29SEP06*	0	28SEP06			750	0.00	0.00	[Gantt Chart]																																	
GPP007.1	GPP-C-Site elevators Install	29SEP06	0	28SEP06			750	0.00	0.00	[Gantt Chart]																																	
GPP008	GPP-Fire suppression high bay design*TBD*	29SEP06	0	28SEP06			750	0.00	0.00	[Gantt Chart]																																	
GPP008.1	GPP-Fire suppression high bay install*TBD*	29SEP06	0	28SEP06			750	0.00	0.00	[Gantt Chart]																																	
GPP009	Control Room Lights & Outlets design*TBD*	29SEP06	0	28SEP06			686	0.00	0.00	[Gantt Chart]																																	
GPP009.1	Control Room Lights & Outlets install*TBD*	29SEP06	0	28SEP06			686	0.00	0.00	[Gantt Chart]																																	
GPP010	Control Room HVAC Design **TBD**	29SEP06	0	28SEP06			686	0.00	0.00	[Gantt Chart]																																	
GPP010.1	Control Room HVAC Install **TBD**	29SEP06	0	28SEP06			686	0.00	0.00	[Gantt Chart]																																	
GPP011	Control Room Ceiling Design	01OCT07*	64	09JAN08			372	0.00	0.00	[Gantt Chart]																	[Gantt Chart]																
GPP011.1	Control Room Ceiling Install	10JAN08	64	08APR08			372	0.00	0.00	[Gantt Chart]																	[Gantt Chart]																
GPP012	Control Rm Fire Detection & Suppression Design	29SEP06*	0	28SEP06			622	0.00	0.00	[Gantt Chart]																																	
GPP012.1	Control Rm Fire Detection & Suppression Install	01OCT07*	64	09JAN08			372	0.00	0.00	[Gantt Chart]																	[Gantt Chart]																
GPPCRANE	Upgrade NCSX test cell crane	02APR07*	20	27APR07			210	0.00	0.00	[Gantt Chart]																																	
Test Cell Modifications & Upgrades																																											
714.020X	TC power instl	01AUG05A	436	30SEP05A				63,673.65	63,673.65	[Gantt Chart]																																	
613.030	Test Cell copper ground plane cuts	01JUL05A	130	29JUN07			563	80	8,631.01	10,788.76	[Gantt Chart]												techshop 120 41=\$1k																				
713.010	General procurements	02APR05A	128	30SEP05A				LOE	19,215.00	19,215.00	[Gantt Chart]																																
7502-000	Outlet Design	02FEB04A	107	30JUN04A				100	25,272.00	25,272.00	[Gantt Chart]																																
7502-001	Test Cell 110v outlets	01APR05A	256	28SEP07			500	70	13,215.90	18,879.85	[Gantt Chart]												EM//SM =160hr ;																				
7502-002	Test Cell 208v outlets	01APR05A	256	28SEP07			500	70	6,607.95	9,439.93	[Gantt Chart]												EM//SM =80hr ;																				
7502-003	Install 480v power in test cell	01SEP05A	0	30SEP05A				100	0.00	0.00	[Gantt Chart]																																
7502-004	Install 120v panels in test cell	01SEP05A	0	30SEP05A				100	0.00	0.00	[Gantt Chart]																																
7502-011	Cable Removal in test cell (S04335-32)	01OCT03A	0	31OCT03A				100	9,937.20	9,937.20	[Gantt Chart]																																
7502-025	TC Floor penetration covers	03NOV03A	42	26NOV03A				100	16,848.00	16,848.00	[Gantt Chart]																																
EXFAC001.2	Complete Crane Modifications (S04354)	02FEB04A	0	30JAN04A				100	37,608.48	37,608.48	[Gantt Chart]																																

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart																							
										FY06			FY07				FY08				FY09												
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
75 - Test Cell and Basement Assembly Operations																																	
7501 - Construction Support Crew																																	
7501-05	Construction Support Crew during machine assy	20MAY08	182'	13FEB09		83		0.00	489,082.56	Work Control Center em/sm=1359 (1fte) Tool Crib Control em/tb=680 (.5 fte) Crane Operator & support em/tb=1359 (1.0 fte) Forklift Operator & support em/tb=1359 (1.0 fte)																							
7501-06	Construction Support Crew e-beam mapping&ISTP	16FEB09	35'	03APR09		83		0.00	102,211.20	em/tb=1120support techs (4 techs)																							
7502 - Test Cell Facility Preparations																																	
7502-020	Resurface TC floor**DELETED**	02OCT06*	42	30NOV06		623		0.00	0.00	[Gantt bar]																							
7502-030	TC Floor firesealing**DELETED**	01DEC06	42	06FEB07		623		0.00	0.00	[Gantt bar]																							
7502-035	Control room firesealing**DELETED**	07FEB07	42	05APR07		623		0.00	0.00	[Gantt bar]																							
7503 - Machine Assembly																																	
Revised Assembly Logic (ecp18)																																	
7503-010	Begin Assembly Activities	20MAY08*	0			92		0.00	0.00	[Gantt bar]																							
7503-020	Install & Level Support Base Plates	20MAY08	8	30MAY08	2	92		0.00	68,122.20	EA/EM =60hr ; EM/TB =480hr ; EM/SM =120hr ; [Gantt bar]																							
7503-030	Install/Level FPA's and Spool Piece supports	02JUN08	15	20JUN08	2	92		0.00	136,244.40	EA/EM =120hr ; EM/TB =960hr ; EM/SM =240hr ; [Gantt bar]																							
7503-060	Install Lower PF 4,5&6 into prelim position	11JUL08	2	14JUL08		92		0.00	4,887.04	EM/SM =16hr ; EM/TB =32hr ; [Gantt bar]																							
7503-070	Install 3 Spool Pieces on fixt & test movement	23JUN08	10	07JUL08		92		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM/SM =80hr ; [Gantt bar]																							
7503-080	FPA-1 Installed on support platform		0	07JUL08		92		0.00	0.00	[Gantt bar]																							
7503-090	Install local Platforms around FPA-1	16JUL08	5	22JUL08	2	92		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM/SM =80hr ; [Gantt bar]																							
7503-110	FPA-2 Installed on support platform		0	07JUL08		92		0.00	0.00	[Gantt bar]																							
7503-120	Test movement of FPA-1& -2 & position checks.	08JUL08	5	14JUL08		92		0.00	22,707.40	EA/EM =20hr ; EM/TB =160hr ; EM/SM =40hr ; [Gantt bar]																							
7503-130	Install local Platforms around FPA-2	10JUL08	3	14JUL08		92		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM/SM =80hr ; [Gantt bar]																							
7503-150	FPA-3 Installed on support platform		0	14JUL08		92		0.00	0.00	[Gantt bar]																							
7503-160	Position all FPA's / Spool Pieces @ MC Interface	15JUL08	6	22JUL08		92		0.00	27,248.88	EA/EM =24hr ; EM/TB =192hr ; EM/SM =48hr ; [Gantt bar]																							
7503-170	FPA Metrology Checks to Assure Alignment	23JUL08	3	25JUL08		92		0.00	3,217.32	EA/EM =12hr ; EM/TB =12hr ; [Gantt bar]																							
7503-190	Install local Platforms around FPA-3	28JUL08	5	01AUG08	2	92		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM/SM =80hr ; [Gantt bar]																							
7503-180	MC Interfaces: shim, ream holes ,bolt together	04AUG08	15	22AUG08		92		0.00	88,632.60	EA/EM =60hr ; EM/TB =720hr ; EM/SM =120hr ; [Gantt bar]																							
7503-200	Mate-up and weld all VV-to-Spool interfaces	25AUG08	15	15SEP08		92		0.00	77,673.60	EM/SM =120hr ; EM/TB =720hr ; [Gantt bar]																							
7503-240	Bolt on preassembled pump duct	29SEP08	5	03OCT08		83		0.00	19,830.32	EM/SM =40hr ; EM/TB =160hr ; [Gantt bar]																							

Run Date 04OCT06 14:22

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609




NCSX
FY07 BASELINE
Rev. 1

Sheet 49 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart																									
										FY06			FY07				FY08				FY09														
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
76 - Tooling Design & Fabrication																																			
Job: 7601 - Tooling Design & Fabrication																																			
713.020	Lab Fab/Assy/Installation	01OCT07*	329'	30JAN09		171		0.00	32,704.75	PERRY=80;em/sm=42;em/tb=140																									
713.030	Tooling,assy fixtures,misc equip	01OCT07*	329'	30JAN09		171		0.00	84,804.26	41=\$60k																									
713.040	General procurements	01OCT07*	329'	30JAN09		171		0.00	63,603.19	41=\$45k																									
713.050	Welding tools, materials & equip	01OCT07*	329'	30JAN09		171		0.00	56,536.17	41=\$40k																									
81 - Project Management and Control																																			
Job: 8101 - Project Management & Control-NEILSON																																			
Prior Costs																																			
M-0110	CD-2		0	03FEB04A				0.00	0.00																										
810.009	PDR Support	01OCT03A	3'	31OCT03A		100		41,163.08	41,163.08																										
M-0115	CD-3		0	16SEP04A				0.00	0.00																										
810.002	Project Management Office PPPL FY04	01OCT03A	256'	30SEP04A		LOE		685,961.70	685,961.70																										
810.002E	Project Management Office PPPL FY04 ECP24	01OCT03A	256'	30SEP04A		LOE		146,000.00	146,000.00																										
810.003	Project Management Office PPPL FY05	01OCT04A	251'	30SEP05A		LOE		696,116.95	696,116.95																										
810.001	Apr-Sept MIE Cost PPPL	01APR03A	128'	30SEP03A		100		387,340.00	387,340.00																										
FY05CV-41	FY05 unrecoverable cost variance	01OCT04A	251'	30SEP05A				-3,000.00	-3,000.00																										
810.004	Project Management Office PPPL FY06	03OCT05A	249'	29SEP06A		LOE		634,642.72	634,642.72	hutch=1503 85% 41=06\$K ; 35=08\$K ; strykowsky=1592 90% ;pam=312 15% ;phil=0%																									
810.005	Project Management Office PPPL FY07	02OCT06*	249'	28SEP07		500		0.00	640,879.96	hutch=1503 85%; strykowsky=1592 90%;pam=416 40%																									
810.900	Project Management Office PPPL FY08	01OCT07*	250'	30SEP08		250		0.00	554,496.26	hutch=1238 70% strykowsky=1326																									
810.909	Project Management Office PPPL FY09	01OCT08*	163'	29MAY09		87		0.00	84,463.70	hutch=190 11% strykowsky=190 11% ;;35=1																									
Job: 8102 - NCSX MIE Management ORNL-LYON																																			
Prior Costs																																			
810.101	Apr-Sept MIE Cost ORNL	01APR03A	129'	30SEP03A		100		58,600.00	58,600.00																										
810.102	Project Management Office ORNL FY04	01OCT03A	256'	30SEP04A		LOE		88,000.00	88,000.00																										
810.103	Project Management Office ORNL FY05	01OCT04A	251'	30SEP05A		LOE		95,368.98	95,368.98																										
FY05CV-42	FY05 unrecoverable cost variance	01OCT04A	251'	30SEP05A				13,000.00	13,000.00																										

Run Date 04OCT06 14:22

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609




NCSX
FY07 BASELINE
Rev. 1

Sheet 51 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Gantt Chart																																					
										FY06			FY07			FY08			FY09																												
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
810.104	Project Management Office ORNL FY06	01OCT05A	249'	29SEP06A			LOE	173,610.65	173,610.65	ORNLRM =850hr Lyon 50% ORNL41 =2\$ ornlam=95 Admin 5%																																					
810.104X	Project Management Office ORNL FY07	29SEP06	250'	28SEP07		500		0.00	66,144.74	ORNLRM =530hr 30% ORNL41 =2\$																																					
810.105X	Project Management Office ORNL FY08	02OCT07*	248'	29SEP08		251		0.00	36,664.00	ORNLRM =180hr 10% ORNL41 =2\$ ornlam=88 5%																																					
82 - Project Engineering																																															
Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN																																															
Prior Costs																																															
820.002	LOE FY04	01OCT03A	256'	30SEP04A			LOE	601,555.68	601,555.68																																						
8202-ECP16	ecp16	01OCT03A	256'	30SEP04A			LOE	68,000.00	68,000.00																																						
820.003	Proj engr FY05	01OCT04A	251'	30SEP05A			LOE	469,631.02	469,631.02																																						
8205FY05	System Engr Support FY05	01OCT04A	251'	30SEP05A			LOE	199,622.00	199,622.00																																						
820.110	Apr-Sept MIE Cost PPPL	01APR03A	128'	30SEP03A			100	295,530.00	295,530.00																																						
FY05CV-44	FY05 unrecoverable cost variance	01OCT04A	251'	30SEP05A				-19,000.00	-19,000.00																																						
820.004	Proj engr FY06	03OCT05A	249'	29SEP06A			LOE	440,965.54	440,965.54	wayne=1553 90%;35=5k;dudek=690 40% such=431 25%																																					
820.04X	Proj engr FY07	02OCT06*	246'	25SEP07		503		0.00	407,962.88	wayne=1467 =85%;35=5k;dudek=690=40% such=173;																																					
8205FY07	Systems Engineering Support FY07	02OCT06*	246'	25SEP07		503		0.00	92,131.48	simmons=518																																					
820.004Z	Proj engr FY08	02OCT07*	246'	25SEP08		253		0.00	245,966.08	wayne=1036;35=5k;dudek=173 such=173																																					
820.005	Proj engr FY09	01OCT08*	163'	29MAY09		87		0.00	62,798.72	wayne=293 17%;35=3																																					
8205FY06	Systems Engineering Support FY06	03OCT05A	249'	29SEP06A			LOE	184,677.66	184,677.66	simmons=1061 60%																																					
Job: 8203 - Design Integration-BROWN																																															
Prior Costs																																															
820.200	LOE FY04	01OCT03A	256'	30SEP04A			LOE	247,570.20	247,570.20																																						
8203-ECP16	ecp16	01OCT03A	256'	30SEP04A			LOE	125,000.00	125,000.00																																						
8203FY05	Design Integration FY05 LOE	01OCT04A	251'	30SEP05A				171,028.50	171,028.50																																						
8203-01	General Design Integration	01OCT04A	251'	30SEP05A			LOE	0.00	0.00																																						
8203-02	Suprt interface aux sys dev&coolant/lead routing	01OCT04A	251'	30SEP05A			LOE	0.00	0.00																																						
8203-03	Develop /maintain Pro/E model of NCSX facility	01OCT04A	251'	30SEP05A			LOE	0.00	0.00																																						
8203-04	Support metrology efforts	01OCT04A	251'	30SEP05A			LOE	0.00	0.00																																						
820.150	Apr-Sept MIE Cost PPPL	01APR03A	128'	30SEP03A			100	178,750.00	178,750.00																																						

Run Date 04OCT06 14:22

 Forecast
 z0608
 Progress Bar
 Critical Activity

0609

NCSX
FY07 BASELINE
Rev. 1

Sheet 52 of 55

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-xx	Calendar																							
										FY06			FY07				FY08				FY09												
										J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
84 - Project Physics																																	
Job: 8401 - Project Physics-ZARNSTORFF																																	
Prior Costs																																	
840.201	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A			100	210,270.00	210,270.00																								
840.202	Project Physics/Engr Analysis FY04	01OCT03A	256*	30SEP04A			LOE	99,806.20	99,806.20																								
840.203	Closeout cost FY04 ECP-21	01OCT03A	256*	30SEP04A			LOE	14,000.00	14,000.00																								
FY06CV-235	ECP45 FY06 cv	01OCT05A	251*	30MAR06A			100	530.00	530.00																								
Job: 8402 - Project Physics MIE ORNL-LYON																																	
FY04 Actual Cost																																	
840.302	Project Physics/Engr Analysis FY04	01OCT03A	256*	30SEP04A			LOE	60,876.00	60,876.00																								
840.303	Closeout cost FY04 ECP-21	01OCT03A	256*	30SEP04A			LOE	44,000.00	44,000.00																								
Prior Costs																																	
840.301	Apr-Sept MIE Cost ORNL	01APR03A	152*	30SEP03A			100	40,980.00	40,980.00																								
FY06CV-240	ECP45 FY06 cv	01OCT05A	251*	30MAR06A			100	610.00	610.00																								
85 - Integrated Systems Testing																																	
Job: 8501 - Integrated Systems Testing																																	
920.001	Procedure and Document Preparation	30JUN08	250	30JUN09			65	0.00	386,350.82	em/em=1162;em/sm=1162																							
920.000	Startup Personnel	16DEC08	72	03APR09			83	0.00	435,467.96	em/em=428, ee/em=503, ec/em=125 em/sm=855, ee/sr=0, em/tb=125 r///m2=428;ee//tb=250																							
920.004	Begin Start-up Testing	16FEB09	0				83	0.00	0.00	***** BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 *****																							
920.005	Punch list,Cmplt PTP's,Reconfig, Rm temp Hi-pot	16DEC08	37	13FEB09			83	0.00	0.00																								
920.010	Field Coil Testsing,FCPC test & E-Beam Mapping	16FEB09	25	20MAR09			83	0.00	0.00																								
920.020	Final ISTP	23MAR09	7	31MAR09			83	0.00	0.00																								
920.021	Operations Approval	01APR09	3	03APR09			83	0.00	0.00																								
730.9000	First Plasma		0	03APR09			83	0.00	0.00	***** COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009 *****																							
M-0120	CD-4 First Plasma		0	31JUL09*			0	0.00	0.00																								

Run Date 04OCT06 14:22

Forecast
 z0608
 Progress Bar
 Critical Activity

0609

NCSX
FY07 BASELINE
Rev. 1

Sheet 54 of 55

Progress Through September 30st 2006

