<i>TO</i> :	A. vonHalle
FROM:	P. Sichta

SUBJECT: Closeout note for Central Instrumentation and Control, Job 5201

Date: July 23, 2008

Scope

- Like NSTX, will use the EPICS software.
- Supervisory and integrated control of NCSX engineering subsystems and diagnostics.
- System provides data trending, alarm logging, operator displays, and integrated process control and monitoring functions for NCSX.
- NCSX Test Cell audio and video support.

<u>Status</u>

• This job has completed the CDR phase, but awaits a PDR based upon the approved workscope.

Interfaces

WBS52 will ultimately interface with most NCSX subsystems. For MIE it will be limited to a few, depending upon the approved workscope.

Specifications

An SDD and Data Dictionary have been completed and are on the NCSX website.

Schematics and PIDs none. Models none. Drawings none. Analyses none. Testing none. Costs Costs are posted on the NCSX website. **Remaining Work** PDR, FDR, Installation and test. • **Lessons Learned:** none.

Conclusion:

Upon job resumption, review current technologies and proceed to PDR.

NCSX Candidate Process Control I/O Form Factor

P. Sichta

Rev 0: 19DEC00 REV 1:30JAN02

Availability & EPICS Support	Compact PCI	VME	PCI	Ethernet device	Fieldbus (ControlNET, CANbus, CANopen, etc)
High-speed Digitizer (5 MHz)	✓	$\checkmark\checkmark$	~		
Med-speed Digitizer (100 KHz)	✓	$\checkmark\checkmark$	~		
Low-speed Digitizer (10 KHz)	✓	$\checkmark\checkmark$	~		
Scanning Analog Input	✓	$\checkmark\checkmark$	~	✓	√ √
Analog Output	~	$\checkmark\checkmark$	~	✓	√ √
Digital Input Digital Output	~	$\checkmark\checkmark$	~	✓	√ √
Prog. Timed Gate	✓	$\checkmark\checkmark$	\checkmark	\checkmark	~

✓ = Product currently available

 $\checkmark \checkmark$ = EPICS support currently available

NCSX Candidate Process Control I/O Form Factor

P. Sichta

Rev 0: 19DEC00 REV 1:30JAN02

Cort	CompactPCI	VME	PCI	Ethernet (Sixnet)	Fieldbus (G3/ControlNET)
4 SSH chans		1 100	1 200		
High-speed Digtzer (>5 MHz)	2,800(b)	4,400	1,300		
16 SSH chans Med-speed Digtzer(100 KHz)	3,000 (a)	6,000			
16 SSH chans Low-speed Digtzer(10 KHz)		4,000	450		
16 chans Scanning A/D	450	500	400	800	1,600
8 chans Analog Output	900	1,000	900	1,600	700
16 bits Digital Input	600	750	90	450	500
8 bits Digital Output	300	500	400	250	100
8 chans Prog. Timed Gate	800	1,600	500	600	500

Notes:

1) Costs are in \$US and only a representative figure. The cost excludes the supporting equipment, such as comm link interface, local processor, chassis, and power supply (supporting equipment listed separately).

2) Cost of communication cabling is excluded.

3) Cost of operating system and software and licenses are excluded.

a) \$2,995:Alphi Technology CPCI-AD8 opt-8:Dec2000, \$3,295:General Stds CPCI-ADADIO:Dec2000.

b) ~\$2,800:Chase Scientific AD410-14-256K-CPCI:Dec2000.

NCSX Candidate Process Control I/O Form Factor

P. Sichta

Rev 0: 19DEC00 REV 1:30JAN02

Sy/tem	CompactPCI	VME	PCI	Ethernet	Fieldbus (G3/ControlNET)
Overhead					
Local CPU	1,000	1,000	1,000		1,060
Chassis	1,500 (8 slots)	2,000 (12 slots)			130 (4 slots)
Power Supply	300	400		100	180
Other					Loop Driver = \$1,000/10 Loop i/f =\$220
Total Overhead	2,300	3,400	1,000	100	1,700

Notes:

1) Costs are in \$US and only a representative figure.

2) Cost of communication cabling is excluded.

3) Cost of operating system and software and licenses are excluded.



Central Controls and Computing WBS51 & 52

P. Sichta WBS5 Work Package Manager



SC Project Review of NCSX, April 8-10, 2008



Agenda



- Introduction
- Requirements and Interfaces
- Cost and schedule
- Risks and mitigation
- Responses to past review recommendations





Introduction




Central Controls and Computing will provide the equipment and services to support: 1) integrated and remote control; 2) data acquisition, analysis, and storage; 3) facility timing and synchronization; 4) central safety and interlocks.

- Network and Fiber Optic Infrastructure (WBS 51)
- Central Instrumentation and Control (WBS 52)
- Data Acquisition and Facility Computing (WBS 53)
- Facility Timing and Synchronization (WBS 54)
- Real-Time Plasma and Power Supply Control (WBS 55)
- Central Safety and Interlock System (WBS 56)
- Management and Integration (WBS 58)





NCSX Computing Overview



Requirements



- An NCSX System Design Description (SDD) was written in 2003, before CD-2. The primary elements of that design remain intact.
- My current estimate is derived from the SDD, ongoing technical discussions and design reviews, and recent experience with similar systems on NSTX.
- A WBS5 System Requirements Document (SRD, BSPEC) will be reviewed and approved prior to the *Preliminary Design Review* for each WBS5 element.
- Design Complexity & Maturity
 - Many of the technologies for WBS5/NCSX are currently in use on NSTX, so complexity is low for our experienced staff.
 - The current workscope has completed neither Preliminary nor Final design, so the maturity is medium.





CD-4 Interface List



WBS51 Network & Fiber Optic	WBS1 Thermocouple/Heater Local I&C WBS2 Vacuum/Fueling Systems WBS3 Diagnostics WBS4 Power Systems
WBS52 Central I&C	WBS1 Thermocouple/Heater Local I&C WBS2 Vacuum/Fueling Systems WBS4 Power Systems
WBS53 Data Acquisition and Management	WBS1 Thermocouple Local I&C WBS2 Vacuum/Fueling Systems WBS3 Diagnostics WBS4 Power Systems
WBS54 Timing & Synchronization	WBS3 Diagnostics WBS4 Power Systems
WBS55 Real-Time Control	WBS2 Vacuum/Fueling Systems WBS4 Power Supply Control
WBS56 Central Safety and Interlocks	Access Control: WBS4 Power System Areas, WBS7 Test Cell. SubSystem Interlocks: WBS4 Power Systems. NCSX (Global) E-Stop.





Basis of Estimate



- Labor:
 - referenced actual engineering hours from FY97-99 for the NSTX first plasma.
 - experience with similar activities for NSTX.
 - 'expert' estimates (e.g. Erik Perry).
- M&S
 - recent purchase of parts for NSTX and other lab infrastructure projects.
 - catalog prices.
 - includes spares and service contracts.
 - selective use of NSTX equipment.






WBS5 Aggregate Cost



Reference *WAF*s for labor and M&S detail for WBS51-58. http://ncsx.pppl.gov/Rebaseline/Rebaseline_index.htm

WBS5 ETC = \$ **2.1** M

Softwr/Elec Engineering:3.6 yearsElec/Mech/Draft Tech:3.1 years'Materials & Services':\$ 432 K








WBS51–WBS56 Aggregate Schedule



Reference *Resource Loaded Schedule* pages 53-56 for schedule detail for WBS51 – WBS58. http://ncsx.pppl.gov//Reviews/FY08/BCP_2008/Docs/NCSX_RLS0403.pdf





SC Project Review of NCSX, April 8-10, 2008 P. Sichta - page 9



Schedule (51,52)

NCSY

ID	MILE -STONE LEVEL		Duration SHIF (work days	Start	Forecast Finish	Total Float	Cost to Complete from 2/1/08	FY08 FY09 FY10 FY11 FY12 FY1
453-1-5		PF Coll Test		273DN11	224UG11	11	13,965.06	41-015x; EAV88-08n; ====================================
453-1-6		Trim Coll Coll Test	40	27JUN11		11	136,368.68	EESTB =54hr: 41=01\$k; EA/38=08hr;
								EE/16 =54/r; EE//SM =4
453-4-8		Testing PTPs, ISTFs	40	27.J.M11		11	159,275.76	41+103k EE//EM +240kr; EE//SM +320kr; EE//TB +376kr;
								EAVES =150m;
- Network	cand Fil	ber Infrastructure						
		k and Fiber Infrastruct-SICHTA						
R51-10		Preliminary Design	30	01OCT09*	11NOV09	265	8,977.30	EC//EM =40hr;ec//tb=10;ea//sb=20
R51-11	_	PDR	0	0100100	11NOV09	265	0.00	
R51-20		Final Design	60	12NOV09	17FEB10	265	11,919.00	EC//EM =50hr ;ec//tb=30;ea//sb=20
R51-21		FDR	0		17FEB10	265	0.00	
R51-30		Procurement	60	18JUN10*	13SEP10	180	95,270.68	EC//EM =24hr ; ec//tb=12
R51-50		Installation	80	14SEP10	13JAN11	180	97,809.22	41=63\$k;
R51-60	_	Test	14	14JAN11	02FEB11	180	7,390.48	EC//EM =68hr; EC//EM =50 ; EA/SB =240hr; EM/TB =570hr; se//T ■CC//EM =28hr; EC//TB =40 ;
	Instrum	entation & Control		140/4477	021 2011	100	7,390.40	EC//EM =28nr; EC//1B =40 ;
2 - Central li		entation & Control stems-SICHTA		140/0411		100	7,390.40	■EC//EM =28nr; EC///B =40 ;
2 - Central II ob: 5201 - I		stems-SICHTA						
2 - Central li			20	03AUG09*	28AUG09	218	9,847.00	EC//EM =28hr; EC//18 =40 ;
2 - Central I ob: 5201 - I R52-10		Preliminary Design-Infrastructure	20			218 218	9,847.00	EC//EM =60hr ;ec//tb=20
R52-10		Preliminary Design-Infrastructure	20 0	03AUG09*	28AUG09 28AUG09	218	9,847.00	
R52-10 R52-11 R52-20		Preliminary Design-Infrastructure PDR Final Design-Infrastructure	20 0 45	03AUG09*	28AUG09 28AUG09 02NOV09	218 218 218 218	9,847.00 0.00 20,115.35	■EC//EM =60hr ;sc//tb=20
R52-10 R52-10 R52-20 R52-20 R52-21		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR	20 0 45 0	03AUG09* 31AUG09	28AUG09 28AUG09 02NOV09 02NOV09	218 218 218 218 218	9,847.00 0.00 20,115.35 0.00	EC//EM =60hr ;ec//tb=20
R52-10 R52-10 R52-20 R52-20 R52-21 R52-25		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems	20 0 45 0 50	03AUG09* 31AUG09 03NOV09*	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10	218 218 218 218 218 218 256	9,847.00 0.00 20,115.35 0.00 5,754.80	EC//EM =60hr ;ec//tb=20 EC//EM =100hr ;ec//tb=80
2 - Central II ob: 5201 - I R52-10 R52-11 R52-20 R52-21 R52-25 R52-27		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems	20 0 45 0 50 50	03AUG09* 31AUG09 03NOV09* 26JAN10	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10	218 218 218 218 218 218 256 256	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80	EC//EM =60hr ;ec//tb=20 ↓ ↓ EC//EM =100hr ;ec//tb=80 ↓ ↓ EC//EM =40 ↓ EC//EM =40hr ;ec//tb=20 ↓ EC//EM =40hr ;ec//tb=20
2 - Central II ob: 5201 - I R52-10 R52-11 R52-20 R52-21 R52-25 R52-27 R52-30		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems Procurement	20 0 45 0 50 50 65	03AUG09* 31AUG09 03NOV09* 26JAN10 03NOV09	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10 15FEB10	218 218 218 218 218 256 256 291	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80 100,681.80	EC//EM =60hr;ec//tb=20 EC//EM =100hr;ec//tb=80 EC//EM =40 EC//EM =40hr;ec//tb=20 EC//EM =40hr; 41=71\$k; EC//EM =80hr;
- Central II ob: 5201 - I R52-10 R52-11 R52-20 R52-21 R52-25 R52-30 R52-30 R52-40		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems Final Design-Subsystems EProcurement EPICS Programming - Base	20 0 45 0 50 50 65 40	03AUG09* 31AUG09 03NOV09* 26JAN10 03NOV09 03NOV09	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10 15FEB10 11JAN10	218 218 218 218 218 256 256 291 218	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80 100,681.80 11,509.60	EC//EM =60hr ;ec//tb=20 ↓ ↓ EC//EM =100hr ;ec//tb=80 ↓ ↓ EC//EM =40 ↓ EC//EM =40hr ;ec//tb=20 ↓ EC//EM =40hr ;ec//tb=20
R52-10 R52-10 R52-11 R52-20 R52-21 R52-25 R52-27 R52-30 R52-40 R52-50		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems Procurement EPICS Programming - Base EPICS Programming - VDCT db editor	20 0 45 0 50 50 65 40 40	03AUG09* 31AUG09 03NOV09* 26JAN10 03NOV09 03NOV09* 03NOV09*	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10 15FEB10 11JAN10 11JAN10	218 218 218 218 256 256 291 218 406	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80 100,681.80 11,509.60 5,754.80	EC//EM =60hr ;ec//tb=20 EC//EM =100hr ;ec//tb=80 EC//EM =40 EC//EM =40hr ;ec//tb=20 EC//EM =40hr ; EC//EM =80hr ; EC//EM =80hr ; EC//EM =40hr ; EC//EM =40hr ;
R52-10 R52-10 R52-11 R52-20 R52-21 R52-25 R52-27 R52-30 R52-30 R52-40 R52-50 R52-60		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems Procurement EPICS Programming - Base EPICS Programming - VDCT db editor IOC Programming - MDSplus data & events	20 0 45 50 50 65 40 40 40	03AUG09* 31AUG09 03NOV09* 26JAN10 03NOV09* 03NOV09* 03NOV09* 03NOV09*	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10 15FEB10 11JAN10 11JAN10 11JAN10	218 218 218 218 218 256 256 256 291 218 406 406	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80 100,681.80 11,509.60 5,754.80 17,264.40	EC//EM =60hr ;ec//tb=20 EC//EM =100hr ;ec//tb=80 EC//EM =140hr ;ec//tb=20 EC//EM =140hr ;ec//tb=20 EC//EM =40hr ; 41=71\$k ; EC//EM =80hr ; EC//EM =120hr ; EC//EM =120hr ; EC//EM =160hr ; 35=02\$k ;
R52-10 R52-11 R52-21 R52-21 R52-21 R52-25 R52-27 R52-30 R52-40 R52-50 R52-60 R52-70		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems Final Design-Subsystems Procurement EPICS Programming - Base EPICS Programming - VDCT db editor IOC Programming - MDSplus data & events OPC - EPICS/PLC Interface	20 0 45 50 50 65 40 40 40 40	03AUG09* 31AUG09 03NOV09* 26JAN10 03NOV09* 03NOV09* 03NOV09* 12JAN10	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10 15FEB10 11JAN10 11JAN10 11JAN10 08MAR10	218 218 218 218 256 256 291 218 406 406 218	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80 100,681.80 11,509.60 5,754.80 17,264.40 25,507.20	EC//EM =60hr ;ec//tb=20 EC//EM =100hr ;ec//tb=80 EC//EM =40 EC//EM =40hr ;ec//tb=20 EC//EM =40hr ; EC//EM =80hr ; EC//EM =80hr ; EC//EM =40hr ; EC//EM =40hr ;
R52-10 R52-11 R52-21 R52-21 R52-25 R52-27 R52-30 R52-40 R52-50 R52-60 R52-70 R52-80		Preliminary Design-Infrastructure PDR Final Design-Infrastructure FDR Final Design-Infrastructure FDR Preliminary Design-Subsystems Final Design-Subsystems Final Design-Subsystems Procurement EPICS Programming - Base EPICS Programming - Base EPICS Programming - VDCT db editor IOC Programming - MDSplus data & events OPC - EPICS/PLC Interface Appl. Programming-T/C	20 0 45 0 50 50 65 40 40 40 40 40 148	03AUG09* 31AUG09 03NOV09* 26JAN10 03NOV09* 03NOV09* 03NOV09* 12JAN10 09MAR10	28AUG09 28AUG09 02NOV09 02NOV09 25JAN10 05APR10 15FEB10 11JAN10 11JAN10 11JAN10 08MAR10 05OCT10	218 218 218 218 256 256 291 218 406 218 218 218	9,847.00 0.00 20,115.35 0.00 5,754.80 21,644.80 100,681.80 11,509.60 5,754.80 17,264.40 25,507.20 35,716.41	EC//EM =60hr;ec//tb=20 EC//EM =100hr;ec//tb=80 EC//EM =140hr;ec//tb=20 EC//EM =140hr;ec//tb=20 EC//EM =40hr; 41=71%k; EC//EM =80hr; EC//EM =120hr; EC//EM =120hr; S5=02%k; EC//EM =140hr;



SC Project Review of NCSX, April 8-10, 2008 P. Sichta - page 10



Schedule (58)



Activity	MILE	Activity	Duration	SHIFTS	Forecast	Forecast	Total	Cost to										
ID	-STONE	Description	(work		Start	Finish	Float	Complete	\vdash	FY08		FY09		FY1	0	FY11	FY12	FY13
	LEVEL		days					from 2/1/08										
58 - Central	l I&C mana	agement and Integration																
Job: 5801	- Central I	&C Integr& Oversight-SICHTA																
0001	e en la cina																	
			85.0#		A (A A T A T A	00055000			Ш									
R58-20		WBS58 -FY08 Management & Integration LOE	250*		010CT07A	30SEP08	1,521	14,454.84	H		ec#	/em=160						
R58-30	1	WBS58 -FY09 Management & Integration LOE	249		01OCT08*	30SEP09	1,272	16,773.60	1		U.		e	c//em=12	20			
DED 40			0.40		0400T00*	00055040		47 004 40										
R58-40		WBS58 -FY10 Management & Integration LOE	248		01OCT09*	30SEP10	1,024	17,264.40						Ļ,		ec//em=120		
R58-50		WBS58 -FY10 Management & Integration LOE	248		010CT10*	28SEP11	776	18,139.20									ec//em=120	
- Facility System	1								┢									





Risks and Mitigation



Reference NCSX Risk Register (page 2, item 'e') for WBS5 risks.

http://ncsx.pppl.gov//Reviews/FY08/BCP_2008/Docs/RR_Rev28a.pdf

Risk Description	Mitigation Plan	Likelihood	Consequence	Risk Ranking
Loss of staff with experience in specialized software will delay availability of Central I&C system.	Staff have recently been brought on board in anticipation of growing NCSX I&C needs. The planned shutdown of NSTX after FY10 will increase the availability of similar resources for NCSX.	VU	Marginal	Low





Response to Past Review Findings



- 1. Work with ES&H on Safety System Requirements and design basis.
 - PPPL's ES&H Directives Manual, section 2-5 "Personnel and Safety Interlock Systems" is in the process of being updated.

2. Document Basis of Estimate

- A WBS5 notebook has been prepared to compile the design basis.
 - Copies of recent requisitions for similar equipment.
 - Catalog cut-sheets with prices.
 - Actual NSTX engineering-hours (labor) tabulation for first plasma.





Conclusion



The NCSX central controls and computing are similar in both function and scale to NSTX. The availability of a technically diverse and experienced staff provides confidence that the WBS5 work elements will effectively support the NCSX project's CD-4 objectives.



