


| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days= 1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | FY07 | | | | FY08 | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|--------------------------------------|--------|----------------------------|---------------------|--------------|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| cc 9450 - NCSX Fabrication (MIE) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 - Stellarator Core Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 - In-Vessel Components | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1101 - Limiter Adv Conc/Prel Dsn--**CLOSED* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1101-100 | Update Conceptual Design | 15JUL03A | 78 | 30SEP03A | | | 100 | 60.00 | 60.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 - Vacuum Vessel Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| + Job: 1201 - Vacuum Vessel Prelim Dsn--**CLOSED** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01APR03A | 133 | 07OCT03A | | | 100 | 424,420.00 | 424,420.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| + Job: 1202 - Vacuum Vessel R&D **CLOSED** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01APR03A | 636 | 30SEP05A | | | | 1,770,181.86 | 1,770,181.86 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| + Job: 1206 - VV Field Weld Joint R&D--**CLOSED** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 29APR04A | 359 | 30SEP05A | | | | 15,639.37 | 15,639.37 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1203 - Vacuum Vessel Final Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Closeout PDR Design Deliverables | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-101 | Prepare documents for PDR closeout | 03NOV03A | 62 | 30JAN04A | | | 100 | 7,721.40 | 7,721.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-111 | Response to chits, prepare FY04 WP/WAF/Checklist | 01OCT03A | 25 | 31OCT03A | | | 100 | 7,721.40 | 7,721.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-121 | Review, revise, and approve SRD | 01NOV03A | 212 | 31AUG04A | | | 100 | 7,721.40 | 7,721.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-131 | Complete preliminary design of insulation and he | 10NOV03A | 122 | 31MAR04A | | | 100 | 11,582.10 | 11,582.10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PDR Recommendations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-400 | 350c Bakeout Study | 03NOV03A | 94 | 31DEC03A | | | 100 | 25,738.00 | 25,738.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-401 | Analysis & testing of tube attachment method | 01DEC03A | 20 | 31DEC03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-402 | Determine thermal expansion vv to mcc clearance | 01NOV03A | 39 | 31DEC03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-403 | Determine cost of fabrication | 01DEC03A | 20 | 31DEC03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-404 | DECISION TO PROCEED WITH 350c BAKEOUT | | 0 | 31DEC03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vacuum Vessel Vendor Selection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-6 | Finalize tech Doc package & Resolve chits | 01JUN04A | 0 | 30JUN04A | | | 100 | 1,286.90 | 1,286.90 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-8 | Evaluate and Select VV Production Vendor | 01AUG04A | 0 | 12AUG04A | | | 100 | 2,891.10 | 2,891.10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-83 | Negotiate with vendor | 17AUG04A | 0 | 31AUG04A | | | 100 | 1,604.20 | 1,604.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-85 | DOE Approve VV Selection & contract | 01SEP04A | 11 | 30SEP04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-9 | Award VV Production Vendor (Phase funded) | | 0 | 27SEP04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-36-9.2 | Release for Fabrication | | 0 | 27SEP04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05 Final Design Tasks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 120-100 | Magnetic Diag Interface/Install dwgs | 01FEB05A | 133 | 29JUL05A | | | 100 | 18,600.00 | 18,600.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-141 | Finalize Spec for VVSA | 01MAR04A | 87 | 30JUN04A | | | 100 | 17,981.20 | 17,981.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-151 | Update VVSA Drawings incl ECP6 add'l port config | 01DEC03A | 149 | 30JUN04A | | | 100 | 202,403.63 | 202,403.63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-161 | Finalize & Sign All ICDs | 20NOV03A | 363 | 29APR05A | | | 100 | 16,686.55 | 16,686.55 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-181 | Start Thermal Analyses | 01NOV03A | 82 | 30JAN04A | | | 100 | 22,144.76 | 22,144.76 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-191 | Start Eddy Current Analyses | 03NOV03A | 87 | 30JAN04A | | | 100 | 3,424.45 | 3,424.45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-201 | Update/Perform FMECA Analyses | 01MAR04A | 284 | 15APR05A | | | 100 | 5,640.45 | 5,640.45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-202 | Start Port Nozzle Analysis | 02JAN04A | 63 | 30JAN04A | | | 100 | 4,944.00 | 4,944.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-232 | Structural Analysis of Vac Vsl | 01MAR04A | 294 | 29APR05A | | | 100 | 94,239.96 | 94,239.96 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:09



EC41

NCSX

Sheet 1 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days= 1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|----------------|----------------------|-----------------|--------------------------------------|--------|----------------------------|---------------------|--------------|--------------------------------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | U | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Heating/Cooling Tubing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-805 | Redo CC heating/cooling tube dwgs& analysis | 03OCT05 | 52* | 15DEC05 | 321 | 50 | | 9,711.00 | 19,422.00 | omlem=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-805F | Heating/cooling tube FDR | | 0 | 15DEC05 | 963 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Heater Tape | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-012 | Heater Tape Design | 02MAY05A | 140* | 15NOV05 | 410 | 75* | | 46,493.53 | 61,991.37 | ea/lem=87; omlem=300 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Local I&C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-011 | Final design WBS 125 local I&C | 01MAR05A | 247* | 22FEB06 | 347 | 80* | | 11,539.38 | 14,424.23 | omlem=90 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-011F | FDR (Define HW & SW reqmnts) | | 0 | 22FEB06* | 920 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-011P | PDR (define reqmnts & sys architecture) | | 0 | 18JAN06* | 945 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Thermal Insulation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-011 | Final design WBS 122 Thermal insulation | 01JUN04A | 416* | 31JAN06 | 221 | 75* | | 61,672.88 | 82,230.51 | em/lem =20hr ;omlem=519 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-011F | FDR Thermal Insulation | | 0 | 31JAN06 | 221 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SRX Diagnostic VV Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-810 | resolve design pockets for soft x ray arrays | 01NOV05* | 70* | 16FEB06 | 924 | | | 0.00 | 6,748.00 | ORNLLEM =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-810P | soft x ray array PDR | | 0 | 19JAN06* | 944 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-810F | soft x ray array FDR | | 0 | 16FEB06* | 924 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1204-VV Sys Procurements (non VVSA)-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Vertical Supports | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-030.0 | Release dwg package for fab VV Vertical Supports | 30SEP05A | 0 | | | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-037 | PPPL Fab VV Vert. Supports WBS 124 | 03JUL06* | 60 | 25SEP06 | 287 | | | 0.00 | 65,152.00 | em/tb=800 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-031 | Title III engr WBS 124 | 03JUL06* | 60 | 25SEP06 | 287 | | | 0.00 | 10,469.02 | Viola =02hr ; Goranson =60hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Lateral Supports | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-030L | SPEA VV Lateral Supports WBS 124 | 03JUL06* | 43 | 31AUG06 | 244 | | | 0.00 | 0.00 | em/tb=400 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-036.9L | Award VV Lateral Supports WBS 124 | | 0 | 02OCT06* | 222 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-037L | VV Lateral Supports Fab by PPPL WBS 124 | 03OCT06 | 60 | 04JAN07 | 222 | | | 0.00 | 33,288.00 | em/tb=400 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Personnel Access Port | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-100 | Issue req & dwg package NB port cover | 02AUG06* | 0 | | 223 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-110 | SPEA VV NB port cover | 02AUG06 | 43 | 29SEP06 | 223 | | | 0.00 | 0.00 | em/tb=400 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-120 | Award VV NB port cover | | 0 | 29SEP06 | 223 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-130 | VV NB port cover Fabrication | 02OCT06 | 65 | 10JAN07 | 223 | | | 0.00 | 73,924.32 | em/tb=41=\$53.92 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Heating/Cooling Tubing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-030.0 | Issue Proc Pkg for VV H/C Tubing WBS 123 | 16DEC05* | 0 | | 386 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-030 | Issue RFQ & Select Vendor VV H/C Tubing WBS | 16DEC05 | 20 | 20JAN06 | 386 | | | 0.00 | 0.00 | em/tb=30; brackets=15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-036.9 | Award H/C Tubing WBS 123 | | 0 | 20JAN06 | 386 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-037 | Fabricate and Deliver H/C Tubing WBS 123 | 23JAN06 | 20 | 17FEB06 | 386 | | | 0.00 | 61,695.00 | tubing = 30; brackets=15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-031 | Title III engr WBS 122 | 16DEC05 | 220 | 31OCT06 | 743 | | | 0.00 | 9,504.07 | Viola =08hr ; Goranson =48hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Heater Tape | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-012A | Issue Proc Pkg for VV Heater Tape | 16NOV05 | 0 | | 421 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-012B | Issue RFQ & Select Vendor for Heater Tape | 16NOV05 | 40 | 20JAN06 | 421 | | | 0.00 | 0.00 | em/tb=41=\$? | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-012C | Award Heater Tape | | 0 | 20JAN06 | 421 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-012D | Fabricate and Deliver Heater Tape | 23JAN06 | 65 | 21APR06 | 421 | | | 0.00 | 0.00 | em/tb=41=\$? | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV H/C Manifolds & Headers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-130.0 | Issue Proc Pkg for VV H/C Manifolds WBS 123 | 16DEC05 | 0 | | 321 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-130 | Issue RFQ & Select Vendor VV H/C Manifold WBS | 16DEC05 | 40 | 17FEB06 | 321 | | | 0.00 | 0.00 | em/tb=41=\$? | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days= 1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | |
|-------------------------------------|---|----------------|----------------------|-----------------|--------------------------------------|--------|----------------------------|---------------------|--------------|-----------------------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S |
| | | | | | | | | | | provo=160hrs etc only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-038 | assist MTM testing of VVSA | 02MAR06 | 103 | 26JUL06 | 366 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-039 | Design Seal Template | 01MAR05A | 20 | 31MAR05A | | | 100 | 2,480.00 | 2,480.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-141 | Fabricate Seal Template and ship to MTM | 01MAR05A | 65 | 31MAR05A | | | 100 | 4,240.11 | 4,240.11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-4 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | -49,000.00 | -49,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 - Conventional Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1301 - TF Design-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| + Preliminary Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01OCT03A | 355 | 28FEB05A | | | 100 | 471,974.00 | 471,974.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-01 | TF Detailed Drawings | 01MAR05A | 62 | 31MAY05A | | | 100 | 19,830.00 | 19,830.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-02 | Develop Subassembly Process | 01MAR05A | 57 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-09 | Electrical Test 1st Sample | 01MAR05A | 2 | 31MAR05A | | | 100 | 596.16 | 596.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-10 | Ship 1st Sample | 01MAR05A | 5 | 31MAR05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-11 | Machine Copper Bars 2nd Sample | 01MAR05A | 1 | 31MAR05A | | | 100 | 596.16 | 596.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-12 | Turn to Turn and Ground Wrap 2nd Sample | 01MAR05A | 7 | 31MAR05A | | | 100 | 8,346.24 | 8,346.24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-13 | Impregnate and Complete Sample 2nd Sample | 01MAR05A | 3 | 31MAR05A | | | 100 | 3,576.96 | 3,576.96 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-14 | Update Analysis for Front Puller | 01MAR05A | 3 | 31MAR05A | | | 100 | 3,843.00 | 3,843.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-15 | Lead Transition Stress Analysis | 01MAR05A | 44 | 29APR05A | | | 100 | 5,124.00 | 5,124.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-16 | Honeycomb InsulationStress Analysis | 01MAR05A | 4 | 31MAR05A | | | 100 | 5,124.00 | 5,124.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-18 | Electrical Test 2nd Sample | 01MAR05A | 1 | 31MAR05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-19 | Ship 2nd Sample | 01MAR05A | 5 | 31MAR05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-20 | Test 1st Sample | 01MAR05A | 44 | 29APR05A | | | 100 | 21,162.00 | 21,162.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301R-12 | Build Test Fixture | 01FEB05A | 43 | 31MAR05A | | | 100 | 6,610.00 | 6,610.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-01B | Redesign Lead Stems | 01MAR05A | 62 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-01C | Lead Stem Detail Dwgs | 01MAR05A | 87 | 30JUN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-01D | Test Lead Stem Support Blocks | 01JUN05A | 87 | 30JUN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-04 | Final Drawing Check | 01MAR05A | 57 | 31MAY05A | | | 100 | 6,610.00 | 6,610.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-06 | Complete ICDs | 01MAR05A | 106 | 29JUL05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-17 | Resolve Tolerance Issues | 01MAR05A | 97 | 15JUL05A | | | 100 | 6,610.00 | 6,610.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-21 | Test 2nd Sample | 01APR05A | 72 | 13JUL05A | | | 100 | 21,162.00 | 21,162.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-03 | Layout Subassembly Fixture | 25MAY05A | 26 | 30JUN05A | | | 100 | 5,288.00 | 5,288.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301R-31 | Review and Approve Coil Spec | 31MAY05A | 1 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-70 | TF Conductor FDR | | 0 | 09JUN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 131-012C | Wedge Casting FDR | | 0 | 13JUL05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-08 | Resolove PDR Chits | 01MAR05A | 144 | 31AUG05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-22 | Evaluate Results | 01APR05A | 121 | 31AUG05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 131-012 | Comprehensive WBS 13 TF FDR | | 0 | 12AUG05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-50 | Engineering LOE | 02APR05A | 150 | 30SEP05A | | | 100 | 49,575.00 | 49,575.00 | KALISH=300 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163-001 | Title I design CS sprt struc | 01DEC03A | 341 | 30SEP04A | | | LOE | 45,035.13 | 45,035.13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301-0002 | Apr-Sept MIE Cost ORNL | 01APR03A | 64 | 30SEP03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301-0003 | Apr-Sept MIE Cost PPPL | 01APR03A | 64 | 30SEP03A | | | 100 | 91,660.00 | 91,660.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:09

ECP-41 baseline
xecp-39 baseline
Progress Bar
Critical Activity

EC41

NCSX

Sheet 7 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|---|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | |
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301-FY04 | FY04 cost variance | 01OCT03A | 64 | 30SEP04A | | | 100 | 27,000.00 | 27,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design Closeout | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-05 | Analysis Check | 01MAR05A | 174 | 01NOV05 | 993 | 90 | | 23,956.41 | 26,618.23 | Dahlgren=160 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301R-37 | Prepare Coil Spec | 01MAR05A | 174 | 01NOV05 | 342 | 85 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-84 | TF Coil Fabrication & assy package approved | 02NOV05 | 5 | 08NOV05 | 341 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-5 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 120,000.00 | 120,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1350 TF Coil Fab Preparation-CHRZANOWSKI | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-100 | Design tooling & winding facility | 01MAR05A | 152 | 31AUG05A | | 100 | | 96,961.10 | 96,961.10 | designer =576 ; chrzanowski =230hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-605 | Install winding table | 01JUN05A | 50 | 30JUN05A | | 100 | | 24,655.80 | 24,655.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-100.1 | Design tooling & winding facility | 01SEP05A | 43 | 31OCT05 | 347 | 77* | | 38,160.91 | 49,050.02 | designer =360 ; chrzanowski =58hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-500 | Recondition turnng fixture | 21MAR05A | 88 | 30JUN05A | | 100 | | 33,232.20 | 33,232.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-505 | Winding Clamps | 02MAY05A | 130 | 01NOV05 | 357 | 60 | | 12,751.11 | 21,251.86 | EM//TB =80hr ; EM//SM =80hr ; 41=05\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-600 | Build Cleanroom | 28MAR05A | 143 | 14OCT05 | 369 | 95 | | 41,955.23 | 44,291.53 | EM//TB =220hr ; EM//SM =148hr ; 41=05\$K ; ee/tb=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-510 | Taping Machine Conditioning | 16DEC05* | 5 | 22DEC05 | 322 | | | 0.00 | 31,220.60 | EM//TB =160hr ; EM//SM =80hr ; EE//TB =80hr ; 41=01\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-515 | Winding mandrel | 01JUL05A | 93 | 23DEC05 | 321 | 30 | | 8,318.43 | 30,930.60 | EM//TB =160hr ; EM//SM =120hr ; 41=05\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-520 | Misc tools & equip | 08SEP05A | 69 | 15DEC05 | 327 | 70 | | 2,832.54 | 45,605.41 | 41=03\$K ; machinist=144; em/tb=300 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-610 | Setup copper delivery system | 01NOV05* | 15 | 21NOV05 | 343 | | | 0.00 | 11,240.32 | EM//TB =58hr ; EM//SM =38hr ; 41=01\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-615 | Install taping machine | 01NOV05* | 15 | 21NOV05 | 343 | | | 0.00 | 11,240.32 | EM//TB =58hr ; EM//SM =38hr ; 41=01\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-089 | Fab Lift Fixture | 19DEC05 | 5 | 23DEC05 | 321 | | | 0.00 | 11,727.36 | em/tb=144 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-620 | Complete setup of facility | | 0 | 23DEC05* | 321 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1350-525 | TF mold (2) | 01NOV05* | 44 | 11JAN06 | 347 | | | 0.00 | 123,390.00 | 41=\$90 (for 2) 41=10\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-080 | Design Assy Fixture | 03JAN06* | 20 | 30JAN06 | 430 | | | 0.00 | 32,432.40 | designer=120+ 160 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-086 | Fab/Assemble Fixture | 31JAN06 | 19 | 24FEB06 | 430 | | | 0.00 | 43,708.00 | em/tb=200; M&S=20k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-088 | Setup Wedge Casting Fixture & test | 27FEB06 | 5 | 03MAR06 | 430 | | | 0.00 | 19,545.60 | em/tb=240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-7 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 135,000.00 | 135,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1351 - TF Coil Fabr Supplies-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TF Materials & Supplies | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-72 | TF Conductor Procurement Package approved | 31MAY05A | 5 | 31MAY05A | | 100 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-74 | Prepare & issue TF Conductor RFP | 31MAY05A | 23 | 03JUN05A | | 100 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-76 | Evaluate bids and award TF conductor | 06JUN05A | 0 | 30JUN05A | | 100 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-77 | Award TF conductor | | 0 | 30JUN05A | | 100 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-529 | Coil Supplies- Deliver Copper Conductor(PE005935 | 01JUL05A | 75 | 14OCT05 | 309 | 100 | | 133,864.50 | 133,864.50 | m&s=\$104.5k (for 20 coils) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-78 | TF Wedge Plate procurement package approved | 29JUL05A | 5 | 29JUL05A | | 100 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-80 | Prepare and Issue TF Wedge Plate RFP | 12AUG05A | 5 | 18AUG05A | | 100 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301FD-82 | Evaluate and award TF Wedge Plate Fabr | 02DEC05* | 41 | 06FEB06 | 348 | | | 0.00 | 0.00 | ▬ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-85C | Award TF Castings | | 0 | 06FEB06 | 349 | | | 0.00 | 0.00 | ▽ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1351-85D | Vendor Fab TF Castings | 07FEB06 | 100 | 27JUN06 | 349 | | | 0.00 | 271,458.00 | ▬ M&S=198k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-------------|-------------------------------|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|---|----------------|----------|----|---------|-----|--|--|------|------------|--|--|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | |
| | | | | | | | | | | MCWF-441 | A6-MTK-casting | 20FEB06* | 75 | 05JUN06 | 157 | | | 0.00 | 142,920.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-451 | A6-MTM - machining/inspection | 19JUN06 | 70 | 26SEP06 | 148 | | | 0.00 | 155,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-461 | A6-Receive at PPPL | | 0 | 28SEP06 | 148 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-321 | B2-MTK-casting | 08MAR06* | 75 | 21JUN06 | 151 | | | 0.00 | 142,920.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-331 | B2-MTM - machining/inspection | 18JUL06 | 75 | 31OCT06 | 134 | | | 0.00 | 154,910.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-341 | B2-Receive at PPPL | | 0 | 02NOV06 | 134 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-471 | B3-MTK-casting | 23MAR06* | 75 | 07JUL06 | 202 | | | 0.00 | 142,920.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-481 | B3-MTM - machining/inspection | 16AUG06 | 70 | 22NOV06 | 175 | | | 0.00 | 154,910.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-491 | B3-Receive at PPPL | | 0 | 28NOV06 | 175 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-501 | B4-MTK-casting | 01MAY06* | 75 | 15AUG06 | 192 | | | 0.00 | 142,920.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-511 | B4-MTM - machining/inspection | 15SEP06 | 70 | 02JAN07 | 171 | | | 0.00 | 154,910.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-521 | B4-Receive at PPPL | | 0 | 04JAN07 | 171 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-531 | B5-MTK-casting | 01JUN06* | 75 | 15SEP06 | 204 | | | 0.00 | 142,920.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-541 | B5-MTM - machining/inspection | 27SEP06 | 70 | 12JAN07 | 197 | | | 0.00 | 154,910.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-551 | B5-Receive at PPPL | | 0 | 17JAN07 | 197 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-561 | B6-MTK-casting | 15JUN06* | 75 | 29SEP06 | 253 | | | 0.00 | 142,920.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-571 | B6-MTM - machining/inspection | 01NOV06 | 70 | 16FEB07 | 231 | | | 0.00 | 154,910.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF-581 | B6-Receive at PPPL | | 0 | 21FEB07 | 231 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C-501B1 | Last MCWF Delivered | | 0 | 21FEB07 | 231 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | <div style="text-align: center;"> <p>.....</p> <p>▼ LAST MODULAR COIL WINDING FORM DELIVERED</p> <p>LEVEL 2 DOE MILESTONE</p> <p>PEP DATE = JUNE 2007</p> <p>.....</p> </div> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Job: 1451 - Mod Coil Winding-CHRZANOWSKI | | | | | | | | | | |
|---|--|----------|----|----------|-----|---|---|----------|-----------|-----------------|
| Station 1 Prep casing & Install Cladding | | | | | | | | | | |
| C1RW | C1 rework | 03OCT05 | 5 | 07OCT05 | 131 | 1 | 7 | 1,348.27 | 45,808.88 | |
| 1451TRAIN | Training for winding teams | 25JUL05A | 3 | 29JUL05A | | | | 0.00 | 0.00 | |
| P1-001 | Rec C1, Prep & Instl Cladding>>@125% 1 shift | 10OCT05 | 23 | 09NOV05 | 131 | 1 | 7 | 3,668.18 | 52,402.56 | EM/TB = 672 hrs |
| P1-091 | Receive C2, Prep & Instl Cladding | 30NOV05 | 11 | 14DEC05 | 145 | 2 | | 0.00 | 44,303.36 | EM/TB = 544 hrs |
| P2-091 | Receive C3, Prep & Instl Cladding | 16JAN06 | 11 | 30JAN06 | 152 | 2 | | 0.00 | 44,303.36 | EM/TB = 544 hrs |
| P3-091 | Receive C4, Prep & Instl Cladding | 02MAR06 | 11 | 16MAR06 | 146 | 2 | | 0.00 | 24,350.56 | EM/TB = 299hrs |
| P1-121 | Receive C5, Prep & Instl Cladding | 17MAR06 | 11 | 31MAR06 | 155 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P2-031 | Receive C6, Prep & Instl Cladding | 03APR06 | 11 | 17APR06 | 160 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P2-001 | Receive A1, Prep & Instl Cladding | 11MAY06 | 11 | 25MAY06 | 143 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P3-001 | Receive A2, Prep & Instl Cladding | 09JUN06 | 11 | 23JUN06 | 143 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P3-031 | Receive A3, Prep & Instl Cladding | 26JUN06 | 11 | 11JUL06 | 159 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P1-031 | Receive B1, Prep & Instl Cladding | 20JUL06 | 11 | 03AUG06 | 162 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P3-121 | Receive A4, Prep & Instl Cladding | 21AUG06 | 11 | 05SEP06 | 154 | 2 | | 0.00 | 24,350.56 | EM/TB = 299 hrs |
| P1-061 | Receive A5, Prep & Instl Cladding | 20SEP06 | 11 | 04OCT06 | 144 | 2 | | 0.00 | 24,654.94 | EM/TB = 299 hrs |
| P1-151 | Receive A6, Prep & Instl Cladding | 05OCT06 | 11 | 19OCT06 | 144 | 2 | | 0.00 | 24,882.78 | EM/TB = 299 hrs |
| P2-121 | Receive B2, Prep & Instl Cladding | 03NOV06 | 11 | 17NOV06 | 134 | 2 | | 0.00 | 24,882.78 | EM/TB = 299 hrs |
| P2-061 | Receive B3, Prep & Instl Cladding | 29NOV06 | 11 | 13DEC06 | 175 | 2 | | 0.00 | 24,882.78 | EM/TB = 299 hrs |
| P2-151 | Receive B4, Prep & Instl Cladding | 05JAN07 | 11 | 19JAN07 | 171 | 2 | | 0.00 | 24,882.78 | EM/TB = 299 hrs |

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days= 1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|----------------|----------------------|-----------------|--------------------------------------|--------|----------------------------|---------------------|--------------|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-061 | Receive B5, Prep& Instl Cladding | 22JAN07 | 11 | 05FEB07 | 195 | 2 | | 0.00 | 24,882.78 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-151 | Receive B6, Prep& Instl Cladding | 22FEB07 | 11 | 08MAR07 | 231 | 2 | | 0.00 | 24,882.78 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-000 | ECP36 holes for cooling lines included in above | 03NOV05* | 1 | 03NOV05 | 986 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Station 2-Winding, Instl Chill Plates,Tubing,Bag | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-011 | Wind coil C1>>@150% | 10NOV05 | 53 | 02FEB06 | 131 | 2 | | 0.00 | 118,006.56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-011J | Complete Winding First Modular Coil | | 0 | 02FEB06 | 131 | 2 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-020 | Instl Chill Plates,Tubing, Bag C1>>@150% | 03FEB06 | 18 | 28FEB06 | 131 | 2 | | 0.00 | 41,371.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-101 | Wind coil C-3 | 01MAR06 | 35 | 18APR06 | 131 | 2 | | 0.00 | 116,377.76 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-110 | Instl Chill Plates,Tubing,Bag C3 | 19APR06 | 12 | 04MAY06 | 131 | 2 | | 0.00 | 41,371.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-131 | Wind coil C5 | 05MAY06 | 35 | 23JUN06 | 131 | 2 | | 0.00 | 99,031.04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-140 | Instl Chl Plates,Tubing, Bag C5 | 26JUN06 | 12 | 12JUL06 | 131 | 2 | | 0.00 | 34,856.32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-011 | Wind coil A2 | 13JUL06 | 35 | 30AUG06 | 131 | 2 | | 0.00 | 99,031.04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-020 | Instl Chill Plates,Tubing, Bag A2 | 31AUG06 | 12 | 18SEP06 | 131 | 2 | | 0.00 | 34,856.32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-041 | Wind coil B1 | 19SEP06 | 35 | 06NOV06 | 131 | 2 | | 0.00 | 100,638.94 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-041JOUL | JOULE FY07 Cmplt winding one-half modular coils | | 0 | 06NOV06 | 131 | 2 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-050 | Instl Chl Plates,Tubing, Bag B1 | 07NOV06 | 12 | 22NOV06 | 131 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-071 | Wind coil B2 | 27NOV06 | 35 | 22JAN07 | 131 | 2 | | 0.00 | 101,195.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-080 | Instl Chl Plates,Tubing,Bag B2 | 23JAN07 | 12 | 07FEB07 | 131 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-071 | Wind coil B3 | 08FEB07 | 35 | 28MAR07 | 141 | 2 | | 0.00 | 101,195.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-080 | Instl Chill Plates,Tubing,Bag B3 | 29MAR07 | 12 | 13APR07 | 141 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-071 | Wind coil B5 | 16APR07 | 35 | 04JUN07 | 146 | 2 | | 0.00 | 101,195.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-080 | Instl Chill Plates,Tubing,Bag B5 | 05JUN07 | 12 | 20JUN07 | 146 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-161 | Wind coil A6 | 21JUN07 | 35 | 09AUG07 | 146 | 2 | | 0.00 | 101,195.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-170 | Instl Chill Plates,Tubing,Bag A6 | 10AUG07 | 12 | 27AUG07 | 146 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 174-037 | Modular Coil local I&C -Install (from wbs 143) | 03FEB06 | 348* | 20JUN07 | 147 | | | 0.00 | 69,734.93 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SSD-ST2 | Second shift cost differential | 10NOV05 | 449* | 27AUG07 | 146 | | | 0.00 | 32,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Station 3-Winding, Instl Chill Plates,Tubing,Bag | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-101 | Wind coil C-2>>@125% | 15DEC05 | 46 | 24FEB06 | 145 | 2 | | 0.00 | 116,377.76 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-110 | Instl Chill Plates,Tubing,Bag C2>>@125% | 27FEB06 | 15 | 17MAR06 | 145 | 2 | | 0.00 | 41,371.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-101 | Wind coil C4 | 20MAR06 | 35 | 05MAY06 | 145 | 2 | | 0.00 | 99,031.04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-110 | Instl Chill Plates,Tubing, Bag C4 | 08MAY06 | 12 | 23MAY06 | 145 | 2 | | 0.00 | 34,856.32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-011 | Wind coil A1 | 26MAY06 | 35 | 17JUL06 | 143 | 2 | | 0.00 | 99,031.04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-020 | Instl Chill Plates,Tubing, Bag A1 | 18JUL06 | 12 | 02AUG06 | 143 | 2 | | 0.00 | 34,856.32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-041 | Wind coil A3 | 03AUG06 | 35 | 21SEP06 | 143 | 2 | | 0.00 | 99,031.04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-050 | Instl Chl Plates,Tubing, Bag A3 | 22SEP06 | 12 | 09OCT06 | 143 | 2 | | 0.00 | 35,237.24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-131 | Wind coil A4 | 10OCT06 | 35 | 29NOV06 | 143 | 2 | | 0.00 | 101,195.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-140 | Instl Chl Plates,Tubing, Bag A4 | 30NOV06 | 12 | 15DEC06 | 143 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-131 | Wind coil A5 | 18DEC06 | 35 | 12FEB07 | 143 | 2 | | 0.00 | 101,195.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-140 | Instl Chl Plates,Tubing, Bag A5 | 13FEB07 | 12 | 28FEB07 | 143 | 2 | | 0.00 | 35,618.16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10

EC41

NCSX

Sheet 26 of 53

ECP-41 Baseline

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | |
|---|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|----------------------------|---|---|---|---|---|---|---|---|---|---|---|------------------|---|---|---|---|---|---|---|---|---|---|---|-----------------|---|---|---|---|---|---|---|---|---|---|---|----------------------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.221 | HP Coverage in the TFTR TC LOE FY08 | 01OCT07* | 251 | 30SEP08 | 261 | | | 0.00 | 154,583.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | sh/tb=1300 (.75 fte) | | | | | | | | | | | | | | | |
| 181.100 | PPPL EM LOE FY04 | 13OCT03A | 242 | 30SEP04A | | | LOE | 77,518.74 | 77,518.74 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.110 | PPPL EM LOE FY05 | 01OCT04A | 249 | 30SEP05A | | | LOE | 9,625.20 | 9,625.20 | Viola=60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.120 | PPPL EM LOE FY06 | 01DEC05* | 209 | 02OCT06 | 760 | | | 0.00 | 204,416.14 | Viola=1178 85% for FY06 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.2A | Procedure for VV prep | 03OCT05* | 15 | 21OCT05 | 355 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.2B | Procedure for MC HP subassy | 01AUG06* | 15 | 21AUG06 | 231 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.2C | Procedure for MC instl on VV | 01SEP06* | 15 | 22SEP06 | 258 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.2D | Procedure for TF HP sub assy | 02OCT06* | 15 | 20OCT06 | 277 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.2E | Procedure for Final FP assy | 02JAN07* | 15 | 22JAN07 | 211 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.121 | PPPL EM LOE FY07 | 02OCT06* | 249 | 28SEP07 | 512 | | | 0.00 | 260,099.10 | | | | | | | | | | | | | Viola=1467 (85%) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.122 | PPPL EM LOE FY08 | 01OCT07* | 187 | 30JUN08 | 325 | | | 0.00 | 200,288.00 | | | | | | | | | | | | | | | | | | | | | | | | | Viola=1100(85%) | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-28 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 57,000.00 | 57,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1803- FP Assy Tool/Constructability-BROWN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.00-VV Prep Station | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.01 | Concept definition and requirements | 01FEB05A | 10 | 28FEB05A | | | 100 | 16,056.00 | 16,056.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.02 | VV Support Fixture - model design& drawing detai | 01FEB05A | 73 | 31MAY05A | | | 100 | 13,604.00 | 13,604.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.04 | Metrology -sightline layout metrology support | 13APR05A | 18 | 31MAY05A | | | 100 | 25,502.00 | 25,502.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.05 | Structural / Seismic Analysis check | 01FEB05A | 86 | 31MAY05A | | | 100 | 13,220.00 | 13,220.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.06 | Design review PDR VV Prep Station | 01AUG05A | 0 | 10AUG05A | | | 100 | 1,983.00 | 1,983.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.09 | Safety Review documentation / presentation | 02SEP05A | 10 | 15SEP05A | | | 100 | 2,644.00 | 2,644.00 | BROWN =16hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.061 | Design review FDR VV Prep Station | 16SEP05A | 2 | 19SEP05A | | | 100 | 1,983.00 | 1,983.00 | BROWN =12hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.07 | Design check and sign-off | 20SEP05A | 14 | 07OCT05 | 325 | | 90 | 3,196.49 | 3,551.65 | BROWN =16hr ; MORRIS =08 ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.10 | Fab / Design Review - follow-up activities | 20SEP05A | 14 | 07OCT05 | 346 | | 99 | 6,911.10 | 6,980.91 | BROWN =16hr ; MORRIS =40 ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.08 | Prep & Issue dwgs.and requisition | 10OCT05* | 21 | 07NOV05 | 325 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-1.12 | PPPL FAB - VV support Fixture (1) | 08NOV05 | 20 | 05DEC05 | 342 | | | 0.00 | 23,307.00 | 41=17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.00-Half Period Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.01 | Concept definition and requirements | 03JAN05A | 52 | 28FEB05A | | | 100 | 16,056.00 | 16,056.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.02 | MC Holding Fixture - model design and drawing | 01FEB05A | 79 | 29APR05A | | | 100 | 21,728.00 | 21,728.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.04 | Metrology - sightline layout design details metr | 01AUG05A | 77 | 30SEP05A | | | 100 | 15,209.60 | 15,209.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.05 | Structural / Seismic Analysis check | 24OCT05* | 21 | 21NOV05 | 286 | | | 0.00 | 13,924.80 | ANALYST =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.06 | PDR Half Period Assy | 07DEC05* | 1 | 07DEC05 | 280 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.061 | FDR Half Period Assy | 22NOV05 | 24 | 04JAN06 | 286 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.08A | Prep & Issue Spec,dwgs,and requisition | 05JAN06 | 3 | 09JAN06 | 286 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.08 | Procurement Lead Time and Award | 10JAN06 | 40 | 06MAR06 | 286 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-2.11 | Fab MC HP Assy Fixtures (1) | 07MAR06 | 65 | 06JUN06 | 286 | | | 0.00 | 31,889.46 | 41=23.62 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.00-MC Installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.01 | Concept definition and requirements | 25OCT04A | 5 | 29OCT04A | | | 100 | 6,610.00 | 6,610.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.02 | MC Turning Fixture and base - model design and d | 15NOV04A | 48 | 31JAN05A | | | 100 | 1,983.00 | 1,983.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.03 | MC Gantry Crane - model design and drawing detai | 29NOV04A | 40 | 31JAN05A | | | 100 | 14,265.00 | 14,265.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.04 | VV support stand - model design and drawing deta | 29NOV04A | 104 | 29APR05A | | | 100 | 8,849.00 | 8,849.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.05 | Platform - design and drawing details | 01FEB05A | 7 | 29APR05A | | | 100 | 9,179.50 | 9,179.50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10




EC41


NCSX

Sheet 31 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days= 1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | FY07 | | | | FY08 | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|--------------------------------------|--------|----------------------------|---------------------|--------------|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.084 | Industry Info Meeting | 21FEB05A | 1 | 21FEB05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.10 MC Turning Fixture-Industry Option | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.10A | Issue dwgs | 02MAY05A | 30 | 31MAY05A | | | 100 | 20,243.80 | 20,243.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 180303.10A | Issue RFP | | 0 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.10C | Proposals Due | | 0 | 17JUN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.14 | DECISION ON APPROACH | | 0 | 31AUG05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.20 MC Turning Fixture-Crane Option | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.30 | Develop Crane Design Option | 01MAY05A | 6 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.33 | Design Equivalent Test Simulation Model | 16MAY05A | 33 | 17JUN05A | | | 100 | 6,416.80 | 6,416.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.36 | Design Test Track | 20JUN05A | 7 | 24JUN05A | | | 100 | 6,416.80 | 6,416.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.39 | Fab Test Track | 27JUN05A | 24 | 29JUL05A | | | 100 | 56,326.60 | 56,326.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.40 | Site Prep | 27JUN05A | 5 | 30JUN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.43 | Assembly of Test Article | 29JUL05A | 5 | 29JUL05A | | | 100 | 11,923.20 | 11,923.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.46 | Metrology set-up | 29JUL05A | 5 | 29JUL05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.49 | Run Test | 29JUL05A | 3 | 29JUL05A | | | 100 | 11,004.00 | 11,004.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.50 | Test Evaluation and Write up | 31AUG05A | 0 | 31AUG05A | | | 100 | 2,566.72 | 2,566.72 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.52 | DECISION ON APPROACH | | 0 | 31AUG05A | | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.15 | MC Crane load support sys | 10OCT05* | 25 | 11NOV05 | 293 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.60 | Laser Screen Guide Mods | 14NOV05* | 8 | 23NOV05 | 293 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.62 | VV support stand and misc fixtures | 28NOV05* | 10 | 09DEC05 | 293 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.64 | Platform for flange bolting | 12DEC05* | 14 | 06JAN06 | 293 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.66 | Metrology layout | 09JAN06* | 10 | 20JAN06 | 293 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.07 | Seismic Analysis check | 23JAN06* | 15 | 10FEB06 | 293 | | | 0.00 | 27,849.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.15B | PDR Turning fixture & Base | | 0 | 10FEB06* | 293 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.15E | FDR Turning fixture & Base | | 0 | 08MAR06* | 275 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.07A | Prep Procurement Pkg | 09MAR06* | 35 | 26APR06 | 275 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.08A | Issue RFP | | 0 | 26APR06 | 275 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.08B | Relieve & Evaluate Bids | 27APR06 | 25 | 01JUN06 | 275 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.15D | Award Fabrication Contract | | 0 | 02OCT06* | 189 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-3.15C | Fab Crane Support & Laser screens | 03OCT06* | 65 | 11JAN07 | 189 | | | 0.00 | 31,258.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.00-TF HP Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.01 | Concept definition and requirements | 01MAR05A | 5 | 28MAR05A | | | 100 | 10,704.00 | 10,704.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.03 | TF HP support turning fixture - model design d | 01APR05A | 15 | 30JUN05A | | | 100 | 14,265.00 | 14,265.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.002 | TF Rotation Fixture plus dwgs start | 02MAY05A | 129 | 30SEP05A | | | 100 | 32,592.00 | 32,592.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.06 | TF Rotation Fixture plus dwgs complete | 23JAN06* | 15 | 10FEB06 | 351 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.06A | Metrology layout | 13FEB06* | 10 | 24FEB06 | 370 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.07 | Structural / Seismic Analysis check | 13FEB06* | 30 | 24MAR06 | 351 | | | 0.00 | 13,924.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.08 | PDR Final FP Assy | 28FEB06 | 1 | 28FEB06* | 369 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.081 | FDR Final FP Assy | 11APR06 | 1 | 11APR06* | 340 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.10A | Prep & Issue Spec,dwgs,and req-pltfm&sprts | 09OCT06* | 10 | 20OCT06 | 214 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.13 | FAB-TF Support Stands (1) | 23OCT06 | 65 | 31JAN07 | 214 | | | 0.00 | 13,230.15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



Run Date 16DEC05 08:10




EC41

NCSX

Sheet 32 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|---|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.00-Final FP Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.02 | MC Support Stand - model design and drawing deta | 01APR05A | 89' | 31MAY05A | | | 100 | 14,265.00 | 14,265.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.001 | Concept definition and requirements | 02MAY05A | 10 | 31MAY05A | | | 100 | 10,704.00 | 10,704.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-4.04 | FP Assembly platform - model design drawing det | 01AUG05A | 65' | 30SEP05A | | | 100 | 21,397.50 | 21,397.50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.003 | MC support stand | 06MAR06* | 25' | 07APR06 | 261 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.004 | Structural Analysis | 17MAY06* | 8' | 26MAY06 | 254 | | | 0.00 | 13,924.80 | Analyst=80hrs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.005 | PDR | 30MAY06 | 5 | 05JUN06* | 254 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.006 | FDR | 05JUL06 | 5 | 11JUL06* | 234 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.007 | Pre & Issue Specs and Dwgs | 12JUL06 | 5 | 18JUL06 | 234 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.008 | Procurement Lead Time | 19JUL06 | 40 | 12SEP06 | 234 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.009 | Fabricate | 02OCT06* | 65 | 10JAN07 | 221 | | | 0.00 | 52,714.95 | 41=\$38.45 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.100 | FP Assy Platform | 10APR06* | 20' | 05MAY06 | 261 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.200 | Metrology layout/support stand dwgs | 08MAY06* | 5' | 12MAY06 | 264 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6.00-Interface/Test Activities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.01 | Finalize TFTR test cell FPA assembly layout draw | 01JUN05A | 42' | 29JUL05A | | | 100 | 9,066.40 | 9,066.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.03 | Design MC assy test components | 01JUN05A | 25' | 30JUN05A | | | 100 | 32,112.00 | 32,112.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.04 | Fab - Test Articles | 01JUL05A | 65' | 30SEP05A | | | 100 | 19,215.00 | 19,215.00 | 41=\$15k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.02A | Generate as built spherical seat dwg | 04NOV05* | 8' | 15NOV05 | 422 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.05 | Run test/metrology measurements | 01NOV05* | 26' | 08DEC05 | 968 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-5.02 | TFTR Test Cell FPA arrgmt dwg | 05JUN06* | 15' | 23JUN06 | 834 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7.00-Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-7.01 | Meetings Prep and Reporting | 01NOV04A | 230' | 30SEP05A | | | LOE | 114,037.05 | 114,037.05 | BROWN =341hr ; MORRIS =238 ; PAUL =190 ; Fan=84 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-7.02 | Develop and maintain concept definition document | 01NOV04A | 230' | 30SEP05A | | | LOE | 9,915.00 | 9,915.00 | BROWN =60hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-7.03 | Develop and maintain assembly plan document | 01NOV04A | 349' | 30SEP05A | | | LOE | 9,254.00 | 9,254.00 | BROWN =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-7.04 | Mike Cole's FY05 on-site involvement in assembly | 01NOV04A | 230' | 30SEP05A | | | LOE | 24,800.00 | 24,800.00 | COLE =160hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-7.10 | Tom Brown Engineering | 03OCT05* | 250' | 29SEP06 | 765 | | | 0.00 | 189,377.28 | Tom Brown=1088 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1803-7.20 | Design Activity | 03OCT05* | 250' | 29SEP06 | 765 | | | 0.00 | 149,999.85 | Designer=1295 (75%) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Tooling Design & Fabrication | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 713A.040 | General procurements | 02OCT06* | 498 | 26SEP08 | 263 | | | 0.00 | 10,410.00 | 41=\$7.5k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 713A.050 | Welding tools, materials & equip | 02OCT06* | 498 | 26SEP08 | 263 | | | 0.00 | 10,410.00 | 41=\$7.5k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 713A.060 | Instl He gas piping from NSTX to D-site to NOT R | 02OCT06* | 65 | 10JAN07 | 270 | | | 0.00 | 0.00 | no longer req'd | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-29 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | -148,000.00 | -148,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1804-FP Assy Measurement Sys-RAFTOPOULOS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Metrology | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.010 | Final Design Measurement systems | 19JAN04A | 181' | 30SEP04A | | | LOE | 26,000.00 | 26,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.011 | 3-D Scanner/Faro Arm FDR | | 0 | 30JAN04A | | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.015 | Prepare Requisition 3-D scanner & Romer Arm | 30JAN04A | 10 | 30JAN04A | | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.030 | Deliver 3-D Scanner & Romer Arm | 01APR04A | 10' | 30APR04A | | | 100 | 171,990.00 | 171,990.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.030A | Romer Arm Training | 06JUL04A | 3' | 08JUL04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.031 | Metrology Software Review | | 0 | 30JAN04A | | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740.032 | Prepare Met Software Requisition | 30JAN04A | 10 | 30JAN04A | | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10



EC41

NCSX

Sheet 33 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | S | | | | O | | | | N | | | | D | | | | S | | | | O | | | | N | | | | D | | | |
| | | | | | | | | | | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | | | | |
| 1901-ECP16 | ecp16 | 01OCT03A | 250* | 30SEP04A | | | LOE | 30,000.00 | 30,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 191 - Stellarator Core Management & Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 191-4 | LOE-FY04 WBS 191-4 Management Activities | 01OCT03A | 250* | 30SEP04A | | | LOE | 101,500.00 | 101,500.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0191-5 | LOE-FY05 WBS 191 | 01OCT04A | 249* | 30SEP05A | | | LOE | 175,500.00 | 175,500.00 | NELSON 1100 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0191-6 | LOE-FY06 WBS 191 | 03OCT05* | 249* | 29SEP06 | 514 | | LOE | 0.00 | 197,774.00 | NELSON 1100 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0191-6X | LOE-FY07 WBS 191 | 03OCT06* | 247 | 27SEP07 | 513 | | LOE | 0.00 | 201,498.00 | NELSON 1100 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0191-7 | LOE-FY08 WBS 191 | 03OCT07* | 247 | 26SEP08 | 263 | | LOE | 0.00 | 99,976.00 | NELSON 488 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 191-8 | LOE-FY089 WBS 191 | 03OCT08* | 130 | 02APR09 | 129 | | LOE | 0.00 | 51,804.00 | NELSON 244 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192 - Stellarator Core Integration & Analysis | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-4 | LOE-FY05 WBS 192-4 Design Integration Activities | 01OCT03A | 250* | 30SEP04A | | | LOE | 234,660.11 | 234,660.11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5 | LOE-FY05 WBS 192-5 VV & Coil Services Integr | 01OCT03A | 250* | 30SEP04A | | | LOE | 36,676.65 | 36,676.65 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6 | LOE-FY05 WBS 192-6 Integrated Analysis | 01OCT03A | 271 | 30SEP04A | | | LOE | 42,333.00 | 42,333.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.07 | Time constant calcs using SPARK | 01APR04A | 42* | 28MAY04A | | | 100 | 6,180.00 | 6,180.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.08 | Indep check time constant calcs using EDDYCUFF | 01MAY04A | 138* | 30SEP04A | | | 100 | 10,295.20 | 10,295.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.09 | Revised VV geometry | 02FEB04A | 6 | 27FEB04A | | | 100 | 3,090.00 | 3,090.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.10 | MC interf during assly, geometry, assly trajecto | 02FEB04A | 31 | 27FEB04A | | | 100 | 32,957.60 | 32,957.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.11 | Range of motion reqts for Assly MC fixture. | 02FEB04A | 20 | 27FEB04A | | | 100 | 17,507.60 | 17,507.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.12 | Final Check & Verification | 01MAY04A | 6 | 28MAY04A | | | 100 | 3,708.00 | 3,708.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.2 | Final Mod Coil Trajectories | | 0 | 27FEB04A | | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.5 | Structural Design criteria | | 0 | 28MAY04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.01 | Document coil tolerance and trim coil requiremen | 01MAR04A | 357* | 29JUL05A | | | 100 | 19,284.37 | 19,284.37 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.02 | Check critical coil tolerance calculations. | 01APR04A | 207* | 31JAN05A | | | 100 | 11,098.48 | 11,098.48 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.03 | Method for determining current center | 01FEB04A | 234* | 30DEC04A | | | 100 | 86,626.35 | 86,626.35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.06 | Coil positions to minimize islands. | 02FEB04A | 270 | 28FEB05A | | | 100 | 66,401.76 | 66,401.76 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.031 | Demo Method for current center on TRC | 18JUN05A | 89* | 21OCT05 | 1,000 | | 90 | 63,897.89 | 70,997.65 | ea/em tbd=80 ;81=36.36 strickler=80;em/sm=80 cole=1200; Jones=400 ornlm&s=\$29.95 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-5 | LOE-FY05 WBS 192 | 01OCT04A | 249* | 30SEP05A | | | LOE | 280,350.00 | 280,350.00 | ea/em tbd=80 ;81=36.36 strickler=80;em/sm=80 cole=1200; Jones=400 ornlm&s=\$29.95 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-6 | LOE-FY06 WBS 192 | 03OCT05* | 249* | 29SEP06 | 519 | | LOE | 0.00 | 312,481.45 | cole=1600 ornlm&s=\$29.95 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-6X | LOE-FY07 WBS 192 | 03OCT06* | 242 | 20SEP07 | 518 | | LOE | 0.00 | 158,033.60 | cole=667 ornlm&s=\$29.95 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-7 | LOE-FY08 WBS 192 | 03OCT07* | 242 | 19SEP08 | 268 | | LOE | 0.00 | 151,531.40 | cole=600 ornlm&s=\$29.95 ;35=5 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-99 | LOE-FY09 | 01OCT08* | 130 | 31MAR09 | 131 | | LOE | 0.00 | 101,860.00 | COLE=400; orn135=3 orn141=\$20k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-31 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 9,000.00 | 9,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 - Plasma Heating, Fueling & Vac Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 - Fueling Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 2101 - Fueling Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ECP 16 October 2004 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-10 | Eng. Work Planning and Design | 02JAN07* | 65 | 02APR07 | 227 | | | 0.00 | 6,205.50 | Blanchard =35hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-15 | Design Gas Handling Hardware | 03APR07 | 65 | 03JUL07 | 227 | | | 0.00 | 5,240.00 | EM//SM =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-20 | Design PLC Controls | 03APR07 | 65 | 03JUL07 | 292 | | | 0.00 | 10,353.60 | EE//SM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-25 | Electrical Drafting for pumping system | 03APR07 | 65 | 03JUL07 | 292 | | | 0.00 | 14,203.20 | EA//DM =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-30 | Drafting | 03APR07 | 65 | 03JUL07 | 292 | | | 0.00 | 9,468.80 | EA//DM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-35 | Eng. Work Planning and Design during fab | 04JUL07 | 65 | 02OCT07 | 292 | | | 0.00 | 3,548.94 | Blanchard =20hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10



EC41


NCSX

Sheet 38 of 53

ECP-41 Baseline

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | FY07 | | | | FY08 | | | | FY09 | | | | | | | | | | | |
|--|---|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|---|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| 43 - DC Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4301 - DC Systems-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 431 - C-Site DC Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 431-200 | Condition/spare parts inventory | 01OCT04A | 371* | 31MAR06 | 888 | 95 | | 16,852.08 | 17,739.04 | hatcher=24;cropper=120 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-210 | Organize & verify documentation | 01OCT04A | 371* | 31MAR06 | 888 | 95 | | 43,123.43 | 45,393.09 | raki=104;cropper=64;nelson=200 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-215 | Document status | 01OCT04A | 371* | 31MAR06 | 888 | 90 | | 5,753.57 | 6,392.85 | raki=40 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-225 | Reactivate DF & PEI units | 01JUL05A | 186* | 31MAR06 | 888 | 5 | | 595.77 | 11,915.33 | Hatcher=16;cropper=24;wisowaty=80 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-230 | Load test | 01JUL05A | 186* | 31MAR06 | 888 | 5 | | 806.71 | 16,134.16 | Hatcher=40;mg wisowaty=120 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-240 | Simulate each of 6 pwr loops in PSCAD | 03OCT05* | 122* | 31MAR06 | 888 | | | 0.00 | 13,447.20 | Hatcher=80 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-250 | c-site dc sys DGS dsn documentation | 03OCT05* | 122* | 31MAR06 | 888 | | | 0.00 | 7,322.64 | raki=16;jones=40 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-260 | Power loop design | 01NOV04A | 350* | 31MAR06 | 888 | 85 | | 95,990.11 | 112,929.53 | raki=224;vankirk=360;jones=360 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-265 | Fabricate bus components | 03OCT05* | 185 | 29JUN06 | 825 | | | 0.00 | 17,600.64 | raki=16;ee//sm=40;ee//tb=120 | | | | | | | | | | | | | | | | | | | | | | | |
| 431-275 | Power cabling & Installation | 02OCT06* | 121 | 29MAR07 | 492 | | | 0.00 | 214,510.20 | raki=40;ee//sm=240;ee//tb=520 powers=90;m&s=7 | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-35 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 69,000.00 | 69,000.00 | | | | | | | | | | | | | | | | | | | | | | | | |
| 44 - Control and protection Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4401 - Control & Protection-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 441 - Electrical Interlocks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 441-095 | Design Interlock sys | 03OCT06* | 118 | 27MAR07 | 224 | | | 0.00 | 32,679.20 | raki=80;vankirk=160 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-097 | Install Interlock sys | 28MAR07 | 119 | 13SEP07 | 309 | | | 0.00 | 29,272.00 | raki=80;ee//sm=120 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-100 | PLC Specification | 28MAR07 | 85 | 26JUL07 | 224 | | | 0.00 | 14,118.32 | raki=40;cropper=56 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-105 | Prep Block diagrams | 28MAR07 | 85 | 26JUL07 | 224 | | | 0.00 | 17,224.40 | raki=40;cropper=80 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-110 | PLC CWD's & Cabling | 27JUL07* | 85 | 23NOV07 | 224 | | | 0.00 | 22,685.24 | marsala=40;cropper=120 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-115 | deliver PLC | 27JUL07* | 85 | 23NOV07 | 472 | | | 0.00 | 70,250.00 | M&S=50 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-120 | Program PLC Logic | 26NOV07 | 45 | 06FEB08 | 427 | | | 0.00 | 23,004.80 | lawson=40;cropper=120 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-125 | Program Control pages | 26NOV07 | 97 | 18APR08 | 375 | | | 0.00 | 24,097.84 | schneider=32;cropper=120;sichta=16 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-130 | Pre-commissioning tests | 14SEP07 | 214 | 23JUL08 | 309 | | | 0.00 | 24,377.02 | raki=40;cropper=120;M&S=1 | | | | | | | | | | | | | | | | | | | | | | | |
| 441-135 | Install I/O Cabling | 26NOV07 | 248 | 20NOV08 | 224 | | | 0.00 | 119,268.19 | raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k | | | | | | | | | | | | | | | | | | | | | | | |
| 442 - Kirk Key Interlocks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-2 | Kirk Keys-Dsn | 02OCT06* | 41 | 29NOV06 | 290 | | | 0.00 | 16,339.60 | EA/DM =80hr ; EE//EM =40hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-4 | Kirk Keys-Procure | 30NOV06 | 158 | 19JUL07 | 290 | | | 0.00 | 13,710.00 | 41=10\$ k ; | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-6 | Kirk Keys-Install | 20JUL07 | 40 | 14SEP07 | 290 | | | 0.00 | 44,123.84 | EE//EM =16hr ; EE//SM =16hr ; EE//TB =60hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-8 | Kirk Keys-Commission | 01OCT07 | 30 | 09NOV07 | 290 | | | 0.00 | 7,202.24 | EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 443 - Real Time Control Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 443-1-2 | Develop Control Algorithms-Dsn | 23APR07* | 142 | 09NOV07 | 274 | | | 0.00 | 13,819.68 | EE//EM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444 - Instrument Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-2 | DC Potential Transducers (DCPTs)-Dsn | 02OCT06* | 95 | 21FEB07 | 466 | | | 0.00 | 11,224.08 | EA/DM =60hr ; EE//EM =24hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-4 | DC Potential Transducers (DCPTs)-Procure | 22FEB07 | 109 | 26JUL07 | 466 | | | 0.00 | 8,226.00 | 41=6k ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-6 | DC Potential Transducers (DCPTs)-Install | 27JUL07 | 51 | 08OCT07 | 466 | | | 0.00 | 19,328.29 | EE//EM =16hr ; EE//SM =24hr ; EE//TB =160hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-8 | DC Potential Transducers (DCPTs)-Commission | 09OCT07 | 40 | 05DEC07 | 466 | | | 0.00 | 12,588.60 | EE//EM =24hr ; EE//SM =24hr ; EE//TB =60hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-2 | DC Shunts-Dsn | 02OCT06* | 122 | 30MAR07 | 463 | | | 0.00 | 16,339.60 | VANKIRK =80hr ; Raki =40hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-4 | DC Shunts-Procure | 02APR07 | 101 | 22AUG07 | 463 | | | 0.00 | 61,695.00 | 41=45\$ k ; | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10



 ECP-41 baseline

 xecp-39 baseline

 Progress Bar

 Critical Activity

EC41


NCSX

Sheet 43 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|--------------------------------|--|--|---|--|--|---|--|--|---|--|--|--|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|------|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|
| | | | | | | | | | | S | | | O | | | N | | | D | | | J | | | F | | | M | | | A | | | M | | | J | | | J | | | A | | | S | | | O | | | N | | | D | | | J | | | F | | | M | | | A | | | M | | | J | | | J | | | A | | | S | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-6 | DC Shunts-Install | 23AUG07 | 51 | 02NOV07 | 463 | | | 0.00 | 55,304.86 | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =32hr ; EE//SM =64hr ; EE//TB =160hr ; 41=20 kpowers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-8 | DC Shunts-Commission | 05NOV07 | 24 | 10DEC07 | 463 | | | 0.00 | 17,754.00 | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =24hr ; EE//SM =24hr ; EE//TB =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-2 | Signal Conditioning & Cabling-Dsn | 01JUL05A | 165 | 28FEB07 | 454 | 8 | | 3,365.94 | 42,074.20 | EA//DM =80hr ; EE//EM =200hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-4 | Signal Conditioning & Cabling-Procure | 01JUL05A | 511 | 18JUL07 | 454 | 8 | | 1,282.03 | 16,025.33 | | | | | | | | | | | | | 41=12\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-6 | Signal Conditioning & Cabling-Install | 15AUG07 | 68 | 19NOV07 | 454 | | | 0.00 | 27,988.59 | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =24hr ; EE//TB =280hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-8 | Signal Conditioning & Cabling-Commission | 20NOV07 | 22 | 21DEC07 | 454 | | | 0.00 | 17,226.72 | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445 - Coil Protection Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-2 | Ground Fault Protection-Dsn | 02OCT06* | 82 | 02FEB07 | 407 | | | 0.00 | 34,815.60 | | | | | | | | | | | | | VANKIRK =120hr ; Raki =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-4 | Ground Fault Protection-Procure | 27NOV06* | 130 | 05JUN07 | 321 | | | 0.00 | 24,678.00 | | | | | | | | | | | | | 41=18\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-6 | Ground Fault Protection-Install | 06JUN07* | 40 | 01AUG07 | 321 | | | 0.00 | 23,142.56 | | | | | | | | | | | | | EE//EM =40hr ; EE//SM =48hr ; EE//TB =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-8 | Ground Fault Protection-Commission | 30AUG07 | 20 | 27SEP07 | 321 | | | 0.00 | 9,911.12 | | | | | | | | | | | | | EE//EM =24hr ; EE//SM =24hr ; EE//TB =32hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-0 | Overload Protection & Cabling-Prelim Dsn | 01MAR04A | 272 | 30SEP04A | | | | 1,054.90 | 1,054.90 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-105 | Overload Protect-Write spec and approve | 01DEC06* | 20 | 05JAN07 | 470 | | | 0.00 | 13,741.60 | | | | | | | | | | | | | marsala=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-110 | Overload Protect-Design | 08JAN07 | 80 | 27APR07 | 480 | | | 0.00 | 74,788.80 | | | | | | | | | | | | | lawson=320;elect dsn=80,ee/sm=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-115 | Overload Protect-Fabr 4 chassis 120 modls | 30APR07* | 79 | 20AUG07 | 480 | | | 0.00 | 70,309.68 | | | | | | | | | | | | | marsala=120;reese=384 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-120 | Overload Protect-Test 4 units | 21AUG07 | 20 | 18SEP07 | 480 | | | 0.00 | 24,095.20 | | | | | | | | | | | | | raki=80;carson=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-125 | Overload Protect-Install & Rack wiring | 19SEP07 | 20 | 16OCT07 | 480 | | | 0.00 | 46,195.73 | | | | | | | | | | | | | raki=120;gibilisco=192 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-130 | Overload Protect-Write & perform ISTP | 17OCT07 | 20 | 13NOV07 | 480 | | | 0.00 | 24,744.00 | | | | | | | | | | | | | raki=80;gibilisco=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-135 | Overload Protect-Documentation | 08JAN07* | 180 | 19SEP07 | 519 | | | 0.00 | 25,808.40 | | | | | | | | | | | | | raki=40;elect dsn=160 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-140 | Overload Protection&cabling design,procure instl | 01DEC06* | 249 | 27NOV07 | 470 | | | 0.00 | 144,022.27 | | | | | | | | | | | | | raki=248;elect dsn=200;ee/sm=112;ee/tb=240 41=6,powers=25k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-36 | FY05 unrecoverable cost variance | 01OCT04A | 257 | 30SEP05A | | | | 49,000.00 | 49,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 45 - Power System Design and Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4501-001 | Apr-Sept MIE Cost | 01APR03A | 43 | 30SEP03A | | | 100 | 112,340.00 | 112,340.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451 - System Design & Interfaces | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4501-100 | Design Drawings | 02FEB04A | 193 | 30SEP04A | | | 100 | 19,807.80 | 19,807.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4501-110 | Calculations-FY04 | 01MAR04A | 151 | 30SEP04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-0-1 | C-Site Decision | 30APR04A | 0 | 30APR04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-7-2 | FDR DC transmission-Dsn | 01MAY04A | 0 | 28MAY04A | | | 100 | 10,084.00 | 10,084.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-7-20 | FDR DC transmission | | 0 | 28MAY04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-0-2 | Develop SRD | 03OCT05 | 21 | 31OCT05 | 989 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-3-2 | Dwgs,asbuilts -Elect Dsn | 02OCT06* | 500 | 30SEP08 | 261 | | | 0.00 | 166,541.26 | Jones 1040hr ; Raki =240hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-2-1 | CDR Power system -Dsn | 01DEC04A | 208 | 31AUG05A | | | 100 | 41,299.20 | 41,299.20 | vankirk=160;raki=160 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-2-2 | PDR Power system -Dsn | 01NOV05* | 21 | 01DEC05 | 719 | | | 0.00 | 45,427.20 | vankirk=160;raki=160 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-6-2 | FDR C-Site -Cabling | 01SEP05A | 62 | 30NOV05 | 969 | 20 | | 6,604.35 | 33,021.75 | VANKIRK =120hr ; Raki =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-2-2.1 | FDR C-Site | 02DEC05 | 249 | 30NOV06 | 719 | | | 0.00 | 34,196.10 | VANKIRK =120hr ; Raki =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-4-2 | FDR AC auxiliaries & grounding-Dsn | 02JUL07* | 45 | 04SEP07 | 530 | | | 0.00 | 11,605.20 | VANKIRK =40hr ; Raki =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 451-1-2 | Calculations-Dsn | 01NOV05* | 477 | 28SEP07 | 512 | | | 0.00 | 55,340.73 | Raki =320hr ;design=8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 452 - Electrical Systems Support | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 452-1-2 | Diagnostics AC Power Distr-Dsn | 03OCT06* | 72 | 22JAN07 | 186 | | | 0.00 | 89,492.00 | EA//DM =640hr ; Raki =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|------|--|--|--|---|--|--|--|---|--|--|--|------|--|--|--|---|--|--|--|---|--|--|--|---------------------------------------|--|--|--|---|--|--|--|---|--|--|--|-------------------------|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | | O | | | | N | | | | D | | | | J | | | | F | | | | M | | | | A | | | | M | | | | J | | | | J | | | | A | | | | S | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 - Real Time Plasma & Power Supply Control Sys | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5501 - Real Time Control System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55-10 | Preliminary Design (Title I) | 02OCT07* | 45 | 05DEC07 | 238 | | | 0.00 | 12,520.80 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55-20 | Final Design (Title II) | 06DEC07 | 20 | 10JAN08 | 238 | | | 0.00 | 12,520.80 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55-30 | Installation, Testing, Documentation (Title III) | 11JAN08 | 120 | 27JUN08 | 238 | | | 0.00 | 154,289.80 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =480hr ; EC//SM =500hr ; | | | | | | | | | | | | 41=15\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 56 - Central Safety Interlock Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 5601 - Central Safety Interlock Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 56-10 | Preliminary Design (Title I) | 02OCT07* | 87 | 11FEB08 | 183 | | | 0.00 | 21,285.36 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =136hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 56-20 | Final Design (Title II) | 12FEB08 | 45 | 14APR08 | 183 | | | 0.00 | 21,285.36 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =136hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 56-30 | Installation, Testing, Documentation (Title III) | 15APR08 | 108 | 16SEP08 | 183 | | | 0.00 | 282,928.13 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =663hr ; EE//SM =1,200hr ; | | | | | | | | | | | | 41=14\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 - Control Room Facility | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 5701 - Control Room Facility | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 57-10 | | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 58 - Central I&C management and Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 5801 - Central I&C Integr & Oversight-SICHTA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-00 | FY03 | 01APR03A | 250* | 30SEP03A | | | LOE | 11,900.00 | 11,900.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-01 | FY04 LOE support | 01OCT03A | 250* | 30SEP04A | | | LOE | 16,000.00 | 16,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-02 | FY05 LOE support | 01OCT04A | 249* | 30SEP05A | | | LOE | 12,462.26 | 12,462.26 | | | | | | | | | | | | | | | | | | | | | | | | | EC//EM =86hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-38 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | -7,000.00 | -7,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 - Facility Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 61 - Water Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:6101 - Water Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613 - Vacuum Pumping System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623.011 | Design WBS 612 | 01NOV07* | 59 | 01FEB08 | 210 | | | 0.00 | 24,290.40 | | | | | | | | | | | | | | | | | | | | | | | | | em//em=80; ea/dm=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623.013 | FDR WBS 612 | | 0 | 01FEB08 | 210 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | em//em=80; em/tb=288; 41=\$20.5k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632.021 | WBS 612 Assembly/Fabrication/Installation | 04FEB08 | 40 | 28MAR08 | 210 | | | 0.00 | 67,981.38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613 - Vacuum Pumping System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623.012 | PDR WBS 612 | 17DEC07 | 0 | | 239 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 - Cryogenic Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6201 - Cryogenic Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 621 - LN2-LHe Supply System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 631-001 | Preliminary Design | 02JUL07* | 65 | 02OCT07 | 252 | | | 0.00 | 15,792.79 | | | | | | | | | | | | | | | | | | | | | | | | | EM//EM =89hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 631-010 | Final Design**reduced scope | 03OCT07 | 65 | 11JAN08 | 252 | | | 0.00 | 18,149.92 | | | | | | | | | | | | | | | | | | | | | | | | | EM//EM =89hr ; EA//DM =176-160=16hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 631-020 | Procurement **reduced scope | 14JAN08 | 88 | 14MAY08 | 252 | | | 0.00 | 123,078.00 | | | | | | | | | | | | | | | | | | | | | | | | | 41=88\$K-51.4=36.6 ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 631-015 | Fab/Assy/Installation**reduced scope | 10MAR08 | 65 | 09JUN08 | 252 | | | 0.00 | 71,991.50 | | | | | | | | | | | | | | | | | | | | | | | | | EM//EM =89hr ; EM//SM =140-116=24hr ; | | | | | | | | | | | | EM//TB =580-170=410hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 622 - LN2 Coil Cooling Supply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-001 | **deleted scope | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623 - GN2 Cryostat Cooling System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-001 | Preliminary Design | 02JUL07* | 40 | 27AUG07 | 262 | | | 0.00 | 15,779.70 | | | | | | | | | | | | | | | | | | | | | | | | | EM//EM =89hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-020 | Procurement | 14NOV07 | 130 | 23MAY08 | 262 | | | 0.00 | 112,329.75 | | | | | | | | | | | | | | | | | | | | | | | | | 41=80\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10



EC41

NCSX

Sheet 46 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|-------------------------------------|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|--|--|--|---|--|--|---|--|--|---|--|--|--------------------------------|--|--|---|--|--|---|--|--|---|--|--|---------------------|--|--|---|--|--|---|--|--|---|--|--|----------------------------------|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|
| | | | | | | | | | | S | | | O | | | N | | | D | | | J | | | F | | | M | | | A | | | M | | | J | | | J | | | A | | | S | | | O | | | N | | | D | | | J | | | F | | | M | | | A | | | M | | | U | | |
| | | | | | | | | | | EM//EM =89hr ; EA//DM =80hr ; | | | | | | | | | | | | EM//EM =89hr ; EM//TB =656hr ; | | | | | | | | | | | | em/em=80; ea/dm=160 | | | | | | | | | | | | em/em=48; em/tb=458; 41=\$17.40k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-010 | Final Design | 28AUG07 | 55 | 13NOV07 | 262 | | | 0.00 | 25,644.50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-015 | Fab/Assy/Installation | 23JAN08 | 88 | 23MAY08 | 262 | | | 0.00 | 72,266.88 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 - Utility Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6301 - Utility Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.011 | Design GN2, Air & Vent Systems | 01OCT07* | 59 | 01JAN08 | 251 | | | 0.00 | 34,014.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.021 | Assembly/Fabrication | 02JAN08 | 40 | 26FEB08 | 251 | | | 0.00 | 72,889.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 - PFC/VV Heating & Cooling*ELIMINATED* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6401 - PFC/VV Heating & Cooling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.001 | Eliminated scope | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 - Facility Systems Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6163 - Facility Systems Support FY04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65-03 | LOE WBS 6 | 01OCT03A | 250* | 30SEP04A | | | LOE | 15,000.00 | 15,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6501 - Facility Systems Integration-DUDEK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6501-001 | Apr-Sept MIE Cost PPPL | 01APR03A | 0 | 30SEP03A | | | 100 | 9,380.00 | 9,380.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 - Test Cell Preparation and Machine Assy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 - Shield Wall Seismic Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7101 - Shield Wall Modif Design-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7101-000 | Apr-Sept MIE Cost PPPL | 01APR03A | 66 | 30SEP03A | | | 100 | 32,150.00 | 32,150.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 72 - Control Room Refurbishment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7201 - Control Room Walls&Floors-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 710.001 | Install Wall east side control room | 02OCT06* | 24 | 02NOV06 | 719 | | | 0.00 | 0.00 | Funded by GPP **ECP34** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711B.050 | Complete Control Room Flooring | 03NOV06* | 18 | 30NOV06 | 719 | | | 0.00 | 9,097.92 | ee//sm Edwards= 24 hrs; tucker jr =36 voorhees=36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 - Platform Design & Fabrication | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7301 - Platform Design & Fab-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.008 | Update Platform Specification | 01JUN05A | 0* | 30JUN05A | | | 100 | 6,416.80 | 6,416.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.010 | Final Design | 02MAY05A | 43* | 30JUN05A | | | 100 | 53,163.80 | 53,163.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711A.040 | Platform nut plates | 01APR05A | 187* | 22DEC06 | 703 | | 90 | 26,201.62 | 29,112.91 | em//tb mech shop =360 hrs;41=\$1k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.020 | Platform Parts | 02OCT06* | 22 | 31OCT06 | 743 | | | 0.00 | 25,591.00 | PERRY=410;em//sm=23;em//tb=250 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.030 | Miscs Hardware/Material | 01JUL05A | 83* | 31OCT06 | 393 | | 80 | 36,390.44 | 45,488.05 | 41=\$35k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-39 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | -50,000.00 | -50,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 74 - Machine Assembly Planning and Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7401 - TC Prep & Mach Assy Planning-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oversight and Supervision | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711A.020 | LOE FY04 | 01OCT03A | 256* | 30SEP04A | | | LOE | 148,582.46 | 148,582.46 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7401-001 | Apr-Sept MIE Cost PPPL | 01APR03A | 66 | 30SEP03A | | | 100 | 164,000.00 | 164,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Project Scope | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.010 | LOE FY05 | 01OCT04A | 249* | 30SEP05A | | | LOE | 109,972.42 | 109,972.42 | PERRY=449;semier=176;edwards=176 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10



EC41


NCSX

Sheet 47 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|------------------------------------|--|--|---|--|--|---|--|--|---|--|--|--------------------------|--|--|---|--|--|---|--|--|---|--|--|------|--|--|---|--|--|---|--|--|---|--|--|------|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|---|--|--|
| | | | | | | | | | | S | | | O | | | N | | | D | | | J | | | F | | | M | | | A | | | M | | | J | | | J | | | A | | | S | | | O | | | N | | | D | | | J | | | F | | | M | | | A | | | M | | | U | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.020 | LOE FY06 prior to assy starting | 02OCT06* | 187 | 02JUL07 | 574 | | | 0.00 | 53,510.98 | | | | | | | | | | | | | perry=192;langella=149 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.030 | LOE FY07 thru first plasma | 02JUL07* | 444 | 31MAR09 | 131 | | | 0.00 | 877,620.95 | | | | | | | | | | | | | perry=1851;langella=1851 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FED/Infrastructure Support (non Project cost) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.010 | Remove Shield Walls ** GPP ** | 01APR04A | 64 | 22JUN04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.015 | Fabricate New Bottom Course of Blocks **GPP** | 01APR04A | 207 | 31JAN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.017 | Install New Bottom Course **GPP** | 01AUG05A | 0 | 31AUG05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.020 | Remove south PLT shielding (cc 7230) | 01JUN04A | 0 | 22JUN04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.025 | Dispose of old south PLT shielding **GPP** | 01AUG04A | 0 | 31AUG04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC003 | Clear PBX control room & Safe PBX (cc7230) | 27JAN03A | 110 | 30JUN03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC004 | Remove Fire protection PLT wall (cc7230) | 01MAY03A | 21 | 09MAY03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC005 | Remove Fire Protection under platform (cc7230) | 01APR03A | 21 | 30APR03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC006 | Remove Fire Protection Control rm walls(cc7230) | 01MAY03A | 21 | 09MAY03A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC007 | Remove PBX Base Plates cc7230) | 25FEB04A | 48 | 12MAR04A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP001 | GPP-Upgarde C-Site central chilled wtr plant*TBD | 01OCT02A | 1 | 01OCT02A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP004 | GPP-Roofing Design | 01APR04A | 29 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP004.1 | GPP-Roofing Install | 01MAY05A | 0 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP005 | GPP-Test Cell lighting Design | 01APR04A | 206 | 31JAN05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP005.1 | GPP-Test Cell lighting Install ***TBD** | 02MAY05A | 0 | 31MAY05A | | | 100 | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP006 | GPP-Test Cell HVAC/dew point control Design*TBD | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP006.1 | GPP-Test Cell HVAC/dew point control InstallTBD | 03OCT05* | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP007 | GPP-C-Site elevators Design | 03OCT05* | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP007.1 | GPP-C-Site elevators Install | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP008 | GPP-Fire suppression high bay design*TBD* | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP008.1 | GPP-Fire suppression high bay install*TBD* | 03OCT05 | 0 | 30SEP05 | 1,010 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP009 | Control Room Lights & Outlets design*TBD* | 03OCT05 | 0 | 30SEP05 | 946 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP009.1 | Control Room Lights & Outlets install*TBD* | 03OCT05 | 0 | 30SEP05 | 946 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP010 | Control Room HVAC Design **TBD** | 03OCT05 | 0 | 30SEP05 | 946 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP010.1 | Control Room HVAC Install **TBD** | 03OCT05 | 0 | 30SEP05 | 946 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP011 | Control Room Ceiling Design | 03OCT05* | 64 | 10JAN06 | 882 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP011.1 | Control Room Ceiling Install | 11JAN06 | 64 | 10APR06 | 882 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP012 | Control Rm Fire Detection & Suppression Design | 03OCT05* | 0 | 30SEP05 | 882 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP012.1 | Control Rm Fire Detection & Suppression Install | 03OCT05 | 64 | 10JAN06 | 882 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Test Cell Modifications & Upgrades | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.020X | TC power instl | 01AUG05A | 436 | 30SEP05A | | | | 63,673.65 | 63,673.65 | EM/EM =257hr ; EE/SM =203hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.030 | Test Cell copper ground plane cuts | 01JUL05A | 152 | 29SEP06 | 765 | | 80 | 8,598.09 | 10,747.60 | tucker jr,voorhees 60 each 41=\$1k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 713.010 | General procurements | 02APR05A | 128 | 30SEP05A | | | LOE | 19,215.00 | 19,215.00 | 41=\$ 15 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-000 | Outlet Design | 02FEB04A | 107 | 30JUN04A | | | 100 | 25,272.00 | 25,272.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-001 | Test Cell 110v outlets | 01APR05A | 214 | 29SEP06 | 761 | | 50 | 9,141.62 | 18,283.24 | EM/SM =160hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-002 | Test Cell 208v outlets | 01APR05A | 214 | 29SEP06 | 761 | | 50 | 4,570.81 | 9,141.62 | EM/SM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-003 | Install 480v power in test cell | 01SEP05A | 0 | 30SEP05A | | | 100 | 0.00 | 0.00 | etc=\$50.4 unloaded;\$64.6 loaded | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-004 | Install 120v panels in test cell | 01SEP05A | 0 | 30SEP05A | | | 100 | 0.00 | 0.00 | etc=\$21.6 unloaded;\$27.67 loaded | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-010 | Ready Rooms (under control room) 110v outlets | 02OCT06* | 65 | 10JAN07 | 570 | | | 0.00 | 10,480.00 | EM/SM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | |
|---|-------------------------------------|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | S | | | | O | | | | N | | | | D | | | | S | | | | O | | | | N | | | | D | | | |
| | | | | | | | | | | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.001 | Apr-Sept MIE Cost PPPL | 01APR03A | 128* | 30SEP03A | | | 100 | 387,340.00 | 387,340.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.003 | Project Management Office PPPL FY05 | 01OCT04A | 251* | 30SEP05A | | | LOE | 696,116.95 | 696,116.95 | hutch=1502 =;41=06\$K ; 35=08\$K ; strykowsky=1503hr ; pam =1040hr;phil=173 schmid=141 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.004 | Project Management Office PPPL FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | | 0.00 | 634,642.72 | hutch=1503 85% 41=06\$K ; 35=08\$K ; strykowsky=1592 90%;pam=312 15%;phil=0% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.005 | Project Management Office PPPL FY07 | 02OCT06* | 251* | 28SEP07 | 514 | | | 0.00 | 662,100.12 | hutch=1503 85%; strykowsky=1592 90%;pam=832 40% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.900 | Project Management Office PPPL FY08 | 01OCT07* | 253* | 30SEP08 | 261 | | | 0.00 | 554,496.26 | hutch=1238 70%; strykowsky=1326 75%;pam=624 30%;35=2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.909 | Project Management Office PPPL FY09 | 01OCT08* | 173* | 29MAY09 | 88 | | | 0.00 | 132,273.00 | hutch=300 17% strykowsky=300 17%;;35=1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-41 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | -3,000.00 | -3,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8102 - NCSX MIE Management ORNL-LYON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY04 Actual Cost | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.102 | Project Management Office ORNL FY04 | 01OCT03A | 256* | 30SEP04A | | | LOE | 88,000.00 | 88,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.101 | Apr-Sept MIE Cost ORNL | 01APR03A | 129* | 30SEP03A | | | 100 | 58,600.00 | 58,600.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.103 | Project Management Office ORNL FY05 | 01OCT04A | 251* | 30SEP05A | | | LOE | 95,368.98 | 95,368.98 | ORNLRM =354hr; ornlam=178 ORNL41 =02\$; ORNL35 =03\$; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.104 | Project Management Office ORNL FY06 | 03OCT05* | 250* | 29SEP06 | 514 | | | 0.00 | 173,610.65 | ORNLRM =850hr Lyon 50-% ORNL41 =2\$ ornlam=95 Admin 5% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.104X | Project Management Office ORNL FY07 | 02OCT06 | 251* | 28SEP07 | 514 | | | 0.00 | 50,514.32 | ORNLRM =180hr 10% ORNL41 =2\$ ornlam=88 5% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 810.105X | Project Management Office ORNL FY08 | 02OCT07* | 251* | 29SEP08 | 262 | | | 0.00 | 36,664.00 | ORNLRM =180hr 10% ORNL41 =2\$ ornlam=88 5% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-42 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 13,000.00 | 13,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 82 - Project Engineering | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY04 Actual Cost | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.002 | LOE FY04 | 01OCT03A | 256* | 30SEP04A | | | LOE | 601,555.68 | 601,555.68 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8202-ECP16 | ecp16 | 01OCT03A | 256* | 30SEP04A | | | LOE | 68,000.00 | 68,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.110 | Apr-Sept MIE Cost PPPL | 01APR03A | 128* | 30SEP03A | | | 100 | 295,530.00 | 295,530.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.003 | Proj engr FY05 | 01OCT04A | 251* | 30SEP05A | | | LOE | 469,631.02 | 469,631.02 | wayne=1640 95%; dudek=518 40%;35=7k such=173; gentile=86 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.004 | Proj engr FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | | 0.00 | 440,965.54 | wayne=1553 90%;35=5k;dudek=690 40% such=431 25% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.04X | Proj engr FY07 | 02OCT06* | 248* | 25SEP07 | 517 | | | 0.00 | 239,641.12 | wayne=1036;35=5k;dudek=173 such=173 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.004Z | Proj engr FY08 | 02OCT07* | 249* | 25SEP08 | 264 | | | 0.00 | 245,966.08 | wayne=1036;35=5k;dudek=173 such=173 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.005 | Proj engr FY09 | 01OCT08* | 173* | 29MAY09 | 88 | | | 0.00 | 62,798.72 | wayne=293 17%;35=3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8205FY05 | System Engr Support FY05 | 01OCT04A | 251* | 30SEP05A | | | LOE | 199,622.00 | 199,622.00 | simmons=1208 70% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8205FY06 | Systems Engineering Support FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | | 0.00 | 184,677.66 | simmons=1061 60% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-44 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | -19,000.00 | -19,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8203 - Design Integration-BROWN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY04 Actual Cost | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 820.200 | LOE FY04 | 01OCT03A | 256* | 30SEP04A | | | LOE | 247,570.20 | 247,570.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8203-ECP16 | ecp16 | 01OCT03A | 256* | 30SEP04A | | | LOE | 125,000.00 | 125,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10




EC41

NCSX

Sheet 51 of 53

| Activity ID | Activity Description | Baseline Start | Duration (work days) | Baseline Finish | Total Float in days (21 days=1 mo.) | Shifts | Pct Complete as of 10/1/05 | Earned value (BCWP) | ECP41 Budget | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | |
|--|--|----------------|----------------------|-----------------|-------------------------------------|--------|----------------------------|---------------------|--------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|--|--|--|
| | | | | | | | | | | S | | | | O | | | | N | | | | D | | | | S | | | | O | | | | N | | | | D | | | | S | | | | O | | | | N | | | | D | | | |
| | | | | | | | | | | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 840.201 | Apr-Sept MIE Cost PPPL | 01APR03A | 128* | 30SEP03A | | | 100 | 210,270.00 | 210,270.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8402 - Project Physics MIE ORNL-LYON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY04 Actual Cost | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 840.302 | Project Physics/Engr Analysis FY04 | 01OCT03A | 256* | 30SEP04A | | | LOE | 60,876.00 | 60,876.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 840.303 | Closeout cost FY04 ECP-21 | 01OCT03A | 256* | 30SEP04A | | | LOE | 44,000.00 | 44,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 840.301 | Apr-Sept MIE Cost ORNL | 01APR03A | 152* | 30SEP03A | | | 100 | 40,980.00 | 40,980.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 85 - Integrated Systems Testing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8501 - Integrated Systems Testing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.001 | Procedure and Document Preparation | 13DEC07* | 250 | 09DEC08 | 123 | | | 0.00 | 486,475.31 | em/em=1516;em/sm=1516 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.000 | Startup Personnel | 03NOV08 | 72 | 10FEB09 | 123 | | | 0.00 | 711,219.45 | em/em=1066, ee/em=432, ec/em=432 em/sm=979, ee/sm=0, em/tb=432 r//rm2=490;ee//tb=864 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.004 | Begin Start-up Testing | 24DEC08 | 0 | | 123 | | | 0.00 | 0.00 | BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.005 | Punch list, Cmpl't PTP's, Reconfig, Rm temp Hi-pot | 03NOV08 | 37 | 23DEC08 | 123 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.010 | Field Coil Testing, FCPC test & E-Beam Mapping | 24DEC08 | 25 | 27JAN09 | 123 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.020 | Final ISTEP | 28JAN09 | 7 | 05FEB09 | 123 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 920.021 | Operations Approval | 06FEB09 | 3 | 10FEB09 | 123 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 730.9000 | First Plasma | | 0 | 10FEB09 | 123 | | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M-0120 | CD-4 First Plasma | | 0 | 31JUL09* | 0 | | | 0.00 | 0.00 | COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Allocations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPPL Allocations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8998 - Allocations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY04 Actual Cost | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.04 | PPPL Allocations FY04 | 01OCT03A | 256* | 30SEP04A | | | LOE | 260,691.00 | 260,691.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prior Costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.03 | Apr-Sept MIE Cost PPPL | 01APR03A | 128* | 30SEP03A | | | 100 | 112,000.00 | 112,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.05 | PPPL Allocations FY05 | 20OCT04A | 251* | 30SEP05A | | | LOE | 302,697.00 | 302,697.00 | 54=181.8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.05P | PPPL Allocations FY05 rebaseline re-estimate | 01OCT04A | 251* | 30SEP05A | | | LOE | 48,151.80 | 48,151.80 | 54=28.92 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.06 | PPPL Allocations FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | | 0.00 | 329,764.50 | 54=187.9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.07 | PPPL Allocations FY07 | 02OCT06* | 252* | 01OCT07 | 513 | | | 0.00 | 332,787.30 | 54=187.9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.08 | PPPL Allocations FY08 | 01OCT07* | 252* | 29SEP08 | 262 | | | 0.00 | 166,336.61 | 54=92.77 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FY05CV-43 | FY05 unrecoverable cost variance | 01OCT04A | 251 | 30SEP05A | | | | 56,000.00 | 56,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| + Contingency | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 03OCT05 | 862 | 27FEB09 | 153 | | | 0.00 | 9,611,881.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| + DCMA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | 01OCT03A | 256 | 30SEP04A | | | | 75,000.00 | 75,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 16DEC05 08:10



 ECP-41 baseline
 xecp-39 baseline
 Progress Bar
 Critical Activity

EC41

NCSX

Sheet 53 of 53