



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>VV Heating/Cooling Tubing</b>																																																									
1203-805	Redo CC heating/cooling tube dwgs&	01OCT05A	79*	31JAN06A	15DEC05		100	20,244.00	20,244.00	ornlem=120																																															
1203-805A	Mockup and test cooling tube design	03JAN06A	21*	31JAN06A				0.00	0.00																																																
1203-805F	Heating/cooling tube FDR		0	24FEB06*	15DEC05	381		0.00	0.00																																																
123-030.0	Issue Proc Pkg for VV H/C Tubing WBS 123	03MAR06*	0			377		0.00	0.00																																																
<b>VV Heater Tape</b>																																																									
122-012	Heater Tape System Design	02MAY05A	202*	21FEB06	15NOV05	322	95	61,215.15	64,437.00	eal/em=87; ornlem=308																																															
122-013	Heater Tape System port ext mockup & test	19DEC05A	41*	21FEB06		322	10	0.00	0.00																																																
122-013A	Heater Tape System FDR		0	21FEB06		322		0.00	0.00																																																
122-012A	Issue Proc Pkg for VV Heater Tape		0	21FEB06		322		0.00	0.00																																																
<b>VV Local I&amp;C</b>																																																									
125-011	Final design WBS 125 local I&C	01MAR05A	247*	22FEB06	22FEB06	402	80*	13,590.83	16,988.54	ornlem=106																																															
125-011P	PDR (define rqmnts & sys architecture)		0	20FEB06*	18JAN06*	922		0.00	0.00																																																
125-011F	FDR (Define HW & SW rqmnts)		0	22MAR06*	22FEB06*	382		0.00	0.00																																																
125-036	Issue Procurement Package Local I&C WBS	31MAR06*	0			376		0.00	0.00																																																
<b>Thermal Insulation</b>																																																									
122-011	Final design WBS 122 Thermal insulation	01JUN04A	436*	28FEB06	31JAN06	263	95	79,664.46	83,857.32	em/em =20hr ;ornlem=527																																															
122-011F	FDR Thermal Insulation		0	28FEB06	31JAN06	263		0.00	0.00																																																
122-050	Prep spec and req Blanket Thermal Insulation	30MAY06*	0			200		0.00	0.00																																																
123-035	Issue Proc Pkg for insulation boots WBS 122	04SEP06*	0			235		0.00	0.00																																																
122-040	Prep spec and req Port Thermal Insulation	31OCT06*	0			235		0.00	0.00																																																
122-030.0	Prep spec and req Pourable Insulation	22JAN08*	0			123		0.00	0.00																																																
<b>SRX Diagnostic VV Design</b>																																																									
1203-810	resolve design pockets for soft x ray arrays	01JAN06A	0*	31JAN06A	16FEB06		100	9,447.20	9,447.20	ORNLEM =56hr ;																																															
1203-810P	soft x ray array PDR		0	14FEB06*	19JAN06*	926		0.00	0.00																																																
1203-810F	soft x ray array FDR		0	16FEB06*	16FEB06*	595		0.00	0.00																																																
1203-810G	Issue requisition and dwg package	17FEB06	5	23FEB06		595		0.00	0.00																																																
<b>Job:1204-VV Sys Procurements (non VVSA)-DUDEK</b>																																																									
<b>VV Vertical Supports</b>																																																									
124-030.0	Release dwg package for fab VV Vertical	30SEP05A	0					0.00	0.00																																																
124-037A	Bid award Titanium Rod ends (PE6383)	01DEC05A	45	22DEC05A				0.00	0.00																																																
124-037B	Deliver Titanium Rod ends (PE6383)	22DEC05A	62*	27MAR06		477		0.00	0.00	ETC =\$36.6k loaded																																															
124-037C	Deliver Misc hardware (PE 006209)	01FEB06*	60	25APR06		456		0.00	0.00	ETC =\$22.6kk loaded																																															
124-037	PPPL Fab VV Vert. Supports (log # M1091)	01DEC05A	38	02MAY06	25SEP06	456	40	25,018.37	62,545.92	em/tb=768																																															
<b>VV Lateral Supports</b>																																																									
124-030L	SPEA VV Lateral Supports WBS 124	03JUL06*	43	31AUG06	31AUG06	311		0.00	0.00																																																
124-036.9L	Award VV Lateral Supports WBS 124		0	02OCT06*	02OCT06*	289		0.00	0.00																																																
124-037L	VV Lateral Supports Fab by PPPL WBS 124	03OCT06	60	04JAN07	04JAN07	289		0.00	33,288.00	em/tb=400																																															

Run Date 20FEB06 14:13

█ ECP-39 Status\_Forecast  
█ xecp-39 baseline  
█ Progress Bar  
█ Critical Activity

0601

**NCSX**  
**Status through FEBRUARY 1st**  
**ECP-39 Baseline**

Sheet 2 of 56









Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Calendar																																					
										FY06			FY07			FY08			FY09																												
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
<b>Subcontract Procurement Plan</b>																																															
1301FD-05	Anaylsis Check	01MAR05A	252*	01MAR06	01NOV05	915	95	25,649.40	26,999.37	■ Dahlgren=160																																					
1301R-37	Prepare Coil Spec	01MAR05A	231*	09JAN06A	01NOV05		85	0.00	0.00																																						
131-300	Write Statement of work	10JAN06A	5	16JAN06A				0.00	0.00																																						
131-305	Approve Specficiation	10JAN06A	5	16JAN06A				0.00	0.00																																						
131-310	Approve statement of work	16JAN06A	5	23JAN06A				0.00	0.00																																						
131-315	Vendor Info Meeting		0	10JAN06A				0.00	0.00																																						
131-320	Source Selection Plan	05JAN06A	5	11JAN06A				0.00	0.00																																						
131-325	Disposition of chits	12JAN06A	7	20JAN06A				0.00	0.00																																						
131-330	Update Assembly Drawings	12JAN06A	5	18JAN06A				0.00	0.00																																						
131-335	Assembly Drawings Approval	19JAN06A	2	20JAN06A				0.00	0.00																																						
131-345	Complete Procurement Package		0	23JAN06A				0.00	0.00																																						
131-350	Issue RFP		0	07FEB06A				0.00	0.00																																						
131-355	Proposals due		0	07MAR06*		248		0.00	0.00																																						
131-360	Initial Proposal rating		0	15MAR06		248		0.00	0.00																																						
131-365	Project manager decision		0	22MAR06		248		0.00	0.00																																						
131-370	Subcontract negotiations complete		0	30MAR06		248		0.00	0.00																																						
131-375	DOE approve package		0	03APR06		248		0.00	0.00																																						
131-380	Contract Award		0	17APR06		248		0.00	0.00																																						
<b>Job: 1350 TF Coil Fab Preparation-CHRZANOWSKI</b>																																															
FY05CV-7	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			135,000.00	135,000.00																																						
1350-100	Design tooling & winding facility	01MAR05A	152*	31AUG05A	31AUG05A		100	96,961.10	96,961.10																																						
1350-500	Recondition turnkng fixture	21MAR05A	88*	30JUN05A	30JUN05A		100	33,232.20	33,232.20																																						
1350-600	Build Cleanroom	28MAR05A	174*	30NOV05A	14OCT05		100	45,265.84	45,265.84																																						
1350-605	Install winding table	01JUN05A	50*	30JUN05A	30JUN05A		100	24,655.80	24,655.80																																						
1350-610	Setup copper delivery system	03OCT05A	15	31OCT05A	21NOV05		100	11,240.32	11,240.32																																						
1350-615	Install taping machine	01OCT05A	15	31OCT05A	21NOV05		100	11,240.32	11,240.32																																						
1350-100.1	Design tooling & winding facility	01SEP05A	88*	29SEP06	31OCT05	765	90	45,408.01	50,453.34	■ designer =360 ; chrzanowski =58hr ;																																					
1350-505	Winding Clamps	02MAY05A	174*	23DEC05A	01NOV05		100	21,766.78	21,766.78																																						
1350-510	Taping Machine Conditioning	01DEC05A	6	08FEB06	22DEC05	930	80	24,976.48	31,220.60	■ EM//TB =160hr ; EM//SM =80hr ; EE//TB =80hr ; 41=01\$K ;																																					
1350-515	Winding mandrel	01JUL05A	131*	29SEP06	23DEC05	765	30	9,934.98	33,116.57	■ EM//TB =160hr ; EM//SM =120hr ; 41=05\$K ;																																					
1350-520	Misc tools & equipt	08SEP05A	103*	29SEP06	15DEC05	765	70	32,247.38	46,067.68	■ 41=03\$K ; machinist=144; em//tb=300																																					
1351-089	Fab Lift Fixture	03OCT05A	99*	28FEB06	23DEC05	916	75	8,795.52	11,727.36	■ em//tb=144																																					
1350-620	Complete setup of facility		0	29SEP06*	23DEC05*	765		0.00	0.00																																						

Run Date 20FEB06 14:13

ECP-39 Status\_Forecast  
 xecp-39 baseline  
 Progress Bar  
 Critical Activity


0601

**NCSX**  
**Status through FEBRUARY 1st**  
**ECP-39 Baseline**

Sheet 7 of 56

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
1350-525	TF mold (2)	03APR06	44	02JUN06	11JAN06	249		0.00	123,390.00																																
1351-080	Design Assy Fixture	01AUG06*	20	28AUG06	30JAN06	765		0.00	32,432.40																																
1351-086	Fab/Assemble Fixture	29AUG06	19	22SEP06	24FEB06	765		0.00	43,708.00																																
1351-088	Setup Wedge Casting Fixture & test	25SEP06	5	29SEP06	03MAR06	765		0.00	19,545.60																																
<b>Job: 1351 - TF Coil Fabr Supplies-KALISH</b>																																									
<b>TF Materials &amp; Supplies</b>																																									
FY05CV-8	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			14,000.00	14,000.00																																
1301FD-72	TF Conductor Procurement Package approved	31MAY05A	5	31MAY05A	31MAY05A		100	0.00	0.00																																
1301FD-74	Prepare & issue TF Conductor RFP	31MAY05A	23*	03JUN05A	03JUN05A		100	0.00	0.00																																
1301FD-76	Evaluate bids and award TF conductor	06JUN05A	0*	30JUN05A	30JUN05A		100	0.00	0.00																																
1301FD-77	Award TF conductor		0	30JUN05A	30JUN05A		100	0.00	0.00																																
1301FD-78	TF Wedge Plate procurement package	29JUL05A	5	29JUL05A	29JUL05A		100	0.00	0.00																																
1301FD-80	Prepare and Issue TF Wedge Plate RFP	12AUG05A	5	18AUG05A	18AUG05A		100	0.00	0.00																																
1351-529	Coil Supplies- Deliver Copper	01JUL05A	123*	23DEC05A	14OCT05		100	133,864.50	133,864.50																																
1351-531	Coil Supplies- G-11 fillers (PE006162)	03JAN06A	29*	31JAN06A	13MAR06		100	89,115.00	89,115.00																																
1351-525	Coil Supplies- Insulation (PE6299)	03JAN06A	65	02MAY06	11JAN06	271	70	0.00	109,680.00																																
1351-533	Coil Supplies- Lead Blocks(pe6134 for copper)	03SEP05A	128*	13MAR06	13MAR06	274	M&S	32,025.00	53,322.27																																
1301FD-82	Update spec, rebid and award Wedge Plate	15JUN06*	41	11AUG06	06FEB06	695		0.00	0.00																																
1351-85C	Award TF Castings		0	11AUG06	06FEB06	700		0.00	0.00																																
1351-85D	Vendor Fab TF Castings	14AUG06	100	10JAN07	27JUN06	700		0.00	264,924.00																																
1351-527	Coil Supplies- Epoxy	05JUN06	324*	13SEP07	07NOV07	251		0.00	82,260.00																																
1351-535	Coil Supplies- Safety & PPE equipt & supplies	30MAY06*	88	29SEP06	13FEB06	765		0.00	10,968.00																																
1351-537	Coil Supplies- Misc supplies	30MAY06*	88	29SEP06	13FEB06	765		0.00	10,968.00																																
1351-541	VPI Supplies- Misc VPI supplies	02AUG06*	88	05DEC06	15MAY06	720		0.00	10,968.00																																
1351-543	VPI Supplies- Disposable VPI HW	06JUL06*	107	05DEC06	15MAY06	720		0.00	83,490.47																																
<b>Job: 1361 - TF Fabrication-CHRZANOWSKI</b>																																									
<b>TF Title III and Fabrication Oversight</b>																																									
131-031	Title III engr (FDR through 1st coil test 75%)	10OCT05A	182*	03JUL06	14JUL06	271		27,462.77	67,476.10																																
131-032	Title III engr (completion of coils 10% )	08AUG06	286	27SEP07	19NOV07	247		0.00	33,360.50																																
131-033	Winding operations field oversight	24MAR06*	382*	28SEP07	19NOV07	512		0.00	26,005.03																																
<b>TF Braze Qualification</b>																																									
1351-512	Prepare braze samples	10JUL06*	15	28JUL06	21DEC05	765		0.00	10,256.00																																
1351-513	Develop brzae techniques	31JUL06	15	18AUG06	19JAN06	765		0.00	4,886.40																																
1351-514	Braze conductor samples	21AUG06	15	08SEP06	09FEB06	765		0.00	4,886.40																																
1351-515	Test brazed samples	11SEP06	15	29SEP06	02MAR06	765		0.00	10,256.00																																
<b>Conductor Prep</b>																																									
1351-547	Conductor Preparation	18SEP06*	21	16OCT06	31JAN06	754		0.00	27,677.12																																

Run Date 20FEB06 14:13



0601

NCSX  
Status through FEBRUARY 1st  
ECP-39 Baseline

Sheet 8 of 56



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>Coil Winding</b>																																																									
1351-549	Wind Coil #1	18APR06	33	02JUN06	27APR06	249		0.00	29,318.40																																																
1351-551	Wind Coil #2	08AUG06	15	28AUG06	20OCT06	249		0.00	21,988.80																																																
1351-553	Wind Coil #3	29AUG06	15	18SEP06	10NOV06	251		0.00	16,288.00																																																
1351-555	Wind Coil #4	19SEP06	15	09OCT06	05DEC06	251		0.00	16,430.40																																																
1351-557	Wind Coil #5	10OCT06	15	30OCT06	03JAN07	251		0.00	6,657.60																																																
1351-559	Wind Coil #6	31OCT06	15	20NOV06	24JAN07	251		0.00	6,657.60																																																
1351-561	Wind Coil #7	21NOV06	15	13DEC06	14FEB07	251		0.00	6,657.60																																																
1351-563	Wind Coil #8	14DEC06	15	11JAN07	07MAR07	251		0.00	6,657.60																																																
1351-565	Wind Coil #9	12JAN07	15	01FEB07	28MAR07	251		0.00	6,657.60																																																
1351-567	Wind Coil #10	02FEB07	15	22FEB07	18APR07	251		0.00	6,657.60																																																
1351-569	Wind Coil #11	23FEB07	15	15MAR07	09MAY07	251		0.00	6,657.60																																																
1351-571	Wind Coil #12	16MAR07	15	05APR07	31MAY07	251		0.00	6,657.60																																																
1351-573	Wind Coil #13	06APR07	15	26APR07	21JUN07	251		0.00	6,657.60																																																
1351-575	Wind Coil #14	27APR07	15	17MAY07	12JUL07	251		0.00	6,657.60																																																
1351-577	Wind Coil #15	18MAY07	15	08JUN07	02AUG07	251		0.00	6,657.60																																																
1351-579	Wind Coil #16	11JUN07	15	29JUN07	23AUG07	251		0.00	6,657.60																																																
1351-581	Wind Coil #17	02JUL07	15	20JUL07	13SEP07	251		0.00	6,657.60																																																
1351-583	Wind Coil #18	23JUL07	15	10AUG07	04OCT07	251		0.00	6,657.60																																																
<b>Ground Wrap &amp; Mold Application</b>																																																									
1351-649	GW & Apply Mold Coil #1	05JUN06	12	20JUN06	15MAY06	249		0.00	13,030.40																																																
1351-651	GW & Apply Mold Coil #2	29AUG06	7	06SEP06	31OCT06	358		0.00	9,772.80																																																
1351-653	GW & Apply Mold Coil #3	19SEP06	7	27SEP06	21NOV06	350		0.00	7,329.60																																																
1351-655	GW & Apply Mold Coil #4	10OCT06	7	18OCT06	14DEC06	342		0.00	7,489.80																																																
1351-657	GW & Apply Mold Coil #5	31OCT06	7	08NOV06	12JAN07	337		0.00	2,912.70																																																
1351-659	GW & Apply Mold Coil #6	21NOV06	7	01DEC06	02FEB07	329		0.00	2,912.70																																																
1351-661	GW & Apply Mold Coil #7	14DEC06	7	22DEC06	23FEB07	324		0.00	2,912.70																																																
1351-663	GW & Apply Mold Coil #8	12JAN07	7	22JAN07	16MAR07	316		0.00	2,912.70																																																
1351-665	GW & Apply Mold Coil #9	02FEB07	7	12FEB07	06APR07	311		0.00	2,912.70																																																
1351-667	GW & Apply Mold Coil #10	23FEB07	7	05MAR07	27APR07	303		0.00	2,912.70																																																
1351-669	GW & Apply Mold Coil #11	16MAR07	7	26MAR07	18MAY07	298		0.00	2,912.70																																																
1351-671	GW & Apply Mold Coil #12	06APR07	7	16APR07	11JUN07	290		0.00	2,912.70																																																
1351-673	GW & Apply Mold Coil #13	27APR07	7	07MAY07	02JUL07	285		0.00	2,912.70																																																
1351-675	GW & Apply Mold Coil #14	18MAY07	7	29MAY07	23JUL07	277		0.00	2,912.70																																																
1351-677	GW & Apply Mold Coil #15	11JUN07	7	19JUN07	13AUG07	272		0.00	2,912.70																																																
1351-679	GW & Apply Mold Coil #16	02JUL07	7	10JUL07	03SEP07	264		0.00	2,912.70																																																
1351-681	GW & Apply Mold Coil #17	23JUL07	7	31JUL07	24SEP07	259		0.00	2,912.70																																																

Run Date 20FEB06 14:13

■ ECP-39 Status\_Forecast  
■ xecp-39 baseline  
■ Progress Bar  
■ Critical Activity

0601

**NCSX**  
**Status through FEBRUARY 1st**  
**ECP-39 Baseline**

Sheet 9 of 56












Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																																					
										FY06			FY07			FY08			FY09																												
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
1403-47A	Update,review & approve FMECA	26SEP05A	122*	24MAR06	28OCT05	898	10	672.55	6,725.54	Williamson=80																																					
1403-42A1	Document analysis of MCWF eddy currents	01FEB06*	38*	24MAR06	31OCT05	898		0.00	0.00	Brooks																																					
1403-47C	Perform cool-down/warmup analysis	01FEB06*	38*	24MAR06	31OCT05	898		0.00	6,962.40	fan=40																																					
1403-50A	Check inductance calculation	01FEB06	38*	24MAR06	31OCT05	898		0.00	6,748.00	ornlem=40																																					
1403-20.0	Final Design Close-out for Type C		0	24APR06*	31OCT05*	877		0.00	0.00	▼																																					
<b>Job: 1416-Mod Coil Type A&amp;B Final Dsn-WILLIAMSON</b>																																															
<b>Winding and Assembly Design-Type A</b>																																															
1416A-105	-Subasm Shrinkwrap	01FEB06*	5	07FEB06	21DEC05	201		0.00	6,748.00	ORNLEM =40hr ;																																					
1416A-109	-Check and Promote	08FEB06	5	14FEB06	05JAN06	201		0.00	3,374.00	ORNLEM =20hr ;																																					
1416A-113	MCWF mods-As-Built MCWF	01AUG05A	145*	01MAR06	07OCT05	190	90	11,840.27	13,155.86	ORNLEM =80hr ;																																					
1416A-117	MCWF mods-Studs, Lead Block Mount	01OCT05A	100*	01MAR06	14OCT05	190	90	6,073.20	6,748.00	ORNLEM =40hr ;																																					
1416A-121	MCWF mods-Seal Groove Adapter	01OCT05A	100*	01MAR06	21OCT05	190	90	6,073.20	6,748.00	ORNLEM =40hr ;																																					
1416A-125	MCWF mods-Metrology Data Files	03OCT05A	100*	01MAR06	26OCT05	190	90	3,036.60	3,374.00	ORNLEM =20hr ;																																					
1416A-129	MCWF mods-Check and Promote	30NOV05A	60*	01MAR06	02NOV05	190	90	3,036.60	3,374.00	ORNLEM =20hr ;																																					
1416A-133	Lead Block Assy-Lead Blocks	01OCT05A	100*	01MAR06	28OCT05	150	90	12,146.40	13,496.00	ORNLEM =80hr ;																																					
1416A-137	Lead Block Assy-Top and Side Plates	28NOV05A	62*	01MAR06	18NOV05	150	90	12,146.40	13,496.00	ORNLEM =80hr ;																																					
1416A-141	Lead Block Assy-Detail Parts, Intralink	28NOV05A	62*	01MAR06	23NOV05	150	80	5,398.40	6,748.00	ORNLEM =40hr ;																																					
1416A-145	Lead Block Assy-Filament Data Files	28NOV05A	62*	01MAR06	01DEC05	150	90	3,036.60	3,374.00	ORNLEM =20hr ;																																					
1416A-149	Lead Block Assy-Check and Promote	01FEB06	25*	07MAR06	08DEC05	146		0.00	3,374.00	ORNLEM =20hr ;																																					
1416A-153	Lead Terminals-Splice Plates	01FEB06*	25*	07MAR06	27OCT05	141		0.00	3,374.00	ORNLEM =20hr ;																																					
1416A-157	Lead Terminals-Check and Promote	08MAR06	5*	14MAR06	03NOV05	141		0.00	3,374.00	ORNLEM =20hr ;																																					
1416A-161	Side A Coil Assy-Cladding Asm	01SEP05A	122*	01MAR06	28OCT05	154	90	34,409.51	38,232.79	ORNLEM =230hr ;																																					
1416A-165	Side A Coil Assy-Cond Layers, Geom Files	28NOV05A	62*	01MAR06	04NOV05	190	60	4,048.80	6,748.00	ORNLEM =40hr ;																																					
1416A-169	Side A Coil Assy-Magnetic Loops	28NOV05A	62*	01MAR06	14NOV05	190	60	2,024.40	3,374.00	ORNLEM =20hr ;																																					
1416A-173	Side A Coil Assy-Chill Plates and Tubing	28NOV05A	62*	01MAR06	13DEC05	190	70	28,341.60	40,488.00	ORNLEM =240hr ;																																					
1416A-177	Side A Coil Assy-Check and Promote	16FEB06	10	01MAR06	04JAN06	190		0.00	6,748.00	ORNLEM =40hr ;																																					
1416A-181	Side B Coil Assy-Cladding Asm	01SEP05A	122*	01MAR06	28OCT05	154	90	35,701.56	39,668.40	EA/EM =230hr ;																																					
1416A-185	Side B Coil Assy-Cond Layers, Geom Files	28NOV05A	62*	01MAR06	07NOV05	190	60	4,048.80	6,748.00	ORNLEM =40hr ;																																					
1416A-189	Side B Coil Assy-Magnetic Loops	28NOV05A	62*	01MAR06	16NOV05	190	60	2,024.40	3,374.00	ORNLEM =20hr ;																																					
1416A-193	Side B Coil Assy-Chill Plates and Tubing	28NOV05A	62*	01MAR06	13DEC05	190	70	29,242.08	41,774.40	EA/EM =240hr ;																																					
1416A-197	Side B Coil Assy-Check and Promote	16FEB06	10	01MAR06	04JAN06	190		0.00	6,748.00	ORNLEM =40hr ;																																					
1416A-201	Coil Post VPI mods-Studs Removed	03DEC05A	54*	24FEB06	02NOV05	188	30	1,012.20	3,374.00	ORNLEM =20hr ;																																					
1416A-205	Coil Post VPI mods-Clamp Arrangement	03DEC05A	54*	24FEB06	09NOV05	188	70	4,723.60	6,748.00	ORNLEM =40hr ;																																					
1416A-209	Coil Post VPI mods-Check and Promote	27FEB06	5	03MAR06	16NOV05	188		0.00	3,374.00	ORNLEM =20hr ;																																					
1416A-213	Clamp Assy-Clamp Hardware	28NOV05A	40*	23DEC05A	24OCT05	100		674.80	674.80																																						
1416A-217	Clamp Assy-Check and Promote	01DEC05A	1	23DEC05A	25OCT05	100		674.80	674.80																																						
1416A-221	I&C-Strain Gages and T/C	01MAR06*	3	03MAR06	13DEC05	183		0.00	3,374.00	ORNLEM =20hr ;																																					

Run Date 20FEB06 14:13



0601

**NCSX**  
**Status through FEBRUARY 1st**  
**ECP-39 Baseline**

Sheet 15 of 56








Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
										Gantt Chart (Gantt bars showing activity duration and completion status across fiscal years)																															
1408-521	Fabr Cladding Type A for Coil a1	20APR06	25	24MAY06	18JAN06	154		0.00	3,838.80	Gantt bar for 1408-521																															
1408-523	Fabr Cladding Type A for Coil a2	20APR06	25	24MAY06	08FEB06	170		0.00	3,838.80	Gantt bar for 1408-523																															
1408-525	Fabr Cladding Type A for Coil a3	20APR06	25	24MAY06	01MAR06	201		0.00	3,838.80	Gantt bar for 1408-525																															
1408-527	Fabr Cladding Type A for Coil a4	20APR06	25	24MAY06	22MAR06	248		0.00	3,838.80	Gantt bar for 1408-527																															
1408-529	Fabr Cladding Type A for Coil a5	20APR06	25	24MAY06	12APR06	391		0.00	3,838.80	Gantt bar for 1408-529																															
1408-531	Fabr Cladding Type A for Coil a6	20APR06	25	24MAY06	03MAY06	406		0.00	3,838.80	Gantt bar for 1408-531																															
1408-533	Submet Requisition for Type B Cladding	22MAR06	5	28MAR06	15FEB06	203		0.00	0.00	Gantt bar for 1408-533																															
1408-535	Bid and Award Type B Cladding	29MAR06	30	09MAY06	29MAR06	203		0.00	0.00	Gantt bar for 1408-535																															
1408-537	Fabr Cladding Type B for Coil b1	10MAY06	25	14JUN06	19APR06	203		0.00	3,838.80	Gantt bar for 1408-537																															
1408-539	Fabr Cladding Type B for Coil b2	10MAY06	25	14JUN06	10MAY06	250		0.00	3,838.80	Gantt bar for 1408-539																															
1408-541	Fabr Cladding Type B for Coil b3	10MAY06	25	14JUN06	01JUN06	282		0.00	3,838.80	Gantt bar for 1408-541																															
1408-543	Fabr Cladding Type B for Coil b4	10MAY06	25	14JUN06	22JUN06	298		0.00	3,838.80	Gantt bar for 1408-543																															
1408-545	Fabr Cladding Type B for Coil b5	10MAY06	25	14JUN06	14JUL06	330		0.00	3,838.80	Gantt bar for 1408-545																															
1408-547	Fabr Cladding Type B for Coil b6	10MAY06	25	14JUN06	04AUG06	346		0.00	3,838.80	Gantt bar for 1408-547																															
<b>Lead hardware &amp; Fillers</b>																																									
1408-705	Fabr Lead HW Type C for Coil c1	01JUL05A	131*	30DEC05A	10NOV05		100	93,326.22	93,326.22	41=70Sk: Last of lead blocks c1c2 due 12/30/05																															
1408-707	Fabr Lead HW Type C for Coil c2	01JUL05A	131*	31JAN06A	15NOV05		100	24,911.70	24,911.70	41=19Sk: Last of lead blocks c1c2 due 12/30/05																															
1408-701	Submet Requisition for Type C3-C6 Lead HW	01AUG05A	5	05AUG05A	05AUG05A		100	0.00	0.00	Gantt bar for 1408-701																															
1408-703	Bid and Award Type C3-C6 Lead HW	08AUG05A	30	02DEC05A	31AUG05A		100	0.00	0.00	Gantt bar for 1408-703																															
1408-709	Fabr Lead HW Type C for Coil c3	03JAN06A	20	31JAN06A	01DEC05		100	26,186.10	26,186.10	M&S = \$19.1k																															
1408-711	Fabr Lead HW Type C for Coil c4	03JAN06A	20	31JAN06A	06JAN06		100	26,186.10	26,186.10	M&S = \$19.1k																															
1408-713	Fabr Lead HW Type C for Coil c5	03JAN06A	20	31JAN06A	03FEB06		100	26,186.10	26,186.10	M&S = \$19.1k																															
1408-715	Fabr Lead HW Type C for Coil c6	03JAN06A	20	31JAN06A	03MAR06		100	26,186.10	26,186.10	M&S = \$19.1k																															
1408-717	Submet Requisition for Type A Lead HW	15MAR06	5	21MAR06	15DEC05	141		0.00	0.00	Gantt bar for 1408-717																															
1408-719	Bid and Award Type A Lead HW	22MAR06	30	02MAY06	03FEB06	141		0.00	0.00	Gantt bar for 1408-719																															
1408-721	Fabr Lead HW Type A for Coil a1	03MAY06	40	28JUN06	03MAR06	141		6,546.53	26,186.10	M&S = \$19.1k																															
1408-723	Fabr Lead HW Type A for Coil a2	03MAY06	40	28JUN06	31MAR06	153		6,546.53	26,186.10	M&S = \$19.1k Copper jumpers received																															
1408-725	Fabr Lead HW Type A for Coil a3	03MAY06	40	28JUN06	28APR06	188		6,546.53	26,186.10	M&S = \$19.1k																															
1408-727	Fabr Lead HW Type A for Coil a4	03MAY06	40	28JUN06	26MAY06	235		6,546.53	26,186.10	M&S = \$19.1k																															
1408-729	Fabr Lead HW Type A for Coil a5	03MAY06	40	28JUN06	26JUN06	247		6,546.53	26,186.10	M&S = \$19.1k																															
1408-731	Fabr Lead HW Type A for Coil a6	03MAY06	40	28JUN06	25JUL06	389		6,546.53	26,186.10	M&S = \$19.1k																															
1408-733	Submet Requisition for Type B Lead HW	24MAR06	5	30MAR06	02MAR06	193		0.00	0.00	Gantt bar for 1408-733																															
1408-735	Bid and Award Type B Lead HW	31MAR06	30	11MAY06	13APR06	193		0.00	0.00	Gantt bar for 1408-735																															
1408-737	Fabr Lead HW Type B for Coil b1	12MAY06	40	10JUL06	11MAY06	193		6,546.53	26,186.10	M&S = \$19.1k																															
1408-739	Fabr Lead HW Type B for Coil b2	12MAY06	40	10JUL06	09JUN06	370		6,546.53	26,186.10	M&S = \$19.1k																															
1408-741	Fabr Lead HW Type B for Coil b3	12MAY06	40	10JUL06	10JUL06	276		6,546.53	26,186.10	M&S = \$19.1k Copper jumpers received																															
1408-743	Fabr Lead HW Type B for Coil b4	12MAY06	40	10JUL06	07AUG06	288		6,546.53	26,186.10	M&S = \$19.1k																															

ECP-39 Status\_Forecast  
 xecp-39 baseline  
 Progress Bar  
 Critical Activity

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
1408-745	Fabr Lead HW Type B for Coil b5	12MAY06	40	10JUL06	04SEP06	324		6,546.53	26,186.10																																
1408-747	Fabr Lead HW Type B for Coil b6	12MAY06	40	10JUL06	02OCT06	336		6,546.53	26,186.10																																
<b>Chill Plates</b>																																									
1408-605	PPPL Fabr Chill Plts Type C for Coil c1	28NOV05A	20	22DEC05A	21DEC05		100	3,838.80	3,838.80																																
1408-601	Submet Requisition for Type C Chill Plts	28NOV05A	5	30NOV05A	10OCT05		100	0.00	0.00																																
1408-603	Bid and Award Type C Chill Plts	01DEC05A	30	05DEC05A	21NOV05		100	0.00	0.00																																
1408-607	Fabr Chill Plts Type C for Coil c2	03JAN06A	20	31JAN06A	26JAN06		100	3,838.80	3,838.80																																
1408-609	Fabr Chill Plts Type C for Coil c3	03JAN06A	20	31JAN06A	23FEB06		100	3,838.80	3,838.80																																
1408-611	Fabr Chill Plts Type C for Coil c4	03JAN06A	20	31JAN06A	23MAR06		100	3,838.80	3,838.80																																
1408-613	Fabr Chill Plts Type C for Coil c5	03JAN06A	20	31JAN06A	20APR06		100	3,838.80	3,838.80																																
1408-615	Fabr Chill Plts Type C for Coil c6	03JAN06A	20	31JAN06A	18MAY06		100	3,838.80	3,838.80																																
1408-617	Submet Requisition for Type A Chill Plts	02MAR06	5	08MAR06	20DEC05	205		0.00	0.00																																
1408-619	Bid and Award Type A Chill Plts	09MAR06	30	19APR06	08FEB06	205		0.00	0.00																																
1408-621	Fabr Chill Plts Type A for Coil a1	20APR06	20	17MAY06	08MAR06	205		0.00	3,838.80																																
1408-623	Fabr Chill Plts Type A for Coil a2	20APR06	20	17MAY06	05APR06	217		0.00	3,838.80																																
1408-625	Fabr Chill Plts Type A for Coil a3	20APR06	20	17MAY06	03MAY06	252		0.00	3,838.80																																
1408-627	Fabr Chill Plts Type A for Coil a4	20APR06	20	17MAY06	01JUN06	300		0.00	3,838.80																																
1408-629	Fabr Chill Plts Type A for Coil a5	20APR06	20	17MAY06	29JUN06	312		0.00	3,838.80																																
1408-631	Fabr Chill Plts Type A for Coil a6	20APR06	20	17MAY06	28JUL06	453		0.00	3,838.80																																
1408-633	Submet Requisition for Type B Chill Plts	09MAY06	5	15MAY06	17APR06	216		0.00	0.00																																
1408-635	Bid and Award Type B Chill Plts	16MAY06	30	27JUN06	30MAY06	216		0.00	0.00																																
1408-637	Fabr Chill Plts Type B for Coil b1	28JUN06	20	26JUL06	27JUN06	216		0.00	3,838.80																																
1408-639	Fabr Chill Plts Type B for Coil b2	28JUN06	20	26JUL06	26JUL06	393		0.00	3,838.80																																
1408-641	Fabr Chill Plts Type B for Coil b3	28JUN06	20	26JUL06	23AUG06	300		0.00	3,838.80																																
1408-643	Fabr Chill Plts Type B for Coil b4	28JUN06	20	26JUL06	20SEP06	312		0.00	3,838.80																																
1408-645	Fabr Chill Plts Type B for Coil b5	28JUN06	20	26JUL06	18OCT06	347		0.00	3,838.80																																
1408-647	Fabr Chill Plts Type B for Coil b6	28JUN06	20	26JUL06	15NOV06	358		0.00	3,838.80																																
<b>+ Tubing</b>																																									
		28NOV05A	41	31JAN06A	29NOV05		100	2,742.00	2,742.00																																
<b>Epoxy</b>																																									
1408-111	Epoxy - Requisition	01JAN05A	5	31JAN05A	31JAN05A		100	0.00	0.00																																
1408-114	Epoxy -Evaluate Bids & Award	01MAY05A	10	31MAY05A	31MAY05A		100	0.00	0.00																																
1408-117	Epoxy -1st Delivery for Production	31JAN06A	20	31JAN06A	28FEB06		100	20,565.00	20,565.00																																
1408-119	Epoxy -2nd Delivery for Production	05MAY06	20	02JUN06	04MAY06	251		0.00	20,565.00																																
1408-121	Epoxy -3rd Delivery for Production	27NOV06	20	22DEC06	22NOV06	183		0.00	20,565.00																																
1408-123	Epoxy -4th Delivery for Production	08FEB07	20	07MAR07	31JAN07	160		0.00	20,565.00																																
1408-125	Epoxy -5th Delivery for Production	19MAR07	20	13APR07	28FEB07	170		0.00	20,565.00																																

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
										M&S= \$ 15 k																															
<b>Clamps</b>																																									
1408-127	Epoxy -6th Delivery for Production	16APR07	20	11MAY07	04MAY07	170		0.00	20,565.00																																
1408-901	Submet Requisition for Type C Clamps	01DEC05A	5	07DEC05A	24OCT05			0.00	0.00																																
1408-903	Bid and Award Type C Clamps (PE6417)	08DEC05A	33	11JAN06A	21DEC05			0.00	0.00																																
1408-905	Fabr Clamps Type C for Coil c1	01FEB06	28	10MAR06	09FEB06	411		0.00	20,565.00	41=\$15k																															
1408-907	Fabr Clamps Type C for Coil c2	01FEB06	28	10MAR06	23MAR06	440		0.00	20,565.00	41=\$15k																															
1408-909	Fabr Clamps Type C for Coil c3	01FEB06	28	10MAR06	04MAY06	347		0.00	20,565.00	41=\$15k																															
1408-911	Fabr Clamps Type C for Coil c4	01FEB06	28	10MAR06	16JUN06	356		0.00	20,565.00	41=\$15k																															
1408-913	Fabr Clamps Type C for Coil c5	01FEB06	28	10MAR06	31JUL06	365		0.00	20,565.00	41=\$15k																															
1408-915	Fabr Clamps Type C for Coil c6	01FEB06	28	10MAR06	30JUL07	561		0.00	20,565.00	41=\$15k																															
1408-921	Fabr Clamps Type A for Coil a1	01FEB06	28	10MAR06	17FEB06	375		0.00	20,565.00	41=\$15k																															
1408-923	Fabr Clamps Type A for Coil a2	01FEB06	28	10MAR06	31MAR06	384		0.00	20,565.00	41=\$15k																															
1408-925	Fabr Clamps Type A for Coil a3	01FEB06	28	10MAR06	12MAY06	393		0.00	20,565.00	41=\$15k																															
1408-927	Fabr Clamps Type A for Coil a4	01FEB06	28	10MAR06	26JUN06	411		0.00	20,565.00	41=\$15k																															
1408-929	Fabr Clamps Type A for Coil a5	01FEB06	28	10MAR06	08AUG06	516		0.00	20,565.00	41=\$15k																															
1408-931	Fabr Clamps Type A for Coil a6	01FEB06	28	10MAR06	19SEP06	525		0.00	20,565.00	41=\$15k																															
1408-937	Fabr Clamps Type B for Coil b1	01FEB06	28	10MAR06	11MAY06	402		0.00	20,565.00	41=\$15k																															
1408-939	Fabr Clamps Type B for Coil b2	01FEB06	28	10MAR06	23JUN06	420		0.00	20,565.00	41=\$15k																															
1408-941	Fabr Clamps Type B for Coil b3	01FEB06	28	10MAR06	07AUG06	480		0.00	20,565.00	41=\$15k																															
1408-943	Fabr Clamps Type B for Coil b4	01FEB06	28	10MAR06	18SEP06	489		0.00	20,565.00	41=\$15k																															
1408-945	Fabr Clamps Type B for Coil b5	01FEB06	28	10MAR06	30OCT06	498		0.00	20,565.00	41=\$15k																															
1408-947	Fabr Clamps Type B for Coil b6	01FEB06	28	10MAR06	13DEC06	507		0.00	20,565.00	41=\$15k																															
<b>Other</b>																																									
1408-137	Safety & PPE equip & supplies	01MAY05A	689	31JAN08	31JAN08	434	40	8,165.04	20,412.61	M&S= \$ 15 k																															
1408-138	Misc. Supplies	01JUL05A	646	31JAN08	31JAN08	434	70	11,475.70	16,393.86	M&S= \$ 12 k																															
1408-173	Epoxy for Shell Mold (Hysol)	03JAN06A	523	31JAN08	31JAN08	434	5	994.65	24,771.61	M&S= \$ 18 k																															
1408-183	Tubing (Chem flor and Poly)	01SEP05A	67	31OCT05A	06DEC05	100		46,373.37	46,373.37																																
1408-184	Vulcanizing tape, felt and RTV	03JAN06A	45	04APR06	06DEC05	891	80	9,597.00	30,162.00	M&S= \$ 22 k																															
1408-185	Valves and Fittings	01AUG05A	66	31OCT05A	31OCT05	100		19,644.55	19,644.55																																
1408-186	Manifolds	01SEP05A	209	30SEP05A	30SEP05A	100		75,850.56	75,850.56																																
<b>I&amp;C</b>																																									
174-035	Modular Coil local I&C -Procurement	01FEB06	40	28MAR06	18JAN06	399		0.00	18,275.43	41=\$13.33k																															
FY05CV-21	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			33,000.00	33,000.00																																
<b>Job: 1411-MCWF Fabrication S005242-HEITZENROEDER</b>																																									
<b>Contract Oversight and Title III</b>																																									
172-031	Title III engr	24MAY04A	340	30SEP05A	30SEP05A		LOE	76,273.90	76,273.90																																

Run Date 20FEB06 14:13



0601  
**NCSX**  
 Status through FEBRUARY 1st  
 ECP-39 Baseline

Sheet 20 of 56

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06 FY07 FY08 FY09																																					
										FY06			FY07			FY08			FY09																												
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
172-031.1	Title III engr	01OCT05A	350*	01MAR07	01MAR07	660	LOE	37,775.32	167,147.43	Heitzenroeder =640hr; Williamson = 107 hr ; travel=\$26k																																					
FY05CV-23	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			275,000.00	275,000.00																																						
MCWF-001	EIO Project Mgt. & Reporting	29OCT04A	497*	02OCT06	02OCT06	773	LOE	590,739.50	908,830.00	48=909 ;																																					
MCWF-011	Pattern A complete	29OCT04A	126*	01APR05A	01APR05A	100		290,125.00	290,125.00																																						
MCWF-021	Pattern B complete	01DEC04A	220*	30SEP05A	30SEP05A	100		255,120.00	255,120.00																																						
MCWF-031	Major Tool Tooling Complete	29OCT04A	82*	28FEB05A	28FEB05A	100		628,622.00	628,622.00																																						
MCWF-041	Materials (MetalTek)	29NOV04A	282*	31AUG05A	31AUG05A	100		744,750.00	744,750.00																																						
MCWF-051	C1-MTK-casting upgrade	20DEC04A	63*	31MAR05A	31MAR05A	100		146,248.12	146,248.12																																						
MCWF-061	C1-MTM - machining/inspection	01APR05A	136*	30SEP05A	30SEP05A	100		154,910.00	154,910.00																																						
C-121.1	First MCWF C-1 Delivered		0	30SEP05A	30SEP05A			0.00	0.00																																						
MCWF-071	C1-Receive at PPPL		0	03OCT05A	04OCT05*			0.00	0.00																																						
MCWF-081	C2-MTK-casting	01APR05A	66*	27JUN05A	27JUN05A	100		142,920.00	142,920.00																																						
MCWF-091	C2-MTM - machining/inspection	28JUN05A	125*	16DEC05A	28NOV05	100		154,910.00	154,910.00																																						
MCWF-101	C2-Receive at PPPL		0	16DEC05A	29NOV05	100		0.00	0.00																																						
MCWF-141	C3-MTK-casting	12MAY05A	102*	19SEP05A	19SEP05A	100		142,920.00	142,920.00																																						
MCWF-151	C3-MTM - machining/inspection	20SEP05A	108*	28FEB06	11JAN06	123	90	139,419.00	154,910.00	48=155 ;																																					
MCWF-161	C3-Receive at PPPL		0	28FEB06	13JAN06	123		0.00	0.00	▼																																					
MCWF-201	C4-MTK-casting	16MAY05A	122*	31OCT05A	04NOV05	100		142,920.00	142,920.00																																						
MCWF-211	C4-MTM - machining/inspection	31OCT05A	88*	13MAR06	27FEB06	140	70	108,437.00	154,910.00	48=155 ;																																					
MCWF-221	C4-Receive at PPPL		0	13MAR06	01MAR06	140		0.00	0.00	▼																																					
MCWF-261	C5-MTK-casting	30MAY05A	128*	30NOV05A	21NOV05	100		142,920.00	142,920.00																																						
MCWF-271	C5-MTM - machining/inspection	01DEC05A	93*	18APR06	09MAR06	139	25	38,727.50	154,910.00	48=155 ;																																					
MCWF-281	C5-Receive at PPPL		0	18APR06	13MAR06	139		0.00	0.00	▼																																					
MCWF-111	A1-MTK-casting	22APR05A	116*	08SEP05A	08SEP05A	100		143,110.00	143,110.00																																						
MCWF-121	A1-MTM - machining/inspection	09SEP05A	100*	16MAY06	05MAY06	150	15	23,236.50	154,910.00	48=155 ;																																					
MCWF-131	A1-Receive at PPPL		0	16MAY06	10MAY06	150		0.00	0.00	▼																																					
MCWF-171	A2-MTK-casting	17AUG05A	91*	23DEC05A	11JAN06	100		142,920.00	142,920.00																																						
MCWF-181	A2-MTM - machining/inspection	14MAR06*	65*	13JUN06	06JUN06	147		0.00	154,910.00	48=155 ;																																					
MCWF-191	A2-Receive at PPPL		0	13JUN06	08JUN06	147		0.00	0.00	▼																																					
MCWF-351	A3-MTK-casting	26SEP05A	84*	31JAN06A	16FEB06	100		143,110.00	143,110.00	48=141 ;+2.11k heat treatment ecp34																																					
MCWF-361	A3-MTM - machining/inspection	11APR06*	64*	11JUL06	16JUN06	159		0.00	154,910.00	48=155 ;																																					
MCWF-371	A3-Receive at PPPL		0	11JUL06	21JUN06	159		0.00	0.00	▼																																					
MCWF-231	B1-MTK-casting	16SEP05A	110*	28FEB06	01MAR06	203	85	121,482.00	142,920.00	48=141 ;+2.11k heat treatment ecp34																																					
MCWF-241	B1-MTM - machining/inspection	08MAY06*	65*	08AUG06	17JUL06	155		0.00	154,910.00	48=155 ;																																					
MCWF-251	B1-Receive at PPPL		0	08AUG06	19JUL06	155		0.00	0.00	▼																																					
MCWF-381	A4-MTK-casting	15DEC05A	54*	08MAR06	06APR06	225	70	100,044.00	142,920.00	48=141 ;+2.11k heat treatment ecp34																																					












Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>Job: 1414 Coil Testing-Gettelfinger</b>																																																									
<b>+ Twisted Racetrack Hardware Fabrication</b>																																																									
		01APR05A	150	31OCT05A	31OCT05		100	68,828.24	68,828.24																																																
<b>Production Modular Coils</b>																																																									
1409-130	Production Cryostat Design	26SEP05A	26*	31OCT05A	31OCT05		100	6,839.71	6,839.71																																																
1409-135	Production Cryostat Fabr & Install	31JAN06A	22*	01MAR06	01FEB06	903	30	10,587.48	35,291.60	41=\$10k; em//tb=265																																															
1409-136	Valve/pump repairs&safety mods to cryo pp	01DEC05A	38*	31JAN06A	31JAN06		100	23,871.20	23,871.20	41=3;em//tb=200;em//em=20																																															
1409-199	Closed Loop Facility Available for Production		0	01MAR06*	01FEB06	903	50	0.00	0.00	Unfunded EAC estimate em//tb=360; em//em=160; m&s=\$4k Total EAC= \$63k																																															
162-100	Kickless cable testing	01MAR06*	11*	15MAR06		893		0.00	0.00	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28,																																															
P1-021	Test Coil (Coil Test Stand) C1	11APR06	7	19APR06	07APR06	875		0.00	30,321.24	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28,																																															
P2-021	Test Coil (Coil Test Stand) A1	05OCT06	7	13OCT06	12SEP06	751		0.00	23,237.70	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28,																																															
P1-051	Test Coil (Coil Test Stand) B1	31JAN07	7	08FEB07	11JAN07	675		0.00	18,967.19	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28,																																															
FY05CV-19	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			88,000.00	88,000.00																																																
<b>Job: 1421-Mod Coil Interface Hardware-WILLIAMSON</b>																																																									
<b>Coil-to-coil Interface Design</b>																																																									
1403-11.1	Compl assembly / interface drawings for ICDs	01NOV04A	309*		31OCT05	90		28,530.47	31,700.52	Hargrove, Lovett,=80 williamson=40																																															
1403-16	Assembly bolts, nuts, washers	01OCT04A	401*	30JUN06	30JUN06	220	60	8,454.58	14,090.97	ornl=80+8 hrs																																															
1403-17	Assembly shims	01OCT04A	401*	30JUN06	30JUN06	220	60	12,297.58	20,495.96	ornl=80+48=128																																															
1403-18	Eccentric ball assembly	08NOV04A	375*	30JUN06	30JUN06	829	60	16,176.38	26,960.64	ornl=80+88=168																																															
1403-19	Top assembly dwgs for mod coil shell	01OCT04A	401*	30JUN06	30JUN06	829	60	18,446.36	30,743.94	ornl=120+72=192																																															
1403-19A	Bladder Details	01JUL05A	215*	30JUN06	30JUN06	220	20	4,475.98	22,379.91	ornl=80+56=136																																															
1403-20	3 coil assembly specification	01AUG06*	40	25SEP06	25SEP06	270		0.00	26,992.00	ornl=160																																															
1421-100	Submet Requisition for - Assy	24JUL06*	10	04AUG06	04AUG06	206		0.00	2,699.20	williamson=16 hrs																																															
1421-105	Procurement lead time for-Assy	07AUG06	40	29SEP06	29SEP06	206		0.00	0.00																																																
1421-110	Deliver - Assy bolts,nuts,washers	02OCT06	60	03JAN07	03JAN07	206		0.00	449,000.00	m&s=\$449k																																															
1421-200	Submet Requisition for - Assembly shims	24JUL06*	10	04AUG06	04AUG06	206		0.00	2,699.20	williamson=16 hrs																																															
1421-205	Procurement lead time for - Assembly shims	07AUG06	40	29SEP06	29SEP06	206		0.00	0.00																																																
1421-210	Deliver - Assembly shims	02OCT06	60	03JAN07	03JAN07	206		0.00	138,000.00	m&s=\$138k																																															
1421-400	Submet Requisition for - Bladders	24JUL06*	10	04AUG06	04AUG06	206		0.00	2,699.20	williamson=16 hrs																																															
1421-405	Procurement lead time for - Bladders	07AUG06	40	29SEP06	29SEP06	206		0.00	0.00																																																
1421-410	Deliver - Bladders	02OCT06	60	03JAN07	03JAN07	206		0.00	60,000.00	m&s=\$60k																																															
<b>15 - Structures</b>																																																									
<b>Job: 1501 - Structures Design- DAHLGREN</b>																																																									
<b>+ PDR/PBR Task List</b>																																																									
		07OCT03A	31	18NOV03A	18NOV03A		100	18,540.00	18,540.00																																																

Run Date 20FEB06 14:13



0601  
**NCSX**  
 Status through FEBRUARY 1st  
 ECP-39 Baseline

Sheet 26 of 56



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
191-011	Title II design WBS 161 LN2 manifolds&pipng	04OCT06	60	05JAN07	04APR07	369		0.00	114,923.30																																
191-031	Title III engr WBS 161	08JAN07	280	18FEB08	15MAY08	419		0.00	16,421.82																																
191-037	Procurement WBS 161	08JAN07	130	10JUL07	08OCT07	369		0.00	72,594.45																																
191-038	PDR#17	11JUL07*	86	08NOV07	15FEB08	483		0.00	61,326.15																																
191-041	LN2 Manifolds & ppg Fab/assy/instrl WBS 161	11JUL07*	62	05OCT07	14JAN08	369		0.00	33,006.93																																
191-042	PDR #17,25,3	11JUL07*	65	10OCT07	17JAN08	504		0.00	10,537.57																																
<b>162 - Electrical Leads</b>																																									
132-000	PDR #17 & 25	02OCT06	325	24JAN08	24JAN08	436		0.00	41,396.19																																
132-001	Title I design WBS 162 Coil leads	02OCT06*	130	11APR07	11APR07	303		0.00	153,159.10																																
132-011	Title II design WBS 162 Coil leads	12APR07	130	15OCT07	15OCT07	303		0.00	153,686.42																																
132-015	Title III design WBS 162 Coil leads	16OCT07*	60	17JAN08	17JAN08	441		0.00	18,618.16																																
132-037	Coil Leads Procurement WBS 162	16OCT07*	60	17JAN08	17JAN08	303		0.00	314,186.10																																
<b>163 - Coil Protection System</b>																																									
163.001	Title I design WBS 163 Coil protection	02OCT06*	65	10JAN07	10JAN07	656		0.00	42,744.60																																
163.011	Title II design WBS 163 Coil protection	11JAN07	40	07MAR07	07MAR07	656		0.00	42,744.60																																
<b>17 - Cryostat and Base Support Structure</b>																																									
<b>Job:1701-Cryostat&amp;Base Sprt Strct Dsn-GETTLEFINGER</b>																																									
<b>Prior Costs</b>																																									
1701-001	Apr-Sept MIE Costs PPPL	01APR03A	54	30SEP03A	30SEP03A		100	12,180.00	12,180.00																																
FY05CV-27	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			178,000.00	178,000.00																																
<b>Base Support</b>																																									
161-001	Revise Preliminary Design for new supt	01APR04A	541*	31MAY06	23DEC05	358	90	46,136.13	51,262.37																																
151-003	Base Support Struct PDR		0	31MAY06*	23DEC05*	358		0.00	0.00																																
161-011	Final Design Base Support Structure WBS 172	01JUN06	45	03AUG06	05DEC06	358		0.00	64,639.22																																
172-199	Base Support Structure FDR		0	03AUG06	05DEC06	358		0.00	0.00																																
<b>Cryostat</b>																																									
151-000	Adv Concep Design Cryostat shell & struct	01DEC03A	103*	31MAR04A	31MAR04A		100	6,000.00	6,000.00																																
151-001	Title I design WBS 171 cryostat	01APR04A	270*	29APR05A	29APR05A		100	125,850.61	125,850.61																																
151-002	Cryostat PDR		0	29APR05A	29APR05A		100	0.00	0.00																																
171-100	Investigate Alt Cryostat Architecture	01DEC05A	38*	31JAN06A			100	0.00	0.00																																
171-101	Finalize cryostat penetrations for VV	03JAN06A	0*	31JAN06A			100	0.00	0.00																																
171-102	Select gas-filled insulation-all svcs	03JAN06A	41*	28FEB06		275	95	0.00	0.00																																
171-103	Finalize cryo midplane arch	03JAN06A	20*	31JAN06A			100	0.00	0.00																																
171-104	Plan WBS 16 interface	15FEB06*	33*	31MAR06		252		0.00	0.00																																
151-011	Final Design Cryostat WBS 171	04AUG06*	231	09JUL07	22JUN07	165		0.00	242,331.96																																
171-199	Cryostat FDR		0	09JUL07	22JUN07	165		0.00	0.00																																















Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
S2P3-200	Assemble Mod-Coils C5/C6	18DEC07	18	21JAN08	23NOV07	122		0.00	75,204.80	EM/TB =880hr ;																															
<b>Stage 3 MC Instl (rotate MC over Vsl)-FP#1</b>																																									
S3P1-000	Begin Assembly of First Field Period Assy	31OCT06	0			301		0.00	0.00	***** BEGIN ASSEMBLY OF FIRST FIELD PERIOD DOE LEVEL 2 MILESTONE PEP DATE = JULY 2007 ***** EM/TB =48hr EM/TB =32hr ;																															
S3P1-101	VV to MC turning fixt base; metr check	31OCT06	2	01NOV06	15JAN07	301		0.00	3,994.56	EM/TB =48hr																															
S3P1-101.1	Attach local protective strips to VV&locate	02NOV06	2	03NOV06	17JAN07	301		0.00	2,663.04	EM/TB =32hr ;																															
S3P1-102	Mount MC on crane; perform metr checks	04JUN07	2	05JUN07	05MAR07	160		0.00	3,994.56	EM/TB =48hr																															
S3P1-103	Rotate right MC to stand-off position&chk	06JUN07	3	08JUN07	08MAR07	160		0.00	5,991.84	EM/TB =72hr ;																															
S3P1-104	Transfer load to sprt sys and recheck position	11JUN07	2	12JUN07	12MAR07	160		0.00	3,994.56	EM/TB =48hr ;																															
S3P1-105	Move MC turning fixt; mount MC on crane	13JUN07	1	13JUN07	17APR07	160		0.00	1,997.28	EM/TB =24hr ;																															
S3P1-106	Rotate left MC to stand-off position and check	14JUN07	2	15JUN07	19APR07	160		0.00	3,994.56	EM/TB =48																															
S3P1-107	Move left & right MC to final position &	18JUN07	2	19JUN07	23APR07	160		0.00	3,994.56	EM/TB =48hr ;																															
S3P1-108	Install shims ( as reqd); ream 24 holes	20JUN07	7	28JUN07	02MAY07	160		0.00	23,301.60	EM/TB =280hr ;																															
S3P1-109	Bolt together at flange interface.	29JUN07	2	02JUL07	04MAY07	160		0.00	3,994.56	EM/TB =48hr ;																															
S3P1-110	Perform final metrology position check	03JUL07	2	04JUL07	08MAY07	160		0.00	2,663.04	EM/TB =32hr ;																															
S3P1-110.1	Remove temp interference strips&sensors	05JUL07	1	05JUL07	09MAY07	160		0.00	665.76	EM/TB =8hr ;																															
S3P1-111	Secure VV to MC's using temporary supports.	06JUL07	2	09JUL07	11MAY07	160		0.00	3,994.56	EM/TB =48hr ;																															
S3P1-112	Prep& xfr completed assembly to Stage 4 area	10JUL07	1	10JUL07	14MAY07	160		0.00	1,997.28	EM/TB =24hr ;																															
<b>Stage 3 MC Instl (rotate MC over Vsl)-FP#2</b>																																									
S3P2-101	Mount VV to MC turning fixt base; metr check	11JUL07	2	12JUL07	16MAY07	214		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-101.1	Attach local protective strips to VV&locate	13JUL07	2	16JUL07	18MAY07	214		0.00	2,663.04	EM/TB =32hr ;																															
S3P2-102	Mount MC on crane; perform metr checks	17JUL07	2	18JUL07	25JUN07	214		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-103	Rotate right MC to stand-off position&chk	19JUL07	3	23JUL07	28JUN07	214		0.00	5,991.84	EM/TB =72hr ;																															
S3P2-104	Transfer load to supt sys and recheck position	24JUL07	2	25JUL07	02JUL07	214		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-105	Move MC turning fixt; mount MC on crane	07AUG07	1	07AUG07	31JUL07	206		0.00	1,997.28	EM/TB =24hr ;																															
S3P2-106	Rotate left MC to stand-off position and check	08AUG07	2	09AUG07	02AUG07	206		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-107	Move left & right MC to final position &	10AUG07	2	13AUG07	06AUG07	206		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-108	Install shims ( as reqd); ream 24 holes	14AUG07	7	22AUG07	15AUG07	206		0.00	23,301.60	EM/TB =280hr ;																															
S3P2-109	Bolt together at flange interface.	23AUG07	2	24AUG07	17AUG07	206		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-110	Perform final metrology position check	27AUG07	2	28AUG07	21AUG07	206		0.00	2,663.04	EM/TB =32hr ;																															
S3P2-110.1	Remove temp interference strips&sensors	29AUG07	1	29AUG07	22AUG07	206		0.00	665.76	EM/TB =8hr ;																															
S3P2-111	Secure VV to MC's using temporary supports.	30AUG07	2	31AUG07	24AUG07	206		0.00	3,994.56	EM/TB =48hr ;																															
S3P2-112	Prep& xfr completed assembly to Stage 4 area	03SEP07	1	03SEP07	27AUG07	206		0.00	1,997.28	EM/TB =24hr ;																															
<b>Stage 3 MC Instl (rotate MC over Vsl)-FP#3</b>																																									
S3P3-101	Mount VV to MC turning fixt base; metr check	04SEP07	2	05SEP07	29AUG07	209		0.00	3,994.56	EM/TB =48hr ;																															
S3P3-101.1	Attach local protective strips to VV&locate	06SEP07	2	07SEP07	31AUG07	209		0.00	2,663.04	EM/TB =32hr ;																															














Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
3101-157	Design & fab tooling and clamps	01JUN05A	186*	28FEB06	30NOV05	362	70	7,772.32	12,953.86					DIAG TECH =20hr ; LABIK =40hr ; MACHINIST =40hr ;																											
3101-167	Design voltage loops	01DEC05A	58*	28FEB06	08FEB06	457	85	1,735.10	3,470.20					labik=20																											
3101-169	Voltage loop connection peer review	01MAR06*	1	01MAR06	15FEB06	457		0.00	1,735.10					labik=10																											
3101-165	Identify lead wires at multiple locations	01FEB06*	329*	21MAY07	21MAY07	607		0.00	8,444.29					diag tech=60; labik=20																											
3101-161	SUPT LOOP INSTL 200 LOOPS), TESTING	24MAY06	154*	08JAN07	27FEB07	302		0.00	21,007.25					LABIK =120hr oversight installation time in WBS18 job 1810																											
3101-225	Terminate saddle loops	09OCT06	134*	24APR07	19APR07	302		0.00	28,729.20					labik=40; diag tech=260																											
<b>Modular Coil C-wound Loops</b>																																									
3101-205	MOUNTING/LOCATING STRATEGY MC	01JAN05A	20	31JAN05A	31JAN05A		100	3,208.40	3,208.40																																
3101-209	PROTOTYPE ON TWISTED RACETRACK	01MAR05A	20	31MAR05A	31MAR05A		100	4,741.80	4,741.80																																
3101-213	DESIGN TERMINATION	01MAR05A	130*	31AUG05A	31AUG05A		100	7,302.40	7,302.40																																
3101-221	PROCURE MATERIALS	25JUL05A	0*	29JUL05A	29JUL05A		100	6,410.90	6,410.90																																
3101-217	Peer review of lead routing	31JAN06A	0*	31JAN06A	07NOV05		100	6,940.40	6,940.40					LABIK =40hr ;																											
3101-230	Install heat shrink tubing on MI cable	31JAN06A	10	14FEB06	23DEC05	132	4	482.74	12,068.40					LABIK =40hr ; jurczynski=40																											
3101-229	SUPPORT NSTALLATION, TERMINATION, TESTING	15FEB06	329*	05JUN07	04JUN07	132		0.00	7,017.81					LABIK =40hr ; oversight installation included in MC winding job																											
3101-231	Terminate MC co-wound loops	10JUL07	158*	27FEB08	03JAN08	122		0.00	11,598.23					LABIK =20hr ;diag tech =60																											
<b>Rogowski Coils</b>																																									
3101-301	LAYOUT LOCATION ROWGOSKI COIL &EST	01JUN05A	166*	31JAN06A	15DEC05		100	4,924.69	4,924.69					STRATTON =10hr ; LABIK =20hr ;																											
3101-305	work on coil design with vendor	03OCT05A	162*	26MAY06	01MAR06	853	40	1,388.08	3,470.20					LABIK =20hr ;																											
3101-309	DESIGN COIL MOUNTING TECHNIQUE	26SEP05A	124*	28MAR06	08MAR06	378	90	3,113.68	3,459.64					LABIK =20hr ;																											
3101-313	DESIGN LEAD ROUTING AND TERMINATION	29MAR06*	20	25APR06	05APR06	378		0.00	3,470.20					LABIK =20hr ;																											
3101-317	PDR PREP- ROWGOWSKI COIL	26APR06*	20	23MAY06	03MAY06	378		0.00	5,126.10					STRATTON =10hr ; LABIK =20hr ;																											
3101-318	PDR - ROWGOWSKI COIL		0	23MAY06*	03MAY06*	378		0.00	0.00																																
3101-321	Specify Rogowski Coils	24MAY06*	10	07JUN06	17MAY06	378		0.00	3,470.20					LABIK =20hr ;																											
3101-325	FDR PREP ROWGOSKI COIL	08JUN06*	10	21JUN06	01JUN06	378		0.00	3,470.20					LABIK =20hr ;																											
3101-326	FDR - ROWGOSKI COIL		0	21JUN06	01JUN06	378		0.00	0.00																																
3101-329	FAB ROWGOWSKI COILS (2)	22JUN06	10	06JUL06	15JUN06	378		0.00	24,035.20					M&S =15\$K ; LABIK =20hr ;																											
3101-337	INSTALL COILS AND TERMINATIONS	10JUL07	158*	27FEB08	03JAN08	122		0.00	4,452.14					labik=20;em/tb=10																											
<b>TF Co-wound Loops</b>																																									
3101-401	MOUNTING/LOCATING TECHNIQUE TF	25JUL05A	28*	31AUG05A	31AUG05A		100	6,275.20	6,275.20																																
3101-405	DESIGN TERMINATION N/R	01FEB06	1	01FEB06	03OCT05	935		0.00	0.00																																
3101-409	FINALIZE LOOP LOCATION/MOUNTING	01AUG05A	20	31AUG05A	31AUG05A		100	6,416.80	6,416.80																																
3101-417	PROCURE MATERIALS	03APR06*	8	12APR06	12APR06	285		0.00	10,325.20					M&S =05\$K ; LABIK =20hr ;																											
3101-425	INSTALL HEAT SHRINK CABLE	05JUN06	307*	21AUG07	15OCT07	251		0.00	0.00																																
3101-429	INSTALL TERMINATIONS	10JUL07	158*	27FEB08	03JAN08	122		0.00	8,683.31					LABIK =20hr ; DIAG TECH																											
<b>Modular Coil Shell Saddle Loops</b>																																									
3101-501	DETERMINE NUMEBR AND LOCATION OF	03APR06*	59	23JUN06	23JUN06	774		0.00	6,623.60					STRATTON =40hr ;																											
3101-505	MOUNTING/LOCATING TECHN MC SHELL	26JUN06	20	24JUL06	24JUL06	774		0.00	6,782.00					STRATTON =20hr ; LABIK =20hr ;																											

Run Date 20FEB06 14:13



0601

NCSX  
Status through FEBRUARY 1st  
ECP-39 Baseline

Sheet 41 of 56

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
3101-513	PDR PREP -MC SHELL SADDLE LOOPS	25JUL06*	11	08AUG06	09AUG06	774		0.00	5,126.10																																
3101-514	PDR-MC SHELL SADDLE LOOPS		0	08AUG06	09AUG06	774		0.00	0.00																																
3101-521	FINALIZE LOOP LOCATION/MOUNTING	09AUG06*	8	18AUG06	21AUG06	774		0.00	10,252.20																																
3101-525	FDR PREP - MC SHELL SADDLE LOOPS	21AUG06	11	04SEP06	05SEP06	774		0.00	6,940.40																																
3101-526	FDR - MC SHELL SADDLE LOOPS		0	04SEP06	05SEP06	774		0.00	0.00																																
3101-529	PROCURE MATERIALS	05SEP06	10	18SEP06	19SEP06	774		0.00	10,325.20																																
3101-533	INSTALL MC SHELL SADDLE LOOPS	09MAR07	659*	30SEP09	23NOV07	0		0.00	7,436.62																																
3101-537	INSTALL TERMINATIONS	10JUL07	120	04JAN08	29OCT07	160		0.00	8,656.12																																
<b>Termination Boxes</b>																																									
3101-333	Complete termination box design & prototyping	26SEP05A	47*	31OCT05A			100	10,833.80	10,833.80																																
3101-421	FDR of terminations incl in saddle loop FDR	01MAR06*	1	01MAR06	02NOV05	895		0.00	0.00																																
3101-422	Fab Prototype term. Box	01MAR06*	20	28MAR06		876		0.00	0.00																																
3101-517	Fab termination boxes (24)	29MAR06	20	25APR06	01FEB06	876		0.00	55,597.50																																
3101-517A	Install termination boxes	15AUG06	173*	24APR07	19APR07	302		0.00	34,013.25																																
FY05CV-32	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			30,000.00	30,000.00																																
<b>36 - Edge and Divertor Diagnostics</b>																																									
<b>Job: 3601 - Edge and Divertor Diagnostics</b>																																									
361-001	Design Visible Camera sys	04SEP07	40	29OCT07	29OCT07	186		0.00	11,997.15																																
361-015	Fab/Assy/Installation Visible Camera	30OCT07*	130	08MAY08	08MAY08	186		0.00	33,584.00																																
<b>38 - Electron Beam (EB) Mapping</b>																																									
<b>Job: 3801 - Electron Beam Mapping</b>																																									
380-010	Designe-Beam Probe,Fluor. Screen	12OCT07	40	10DEC07	10DEC07	186		0.00	46,167.80																																
380-015	Fab & Install Beam probe	11DEC07*	102	08MAY08	08MAY08	186		0.00	160,029.00																																
<b>39 - Diagnostics Integration</b>																																									
<b>Job: 3901 - Diagnostics sys Integration-JOHNSON</b>																																									
<b>Prior Costs</b>																																									
390-001	LOE Support FY03	01APR03A	151*	30SEP03A	30SEP03A		100	155,450.00	155,450.00																																
390-100	Finalize VV ports (number,size,locations)		0	30JUN04A	30JUN04A		100	0.00	0.00																																
390-110	Resolve port interferences.Final port config		0	30JUN04A	30JUN04A		100	0.00	0.00																																
390-120	Update port map&revise diag port assignments		0	31OCT05A	30SEP05*		100	0.00	0.00																																
390-130	Rvw status of existing ICD's w/VV & Mod Coils		0	31JAN06A	30SEP05*		100	0.00	0.00																																
390-140	Write ICD's-Define external space for		0	31JAN06*	30SEP05*	931	50	0.00	0.00																																
390-150	Write ICD's-Define space f/racks in cntrl rm		0	31JAN06*	30SEP05*	931	50	0.00	0.00																																

Run Date 20FEB06 14:13

ECP-39 Status\_Forecast  
 xecp-39 baseline  
 Progress Bar  
 Critical Activity

0601  
**NCSX**  
 Status through FEBRUARY 1st  
 ECP-39 Baseline

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
390-160	Start recruiting diag team at HTPD conference		0	30JUN04A	30JUN04A		100	0.00	0.00																																
390-170	Develop space envelopes for SXR		0	31JAN06A	30SEP05*		100	0.00	0.00																																
390-180	Hold CDR's co-wound mag sensors&ext		0	31OCT05A	30SEP05*		100	0.00	0.00																																
390-010	LOE Support FY04	01OCT03A	250*	30SEP04A	30SEP04A		LOE	65,000.00	65,000.00																																
390-015	LOE Support FY05 **reduced scope	01OCT04A	249*	30SEP05A	30SEP05A		LOE	66,357.30	66,357.30																																
390-020	LOE Support FY06	03OCT05A	249*	29SEP06	29SEP06	761		22,353.27	70,515.03																																
FY05CV-33	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			-12,000.00	-12,000.00																																

R//RM2 =177hr ; EM//EM =0  
EA//DM =0 ; r///rm3=177

**4 - Electrical Power Systems**

**41 - AC Power**

**Job: 4101 - AC Power-RAMAKRISHNAN**

**411 - Auxiliary AC Power Systems**

4101-100	Prepare Preliminary One line diagram	01MAR04A	173*	30SEP04A	30SEP04A		100	8,442.00	8,442.00																								
4101-100.1	Prepare Preliminary One line diagram	06OCT06*	173	18JUN07	18JUN07	584		0.00	1,076.96																								
411-1-100	Ex-Test cell AC pwr-Reactivate& new instl	06OCT06*	241	24SEP07	24SEP07	516		0.00	60,631.46																								
411-2-2	Grounding-Dsn	02OCT06*	86	08FEB07	08FEB07	364		0.00	31,305.04																								
411-2-4	Grounding-Procure	09FEB07*	107	11JUL07	11JUL07	364		0.00	6,855.00																								
411-2-6	Grounding-Install	10MAY07*	43	11JUL07	11JUL07	364		0.00	64,912.20																								
411-2-8	Grounding-Commission	12JUL07*	29	21AUG07	21AUG07	364		0.00	16,005.68																								
411-3-2	Test Cell AC Power Distr-Dsn	02OCT06*	186	29JUN07	29JUN07	400		0.00	3,741.36																								
411-3-2.04	Test Cell AC Power fy04	01APR04A	186*	30SEP04A	30SEP04A		100	73,000.00	73,000.00																								
411-3-4	Test Cell AC Power Distr-Procure(pnlis &	01JUL05A	107*	30NOV06	30NOV06	544	20	8,956.74	44,783.72																								
411-3-6	Test Cell AC Power Distr-Install	28SEP06*	358	14SEP07	14SEP07	347	50	15,246.14	30,492.27																								
411-3-8	Test Cell AC Power Distr-Commission	13JUL07*	45	14SEP07	14SEP07	347		0.00	32,011.36																								
411-4-2	Standby Power for Cryo Sys -Dsn	01FEB06	0	31JAN06	30SEP05	931		0.00	0.00																								
411-4-4	Standby Power for Cryo Sys -Procure	01FEB06	0	31JAN06	30SEP05	931		0.00	0.00																								
411-4-6	Standby Power for Cryo Sys -Install	01FEB06	0	31JAN06	30SEP05	931		0.00	0.00																								

vankirk =16hr ; raki =24hr ;  
ee//sm=16; ee//tb=32

vankirk=26;raki=62;ee//sm=62  
ee//tb=104;M&S=6;Powers=\$16k

VANKIRK =160hr ; Raki =72hr ;  
41=05\$K ;

EE//EM =40hr ; EE//SM =80hr ;  
EE//TB =160hr ;

EE//EM =24hr ; EE//SM =40hr ;  
EE//TB =80hr ;

VANKIRK =20hr ; Raki =8hr ;

41=34\$K ;

EE//EM =40hr ; EE//SM =40hr ; POWER  
EE//TB =240hr ; POWERS

EE//EM =48hr ; EE//SM =80hr ;  
EE//TB =160hr ;

VANKIRK =40hr ; Raki =40hr ;


41=05\$K ;

EE//EM =16hr ; EE//SM =64hr ;  
EE//TB =80hr ;

EE//EM =24hr ; EE//SM =24hr ;  
EE//TB =40hr ;

FY05CV-34	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			2,000.00	2,000.00																								
-----------	----------------------------------	----------	-----	----------	----------	--	--	----------	----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Run Date 20FEB06 14:13




0601

**NCSX**  
**Status through FEBRUARY 1st**  
**ECP-39 Baseline**

Sheet 43 of 56

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06												FY07												FY08												FY09											
										FY06			FY07			FY08			FY09			FY06			FY07			FY08			FY09			FY06			FY07			FY08			FY09														
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>43 - DC Systems</b>																																																									
<b>Job: 4301 - DC Systems-RAMAKRISHNAN</b>																																																									
<b>431 - C-Site DC Systems</b>																																																									
431-200	Condition/spare parts inventory	01OCT04A	371*	31MAR06	31MAR06	888	95	16,852.08	17,739.04	hatcher=24;cropper=120																																															
431-210	Organize & verify documentation	01OCT04A	371*	31MAR06	31MAR06	888	95	43,123.43	45,393.09	raki=104;cropper=64;nelson=200																																															
431-215	Document status	01OCT04A	371*	31MAR06	31MAR06	888	90	5,753.57	6,392.85	raki=40																																															
431-225	Reactivate DF & PEI units	01JUL05A	433*	28MAR07	31MAR06	641	90	10,984.35	12,204.83	Hatcher=16;cropper=24;wisowaty=80																																															
431-230	Load test	01JUL05A	433*	28MAR07	31MAR06	641	90	14,833.98	16,482.20	Hatcher=40;mg wisowaty=120																																															
431-240	Simulate each of 6 pwr loops in PSCAD	01FEB06*	290*	28MAR07	31MAR06	641		0.00	13,569.02	Hatcher=80																																															
431-250	c-site dc sys DGS dsn documentation	01FEB06*	290*	28MAR07	31MAR06	641		0.00	7,388.88	raki=16;jones=40																																															
431-260	Power loop design	01NOV04A	350*	23DEC05A	31MAR06	100		111,112.40	111,112.40																																																
431-261	Redo power loop design	01FEB06*	228*	22DEC06		703		0.00	0.00																																																
431-265	Fabricate bus components	04AUG06*	55	20OCT06	29JUN06	746		0.00	17,705.39	raki=16;ee//sm=40;ee//tb=120																																															
431-275	Power cabling & Installation	02OCT06*	121	29MAR07	29MAR07	492		0.00	214,510.20	raki=40;ee//sm=240;ee//tb=520 powers=90;m&s=7																																															
431-276	Maint of C-site rectifiers	03OCT05A	249*	29SEP06		761	10	0.00	0.00	unfunded EAC=\$22k																																															
FY05CV-35	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			69,000.00	69,000.00																																																
<b>44 - Control and protection Systems</b>																																																									
<b>Job: 4401 - Control &amp; Protection-RAMAKRISHNAN</b>																																																									
<b>441 - Electrical Interlocks</b>																																																									
441-095	Design Interlock sys	03OCT06*	118	27MAR07	27MAR07	224		0.00	32,679.20	raki=80;vankirk=160																																															
441-097	Install Interlock sys	28MAR07	119	13SEP07	13SEP07	309		0.00	29,272.00	raki=80;ee//sm=120																																															
441-100	PLC Specification	28MAR07	85	26JUL07	26JUL07	224		0.00	14,118.32	raki=40;cropper=56																																															
441-105	Prep Block diagrams	28MAR07	85	26JUL07	26JUL07	224		0.00	17,224.40	raki=40;cropper=80																																															
441-110	PLC CWD's & Cabling	27JUL07*	85	23NOV07	23NOV07	224		0.00	22,685.24	marsala=40;cropper=120																																															
441-115	deliver PLC	27JUL07*	85	23NOV07	23NOV07	472		0.00	70,250.00	M&S=50																																															
441-120	Program PLC Logic	26NOV07	45	06FEB08	06FEB08	427		0.00	23,004.80	lawson=40;cropper=120																																															
441-125	Program Control pages	26NOV07	97	18APR08	18APR08	375		0.00	24,097.84	schneider=32;cropper=120;sichta=16																																															
441-130	Pre-commissioning tests	14SEP07	214	23JUL08	23JUL08	309		0.00	24,377.02	raki=40;cropper=120;M&S=1																																															
441-135	Install I/O Cabling	26NOV07	248	20NOV08	20NOV08	224		0.00	119,268.19	raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k																																															
<b>442 - Kirk Key Interlocks</b>																																																									
442-1-2	Kirk Keys-Dsn	02OCT06*	41	29NOV06	29NOV06	290		0.00	16,339.60	EA/DM =80hr ; EE//EM =40hr ;																																															
442-1-4	Kirk Keys-Procure	30NOV06	158	19JUL07	19JUL07	290		0.00	13,710.00	41=10\$k ;																																															
442-1-6	Kirk Keys-Install	20JUL07	40	14SEP07	14SEP07	290		0.00	44,123.84	EE//EM =16hr ; EE//SM =16hr ; EE//TB =60hr ;																																															
442-1-8	Kirk Keys-Commission	01OCT07	30	09NOV07	09NOV07	290		0.00	7,202.24	EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ;																																															
<b>443 - Real Time Control Systems</b>																																																									
443-1-2	Develop Control Algorithms-Dsn	23APR07*	142	09NOV07	09NOV07	274		0.00	13,819.68	EE//EM =80hr ;																																															

Run Date 20FEB06 14:13




0601

NCSX  
Status through FEBRUARY 1st  
ECP-39 Baseline

Sheet 44 of 56

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>444 - Instrument Systems</b>																																																									
444-2-2	DC Potential Transducers (DCPTs)-Dsn	02OCT06*	95	21FEB07	21FEB07	466		0.00	11,224.08	EA//DM =60hr ; EE//EM =24hr ;																																															
444-2-4	DC Potential Transducers (DCPTs)-Procure	22FEB07	109	26JUL07	26JUL07	466		0.00	8,226.00	41=6k ;																																															
444-2-6	DC Potential Transducers (DCPTs)-Install	27JUL07	51	08OCT07	08OCT07	466		0.00	19,328.29	EE//EM =16hr ; EE//SM =24hr ; EE//TB =160hr ;																																															
444-2-8	DC Potential Transducers	09OCT07	40	05DEC07	05DEC07	466		0.00	12,588.60	EE//EM =24hr ; EE//SM =24hr ; EE//TB =60hr ;																																															
444-3-2	DC Shunts-Dsn	02OCT06*	122	30MAR07	30MAR07	463		0.00	16,339.60	VANKIRK =80hr ; Raki =40hr ;																																															
444-3-4	DC Shunts-Procure	02APR07	101	22AUG07	22AUG07	463		0.00	61,695.00	41=45\$K ;																																															
444-3-6	DC Shunts-Install	23AUG07	51	02NOV07	02NOV07	463		0.00	55,304.86	EE//EM =32hr ; EE//SM =64hr ; EE//TB =160hr ; 41=20 kpowers																																															
444-3-8	DC Shunts-Commission	05NOV07	24	10DEC07	10DEC07	463		0.00	17,754.00	EE//EM =24hr ; EE//SM =24hr ; EE//TB =120hr ;																																															
444-4-2	Signal Conditioning & Cabling-Dsn	01JUL05A	165*	28FEB07	28FEB07	454	15	6,311.87	42,079.11	EA//DM =80hr ; EE//EM =200hr ;																																															
444-4-4	Signal Conditioning & Cabling-Procure	01JUL05A	511*	18JUL07	18JUL07	454	15	2,424.78	16,165.20	41=12\$K ;																																															
444-4-6	Signal Conditioning & Cabling-Install	15AUG07	68	19NOV07	19NOV07	454		0.00	27,988.59	EE//EM =24hr ; EE//TB =280hr ;																																															
444-4-8	Signal Conditioning & Cabling-Commission	20NOV07	22	21DEC07	21DEC07	454		0.00	17,226.72	EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ;																																															
<b>445 - Coil Protection Systems</b>																																																									
445-1-2	Ground Fault Protection-Dsn	02OCT06*	82	02FEB07	02FEB07	407		0.00	34,815.60	VANKIRK =120hr ; Raki =120hr ;																																															
445-1-4	Ground Fault Protection-Procure	27NOV06*	130	05JUN07	05JUN07	321		0.00	24,678.00	41=18\$K ;																																															
445-1-6	Ground Fault Protection-Install	06JUN07*	40	01AUG07	01AUG07	321		0.00	23,142.56	EE//EM =40hr ; EE//SM =48hr ; EE//TB =120hr ;																																															
445-1-8	Ground Fault Protection-Commission	30AUG07	20	27SEP07	27SEP07	321		0.00	9,911.12	EE//EM =24hr ; EE//SM =24hr ; EE//TB =32hr ;																																															
445-2-0	Overload Protection & Cabling-Prelim Dsn	01MAR04A	272	30SEP04A	30SEP04A			1,054.90	1,054.90																																																
445-2-105	Overload Protect-Write spec and approve	01DEC06*	20	05JAN07	05JAN07	470		0.00	13,741.60	marsala=80																																															
445-2-110	Overload Protect-Design	08JAN07	80	27APR07	27APR07	480		0.00	74,788.80	lawson=320;elect dsn=80,ee//sm=80																																															
445-2-115	Overload Protect-Fabr 4 chassis 120 modls	30APR07*	79	20AUG07	20AUG07	480		0.00	70,309.68	marsala=120;reese=384																																															
445-2-120	Overload Protect-Test 4 units	21AUG07	20	18SEP07	18SEP07	480		0.00	24,095.20	raki=80;carson=80																																															
445-2-125	Overload Protect-Install & Rack wiring	19SEP07	20	16OCT07	16OCT07	480		0.00	46,195.73	raki=120;gibilisco=192																																															
445-2-130	Overload Protect-Write & perform ISTP	17OCT07	20	13NOV07	13NOV07	480		0.00	24,744.00	raki=80;gibilisco=80																																															
445-2-135	Overload Protect-Documentation	08JAN07*	180	19SEP07	19SEP07	519		0.00	25,808.40	raki=40;elect dsn=160																																															
445-2-140	Overload Protection&cabling design,procure	01DEC06*	249	27NOV07	27NOV07	470		0.00	144,022.27	raki=248;elect dsn=200;ee//sm=112;ee 41=6;powers=25k																																															
FY05CV-36	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			49,000.00	49,000.00																																																
<b>45 - Power System Design and Integration</b>																																																									
<b>Job: 4501 - Power Sys Dsn &amp; Integr-RAMAKRISHNAN</b>																																																									
<b>Prior Costs</b>																																																									
4501-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A	30SEP03A		100	112,340.00	112,340.00																																																
<b>451 - System Design &amp; Interfaces</b>																																																									
4501-100	Design Drawings	02FEB04A	193*	30SEP04A	30SEP04A		100	19,807.80	19,807.80																																																
4501-110	Calculations-FY04	01MAR04A	151*	30SEP04A	30SEP04A		100	0.00	0.00																																																

Run Date 20FEB06 14:13



0601


NCSX  
Status through FEBRUARY 1st  
ECP-39 Baseline

Sheet 45 of 56



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>52 - Central Instrumentation &amp; Control</b>																																																									
<b>5201 - I&amp;C Systems</b>																																																									
52-10	Preliminary Design (Title I)	04SEP07*	45	05NOV07	05NOV07	138		0.00	22,288.16	EC//EM =144hr ;																																															
52-20	Final Design (Title II)	06NOV07	87	17MAR08	17MAR08	138		0.00	54,935.01	EC//EM =351hr ;																																															
52-30	Installation, Testing, Documentation (Title III)	18MAR08	173	18NOV08	18NOV08	138		0.00	452,889.24	EC//SM =600hr ; EC//EM =1172hr ; 41=139\$K ;																																															
<b>53 - Data Acquisition &amp; Facility Computing</b>																																																									
<b>5301 - Data Acquisition</b>																																																									
53-10	Preliminary Design (Title I)	04SEP07*	45	05NOV07	05NOV07	160		0.00	26,312.41	EC//EM =170hr ;																																															
53-20	Final Design (Title II)	06NOV07	65	14FEB08	14FEB08	160		0.00	51,648.30	EC//EM =330hr ;																																															
53-30	Coding, Configuration, Testing (Title III)	15FEB08	173	17OCT08	17OCT08	160		0.00	251,112.12	EC//EM =1,080hr ; 41=57.7\$K ;																																															
<b>54 - Facility Timing &amp; Synchronization</b>																																																									
<b>Job: 5401 - Facility Timing &amp; Synchronization</b>																																																									
54-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07	05DEC07	178		0.00	18,624.69	EC//EM =119hr ;																																															
54-20	Final Design (Title II)	06DEC07	65	13MAR08	13MAR08	178		0.00	21,285.36	EC//EM =136hr ;																																															
54-30	Installation, Testing, Documentation (Title III)	14MAR08	135	23SEP08	23SEP08	178		0.00	155,913.06	EC//SM =700hr ; EC//EM =306hr ; 41=19\$K ;																																															
<b>55 - Real Time Plasma &amp; Power Supply Control Sys</b>																																																									
<b>5501 - Real Time Control System</b>																																																									
55-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07	05DEC07	238		0.00	12,520.80	EC//EM =80hr ;																																															
55-20	Final Design (Title II)	06DEC07	20	10JAN08	10JAN08	238		0.00	12,520.80	EC//EM =80hr ;																																															
55-30	Installation, Testing, Documentation (Title III)	11JAN08	120	27JUN08	27JUN08	238		0.00	154,289.80	EC//EM =480hr ; EC//SM =500hr ; 41=15\$K ;																																															
<b>56 - Central Safety Interlock Systems</b>																																																									
<b>Job: 5601 - Central Safety Interlock Systems</b>																																																									
56-10	Preliminary Design (Title I)	02OCT07*	87	11FEB08	11FEB08	183		0.00	21,285.36	EC//EM =136hr ;																																															
56-20	Final Design (Title II)	12FEB08	45	14APR08	14APR08	183		0.00	21,285.36	EC//EM =136hr ;																																															
56-30	Installation, Testing, Documentation (Title III)	15APR08	108	16SEP08	16SEP08	183		0.00	282,928.13	EC//EM =663hr ; EE//SM =1,200hr ; 41=14\$K ;																																															
<b>57 - Control Room Facility</b>																																																									
<b>Job: 5701 - Control Room Facility</b>																																																									
57-10		01FEB06	0	31JAN06	30SEP05	931		0.00	0.00																																																
<b>58 - Central I&amp;C management and Integration</b>																																																									
<b>Job: 5801 -Central I&amp;C Integr &amp; Oversight-SICHTA</b>																																																									
51-00	FY03	01APR03A	250*	30SEP03A	30SEP03A		LOE	11,900.00	11,900.00																																																
51-01	FY04 LOE support	01OCT03A	250*	30SEP04A	30SEP04A		LOE	16,000.00	16,000.00																																																

Run Date 20FEB06 14:14



0601

**NCSX**  
Status through FEBRUARY 1st  
ECP-39 Baseline

Sheet 47 of 56

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
51-02	FY05 LOE support	01OCT04A	249*	30SEP05A	30SEP05A		LOE	12,462.26	12,462.26																																																
FY05CV-38	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			-7,000.00	-7,000.00																																																
<b>6 - Facility Systems</b>																																																									
<b>61 - Water Systems</b>																																																									
<b>Job:6101 - Water Systems</b>																																																									
<b>613 - Vacuum Pumping System</b>																																																									
623.011	Design WBS 612	01NOV07*	59	01FEB08	01FEB08	210		0.00	24,290.40	em/em=80; ea/dm=80																																															
623.013	FDR WBS 612		0	01FEB08	01FEB08	210		0.00	0.00																																																
632.021	WBS 612 Assembly/Fabrication/Installation	04FEB08	40	28MAR08	28MAR08	210		0.00	67,981.38	em/em=80; em/tb=288; 41=\$20.5k																																															
<b>613 - Vacuum Pumping System</b>																																																									
623.012	PDR WBS 612	17DEC07	0			239		0.00	0.00																																																
<b>62 - Cryogenic Systems</b>																																																									
<b>Job: 6201 - Cryogenic Systems</b>																																																									
<b>621 - LN2-LHe Supply System</b>																																																									
631-001	Preliminary Design	02JUL07*	65	02OCT07	02OCT07	252		0.00	15,792.79	EM/EM =89hr ;																																															
631-010	Final Design**reduced scope	03OCT07	65	11JAN08	11JAN08	252		0.00	18,149.92	EM/EM =89hr ; EA/DM =176-16																																															
631-020	Procurement **reduced scope	14JAN08	88	14MAY08	14MAY08	252		0.00	123,078.00	41=88\$ -51.4=36.6 ;																																															
631-015	Fab/Assy/Installation**reduced scope	10MAR08	65	09JUN08	09JUN08	252		0.00	71,991.50	EM/EM =89hr ; EM/SM =140-116=24hr ; EM/TB =580-170=410hr ;																																															
<b>622 - LN2 Coil Cooling Supply</b>																																																									
632-001	**deleted scope	01FEB06	0	31JAN06	30SEP05	931		0.00	0.00																																																
<b>623 - GN2 Cryostat Cooling System</b>																																																									
633-001	Preliminary Design	02JUL07*	40	27AUG07	27AUG07	262		0.00	15,779.70	EM/EM =89hr ;																																															
633-020	Procurement	14NOV07	130	23MAY08	23MAY08	262		0.00	112,329.75	41=80\$ k ;																																															
633-010	Final Design	28AUG07	55	13NOV07	13NOV07	262		0.00	25,644.50	EM/EM =89hr ; EA/DM =80hr ;																																															
633-015	Fab/Assy/Installation	23JAN08	88	23MAY08	23MAY08	262		0.00	72,266.88	EM/EM =89hr ; EM/TB =656hr ;																																															
<b>63 - Utility Systems</b>																																																									
<b>Job: 6301 - Utility Systems</b>																																																									
640.011	Design GN2, Air & Vent Systems	01OCT07*	59	01JAN08	01JAN08	251		0.00	34,014.40	em/em=80; ea/dm=160																																															
640.021	Assembly/Fabrication	02JAN08	40	26FEB08	26FEB08	251		0.00	72,889.52	em/em=48; em/tb=458; 41=\$17.40k																																															
<b>64 - PFC/VV Heating &amp; Cooling*ELIMINATED*</b>																																																									
<b>Job: 6401 - PFC/VV Heating &amp; Cooling</b>																																																									
650.001	Eliminated scope	01FEB06	0	31JAN06	30SEP05	931		0.00	0.00																																																
<b>65 - Facility Systems Integration</b>																																																									
<b>Job: 6163 - Facility Systems Support FY04</b>																																																									
65-03	LOE WBS 6	01OCT03A	250*	30SEP04A	30SEP04A		LOE	15,000.00	15,000.00																																																

Run Date 20FEB06 14:14

ECP-39 Status\_Forecast  
 xecp-39 baseline  
 Progress Bar  
 Critical Activity

0601

**NCSX**  
**Status through FEBRUARY 1st**  
**ECP-39 Baseline**

Sheet 48 of 56













Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>Prior Costs</b>																																																									
820.110	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A	30SEP03A		100	295,530.00	295,530.00																																																
820.003	Proj engr FY05	01OCT04A	251*	30SEP05A	30SEP05A		LOE	469,631.02	469,631.02																																																
820.004	Proj engr FY06	03OCT05A	250*	29SEP06	29SEP06	765	LOE	139,345.11	440,965.54	wayne=1553 90%;35=5k;dudek=690 40% such=431 25%																																															
820.04X	Proj engr FY07	02OCT06*	248*	25SEP07	25SEP07	517		0.00	239,641.12	wayne=1036;35=5k;dudek=173 such=173																																															
820.004Z	Proj engr FY08	02OCT07*	249*	25SEP08	25SEP08	264		0.00	245,966.08	wayne=1036;35=5k;dudek=173 such=173																																															
820.005	Proj engr FY09	01OCT08*	173*	29MAY09	29MAY09	88		0.00	62,798.72													wayne=293 17%;35=3																																			
8205FY05	System Engr Support FY05	01OCT04A	251*	30SEP05A	30SEP05A		LOE	199,622.00	199,622.00																																																
8205FY06	Systems Engineering Support FY06	03OCT05A	250*	29SEP06	29SEP06	765	LOE	58,358.14	184,677.66	simmons=1061 60%																																															
FY05CV-44	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			-19,000.00	-19,000.00																																																
<b>Job: 8203 - Design Integration-BROWN</b>																																																									
<b>FY04 Actual Cost</b>																																																									
820.200	LOE FY04	01OCT03A	256*	30SEP04A	30SEP04A		LOE	247,570.20	247,570.20																																																
8203-ECP16	ecp16	01OCT03A	256*	30SEP04A	30SEP04A		LOE	125,000.00	125,000.00																																																
<b>Prior Costs</b>																																																									
820.150	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A	30SEP03A		100	178,750.00	178,750.00																																																
8203FY05	Design Integration FY05 LOE	01OCT04A	251*	30SEP05A	30SEP05A			171,028.50	171,028.50																																																
8203-01	General Design Integration	01OCT04A	251*	30SEP05A	30SEP05A		LOE	0.00	0.00																																																
8203-02	Suprt interface aux sys dev&coolant/lead	01OCT04A	251*	30SEP05A	30SEP05A		LOE	0.00	0.00																																																
8203-03	Develop /maintain Pro/E model of NCSX	01OCT04A	251*	30SEP05A	30SEP05A		LOE	0.00	0.00																																																
8203-04	Support metrology efforts	01OCT04A	251*	30SEP05A	30SEP05A		LOE	0.00	0.00																																																
8203-06	Complt rw of machine assembly approach	01FEB06*	4	06FEB06	06OCT05	932		0.00	0.00																																																
8203-07	Rvw cryostat & conventional magnet sys	01FEB06*	9	13FEB06	13OCT05	927		0.00	0.00																																																
8203-08	tolerance reqmnts for MCsuprt install fixt dwgs	01FEB06*	39	27MAR06	28NOV05	897		0.00	0.00																																																
8203-09	Machine suprt dsn f/compatibility with assy	01FEB06*	12	16FEB06	18OCT05	924		0.00	0.00																																																
8203-10	Dynamic simul MC half period install fixt w/ Pro	01FEB06*	42	30MAR06	01DEC05	894		0.00	0.00																																																
8203-11	Document NCSX Interlink& dwg control	01FEB06*	11	15FEB06	17OCT05	925		0.00	0.00																																																
8203-12	Update definition VV spool piece assy simul	01FEB06*	19	27FEB06	27OCT05	917		0.00	0.00																																																
8203FY06	Design Integration FY06	03OCT05A	250*	29SEP06	29SEP06	765	LOE	44,303.71	140,201.64	ea//sm=432 25% brown=518 30%																																															
8203FY07	Design Integration FY07	02OCT06*	252*	01OCT07	01OCT07	513		0.00	132,979.90	ea//sm=345 brown=518;																																															
FY05CV-45	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			-36,000.00	-36,000.00																																																
<b>Job: 8204 - Systems Analysis-BROOKS</b>																																																									
<b>FY04 Actual Cost</b>																																																									
820.174	LOE FY04	01OCT03A	172*	30SEP04A	30SEP04A		LOE	133,179.00	133,179.00																																																



