

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06												FY07												FY08												FY09																																												
										J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			A		
										Gantt Chart Area												Gantt Chart Area												Gantt Chart Area												Gantt Chart Area																																												
121-155	S005243 #12-Receipt /Acceptance of 2nd VVSA		0	06JUN06*	24FEB06*	359		0.00	0.00	Contract Milestone Payment 375 (ref only)																																																																																
Third 120 deg segment																																																																																										
VVSA-501	60 deg segment	30SEP05A	88*	23JAN06A	28OCT05		100	165,000.00	165,000.00																																																																																	
VVSA-511	60 deg segment	01DEC05A	44*	31JAN06A	04NOV05		100	165,000.00	165,000.00																																																																																	
VVSA-521	Join two pieces	23JAN06A	27	10FEB06A	18NOV05		100	45,000.00	45,000.00	48=\$375k																																																																																
121-145	S005243 #10-Third VVSA fabricated		0	10FEB06A	18NOV05		100	0.00	0.00	Contract Milestone Payment\$350 (ref only)																																																																																
VVSA-531	Machine for Ports	16MAR06A	27*	21APR06	07DEC05	352	55	52,250.00	95,000.00																																																																																	
VVSA-541	Weld Ports	24APR06	35*	09JUN06	27JAN06	352		0.00	75,000.00																																																																																	
VVSA-561	Vacuum Test	12JUN06	21*	10JUL06	08FEB06	352		0.00	60,000.00																																																																																	
VVSA-571	Cut Off Ports	11JUL06	3*	13JUL06	24FEB06	352		0.00	50,000.00																																																																																	
VVSA-551	Final Machine	14JUL06	2*	17JUL06	10MAR06	352		0.00	50,000.00																																																																																	
VVSA-552	Tack on ports,weld on tube&block	18JUL06	6*	25JUL06		352		0.00	0.00																																																																																	
VVSA-581	5Inspect & Pack for Shipping LI#4	26JUL06	5	01AUG06	14MAR06	352		0.00	23,000.00																																																																																	
VVSA-591	Receive at PPPL	02AUG06	3	04AUG06	21MAR06*	352		0.00	22,000.00	48=\$375k																																																																																
121-160	S005243 #13-Receipt/Acceptance of 3rd VVSA		0	04AUG06	21MAR06*	352		0.00	0.00	Contract Milestone Payment\$375 (ref only)																																																																																
121-038.1	All Vacuum Vessel Sections (3) Delivered		0	04AUG06	21MAR06	352		0.00	0.00	VACUUM VESSEL SECTORS DELIVERED LEVEL 2 DOE MILESTONE SEPTEMBER 2006																																																																																
Ship Tooling																																																																																										
VVSA-601	Pack Tooling for PPPL	02AUG06	5	08AUG06	21MAR06	808		0.00	0.00																																																																																	
VVSA-611	PPPL Receive Tooling	09AUG06	4	14AUG06	27MAR06	808		0.00	486,000.00	48=\$486k																																																																																
121-165	S005243 #14-Delivervy of tooling,dies,fixtures		0	14AUG06*	27MAR06*	808		0.00	0.00	Contract Milestone Payment\$486 (ref only)																																																																																
121-031	VVSA Title III engr	21MAY04A	631	28FEB05A	28FEB05A		LOE	27,753.79	27,753.79																																																																																	
121-034	VVSA Title III engr	01MAR05A	152*	30SEP05A	30SEP05A		LOE	20,460.00	20,460.00																																																																																	
121-034.1	VVSA Title III engr	01OCT05A	288*	22NOV06	22NOV06	727	LOE	39,311.18	92,715.05	ORNL35 =08\$;																																																																																
121-032	VVSA Contract oversight FY04	21MAY04A	386*	30SEP04A	30SEP04A		LOE	20,052.50	20,052.50																																																																																	
121-033	VVSA Contract oversight FY05	01OCT04A	290*	28FEB05A	28FEB05A		LOE	75,267.38	75,267.38																																																																																	
121-035	VVSA Contract oversight FY05 & FY06	01MAR05A	365*	31JAN06A	31JAN06		LOE	255,723.95	255,723.95	Viola 85%=1304hrs 35=\$24k																																																																																
121-035.1	ORNL fesign support during MTM Contract	01MAR05A	152*	30SEP05A	30SEP05A		LOE	17,360.00	17,360.00																																																																																	
121-035.2	ORNL design support during MTM Contract	01OCT05A	213*	31JAN06A	31JAN06		LOE	22,118.90	22,118.90	ORNL35 =04\$;																																																																																
121-036	Ship vac equipt from PPPL to MTM for vac testing	03OCT05A	15	31OCT05A	14NOV05		100	2,742.00	2,742.00																																																																																	
121-037	Purchase seals and ship to MTM	25APR05A	70*	29JUL05A	29JUL05A		100	42,447.20	42,447.20																																																																																	
121-038	assist MTM testing of VVSA	17JAN06A	123*	10JUL06	08FEB06	347		0.00	0.00	provdst=160hrs etc only																																																																																
121-039	Design Seal Template	01MAR05A	20	31MAR05A	31MAR05A		100	2,480.00	2,480.00																																																																																	
121-141	Fabricate Seal Template and ship to MTM	01MAR05A	65	31MAR05A	31MAR05A		100	4,240.11	4,240.11																																																																																	
FY05CV-4	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A		100	-49,000.00	-49,000.00																																																																																	

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06 FY07 FY08 FY09																																					
										FY06			FY07			FY08			FY09																												
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
13 - Conventional Coils																																															
+ Job: 1301 - TF Design-KALISH																																															
		01APR03A	787	11MAY06	01NOV05	864		945,489.79	946,845.95																																						
Job: 1350 TF Coil Fab Preparation-CHRZANOWSKI																																															
FY05CV-7	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			135,000.00	135,000.00																																						
1350-100	Design tooling & winding facility	01MAR05A	152*	31AUG05A	31AUG05A		100	96,961.10	96,961.10																																						
1350-500	Recondition turnkng fixture	21MAR05A	88*	30JUN05A	30JUN05A		100	33,232.20	33,232.20																																						
1350-600	Build Cleanroom	28MAR05A	174*	30NOV05A	14OCT05		100	45,265.84	45,265.84																																						
1350-605	Install winding table	01JUN05A	50*	30JUN05A	30JUN05A		100	24,655.80	24,655.80																																						
1350-610	Setup copper delivery system	03OCT05A	15	31OCT05A	21NOV05		100	11,240.32	11,240.32																																						
1350-615	Install taping machine	01OCT05A	15	31OCT05A	21NOV05		100	11,240.32	11,240.32																																						
1350-100.1	Design tooling & winding facility	01SEP05A	88*	29SEP06	31OCT05	765	90	45,408.01	50,453.34	designer =360 ; chrzanowski =58hr ;																																					
1350-505	Winding Clamps	02MAY05A	174*	23DEC05A	01NOV05		100	21,766.78	21,766.78																																						
1350-510	Taping Machine Conditioning	01DEC05A	6	10APR06	22DEC05	887	80	24,976.48	31,220.60	EM//TB =160hr ; EM//SM =80hr ; EE//TB =80hr ; 41=01\$K ;																																					
1350-515	Winding mandrel	01JUL05A	131*	29SEP06	23DEC05	765	30	9,934.98	33,116.57	EM//TB =160hr ; EM//SM =120hr ; 41=05\$K ;																																					
1350-520	Misc tools & equip	08SEP05A	103*	29SEP06	15DEC05	765	70	32,247.38	46,067.68	41=03\$K ; machinist=144; em/tb=300																																					
1351-089	Fab Lift Fixture	03OCT05A	122*		23DEC05	75		8,795.52	11,727.36	em/tb=144																																					
1350-620	Complete setup of facility		0	29SEP06*	23DEC05*	765		0.00	0.00																																						
1350-525	TF mold (2)	02MAY06	44	03JUL06	11JAN06	228		0.00	123,390.00	41=\$90 (for 2) 41=10\$K ;																																					
1351-080	Design Assy Fixture	01AUG06*	20	28AUG06	30JAN06	765		0.00	32,432.40	designer=120+ 160																																					
1351-086	Fab/Assemble Fixture	29AUG06	19	22SEP06	24FEB06	765		0.00	43,708.00	em/tb=200; M&S=20k																																					
1351-088	Setup Wedge Casting Fixture & test	25SEP06	5	29SEP06	03MAR06	765		0.00	19,545.60	em/tb=240																																					
Job: 1351 - TF Coil Fabr Supplies-KALISH																																															
TF Materials & Supplies																																															
FY05CV-8	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			14,000.00	14,000.00																																						
1301FD-72	TF Conductor Procurement Package approved	31MAY05A	5	31MAY05A	31MAY05A		100	0.00	0.00																																						
1301FD-74	Prepare & issue TF Conductor RFP	31MAY05A	23*	03JUN05A	03JUN05A		100	0.00	0.00																																						
1301FD-76	Evaluate bids and award TF conductor	06JUN05A	0*	30JUN05A	30JUN05A		100	0.00	0.00																																						
1301FD-77	Award TF conductor		0	30JUN05A	30JUN05A		100	0.00	0.00																																						
1301FD-78	TF Wedge Plate procurement package approved	29JUL05A	5	29JUL05A	29JUL05A		100	0.00	0.00																																						
1301FD-80	Prepare and Issue TF Wedge Plate RFP	12AUG05A	5	18AUG05A	18AUG05A		100	0.00	0.00																																						
1351-529	Coil Supplies- Deliver Copper Conductor(PE005935)	01JUL05A	123*	23DEC05A	14OCT05		100	133,864.50	133,864.50																																						
1351-531	Coil Supplies- G-11 fillers (PE006162)	03JAN06A	29*	31JAN06A	13MAR06		100	89,115.00	89,115.00	m&s=\$65																																					
1351-525	Coil Supplies- Insulation (PE6299)	03JAN06A	65	03JUL06	11JAN06	228	83	91,034.40	109,680.00	m&s=\$80k																																					
1351-533	Coil Supplies- Lead Blocks(pe6134 for copper)	03SEP05A	151*	13APR06	13MAR06	251	M&S	32,025.00	53,369.71	machinist=100;em/tb=110;m&s=\$20k																																					


Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	Gantt Chart																												
										FY06			FY07			FY08			FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1403-58C	Check and promote clamp, I&C assy dwgs -Type C	01JUN05A	239*	12MAY06	14OCT05	863	90	14,734.17	16,371.30	100 hrs																												
1403-60C	Finish Update design basis document	02MAY05A	244*	20APR06	14OCT05	879	60	7,806.53	13,010.89	80 hrs																												
1403-223C	Finish Top level coil assembly-Type C	01MAR05A	294*	28APR06	14OCT05	873	90	46,982.06	52,202.29	323 hrs																												
1403-208C		01MAR05A	274*	31MAR06A	14OCT05		90	0.00	0.00																													
1403-20.2	Resolve FDR chits	01AUG05A	172*	07APR06	17OCT05	888	90	5,944.17	6,604.63	40 hrs																												
1403-42H	calculate EM loads at leads	01SEP05A	164*	28APR06	31OCT05	873	60	6,007.04	10,011.73	Williamson=60																												
1403-47A	Update,review & approve FMECA	26SEP05A	141*	20APR06	28OCT05	879	10	672.86	6,728.57	Williamson=80																												
1403-42A1	Document analysis of MCWF eddy currents	03APR06*	5*	07APR06	31OCT05	888		0.00	0.00	Brooks																												
1403-47C	Perform cool-down/warmup analysis	03APR06*	30*	12MAY06	31OCT05	863		0.00	6,962.40	fan=40																												
1403-50A	Check inductance calculation	03APR06	30*	12MAY06	31OCT05	863		0.00	6,748.00	ornlem=40																												
1403-20.0	Final Design Close-out for Type C		0	02JUN06*	31OCT05*	849		0.00	0.00	▼																												

Job: 1416-Mod Coil Type A&B Final Dsn-WILLIAMSON

Winding and Assembly Design-Type A

1416A-105	Top level models and drawings	03MAR06A	89*	07JUL06	21DEC05	306	30	2,024.40	6,748.00	ORNLEM =40hr ;											
1416A-109	-Check and Promote Top Level Drawings	10JUL06	10*	21JUL06	05JAN06	306		0.00	3,374.00	ORNLEM =20hr ;											
1416A-113	MCWF mods-As-Built MCWF	01AUG05A	145*	28FEB06A	07OCT05		100	13,153.50	13,153.50	ORNLEM =80hr ;											
1416A-117	MCWF mods-Studs, Lead Block Mount	01OCT05A	100*	28FEB06A	14OCT05		100	6,748.00	6,748.00	ORNLEM =40hr ;											
1416A-121	MCWF mods-Seal Groove Adapter	01OCT05A	123*	03APR06	21OCT05	171	80	8,097.60	10,122.00	ORNLEM =60hr ;											
1416A-125		03OCT05A	122*	31MAR06A	26OCT05			0.00	0.00												
1416A-129	MCWF mods-Check and Promote	30NOV05A	92*	14APR06	02NOV05	162	30	1,012.20	3,374.00	ORNLEM =20hr ;											
1416A-133	Lead Block Assy-Lead Blocks	01OCT05A	100*	28FEB06A	28OCT05		100	13,496.00	13,496.00	ORNLEM =80hr ;											
1416A-137	Lead Block Assy-Top and Side Plates	28NOV05A	62*	28FEB06A	18NOV05		100	13,496.00	13,496.00	ORNLEM =80hr ;											
1416A-141	Lead Block Assy-Detail Parts, Intralink	28NOV05A	84*	10MAR06A	23NOV05		100	10,122.00	10,122.00	ORNLEM =60hr ;											
1416A-145		28NOV05A	84*	31MAR06A	01DEC05			0.00	0.00												
1416A-149	Lead Block Assy-Check and Promote	03APR06	5*	07APR06	08DEC05	167	80	2,699.20	3,374.00	ORNLEM =20hr ;											
1416A-153	Lead Terminals-Splice Plates	03APR06*	27*	09MAY06	27OCT05	140		0.00	3,374.00	ORNLEM =20hr ;											
1416A-157	Lead Terminals-Check and Promote	10MAY06*	5*	16MAY06	03NOV05	140		0.00	3,374.00	ORNLEM =20hr ;											
1416A-161	Side A Coil Assy-Cladding Asm	01SEP05A	144*	31MAR06A	28OCT05		100	38,319.60	38,319.60	ORNLEM =230hr ;											
1416A-165	Side A Coil Assy-Cond Layers, Geom Files	28NOV05A	84*	31MAR06A	04NOV05		100	6,748.00	6,748.00	ORNLEM =40hr ;											
1416A-169	Side A Coil Assy-Magnetic Loops	28NOV05A	84*	31MAR06A	14NOV05		100	3,374.00	3,374.00	ORNLEM =20hr ;											
1416A-173	Side A Coil Assy-Chill Plates and Tubing	28NOV05A	84*	31MAR06A	13DEC05		100	40,488.00	40,488.00	ORNLEM =240hr ;											
1416A-177	Side A Coil Assy-Check and Promote		0*	31MAR06A	04JAN06		100	6,748.00	6,748.00	ORNLEM =40hr ;											
1416A-181	Side B Coil Assy-Cladding Asm	01SEP05A	144*	31MAR06A	28OCT05		100	39,724.23	39,724.23	EA/EM =230hr ;											
1416A-185	Side B Coil Assy-Cond Layers, Geom Files	28NOV05A	84*	31MAR06A	07NOV05		100	6,748.00	6,748.00	ORNLEM =40hr ;											
1416A-189	Side B Coil Assy-Magnetic Loops	28NOV05A	84*	31MAR06A	16NOV05		100	3,374.00	3,374.00	ORNLEM =20hr ;											
1416A-193	Side B Coil Assy-Chill Plates and Tubing	28NOV05A	84*	31MAR06A	13DEC05		100	41,774.40	41,774.40	EA/EM =240hr ;											
1416A-197	Side B Coil Assy-Check and Promote	03APR06	5*	07APR06	04JAN06	167	80	5,398.40	6,748.00	ORNLEM =40hr ;											

Run Date 13APR06 15:55



0603

NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 11 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09															
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F		
										Gantt Chart Area																											
1408-763	Bid and Award Tubing (PE006392)	03JAN06A	0*	21DEC05A	11NOV05		100	0.00	0.00																												
1408-765	Deliver Tubing	31JAN06A	10	31JAN06A	29NOV05		100	2,742.00	2,742.00	41=\$2k																											
Epoxy																																					
1408-111	Epoxy - Requisition	01JAN05A	5	31JAN05A	31JAN05A		100	0.00	0.00																												
1408-114	Epoxy -Evaluate Bids & Award	01MAY05A	10	31MAY05A	31MAY05A		100	0.00	0.00																												
1408-117	Epoxy -1st Delivery for Production	31JAN06A	20	31JAN06A	02MAR06		100	20,565.00	20,565.00	M&S= \$ 15 k																											
1408-119	Epoxy -2nd Delivery for Production	09MAY06	20	06JUN06	04MAY06	272		0.00	20,565.00	M&S= \$ 15 k																											
1408-121	Epoxy -3rd Delivery for Production	07DEC06	20	11JAN07	14DEC06	185		0.00	20,565.00	M&S= \$ 15 k																											
1408-123	Epoxy -4th Delivery for Production	21FEB07	20	20MAR07	27FEB07	157		0.00	20,565.00	M&S= \$ 15 k																											
1408-125	Epoxy -5th Delivery for Production	02APR07	20	27APR07	09APR07	174		0.00	20,565.00	M&S= \$ 15 k																											
1408-127	Epoxy -6th Delivery for Production	30APR07	20	25MAY07	07MAY07	174		0.00	20,565.00	M&S= \$ 15 k																											
Clamps																																					
1408-901	Submet Requisition for Type C Clamps	01DEC05A	5	07DEC05A	24OCT05			0.00	0.00																												
1408-903	Bid and Award Type C Clamps (PE6417)	08DEC05A	33*	11JAN06A	21DEC05			0.00	0.00																												
1408-905	Fabr Clamps Type C for Coil c1	28FEB06A	45*	01MAY06	09FEB06	872	48	9,871.20	20,565.00	41=\$15k																											
1408-907	Fabr Clamps Type C for Coil c2	28FEB06A	44*	28APR06	23MAR06	409	48	9,871.20	20,565.00	41=\$15k																											
1408-909	Fabr Clamps Type C for Coil c3	28FEB06A	44*	28APR06	04MAY06	349	48	9,871.20	20,565.00	41=\$15k																											
1408-911	Fabr Clamps Type C for Coil c4	28FEB06A	44*	28APR06	16JUN06	354	48	9,871.20	20,565.00	41=\$15k																											
1408-913	Fabr Clamps Type C for Coil c5	28FEB06A	44*	28APR06	31JUL06	359	48	9,871.20	20,565.00	41=\$15k																											
1408-915	Fabr Clamps Type C for Coil c6	28FEB06A	44*	28APR06	12NOV07	530	48	9,871.20	20,565.00	41=\$15k																											
1408-921	Fabr Clamps Type A for Coil a1	28FEB06A	44*	28APR06	17FEB06	364	48	9,871.20	20,565.00	41=\$15k																											
1408-923	Fabr Clamps Type A for Coil a2	28FEB06A	44*	28APR06	31MAR06	369	48	9,871.20	20,565.00	41=\$15k																											
1408-925	Fabr Clamps Type A for Coil a3	28FEB06A	44*	28APR06	12MAY06	374	48	9,871.20	20,565.00	41=\$15k																											
1408-927	Fabr Clamps Type A for Coil a4	28FEB06A	44*	28APR06	26JUN06	384	48	9,871.20	20,565.00	41=\$15k																											
1408-929	Fabr Clamps Type A for Coil a5	28FEB06A	44*	28APR06	08AUG06	489	48	9,871.20	20,565.00	41=\$15k																											
1408-931	Fabr Clamps Type A for Coil a6	28FEB06A	44*	28APR06	19SEP06	494	48	9,871.20	20,565.00	41=\$15k																											
1408-937	Fabr Clamps Type B for Coil b1	01MAR06A	43*	28APR06	11MAY06	379	48	9,871.20	20,565.00	41=\$15k																											
1408-939	Fabr Clamps Type B for Coil b2	28FEB06A	44*	28APR06	23JUN06	389	48	9,871.20	20,565.00	41=\$15k																											
1408-941	Fabr Clamps Type B for Coil b3	28FEB06A	44*	28APR06	07AUG06	469	48	9,871.20	20,565.00	41=\$15k																											
1408-943	Fabr Clamps Type B for Coil b4	28FEB06A	44*	28APR06	18SEP06	474	48	9,871.20	20,565.00	41=\$15k																											
1408-945	Fabr Clamps Type B for Coil b5	28FEB06A	44*	28APR06	30OCT06	479	48	9,871.20	20,565.00	41=\$15k																											
1408-947	Fabr Clamps Type B for Coil b6	28FEB06A	44*	28APR06	13DEC06	484	48	9,871.20	20,565.00	41=\$15k																											
Other																																					
1408-137	Safety & PPE equipt & supplies	01MAY05A	689*	31JAN08	31JAN08	434	75	15,309.46	20,412.61	M&S= \$ 15 k																											
1408-138	Misc. Supplies	01JUL05A	646*	31JAN08	31JAN08	434	70	11,475.70	16,393.86	M&S= \$ 12 k																											
1408-173	Epoxy for Shell Mold (Hysol)	03JAN06A	523*	31JAN08	31JAN08	434	60	14,862.97	24,771.61	M&S= \$ 18 k																											
1408-183	Tubing (Chem flor and Poly)	01SEP05A	67*	31OCT05A	06DEC05		100	46,373.37	46,373.37																												

Run Date 13APR06 15:55


0603

NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 16 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
										<div style="display: flex; justify-content: space-between;"> EM/TB = 120 hrs EA//EM Chrzanowski @ 70%=267 EA//EM Raftopolous @40%=1356 EM//SM (Meighan) @ 70%=2371 WILLIAMSON=908 (20%) ornl travel=\$24k </div>																																															
P2-051C	Final Clamps & Warm Test (Station1) C6	17DEC07	5	21DEC07	23NOV07	118		0.00	10,255.20																																																
LOE Oversight & Supervision																																																									
171-000	Winding Preparations (LOE) FY05	01AUG05A	49*	30SEP05A	30SEP05A			53,382.29	53,382.29																																																
171-040	Winding Oversight (LOE)	10OCT05A	506*	17OCT07	19OCT07*	499	LOE	151,699.37	656,707.24																																																
171-041	Tech Supervision	10OCT05A	506*	17OCT07	19OCT07*	499	LOE	71,073.84	307,678.97																																																
TITLE3W	Titel III Design ORNL- Component Fab & WINDING	10OCT05A	512*	25OCT07	25OCT07	493	LOE	44,908.00	196,104.78																																																
FY05CV-25	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			81,000.00	81,000.00																																																
Job: 1414 Coil Testing-Gettelfinger																																																									
+ Twisted Racetrack Hardware Fabrication																																																									
		01APR05A	150	31OCT05A	31OCT05		100	68,828.24	68,828.24																																																
Production Modular Coils																																																									
1409-130	Production Cryostat Design	26SEP05A	26*	31OCT05A	31OCT05		100	6,839.71	6,839.71																																																
1409-135	Production Cryostat Fabr & Install	31JAN06A	71*	09MAY06	01FEB06	854	80	28,233.28	35,291.60	41=\$10k; em/tb=265																																															
1409-136	Valve/pump repairs&safety mods to cryo pp sys	01DEC05A	38*	31JAN06A	31JAN06		100	23,871.20	23,871.20	41=3;em/tb=200;em/em=20																																															
1409-199	ACC review		0	09MAY06*	01FEB06	854		0.00	0.00	Unfunded EAC estimate em/tb=360; em/em=160; m&s=\$4k Total EAC= \$63k																																															
162-100	Kickless cable testing	01FEB06A	11*	08MAR06A			100	0.00	0.00																																																
P1-021	Test Coil (Coil Test Stand) C1	10MAY06	7	18MAY06	11APR06	854		0.00	30,321.24	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28,																																															
P2-021	Test Coil (Coil Test Stand) A1	27OCT06	7	06NOV06	10OCT06	735		0.00	23,237.70	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28																																															
P1-051	Test Coil (Coil Test Stand) B1	02FEB07	7	12FEB07	31JAN07	673		0.00	18,967.19	EM/TB=176,EE/TB=72,EE/SM=20,EE/EM=16,EM/EM=28																																															
FY05CV-19	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			88,000.00	88,000.00																																																
Job: 1421-Mod Coil Interface Hardware-WILLIAMSON																																																									
Coil-to-coil Interface Design																																																									
1403-11.1	Describe interfaces as part of coil FDR's	01NOV04A	441*	07AUG06	31OCT05	804	90	29,079.88	32,310.98	Hargrove,Lovett=80 williamson=40																																															
1403-16	Assembly bolts, nuts,washers	01OCT04A	455*	15SEP06	30JUN06	166	60	8,508.32	14,180.53	ornl=80+8 hrs																																															
1403-17	Assembly shims	01OCT04A	455*	15SEP06	30JUN06	166	60	12,375.74	20,626.23	ornl=80+48=128																																															
1403-18	Eccentric ball assembly	08NOV04A	429*	15SEP06	30JUN06	775	60	16,280.68	27,134.47	ornl=80+88=168																																															
1403-19	Top assembly dwgs for mod coil shell	01OCT04A	455*	15SEP06	30JUN06	775	60	18,563.60	30,939.34	ornl=120+72=192																																															
1403-19A	Bladder Details	01JUL05A	269*	15SEP06	30JUN06	166	20	4,498.60	22,492.98	ornl=80+56=136																																															
1403-20	3 coil assembly specification	29SEP06*	40	27NOV06	25SEP06	227		0.00	27,491.20	ornl=160																																															
1421-100	Submet Requisition for - Assy bolts,nuts,washers	18SEP06*	10	29SEP06	04AUG06	166		0.00	2,699.20	williamson=16 hrs																																															
1421-105	Procurement lead time for-Assy bolts,nuts,washer	02OCT06	40	28NOV06	29SEP06	166		0.00	0.00																																																
1421-110	Deliver - Assy bolts,nuts,washers	29NOV06	60	28FEB07	03JAN07	166		0.00	449,000.00	m&s=\$449k																																															
1421-200	Submet Requisition for - Assembly shims	18SEP06*	10	29SEP06	04AUG06	166		0.00	2,699.20	williamson=16 hrs																																															

Run Date 13APR06 15:55



0603


NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 22 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	Gantt Chart																												
										FY06			FY07			FY08			FY09																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
181.2E	Procedure for Final FP assy	02JAN07*	15	22JAN07	22JAN07	304		0.00	0.00	[Gantt Chart]																												
181.121	PPPL EM LOE FY07	02OCT06*	249*	28SEP07	28SEP07	512		0.00	260,099.10	[Gantt Chart] Viola=1467 (85%)																												
181.122	PPPL EM LOE FY08	01OCT07*	187*	30JUN08	30JUN08	325		0.00	200,288.00	[Gantt Chart] Viola=1100(85%)																												
FY05CV-28	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			57,000.00	57,000.00	[Gantt Chart]																												
Job: 1803- FP Assy Toolg/Constructability-BROWN																																						
1.00-VV Prep Station																																						
1803-1.01	Concept definition and requirements	01FEB05A	10	28FEB05A	28FEB05A		100	16,056.00	16,056.00	[Gantt Chart]																												
1803-1.02	VV Support Fixture - model design& drawing detai	01FEB05A	73	31MAY05A	31MAY05A		100	13,604.00	13,604.00	[Gantt Chart]																												
1803-1.04	Metrology -sightline layout metrology support	13APR05A	18	31MAY05A	31MAY05A		100	25,502.00	25,502.00	[Gantt Chart]																												
1803-1.05	Structural / Seismic Analysis check	01FEB05A	86*	31MAY05A	31MAY05A		100	13,220.00	13,220.00	[Gantt Chart]																												
1803-1.06	Design review PDR VV Prep Station	01AUG05A	0*	10AUG05A	10AUG05A		100	1,983.00	1,983.00	[Gantt Chart]																												
1803-1.09	Safety Review documentation / presentation	02SEP05A	10	15SEP05A	15SEP05A		100	2,644.00	2,644.00	[Gantt Chart]																												
1803-1.061	Design review FDR VV Prep Station	16SEP05A	2	19SEP05A	19SEP05A		100	1,983.00	1,983.00	[Gantt Chart]																												
1803-1.07	Design check and sign-off	20SEP05A	30*	31OCT05A	07OCT05		100	3,636.96	3,636.96	[Gantt Chart]																												
1803-1.10	Fab / Design Review - follow-up activities	20SEP05A	30*	31OCT05A	07OCT05		100	7,214.11	7,214.11	[Gantt Chart]																												
1803-1.08	Prep & Issue dwgs,and requisition	31OCT05A	5*	31OCT05A	07NOV05		100	0.00	0.00	[Gantt Chart]																												
1803-1.12	PPPL FAB - VV support Fixture (1st)	17OCT05A	77*	31JAN06A	05DEC05		100	23,307.00	23,307.00	[Gantt Chart] 41=17																												
1803-1.13	PPPL FAB - VV support Fixture (2nd)	16DEC05A	53*	31JAN06A			100	0.00	0.00	[Gantt Chart]																												
2.00-Half Period Assembly																																						
1803-2.01	Concept definition and requirements	03JAN05A	52*	28FEB05A	28FEB05A		100	16,056.00	16,056.00	[Gantt Chart]																												
1803-2.02	MC Holding Fixture - model design and drawing	01FEB05A	79*	29APR05A	29APR05A		100	21,728.00	21,728.00	[Gantt Chart]																												
1803-2.04	Metrology - sightline layout design details metr	01AUG05A	77*	30SEP05A	30SEP05A		100	15,209.60	15,209.60	[Gantt Chart]																												
1803-2.05	Structural / Seismic Analysis	10APR06*	38	01JUN06	21NOV05	850		0.00	13,924.80	[Gantt Chart] ANALYST =80hr ;																												
1803-2.055	Update concept definition and reqmnts	10APR06*	10	21APR06		868		0.00	0.00	[Gantt Chart]																												
1803-2.056	Right side HP support stand	24APR06*	10	05MAY06		868		0.00	0.00	[Gantt Chart]																												
1803-2.06	PDR Half Period Assy	05JUN06*	1	05JUN06	07DEC05	221		0.00	0.00	[Gantt Chart]																												
1803-2.061	FDR Half Period Assy	26JUN06*	19	21JUL06	04JAN06	208		0.00	0.00	[Gantt Chart]																												
1803-2.08A	Prep & Issue Spec,dwgs,and requisition	24JUL06	3	26JUL06	09JAN06	208		0.00	0.00	[Gantt Chart]																												
1803-2.08	Procurement Lead Time and Award	27JUL06	40	20SEP06	06MAR06	208		0.00	0.00	[Gantt Chart]																												
1803-2.11	Fab MC HP Assy Fixtures (1)	21SEP06	65	22DEC06	06JUN06	208		0.00	31,889.46	[Gantt Chart] 41=23.62																												
3.00-MC Installation																																						
1803-3.01	Concept definition and requirements	25OCT04A	5	29OCT04A	29OCT04A		100	6,610.00	6,610.00	[Gantt Chart]																												
1803-3.02	MC Turning Fixture and base - model design and d	15NOV04A	48*	31JAN05A	31JAN05A		100	1,983.00	1,983.00	[Gantt Chart]																												
1803-3.03	MC Gantry Crane - model design and drawing detai	29NOV04A	40*	31JAN05A	31JAN05A		100	14,265.00	14,265.00	[Gantt Chart]																												
1803-3.04	VV support stand - model design and drawing deta	29NOV04A	104*	29APR05A	29APR05A		100	8,849.00	8,849.00	[Gantt Chart]																												
1803-3.05	Platform - design and drawing details	01FEB05A	7	29APR05A	29APR05A		100	9,179.50	9,179.50	[Gantt Chart]																												
1803-3.084	Industry Info Meeting	21FEB05A	1	21FEB05A	21FEB05A		100	0.00	0.00	[Gantt Chart]																												

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09																										
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
										Gantt Chart Area																																						
1803-4.081	FDR Final FP Assy	02OCT06	1	02OCT06*	11APR06*	318		0.00	0.00																																							
1803-4.10A	Prep & Issue Spec,dwgs,and req-pltfrm&sprts	09OCT06*	10	20OCT06	20OCT06	314		0.00	0.00																																							
1803-4.13	FAB-TF Support Stands (1)	23OCT06	65	31JAN07	31JAN07	314		0.00	13,230.15	41=9.65																																						
5.00-Final FP Assembly																																																
1803-4.02	MC Support Stand - model design and drawing deta	01APR05A	89*	31MAY05A	31MAY05A		100	14,265.00	14,265.00																																							
1803-5.001	Concept definition and requirements	02MAY05A	10	31MAY05A	31MAY05A		100	10,704.00	10,704.00																																							
1803-4.04	FP Assembly platform - model design drawing det	01AUG05A	65*	30SEP05A	30SEP05A		100	21,397.50	21,397.50																																							
1803-5.003	MC support stand	24JUL06*	25	25AUG06	07APR06	216		0.00	0.00																																							
1803-5.004	Structural Analysis	25SEP06*	47	30NOV06	26MAY06	216		0.00	0.00	Analyst=80hrs																																						
1803-5.005	PDR	01DEC06	5	07DEC06*	05JUN06*	216		0.00	0.00																																							
1803-5.006	FDR	08DEC06	5	14DEC06*	11JUL06*	216		0.00	0.00																																							
1803-5.007	Pre & Issue Specs and Dwgs	15DEC06	5	21DEC06	18JUL06	216		0.00	0.00																																							
1803-5.008	Procurement Lead Time	22DEC06	40	23FEB07	12SEP06	216		0.00	0.00																																							
1803-5.009	Fabricate	26FEB07*	65	25MAY07	10JAN07	216		0.00	52,714.95	41=\$38.45																																						
1803-5.100	FP Assy Platform	28AUG06*	20	22SEP06	05MAY06	216		0.00	0.00																																							
1803-5.200	Metrology layout/support stand dwgs	25SEP06	45	28NOV06	12MAY06	218		0.00	0.00																																							
6.00-Interface/Test Activities																																																
1803-5.01	Finalize TFTR test cell FPA assembly layout draw	01JUN05A	42*	29JUL05A	29JUL05A		100	9,066.40	9,066.40																																							
1803-5.03	Design MC assy test components	01JUN05A	25*	30JUN05A	30JUN05A		100	32,112.00	32,112.00																																							
1803-5.04	Fab - Test Articles	01JUL05A	65*	30SEP05A	30SEP05A		100	19,215.00	19,215.00																																							
1803-5.02A	Generate as built spherical seat dwg	03APR06*	0*	31MAR06	15NOV05	394		0.00	0.00																																							
1803-5.05	Run test/metrology measurements	03APR06*	0*	31MAR06	08DEC05	893		0.00	0.00																																							
1803-5.02	TFTR Test Cell FPA arrgmt dwg	05JUN06*	15*	23JUN06	23JUN06	834		0.00	0.00																																							
7.00-Oversight																																																
1803-7.01	Meetings Prep and Reporting	01NOV04A	230*	30SEP05A	30SEP05A		LOE	114,037.05	114,037.05																																							
1803-7.02	Develop and maintain concept definition document	01NOV04A	230*	30SEP05A	30SEP05A		LOE	9,915.00	9,915.00																																							
1803-7.03	Develop and maintain assembly plan document	01NOV04A	349*	30SEP05A	30SEP05A		LOE	9,254.00	9,254.00																																							
1803-7.04	Mike Cole's FY05 on-site involvement in assembly	01NOV04A	230*	30SEP05A	30SEP05A		LOE	24,800.00	24,800.00																																							
1803-7.10	Tom Brown Engineering	03OCT05A	250*	29SEP06	29SEP06	765	LOE	92,416.11	189,377.28	Tom Brown=1088																																						
1803-7.20	Design Activity	03OCT05A	250*	29SEP06	29SEP06	765	LOE	73,199.93	149,999.85	Designer=1295 (75%)																																						
Tooling Design & Fabrication																																																
713A.040	General procurements	02OCT06*	498	26SEP08	26SEP08	263		0.00	10,410.00	41=\$7.5k																																						
713A.050	Welding tools, materials & equip	02OCT06*	498	26SEP08	26SEP08	263		0.00	10,410.00	41=\$7.5k																																						
713A.060	Instl He gas piping from NSTX to D-site tc NOT R	02OCT06*	65	10JAN07	10JAN07	371		0.00	0.00	no longer req'd																																						
FY05CV-29	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			-148,000.00	-148,000.00																																							

Run Date 13APR06 15:55



0603


NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 28 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09													
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
0192-7	LOE-FY08 WBS 192	03OCT07*	242	19SEP08	19SEP08	268	LOE	0.00	151,531.40																										
0192-99	LOE-FY09	01OCT08*	130	31MAR09	31MAR09	131	LOE	0.00	101,860.00																										
FY05CV-31	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			9,000.00	9,000.00																										
2 - Plasma Heating, Fueling & Vac Systems																																			
21 - Fueling Systems																																			
Job: 2101 - Fueling Systems																																			
ECP 16 October 2004																																			
21-10	Eng. Work Planning and Design	02JAN07*	65	02APR07	02APR07	227		0.00	6,205.50																										
21-15	Design Gas Handling Hardware	03APR07	65	03JUL07	03JUL07	227		0.00	5,240.00																										
21-20	Design PLC Controls	03APR07	65	03JUL07	03JUL07	292		0.00	10,353.60																										
21-25	Electrical Drafting for pumping system	03APR07	65	03JUL07	03JUL07	292		0.00	14,203.20																										
21-30	Drafting	03APR07	65	03JUL07	03JUL07	292		0.00	9,468.80																										
21-35	Eng. Work Planning and Design during fab	04JUL07	65	02OCT07	02OCT07	292		0.00	3,548.94																										
21-40	Fabrication/Install Hardware	04JUL07	65	02OCT07	02OCT07	227		0.00	3,933.25																										
21-45	Fabrication/installation	03OCT07	65	14JAN08	14JAN08	227		0.00	23,523.50																										
21-55	Install PLC Controls	03OCT07	65	14JAN08	14JAN08	227		0.00	5,316.40																										
21-60	Integrated Systems Testing/Eng	03OCT07	65	14JAN08	14JAN08	227		0.00	3,641.60																										
21-65	Integrated Systems Testing/Tech Support	15JAN08	45	17MAR08	17MAR08	227		0.00	2,658.20																										
22 - Torus Vacuum Pumping Systems																																			
Job: 2001-VPS, Gas & Cond Sys Oversight-BLANCHARD																																			
Prior Costs																																			
2001-001	Apr-May MIE Cost	01APR03A	43*	30MAY03A	30MAY03A		100	38,000.00	38,000.00																										
2001-100	PDR Support	01JUN03A	164*	30SEP03A	30SEP03A		LOE	25,667.20	25,667.20																										
Job: 2201 - Vacuum Pumping Systems																																			
22-25	Eng. Work Planning and Design	01MAY07*	40	26JUN07	26JUN07	230		0.00	28,210.00																										
22-30	Design PLC based control system	27JUN07	50	04SEP07	04SEP07	270		0.00	41,414.40																										
22-35	Electrical Drafting for pumping system	27JUN07	50	04SEP07	04SEP07	290		0.00	24,855.60																										
22-40	Drafting	27JUN07	50	04SEP07	04SEP07	230		0.00	18,937.60																										
22-45	Eng. Work Planning and Design during fab	05SEP07	40	30OCT07	30OCT07	250		0.00	16,193.61																										
22-50	Perform maint. & repair of pmpg sys	05SEP07	40	30OCT07	30OCT07	230		0.00	10,634.88																										
22-55	Repair and Calibration of vac instrumentation	31OCT07	60	04FEB08	04FEB08	250		0.00	10,761.60																										
22-60	Fabrication/installation	31OCT07	80	03MAR08	03MAR08	230		0.00	125,323.80																										
22-65	Fab PLC conrols	31OCT07	80	03MAR08	03MAR08	230		0.00	66,225.60																										
22-70	Integrated Systems Testing/Eng	04MAR08	20	31MAR08	31MAR08	230		0.00	7,283.20																										
22-75	Integrated Systems Testing/Tech Support	04MAR08	20	31MAR08	31MAR08	230		0.00	5,316.40																										

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09															
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
3101-230	Install heat shrink tubing on MI cable	31JAN06A	10	14APR06	23DEC05	133	15	1,810.26	12,068.40																												
3101-229	SUPPORT NSTALLATION, TERMINATION, TESTING	01MAR06A	319*	05JUN07	23MAY07	133	75	2,633.56	3,511.41																												
3101-231	Terminate MC co-wound loops	13JUL07	161*	06MAR08	25FEB08	116		0.00	11,606.09																												
Rogowski Coils																																					
3101-301	LAYOUT LOCATION ROWGOSKI COIL &EST COIL	01JUN05A	166*	31JAN06A	15DEC05		100	4,924.69	4,924.69																												
3101-305	work on coil design with vendor	03OCT05A	162*	26MAY06	01MAR06	853	60	2,082.12	3,470.20																												
3101-309	DESIGN COIL MOUNTING TECHNIQUE	26SEP05A	127*	31MAR06A	08MAR06		100	3,459.89	3,459.89																												
3101-313	DESIGN LEAD ROUTING AND TERMINATION	03APR06*	20	28APR06	05APR06	375		0.00	3,470.20																												
3101-317	PDR PREP- ROWGOWSKI COIL	01MAY06*	20	26MAY06	03MAY06	375		0.00	5,126.10																												
3101-318	PDR - ROWGOWSKI COIL		0	26MAY06*	03MAY06*	375		0.00	0.00																												
3101-321	Specify Rogowski Coils	30MAY06*	10	12JUN06	17MAY06	375		0.00	3,470.20																												
3101-325	FDR PREP ROWGOSKI COIL	13JUN06*	10	26JUN06	01JUN06	375		0.00	3,470.20																												
3101-326	FDR - ROWGOSKI COIL		0	26JUN06	01JUN06	375		0.00	0.00																												
3101-329	FAB ROWGOWSKI COILS (2)	27JUN06	10	11JUL06	15JUN06	375		0.00	24,035.20																												
3101-337	INSTALL COILS AND TERMINATIONS	13JUL07	161*	06MAR08	25FEB08	116		0.00	4,455.16																												
TF Co-wound Loops																																					
3101-401	MOUNTING/LOCATING TECHNIQUE TF CO-WOUND	25JUL05A	28*	31AUG05A	31AUG05A		100	6,275.20	6,275.20																												
3101-405	DESIGN TERMINATION N/R	03APR06	1	03APR06	03OCT05	892		0.00	0.00																												
3101-409	FINALIZE LOOP LOCATION/MOUNTING TECHNIQUE	01AUG05A	20	31AUG05A	31AUG05A		100	6,416.80	6,416.80																												
3101-417	PROCURE MATERIALS	03APR06*	8	12APR06	12APR06	285		0.00	10,325.20																												
3101-425	INSTALL HEAT SHRINK CABLE	05JUL06	307*	19SEP07	15OCT07	230		0.00	8,285.47																												
3101-429	INSTALL TERMINATIONS	13JUL07	161*	06MAR08	25FEB08	116		0.00	8,689.20																												
Modular Coil Shell Saddle Loops																																					
3101-501	DETERMINE NUMEBR AND LOCATION OF LOOPS	03APR06*	59	23JUN06	23JUN06	774		0.00	6,623.60																												
3101-505	MOUNTING/LOCATING TECHN MC SHELL SADDLE	26JUN06	20	24JUL06	24JUL06	774		0.00	6,782.00																												
3101-513	PDR PREP -MC SHELL SADDLE LOOPS	25JUL06*	11	08AUG06	09AUG06	774		0.00	5,126.10																												
3101-514	PDR-MC SHELL SADDLE LOOPS		0	08AUG06	09AUG06	774		0.00	0.00																												
3101-521	FINALIZE LOOP LOCATION/MOUNTING TECHNIQUE	09AUG06*	8	18AUG06	21AUG06	774		0.00	10,252.20																												
3101-525	FDR PREP - MC SHELL SADDLE LOOPS	21AUG06	11	04SEP06	05SEP06	774		0.00	6,940.40																												
3101-526	FDR - MC SHELL SADDLE LOOPS		0	04SEP06	05SEP06	774		0.00	0.00																												
3101-529	PROCURE MATERIALS	05SEP06	10	18SEP06	19SEP06	774		0.00	10,325.20																												
3101-533	INSTALL MC SHELL SADDLE LOOPS	12JAN07*	225*	23NOV07	17JAN08	474		0.00	7,125.99																												
3101-537	INSTALL TERMINATIONS	13JUL07	120	09JAN08	18DEC07	157		0.00	8,661.87																												
Termination Boxes																																					
3101-333	Complete termination box design & prototyping	26SEP05A	47*	31OCT05A			100	10,833.80	10,833.80																												
3101-421	FDR of terminations incl in saddle loop FDR	03APR06*	1	03APR06	02NOV05	872		0.00	0.00																												
3101-422	Fab Prototype term. Box	03APR06*	20	28APR06		853		0.00	3,257.60																												

Run Date 13APR06 15:55



 ECP-39 Status_Forecast

 xecp-39 baseline

 Progress Bar

 Critical Activity

0603

NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 37 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
444-4-2	Signal Conditioning & Cabling-Dsn	01JUL05A	165*	28FEB07	28FEB07	454	15	6,311.87	42,079.11	EA//DM =80hr ; EE//EM =200hr ;																																															
444-4-4	Signal Conditioning & Cabling-Procure	01JUL05A	511*	18JUL07	18JUL07	454	15	2,431.29	16,208.62	41=12\$K ;																																															
444-4-6	Signal Conditioning & Cabling-Install	15AUG07	68	19NOV07	19NOV07	454		0.00	27,988.59	EE//EM =24hr ; EE//TB =280hr ;																																															
444-4-8	Signal Conditioning & Cabling-Commission	20NOV07	22	21DEC07	21DEC07	454		0.00	17,226.72	EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ;																																															
445 - Coil Protection Systems																																																									
445-1-2	Ground Fault Protection-Dsn	02OCT06*	82	02FEB07	02FEB07	407		0.00	34,815.60	VANKIRK =120hr ; Raki =120hr ;																																															
445-1-4	Ground Fault Protection-Procure	27NOV06*	130	05JUN07	05JUN07	321		0.00	24,678.00	41=18\$K ;																																															
445-1-6	Ground Fault Protection-Install	06JUN07*	40	01AUG07	01AUG07	321		0.00	23,142.56	EE//EM =40hr ; EE//SM =48hr ; EE//TB =120hr ;																																															
445-1-8	Ground Fault Protection-Commission	30AUG07	20	27SEP07	27SEP07	321		0.00	9,911.12	EE//EM =24hr ; EE//SM =24hr ; EE//TB =32hr ;																																															
445-2-0	Overload Protection & Cabling-Prelim Dsn	01MAR04A	272	30SEP04A	30SEP04A			1,054.90	1,054.90																																																
445-2-105	Overload Protect-Write spec and approve	01DEC06*	20	05JAN07	05JAN07	470		0.00	13,741.60	marsala=80																																															
445-2-110	Overload Protect-Design	08JAN07	80	27APR07	27APR07	480		0.00	74,788.80	lawson=320;elect dsn=80,ee//sm=80																																															
445-2-115	Overload Protect-Fabr 4 chassis 120 modls	30APR07*	79	20AUG07	20AUG07	480		0.00	70,309.68	marsala=120;reese=384																																															
445-2-120	Overload Protect-Test 4 units	21AUG07	20	18SEP07	18SEP07	480		0.00	24,095.20	raki=80;carson=80																																															
445-2-125	Overload Protect-Install & Rack wiring	19SEP07	20	16OCT07	16OCT07	480		0.00	46,195.73	raki=120;gibilisco=192																																															
445-2-130	Overload Protect-Write & perform ISTP	17OCT07	20	13NOV07	13NOV07	480		0.00	24,744.00	raki=80;gibilisco=80																																															
445-2-135	Overload Protect-Documentation	08JAN07*	180	19SEP07	19SEP07	519		0.00	25,808.40	raki=40;elect dsn=160																																															
445-2-140	Overload Protection&cabling design,procure instl	01DEC06*	249	27NOV07	27NOV07	470		0.00	144,022.27	raki=248;elect dsn=200;ee//sm=41=6;powers=25k																																															
FY05CV-36	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			49,000.00	49,000.00																																																
45 - Power System Design and Integration																																																									
Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN																																																									
Prior Costs																																																									
4501-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A	30SEP03A		100	112,340.00	112,340.00																																																
451 - System Design & Interfaces																																																									
4501-100	Design Drawings	02FEB04A	193*	30SEP04A	30SEP04A		100	19,807.80	19,807.80																																																
4501-110	Calculations-FY04	01MAR04A	151*	30SEP04A	30SEP04A		100	0.00	0.00																																																
451-0-1	C-Site Decision	30APR04A	0	30APR04A	30APR04A		100	0.00	0.00																																																
451-7-2	FDR DC transmission-Dsn	01MAY04A	0*	28MAY04A	28MAY04A		100	10,084.00	10,084.00																																																
451-7-20	FDR DC transmission		0	28MAY04A	28MAY04A		100	0.00	0.00																																																
451-2-1	CDR Power system -Dsn	01DEC04A	208*	31AUG05A	31AUG05A		100	41,299.20	41,299.20																																																
451-0-2	Develop SRD	03APR06	15	21APR06	31OCT05	873		0.00	0.00																																																
451-3-2	Dwgs,asbuilts -Elect Dsn	02OCT06*	500*	30SEP08	30SEP08	261		0.00	166,541.26	Jones 104																																															
451-2-2	PDR Prep Power system -Dsn	03APR06*	20	28APR06	01DEC05	828		0.00	45,427.20	vankirk=160;raki=160																																															
451-2-3	PDR Power system -Dsn		0	28APR06		868		0.00	0.00																																																
451-6-2	FDR C-Site -Cabling	01SEP05A	143	27AUG07	30NOV05	535	2	677.56	33,878.00	VANKIRK =120hr ; Raki =120hr																																															
451-2-2.1	FDR C-Site	01NOV05A	101	27AUG07	30NOV06	535	2	685.63	34,281.81	VANKIRK =120hr ; Raki =120hr																																															

Run Date 13APR06 15:55

ECP-39 Status_Forecast

 xecp-39 baseline

 Progress Bar

 Critical Activity


0603

NCSX
 Status through MARCH 1st
 ECP-43 Baseline

Sheet 41 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06												FY07												FY08												FY09											
										J F M A M J J A S O N D			J F M A M J J A S O N D			J F M A M J J A S O N D			J F M A M J J A S O N D			J F M A M J J A S O N D			J F M A M J J A S O N D			J F M A M J J A S O N D			J F M A M J J A S O N D																										
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
613 - Vacuum Pumping System																																																									
623.012	PDR WBS 612	17DEC07	0			239		0.00	0.00																																																
62 - Cryogenic Systems																																																									
Job: 6201 - Cryogenic Systems																																																									
621 - LN2-LHe Supply System																																																									
631-001	Preliminary Design	02JUL07*	65	02OCT07	02OCT07	252		0.00	15,792.79																																																
631-010	Final Design**reduced scope	03OCT07	65	11JAN08	11JAN08	252		0.00	18,149.92																																																
631-020	Procurement **reduced scope	14JAN08	88	14MAY08	14MAY08	252		0.00	123,078.00																																																
631-015	Fab/Assy/Installation**reduced scope	10MAR08	65	09JUN08	09JUN08	252		0.00	71,991.50																																																
622 - LN2 Coil Cooling Supply																																																									
632-001	**deleted scope	03APR06	0	31MAR06	30SEP05	888		0.00	0.00																																																
623 - GN2 Cryostat Cooling System																																																									
633-001	Preliminary Design	02JUL07*	40	27AUG07	27AUG07	262		0.00	15,779.70																																																
633-020	Procurement	14NOV07	130	23MAY08	23MAY08	262		0.00	112,329.75																																																
633-010	Final Design	28AUG07	55	13NOV07	13NOV07	262		0.00	25,644.50																																																
633-015	Fab/Assy/Installation	23JAN08	88	23MAY08	23MAY08	262		0.00	72,266.88																																																
63 - Utility Systems																																																									
Job: 6301 - Utility Systems																																																									
640.011	Design GN2, Air & Vent Systems	01OCT07*	59	01JAN08	01JAN08	251		0.00	34,014.40																																																
640.021	Assembly/Fabrication	02JAN08	40	26FEB08	26FEB08	251		0.00	72,889.52																																																
64 - PFC/VV Heating & Cooling*ELIMINATED*																																																									
Job: 6401 - PFC/VV Heating & Cooling																																																									
650.001	Eliminated scope	03APR06	0	31MAR06	30SEP05	888		0.00	0.00																																																
65 - Facility Systems Integration																																																									
Job: 6163 - Facility Systems Support FY04																																																									
65-03	LOE WBS 6	01OCT03A	250*	30SEP04A	30SEP04A		LOE	15,000.00	15,000.00																																																
Job: 6501 - Facility Systems Integration-DUDEK																																																									
Prior Costs																																																									
6501-001	Apr-Sept MIE Cost PPPL	01APR03A	0	30SEP03A	30SEP03A		100	9,380.00	9,380.00																																																
7 - Test Cell Preparation and Machine Assy																																																									
71 - Shield Wall Seismic Modifications																																																									
Job: 7101 - Shield Wall Modif Design-PERRY																																																									
Prior Costs																																																									
7101-000	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A	30SEP03A		100	32,150.00	32,150.00																																																

Run Date 13APR06 15:56




0603

NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 44 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06												FY07												FY08												FY09											
										FY06			FY07			FY08			FY09			FY06			FY07			FY08			FY09			FY06			FY07			FY08			FY09														
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
72 - Control Room Refurbishment																																																									
Job: 7201 - Control Room Walls&Floors-PERRY																																																									
710.001	Install Wall east side control room	02OCT06*	24	02NOV06	02NOV06	719		0.00	0.00	Funded by GPP **ECP34**																																															
711B.050	Complete Control Room Flooring	03NOV06*	18	30NOV06	30NOV06	719		0.00	9,097.92	ee//sm Edwards= 24 hrs; tucker jr =36 voorhees=36																																															
73 - Platform Design & Fabrication																																																									
Job: 7301 - Platform Design & Fab-PERRY																																																									
712.008	Update Platform Specification	01JUN05A	0*	30JUN05A	30JUN05A		100	6,416.80	6,416.80																																																
712.010	Final Design	02MAY05A	43*	30JUN05A	30JUN05A		100	53,163.80	53,163.80																																																
711A.040	Platform nut plates	01APR05A	187*	22DEC06	22DEC06	703	90	26,209.21	29,121.34	em//tb mech shop =360 hrs;41=\$1k																																															
712.020	Platform Parts	02OCT06*	22	31OCT06	31OCT06	743		0.00	25,591.00	PERRY=410;em//sm=23;em//tb=250																																															
712.030	Miscs Hardware/Material	01JUL05A	83*	31OCT06	31OCT06	393	80	36,414.50	45,518.13	41=\$35k																																															
FY05CV-39	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			-50,000.00	-50,000.00																																																
74 - Machine Assembly Planning and Oversight																																																									
Job: 7401 - TC Prep & Mach Assy Planning-PERRY																																																									
Oversight and Supervision																																																									
711A.020	LOE FY04	01OCT03A	256*	30SEP04A	30SEP04A		LOE	148,582.46	148,582.46																																																
Prior Costs																																																									
7401-001	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A	30SEP03A		100	164,000.00	164,000.00																																																
Project Scope																																																									
714.010	LOE FY05	01OCT04A	249*	30SEP05A	30SEP05A		LOE	109,972.42	109,972.42																																																
714.020	LOE FY06 prior to assy starting	02OCT06*	187*	02JUL07	02JUL07	574		0.00	53,510.98	perry=192;langella149																																															
714.030	LOE FY07 thru first plasma	02JUL07*	444*	31MAR09	31MAR09	131		0.00	877,620.95	perry=1851;langella=1851																																															
FED/Infrastructure Support (non Project cost)																																																									
613.010	Remove Shield Walls ** GPP **	01APR04A	64*	22JUN04A	22JUN04A		100	0.00	0.00																																																
613.015	Fabricate New Bottom Course of Blocks **GPP**	01APR04A	207*	31JAN05A	31JAN05A		100	0.00	0.00																																																
613.017	Install New Bottom Course **GPP**	01AUG05A	0*	31AUG05A	31AUG05A		100	0.00	0.00																																																
613.020	Remove south PLT shielding (cc 7230)	01JUN04A	0*	22JUN04A	22JUN04A		100	0.00	0.00																																																
613.025	Dispose of old south PLT shielding **GPP**	01AUG04A	0*	31AUG04A	31AUG04A		100	0.00	0.00																																																
EXFAC003	Clear PBX control room & Safe PBX (cc7230)	27JAN03A	110*	30JUN03A	30JUN03A		100	0.00	0.00																																																
EXFAC004	Remove Fire protection PLT wall (cc7230)	01MAY03A	21	09MAY03A	09MAY03A		100	0.00	0.00																																																
EXFAC005	Remove Fire Protection under platform (cc7230)	01APR03A	21	30APR03A	30APR03A		100	0.00	0.00																																																
EXFAC006	Remove Fire Protection Control rm walls(cc7230)	01MAY03A	21	09MAY03A	09MAY03A		100	0.00	0.00																																																
EXFAC007	Remove PBX Base Plates cc7230)	25FEB04A	48*	12MAR04A	12MAR04A		100	0.00	0.00																																																
GPP001	GPP-Upgarde C-Site central chilled wtr plant*TBD	01OCT02A	1	01OCT02A	01OCT02A		100	0.00	0.00																																																
GPP004	GPP-Roofing Design	01APR04A	291	31MAY05A	31MAY05A		100	0.00	0.00																																																
GPP004.1	GPP-Roofing Install	01MAY05A	0	31MAY05A	31MAY05A		100	0.00	0.00																																																

Run Date 13APR06 15:56



0603


NCSX
Status through MARCH 1st
ECP-43 Baseline

Sheet 45 of 52

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	FY06				FY07				FY08				FY09																																			
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
										Work Control Center em//sm=277 (1 fte) Tool Crib Control em//tb=139 (.5 fte) Crane Operator & support em//tb=277 (1 fte) Forklift Operator & support em//tb=277 (1 fte)																																															
7501-07	Construction Support Crew during cryostat instl	24OCT08*	40	18DEC08	08DEC08	204		0.00	103,081.21																																																
7502 - Test Cell Facility Preparations																																																									
7502-020	Resurface TC floor	11JAN07*	42	09MAR07	09MAR07	570		0.00	34,670.00	ee//tb=160; M&S=\$10k																																															
7502-030	TC Floor firesealing	12MAR07	42	08MAY07	08MAY07	570		0.00	15,720.00	ee//tb=120;																																															
7502-035	Control room firesealing	09MAY07	42	09JUL07	09JUL07	570		0.00	24,190.00	ee//tb=80 M&S=10																																															
7503 - Machine Assembly																																																									
Revised Assembly Logic (ecp18)																																																									
7503-010	Begin Assembly Activities	01OCT07*	0			164		0.00	0.00																																																
7503-020	Install & Level Support Base Plates	01OCT07	15	19OCT07	19OCT07	225		0.00	68,122.20	EA/EM =60hr ; EM/TB =480hr ; EM//SM =120hr ;																																															
7503-030	Install/Level FPA's and Spool Piece supports	22OCT07	30	04DEC07	04DEC07	225		0.00	136,244.40	EA/EM =120hr ; EM/TB =960hr ; EM//SM =240hr ;																																															
7503-060	Install Lower PF 4,5&6 into prelim position	18APR08	2	21APR08	21APR08	148		0.00	4,887.04	EM//SM =16hr ; EM/TB =32hr ;																																															
7503-070	Install 3 Spool Pieces on fixt & test movement	05DEC07	10	18DEC07	18DEC07	225		0.00	45,414.80	EA//EM =40hr ; EM/TB =320hr ; EM//SM =80hr ;																																															
7503-080	FPA-1 Installed on support platform		0	18DEC07	18DEC07	225		0.00	0.00																																																
7503-090	Install local Platforms around FPA-1	19DEC07	10	10JAN08	10JAN08	226		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM//SM =80hr ;																																															
7503-110	FPA-2 Installed on support platform		0	29JAN08	22JAN08	202		0.00	0.00																																																
7503-120	Test movement of FPA-1& -2 & position checks.	30JAN08	5	05FEB08	29JAN08	202		0.00	22,707.40	EA/EM =20hr ; EM/TB =160hr ; EM//SM =40hr ;																																															
7503-130	Install local Platforms around FPA-2	30JAN08	3	01FEB08	25JAN08	210		0.00	45,414.80	EA//EM =40hr ; EM/TB =320hr ; EM//SM =80hr ;																																															
7503-150	FPA-3 Installed on support platform		0	04JUN08	23MAY08	116		0.00	0.00																																																
7503-160	Position all FPA's / Spool Pieces @ MC Interface	05JUN08	6	12JUN08	02JUN08	116		0.00	27,248.88	EA/EM =24hr ; EM/TB =192hr ; EM//SM =48hr ;																																															
7503-170	FPA Metrology Checks to Assure Alignment	13JUN08	3	17JUN08	05JUN08	116		0.00	3,217.32	EA/EM =12hr ; EM/TB =12hr ;																																															
7503-190	Install local Platforms around FPA-3	18JUN08	10	01JUL08	19JUN08	116		0.00	45,414.80	EA/EM =40hr ; EM/TB =320hr ; EM//SM =80hr ;																																															
7503-180	MC Interfaces: shim, ream holes ,bolt together	02JUL08	15	22JUL08	10JUL08	116		0.00	88,632.60	EA/EM =60hr ; EM/TB =720hr ; EM//SM =120hr ;																																															
7503-200	Mate-up and weld all VV-to-Spool interfaces	23JUL08	15	12AUG08	31JUL08	116		0.00	77,673.60	EM//SM =120hr ; EM/TB =720hr ;																																															
7503-240	Bolt on preassembled pump duct	13AUG08	5	19AUG08	07AUG08	116		0.00	19,054.40	EM//SM =40hr ; EM/TB =160hr ;																																															
7503-240.1	Install insulation boots	20AUG08	10	02SEP08	21AUG08	116		0.00	27,347.20	; EM/TB =320hr ; ?TBD																																															
7503-240.2	Install insulation	03SEP08	3	05SEP08	26AUG08	116		0.00	6,153.12	; EM/TB =72hr ; ?TBD																																															
7503-250	Begin Vac Vsl Pumpdown	08SEP08	0			116		0.00	0.00	PUMP DOWN OF VACUUM VESSEL DOE LEVEL 2 MILESTONE PEP DATE = FEBRUARY 2009																																															
7503-260	PTP Pumpdown & leak check VV	08SEP08	10	19SEP08	09SEP08	116		0.00	51,782.40	EM//SM =80hr ; EM/TB =480hr ;																																															
7503-210	Fit-up all TF coils	13AUG08	10	26AUG08	14AUG08	122		0.00	59,088.40	EA/EM =40hr ; EM/TB =480hr ; EM//SM =80hr ;																																															
7503-270	Raise lower PF 4,5&6 coils into final position	27AUG08	6	03SEP08	22AUG08	122		0.00	27,248.88	EA/EM =24hr ; EM/TB =192hr ; EM//SM =48hr ;																																															

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	PMB Finish	Total Float in days (21 days= 1 mo.)	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP43 Budget	Calendar																																					
										FY06			FY07			FY08			FY09																												
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Allocations																																															
PPPL Allocations																																															
Job: 8998 - Allocations																																															
FY04 Actual Cost																																															
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A	30SEP04A		LOE	260,691.00	260,691.00																																						
Prior Costs																																															
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A	30SEP03A		100	112,000.00	112,000.00																																						
99.05	PPPL Allocations FY05	20OCT04A	251*	30SEP05A	30SEP05A		LOE	302,697.00	302,697.00																																						
99.05P	PPPL Allocations FY05 rebaseline re-estimate	01OCT04A	251*	30SEP05A	30SEP05A		LOE	48,151.80	48,151.80																																						
99.06	PPPL Allocations FY06	03OCT05A	250*	29SEP06	29SEP06	765	LOE	160,925.08	329,764.50	54=187.9																																					
99.07	PPPL Allocations FY07	02OCT06*	252*	01OCT07	01OCT07	513		0.00	332,787.30	54=187.9																																					
99.08	PPPL Allocations FY08	01OCT07*	252*	29SEP08	29SEP08	262		0.00	166,336.61	54=92.77																																					
FY05CV-43	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			56,000.00	56,000.00																																						

Run Date 13APR06 15:56



█ ECP-39 Status_Forecast

█ xecp-39 baseline

█ Progress Bar

█ Critical Activity

0603

NCSX
 Status through MARCH 1st
 ECP-43 Baseline

Sheet 52 of 52