

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07												FY08												FY09																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				O			
											ON	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	O																			
1351-534	PPPL Fabricate Lead Spurs (M1319)	01MAY06A	110*	31OCT06		727	68	18,549.18	27,278.21	26,996.64	em/tb=248; ea/em =40																																																							
13ECP44-05	ECP45 FY06 cv	03OCT05A	2	31MAR06A				63,960.00	63,960.00	63,960.00																																																								
Job: 1361 - TF Fabrication-KALISH																																																																		
TF Title III and Fabrication Oversight																																																																		
1301FD-05	Analysis Check	01MAR05A	423*	31OCT06		727	95	26,005.97	27,374.70	27,123.30	Dahlgren=160																																																							
131-031	Title III engr	10OCT05A	182*	28APR06A			LOE	50,809.85	50,809.85	50,809.85																																																								
131-032	Title III engr	01MAY06A	354*	29SEP06A			LOE	79,774.72	79,774.72	270,712.38																																																								
131-033	Title III engr	29SEP06	248*	26SEP07		502	LOE	0.00	190,922.37	0.00	Kalish=1003.83 travel=\$7k																																																							
TF Fabrication Contract																																																																		
1361C-001	Contract Awarded	28APR06A	0					0.00	0.00	0.00																																																								
1361C-005	Tooling	28APR06A	143*	14NOV06		742	LOE	205,666.11	255,485.85	255,485.85	41=\$186.345																																																							
1361C-007	Wedge Material (1)	29SEP06A	43	29SEP06A			0	248,493.75	248,493.75	248,493.75	41=\$181.250																																																							
1361C-009	Tooling (Climax)	02OCT06*	11*	16OCT06		763		0.00	75,000.00	75,000.00	48=\$75																																																							
1361C-010	Wedge Material (2)	29SEP06*	228	17AUG07		547	0	0.00	230,384.11	230,384.11	41=\$132.41; 48=\$48.85																																																							
1361C-101	Fab, Test & Deliver Coil #1	14NOV06	76*	28FEB07		643		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-102	Fab, Test & Deliver Coil #2	02JAN07	54*	16MAR07		280		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-103	Fab, Test & Deliver Coil #3	15JAN07	55*	30MAR07		270		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-104	Fab, Test & Deliver Coil #4	26MAR07	15	13APR07*		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-105	Fab, Test & Deliver Coil #5	16APR07*	15	04MAY07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-106	Fab, Test & Deliver Coil #6	07MAY07*	15	25MAY07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-107	Fab, Test & Deliver Coil #7	29MAY07*	14	15JUN07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-108	Fab, Test & Deliver Coil #8	18JUN07*	14	06JUL07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-109	Fab, Test & Deliver Coil #9	09JUL07*	13	25JUL07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-110	Fab, Test & Deliver Coil #10	26JUL07*	13	13AUG07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-111	Fab, Test & Deliver Coil #11	14AUG07*	12	29AUG07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-112	Fab, Test & Deliver Coil #12	30AUG07*	12	17SEP07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-113	Fab, Test & Deliver Coil #13	18SEP07*	12	03OCT07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-114	Fab, Test & Deliver Coil #14	04OCT07*	12	19OCT07		188		0.00	47,210.00	47,210.00	48=\$47.21																																																							
1361C-115	Fab, Test & Deliver Coil #15	22OCT07*	12	06NOV07		188		0.00	47,220.00	47,220.00	48=\$47.21																																																							
1361C-116	Fab, Test & Deliver Coil #16	07NOV07*	12	22NOV07		188		0.00	47,220.00	47,220.00	48=\$47.21																																																							
1361C-117	Fab, Test & Deliver Coil #17	23NOV07*	12	11DEC07		188		0.00	47,220.00	47,220.00	48=\$47.21																																																							
1361C-118	Fab, Test & Deliver Coil #18	12DEC07*	12	28DEC07		188		0.00	47,220.00	47,220.00	48=\$47.21																																																							
1351-195X	ALL TF COILS DELIVERED		0	28DEC07		188		0.00	0.00	0.00	<p>*****</p> <p>ALL TF COILS DELIVERED DOE LEVEL 2 MILESTONE PEP DATE = AUGUST 2008</p> <p>*****</p>																																																							
TF Fabrication (Everson internal schedule)																																																																		
ET-01	PO Award	01MAY06A	1	01MAY06A			100	0.00	0.00	0.00																																																								
ET-02	Bending Test Program	22MAY06A	110*	20OCT06		759		0.00	0.00	0.00																																																								
ET-03	Wedge Design Development	02MAY06A	25	05JUN06A			100	0.00	0.00	0.00																																																								
ET-04	Wedge Programming & Inspection	29SEP06*	2*	02OCT06		773		0.00	0.00	0.00																																																								

Run Date 16OCT06 10:02

 Forecast
 Progress Bar
 Critical Activity

0609

NCSX
Progress through
September 30, 2006

Sheet 3 of 53

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07												FY08												FY09																											
											O				N				D				J				F				M				A				M				J				J				A				S				O			
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O															
P3-111C	Final Clamps & Warm Test (Station1) C4	27SEP06A	8	10OCT06	1	91	30	3,968.93	13,229.76	13,030.40	EM//TB = 160 hrs																																																			
P1-141C	Final Clamps & Warm Test (Station1) C5	13NOV06	8	22NOV06	1	106		0.00	13,315.20	13,315.20	EM//TB = 160 hrs																																																			
P2-021C	Final Clamps & Warm Test (Station1) A1	12DEC06	8	21DEC06	1	106		0.00	13,315.20	13,315.20	EM//TB = 160 hrs																																																			
P3-021C	Final Clamps & Warm Test (Station1) A2	22DEC06	8	10JAN07	1	106		0.00	13,315.20	13,315.20	EM//TB = 160 hrs																																																			
P3-051C	Final Clamps & Warm Test (Station1) A3	26JAN07	8	06FEB07	1	106		0.00	13,315.20	9,986.40	EM//TB = 160 hrs																																																			
P1-051C	Final Clamps & Warm Test (Station1) B1	21FEB07	8	02MAR07	1	115		0.00	13,315.20	9,986.40	EM//TB = 160 hrs																																																			
P3-141C	Final Clamps & Warm Test (Station1) A4	26MAR07	8	04APR07	1	227		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																																			
P2-141C	Final Clamps & Warm Test (Station1) B2	26APR07	8	07MAY07	1	150		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																																			
P2-081C	Final Clamps & Warm Test (Station1) B3	30MAY07	8	08JUN07	1	161		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																																			
P3-081C	Final Clamps & Warm Test (Station1) B4	02JUL07	8	12JUL07	1	158		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																																			
P3-171C	Final Clamps & Warm Test (Station1) B5	03AUG07	8	14AUG07	1	163		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																																			
P2-171C	Final Clamps & Warm Test (Station1) B6	06SEP07	9	18SEP07	1	159		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																																			
P1-081C	Final Clamps & Warm Test (Station1) A5	09OCT07	8	18OCT07	1	117		0.00	10,255.20	9,986.40	EM//TB = 120 hrs																																																			
P1-171C	Final Clamps & Warm Test (Station1) A6	09NOV07	8	20NOV07	1	114		0.00	10,255.20	10,255.20	EM//TB = 120 hrs																																																			
P2-051C	Final Clamps & Warm Test (Station1) C6	14DEC07	8	03JAN08	1	91		0.00	10,255.20	10,255.20	EM//TB = 120 hrs																																																			
LOE Oversight & Supervision																																																														
171-000	Winding Preparations (LOE) FY05	01AUG05A	49'	30SEP05A				53,382.29	53,382.29	53,382.29																																																				
171-040	Winding Oversight (LOE)	10OCT05A	534'	26NOV07		459	LOE	312,381.03	686,551.71	686,551.71	EA//EM Chrzanowski @ 70%=2470 EA//EM Raftopolous @40%=1420																																																			
171-041	Tech Supervision	10OCT05A	534'	26NOV07		459	LOE	146,090.23	321,077.43	321,077.43	EM//SM (Meighan) @ 70%=2470																																																			
SSD-ST2	Second shift cost differential	25OCT05A	523'	26NOV07		459	LOE	23,583.76	77,500.00	77,500.00																																																				
SSD-ST3	Second shift cost differential	27JAN06A	463'	26NOV07		459	LOE	21,512.59	77,500.00	77,500.00																																																				
SSD-ST4	Planned overtime (due to 10hr 1st shift)	03APR06A	417'	26NOV07		459	LOE	36,529.92	120,960.00	120,960.00																																																				
SSD-ST4.1	Unplanned overtime and rework	03APR06A	417'	26NOV07		459	LOE	36,529.92	120,960.00	120,960.00																																																				
TITLE3W	Titel III Design ORNL- Component Fab & WINDING	10OCT05A	244'	29SEP06A			LOE	82,214.50	82,214.50	196,459.69	williams=255 ornl travel=\$12k																																																			
TITLE3F	Titel III Design ORNL- Component Fab & WINDING	02OCT06*	290'	26NOV07		459	LOE	0.00	135,872.36	0.00	FOGARTY=583; Williamson=116 ornl travel=\$14.5k																																																			
Job: 1459 - Mod Coil Fabr.Punch List-CHRZANOWSKI																																																														
Co-wound loop termination box installation																																																														
1459-003	Install Co-wound loop term boxes- C1	02MAY07		02MAY07		107		0.00	1,331.52	0.00	em//tb=16																																																			
1459-005	Install Co-wound loop term boxes- C2	05JUN07		05JUN07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-007	Install Co-wound loop term boxes- C3	11JUL07		11JUL07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-009	Install Co-wound loop term boxes- C4	15AUG07		15AUG07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-011	Install Co-wound loop term boxes- C5	20SEP07		20SEP07		97		0.00	1,331.52	0.00	em//tb=16																																																			
1459-013	Install Co-wound loop term boxes- A1	02MAY07		02MAY07		107		0.00	1,331.52	0.00	em//tb=16																																																			
1459-015	Install Co-wound loop term boxes- A2	05JUN07		05JUN07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-017	Install Co-wound loop term boxes- A3	11JUL07		11JUL07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-019	Install Co-wound loop term boxes- B1	02MAY07		02MAY07		107		0.00	1,331.52	0.00	em//tb=16																																																			
1459-021	Install Co-wound loop term boxes- A4	15AUG07		15AUG07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-023	Install Co-wound loop term boxes- B2	05JUN07		05JUN07		94		0.00	1,331.52	0.00	em//tb=16																																																			
1459-025	Install Co-wound loop term boxes- B3	11JUL07		11JUL07		94		0.00	1,331.52	0.00	em//tb=16																																																			

Run Date 16OCT06 10:02



0609


NCSX
Progress through
September 30, 2006

Sheet 19 of 53

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07												FY08												FY09																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				O			
											N				D				J				F				M				A				M				J				J				A				S				O				O							
IH1-001	Coil to coil analysis	13OCT06*	34	01DEC06		706		0.00	35,460.00	0.00	fan=200																																																							
1403-PDR	PDR		0	30OCT06*		728		0.00	0.00	0.00	▼																																																							
1403-FDR	FDR		0	01DEC06*		706		0.00	0.00	0.00	▼																																																							
3 Point positioning hardware																																																																		
IH1-005	review requirements, as-built casting features	01SEP06A	62*	30NOV06		143	20	1,366.94	6,834.71	0.00	goranson=40																																																							
IH1-010	obtain results from mockup test		0	30NOV06		707		0.00	0.00	0.00	▼																																																							
IH1-015	Review for approval to proceed		0	30NOV06		707		0.00	0.00	0.00	▼																																																							
IH1-020	Prepare dwgs and release	01DEC06	27	16JAN07		143		0.00	23,378.40	0.00	H goranson=116;mcginnis=120																																																							
IH1-025	Issue dwgs for Fabrication		0	16JAN07		143		0.00	0.00	0.00	▼																																																							
Bladders																																																																		
IH2-005	review and finalize structural requirements	01SEP06A	42*	31OCT06		727	20	1,363.01	6,815.05	0.00	freudenberg=40																																																							
IH2-010	select and test concept(s)	29SEP06	25	02NOV06		135		0.00	68,075.62	0.00	goranson=160; fogarty=160 UT-Tech=80																																																							
IH2-015	Finalize / select design (config and materials)	01NOV06*	50	19JAN07		107		0.00	44,694.00	0.00	H williamson=140;goranson=120																																																							
IH2-020	Review for approval to proceed		0	19JAN07		107		0.00	0.00	0.00	▼																																																							
IH2-025	Prepare dwgs and release	22JAN07	33	07MAR07		107		0.00	34,380.00	0.00	mcginnis=200																																																							
IH2-030	Issue dwgs for Fabrication		0	07MAR07		107		0.00	0.00	0.00	▼																																																							
Bolt Reaming																																																																		
IH3-005	review and finalize structural requirements	01SEP06A	42*	31OCT06		169	20	1,363.01	6,815.05	0.00	freudenberg=40																																																							
IH3-006	check access for reaming coils	15NOV06	10	30NOV06		697		0.00	0.00	0.00	H																																																							
IH3-010	Finalize concept	01DEC06*	10	14DEC06		697		0.00	10,158.80	0.00	cole=20;goranson=40																																																							
IH3-015	Review for approval to proceed		0	31OCT06		169		0.00	0.00	0.00	▼																																																							
IH3-020	Prepare tooling specs, drawings	11DEC06*	21	16JAN07		143		0.00	17,190.00	0.00	H goranson=100;																																																							
IH3-025	Issue dwgs for Procurement/ Fabrication		0	16JAN07		143		0.00	0.00	0.00	▼																																																							
Shear plate and shims																																																																		
IH4-005	Complete testing	01SEP06A	62*	30NOV06		150	50	6,834.71	13,669.42	0.00	freudenberg=80																																																							
IH4-010	Finalize design, select material	02NOV06*	10	15NOV06		159		0.00	17,190.00	0.00	williamson=80;freudenberg=20																																																							
IH4-015	Review for approval to proceed		0	30NOV06		150		0.00	0.00	0.00	▼																																																							
IH4-020	Prepare dwgs and release	15NOV06	30	05JAN07		150		0.00	41,256.00	0.00	H lovett=240																																																							
IH4-025	Issue dwgs for Fabrication		0	05JAN07		150		0.00	0.00	0.00	▼																																																							
Top Assy drawings																																																																		
IH5-005	Identify all stud, bushing, sperical washer, i	01NOV06*	17	27NOV06		183		0.00	2,750.40	0.00	goranson=16																																																							
IH5-010	Prepare advanced procurement dwgs calling out	01NOV06*	11	15NOV06		189		0.00	6,876.00	0.00	mcginnis=40																																																							
IH5-015	Issue specs/dwgs for procurement (studs, bushi		0	27NOV06		183		0.00	0.00	0.00	▼																																																							
IH5-020	Finish 3-coil top assembly	22DEC06*	30	09FEB07		169		0.00	27,504.00	0.00	H mcginnis=40;lovett=120																																																							
IH5-021	Finish 6-coil top assembly	12FEB07*	20	09MAR07		222		0.00	18,909.00	0.00	mcginnis=30;lovett=80																																																							
IH5-022	Finish 18-coil top assembly	12MAR07*	20	06APR07		423		0.00	8,595.00	0.00	mcginnis=10;lovett=40																																																							
IH5-025	Develop as-built model and drawing format	15JAN07*	36	05MAR07		169		0.00	6,876.00	0.00	mcginnis=40																																																							
IH5-030	Complete assembly spec	22JAN07	15	09FEB07		185		0.00	0.00	0.00	H																																																							
Other insulation over wings																																																																		
IH6-005	Finalize requirements	11SEP06A	34*	26OCT06		178	20	545.56	2,727.81	0.00	williamson=16																																																							

Run Date 16OCT06 10:02



0609

NCSX
Progress through
September 30, 2006

Sheet 22 of 53

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07												FY08												FY09												
											O N D J				F M A M J J A S				O N D J				F M A M J J A S				O N D J				F M A M J J A S				O N D J												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
IH6-010	finalize design	29SEP06*	15	19OCT06		183		0.00	2,746.99	0.00	Williamson=16																																				
IH6-015	Review for approval to proceed		0	26OCT06		178		0.00	0.00	0.00	▼																																				
IH6-020	Prepare dwgs and release	27OCT06	25	04DEC06		178		0.00	13,752.00	0.00	Lovett=80																																				
IH6-025	Issue dwgs for Fabrication		0	04DEC06		178		0.00	0.00	0.00	▼																																				
Job: 1431 - Mod. Coil Interface Hardware-DUDEK																																															
3 Point positioning hardware																																															
IH1-030	Bid, Award, Procure or Fabricate	17JAN07*	60	10APR07		143		0.00	0.00	0.00	▼																																				
IH1-035	Receive and inspect 3 point positioning hardwa		0	10APR07		143		0.00	0.00	0.00	▼																																				
Bladders																																															
1421-410	Bid, Award, Procure or Fab Bladders	08MAR07	60	31MAY07		107		0.00	60,000.00	60,000.00	m&s=\$60k																																				
IH2-040	Receive and inspect Bladders		0	31MAY07		107		0.00	0.00	0.00	▼																																				
Bolt Reaming																																															
IH3-030	Bid, Award, Procure or Fab Bolt Reaming	17JAN07*	60	10APR07		143		0.00	0.00	0.00	▼																																				
IH3-035	Receive and inspect Bolt Reaming		0	10APR07		143		0.00	0.00	0.00	▼																																				
Shear plate and shims																																															
1421-210	Bid, Award, Procure Shear plate and shims	08JAN07*	60	30MAR07		150		0.00	138,000.00	138,000.00	m&s=\$138k																																				
1421-411	Deliverhardware for inboard joint fricton	08JAN07*	60	30MAR07		150		0.00	52,000.00	52,000.00	m&s=\$52k																																				
IH4-035	Receive and inspect Shear plate and shims		0	30MAR07		150		0.00	0.00	0.00	▼																																				
Top Assy drawings																																															
1421-110	Bid, Award, Procure stud, bushing, sperical wa	01DEC06*	50	16FEB07		180		0.00	449,000.00	449,000.00	m&s=\$449k																																				
IH5-040	Receive and inspect stud, bushing, sperical wa		0	16FEB07		180		0.00	0.00	0.00	▼																																				
Other insulation over wings																																															
IH6-030	Bid, Award, Procure or Fab Other insulation	05DEC06*	50	20FEB07		178		0.00	0.00	0.00	▼																																				
IH6-035	Receive and inspect Other insulation over wing		0	20FEB07		178		0.00	0.00	0.00	▼																																				
15 - Coil Structures																																															
Job: 1501 - Coil Structures Design- DAHLGREN																																															
PDR/PBR Task List																																															
1501-105	Project PDR	07OCT03A	1	07OCT03A				100	0.00	0.00	0.00																																				
1501-109	Prepare FY 04 WP/WAF	31OCT03A	20	31OCT03A				100	12,360.00	12,360.00	12,360.00																																				
1501-113	Prepare PBR documentation	04NOV03A	10	18NOV03A				100	6,180.00	6,180.00	6,180.00																																				
1501-117	Performance baseline review		0	18NOV03A				100	0.00	0.00	0.00																																				
Reqmnts, Configuration, Interfaces and PDR																																															
1501-125	Update drawings & models based on vendor recomb	21OCT03A	30	26NOV03A				100	10,660.50	10,660.50	10,660.50																																				
1501-133	Prepare a "scope sheet" which defines all interf	03NOV03A	124	30SEP04A				LOE	5,407.50	5,407.50	5,407.50																																				
1501-001	Prelim Design Structures	01JUL05A	110*	30SEP05A				100	45,443.75	45,443.75	45,443.75																																				
1501-201	Write ICD's	02OCT06*	6	09OCT06				118	0.00	2,667.90	2,610.90	Dahlgren= 15																																			
1501-205	Update Design/models	01MAY06A	87*	31OCT06				123	8,844.02	10,838.26	10,791.72	;Rushinski = 62																																			
1501-209	Prepare SRD	03JUL06A	63*	30NOV06				114	1,545.19	6,180.77	6,092.10	Dahlgren= 35																																			
1501-213	Approve ICD's	10OCT06*	32	22NOV06				118	0.00	6,580.82	6,440.22	Dahlgren= 37																																			
1501-217	Update stress analysis	01NOV06*	15	21NOV06				119	0.00	12,450.20	12,184.20	;Dahlgren=70																																			

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07												FY08												FY09																																																																															
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				O			
GPP012.1	Control Rm Fire Detection & Suppression Install	01OCT07*	64	09JAN08		372		0.00	0.00	0.00																																																																																																								
GPPCRANE	Upgrade NCSX test cell crane	02APR07*	20	27APR07		214		0.00	0.00	0.00																																																																																																								
Test Cell Modifications & Upgrades																																																																																																																		
714.020X	TC power instl	01AUG05A	436*	30SEP05A				63,673.65	63,673.65	63,673.65																																																																																																								
613.030	Test Cell copper ground plane cuts	01JUL05A	130	29JUN07		563	80	8,631.01	10,788.76	10,867.84																																																																																																								
713.010	General procurements	02APR05A	128*	30SEP05A				LOE	19,215.00	19,215.00																																																																																																								
7502-000	Outlet Design	02FEB04A	107*	30JUN04A				100	25,272.00	25,272.00																																																																																																								
7502-001	Test Cell 110v outlets	01APR05A	256*	28SEP07		500	70	13,215.90	18,879.85	18,471.60																																																																																																								
7502-002	Test Cell 208v outlets	01APR05A	256*	28SEP07		500	70	6,607.95	9,439.93	9,235.80																																																																																																								
7502-003	Install 480v power in test cell	01SEP05A	0*	30SEP05A				100	0.00	0.00																																																																																																								
7502-004	Install 120v panels in test cell	01SEP05A	0*	30SEP05A				100	0.00	0.00																																																																																																								
7502-011	Cable Removal in test cell (S04335-32)	01OCT03A	0*	31OCT03A				100	9,937.20	9,937.20																																																																																																								
7502-025	TC Floor penetration covers	03NOV03A	42	26NOV03A				100	16,848.00	16,848.00																																																																																																								
EXFAC001.2	Complete Crane Modifications (S04354)	02FEB04A	0*	30JAN04A				100	37,608.48	37,608.48																																																																																																								
75 - Test Cell and Basement Assembly Operations																																																																																																																		
7501 - Construction Support Crew																																																																																																																		
7501-05	Construction Support Crew during machine assy	21MAY08	173*	03FEB09		91		0.00	488,414.22	833,947.45																																																																																																								
7501-06	Construction Support Crew e-beam mapping&ISTP	04FEB09	35*	24MAR09		91		0.00	102,211.20	102,211.20																																																																																																								
7502 - Test Cell Facility Preparations																																																																																																																		
7502-020	Resurface TC floor**DELETED**	02OCT06*	42	30NOV06		623		0.00	0.00	0.00																																																																																																								
7502-030	TC Floor firesealing**DELETED**	01DEC06	42	06FEB07		623		0.00	0.00	0.00																																																																																																								
7502-035	Control room firesealing**DELETED**	07FEB07	42	05APR07		623		0.00	0.00	0.00																																																																																																								
7503 - Machine Assembly																																																																																																																		
Revised Assembly Logic (ecp18)																																																																																																																		
7503-010	Begin Assembly Activities	21MAY08*	0			91		0.00	0.00	0.00																																																																																																								
7503-020	Install & Level Support Base Plates	21MAY08	8	02JUN08	2	91		0.00	68,122.20	68,122.20																																																																																																								
7503-030	Install/Level FPA's and Spool Piece supports	03JUN08	15	23JUN08	2	91		0.00	136,244.40	136,244.40																																																																																																								
7503-060	Install Lower PF 4,5&6 into prelim position	14JUL08	2	15JUL08		91		0.00	4,887.04	4,887.04																																																																																																								
7503-070	Install 3 Spool Pieces on fixt & test movement	24JUN08	10	08JUL08		91		0.00	45,414.80	45,414.80																																																																																																								
7503-080	FPA-1 Installed on support platform		0	08JUL08		91		0.00	0.00	0.00																																																																																																								
7503-090	Install local Platforms around FPA-1	17JUL08	5	23JUL08	2	91		0.00	45,414.80	45,414.80																																																																																																								
7503-110	FPA-2 Installed on support platform		0	08JUL08		91		0.00	0.00	0.00																																																																																																								
7503-120	Test movement of FPA-1& -2 & position checks.	09JUL08	5	15JUL08		91		0.00	22,707.40	22,707.40																																																																																																								
7503-130	Install local Platforms around FPA-2	11JUL08	3	15JUL08		91		0.00	45,414.80	45,414.80																																																																																																								
7503-150	FPA-3 Installed on support platform		0	15JUL08		91		0.00	0.00	0.00																																																																																																								

Run Date 16OCT06 10:02

Forecast
Progress Bar
Critical Activity

0609



NCSX
Progress through
September 30, 2006

Sheet 47 of 53

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07												FY08												FY09											
											OND J F M A M J J A S O				N D J F M A M J J A S O				N D J F M A M J J A S O																											
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
85 - Integrated Systems Testing																																														
Job: 8501 - Integrated Systems Testing																																														
920.001	Procedure and Document Preparation	27MAY08*	150	06JAN09		101		0.00	378,034.78	371,980.70																									em//em=1162;em//sm=1162											
920.000	Startup Personnel	04DEC08	72	24MAR09		91		0.00	435,467.96	435,467.96																									em//em=428, ee//em=503, ec//em=125 em//sm=855, ee//sm=0, em//tb=125 r///rm2=428;ee//tb=250											
920.004	Begin Start-up Testing	04FEB09	0			91		0.00	0.00	0.00																									***** BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 *****											
920.005	Punch list, Cmplt PTP's, Reconfig, Rm temp Hi-pot	04DEC08	37	03FEB09		91		0.00	0.00	0.00																																				
920.010	Field Coil Testsing, FCPC test & E-Beam Mapping	04FEB09	25	10MAR09		91		0.00	0.00	0.00																																				
920.020	Final ISTP	11MAR09	7	19MAR09		91		0.00	0.00	0.00																																				
920.021	Operations Approval	20MAR09	3	24MAR09		91		0.00	0.00	0.00																																				
730.9000	First Plasma		0	24MAR09		91		0.00	0.00	0.00																									***** COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009 *****											
M-0120	CD-4 First Plasma		0	31JUL09*		0		0.00	0.00	0.00																									*****											
PPPL Allocations																																														
Job: 8998 - Allocations																																														
Prior Costs																																														
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100		112,000.00	112,000.00	112,000.00																																				
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A		LOE		260,691.00	260,691.00	260,691.00																																				
99.05	PPPL Allocations FY05	20OCT04A	251*	30SEP05A		LOE		302,697.00	302,697.00	302,697.00																																				
99.05P	PPPL Allocations FY05 rebaseline re-estimate	01OCT04A	251*	30SEP05A		LOE		48,151.80	48,151.80	48,151.80																																				
FY05CV-43	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				56,000.00	56,000.00	56,000.00																																				
99.06	PPPL Allocations FY06	03OCT05A	249*	29SEP06A		LOE		329,764.50	329,764.50	329,764.50																									54=187.9											
99.07	PPPL Allocations FY07	02OCT06*	250*	01OCT07		499		0.00	332,787.44	332,787.44																									54=187.9											
99.08	PPPL Allocations FY08	01OCT07*	249*	29SEP08		251		0.00	166,336.61	166,336.61																									54=92.77											
Contingency																																														
Contingency-Project																																														
FY06CV	Contingency setaside est. for FY06 cv (\$1,776k)	03OCT05A	1*	29SEP06A				1,776,000.00	1,776,000.00	0.00																																				
1451ETC-2	1451 add'l (estimate at 90% cpi factor)	02OCT06*	290*	26NOV07		459		0.00	302,820.50	0.00																									EM/TB =3625											
1451RISK	ecp50 winding risk setaside	29NOV06*	252	28NOV07		457		0.00	432,557.90	432,496.33																																				
99.107	Contingency FY07	02OCT06*	249*	28SEP07		500		0.00	1,426,380.00	1,141,192.00																																				
99.108	Contingency FY08	01OCT07*	250*	30SEP08		250		0.00	2,854,900.00	5,509,422.00																																				
99.109	Contingency FY09	01OCT08*	99*	27FEB09		151		0.00	132,252.00	790,758.00																																				

Run Date 16OCT06 10:02

 Forecast
 Progress Bar
 Critical Activity

0609

NCSX
 Progress through
 September 30, 2006

Sheet 52 of 53

Progress Through September 30st 2006

