


Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09														
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A														
<b>cc 9450 - NCSX Fabrication (MIE)</b>																																																	
<b>12 - Vacuum Vessel Systems</b>																																																	
<b>+ Job: 1201 - Vacuum Vessel Prelim Dsn- **CLOSED**</b>																																																	
		01APR03A	133	07OCT03A	07OCT03A			100	424,420.00	424,420.00																																							
<b>+ Job: 1202 - Vacuum Vessel R&amp;D **CLOSED**</b>																																																	
		01APR03A	636	30SEP05A	30SEP05A			100	1,770,128.10	1,770,128.10																																							
<b>+ Job: 1206 - VV Field Weld Joint R&amp;D- **CLOSED**</b>																																																	
		29APR04A	359	30SEP05A	30SEP05A			100	15,639.37	15,639.37																																							
<b>+ Job: 1203 - Vacuum Vessel Final Dsn **CLOSED**</b>																																																	
		01OCT03A	756	29SEP06A	29SEP06A			100	1,217,839.08	1,217,839.08																																							
<b>Job: 1204 - VV Sys Procurements (nonVVSA)-DUDEK</b>																																																	
<b>VV Vertical Supports</b>																																																	
124-030.0	Release dwg package for fab VV Vertical Supports	30SEP05A	0						0.00	0.00																																							
124-037A	Bid award Titanium Rod ends (PE6383)	01DEC05A	45	22DEC05A	22DEC05A			100	0.00	0.00																																							
124-037B	Deliver Titanium Rod ends (PE6383)	22DEC05A	86*	28APR06A	28APR06A			100	0.00	0.00																																							
124-037C	Deliver Misc hardware (PE 006209)	31MAR06A	60	31MAR06A	31MAR06A			100	0.00	0.00																																							
124-037	PPPL Fab VV Vert. Supports (log # M1091)	01DEC05A	197*	14SEP07	14SEP07	132	50	31,720.24	62,196.54		em/tb=768																																						
<b>VV Lateral Supports</b>																																																	
124-030L	SPEA VV Lateral Supports WBS 124	02APR07*	43	31MAY07	31MAY07		146	0.00	0.00		em/tb=400																																						
124-036.9L	Award VV Lateral Supports WBS 124		0	31MAY07*	31MAY07*		146	0.00	0.00																																								
124-037L	VV Lateral Supports Fab by PPPL WBS 124	01JUN07	60	24AUG07	24AUG07		146	0.00	31,332.00																																								
<b>VV Personnel Access Port</b>																																																	
124-100	Issue req & dwg package NB port cover	01MAR07*	0				226	0.00	0.00																																								
124-110	SPEA VV NB port cover	01AUG07	43	01OCT07	01OCT07		119	0.00	0.00																																								
124-120	Award VV NB port cover		0	01OCT07*	01OCT07*		119	0.00	0.00																																								
124-130	VV NB port cover Fabrication (for 3 inconnel)	02OCT07	65	11JAN08	11JAN08		119	0.00	83,836.35		41=\$59.67																																						
<b>+ VV Heating/Cooling Tubing</b>																																																	
		31MAY06A	128	30NOV06A	27OCT06			100	124,260.00	124,260.00																																							
<b>+ VV Heater Tape</b>																																																	
		31MAY06A	1	31MAY06A	31MAY06A			100	16,452.00	16,452.00																																							
<b>+ VV H/C Manifolds &amp; Headers</b>																																																	
		03JAN06A	106	31MAY06A	31MAY06A			100	65,808.00	65,808.00																																							
<b>+ VV Local I&amp;C</b>																																																	
		01DEC06A	58	28FEB07A	25MAY07				5,886.00	5,886.00																																							
<b>Thermal Insulation</b>																																																	
123-035	Issue Proc Pkg for insulation boots WBS 122	01MAR07*	0				312	0.00	0.00																																								
123-040	Issue RFQ & Select Vendor insul boots WBS 122	01AUG07*	43	01OCT07	01OCT07		205	0.00	0.00																																								
123-045	Award Insulation Boots WBS 122		0	01OCT07	01OCT07		205	0.00	0.00																																								



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												
<b>Job: 1361 - TF Fabrication-KALISH</b>																																															
<b>TF Title III and Fabrication Oversight</b>																																															
1301FD-05	Analysis Check	01MAR05A	423*	31OCT06A	31OCT06			100	27,399.08	27,399.08	Dahlgren=60																																				
131-031	Title III engr	10OCT05A	182*	28APR06A	28APR06A			100	50,809.85	50,809.85																																					
131-032	Title III engr	01MAY06A	354*	29SEP06A	29SEP06A			100	79,774.72	79,774.72	35=03\$K ; KALISH =428hr ;																																				
131-033	Title III engr	02OCT06A	247*	26SEP07	26SEP07		502	LOE	78,521.17	193,879.43	Kalish=1003.83 travel=\$7k																																				
<b>TF Fabrication Contract</b>																																															
1361C-001	Contract Awarded	28APR06A	0						0.00	0.00																																					
1361C-005	Tooling	28APR06A	143*	31OCT06A	14NOV06			100	253,543.89	253,543.89	41=\$186,345																																				
1361C-007	Wedge Material (1)	29SEP06A	43	29SEP06A	29SEP06A			100	248,493.75	248,493.75	41=\$181,250																																				
1361C-009	fabrication	01MAR07*	43*	30APR07	16OCT06		624		47,700.00	75,000.00	48=\$75																																				
1361C-010	Wedge Material (2)	02OCT06A	228	22JAN08	20AUG07		439	0	222,042.28	222,042.28	41=\$132.41; 48=\$48.85																																				
1361C-101	Fab, Test & Deliver Coil #1	21NOV06A	114*	30APR07	28FEB07		249		11,802.50	47,210.00	48=\$47.21																																				
1361C-102	Fab, Test & Deliver Coil #2	01MAR07	49*	08MAY07	16MAR07		243		0.00	47,210.00	48=\$47.21																																				
1361C-103	Fab, Test & Deliver Coil #3	09MAR07	51*	18MAY07	30MAR07		235		0.00	47,210.00	48=\$47.21																																				
1361C-104	Fab, Test & Deliver Coil #4	29MAY07*	1	29MAY07	11APR07		241		0.00	47,210.00	48=\$47.21																																				
1361C-105	Fab, Test & Deliver Coil #5	11JUN07*	1	11JUN07	02MAY07		233		0.00	47,210.00	48=\$47.21																																				
1361C-106	Fab, Test & Deliver Coil #6	22JUN07*	1	22JUN07	21MAY07		225		0.00	47,210.00	48=\$47.21																																				
1361C-107	Fab, Test & Deliver Coil #7	05JUL07*	1	05JUL07	08JUN07		304		0.00	47,210.00	48=\$47.21																																				
1361C-108	Fab, Test & Deliver Coil #8	18JUL07*	1	18JUL07	27JUN07		296		0.00	47,210.00	48=\$47.21																																				
1361C-109	Fab, Test & Deliver Coil #9	31JUL07*	1	31JUL07	17JUL07		288		0.00	47,210.00	48=\$47.21																																				
1361C-110	Fab, Test & Deliver Coil #10	13AUG07*	1	13AUG07	03AUG07		280		0.00	47,210.00	48=\$47.21																																				
1361C-111	Fab, Test & Deliver Coil #11	24AUG07*	1	24AUG07	22AUG07		272		0.00	47,210.00	48=\$47.21																																				
1361C-112	Fab, Test & Deliver Coil #12	06SEP07*	1	06SEP07	11SEP07		265		0.00	47,210.00	48=\$47.21																																				
1361C-113	Fab, Test & Deliver Coil #13	19SEP07*	1	19SEP07	28SEP07		257		0.00	47,210.00	48=\$47.21																																				
1361C-114	Fab, Test & Deliver Coil #14	02OCT07*	1	02OCT07	17OCT07		249		0.00	47,210.00	48=\$47.21																																				
1361C-115	Fab, Test & Deliver Coil #15	15OCT07*	1	15OCT07	05NOV07		241		0.00	47,220.00	48=\$47.21																																				
1361C-116	Fab, Test & Deliver Coil #16	26OCT07*	1	26OCT07	22NOV07		237		0.00	47,220.00	48=\$47.21																																				
1361C-117	Fab, Test & Deliver Coil #17	08NOV07*	1	08NOV07	12DEC07		229		0.00	47,220.00	48=\$47.21																																				
1361C-118	Fab, Test & Deliver Coil #18	21NOV07*	1	21NOV07	02JAN08		221		0.00	47,220.00	48=\$47.21																																				
1351-195X	ALL TF COILS DELIVERED		0	21NOV07	02JAN08		221		0.00	0.00	ALL TF COILS DELIVERED DOE LEVEL 2 MILESTONE PEP DATE = AUGUST 2008																																				
<b>TF Fabrication (Everson internal schedule)</b>																																															
ET-29	Wedge Milling Fixture Procurement	22NOV06A	72*	02MAR07	28NOV06		665	75	0.00	0.00																																					
ET-33	Wedge Milling Inspection Fixture Procure	12JAN07A	41*	09MAR07	15NOV06		660	50	0.00	0.00																																					
ET-39	Shipping Container Review	01MAR07	5	07MAR07	30OCT06		629		0.00	0.00																																					

Run Date 16MAR07 08:55



0702

NCSX  
Status through February 2007

Sheet 3 of 52

ECP-53





Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09											
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A					
ET-42	Procure raw materials	11SEP06A	102*	30JAN07A	06OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-43	Procure wedge batch 1 3 sets	14AUG06A	122*	31JAN07A	24NOV06			100	0.00	0.00	[Gantt bar]																																			
ET-44	Develop Brazing Process Spec	21SEP06A	18*	31OCT06A	16OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-45	Brazing Technician Qualification	31OCT06A	15	01DEC06A	06NOV06			100	0.00	0.00	[Gantt bar]																																			
ET-48	Clean Room Construction	24JUL06A	55*	10NOV06A	06OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-48.1	taping machine modifications	05SEP06A	24*	27OCT06A	06OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-48.2	winding line setup	05SEP06A	34*	03NOV06A	20OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-50	Test Wind 1 Layer of Conductor	09OCT06A	10*	20OCT06A	20OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-51	SS Casting Ingots	06OCT06A	5*	06OCT06A	06OCT06			100	0.00	0.00	[Gantt bar]																																			
ET-52	1st off pair castings, rough machined OSTERBY	29NOV06A	1	02JAN07A	08DEC06			100	0.00	0.00	[Gantt bar]																																			
ET-62	Start Winding 1st Article Coil	21NOV06A	1	21NOV06A	13NOV06			100	0.00	0.00	[Gantt bar]																																			
ET-63	Coil #1 Winding	21NOV06A	9	22JAN07A	24NOV06			100	0.00	0.00	[Gantt bar]																																			
<b>FY07 Rebaseline Exercise</b>																																														
ECP53RBX03	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07	0701	584		0.00	1,446.32	[Gantt bar]												EA/EM =08hr ;																							
13ECP44-06	ECP45 FY06 cv	03OCT05A	2	31MAR06A	31MAR06A			100	37,220.00	37,220.00																																				
<b>Job: 1302 - PF Design -KALISH</b>																																														
<b>FY07 Rebaseline Exercise</b>																																														
ECP53RBX02	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07	0701	584		0.00	14,463.20	[Gantt bar]												EA/EM =80hr ;																							
1302-PF	Start PF Preliminary Design**ON HOLD UNTIL FY06*	01MAR05A	145	30SEP05A	30SEP05A			100	7,601.50	7,601.50																																				
1302-PFX	Start Preliminary Design	01FEB06A	64*	28APR06A	28APR06A			100	13,524.47	13,524.47																																				
13ECP44-02	ECP45 FY06 cv	03OCT05A	2	31MAR06A	31MAR06A			100	-6,900.00	-6,900.00																																				
1302-200	Complete PF Coil SRD	04JUN07*	20	29JUN07	29JUN07		106		0.00	1,807.90	[Gantt bar]												kalish=10																							
1302-205	Update PF Analysis	02JUL07	40	27AUG07	27AUG07		106		0.00	14,824.78	[Gantt bar]												kalish=16																							
1302-210	PF Coil ICD	02JUL07	40	27AUG07	27AUG07		126		0.00	1,807.90	[Gantt bar]												kalish=10																							
1302-215	Complete PDR PF Dwgs	28AUG07	20	25SEP07	25SEP07		106		0.00	9,039.50	[Gantt bar]												kalish= 10; rushinski= 40 ;																							
1302-220	Prepare for PDR	28AUG07	10	11SEP07	11SEP07		116		0.00	11,570.56	[Gantt bar]												kalish= 40; rushinski= 16 ; analyst=8																							
1302-225	PDR	26SEP07	1	26SEP07	26SEP07		106		0.00	4,338.96	[Gantt bar]												kalish= 8; rushinski= 8 ; analyst=8																							
1302-230	Prepare PF Procurement Coil Spec	27SEP07	20	24OCT07	24OCT07		106		0.00	6,220.90	[Gantt bar]												kalish=33																							
1302-235	Detail Drawings PF4	27SEP07	10	10OCT07	10OCT07		111		0.00	7,506.16	[Gantt bar]												kalish= 7; rushinski= 33																							
1302-240	Disposition PDR Chits	27SEP07	20	24OCT07	24OCT07		121		0.00	6,220.90	[Gantt bar]												kalish= 33																							
1302-245	Detail Drawings PF5	11OCT07	10	24OCT07	24OCT07		111		0.00	7,574.80	[Gantt bar]												kalish= 7; rushinski= 33																							
1302-250	PF Stress analysis with leads	27SEP07	15	17OCT07	17OCT07		126		0.00	17,881.47	[Gantt bar]												kalish= 20; analyst=75																							
1302-255	Review PF Coil Procurement Spec	25OCT07	15	14NOV07	14NOV07		106		0.00	3,787.40	[Gantt bar]												kalish=20																							
1302-260	Detail Drawings PF6	25OCT07	10	07NOV07	07NOV07		111		0.00	7,574.80	[Gantt bar]												kalish= 7; rushinski= 33 ;																							
1302-265	Prepare for FDR	15NOV07	5	21NOV07	21NOV07		106		0.00	12,498.42	[Gantt bar]												kalish= 40; rushinski= 18 ; analyst=8																							

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09																																																							
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				A			
1302-270	PF FDR	22NOV07	1	22NOV07	22NOV07		106		0.00	4,544.88																									kalish=8 ; rushinski= 8 ; analyst=8																																																							
1302-275	Resolve Chits	23NOV07	10	10DEC07	10DEC07		106		0.00	14,202.75																									kalish= 25; rushinski= 25 ; analyst=25																																																							
133-010	Design WBS 134 Conv Coil I&C	02JUL07*	105	27NOV07	28JUN07		169	10	1,458.77	14,587.66	-----																								Kalish =80 ;																																																							
FY05CV-6	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	-22,000.00	-22,000.00																																																																																
<b>Job: 1352 - PF Coil Procurement-KALISH</b>																																																																																										
<b>PF Coil Fabrication</b>																																																																																										
141-035	Bid & Award PF Coils	11DEC07*	45	20FEB08	20FEB08		106		0.00	0.00																									-----																																																							
141-036	PF Coils Awarded		0	20FEB08	20FEB08		106		0.00	0.00																									AWARD PRODUCTION CONTRACT LEVEL 2 DOE MILESTONE PEP DATE = MARCH 2008																																																							
1352-100	Material & leads	21FEB08	75	05JUN08	05JUN08		106		0.00	227,610.00																									41=162																																																							
1352-120	Tooling for PF 6	21FEB08	25	26MAR08	26MAR08		106		0.00	56,200.00																									41=40																																																							
1352-115	Tooling for PF 5	27MAR08	25	30APR08	30APR08		106		0.00	56,200.00																									41=40																																																							
1352-110	Tooling for PF 4	01MAY08*	25	05JUN08	05JUN08		106		0.00	40,000.00																									41=40																																																							
1352-105	Tooling for PF 1,2 and 3 NOT REQ'D USE PF1a	27MAR08	30	07MAY08	07MAY08		351		0.00	0.00																																																																																
1352-150	Fabricate/Dlvr PF 6 lower	27MAR08	15	16APR08	16APR08		151		0.00	30,000.00																									41=30																																																							
1352-165	Fabricate/Dlvr PF 6 upper	17APR08	15	07MAY08	07MAY08		198		0.00	30,000.00																									41=30																																																							
1352-145	Fabricate/Dlvr PF 5 lower	01MAY08	15	21MAY08	21MAY08		126		0.00	30,000.00																									41=30																																																							
1352-160	Fabricate/Dlvr PF 5 upper	22MAY08	15	12JUN08	12JUN08		173		0.00	30,000.00																									41=30																																																							
1352-140	Fabricate/Dlvr PF 4 lower	06JUN08	10	19JUN08	19JUN08		106		0.00	30,000.00																									41=30																																																							
1352-155	Fabricate/Dlvr PF 4 upper	20JUN08	10	03JUL08	03JUL08		158		0.00	30,000.00																									41=30																																																							
1352-135X	Refurbish NSTX PF1a	01OCT07*	5	05OCT07	05OCT07		333		0.00	1,312.80																									em//tb=16																																																							
722.010	PF Coil receipt inspect/test (formerly wbs 183)	17APR08	65	18JUL08	18JUL08		301		0.00	30,546.82																									em//sm=94; em//tb=218																																																							
141-031	Title III engr WBS 132	11DEC07	198	25SEP08	25SEP08		253		0.00	117,409.40																									Kalish=551;ea//dm=69;																																																							
<b>Job: 1354 - Trim Coil Design &amp;Procurement-KALISH</b>																																																																																										
<b>Trim Coils</b>																																																																																										
1303-TRIM	Trim Coil Design	01OCT07*	65	10JAN08	10JAN08		160		0.00	45,070.06																									kalish=90;rushinski=74;analyst=74																																																							
1303-136	Trim Coil PDR		0	29OCT07	29OCT07		169		0.00	0.00																																																																																
1303-137	Trim Coil FDR		0	10JAN08	10JAN08		160		0.00	0.00																																																																																
184-035	Bid & Award Ext Trim Coils	11JAN08	45	13MAR08	13MAR08		160		0.00	0.00																																																																																
184-036	Award External Trim Coils		0	13MAR08	13MAR08		160		0.00	0.00																																																																																
184-037	External Trim Coil Procurement/Fab*ecp16	14MAR08	87	16JUL08	16JUL08		160		0.00	35,125.00																									41=25																																																							
184-015	Title III WBS 133 Rxt Trim Coils	11JAN08	147	06AUG08	06AUG08		288		0.00	28,292.77																									Rushinski=26;Kalish=95;;35=\$3k																																																							
<b>Job: 1303 - Central Solenoid Sprt Dsn-DAHLGREN</b>																																																																																										
1303-110	CS Support Design& analysis	03JAN06A	167*	25AUG06A	25AUG06A				100	106,872.84																																																																																
1303-115	CS Support FDR		0	29AUG06A	29AUG06A				100	0.00																																																																																

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09											
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A A												O N D J F M A M J J A S O N D J F M A A												O N D J F M A A											
13ECP44-03	ECP45 FY06 cv	03OCT05A	2	31MAR06A	31MAR06A			100	10,010.00	10,010.00																																				
<b>Job: 1353 - CS Structure Procurement-DAHLGREN</b>																																														
<b>CS Support Structure</b>																																														
163-035	Bid & Award CS Support Struct	27JUL07	45	28SEP07	28SEP07		148		0.00	0.00																																				
163-036.9	Award CS Support Structure		0	01OCT07*	01OCT07*		147		0.00	0.00																																				
163-037	CS Support Structure Procurement/Fab	02OCT07*	190	08JUL08	08JUL08		147		0.00	62,596.00																																				
163-015	Title III design CS sprt struc	01OCT07*	248	26SEP08	26SEP08		252		0.00	63,060.21	Kalish=250;Rushinski=83																																			
<b>Job: 1355 - WBS 13 I&amp;C Proc and Coil Assy-KALISH</b>																																														
<b>TF/PF Loacl I&amp;C</b>																																														
133-015	Title III WBS 134 Conv Coil I&C	28NOV07*	130	10JUN08	10APR08		328		0.00	1,514.96																																				
133-037	Conv Coil I&C WBS 134 Proc & Install	28NOV07*	130	10JUN08	10APR08		169		0.00	69,778.19																																				
1355-100	CS and PF 1a Pre-Assy incl coil I&C procurement	09JUL08	15	29JUL08	29JUL08		147		0.00	19,692.00	Kalish=2;Rushinski=6 41=9.2\$K;em//sm=123;em//tb= em//tb=240																																			
<b>14 - Modular Coils</b>																																														
<b>+ Job: 1401 - Mod Coil Prel.Dsn**CLOSED**</b>																																														
		01APR03A	636	30SEP05A	30SEP05A			100	304,040.00	304,040.00																																				
<b>+ Job: 1402 - Mod.Coil Analyses**CLOSED**</b>																																														
		01APR03A	636	30SEP05A	30SEP05A			100	239,140.00	239,140.00																																				
<b>+ Job: 1404 - MCWF R&amp;D 1st Prod Casting**CLOSED**</b>																																														
		01APR03A	636	30SEP05A	30SEP05A			100	2,543,518.06	2,543,518.06																																				
<b>+ Job: 1413 - MCWF Fracture Analysis-**CLOSED**</b>																																														
		01OCT04A	372	30MAR06A	30MAR06A			100	27,819.40	27,819.40																																				
<b>+ Job: 1405 - Mod Coil Winding R&amp;D Prep-**CLOSED**</b>																																														
		01APR03A	636	30SEP05A	30SEP05A			100	168,070.00	168,070.00																																				
<b>+ Job: 1407 - Mod Coil Winding Facility-**CLOSED**</b>																																														
		01APR03A	757	30MAR06A	30MAR06A			100	2,570,861.37	2,570,861.37																																				
<b>+ Job: 1412 - Complete Winding Facilities-*CLOSED*</b>																																														
		01OCT04A	372	30MAR06A	30MAR06A			100	540,996.88	540,996.88																																				
<b>+ Job: 1406 - Mod. Coil Winding R&amp;D-**CLOSED**</b>																																														
		01APR03A	757	30MAR06A	30MAR06A			100	2,263,278.10	2,263,278.10																																				
<b>+ Job: 1410 - MC Twisted Racetrack Fabr-**CLOSED**</b>																																														
		01OCT04A	372	30MAR06A	30MAR06A			100	1,049,971.32	1,049,971.32																																				
<b>+ Job: 1409 - Coil Test Stand-GETTELFINGER*CLOSED*</b>																																														
		20OCT03A	700	31JUL06A	31JUL06A			100	826,314.17	826,314.17																																				
<b>+ Job: 1414 - Coil Testing-Gettelfinger**CLOSED**</b>																																														
		01OCT04A	457	31JUL06A	31JUL06A			100	674,932.52	674,932.52																																				
<b>+ Job: 1415 - Dim Cntrl Test-RAFTOPOLOUS*CLOSED**</b>																																														
		01OCT04A	251	30SEP05A	30SEP05A			100	23,850.00	23,850.00																																				



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												
<b>+ Job: 1419 - Winding Fac. Mods-CHRZANOWSKI*CLSD*</b>																																															
		01OCT04A	372	30MAR06A	30MAR06A			100	55,210.00	55,210.00																																					
<b>+ Job: 1403 - Modular Coil Final Design-WILLIAMSON</b>																																															
		01OCT03A	756	29SEP06A	29SEP06A			100	3,310,569.50	3,310,569.50																																					
<b>Job: 1416 - Mod Coil Type AB Fnl Dsn-WILLIAMSON</b>																																															
<b>+ Winding and Assembly Design-Type A</b>																																															
		01AUG05A	301	10OCT06A	29SEP06A				324,347.02	324,347.02																																					
<b>+ Winding and Assembly Design-Type B</b>																																															
		28NOV05A	211	29SEP06A	29SEP06A				223,542.47	223,542.47																																					
<b>+ Prior Costs</b>																																															
		02AUG04A	585	30NOV06A	06DEC06				-47,459.81	-47,459.81																																					
<b>Clamp hardware modifications</b>																																															
1416-204.1	Modify Type-B clamps for stud attachment	01MAR07	37*	20APR07	20APR07		127	0	2,024.40	15,906.80																																					
<b>Blanket thermal insulation</b>																																															
1416-301	Investigate blanket insulation requirements and	01NOV06A	15	21NOV06A	21NOV06			100	10,796.80	10,796.80																																					
1416-302	Prepare and test install insulation m-u on coil	01DEC06A	65*	09MAR07	09FEB07		80	50	1,110.30	2,220.60																																					
1416-303	Parts info for drawing BOM	12MAR07*	5	16MAR07	16FEB07		80		0.00	1,687.00																																					
1416-304	Revise assembly models/drawings	19MAR07	5	23MAR07	23FEB07		80		0.00	3,374.00																																					
1416-305	Review and approve insulation concept	26MAR07	5	30MAR07	02MAR07		80		0.00	3,494.90																																					
1416-3186	Test Nomex Batt material	02JAN07A	10	31JAN07A	19JAN07			100	5,639.76	5,639.76																																					
1416-3190	Write Report	02JAN07A	5	31JAN07A	26JAN07			100	626.64	626.64																																					
1416-3192	Develop Adhesion Method	01MAR07	5	07MAR07	02FEB07		77		0.00	3,130.64																																					
1416-3195	Test Adhesion Method on Coil	08MAR07	10	21MAR07	16FEB07		77		0.00	5,635.92																																					
1416-3198	Report Results	22MAR07	10	04APR07	02MAR07		77		0.00	1,252.00																																					
1416-3200	Procure Materials for Batt Insulation Installati	05APR07	30	16MAY07	13APR07		77		0.00	41,484.00																																					
1416-3203	Batts available for installation		0	16MAY07	13APR07		77		0.00	0.00																																					
<b>Fiber optic gage qualification</b>																																															
1416-404	Review and approve fiber optic gage qualificatio	01DEC06A	89*	12APR07	25JAN07		107	90	3,036.60	3,374.00																																					
<b>Top level assy models/drawings</b>																																															
1416-201	Evaluate and select clamp hardware modifications	02OCT06A	10	31OCT06A	14NOV06			100	5,008.00	5,008.00																																					
1416-202	Revise assembly models/drawings	02OCT06A	5	30NOV06A	30NOV06			100	5,008.00	5,008.00																																					
1416-203	Prepare part dwgs / procurement documentation	02OCT06A	5	21NOV06A	21NOV06			100	2,504.00	2,504.00																																					
1416-204	Review and approve clamp hardware modifications	01OCT06A	10	30NOV06A	14DEC06			100	5,008.00	5,008.00																																					
1416-405	Complete layout of T/Cs and strain gages	01NOV06A	5	31JAN07A	30JAN07			100	7,254.10	7,254.10																																					
1416-501	Complete models/drawings of coolant line routing	01NOV06A	109*	12APR07	07FEB07		618	90	13,057.38	14,508.20																																					
1416-502	Check layout of flux loop terminations and revis	01NOV06A	109*	12APR07	07FEB07		618	90	6,528.69	7,254.10																																					
1416-503	Complete models/drawings of power cable connect	01NOV06A	109*	12APR07	21FEB07		618	90	13,057.38	14,508.20																																					
1416-504	Complete models/drawings of protective covers	01NOV06A	109*	12APR07	21FEB07		618	90	6,528.69	7,254.10																																					

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09																							
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	A																
1416-505	Drawing callouts for interface hdw (prelim model)	01NOV06A	109*	12APR07	21FEB07		618	90	13,057.38	14,508.20	[Gantt bar]												LOVETT =20hr ; WILLIAMSON =66hr ;																																			
1416-506	Check and promote top-level models/drawings	19MAR07*	5	23MAR07	28FEB07		603		0.00	12,315.10	[Gantt bar]												COLE =40hr ; WILLIAMSON =33hr ;																																			
1416-507	Update, review and approve coil asm spec	01NOV06A	109*	12APR07	28FEB07		618	80	11,606.56	14,508.20	[Gantt bar]												ORNLEM =20hr ; WILLIAMSON =66hr ;																																			
1416-508	Complete drawing rev to leads, terminal asm (ECN)	01NOV06A	109*	12APR07	28FEB07		618	80	6,748.00	8,435.00	[Gantt bar]												LOVETT =10hr ; WILLIAMSON =40hr ;																																			
<b>Analysis and closeout documentation</b>																																																										
1416-601	Prepare EM and structural analysis of leads	01MAR07*	31*	12APR07	21FEB07		618		0.00	34,711.68	[Gantt bar]												reiersen =192hr ;																																			
1416-602	Design memo KF structural analysis	01MAR07*	31*	12APR07	16FEB07		618		0.00	2,699.20	[Gantt bar]												FREUDENBERG =16hr ;																																			
1416-603	Update, review and approve FMECA	01MAR07*	31*	12APR07	16FEB07		618		0.00	5,398.40	[Gantt bar]												WILLIAMSON =32hr ;																																			
1416-604	Finalize draft documents - materials, eddy curre	01MAR07*	31*	12APR07	02MAR07		618		0.00	2,699.20	[Gantt bar]												WILLIAMSON =16hr ;																																			
1416-605	Prepare Type-ABC closeout FDR	26MAR07*	14*	12APR07	09MAR07		603		0.00	5,398.40	[Gantt bar]												WILLIAMSON =32hr ;																																			
1416-606	Resolve FDR comments	13APR07	15	03MAY07	30MAR07		603		0.00	5,398.40	[Gantt bar]												WILLIAMSON =32hr ;																																			
<b>FY07 Rebaseline Exercise</b>																																																										
ECP53RBX04	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	1,349.60	[Gantt bar]												ORNLEM =08hr ;																																			
<b>Type C Design Closeout</b>																																																										
1403-47C	Perform cool-down/warmup analysis	31AUG07*	26	08OCT07	08OCT07		494		0.00	7,310.80	[Gantt bar]												fan=40																																			
<b>Job: 1408 - MC Winding Supplies-CHRZANOWSKI</b>																																																										
<b>+ Prior Costs</b>																																																										
		01APR03A	943	22DEC06A	22DEC06			100	268,234.76	268,234.76	[Gantt bar]																																															
<b>+ Copper Conductor</b>																																																										
		02AUG04A	315	31OCT05A	31OCT05A			100	273,914.27	273,914.27	[Gantt bar]																																															
<b>+ Insulation for conductor</b>																																																										
		09JUL04A	245	30JUN05A	30JUN05A			100	26,901.00	26,901.00	[Gantt bar]																																															
<b>+ Groundwrap Insulation</b>																																																										
		03JAN05A	41	28FEB05A	28FEB05A			100	25,620.00	25,620.00	[Gantt bar]																																															
<b>+ Cladding</b>																																																										
		01MAY05A	379	31OCT06A	01NOV06			100	94,298.25	94,298.25	[Gantt bar]																																															
<b>+ Lead hardware &amp; Fillers</b>																																																										
		01JUL05A	372	22DEC06A	01NOV06			100	533,918.28	533,918.28	[Gantt bar]																																															
<b>+ Chill Plates</b>																																																										
		28NOV05A	269	22DEC06A	27OCT06			100	93,758.40	93,758.40	[Gantt bar]																																															
<b>+ Tubing</b>																																																										
		28NOV05A	41	31JAN06A	31JAN06A			100	2,742.00	2,742.00	[Gantt bar]																																															
<b>Epoxy</b>																																																										
1408-111	Epoxy - Requisition	01JAN05A	5	31JAN05A	31JAN05A			100	0.00	0.00	[Gantt bar]																																															
1408-114	Epoxy -Evaluate Bids & Award	01MAY05A	10	31MAY05A	31MAY05A			100	0.00	0.00	[Gantt bar]																																															
1408-117	Epoxy -1st Delivery for Production	31JAN06A	20	31JAN06A	31JAN06A			100	20,565.00	20,565.00	[Gantt bar]																																															
1408-119	Epoxy -2nd Delivery for Production	01MAY06A	107*	29SEP06A	29SEP06A			100	20,565.00	20,565.00	[Gantt bar]												M&S= \$ 15 k																																			
1408-121	Epoxy -3rd Delivery for Production	02OCT06A	20	22DEC06A	12FEB07			100	19,620.00	19,620.00	[Gantt bar]												M&S= \$ 15 k																																			
1408-123	Epoxy -4th Delivery for Production	02JAN07A	83*	26APR07	15MAR07		117	66	12,164.40	19,620.00	[Gantt bar]												M&S= \$ 15 k																																			





Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	Gantt Chart																			
											FY07					FY08					FY09									
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
MCWF-581	B6-Receive at PPPL		0	05JUN07	03APR07		103		0.00	7,000.00	▼ 48=7																			
MCWF-411	A5-MTK-casting	13JAN06A	45*	29MAR06A	29MAR06A			100	142,920.00	142,920.00																				
MCWF-421	A5-MTM - machining/inspection	01MAY06A	209*	28FEB07A	26APR07			100	167,910.00	167,910.00	48=167.91																			
MCWF-431	A5-Receive at PPPL		0	06MAR07*	27APR07		186		0.00	6,000.00	▼ 48=6																			
MCWF-441	A6-MTK-casting	31JAN06A	64*	20APR06A	20APR06A			100	142,710.00	142,710.00																				
MCWF-451	A6-MTM - machining/inspection	01MAY06A	224*	23MAR07	04JUN07		199	75	116,250.00	155,000.00	48=155																			
MCWF-461	A6-Receive at PPPL		0	26MAR07	05JUN07		199		0.00	4,000.00	▼ 48=4																			
MCWF-291	C6-MTK-casting	16JUN05A	155*	03FEB06A	03FEB06A			100	142,920.00	142,920.00																				
MCWF-301	C6-MTM - machining/inspection	03APR06A	261*	17APR07	05JUL07		201	25	41,977.50	167,910.00	48=167.91																			
MCWF-311	C6-Receive at PPPL		0	18APR07	06JUL07		201		0.00	5,000.00	▼ 48=5																			
C-501B1	Last MCWF Delivered		0	05JUN07	06JUL07		581		0.00	0.00	<p>LAST MODULAR COIL WINDING FORM DELIVERED</p> <p>LEVEL 2 DOE MILESTONE</p> <p>SEPTEMBER 2007</p>																			
<b>+ Job: 1460 - 3rd Winding Fixture-CHRZANOWSKI</b>											██████████																			
		01OCT06A	48	22DEC06A	22DEC06	1		100	60,428.28	60,428.28	██████████																			
<b>Job: 1451 - Mod Coil Winding-CHRZANOWSKI</b>																														
<b>Prior Costs</b>																														
FY05CV-25	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A	XX		100	81,000.00	81,000.00																				
<b>Station 1 Prep casting &amp; Install Cladding</b>																														
C1RW	C1 rework	03OCT05A	5	07OCT05A	07OCT05A	1		100	46,385.82	46,385.82																				
C2RW	type C h/w rework	03APR06A	149*	29SEP06A	29SEP06A	1		100	53,790.00	53,790.00	em/tb=660																			
1451TRAIN	Training for winding teams	25JUL05A	3	29JUL05A	29JUL05A	XX		100	0.00	0.00																				
P1-001	Rec C1,Prep& Instl Cladding>>@125% 1 shift	10OCT05A	23	24OCT05A	24OCT05A	1		100	54,768.00	54,768.00																				
P1-091	Receive C2, Prep& Instl Cladding	19DEC05A	26*	26JAN06A	26JAN06A	1		100	44,336.00	44,336.00																				
P2-091	Receive C3, Prep& Instl Cladding	03MAR06A	16	31MAR06A	31MAR06A	1		100	44,336.00	44,336.00																				
P3-091	Receive C4, Prep& Instl Cladding	28MAR06A	46*	10MAY06A	10MAY06A	1		100	40,750.00	40,750.00																				
P1-121	Receive C5, Prep& Instl Cladding	22MAY06A	29*	23JUN06A	23JUN06A	1		100	40,750.00	40,750.00																				
P2-001	Receive A1, Prep& Instl Cladding	19JUN06A	37*	09AUG06A	09AUG06A	1		100	50,530.00	50,530.00																				
P3-001	Receive A2, Prep& Instl Cladding	24AUG06A	25*	26SEP06A	26SEP06A	2		100	40,750.00	40,750.00																				
P3-031	Receive A3, Prep& Instl Cladding	11OCT06A	11	25OCT06A	26OCT06	2		100	39,165.00	39,165.00	EM/TB = 500 hrs																			
P1-031	Receive B1, Prep& Instl Cladding	26OCT06A	12	15DEC06A	13NOV06	2		100	48,564.60	48,564.60	EM/TB = 620hrs																			
P3-121	Receive A4, Prep& Instl Cladding	04JAN07A	40*	21FEB07A	25JAN07	2		100	39,165.00	39,165.00	EM/TB = 500 hrs																			
P2-121	Receive B2, Prep& Instl Cladding	01DEC06A	16	22DEC06A	22DEC06	2		100	39,165.00	39,165.00	EM/TB = 500 hrs																			
P2-061	Receive B3, Prep& Instl Cladding	28FEB07A	8*	09MAR07	07FEB07	2	102	10	3,916.50	39,165.00	EM/TB = 500 hrs																			
P2-151	Receive B4, Prep& Instl Cladding	12MAR07*	11	26MAR07	26MAR07	2	118		0.00	39,165.00	EM/TB = 500 hrs																			
P3-061	Receive B5, Prep& Instl Cladding	27MAR07*	11	10APR07	10APR07	2	126		0.00	39,165.00	EM/TB = 500 hrs																			
P3-151	Receive B6, Prep& Instl Cladding	06JUN07*	11	20JUN07	16MAY07	2	103		0.00	39,165.00	EM/TB = 500 hrs																			

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09											
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A A												O N D J F M A M J J A S O N D J F M A A												O N D J F M A A											
P1-061	Receive A5, Prep& Instl Cladding	21JUN07*	11	06JUL07	01JUN07	2	111		0.00	39,165.00																																				
P1-151	Receive A6, Prep& Instl Cladding	09JUL07	11	23JUL07	20JUN07	2	127		0.00	39,165.00																																				
P2-031	Receive C6, Prep& Instl Cladding	24JUL07	11	07AUG07	23JUL07	2	135		0.00	39,165.00																																				
<b>Station 2-Winding, Instl Chill Plates,Tubing,Bag</b>																																														
P1-011	Wind coil C1>>@150%	25OCT05A	63*	27JAN06A	27JAN06A	2		100	118,093.50	118,093.50																																				
P1-011J	Complete Winding First Modular Coil		0	19DEC05A	19DEC05A	2		100	0.00	0.00																																				
P1-020	Instl Chill Plates,Tubing, Bag C1>>@150%	31JAN06A	24*	03MAR06A	03MAR06A	2		100	41,402.00	41,402.00																																				
P2-101	Wind coil C-3	31MAR06A	43*	15MAY06A	15MAY06A	2		100	116,463.50	116,463.50																																				
P2-110	Instl Chill Plates,Tubing,Bag C3	16MAY06A	33*	21JUN06A	21JUN06A	2		100	48,655.50	48,655.50																																				
P1-131	Wind coil C5	23JUN06A	37*	30AUG06A	30AUG06A	2		100	99,593.00	99,593.00																																				
P1-140	Instl Chl Plates,Tubing, Bag C5	30AUG06A	21*	26SEP06A	26SEP06A	2		100	48,655.50	48,655.50																																				
P3-011	Wind coil A2	27SEP06A	29	06NOV06A	07NOV06	2		100	99,502.28	99,502.28																																				
P3-020	Instl Chill Plates,Tubing, Bag A2	03NOV06A	15	05DEC06A	30NOV06	2		100	46,763.01	46,763.01																																				
P1-041	Wind coil B1	15DEC06A	31	25JAN07A	22JAN07	2		100	99,087.45	99,087.45																																				
P1-050	Instl Chl Plates,Tubing, Bag B1	26JAN07A	24*	13FEB07A	12FEB07	2		100	46,763.01	46,763.01																																				
P3-131	Wind coil A4	22FEB07A	31*	05APR07	27MAR07	2	95	5	4,954.37	99,087.45																																				
P3-140	Instl Chl Plates,Tubing, Bag A4	06APR07	15	26APR07	17APR07	2	95		0.00	46,763.01																																				
P2-161	Wind coil B4	27APR07	31	11JUN07	31MAY07	2	95		0.00	99,087.45																																				
P2-170	Instl Chill Plates,Tubing,Bag B4	12JUN07	15	02JUL07	21JUN07	2	95		0.00	46,763.01																																				
P3-161	Wind coil B6	03JUL07	31	15AUG07	06AUG07	2	95		0.00	99,087.45																																				
P3-170	Instl Chill Plates,Tubing,Bag B6	16AUG07	15	06SEP07	27AUG07	2	95		0.00	46,763.01																																				
P1-161	Wind coil A6	07SEP07	31	19OCT07	10OCT07	2	95		0.00	97,438.08																																				
P1-170	Instl Chill Plates,Tubing,Bag A6	22OCT07	15	09NOV07	31OCT07	2	95		0.00	35,117.40																																				
<b>Station 4-Winding, Instl Chill Plates,Tubing,Bag</b>																																														
P1-101	Wind coil C-2>>@125%	27JAN06A	46*	31MAR06A	31MAR06A	2		100	116,463.50	116,463.50																																				
P1-110	Instl Chill Plates,Tubing,Bag C2	01APR06A	42*	09MAY06A	09MAY06A	2		100	48,655.50	48,655.50																																				
P3-101	Wind coil C4	11MAY06A	38*	06JUL06A	06JUL06A	2		100	99,593.00	99,593.00																																				
P3-110	Instl Chill Plates,Tubing, Bag C4	06JUL06A	25*	10AUG06A	10AUG06A	2		100	48,655.50	48,655.50																																				
P2-011	Wind coil A1	11AUG06A	34*	26SEP06A	26SEP06A	2		100	103,097.50	103,097.50																																				
P2-020	Instl Chill Plates,Tubing, Bag A1	26SEP06A	15	19OCT06A	20OCT06	2		100	47,183.56	47,183.56																																				
P3-041	Wind coil A3	20OCT06A	31	20NOV06A	12DEC06	2		100	99,087.45	99,087.45																																				
P3-050	Instl Chl Plates,Tubing, Bag A3	21NOV06A	15	12DEC06A	10JAN07	2		100	46,763.01	46,763.01																																				
P1-071	Wind coil B2	03JAN07A	41*	07FEB07A	22FEB07	2		100	99,087.45	99,087.45																																				
P1-080	Instl Chl Plates,Tubing,Bag B2	08FEB07A	18*	05MAR07	15MAR07	2	106	95	44,424.86	46,763.01																																				
P2-071	Wind coil B3	12MAR07	31	23APR07	27APR07	2	102		0.00	99,087.45																																				

Run Date 16MAR07 08:56



0702

NCSX  
Status through February 2007

Sheet 14 of 52

ECP-53

























Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09											
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A											
JM-07	ALL CRITICAL STELLARATOR CORE CONTRACTS PLACED		0	20FEB08	20FEB08		406		0.00	0.00																									VVSA (WBS 12) MCWF (WBS 14) TF (WBS 13) PF Coils (WBS 13) Coil Support structure (WBS 15) Central solenoid support structure (WBS 15) Machine Base support structure (WBS 15) Field Period Assembly Fixtures (WBS 15) Modular Coil Winding Hardware (WBS 15) Modular Coil Interface Hardware (WBS 15)											
<b>Job: 1701 - Cryostat Design-GETTLEFINGER</b>																																														
<b>Prior Costs</b>																																														
151-000	Adv Concep Design Cryostat shell & struct	01DEC03A	103*	31MAR04A	31MAR04A			100	6,000.00	6,000.00																																				
151-001	Title I design WBS 171 cryostat	01APR04A	270*	29APR05A	29APR05A			100	125,850.61	125,850.61																																				
151-002	Cryostat PDR		0	29APR05A	29APR05A			100	0.00	0.00																																				
171-100	Investigate Alt Cryostat Architecture	01DEC05A	38*	31JAN06A	31JAN06A			100	0.00	0.00																																				
171-101	Finalize cryostat penetrations for VV	03JAN06A	0*	31JAN06A	31JAN06A			100	0.00	0.00																																				
171-103	Finalize cryo midplane arch	03JAN06A	20*	31JAN06A	31JAN06A			100	0.00	0.00																																				
1701-001	Apr-Sept MIE Costs PPPL	01APR03A	54	30SEP03A	30SEP03A			100	12,180.00	12,180.00																																				
ECP491701-	ECP-49 cost for updating the concep dsn	01OCT05A	251	31JUL06A	31JUL06A			100	49,000.00	49,000.00																																				
FY05CV-27	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	178,000.00	178,000.00																																				
<b>Cryostat</b>																																														
151-011	Final Design Cryostat WBS 171	16JAN08*	60	08APR08	08APR08		106		0.00	120,624.40																									Gettelfinger =320hr ;Rushinski=36											
171-199	Cryostat FDR		0	08APR08	08APR08		106		0.00	0.00																																				
ECP53RBX09	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	8,764.00																									EM/EM =56hr ;											
<b>Job: 1751 - Cryostat Procurement-GETTLEFINGER</b>																																														
<b>171 - Cryostat</b>																																														
151-031	Title III engr	09APR08	202	02FEB09	02FEB09		170		0.00	53,695.71																									Gettelfinger =320hr											
151-036.8	Prep Spec, Solicit bids, and Select Vendor	09APR08	43	09JUN08	09JUN08		106		0.00	0.00																																				
151-036.9	Award Cryostat Procurement		0	09JUN08*	09JUN08*		106		0.00	0.00																																				
151-037	Cryostat Procurement & PPPL fab [A/1]	10JUN08	95	22OCT08	22OCT08		106		0.00	311,669.68																									41=108\$k ; 35=02\$k ;											
<b>18 - Field Period Assembly</b>																																														
<b>+ Job: 1804 - Metrology Hardware-RAFTOPOULOS</b>																																														
		19JAN04A	1,183	03OCT08	03OCT08		247		564,052.82	564,052.82																																				
<b>+ Job: 1801 - Field Period Assy-CHRZANOWSKI (ORNL)</b>																																														
		01APR03A	757	30MAR06A	30MAR06A			100	64,690.00	64,690.00																																				
<b>Job: 1803 - FP Asy Tooling/Constrbilty-BROWN</b>																																														
<b>+ 1.00-VV Prep Station</b>																																														
		01FEB05A	479	22DEC06A	27OCT06			100	109,150.07	109,150.07																																				
<b>Station 2-Modular Coil Sub- Assembly</b>																																														
1803-2.01	Concept definition and requirements	03JAN05A	52*	28FEB05A	28FEB05A			100	16,056.00	16,056.00																																				

Run Date 16MAR07 08:56

Forecast  
 zECP53 baseline schedule  
 Progress Bar  
 Critical Activity

0702

NCSX  
Status through February 2007

Sheet 25 of 52

ECP-53









Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	Gantt Chart																					
											FY07					FY08					FY09											
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1803-1-115	Stage 1 dwg -SE121-049 (BOM)	02OCT06A	5	31OCT06A	27OCT06			100	2,699.20	2,699.20	■ cole=16																					
1803-1-120	Spacer specification and assy dwgs	01AUG07*	40	26SEP07	26SEP07				0.00	2,699.20	■ cole=16																					
<b>Station 2-Modular Coil Sub- Assembly</b>																																
1803-2-100	Prep Stage 2 Spec	01JAN07A	85*	30APR07	29JAN07			85	10	4,048.80	13,496.00	■ williamson=40; cole=40																				
<b>Station 3-Modular Coil to VVSA Assembly</b>																																
1203-803	Prelim VV final assy dwgs 120-049,004 & 008		83*	30JUN06A	30JUN06A			100		4,048.80	4,048.80																					
1203-880	Issue 120-049,004 & 008	01MAR07*	28	09APR07	09APR07			156		0.00	8,097.60	■ mcginnis=48hr ;																				
1203-804	Issue VV assy specification	01MAR07*	13	19MAR07	19MAR07			171		0.00	6,748.00	■ goranson =40hr ;																				
1803-3-100	Prep stage 3 Spec	01MAR07*	20	28MAR07	28MAR07			164		0.00	6,748.00	■ cole=40																				
1803-3-105	Stage 3 dwg-se140-xxx - Interface between VV and	01MAR07*	20	28MAR07	28MAR07			164		0.00	16,870.00	■ goranson=20; lovett=80																				
<b>Station 4-TF Coil Sub-assembly**ELIMINATED -ECP5</b>																																
1803-4-100	Prep stage 4 Spec	02APR07*	20	27APR07	27APR07			607		0.00	0.00	■																				
<b>Station 5-Final Field Period Assembly</b>																																
1203-802	Issue spacer field machining dwgs	01JAN06A	171*	28SEP07	28SEP07			287	80	5,398.40	18,894.40	■ goranson =40hr ;																				
1803-5-100	Prep stage 5 Spec	11JUN07*	30	23JUL07	23JUL07			103		0.00	13,496.00	■ cole=80																				
1803-5-105	Prep stage 5 dwg-SE180-x PORT LOC.&WELD DETAILS	01MAR07*	44	01MAY07	05APR07			160		0.00	20,244.00	■ mcginnis=120																				
1803-5-110	Prep stage 5 dwg-SE180-XXX TF FIELD PERIOD ASSY	08MAR07*	44	08MAY07	08MAY07			155		0.00	35,190.80	■ mcginnis=80;rushinski=120																				
<b>FY07 Rebaseline Exercise</b>																																
ECP53RBX12	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07			584		0.00	13,496.00	■ ORNLEM =80hr ;																				
<b>Job: 1805 - FP Assy HW&amp;Fixture Prcrmnts-DUDEK</b>																																
<b>Station 2-Modular Coil Sub- Assembly</b>																																
1803-2.11	Obtain fixtures from MTM (3 of 5 fixtures)	03APR07*	60	26JUN07	29JUN07			106		0.00	19,072.80	■ 41=\$5k; ern/tb=160																				
<b>Station 3-Modular Coil to VVSA Assembly</b>																																
1803-3.08A	Requisition issued	04APR07	5	10APR07	23MAR07			90		0.00	0.00	■																				
1803-3.08B	Recieve & Evaluate Bids	11APR07	20	08MAY07	20APR07			90		0.00	0.00	■																				
1803-3.15D	Award Fabrication Contract		0	08MAY07	20APR07			90		0.00	0.00	■																				
1803-3.15C	Tooling fabricated (1 fixture)	09MAY07	60	02AUG07	17JUL07			90		0.00	64,092.00	■ 41=49 eac																				
<b>Station 5-Final Field Period Assembly</b>																																
1803-5.08A	Requisition Issued	25MAY07	5	01JUN07	01JUN07			73		0.00	0.00	■																				
1803-5.08B	Receive bids and evaluate	04JUN07	20	29JUN07	29JUN07			73		0.00	0.00	■																				
1803-5.008	Award fabrication contract		0	29JUN07	29JUN07			73		0.00	0.00	■																				
1803-5.009	Fabr suprt frame, TF coil instl fixt, & platform	02JUL07*	60	25SEP07	25SEP07			73		0.00	99,408.00	■ 41=\$76 eac																				
<b>Tooling Design &amp; Fabrication</b>																																
713A.040	General procurements	01OCT06A	498	27FEB09	29SEP08			151	LOE	0.00	10,278.04	■ 41=\$7.5																				
713A.050	Welding tools, materials & equip	02OCT06A	498	27FEB09	29SEP08			151	LOE	0.00	10,278.04	■ 41=\$7.5																				
<b>Job: 1802 - FP Assy Oversight&amp;Support-VIOLA</b>																																
<b>Station 2-Modular Coil Sub- Assembly</b>																																
1803-2.11B	Procedures approved	01MAY07*	20	29MAY07	28FEB07			85		0.00	0.00	■																				
1803-2.11D	Training needs identified & released	30MAY07*	5	05JUN07	07MAR07			85		0.00	0.00	■																				



Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												
181.221	HP Coverage in the TFTR TC LOE FY08	01OCT07*	127*	07APR08	07APR08		373		0.00	74,611.31	sh//tb=841 (.75 fte)																																				
181.100	PPPL EM LOE FY04	13OCT03A	242*	30SEP04A	30SEP04A			100	77,518.74	77,518.74																																					
181.110	PPPL EM LOE FY05	01OCT04A	249*	30SEP05A	30SEP05A			100	9,625.20	9,625.20																																					
181.120	PPPL EM LOE FY06	01DEC05A	209*	29SEP06A	02OCT06			100	127,356.34	127,356.34	Viola=784																																				
181.121	PPPL EM LOE FY07	01OCT06A	249*	28SEP07	28SEP07		500	LOE	92,293.37	229,585.50	Viola=1467 (85%)																																				
181.120A	Metrology Engineering Supervision FY06	01MAY06A	107*	29SEP06A				100	37,596.96	37,596.96	Raftopolous=216 25% for balance of FY06																																				
181.122	PPPL EM LOE FY08	01OCT07*	186*	30JUN08	30JUN08		314		0.00	180,301.00	Viola=1100(85%)																																				
181.120B	Metrology Engineering Supervision FY07	01OCT06A	249*	28SEP07	28SEP07		500	LOE	62,720.75	156,021.77	Raftopolous=86 50% for FY07																																				
181.125	Title III field period assembly FY07 ORNL suppor	01OCT06A	249*	28SEP07	28SEP07		500	LOE	76,158.94	189,450.10	cole=963; mcginnis=160																																				
FY05CV-28	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	57,000.00	57,000.00																																					
<b>FY07 Rebaseline Exercise</b>																																															
ECP53RBX10	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	5,008.00	EM/EM =32hr ;																																				
FY06CV-135	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	-14,280.00	-14,280.00																																					
FY06CV-300	ECP52 FY06 cv	01APR06A	251*	29SEP06A	29SEP06A			100	12,000.00	12,000.00																																					
<b>Job: 1810 - Field Period Assembly-VIOLA</b>																																															
<b>General F.P. Assy support</b>																																															
740.020	Facility Prep	01MAR06A	150*	29SEP06A	29SEP06A	XX		100	50,131.50	50,131.50	em//tb=531 41=5																																				
FY06CV-150	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A	XX		100	400.00	400.00																																					
S0P0-100	LOE Crane support, fixture setupfor TFTR TC.	01MAY06A	107*	29SEP06A	29SEP06A	XX		100	35,208.00	35,208.00	CRANE OPERATOR COVERAGE @ 50% =432hrs																																				
S0P0-200	LOE Crane support, fixture setupfor TFTR TC.	01OCT06A	249*	28SEP07	28SEP07	XX	500	LOE	26,398.20	65,667.17	CRANE OPERATOR COVERAGE @ 50% =838hrs																																				
S0P0-250	LOE Crane support, fixture setupfor TFTR TC.	02OCT07*	248*	29SEP08	29SEP08	XX	251	LOE	0.00	68,785.80	CRANE OPERATOR																																				
S0P0-300	LOE Metrology support	01OCT06A	249*	28SEP07	28SEP07	XX	500	LOE	36,684.29	91,254.45	Ducco =1165hrs post ecp53 adjustment																																				
<b>Station 1-VV Prep (hard surface components) FP#1</b>																																															
S1P1-101	Receive VV and inspect	09MAY06A	2	11MAY06A	11MAY06A			100	2,079.41	2,079.41																																					
S1P1-101.1	metrology setup,training and calibration	15MAY06A	34*	13JUN06A	13JUN06A			100	8,649.29	8,649.29																																					
S1P1-101A	Prep for mounting on fixture,Instl flanges	14JUN06A	5	29JUN06A	29JUN06A			100	5,910.28	5,910.28																																					
S1P1-102	Mount VV on VV Prep fixture (top side up)	30JUN06A	2	30JUN06A	30JUN06A			100	2,087.01	2,087.01																																					
S1P1-103	Establish metrology setting; align VV base	30JUN06A	21*	31JUL06A	31JUL06A			100	8,160.29	8,160.29																																					
S1P1-103.1	Layout diagnostic&coolant paths on vsl w/templ		0*	29SEP06A	29SEP06A			100	43,441.65	43,441.65	edwards=232;em//tb=144																																				
S1P1-104	Install heater tape on vertical ports	01NOV06A	5	22DEC06A	06OCT06			100	8,839.61	8,839.61	edwards=53;em//tb=19																																				
S1P1-105	Verify installation of heater tapes	01DEC06A	3	22DEC06A	11OCT06			100	2,494.80	2,494.80	edwards=18																																				
S1P1-105.1	Check port weld fit-up	08JAN07A	7	16JAN07A	20OCT06			100	8,772.96	8,772.96	rigger=56; welder=56																																				
S1P1-107	Install random magnetic diagnostic sensors	01DEC06A	32	28FEB07A	07DEC06			100	55,534.08	55,534.08	edwards=224;em//tb=224																																				
S1P1-106	Attach studs for coolant lines	01NOV06A	12	22DEC06A	09JAN07			100	18,222.12	18,222.12	em//tb=110;ee//sm=110																																				
S1P1-107.2	Install precision magnetic diagnostic sensors	02JAN07A	30	31JAN07A	20FEB07			100	52,063.20	52,063.20	edwards=210;em//tb=210																																				
S1P1-107.3	Measure as-built diag loops	01FEB07A	5	28FEB07A				100	0.00	0.00																																					

Run Date 16MAR07 08:56

 Forecast  
 zECP53 baseline schedule  
 Progress Bar  
 Critical Activity

0702

NCSX  
Status through February 2007

Sheet 30 of 52

ECP-53







Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	A				
S2P1-014	Fit B1-A1	25JUN07	2	26JUN07	26APR07		85		0.00	1,253.28																										EM/TB =16hr ;											
S3P1-000	Begin Assembly of First Field Period Assy	17JUL07	0		07AUG07		553		0.00	0.00																									BEGIN ASSEMBLY OF FIRST FIELD PERIOD DOE LEVEL 2 MILESTONE PEP DATE = JULY 2007												
S2P1-100	Assemble/Align Mod-Coils A1/B1/C1	17JUL07	35	04SEP07	14AUG07		72		0.00	56,397.60																									EM/TB =720hr ;												
S2P1-016	Fit A2-B2	27JUN07	2	28JUN07	30APR07		86		0.00	1,253.28																									EM/TB =16hr ;												
S2P1-018	Fit B2-C2	29JUN07	2	02JUL07	02MAY07		86		0.00	1,253.28																									EM/TB =16hr ;												
S2P1-200	Assemble/Align Mod-Coils A2/B2/C2	17JUL07	30	27AUG07	14AUG07		77		0.00	37,598.40																									EM/TB =480hr ;												
<b>Station 2-Modular Coil Subassembly-FP#2</b>																																															
S2P2-100	Assemble/Align Mod-Coils A3/B3/C3	14SEP07*	27	22OCT07	22OCT07		104		0.00	28,992.40																									EM/TB =360hr ;												
S2P2-200	Assemble/Align Mod-Coils A4/B4/C4	01OCT07*	25	02NOV07	02NOV07		95		0.00	29,538.00																									EM/TB =360hr ;												
<b>Station 2-Modular Coil Subassembly-FP#3</b>																																															
S2P3-100	Assemble/Align Mod-Coils A5/B5/C5	25OCT07	25	28NOV07	26NOV07		126		0.00	29,538.00																									EM/TB =360hr ;												
S2P3-200	Assemble/Align Mod-Coils A6/B6/C6	20DEC07	25	01FEB08	01FEB08		88		0.00	29,538.00																									EM/TB =360hr ;												
<b>Station 3-Assemble Mod Coils and VVSA-FP#1</b>																																															
S3P1-001	Test out station 3 equipment and procedures	27JUL07	20	23AUG07	05SEP07		90		0.00	30,078.72																									EM/TB =384hr												
S3P1-101	VV to MC turning fixt base; metr check	24AUG07	4	29AUG07	11SEP07		90		0.00	3,759.84																									EM/TB =48hr												
S3P1-101.1	Attach local protective strips to VV&locate sens	30AUG07	3	04SEP07	14SEP07		90		0.00	2,506.56																									EM/TB =32hr ;												
S2P1-201	Assemble/Disassemble abc1-abc2 (stage 3 fixture)	05SEP07	18	28SEP07	12SEP07		72		0.00	28,198.80																									EM/TB =360 hr ;												
S3P1-102	Mount MC on crane; perform metr checks	01OCT07	3	03OCT07	19SEP07		72		0.00	3,938.40																									EM/TB =48hr												
S3P1-103	Rotate right MC to stand-off position&chk	04OCT07	4	09OCT07	25SEP07		72		0.00	5,907.60																									EM/TB =72hr ;												
S3P1-104	Transfer load to sprt sys and recheck position	10OCT07	3	12OCT07	28SEP07		72		0.00	3,938.40																									EM/TB =48hr ;												
S3P1-105	Move MC turning fixt; mount MC on crane	15OCT07	1	15OCT07	01OCT07		72		0.00	1,969.20																									EM/TB =24hr ;												
S3P1-106	Rotate left MC to stand-off position and check p	16OCT07	2	17OCT07	03OCT07		72		0.00	3,938.40																									EM/TB =48												
S3P1-107	Move left & right MC to final position & measure	18OCT07	2	19OCT07	05OCT07		72		0.00	3,938.40																									EM/TB =48hr ;												
S3P1-109	Bolt together at flange interface.	22OCT07	10	02NOV07	19OCT07		72		0.00	9,846.00																									EM/TB =120hr ;												
S3P1-108	Pot 3 packs together	05NOV07	15	23NOV07	09NOV07		72		0.00	19,692.00																									EM/TB =240hr ;												
S3P1-110	Perform final metrology position check	26NOV07	5	04DEC07	16NOV07		72		0.00	5,907.60																									EM/TB =72hr ;												
S3P1-110.1	Remove temp interference strips&sensors	05DEC07	5	11DEC07	23NOV07		72		0.00	3,938.40																									EM/TB=48												
S3P1-111	Secure VV to MC's using temporary supports.	12DEC07	5	18DEC07	04DEC07		72		0.00	5,907.60																									EM/TB =72hr ;												
S4P1-114	Prepare Field Period for shipment	19DEC07	2	20DEC07	06DEC07		72		0.00	3,938.40																									EM/TB =48hr ;												
S4P1-115	Transfer completed assy to C-site test cell	21DEC07	2	02JAN08	10DEC07		72		0.00	6,564.00																									EM/TB =80hr ;												
<b>Station 3-Assemble Mod Coils and VVSA-FP#2</b>																																															
S3P2-101	Mount VV to MC turning fixt base; metr check	03JAN08	4	08JAN08	14DEC07		72		0.00	3,938.40																									EM/TB =48hr ;												
S3P2-101.1	Attach local protective strips to VV&locate sens	09JAN08	3	11JAN08	19DEC07		72		0.00	2,625.60																									EM/TB =32hr ;												
S2P2-201	Assemble/Disassemble abc -abc4 (stage 3 fixture)	05NOV07	18	28NOV07	28NOV07		95		0.00	29,538.00																									EM/TB =360hr ;												
S3P2-102	Mount MC on crane; perform metr checks	14JAN08	3	16JAN08	02JAN08		72		0.00	3,938.40																									EM/TB =48hr ;												







Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A A												O N D J F M A M J J A S O N D J F M A A												O N D J F M A A												
0191-6	LOE-FY06 WBS 191	03OCT05A	249*	29SEP06A	29SEP06A			100	197,774.00	197,774.00	NELSON 1100 ;35=12 k																																				
0191-6X	LOE-FY07 WBS 191	01OCT06A	249*	28SEP07	27SEP07		500	LOE	19,907.85	49,522.00	NELSON 220 35=12 k																																				
0191-7	LOE-FY08 WBS 191	03OCT07*	247	29SEP08	29SEP08		251	LOE	0.00	42,362.70	NELSON 173 35=12 k																																				
191-8	LOE-FY09 WBS 191	03OCT08*	130	15APR09	15APR09		118	LOE	0.00	0.00	NELSON 0 35=0																																				
<b>192 - Stellarator Core Integration &amp; Analysis</b>																																															
0192-6	LOE-FY06 WBS 192	03OCT05A	249*	29SEP06A	29SEP06A			100	312,481.45	312,481.45	cole=1600 ornlm&s=\$29.95 35= 12 k																																				
0192-6X	LOE-FY07 WBS 192	01OCT06A	249*	28SEP07	20SEP07		500	LOE	62,671.48	155,899.20	cole=487 (27%) ornlm tbd=180 (10%) ornlm&s=\$29.95 35= 12 k																																				
0192-7	LOE-FY08 WBS 192	03OCT07*	242	22SEP08	22SEP08		256	LOE	0.00	201,419.90	cole=915 ornlm&s=\$29.95 35= 12 k																																				
0192-99	LOE-FY09	01OCT08*	130	13APR09	13APR09		120	LOE	0.00	149,156.00	COLE=644; ornl35=12 ornl41=\$20k																																				
<b>FY07 Rebaseline Exercise</b>																																															
ECP53RBX13	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	20,244.00	ORNLEM =120hr ;																																				
<b>21 - Fueling Systems</b>																																															
<b>Job: 2001 - VPS,Gas&amp; Cond Syst.-BLANCHARD</b>																																															
2001-001	Apr-May MIE Cost	01APR03A	43*	30MAY03A	30MAY03A			100	38,000.00	38,000.00																																					
2001-100	PDR Support	01JUN03A	164*	30SEP03A	30SEP03A			100	25,667.20	25,667.20																																					
FY06CV-160	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	-770.00	-770.00																																					
<b>Job: 2101 - Fueling Systems-BLAMCHARD</b>																																															
<b>ECP 16 October 2004</b>																																															
21-10	Eng. Work Planning and Design	01NOV07*	40	08JAN08	08JAN08		148		0.00	16,391.00	Blanchard =100hr ;																																				
21-15	Design Gas Handling Hardware	01NOV07	40	08JAN08	08JAN08		148		0.00	5,252.52	EM/SM =40hr ;																																				
21-20	Design PLC Controls	01NOV07	40	08JAN08	08JAN08		188		0.00	0.00																																					
21-25	Electrical Drafting for pumping system	01NOV07	40	08JAN08	08JAN08		188		0.00	6,356.48	EA/DM =52hr ;																																				
21-30	Drafting	01NOV07	40	08JAN08	08JAN08		188		0.00	6,356.48	EA/DM =52hr ;																																				
21-35	Eng. Work Planning and Design during fab	09JAN08	40	04MAR08	04MAR08		188		0.00	3,606.02	Blanchard =22hr ;																																				
21-40	Fabrication/Install Hardware	09JAN08	40	04MAR08	04MAR08		148		0.00	3,232.32	EM/SM =24hr ;																																				
21-45	Fabrication/installation	05MAR08	40	29APR08	29APR08		148		0.00	15,051.50	EM/SM =50hr ; EM/TB =50hr ;																																				
21-55	Install PLC Controls	05MAR08	40	29APR08	29APR08		148		0.00	0.00	41-3\$K ;																																				
21-60	Integrated Systems Testing/Eng	05MAR08	40	29APR08	29APR08		148		0.00	1,311.28	Blanchard =8hr ;																																				
21-65	Integrated Systems Testing/Tech Support	30APR08	45	02JUL08	02JUL08		148		0.00	1,306.44	EE/SM =9hr ;																																				
<b>22 - Torus Vacuum Pumping Systems</b>																																															
<b>Job: 2201 - Vacuum Pumping Systems-BLANCHARD</b>																																															
22-25	Eng. Work Planning and Design	01NOV07*	20	28NOV07	28NOV07		357		0.00	26,345.85	Blanchard =95hr ; EM/SM =80hr ;																																				
22-30	Design PLC based control system *N/R*	03DEC07	20	08JAN08	08JAN08		437		0.00	0.00	ELECT SM =00hr ;																																				
22-35	Electrical Drafting for pumping system *N/R*	03DEC07	20	08JAN08	08JAN08		377		0.00	0.00	MECH DESIGN =00 ;																																				






Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												
390-03	LOE Support FY07	01OCT06A	249*	28SEP07	28SEP07		500	LOE	11,586.01	28,820.91	Stratton =177hr																																				
<b>41 - AC Power</b>																																															
<b>Job: 4101 - AC Power-RAMAKRISHNAN</b>																																															
<b>411 - Auxiliary AC Power Systems</b>																																															
4101-100	Prepare Preliminary One line diagram	01MAR04A	173*	30SEP04A	30SEP04A	GPPX		100	8,440.00	8,440.00																																					
4101-100.1	Prepare Preliminary One line diagram	01OCT07*	173	11JUN08	11JUN08		327		0.00	1,122.95	Vankirk =16hr ; raki =24hr ; ee//sm=16; ee//tb=32																																				
411-1-100	Ex-Test cell AC pwr-Reactiv.&new instl**GPP TASK	01OCT07*	241	17SEP08	17SEP08	GPP	259		0.00	0.00																																					
411-2-2	Grounding-Dsn	01OCT07*	86	08FEB08	08FEB08		114		0.00	32,293.04	VANKIRK =160hr ; Raki =72hr ;																																				
411-2-4	Grounding-Procure	11FEB08*	107	10JUL08	10JUL08		114		0.00	7,025.00	41=05\$K ;																																				
411-2-6	Grounding-Install	09MAY08*	43	10JUL08	10JUL08		114		0.00	47,140.66	EE//EM =28hr ; EE//SM =56hr ; EE//TB =112hr ; 41=17.5																																				
411-2-8	Grounding-Commission	11JUL08*	29	20AUG08	20AUG08		114		0.00	16,816.88	EE//EM =24hr ; EE//SM =40hr ; EE//TB =80hr ;																																				
411-3-2	Test Cell AC Power Distr-Dsn**GPP TASK**	01OCT07*	90	14FEB08	14FEB08	GPP	181		0.00	0.00																																					
411-3-2.04	Test Cell AC Power fy04	01APR04A	186*	30SEP04A	30SEP04A	GPPX		100	73,000.00	73,000.00																																					
411-3-4	TC AC Pwr Distr-Procure(pnl&xfrms)**GPP TASK**	01JUL05A	108*	28NOV07	28NOV07	GPPX	457	20	9,050.00	9,050.00	81=09\$K ;																																				
411-3-6	Test Cell AC Power Distr-Install**GPP TASK**	15FEB08	65	15MAY08	15MAY08	GPP	181	100	16,280.00	16,280.00																																					
411-3-8	Test Cell AC Power Distr-Commission**GPP TASK**	14MAR08*	45	15MAY08	15MAY08	GPP	181		0.00	0.00																																					
<b>412 - Experimental AC Power Systems</b>																																															
412-1-2	D-site Pulsed AC Power Distr-Dsn	01OCT07*	65	10JAN08	10JAN08		103		0.00	11,964.40	VANKIRK =40hr ; Raki =40hr ;																																				
412-1-4	D-site Pulsed AC Power Distr-Procure	11JAN08	65	10APR08	10APR08		103		0.00	7,025.00	41=05\$K ;																																				
412-1-6	D-site Pulsed AC Power Distr-Install	11APR08	40	06JUN08	06JUN08		103		0.00	18,885.76	EE//EM =16hr ; EE//SM =64hr ; EE//TB =80hr ;																																				
412-1-8	D-site Pulsed AC Power Distr-Commission	09JUN08	40	04AUG08	04AUG08		103		0.00	11,111.52	EE//EM =24hr ; EE//SM =24hr ; EE//TB =40hr ;																																				
FY05CV-34	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A	GPPX		100	2,000.00	2,000.00																																					
FY05VC-34X	FY05 unrecoverable cost variance ecp53 xfr to gp	01OCT04A	251	30SEP05A	30SEP05A	GPPX		100	0.00	0.00																																					
<b>43 - DC Systems</b>																																															
<b>Job: 4301 - DC Systems-RAMAKRISHNAN</b>																																															
<b>431 - C-Site DC Systems</b>																																															
431-260	Power loop design	01NOV04A	350*	23DEC05A	23DEC05A			100	111,112.40	111,112.40																																					
431-200	Condition/spare parts inventory	01OCT04A	394*	31OCT07	31OCT07		477	95	17,069.76	17,968.17	hatcher=24;cropper=120																																				
431-210	Organize & verify documentation	01OCT04A	394*	31OCT07	31OCT07		477	95	43,497.18	45,786.51	raki=104;cropper=64;nelson=200																																				
431-215	Document status	01OCT04A	394*	31OCT07	31OCT07		477	90	5,789.39	6,432.66	raki=40																																				
431-225	Reactivate DF & PEI units	01JUL05A	209*	31OCT07	31OCT07		477	90	13,194.28	14,689.69	Hatcher=16;cropper=24;wisowaty=80 raki=16																																				
431-230	Load test	01JUL05A	209*	31OCT07	31OCT07		477	90	16,984.57	18,901.12	Hatcher=40;mg wisowaty=120 raki=16																																				
431-240	Simulate each of 6 pwr loops in PSCAD	01OCT07*	40	23NOV07	23NOV07		460		0.00	19,562.08	Hatcher=80 ee//tb=64																																				





Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A A												O N D J F M A M J J A S O N D J F M A A												O N D J F M A A												
444-3-6	DC Shunts-Install**N/R**	01MAR07	0	28FEB07	29SEP06		649		0.00	0.00																																					
444-3-8	DC Shunts-Commission**N/R**	01MAR07	0	28FEB07	29SEP06		649		0.00	0.00																																					
444-4-2	Signal Conditioning & Cabling-Dsn	01JUL05A	108*	28NOV07	28NOV07		367	15	6,253.28	41,688.52	EA//DM =80hr ; EE//EM =200hr ;																																				
444-4-4	Signal Conditioning & Cabling-Procure	01JUL05A	241*	18DEC07	18DEC07		336	15	2,427.83	16,185.51	41=12\$K ;																																				
444-4-6	Signal Conditioning & Cabling-Install	24JAN08	68	28APR08	28APR08		336		0.00	27,924.48	EE//EM =24hr ; EE//TB =280hr ;																																				
444-4-8	Signal Conditioning & Cabling-Commission	29APR08	22	29MAY08	29MAY08		336		0.00	17,678.96	EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ;																																				
<b>445 - Coil Protection Systems</b>																																															
445-1-2	Ground Fault Protection-Dsn	01OCT07*	82	04FEB08	04FEB08		151		0.00	35,893.20	VANKIRK =120hr ; Raki =120hr ;																																				
445-1-4	Ground Fault Protection-Procure	01NOV07*	65	12FEB08	12FEB08		145		0.00	25,290.00	41=18\$K ;																																				
445-1-6	Ground Fault Protection-Install	13FEB08*	40	08APR08	08APR08		145		0.00	24,190.88	EE//EM =40hr ; EE//SM =48hr ; EE//TB =120hr ;																																				
445-1-8	Ground Fault Protection-Commission	07MAY08	20	04JUN08	04JUN08		145		0.00	10,434.96	EE//EM =24hr ; EE//SM =24hr ; EE//TB =32hr ;																																				
445-2-0	Overload Protection & Cabling-Prelim Dsn	01MAR04A	272	30SEP04A	30SEP04A			100	1,054.90	1,054.90																																					
445-2-105	Overload Protect-Write spec and approve	01OCT07*	20	26OCT07	26OCT07		480		0.00	14,149.60	marsala=80																																				
445-2-110	Overload Protect-Design	01OCT07*	80	31JAN08	31JAN08		281		0.00	31,196.16	lawson=128;elect dsn=32,ee/sm=32																																				
445-2-115	Overload Protect-Fabr 4 chassis 120 modls	01FEB08*	79	21MAY08	21MAY08		281		0.00	30,699.24	marsala=48;reese=153																																				
445-2-120	Overload Protect-Test 4 units	22MAY08	20	19JUN08	19JUN08		281		0.00	10,304.96	raki=32;carson=32																																				
445-2-125	Overload Protect-Install & Rack wiring	20JUN08	20	18JUL08	18JUL08		281		0.00	19,667.08	raki=48;gibilisco=77																																				
445-2-130	Overload Protect-Write & perform ISTP	21JUL08	20	15AUG08	15AUG08		281		0.00	10,304.96	raki=32;gibilisco=32																																				
445-2-135	Overload Protect-Documentation	08OCT07*	180	27JUN08	27JUN08		315		0.00	10,653.28	raki=16;elect dsn=64																																				
445-2-140	Overload Protection&cabling design,procure instl	01OCT07*	249	29SEP08	29SEP08		251		0.00	60,205.25	raki=99;elect dsn=80 41=3;powers=10k																																				
ECP494401	ECP49 job closeout for fy06	01OCT05A	251	31JUL06A	31JUL06A			100	24,000.00	24,000.00																																					
FY05CV-36	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	49,000.00	49,000.00																																					
<b>45 - Power System Design and Integration</b>																																															
<b>Job: 4501 - Power Sys Dsn &amp; Integr-RAMAKRISHNAN</b>																																															
<b>Prior Costs</b>																																															
4501-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A	30SEP03A			100	112,340.00	112,340.00																																					
<b>451 - System Design &amp; Interfaces</b>																																															
4501-100	Design Drawings	02FEB04A	193*	30SEP04A	30SEP04A			100	19,807.80	19,807.80																																					
4501-110	Calculations-FY04	01MAR04A	151*	30SEP04A	30SEP04A			100	0.00	0.00																																					
451-0-1	C-Site Decision	30APR04A	0	30APR04A	30APR04A			100	0.00	0.00																																					
451-7-2	FDR DC transmission-Dsn	01MAY04A	0*	28MAY04A	28MAY04A			100	10,084.00	10,084.00																																					
451-7-20	FDR DC transmission		0	28MAY04A	28MAY04A			100	0.00	0.00																																					
451-2-1	CDR Power system -Dsn	01DEC04A	208*	31AUG05A	31AUG05A			100	41,299.20	41,299.20																																					
451-0-2	Develop SRD	02APR07*	15	20APR07	20APR07		612		0.00	0.00																																					
451-3-2	Dwgs,asbuilts -Elect Dsn	08OCT07*	245*	30SEP08	30SEP08		250		0.00	169,578.40	Jones 1040hr ; Raki																																				

Run Date 16MAR07 08:56



0702 NCSX Status through February 2007 Sheet 42 of 52

ECP-53

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A						
451-2-2	PDR Prep Power system -Dsn	03APR06A	86*	28NOV07	28NOV07		417	20	9,328.48	46,642.40	vankirk=160;raki=160																																				
451-2-3	PDR Power system -Dsn		0	28NOV07	28NOV07		457		0.00	0.00	▼																																				
451-6-2	FDR C-Site -Cabling	01SEP05A	186*	28NOV07	28NOV07		457	5	1,707.11	34,142.25	VANKIRK =120hr ; Raki =120hr ;																																				
451-2-2.1	FDR C-Site	01NOV05A	101	05FEB08	05FEB08		417	2	691.75	34,587.50	VANKIRK =120hr ; Raki =120hr ;																																				
451-4-2	FDR AC auxiliaries & grounding-Dsn	15FEB08*	45	17APR08	17APR08		365		0.00	11,964.40	VANKIRK =40hr ; Raki =40hr ;																																				
451-1-2	Calculations-Dsn	01OCT07*	249	29SEP08	29SEP08		251		0.00	57,576.32	Raki =320hr ; design=8																																				
<b>452 - Electrical Systems Support</b>																																															
452-1-2	Diagnostics AC Power Distr-Dsn	01OCT07*	90	14FEB08	14FEB08		101		0.00	29,069.73	ELECT DESIGN =201 ; RAKI =25																																				
452-1-4	Diagnostics AC Power Distr-Procure	15FEB08	65	15MAY08	15MAY08		141		0.00	435.55	41=00\$k ;																																				
452-1-6	Diagnostics AC Power Distr-Install	15FEB08	105	14JUL08	14JUL08		101		0.00	25,137.05	ELECT SM =25hr ; ELE RAKI =25hr ;																																				
452-1-8	Diagnostics AC Power Distr-Commission	18JUL08	37	09SEP08	09SEP08		101		0.00	10,138.57	ELECT SM =25hr ; ELECT TB =50hr ; RAKI =13hr ;																																				
452-2-2	Diagnostics sensor cabling-Dsn	01OCT07*	43	28NOV07	28NOV07		145		0.00	8,381.57	ELECT DESIGN =50 ; RAKI =13hr ;																																				
452-2-4	Diagnostics sensor cabling-Procure	03DEC07	65	11MAR08	11MAR08		145		0.00	885.15	41=01\$k ;																																				
452-2-6	Diagnostics sensor cabling-Install	12MAR08	43	09MAY08	09MAY08		145		0.00	7,055.23	ELECT SM =10hr ; ELECT TB =50hr ; RAKI =08hr ;																																				
452-2-8	Diagnostics sensor cabling-Commission	12MAY08	40	08JUL08	08JUL08		145		0.00	2,027.48	ELECT SM =05hr ; ELECT TB =10hr ; RAKI =03hr ;																																				
<b>453 - System Testing (PTP's)</b>																																															
453-1-2	New Procedures	01OCT07*	90	14FEB08	14FEB08		153		0.00	71,786.40	EA/DM =240hr ; EE/EM =240hr ;																																				
453-1-4	Preop Testing-Procure test equipt	15FEB08*	65	15MAY08	15MAY08		188		0.00	35,125.00	41=25\$k ;																																				
453-1-8	Testing PTPs, ISTPs	25APR08*	100	16SEP08	16SEP08		103		0.00	216,522.88	EE//SM =240hr ; EE//																																				
<b>FY07 Rebaseline Exercise</b>																																															
ECP53RBX15	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	6,755.20	EE//EM =40hr ;																																				
ECP494501	ECP49 job closeout for fy06	01OCT05A	251	31JUL06A	31JUL06A			100	5,000.00	5,000.00																																					
FY05CV-37	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	-52,000.00	-52,000.00																																					
<b>46 - FCPC Building Modifications</b>																																															
<b>Job: 4601 - FCPC Bldg Mods-RAMAKRISHNAN</b>																																															
<b>Prior Costs</b>																																															
4601-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A	30SEP03A			100	1,300.00	1,300.00																																					
<b>51 - TCP/IP Infrastructure Systems</b>																																															
<b>Job: 5101 - TCP/IP Infrastructure Systems-SICHTA</b>																																															
51-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	04DEC07		227		0.00	4,572.90	EC//EM =30hr ;																																				
51-20	Final Network Design (Title II)	05DEC07	20	10JAN08	10JAN08		227		0.00	4,572.90	EC//EM =30hr ;																																				
51-30	Installation, Testing, Documentation (Title III)	11JAN08	120	27JUN08	27JUN08		227		0.00	140,378.70	EA/DM =110hr ; EC//EM =100hr ; EE//tb =490hr ; 41=50\$k ;																																				

Run Date 16MAR07 08:56

 Forecast  
 zECP53 baseline schedule  
 Progress Bar  
 Critical Activity

0702

NCSX  
Status through February 2007

Sheet 43 of 52

ECP-53

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07			FY08					FY09																													
											O	N	D	O	N	D	J	F	M	O	N	D	J	F	M																							
											J	A	S	O	N	D	J	F	M	O	N	D	J	F	M																							
<b>52 - Central Instrumentation &amp; Control</b>																																																
<b>Job: 5201 - I&amp;C Systems-SICHTA</b>																																																
52-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	04DEC07		145		0.00	6,097.20																																						
52-20	Final Design (Title II)	05DEC07	87	14APR08	14APR08		145		0.00	6,097.20																																						
52-30	Installation, Testing, Documentation (Title III)	15APR08	135	23OCT08	23OCT08		145		0.00	123,578.01																																						
<b>53 - Data Acquisition &amp; Facility Computing</b>																																																
<b>Job: 5301 - Data Acquisition-SICHTA</b>																																																
53-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	04DEC07		167		0.00	30,486.00																																						
53-20	Final Design (Title II)	05DEC07	65	13MAR08	13MAR08		167		0.00	30,486.00																																						
53-30	Coding, Configuration, Testing (Title III)	14MAR08	135	23SEP08	23SEP08		167		0.00	86,686.00																																						
<b>54 - Facility Timing &amp; Synchronization</b>																																																
<b>Job: 5401 - Facility Timing &amp; Synchron.-SICHTA</b>																																																
54-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07	05DEC07		166		0.00	6,097.20																																						
54-20	Final Design (Title II)	06DEC07	65	14MAR08	14MAR08		166		0.00	6,097.20																																						
54-30	Installation, Testing, Documentation (Title III)	17MAR08	135	24SEP08	24SEP08		166		0.00	67,387.60																																						
<b>55 - Real Time Plasma &amp; Power Supply Control Sys</b>																																																
<b>Job: 5501 - Real Time Control System-SICHTA</b>																																																
55-10	Preliminary Design (Title I)	02OCT07*	45	05DEC07	05DEC07		226		0.00	6,097.20																																						
55-20	Final Design (Title II)	06DEC07	20	11JAN08	11JAN08		226		0.00	6,097.20																																						
55-30	Installation, Testing, Documentation (Title III)	29APR08	120	16OCT08	16OCT08		150		0.00	79,025.00																																						
<b>56 - Central Safety Interlock Systems</b>																																																
<b>Job: 5601 - Central Safety Interlock Syst-SICHTA</b>																																																
56-10	Preliminary Design (Title I)	02OCT07*	87	12FEB08	12FEB08		171		0.00	6,097.20																																						
56-20	Final Design (Title II)	13FEB08	45	15APR08	15APR08		171		0.00	6,097.20																																						
56-30	Installation, Testing, Documentation (Title III)	16APR08	108	17SEP08	17SEP08		171		0.00	113,224.60																																						
<b>57 - Control Room Facility</b>																																																
<b>Job: 5701 - Control Room Facility-SICHTA</b>																																																
57-10		01MAR07	0	28FEB07	29SEP06		649		0.00	0.00																																						

Run Date 16MAR07 08:56



0702

NCSX  
Status through February 2007





Sheet 44 of 52

ECP-53

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09																																																																							
											O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J				A				S			
<b>58 - Central I&amp;C management and Integration</b>																																																																																																										
<b>Job: 5801 - Central I&amp;C Integr&amp; Oversight-SICHTA</b>																																																																																																										
51-00	FY03	01APR03A	250*	30SEP03A	30SEP03A			100	11,900.00	11,900.00																																																																																																
51-01	FY04 LOE support	01OCT03A	250*	30SEP04A	30SEP04A			100	16,000.00	16,000.00																																																																																																
51-02	FY05 LOE support	01OCT04A	249*	30SEP05A	30SEP05A			100	12,462.26	12,462.26																																																																																																
58-FY06	FY07 LOE support	01MAY06A	107*	29SEP06A	29SEP06A			100	11,992.80	11,992.80	EC//EM =80hr ;																																																																																															
58-FY07	FY07 LOE support	02OCT07*	249*	30SEP08	30SEP08		250	LOE	0.00	12,194.40	EC//EM=80																																																																																															
FY05CV-38	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	-7,000.00	-7,000.00																																																																																																
FY06CV-180	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	340.00	340.00																																																																																																
<b>61 - Water Systems</b>																																																																																																										
<b>Job: 6101 - Water Systems-DUDEK</b>																																																																																																										
<b>613 - Vacuum Pumping System</b>																																																																																																										
623.011	Design WBS 612 **N/R**	01NOV07*	59	04FEB08	04FEB08		209		0.00	0.00	[Bar]																																																																																															
632.021	WBS 612 Assembly/Fabrication/Installation	05FEB08	40	31MAR08	31MAR08		209		0.00	13,423.00	[Bar] em//em=10 em/tb=58; 41=\$5k																																																																																															
<b>62 - Cryogenic Systems</b>																																																																																																										
<b>Job: 6200 - Cryost Cooling Conc Dsn-GETTELFINGER</b>																																																																																																										
6200-505	Analyze thermal response.Deter perf reqmts	13SEP07*	15	03OCT07	03OCT07		106		0.00	23,926.56	[Bar] BROOKS =48hr ; GETTELFINGER =96hr ;																																																																																															
6200-510	Peer review of thermal model & perf requirements	04OCT07	5	10OCT07	10OCT07		106		0.00	5,245.12	[Bar] GETTELFINGER =32hr ;																																																																																															
6200-515	Conceptual design for cryostat cooling sys (CCS)	11OCT07	15	31OCT07	31OCT07		106		0.00	27,470.40	[Bar] GETTELFINGER =96hr ; MORRIS =96hr ;																																																																																															
6200-520	Prototype CCS elements in CTF use a MC as load.	01NOV07	40	08JAN08	08JAN08		106		0.00	112,692.64	[Bar] 41=20\$k ; EM//TB =512hr ; GERNHARDT =48hr ; GETTELFINGER =																																																																																															
6200-525	Conduct CDR for cryostat cooling system design.	09JAN08	5	15JAN08	15JAN08		106		0.00	5,245.12	[Bar] GETTELFINGER =32hr ;																																																																																															
<b>Job: 6201 - Cryogenic Systems-DUDEK</b>																																																																																																										
<b>621 - LN2-LHe Supply System</b>																																																																																																										
631-001	Preliminary Design	16JAN08*	30	26FEB08	09NOV07		179		0.00	14,587.99	[Bar] EM//EM =89hr ;																																																																																															
631-010	Final Design**reduced scope	27FEB08	30	08APR08	03JAN08		179		0.00	16,543.83	[Bar] EM//EM =89hr ; EA//DM =176-16																																																																																															
631-020	Procurement **reduced scope	09APR08	88	12AUG08	06MAY08		179		0.00	123,078.00	[Bar] 41=88\$k -51.4=36.6 ;																																																																																															
631-015	Fab/Assy/Installation**reduced scope	05JUN08	65	05SEP08	30MAY08		179		0.00	68,281.06	[Bar] EM//EM =89hr ; EM//EM//TB =580-170=41																																																																																															
<b>622 - LN2 Coil Cooling Supply</b>																																																																																																										
632-001	**deleted scope	01MAR07	0	28FEB07	29SEP06		649		0.00	0.00	FOM ENGR =00hr ;																																																																																															
<b>623 - GN2 Cryostat Cooling System</b>																																																																																																										
633-001	Preliminary Design	16JAN08*	20	12FEB08	26OCT07		164		0.00	14,587.99	[Bar] EM//EM =89hr ;																																																																																															
633-020	Procurement	26MAR08	130	26SEP08	20JUN08		164		0.00	112,329.75	[Bar] 41=80\$k ;																																																																																															
633-010	Final Design	13FEB08	30	25MAR08	11DEC07		164		0.00	24,367.19	[Bar] EM//EM =89hr ; EA//DM =80hr ;																																																																																															
633-015	Fab/Assy/Installation	23MAY08	88	26SEP08	20JUN08		164		0.00	68,412.79	EM//EM =89hr ; EM//TB =656hr ; [Bar]																																																																																															

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09														
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A												O N D J F M A M J J A S O N D J F M A														
<b>63 - Utility Systems</b>																																																	
<b>Job: 6301 - Utility Systems-DUDEK</b>																																																	
640.011	Design GN2, Air & Vent Systems	01OCT07*	59	02JAN08	02JAN08		244		0.00	32,671.20																																							
640.021	Assembly/Fabrication	03JAN08	40	27FEB08	27FEB08		244		0.00	70,455.58																																							
<b>64 - PFC/VV Heating &amp; Cooling*ELIMINATED*</b>																																																	
<b>Job: 6401 - PFC/VV Htng/Cooling(bakeout)-tDUDEK</b>																																																	
650.001	Eliminated scope	01MAR07	0	28FEB07	29SEP06		649		0.00	0.00																																							
<b>65 - Facility Systems Integration</b>																																																	
<b>Job: 6163 - Facility Systems Support FY04-DUDEK</b>																																																	
65-03	LOE WBS 6	01OCT03A	250*	30SEP04A	30SEP04A			100	15,000.00	15,000.00																																							
<b>Job: 6501 - Facility Systems Integration-DUDEK</b>																																																	
<b>Prior Costs</b>																																																	
6501-001	Apr-Sept MIE Cost PPPL	01APR03A	0	30SEP03A	30SEP03A			100	9,380.00	9,380.00																																							
<b>71 - Shield Wall Seismic Modifications</b>																																																	
<b>Job: 7101 - Shield Wall Modif Design-PERRY</b>																																																	
<b>Prior Costs</b>																																																	
7101-000	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A	30SEP03A			100	32,150.00	32,150.00																																							
FY06CV-185	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	490.00	490.00																																							
<b>72 - Control Room Refurbishment</b>																																																	
<b>Job: 7201 - Control Room Walls&amp;Floors-PERRY</b>																																																	
710.001	Install Wall east side control room	01MAR07*	24	03APR07	02NOV06		607		0.00	0.00																																							
711B.050	Complete Control Room Flooring **post CD-4**	04APR07*	18	27APR07	30NOV06		607		0.00	0.00																																							
<b>73 - Platform Design &amp; Fabrication</b>																																																	
<b>Job: 7301 - Platform Design &amp; Fab-PERRY</b>																																																	
712.008	Update Platform Specification	01JUN05A	0*	30JUN05A	30JUN05A			100	6,416.80	6,416.80																																							
712.010	Final Design	02MAY05A	43*	30JUN05A	30JUN05A			100	53,163.80	53,163.80																																							
711A.040	Platform nut plates	01APR05A	166*	31JAN08	31JAN08		169	90	25,880.16	28,755.73																																							
712.020	Platform Parts	03DEC07*	22	10JAN08	10JAN08		184		0.00	25,249.24																																							
712.030	Miscs Hardware/Material	01JUL05A	83*	31OCT07	31OCT07		226	80	36,609.50	45,761.87																																							
FY05CV-39	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	-50,000.00	-50,000.00																																							
FY06CV-195	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A			100	3,740.00	3,740.00																																							

Run Date 16MAR07 08:56

 Forecast  
 zECP53 baseline schedule  
 Progress Bar  
 Critical Activity

0702

NCSX  
Status through February 2007

Sheet 46 of 52

ECP-53

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	Schedule																				
											FY07					FY08					FY09										
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
<b>74 - Machine Assembly Planning and Oversight</b>																															
<b>Job: 7401 - TC Prep &amp; Mach Assy Planning-PERRY</b>																															
<b>Prior Costs</b>																															
711A.020	LOE FY04	01OCT03A	256*	30SEP04A	30SEP04A			100	148,582.46	148,582.46																					
714.010	LOE FY05	01OCT04A	249*	30SEP05A	30SEP05A			100	109,972.42	109,972.42																					
7401-001	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A	30SEP03A			100	164,000.00	164,000.00																					
FY05CV-40	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A	GPPX		100	178,000.00	178,000.00																					
FY05CV-40X	FY05 unrecoverable cost vari ecp53 xfr to gpp	01OCT04A	251	30SEP05A	30SEP05A	GPPX		100	0.00	0.00																					
FY06CV-200	ECP45 FY06 cv	01OCT05A	251*	30MAR06A	30MAR06A	GPPX		100	32,120.00	32,120.00																					
<b>Project Scope</b>																															
714.020	LOE FY06 prior to assy starting	02APR07*	185*	21DEC07	21DEC07		442		0.00	31,717.88	perry=120;langella90																				
714.030	LOE FY07 thru first plasma	02JAN08*	313*	31MAR09	31MAR09		129		0.00	634,931.07	perry																				
<b>Test Cell Modifications &amp; Upgrades</b>																															
714.020X	TC power instl	01AUG05A	436*	30SEP05A	30SEP05A	GPPX		100	63,670.00	63,670.00																					
613.030	Test Cell copper ground plane cuts	01JUL05A	130	29JUN07	29JUN07		563	80	8,375.12	10,468.91	techshop 120 41=\$1k																				
713.010	General procurements	02APR05A	128*	30SEP05A	30SEP05A			100	19,215.00	19,215.00																					
7502-000	Outlet Design	02FEB04A	107*	30JUN04A	30JUN04A	GPPX		100	25,270.00	25,270.00																					
7502-001	Test Cell 110v outlets GPP SCOPE TO COMPLETE	01APR05A	256*	28SEP07	28SEP07	GPPX	500	100	13,220.00	13,220.00	81=13\$k ;																				
7502-002	Test Cell 208v outlets GOO SCOPE TO COMPLETE	01APR05A	256*	28SEP07	28SEP07	GPPX	500	100	6,610.00	6,610.00	81=07\$k ;																				
7502-003	Install 480v power in test cell	01SEP05A	0*	30SEP05A	30SEP05A	GPPX		100	0.00	0.00																					
7502-004	Install 120v panels in test cell	01SEP05A	0*	30SEP05A	30SEP05A	GPPX		100	0.00	0.00																					
7502-011	Cable Removal in test cell (S04335-32)	01OCT03A	0*	31OCT03A	31OCT03A	GPPX		100	9,940.00	9,940.00																					
7502-025	TC Floor penetration covers	03NOV03A	42	26NOV03A	26NOV03A			100	16,803.20	16,803.20																					
EXFAC001.2	Complete Crane Modifications (S04354)	02FEB04A	0*	30JAN04A	30JAN04A			100	37,608.48	37,608.48																					
<b>75 - Test Cell and Basement Assembly Operations</b>																															
<b>Job: 7501 - Construction Support Crew-PERRY</b>																															
7501-05	Construction Support Crew during machine assy	18JUN08	173*	02MAR09	27FEB09		72		0.00	477,980.07	Work Control Center em/sm=1359 (1fte) Tool Crib Control em/tb=680 (.5 fte) Crane Operator & support em/tb=1359 (1.0 fte) Forklift Operator & support em/tb=1359 (1.0 fte)																				
7501-06	Construction Support Crew e-beam mapping&ISTP	03MAR09	35*	20APR09	17APR09		72		0.00	97,395.20	em/tb=1120support techs (4 techs)																				
<b>Job: 7502 - Test Cell Facility Prep-PERRY</b>																															
7502-020	Resurface TC floor**DELETED**	01MAR07*	42	27APR07	30NOV06		523		0.00	0.00																					
7502-030	TC Floor firesealing**DELETED**	30APR07	42	27JUN07	06FEB07		523		0.00	0.00																					
7502-035	Control room firesealing**DELETED**	28JUN07	42	27AUG07	05APR07		523		0.00	0.00																					

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09																																																																				
											O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A		
											1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
<b>Job: 7503 - Machine Assembly (station 6)-PERRY</b>																																																																																																							
<b>Revised Assembly Logic (ecp18)</b>																																																																																																							
7503-010	Begin Assembly Activities	18JUN08*	0				72		0.00	0.00																																																																																													
7503-020	Install & Level Support Base Plates	18JUN08	8	27JUN08	26JUN08	2	72		0.00	66,907.80	EA/EM =60hr ; EM/TB =480hr ; EM//SM =120hr ;																																																																																												
7503-030	Install/Level FPA's and Spool Piece supports	30JUN08	15	21JUL08	18JUL08	2	72		0.00	133,815.60	EA/EM =120hr ; EM//TB =960hr ; EM//SM =240hr ;																																																																																												
7503-060	Install Lower PF 4,5&6 into prelim position	08AUG08	2	11AUG08	08AUG08		72		0.00	4,780.48	EM//SM =16hr ; EM//TB =32hr ;																																																																																												
7503-070	Install 3 Spool Pieces on fixt & test movement	22JUL08	10	04AUG08	01AUG08		72		0.00	44,605.20	EA/EM =40hr ; EM//TB =320hr ; EM//SM =80hr ;																																																																																												
7503-080	FPA-1 Installed on support platform		0	04AUG08	01AUG08		72		0.00	0.00																																																																																													
7503-090	Install local Platforms around FPA-1	13AUG08	5	19AUG08	18AUG08	2	72		0.00	44,605.20	EA/EM =40hr ; EM//TB =320hr ; EM//SM =80hr ;																																																																																												
7503-110	FPA-2 Installed on support platform		0	04AUG08	01AUG08		72		0.00	0.00																																																																																													
7503-120	Test movement of FPA-1& -2 & position checks.	05AUG08	5	11AUG08	08AUG08		72		0.00	22,302.60	EA/EM =20hr ; EM//TB =160hr ; EM//SM =40hr ;																																																																																												
7503-130	Install local Platforms around FPA-2	07AUG08	3	11AUG08	08AUG08		72		0.00	44,605.20	EA/EM =40hr ; EM//TB =320hr ; EM//SM =80hr ;																																																																																												
7503-150	FPA-3 Installed on support platform		0	11AUG08	08AUG08		72		0.00	0.00																																																																																													
7503-160	Position all FPA's / Spool Pieces @ MC Interface	12AUG08	6	19AUG08	18AUG08		72		0.00	26,763.12	EA/EM =24hr ; EM//TB =192hr ; EM//SM =48hr ;																																																																																												
7503-170	FPA Metrology Checks to Assure Alignment	20AUG08	3	22AUG08	21AUG08		72		0.00	3,257.04	EA/EM =12hr ; EM//TB =12hr ;																																																																																												
7503-190	Install local Platforms around FPA-3	25AUG08	5	29AUG08	28AUG08	2	72		0.00	44,605.20	EA/EM =40hr ; EM//TB =320hr ; EM//SM =80hr ;																																																																																												
7503-180	MC Interfaces: shim, ream holes ,bolt together	02SEP08	15	22SEP08	19SEP08		72		0.00	86,599.80	EA/EM =60hr ; EM//TB =720hr ; EM//SM =120hr ;																																																																																												
7503-200	Mate-up and weld all VV-to-Spool interfaces	23SEP08	15	13OCT08	10OCT08		72		0.00	77,939.04	EM//SM =120hr ; EM//TB =720hr ;																																																																																												
7503-240	Bolt on preassembled pump duct	14OCT08	5	20OCT08	17OCT08		72		0.00	19,623.20	EM//SM =40hr ; EM//TB =160hr ;																																																																																												
7503-240.1	Install insulation boots	21OCT08	5	27OCT08	24OCT08	2	72		0.00	27,827.20		EM//TB =320hr ; ?TBD																																																																																											
7503-240.2	Install insulation	28OCT08	2	29OCT08	28OCT08	2	72		0.00	6,261.12		EM//TB =72hr ; ?TBD																																																																																											
7503-250	Begin Vac Vsl Pumpdown	30OCT08	0				72		0.00	0.00	PUMP DOWN OF VACUUM VESSEL												DOE LEVEL 2 MILESTONE												PEP DATE = FEBRUARY 2009																																																																				
7503-260	PTP Pumpdown & leak check VV	30OCT08	10	12NOV08	11NOV08		72		0.00	53,160.00	EM//SM =80hr ; EM//TB =480hr ;																																																																																												
7503-210	Fit-up all TF coils	14OCT08	10	27OCT08	24OCT08		72		0.00	61,188.40	EA/EM =40hr ; EM//TB =480hr ; EM//SM =80hr ;																																																																																												
7503-270	Raise lower PF 4,5&6 coils into final position	28OCT08	6	04NOV08	03NOV08		72		0.00	28,364.88	EA/EM =24hr ; EM//TB =192hr ; EM//SM =48hr ;																																																																																												
7503-280	Install Upper PF 4,5 & 6 coils	05NOV08	6	12NOV08	11NOV08		72		0.00	28,364.88	EA/EM =24hr ; EM//TB =192hr ; EM//SM =48hr ;																																																																																												
7503-290	Install PF Solenoid into position (U/L PF1,2,3)	13NOV08	4	18NOV08	17NOV08		72		0.00	18,909.92	EA/EM =16hr ; EM//TB =128hr ; EM//SM =32hr ;																																																																																												
7503-290A	Install trim coils	19NOV08	5	25NOV08	24NOV08		72		0.00	18,909.92	EA/EM =16hr ; EM//TB =128hr ; EM//SM =32hr ;																																																																																												
7503-310	Complete LN2 connections	26NOV08	10	11DEC08	10DEC08		72		0.00	39,246.40	EM//SM =80hr ; EM//TB =320hr ;																																																																																												

Run Date 16MAR07 08:56

Forecast  
zECP53 baseline schedule  
Progress Bar  
Critical Activity

0702

NCSX  
Status through February 2007

Sheet 48 of 52


ECP-53





Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days=1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09														
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A A												O N D J F M A M J J A S O N D J F M A A												O N D J F M A A														
<b>Job: 8102 - NCSX MIE Management ORNL-LYON</b>																																																	
<b>+ Prior Costs</b>																																																	
		01APR03A	885	29SEP06A	29SEP06A			100	255,968.98	255,968.98																																							
<b>FY07 Rebaseline Exercise</b>																																																	
ECP53RBX18	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	2,699.20																																							
810.104	Project Management Office ORNL FY06	01OCT05A	249*	29SEP06A	29SEP06A			100	173,610.65	173,610.65	ORNL41 =25 ornlam=95 Admin 5%																																						
810.104X	Project Management Office ORNL FY07	01OCT06A	249*	28SEP07	28SEP07		500	LOE	27,003.16	64,764.50	ORNL41 =25 ornlam=95 Admin 5%												ORNL41 =25 ornlam=95 Admin 5%																										
810.105X	Project Management Office ORNL FY08	02OCT07*	248*	29SEP08	29SEP08		251		0.00	36,106.00	ORNL41 =25 ornlam=95 Admin 5%												ORNL41 =25 ornlam=95 Admin 5%																										
<b>82 - Project Engineering</b>																																																	
<b>Job: 8202 - Engr Mgmt &amp; Sys Eng Support-REIERSEN</b>																																																	
<b>+ Prior Costs</b>																																																	
		01APR03A	885	29SEP06A	29SEP06A			100	2,275,876.34	2,275,876.34																																							
<b>FY07 Rebaseline Exercise</b>																																																	
ECP53RBX19	FY07 Rebaseline exercise	01MAR07*	65*	31MAY07	31MAY07		584		0.00	30,734.30																																							
820.04X	Proj engr FY07	01OCT06A	246*	25SEP07	25SEP07		503	LOE	161,813.86	397,577.03	wayne=1467;35=5k;dudek=690 such=173;																																						
8205FY07	Systems Engineering Support FY07	02OCT06A	246*	25SEP07	25SEP07		503	LOE	38,115.23	93,649.22	simmons=518																																						
820.004Z	Proj engr FY08	02OCT07*	246*	25SEP08	25SEP08		253		0.00	249,760.37	wayne=1036 60%;35 such=173																																						
820.005	Proj engr FY09	01OCT08*	163*	29MAY09	29MAY09		87		0.00	52,618.14	wayne=234 20%;35=3																																						
<b>Job: 8203 - Design Integration-BROWN</b>																																																	
<b>+ Prior Costs</b>																																																	
		01APR03A	885	29SEP06A	29SEP06A			100	712,348.70	712,348.70																																							
8203-06	Complt rvw of machine assembly approach	01MAR07*	4	06MAR07	05OCT06		645		0.00	0.00																																							
8203-07	Rvw cryostat & conventional magnet sys design	01MAR07*	9	13MAR07	12OCT06		640		0.00	0.00																																							
8203-08	tolerance reqmnts for MCsuprt install fixt dwgs	01MAR07*	39	24APR07	27NOV06		610		0.00	0.00																																							
8203-09	Machine suprt dsn f/compatibility with assy reqt	01MAR07*	12	16MAR07	17OCT06		637		0.00	0.00																																							
8203-10	Dynamic simul MC half period install fixt w/ Pro	01MAR07*	42	27APR07	30NOV06		607		0.00	0.00																																							
8203-11	Document NCSX Interlink& dwg control process	01MAR07*	11	15MAR07	16OCT06		638		0.00	0.00																																							
8203-12	Update definition VV spool piece assy simul	01MAR07*	19	27MAR07	26OCT06		630		0.00	0.00																																							
8203FY06	Design Integration FY06	03OCT05A	249*	29SEP06A	29SEP06A			100	140,201.64	140,201.64	ea/stm=432 25% brown=518 30%																																						
8203FY07	Design Integration FY07	01OCT06A	249*	28SEP07	28SEP07		500	LOE	77,765.01	193,445.30	brown=1070 62%																																						
8203FY07M	Design Integration FY07	25JUN07*	39*	17AUG07	17AUG07		529		0.00	30,808.80	morris=320-56=264 (post ecp53 correction)																																						
8203GY07M	Design Integration FY07	01MAY07*	43*	29JUN07	29JUN07		563		0.00	14,004.00	morris=120																																						

Run Date 16MAR07 08:56



0702

NCSX Status through February 2007

Sheet 50 of 52

ECP-53

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A A												O N D J F M A M J J A S O N D J F M A A												O N D J F M A A												
<b>Job: 8204 - Systems Analysis-BROOKS</b>																																															
<b>+ Prior Costs</b>																																															
		01APR03A	885	29SEP06A	29SEP06A			100	644,052.25	644,052.25																																					
8204FY06	Systems Analysis FY06	03OCT05A	249*	29SEP06A	29SEP06A			100	225,407.70	225,407.70	brooks=129575%																																				
8204FY06.1	Systems Analysis FY06	01MAY06A	106*	29SEP06A	29SEP06A			100	75,019.86	75,019.86	fan=431																																				
8204FY06.2	Systems Analysis FY06	01MAY06A	107*	29SEP06A	29SEP06A			100	26,074.19	26,074.19	brooks add 125%=150hrs																																				
8204FY07	Systems Analysis FY07	01OCT06A	249*	28SEP07	28SEP07	500	LOE		100,353.20	249,634.83	brooks=1380 (80%)																																				
<b>Job: 8205 - Dimensional Control Coordin-REIERSEN</b>																																															
<b>+ Prior Costs</b>																																															
		01OCT04A	500	29SEP06A	29SEP06A			100	49,458.84	49,458.84																																					
METFY06R	Metrology for FP & machine assy FY06	03OCT05A	249*	29SEP06A	29SEP06A			100	189,307.03	189,307.03	raftoplous (measurement) 25%=415hrs stratton=707 hrs 40%																																				
METFY07R	Metrology for FP & machine assy FY07	01OCT06A	249*	28SEP07	28SEP07	500	LOE		12,573.22	31,276.67	raftoplous (measurement) 10% =173hrs																																				
METFY07R1	Metrology for FP & machine assy FY07 ecp53	01JAN07A	191*	28SEP07	28SEP07	500	LOE		13,920.83	63,276.50	ellis=350																																				
METFY08R	Metrology for FP & machine assy FY08	03OCT07*	247*	29SEP08	29SEP08	251			0.00	32,761.01	raftoplous (measur...																																				
<b>Job: 8210 - FY07 Rebaseling tasks</b>																																															
<b>FY07 Rebaseline Exercise</b>																																															
ECP53RBX23	FY07 Rebaseline exercise-Blanchard	01FEB07A	85*	31MAY07	31MAY07			584	4,707.52	20,032.00	EM//EM =128hr ;																																				
ECP53RBX24	FY07 Rebaseline exercise-Sichta	01MAR07*	65*	31MAY07	31MAY07			584	0.00	16,226.56	EC//EM =112hr ;																																				
ECP53RBX25	FY07 Rebaseline exercise-Raki	01MAR07*	65*	31MAY07	31MAY07			584	0.00	3,715.36	EE//EM =22hr ;																																				
<b>+ 84 - Project Physics</b>																																															
		01APR03A	757	30MAR06A	30MAR06A			100	471,072.20	471,072.20																																					
<b>85 - Integrated Systems Testing</b>																																															
<b>Job: 8501 - Integrated Systems Testing-GENTILE</b>																																															
920.001	Procedure and Document Preparation	27MAY08*	150	06JAN09	06JAN09	XX	101		0.00	355,410.72	em//em=1162;em//sm=1162																																				
920.000	Startup Personnel	09JAN09	72	20APR09	17APR09	XX	72		0.00	421,878.48	em//em=428, ee//em=503, ec//em=125 em//sm=855, ee//sm=0, em//tb=125 r//rm2=428;ee//tb=250																																				
920.004	Begin Start-up Testing	03MAR09	0				72		0.00	0.00	<p>*****</p> <p>BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009</p> <p>*****</p>																																				
920.005	Punch list, Cmpl't PTP's, Reconfig, Rm temp Hi-pot	09JAN09	37	02MAR09	27FEB09		72		0.00	0.00																																					
920.010	Field Coil Testing, FCPC test & E-Beam Mapping	03MAR09	25	06APR09	03APR09		72		0.00	0.00																																					
920.020	Final ISTEP	07APR09	7	15APR09	14APR09		72		0.00	0.00																																					
920.021	Operations Approval	16APR09	3	20APR09	17APR09		72		0.00	0.00																																					

Run Date 16MAR07 08:56



0702

NCSX  
Status through February 2007

Sheet 51 of 52

ECP-53

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	BASELINE FINISH DATE	Shifts	Total Float in days (21 days= 1 mo.)	Percent Complete	Earned value cost (BCWP)	Budget (ECP-53)	FY07												FY08												FY09												
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	A					
730.9000	First Plasma		0	20APR09	17APR09		72		0.00	0.00	***** COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009 *****																																				
M-0120	CD-4 First Plasma		0	31JUL09*	31JUL09*		0		0.00	0.00																																					
<b>PPPL Allocations</b>																																															
<b>Job: 8998 - Allocations-STRYKOWSKY</b>																																															
<b>Prior Costs</b>																																															
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A	30SEP03A			100	112,000.00	112,000.00																																					
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A	30SEP04A			100	256,077.00	256,077.00																																					
99.05	PPPL Allocations FY05	20OCT04A	251*	30SEP05A	30SEP05A			100	302,697.00	302,697.00																																					
99.05P	PPPL Allocations FY05 rebaseline re-estimate	01OCT04A	251*	30SEP05A	30SEP05A			100	48,151.80	48,151.80																																					
FY05CV-43	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A	30SEP05A			100	56,000.00	56,000.00																																					
FY06CV8998	FY06 unrecoverable cost variance ecp52	01OCT05A	251	29SEP06A	29SEP06A			100	95,000.00	95,000.00																																					
99.06	PPPL Allocations FY06	03OCT05A	249*	29SEP06A	29SEP06A			100	329,764.50	329,764.50	54=187.9																																				
99.07	PPPL Allocations FY07	29SEP06A	247*	25SEP07	28SEP07		503	LOE	131,888.62	322,466.07	54=187.9																																				
99.08	PPPL Allocations FY08	01OCT07*	249*	29SEP08	29SEP08		251		0.00	166,336.61	54=92.77																																				
<b>DCMA</b>																																															
DCMAFY04	DCMA	01OCT03A	256*	30SEP04A	30SEP04A				75,000.00	75,000.00																																					
Run Date	16MAR07 08:56	Forecast zECP53 baseline schedule Progress Bar Critical Activity		0702	<b>NCSX</b> Status through February 2007	Sheet 52 of 52	<b>ECP-53</b>																																								
© Primavera Systems, Inc.																																															