

**National Compact Stellarator Experiment (NCSX)**  
**PRELIMINARY PROJECT EXECUTION PLAN**  
**(NCSX-PLAN-PEP)**

**Revision 0**  
**July 3, 2002**

**Prepared by:**

Signature on File  
R.T. Simmons  
NCSX Systems Engineering Support Manager

**Concurrences:**

Signature on File  
R. Strykowski  
NCSX Project Control Manager

Signature on File  
Dr. J.F. Lyon  
NCSX Deputy Project Manager

Signature on File  
Dr. G. H. Neilson  
NCSX Project Manager

Signature on File  
Dr. J.A. Schmidt  
PPPL Adv. Projects Department Head

Signature on File  
Dr. S.L. Milora  
ORNL Fusion Energy Division Director

Signature on File  
Dr. R. J. Goldston  
PPPL Director

Signature on File  
G. Pitonak  
NCSX Federal Project Manager

Signature on File  
Warren Marton  
OFES NCSX Program Manager  
Office of Science

Signature on File  
D. Lehman  
Director, Construction Management  
Support Division

Signature on File  
Marvin E.Gunn, Jr  
Manager, Chicago Operations Office

**Approved**

Signed on 7/25/02

Dr. N. Anne Davies  
Associate Director for Fusion Energy Sciences

Revision	Date	Description of Changes
0		Initial Issue.

## Table of Contents

<b>1.0</b>	<b>INTRODUCTION AND SCOPE OF THIS DOCUMENT .....</b>	<b>1</b>
	<i>DOE approval required .....</i>	<i>1</i>
<b>2.0</b>	<b>MISSION NEED JUSTIFICATION/PROJECT OBJECTIVES .....</b>	<b>3</b>
2.1	MISSION NEED .....	3
2.1.1	<i>NCSX Mission in Support of Program Goal 2 .....</i>	<i>3</i>
2.1.2	<i>NCSX Mission in Support of Program Goal 1 .....</i>	<i>3</i>
2.2	PROJECT OBJECTIVES .....	4
2.2.1	<i>Technical Objectives and Project Scope .....</i>	<i>4</i>
2.2.2	<i>Fabrication Project Cost Objective .....</i>	<i>5</i>
2.2.3	<i>Schedule Objectives .....</i>	<i>6</i>
2.2.4	<i>Project Completion .....</i>	<i>8</i>
2.2.5	<i>Operations Phases .....</i>	<i>9</i>
	<i>The NCSX operational period will be divided into six phases as follows: .....</i>	<i>9</i>
<b>3.0</b>	<b>PROJECT DESCRIPTION .....</b>	<b>9</b>
<b>4.0</b>	<b>MANAGEMENT STRUCTURE AND RESPONSIBILITIES .....</b>	<b>11</b>
4.1	NCSX PROJECT ORGANIZATION STRUCTURE .....	11
4.1.1	<i>U.S. Department of Energy (DOE) .....</i>	<i>13</i>
4.1.2	<i>DOE Contractor Organizations .....</i>	<i>14</i>
4.2	NCSX MANAGEMENT TEAM .....	14
4.2.1	<i>Senior Laboratory Managers .....</i>	<i>14</i>
4.2.2	<i>NCSX Project Management Team .....</i>	<i>14</i>
4.3	PROGRAM ADVISORY COMMITTEE .....	17
4.4	INTEGRATED PROJECT TEAM .....	17
<b>5.0</b>	<b>WORK BREAKDOWN STRUCTURE (WBS) .....</b>	<b>18</b>
<b>6.0</b>	<b>RESOURCE PLAN .....</b>	<b>18</b>
6.1	NCSX PROJECT COSTS .....	18
6.2	FUNDING PROFILES .....	19
6.3	LIFE CYCLE COSTS .....	20
<b>7.0</b>	<b>PROJECT BASELINES .....</b>	<b>20</b>
7.1	CONFIGURATION BASELINE .....	21
7.2	COST AND SCHEDULE BASELINES .....	21
<b>8.0</b>	<b>CONTROL OF PROJECT BASELINES .....</b>	<b>24</b>
8.1	CONFIGURATION MANAGEMENT APPROACH .....	24
8.2	CHANGE CONTROL PROCESS .....	24
8.3	CHANGE CONTROL LEVELS .....	25

8.4	CONTINGENCY MANAGEMENT PLAN.....	25
8.5	VALUE ENGINEERING.....	26
<b>9.0</b>	<b>PROJECT MANAGEMENT AND CONTROL SYSTEMS.....</b>	<b>26</b>
9.1	PROJECT MANAGEMENT SYSTEMS APPROACH.....	26
9.2	PROJECT CONTROL SYSTEM OVERVIEW.....	26
9.3	COST AND SCHEDULE REVIEWS.....	28
<b>10.0</b>	<b>FUNDS MANAGEMENT.....</b>	<b>28</b>
10.1	PROJECT FUNDING MECHANISMS.....	28
10.2	MANAGEMENT RESERVE FUNDS.....	28
<b>11.0</b>	<b>RISK MANAGEMENT.....</b>	<b>29</b>
11.1	OVERVIEW OF THE PROJECT’S APPROACH TO RISK MANAGEMENT.....	29
<b>12.0</b>	<b>ACQUISITION STRATEGY.....</b>	<b>30</b>
12.1	OVERVIEW.....	30
12.2	STELLARATOR CORE SYSTEMS PROCUREMENT.....	30
<b>13.0</b>	<b>DATA MANAGEMENT SYSTEM.....</b>	<b>31</b>
<b>14.0</b>	<b>SYSTEMS ENGINEERING AND TECHNICAL MANAGEMENT.....</b>	<b>31</b>
14.1	SYSTEMS ENGINEERING.....	31
14.2	QUALITY ASSURANCE.....	32
14.3	NEPA DOCUMENTATION AND SAFETY ASSESSMENT.....	32
<b>15.0</b>	<b>INTEGRATED SAFETY MANAGEMENT PLAN.....</b>	<b>32</b>
<b>16.0</b>	<b>REVISIONS TO THE PROJECT EXECUTION PLAN.....</b>	<b>33</b>

**LIST OF FIGURES AND TABLES**

Table 2.2-1	NCSX DOE Milestones.....	6-7
Figure 3-1	NCSX Stellarator Core.....	9
Figure 4-1	NCSX Project Organization Structure.....	11
Table 5-1	NCSX Project WBS Level 2 Matrix.....	17
Table 6-1	NCSX Project Preliminary Funding Profile.....	18
Figure 7.2-1	NCSX Stellarator Core.....	21
Figure 7.2-2	NCSX Current Target Cost Estimate.....	22
Table 8.3-1	NCSX Change Classification Matrix.....	24

**ANNEX I – NCSX SCOPE DEFINITION**

**ANNEX II – CONTINGENCY GUIDELINES**

## 1.0 INTRODUCTION AND SCOPE OF THIS DOCUMENT

The National Compact Stellarator Experiment (NCSX) is an experimental research facility that is to be designed and constructed at the Department of Energy's Princeton Plasma Physics Laboratory (PPPL). Its purpose is to develop the physics of compact stellarators, an innovative fusion confinement concept. The facility will include the stellarator device and ancillary support systems. The design and fabrication project will be led by PPPL, in partnership with the Oak Ridge National Laboratory (ORNL).

This Project Execution Plan (PEP) covers the design and fabrication phases of the NCSX Project, including the integrated systems testing and producing the first plasma. The Office of Fusion Energy Sciences (OFES) has identified the NCSX Project as a Major Item of Equipment (MIE) Project vs. as a Line Item construction project. The differentiating factor between capital equipment and line item construction designation is that the equipment can be installed with little or no significant construction activities required. The device will be sited within existing experimental facilities at PPPL. No major building additions are required to accommodate the device; while there may be some minor interior changes in configuration, these changes will not affect the structural integrity of the existing facility. In addition, the existing facility is currently served by most of the utilities necessary to support the NCSX device, with only minor additional ancillary equipment needed. As a result, the overall cost objective that encompasses all project work scope is measured in terms of the Total Estimated Cost (TEC).

Although a MIE Project, the same overall management concepts applicable to line item projects will be applied to the degree appropriate for a project the size and cost of the NCSX. DOE Order 413.3 will provide the basis for the overall management of the Project.

Key documents and plans that describe the NCSX Project and how it will be managed are listed below.

### DOE approval required

- Acquisition Execution Plan (AEP)  
DOE document that delineates the process by which DOE and the performing organizations (PPPL and ORNL) will procure components and systems critical to completing and achieving the NCSX Project goals and mission.
- Project Execution Plan (PEP)  
Primary agreement on project planning and objectives between OFES, the Federal Project Manager and PPPL

### DOE certification of institutional system or plan required

- PPPL Project Control System Description (PCSD)  
Describes PPPL's system for planning, authorizing, and tracking project work.
- PPPL Integrated Safety Management Plan (ISMP)  
Describes the structure and implementation of Integrated Safety Management at PPPL, consistent with DOE policy, requirements, and guidance.
- Quality Assurance Plan (QAP)  
Integrates the PPPL and ORNL FED Quality Assurance Plans and implementing documents with project specific plans and procedures to assure that an appropriate quality assurance program exists for NCSX, consistent with DOE and PPPL policy, requirements, and guidance.

### NCSX Project approval required

- General Requirements Document (GRD)  
Top-level (i.e., system-level) specification for the NCSX project.
- Systems Engineering Management Plan (SEMP)  
Describes systems engineering processes and management practices to be utilized by the NCSX Project.
- Data Management Plan (DMP)  
Describes the processes to be utilized for document and drawing control.
- Document and Records Plan (DOC)  
Describes the purpose, content, format, approval level, records retention requirements, and file/document naming convention for each controlled document for the NCSX Project.
- Configuration Management Plan (CMP)  
Describes the processes for proposing, approving, and implementing changes to the configuration, cost, and schedule baselines and controlled documents.
- Interface Control Management Plan (ICMP)  
Describes the processes for generating and administering technical interface agreements between two or more technical activities.
- Commissioning and Test and Evaluation Plan (CTEP)  
Describes the processes to transition from the design and fabrication activities to an operational experiment.
- Reliability, Availability, and Maintainability Plan (RAMP)  
Describes the processes for factoring reliability, availability, and maintainability considerations into the design. The General Requirements Document (GRD) provides the overall top level RAM requirements for the Project.

## **2.0 MISSION NEED JUSTIFICATION/PROJECT OBJECTIVES**

### **2.1 Mission Need**

The NCSX mission need (Critical Decision 0) was approved by the Office of Fusion Energy Sciences in May 2001. Its mission is to acquire the physics knowledge needed to evaluate compact stellarators as a fusion concept, and to advance the understanding of 3D plasma physics for fusion and basic science. As indicated in this Mission Need document, the National Compact Stellarator Experiment (NCSX) is an integral part of the Department's Office of Fusion Energy Sciences program. The mission of the NCSX supports two of the program's goals (Report of the Integrated Program Planning Activity, December, 2000), namely:

- Goal 2: Resolve outstanding scientific issues and establish reduced-cost paths to more attractive fusion energy systems by investigating a broad range of innovative magnetic confinement configurations.
- Goal 1: Advance understanding of plasma, the fourth state of matter, and enhance predictive capabilities through comparison of well-diagnosed experiments, theory, and simulation.

#### 2.1.1 NCSX Mission in Support of Program Goal 2

The compact stellarator (CS) is one of the innovative magnetic confinement configurations being investigated by the Fusion Energy Sciences Program. Within Goal 2, there is a ten-year objective for the CS, namely "Determine the attractiveness of a compact stellarator by assessing resistance to disruption at high beta without instability feedback control or significant current drive, assessing confinement at high temperature, and investigating 3-D divertor operation." The potential of the compact stellarator as an attractive concept lies in its possibility to eliminate disruptions and operate steady-state with minimal recirculating power. In order to assess it quantitatively, however, the physics of compact stellarators must be further developed. A stellarator proof-of-principle (PoP) program consisting of theory, experiment, international collaboration, and design has been established for this purpose. The NCSX, as the PoP program's lead element, has the primary responsibility to test the physics understanding and develop the physics knowledge base needed to determine the concept's attractiveness. Accordingly, the NCSX mission in support of Goal 2 is to:

- Demonstrate conditions for high-beta disruption-free operation, compatible with bootstrap current and external transform in a compact stellarator configuration.
- Understand beta limits and limiting mechanisms in a low-aspect-ratio current-carrying stellarator.
- Understand reduction of neoclassical transport by quasi-axisymmetric (QA) design.
- Understand confinement scaling and reduction of anomalous transport by flow-shear control.
- Understand equilibrium islands and stabilization of neoclassical tearing-modes by choice of magnetic shear.
- Understand compatibility between power and particle exhaust methods and good core performance in a compact stellarator.

#### 2.1.2 NCSX Mission in Support of Program Goal 1

Within Goal 1, the Fusion Energy Science program aims to advance understanding and predictive capability in fusion plasma physics, including turbulence and transport, macroscopic stability, wave-particle interactions, plasma-wall interactions, and general plasma science. The NCSX mission in support of Goal 1 is to understand three-dimensional plasma effects important to toroidal magnetic configurations generally. Critical questions to be answered using the NCSX facility include:

- Can pulse-length-limiting instabilities, such as external kinks and neoclassical tearing modes, be stabilized by external transform and 3D shaping?
- How do externally-generated transform and 3D shaping affect disruptions and their occurrence?
- Can the collisionless orbit losses typically associated with 3D fields be reduced by designing the magnetic field to be quasi-axisymmetric? Is flow damping reduced?
- Do anomalous transport control and reduction mechanisms that work in tokamaks transfer to quasi-axisymmetric stellarators? How does the transport scale in a compact stellarator?
- How do stellarator field characteristics such as islands and stochasticity affect the boundary plasma and plasma-material interactions? Are 3D methods for controlling particle and power exhaust compatible with good core confinement?

A program of experimental research will be carried out to accomplish this mission. The critical physics issues to be addressed— stability at high beta, confinement at high temperature, and divertor operation— set minimum plasma performance requirements. These considerations define the scale and scope of facility that is needed. They set the requirements on plasma size, magnetic field strength, plasma control, plasma heating, diagnostic access, and flexibility that the facility must satisfy. In the fusion program's concept development hierarchy, NCSX is in a class of facilities called proof-of-principle (PoP) experiments. The National Spherical Torus Experiment (NSTX) at PPPL, which is of a scale similar to NCSX, is another example. The NCSX design and fabrication project addressed by this plan will provide an operational facility that meets the physics requirements necessary to support the NCSX physics mission. The mission itself will be carried out in the Operations phase.

## **2.2 Project Objectives**

### **2.2.1 Technical Objectives and Project Scope**

The key technical objective of the NCSX project is the fabrication and assembly of the NCSX experimental facility. The facility will be capable of producing magnetized plasmas with a well-defined set of configuration properties, such as size, shape, magnetic field strength, and pressure, which in turn determine its physics properties. The NCSX will provide the flexibility to vary the configuration parameters over a range.

The plasmas to be studied are three-dimensional toroids, that is, doughnut-shaped plasmas whose cross sectional shape varies depending on where it is sliced. The magnetic field coils, which control the plasma shape, must be accurately constructed to precise shape specifications. The NCSX will provide an initial set of plasma control, heating, diagnostic, and power and particle handling systems and will be able to accommodate later upgrades, to meet the needs of the research program.

The major radius of the NCSX plasma is 1.4 m. The facility will initially support an ohmic (OH) scenario with a magnetic field strength of 1.5T and a plasma current of 150 kA for a

0.3 second flattop. Refurbishment and installation of 3 MW of Neutral Beams (NBI) will be done as part of the NCSX MIE project.

Plasma performance requirements for each phase of the research program are documented in the preliminary NCSX Experimental Plan (part of the conceptual design documentation). The plan will evolve during the NCSX fabrication phase as the research program, including its hardware and plasma performance requirements as a function of time, are defined in more detail.

The NCSX Project scope includes all the equipment required at the start of operations (First Plasma) plus refurbishment and installation of 3 MW of neutral beam heating power. See Annex I. The NCSX Project scope includes Title I through Title III engineering, physics analyses in support of the design, manufacturing development for certain components, fabrication/assembly and installation, commissioning and integrated systems testing, and achievement of First Plasma. Achievement of First Plasma will mark project completion and be measured by the DOE Critical Decision (CD) milestone number 4 (CD-4).

The NCSX will be designed so that anticipated equipment upgrades (namely: an additional 3 MW of neutral beam power, 6 MW of ICRF heating power, a pellet injector, trim coils, power supplies for higher B-field or faster startup, additional plasma facing components and internal pumps for divertor operation, additional wall conditioning systems, and additional diagnostics) can be accommodated when needed. The NCSX Project scope does not include the actual implementation of these upgrades, which would be funded by the research program, depending on program needs.

Activities to support NCSX research planning and preparation that will proceed in parallel with the NCSX Project are not included in the NCSX Project scope.

### 2.2.2 Fabrication Project Cost Objective

Based upon the Pre-Conceptual Design, the NCSX TEC was established to be within the range of \$69M – \$83M in year-of-expenditure dollars, assuming project execution on the schedule given in Section 2.2.3. The preliminary project cost estimate is \$73.5M at this time, but may change as the design evolves. However, in accordance with the DOE's baseline management policies, the cost and schedule baseline will not be finalized until the completion of Title I design (DOE CD-2 milestone). As indicated in Section 1.0 of

this PEP, the NCSX Project has been designated as a Major Item of Equipment (MIE) by OFES and will be built using Capital Equipment Funds. The NCSX Project will follow the recent DOE guidelines and concepts on program and project management applied to the degree appropriate for a project the size and cost of the NCSX.

### 2.2.3 Schedule Objectives

For the NCSX Project, the Acquisition Executive Officer will be the Associate Director for Fusion Energy Sciences, Office of Science. The DOE Level schedule objectives (Level 1 and 2) for the NCSX project are summarized in Table 2.2-1:

**NCSX DOE Milestones  
Table 2.2-1**

<b>Milestone</b>	<b>Schedule</b>	<b>DOE Acquisition Executive (Level 1)</b>	<b>DOE Project Manager (Level 2)</b>
Complete Physics Validation Review	<b>March 2001A</b>		<b>X</b>
Complete CD-0 Milestone	<b>May 2001A</b>	<b>X</b>	
Select Conceptual Design Configuration	<b>December 2001A</b>		<b>X</b>
Submit NEPA Preliminary Hazards Analyses	<b>April 2002A</b>		<b>X</b>
Complete Conceptual Design Review	<b>May 2002A</b>		<b>X</b>
Complete CD-1 Milestone	August 2002	<b>X</b>	
Start Preliminary Design (Title I)	October 2002		<b>X</b>
Award Prototype Contract(s) for Modular Coils Winding Forms	December 2002		<b>X</b>
Award Prototype Contract(s) for Vacuum Vessel	February 2003		<b>X</b>
Complete Combined External Independent Review and DOE Preliminary Design Review	April 2003		<b>X</b>
Complete CD-2 Milestone	June 2003	<b>X</b>	
Complete Final Design Review for Modular Coils Winding Forms	August 2003		<b>X</b>
Complete CD-3 Milestone for Procurement and Fabrication of Components	November 2003	<b>X</b>	
Award Production Contract for Modular Coils Winding Forms	February 2004		<b>X</b>
Complete Final Design Review for Vacuum Vessel	December 2003		<b>X</b>
Award Production Contract for Vacuum Vessel	July 2004		<b>X</b>
Award Production Contract for TF Coils	August 2004		<b>X</b>
Award Conductor Procurement for Production Modular Coils	August 2004		<b>X</b>
Award Production Contract for PF Coils	October 2004		<b>X</b>
First Modular Coil Winding Forms Delivered	January 2005		
Complete First Modular Coil Fabrication	March 2005		<b>X</b>
Complete Delivery of TF Coils	August 2005		<b>X</b>

**NCSX DOE Milestones**  
**Table 2.2-1**

Milestone	Schedule	DOE Acquisition Executive (Level 1)	DOE Project Manager (Level 2)
1 <sup>st</sup> Period of Vacuum Vessel Shell Delivered	March 2005		X
Begin Assembly of First Field Period	September 2005		X
Last Modular Coil Winding Form Delivered	September 2005		X
Last Field Period Assembled	September 2006		X
Pump Down of Vacuum Vessel	January 2007		X
Complete Operational Readiness Assessment	May 2007		X
Complete CD-4 Milestone (First Plasma and Completion of MIE Project)	June 2007	X	

Note: “A” => **Achieved**

#### 2.2.4 Project Completion

The milestone marking the transition from a fabrication project to an operating facility is the completion of the DOE CD-4 milestone, also known as “First Plasma”. The Operations phase will begin upon completion of the First Plasma milestone. The First Plasma milestone will demonstrate a level of system performance sufficient for the start of research operations:

Plasma: An Ohmically heated stellarator discharge will be produced with a magnetic field of  $\geq 0.5$  T, a plasma current of  $\geq 25$  kA, and at least 50% of the rotational transform provided by stellarator fields. The three-dimensional stellarator geometry will be confirmed by taking video images of the plasma.

Coils, Power Supplies, and Cryogenic Systems: The coils will be cooled down to cryogenic temperature and energized with their own power supplies (except as noted) to the following currents:

- Modular coils: 5 kA
- TF Coils: 3 kA
- PF1 & PF2 Coils: 6 kA
- PF3-4 Coils: 4 kA
- PF5-6 Coils: 2 kA
- External Trim Coils: 1 kA. (with temporary power supplies).

#### Vacuum and Bakeout:

- A vacuum vessel base pressure of  $2 \times 10^{-7}$  torr will be achieved.
- A maximum global leak rate of  $< 1 \times 10^{-4}$  torr-l/s will be achieved.

Controls: Integrated subsystem tests will be completed as required for First Plasma:

- Integrated test of the safety interlock system.
- Integrated test of the timing and synchronization system.
- Integrated test of the power supply real time control system.
- Integrated test of the data acquisition system.

Neutral Beams:

- Beamlines will be mechanically installed on NCSX.
- All cabling and other connections will be installed.
- Beamline operating vacuum will be achieved.
- Beamline cryopanels will be cooled down to cryogenic temperatures.

As required by DOE, a Project Completion Report will be prepared and submitted to DOE/PAO within six months of completion of the Project. This report will provide the following information:

- The actual schedule on which the project will have been completed;
- The actual total project costs;
- The technical performance of the systems at project completion; and
- Itemized changes in cost, schedule, and technical parameters as compared to the initial baseline.


#### 2.2.5 Operations Phases

The NCSX operational period will be divided into six phases as follows:

1. Initial Operation
2. Field Line Mapping
3. Initial Ohmic Heating
4. Initial Auxiliary Heating
5. Confinement and Beta Push
6. Long Pulse

### **3.0 PROJECT DESCRIPTION**

The NCSX project involves the design and fabrication of the NCSX facility. At the heart of the facility is the plasma confinement device, or stellarator core. This will be an assembly of several magnet systems that surround a highly shaped plasma. Coils provide the magnetic field for plasma shape control, inductive current drive, and field error correction. The vacuum vessel and plasma facing components produce a high vacuum plasma environment with access for heating, pumping, diagnostics, and maintenance. The entire system is surrounded by a cryostat to permit cooling of the magnets at cryogenic temperature. Figure 3-1 shows a cutaway view of the stellarator core assembly.



**Figure 3-1 NCSX Stellarator Core**

The NCSX core will be assembled in the combined Princeton Beta Experiment/Princeton Large Torus (PBX/PLT) test cell at the Princeton Plasma Physics Laboratory (PPPL). It will be equipped with neutral-beam heating systems, pumps, fueling systems, diagnostics, control systems, and data acquisition systems. Site infrastructure such as cryogenic systems and utility services will be included. The PBX/PLT computer and control rooms, which are contiguous to the test cell, will be refurbished and utilized. Power supplies located at D-site will be used.

The design of the stellarator core and facility re-configuration will be accomplished by Laboratory (PPPL and ORNL) researchers and engineers. Development and manufacture of the major stellarator core components such as the coils and vacuum vessel will be done in industry, under contract to PPPL, or by a combination of industry and Laboratory efforts. Laboratory personnel will assemble the device. Ancillary systems will be assembled from a combination of new and existing equipment. Major site credits to be used are the PBX-M neutral beams, D-site magnet power supplies originally used on TFTR, some C-site power supplies, the PBX-M vacuum pumping and gas injection systems, the test cell and associated infrastructure, and the adjacent control and computer


rooms. As part of the project, the facilities and equipment to be re-used will be reconfigured or refurbished as needed to meet NCSX requirements. In the final stage of the project, an integrated testing program will be carried out and a plasma (“first plasma”) will be produced in the device to make it ready for experimental operations.

#### **4.0 MANAGEMENT STRUCTURE AND RESPONSIBILITIES**

##### **4.1 NCSX Project Organization Structure**

The NCSX project will be led by the Princeton Plasma Physics Laboratory (PPPL) with the Oak Ridge National Laboratory (ORNL) providing major leadership and support as a partner. The partners have formed an integrated team to carry out the NCSX project, where engineers and scientists from PPPL and ORNL work together to bring the necessary expertise to the project. This means that PPPL engineers and scientists will support areas in which ORNL has the lead and similarly, ORNL engineers and scientists will support areas in which PPPL has the lead. Management responsibilities are clearly assigned to one partner or the other, and PPPL has overall responsibility for the project.

Figure 4.1-1 depicts the NCSX project organization structure and the key management responsibilities of the partner institutions.



**NCSX Project Organization Structure**  
**Figure 4.1-1**

The following subsections describe the relationships between the elements of the organization and their responsibilities.

#### 4.1.1 U.S. Department of Energy (DOE)

Within the DOE, the responsibility for the NCSX Program resides in the Office of Fusion Energy Sciences (OFES). OFES will also maintain executive level awareness of project progress, and an OFES NCSX Program Manager has been assigned. The management responsibility, authority, and accountability for the day-to-day execution of the NCSX Project within the DOE are the responsibility of the Manager of the Chicago Operations Office (CH). CH has delegated major authorities and responsibilities for the NCSX Project to the Manager of the Princeton Area Office (PAO), who has designated a NCSX Federal Project Manager.

The Associate Director for Fusion Energy Sciences has been designated as the Acquisition Executive (AE) for the NCSX Project. However, approval of the AEP has not yet been delegated, and this plan will be submitted for approval by the Under Secretary of Energy, Science and Environment.

The OFES NCSX Program Manager (DOE-OFES) is:

- Responsible for programmatic guidance, including defining project objectives, scope, schedule and cost.
- Responsible for allocating project funding.
- Responsible for coordinating the organization and implementation of major project reviews (e.g. Physics Validation Review, Conceptual Design Review, etc.)
- Responsible for project oversight at an executive level.

The NCSX Federal Project Manager (DOE-PAO) is:

- Responsible and accountable for planning and implementing, and completing the project using a systems approach.
- Organizing and directing the Integrated Project Team (IPT) that is comprised of both DOE and NCSX Project team personnel to implement and achieve the overall project objectives and goals.
- Responsible for overseeing implementation of the project objectives, scope, schedule and cost, including:
  - Overseeing the design, fabrication, environmental, safety, and health efforts, including risk management, performed by the PPPL and ORNL team and their subcontractors, and other functions enumerated in the Project Execution Plan, in accordance with public law, regulations, and Executive orders.
  - Serving as the point of contact between federal and contractor staff for all matters relating to the NCSX Project and its execution.
  - Performing all required project status reporting to both DOE CH and DOE HQ organizations
  - Serving as the Contracting Officer's technical representative.

#### 4.1.2 DOE Contractor Organizations

##### 4.1.2.1 Princeton Plasma Physics Laboratory (PPPL)

PPPL has overall responsibility for NCSX project execution, reporting to DOE through the Laboratory Director. The NCSX Project is assigned to PPPL's Advanced Projects Department. Project support in the areas of Quality Assurance and Environment, Safety and Health are provided by PPPL. Major hardware procurements will be placed through PPPL's procurement organization.

##### 4.1.2.2 Oak Ridge National Laboratory (ORNL)

ORNL is a partner in the NCSX project with key management responsibilities. ORNL has management responsibility for the stellarator core (WBS 1). At least one Deputy Project Manager will be from ORNL. Within the ORNL organizational structure, the NCSX Project activities are accomplished within the Fusion Energy Division. A Memorandum of Understanding between ORNL and PPPL provides additional information on the partnering relationship.

##### 4.1.2.3 Other Organizations

All other participants (i.e., industrial or university organizations) are subcontractors to either PPPL or ORNL.

### **4.2 NCSX Management Team**

Key project positions and responsibilities are as follows:

#### 4.2.1 Senior Laboratory Managers

##### 4.2.1.1 PPPL Director

The PPPL Director has overall responsibility to DOE for the execution of the NCSX Project. He is supported by the Deputy Director.

##### 4.2.1.2 PPPL Advanced Projects Department Head

The responsibility for NCSX is assigned to the PPPL Advanced Projects Department. The PPPL Advanced Projects Department Head reports to the PPPL Director.

#### 4.2.2 NCSX Project Management Team

#### 4.2.2.1 NCSX Project Manager

The NCSX Project Manager is responsible for the day-to-day execution of the NCSX project in a cost-effective manner, in accordance with requirements, procedures and standards, as set forth in the contract. This includes executing the technical, cost, schedule, project control, risk management, ES&H, and quality assurance aspects of the project within approved cost, schedule, and scope baselines, as defined in the Project Execution Plan and the contract. He is the project's primary point of contact with DOE and with the Program Advisory Committee. He reports to the PPPL Advanced Projects Department Head.

#### 4.2.2.2 Deputy Project Manager for Program

The NCSX Deputy Project Manager for Program supports the Project Manager especially on programmatic issues. The current incumbent in this part-time position is from ORNL. He reports to the Project Manager.

#### 4.2.2.3 Deputy Project Manager for Engineering

The NCSX Deputy Project Manager for Engineering supports the Project Manager, especially on engineering issues. He is the project's senior management representative in the PPPL engineering organization. The incumbent in this part-time position reports to the Project Manager.

#### 4.2.2.4 NCSX Project Physics Head

The NCSX Project Physics Head is responsible for the physics requirements and supporting physics analyses as necessary. He reports to the Project Manager.

#### 4.2.2.5 NCSX Project Engineering Manager

The NCSX Project Engineering Manager is responsible for carrying out the NCSX engineering design and fabrication to meet project requirements. He reports to the Project Manager.

#### 4.2.2.6 WBS Managers

The project engineering work organization is structured according to the work breakdown structure (WBS). A WBS Manager will be assigned at the optimal WBS level according to a risk based graded approach. In some instances, this "optimal" level may be a WBS Level 2 and sometimes at a lower level. Each WBS Manager is responsible for the execution of the work scope. The WBS managers report to the Project Engineering Manager. Because of the importance (cost and criticality) and complexity of the Stellarator Core (WBS 1), subsystem WBS Managers (e.g., WBS 11, WBS 12, ... WBS 19) will be assigned prior to approval of the DOE CD-1 milestone.

#### 4.2.2.7 NCSX Project Control Manager

The Project Control Manager reports to the NCSX Project Manager and is responsible for all project control and administrative functions necessary to support NCSX Project activities.

The NCSX Project Control Manager's support responsibilities include:

- Coordinating the development of project plans and administering the centralized Work Authorization system;
- Maintaining up-to-date NCSX cost and schedule baselines that are consistent with the technical baseline;
- Coordinating the preparation of statements of work, sole source justifications (as appropriate), the processing of requisitions, and tracking of procurements and subcontracts supporting the project;
- Establishing, maintaining, and monitoring project budgets and schedules to ensure consistency with project control milestones and funding;
- Operating the PPPL Project Control System (PCS) as the Project Control System for the NCSX Project.
- Assisting the Project Engineering Manager in administering the operation of the NCSX documentation, configuration management, requirements definition, and design description systems;
- Serving as the primary point-of-contact to the PPPL Business Operations Department; and
- Performing administrative functions such as space planning, facility maintenance coordination, travel approvals and vouchers, and overall personnel planning.

#### 4.2.2.8 Quality Assurance and Environment, Safety & Health (ES&H)

A NCSX Quality Assurance Engineer and a NCSX ES&H Engineer are assigned to support the NCSX Project Manager. A brief description of their responsibilities follows:

Quality Assurance Engineer support responsibilities - The NCSX QA Engineer, with the support of the entire Quality Assurance Division, will assist the project in meeting quality assurance/control objectives. Support tasks include:

- Preparing a project QA plan;
- Assisting in the development of project procedures, policies, and other plans, as requested by project management;
- Providing quality related services such as inspections and support of procurements; and
- Performing both compliance-based and performance-based audits of the project and its associated plans and procedures

ES&H Engineer support responsibilities - The NCSX ES&H Engineer will assist the project in meeting ES&H objectives. These include safe execution of the project and producing a facility that will be safe to operate. He will assist in implementing PPPL ES&H policies and procedures. The NCSX ES&H Engineer will prepare any required NEPA documentation and a Safety Assessment Document (SAD).

While their normal reporting relationship is to the NCSX Project Manager, both individuals have a direct line of reporting to the PPPL Head of ES&H and Infrastructure for items involving overall QA and ES&H impact.

### **4.3 Program Advisory Committee**

Advice by the U.S. and world fusion community on the NCSX Project scientific and technical issues is being obtained through the NCSX Program Advisory Committee (PAC). The NCSX PAC is composed of a broad spectrum of technical experts of the U.S. and world fusion community. The PAC provides this advice to the PPPL Director. It addresses key technical issues identified by the NCSX Project. It meets periodically at the request of the PPPL Director.

### **4.4 Integrated Project Team**

The NCSX Integrated Project Team (IPT) is made up of key DOE and NCSX Project Team personnel. As indicated in Section 4.1.1, the IPT is led by the NCSX Federal Project Manager. While the makeup of the IPT will evolve as the project matures, the initial makeup of this cross-functional team includes the following personnel:

- The NCSX Federal Project Manager;
- The OFES NCSX Program Manager;
- The NCSX Project Manager;
- The NCSX Deputy Project Manager for Program;
- The NCSX Systems Engineering Support Manager;
- The PPPL Procurement Manager;
- The NCSX ES&H Engineer; and
- The NCSX Project Control Manager
- The NCSX Engineering Manager

Other DOE and NCSX Project Team and PPPL personnel may be added as the need arises in order to accomplish the NCSX Project objectives. For example, as the NCSX Project nears operation, personnel with operational experience will no doubt be added to the team. Additionally, as the need arises, DOE or PPPL personnel with expertise in procurement, fiscal, technical, and legal areas may be included in the IPT.

## 5.0 WORK BREAKDOWN STRUCTURE (WBS)

The WBS organizes the NCSX project work scope and provides the logical structure that will be used to control the project. The WBS is composed of a few levels as required for work definition and control. By convention, the first digit in the WBS is designated "level 2," the second digit "level 3," etc. The WBS matrix is provided in Table 5-1 below, with the Stellarator Core (WBS 1) expanded due to its importance. While WBS 1 has been expanded to the second digit, all the WBS elements are expanded and more completely defined in a series of separately issued and approved set of WBS dictionaries. The WBS Dictionary for each WBS element contains a brief description of the work scope for each element. This work scope includes design work necessary to assure that required future upgrades can be accommodated.

**NCSX Project Work Breakdown Structure  
Table 5-1**

<u>WBS</u>		<u>Description</u>
<b>1</b>		<b>Stellarator Core Systems</b>
	<b>11</b>	<b>In-Vessel Components</b>
	<b>12</b>	<b>Vacuum Vessel</b>
	<b>13</b>	<b>Conventional Coils</b>
	<b>14</b>	<b>Modular Coils</b>
	<b>15</b>	<b>Structures</b>
	<b>16</b>	<b>Cryostat</b>
	<b>17</b>	<b>Coil Services</b>
	<b>18</b>	<b>Field Period Assembly</b>
<b>2</b>		<b>Plasma Heating, Fueling, and Vacuum Systems</b>
<b>3</b>		<b>Diagnostic Systems</b>
<b>4</b>		<b>Electrical Power Systems</b>
<b>5</b>		<b>Central I&amp;C Systems</b>
<b>6</b>		<b>Facility Systems</b>
<b>7</b>		<b>NCSX Test Cell Preparation and Machine Assembly</b>
<b>8</b>		<b>Management and Integration</b>

## 6.0 RESOURCE PLAN

### 6.1 NCSX Project Costs

As indicated in Section 1.0 of this PEP, the NCSX Project has been designated by OFES as a Major Item of Equipment (MIE) and will be funded entirely with Capital Equipment Funds. As a result of this decision, the overall cost objective that encompasses all project work scope as defined in Section 2.2.1 is measured in terms of the Total Estimated Cost (TEC). These TEC cost activities will be used to measure the performance of the NCSX Project against its technical, cost, and schedule baselines. Section 2.2.2 previously identified the cost objective for this project.

In accordance with DOE guidance, the historical costs for pre-conceptual and conceptual design of NCSX through FY-2002 were funded via Operating (OPEX) funds and are not part of the TEC to design and fabricate NCSX.

Research planning and preparations activities in support of the operations program and upgrades to the basic machine capabilities are not included in the NCSX Project scope and will be funded with OPEX funds. Of necessity, this work will proceed in parallel with the design and fabrication of the NCSX device in order to be fully prepared to conduct the research program.

## 6.2 Funding Profiles

Figure 6-1 provides the NCSX Budget Authority (BA) funding profiles according to current project planning. Both the NCSX Fabrication (MIE) Project (TEC) and the Research Preparation and FY2007 facility operations funding profiles are provided for completeness.

During the NCSX fabrication period (FY2003-FY2007), a parallel research preparation activity, funded separately from the MIE project, will be carried out. Costs for hardware upgrades needed to support later phases of the research program will start in FY2006. The goals are to prepare the analytical and hardware tools that will be needed beyond project completion (CD-4 as measured by first plasma) and the flux-surface mapping phases of the research program, and to maintain an active physics component of the NCSX program during machine fabrication. This is very similar to the approach used on NSTX. Following project completion in June 2007, facility operations will commence.

**Figure 6-1**  
**Preliminary NCSX Funding Profiles**

	FY2003	FY2004	FY2005	FY2006	FY2007	Totals
<b>NCSX MIE Project* TEC (Equipment Funds)</b>	\$11.0M	\$16.0M	\$20.5M	\$17.8M	\$ 8.2M	\$73.5M
<b>NCSX Research Preparations and Facility Operations** (Operating Funds)</b>	\$ 1.0M	\$ 1.2M	\$ 1.6M	\$ 4.8M	\$18.0M	\$26.6M
<b>Total Funding</b>	<b>\$12.0M</b>	<b>\$17.2M</b>	<b>\$22.1M</b>	<b>\$22.6M</b>	<b>\$26.2M</b>	<b>\$100.1M</b>

\* MIE Project completion scheduled for June 2007. The preliminary TEC equals \$73.5M.

**\*\* Facility operations will begin during FY2007.**

### **6.3 Life Cycle Costs**

Although the total life-cycle cost has yet to be determined, it is possible to identify the components. Fusion experiments like NCSX typically operate for about 10 years or more, and the major stellarator core components are expected to have operating lifetimes equal to that of the entire experiment. As is typical of fusion experiments in which the test facility is literally the experiment, it is anticipated that additional upgrades to enhance the performance will be acquired during the project's lifetime. At this stage of the project the annual facility operating and upgrade expenses are not yet estimated. However, it should be expected to be similar to that of the National Spherical Torus Experiment (NSTX), a facility comparable to NCSX in size and scope. It should be noted that both the National Spherical Torus Experiment (NSTX) and NCSX will be sharing some common power supplies and hence will operate on alternate schedules. Because of this, some efficiencies resulting from shared resources can be anticipated. An annual NCSX operating budget in the range of \$25M - \$35M in as spent dollars is considered reasonable until a more definitive estimate can be developed. It is anticipated that this will be developed by the CD-2 milestone.

At the end of the project's life, it is anticipated that the facility will be decommissioned and dismantled with much of the equipment likely to be re-used by other projects. The remaining equipment would be removed and it is expected that these activities should be routine and relatively inexpensive, although a small amount of radioactive activation and/or contamination of the structures is expected.

### **7.0 PROJECT BASELINES**

The initial NCSX Project configuration, schedule, and cost baselines were developed in the conceptual design phase of the project. These baselines will be used as configuration, cost, and schedule targets for Title I planning. However, in accordance with the DOE's project management policies, the cost and schedule performance baselines will not be formally established until the completion of the Title I (Preliminary) design. Section 7.1 which follows addresses the management and control of the configuration (sometimes also called the technical) baseline. At that time, they will come under the configuration control processes that are outlined later in this PEP.

## 7.1 Configuration Baseline

The configuration or technical baseline is the configuration/technical documentation formally designated at a specific time during the Project. Configuration baselines, plus approved changes to those baselines, constitute the current configuration documentation. Establishment of configuration baselines will follow the industry standard for systems engineering, EIA/IS-632 *Systems Engineering*. There are three formally designated configuration baselines, namely the functional, allocated, and product baselines.

The functional baseline is the initially approved documentation describing the system's functional, performance, and interface requirements and the verification required to demonstrate the achievement of those requirements. The functional baseline is established when the system (top-level) specification, the General Requirements Document, is approved.

Lower level development or "design-to" specifications will be developed from requirements allocated from the system specification. The allocated baseline is the initially approved documentation describing subsystem functional, performance, and interface requirements that are allocated for those of the system or higher level subsystem; interface requirements with interfacing subsystems; design constraints; derived requirements; and verification requirements and methods to demonstrate the achievement of those requirements and constraints. Generally, there is an allocated baseline for each subsystem to be developed. The allocated baseline is typically established late in preliminary design with the validation of the subsystem development specification.


The product baseline is the initially approved documentation describing all of the necessary functional, performance, and physical requirements of the subsystem; and the functional and physical requirements designated for production acceptance testing. Product or "build to" specifications and engineering drawings are part of the product baseline. Generally, there is a product baseline for each subsystem, component, and part. The product baseline is typically established late in final design or early in the fabrication phase with the validation of the product specification and supporting documentation.

## 7.2 Cost and Schedule Baselines

As indicated previously in Section 2.2.2, based upon the Pre-Conceptual Design, the NCSX TEC was established to be within the range of \$69M – \$83M in year-of-expenditure dollars, assuming project execution on the schedule given in below. The project cost objective may change as the design evolves. However, in accordance with the DOE's baseline management policies, the cost and schedule baseline will not be finalized until the completion of Title I design (DOE CD-2 milestone). Based on the estimate prepared at the time of the Conceptual Design Review (CDR), the current preliminary cost estimate is \$73.5M in year-of-expenditure dollars.

The cost and schedule baselines are documented in the NCSX project resource-loaded schedule. The Primavera Project Planner (P3) commercial scheduling module will be the standard software used for the NCSX project. There will be a minimum of four levels of detail starting with the Level I or Project Summary Schedule. This summary level schedule will identify significant DOE and project milestones and summary logic for the entire project. Figures 7.2-1 and 7.2-2 which follow represent the current summary schedule and cost estimate.

Figure 7.2-1  
Summary Schedule



**Figure 7.2-2  
Preliminary Cost Estimate\***

<u>WBS</u>		<u>Description</u>	<u>Preliminary Cost Estimate (\$M)</u>
<b>1</b>		<b>Stellarator Core Systems</b>	<b>\$30.2M</b>
	<b>11</b>	<b>In-Vessel Components</b>	<b>\$ 0.3M</b>
	<b>12</b>	<b>Vacuum Vessel</b>	<b>\$ 4.4M</b>
	<b>13</b>	<b>Conventional Coils</b>	<b>\$ 3.4M</b>
	<b>14</b>	<b>Modular Coils</b>	<b>\$ 16.6M</b>
	<b>15</b>	<b>Structures</b>	<b>\$ 1.7M</b>
	<b>16</b>	<b>Coil Services</b>	<b>\$ 0.6M</b>
	<b>17</b>	<b>Cryostat and Base Support Structure</b>	<b>\$ 0.9M</b>
	<b>18</b>	<b>Field Period Assembly</b>	<b>\$ 2.3M</b>
<b>2</b>		<b>Plasma Heating, Fueling, and Vacuum Systems</b>	<b>\$2.3M</b>
<b>3</b>		<b>Diagnostic Systems</b>	<b>\$2.5M</b>
<b>4</b>		<b>Power Systems</b>	<b>\$5.6M</b>
<b>5</b>		<b>Central I&amp;C Systems</b>	<b>\$4.1M</b>
<b>6</b>		<b>Facility Systems</b>	<b>\$1.8M</b>
<b>7</b>		<b>NCSX Test Cell Preparation &amp; Machine Assembly</b>	<b>\$3.4M</b>
<b>8</b>		<b>Management and Integration</b>	<b>\$7.3M</b>
		<b>Subtotal</b>	<b>\$57.2M</b>
		<b>Contingency (~28.5%)</b>	<b>\$16.3M</b>
		<b>TOTAL</b>	<b>\$73.5M</b>

Note (\*): This is the current preliminary cost estimate. It is based on the details available at the time of the Conceptual Design Review.

The other three levels of schedule are as follows and provide increasingly greater level of detail:

- Level II or Intermediate Schedules – will show major milestones and key tasks summarized by WBS, including key interrelationships.
- Level III or Job Level Schedules – are the detailed schedules prepared by the job manager. This schedule is established as part of the Work Authorization process and will span at least the current fiscal year. Since this schedule is the basis for each approved job or task, it is the heart of the cost and schedule baseline. These schedules will be resource loaded at the activity level and will form the basis for the NCSX Project Control System described in Section 10.0 of this PEP. Progress against established technical, cost, and schedule targets will be measured and evaluated monthly using the information contained in the Level III schedules. The activity detail that provides basis for these resource loaded schedules are documented in a separate Cost and Schedule Document. Subsystem-specific contingencies are included and detailed resource-loaded schedules are available.

These schedules clearly demonstrate the critical path activities, major milestones at both the summary and detailed levels.

- Level IV or Working Level Schedules – depending on the needs of the project, detailed working level schedules are prepared as needed. As critical tasks occur (e.g., complex hardware procurement, fabrication and installation tasks, etc.), activities that are covered in the Level III job schedules may be broken down into additional detail to allow for coordination of work by the responsible manager. Level IV schedules may also be developed by cognizant job managers to aid in the performance and control of their jobs. This level of schedule detail is normally not controlled at the same rigor as higher level schedules, but efforts are made to ensure continuity to established project milestones and Level III schedules.

## **8.0 Control of Project Baselines**

### **8.1 Configuration Management Approach**

Changes to the NCSX configuration, cost, and schedule baselines will be controlled using a disciplined, yet flexible configuration management approach. This approach will ensure that the configuration, cost, and schedule baselines are controlled at the appropriate level for the respective stages of the Project as defined in Office of Science ESAAB equivalent procedures dated January 2001. Changes to the baseline will be carefully considered and evaluated for impact before proceeding. Processes for effecting changes to the configuration, cost, and schedule baselines are described in the Configuration Management Plan (NCSX-PLAN-CMP).

### **8.2 Change Control Process**

The NCSX change control process ensures that changes to the NCSX design and requirements are properly identified, screened, evaluated, implemented, and documented. A formal procedure will be established prior to the beginning of Preliminary Design to implement the process of change classification and submittal of supporting documentation.

Once an Engineering Change Proposal (ECP) has been prepared and the impacts fully documented, the ECP will come before a project Change Control Board (CCB) that is comprised of senior members of the NCSX management team. The NCSX Project Manager or his designee will chair the CCB. Other members of the CCB will be assigned as appropriate, but may include the following:

- NCSX Project Control Manager
- NCSX Engineering Manager
- NCSX Physics Head
- WBS Managers
- ES&H representative
- QA representative
- Other cognizant job managers impacted by the proposed change

The chairperson shall have the ultimate authority to recommend changes for the final approval; other board members act solely as advisors.

Once a proposed change is approved, the project will implement the change in a timely manner. An updated list of approved, disapproved, and pending changes will be maintained electronically by Project Engineering on the NCSX File Share System.

### 8.3 Change Control Levels

Changes to the NCSX configuration, cost, or schedule baselines will be classified according to their impact on the project. The change approval levels are established consistent with the technical, cost, and schedule risk and are intended to feed into the higher level DOE configuration change system. Table 8.3-1 summarizes the change classification and criteria.

**Table 8.3-1  
NCSX Change Classification Matrix**

Change Level	Approval Level	Technical Scope	Schedule	Cost
0	Under Secretary of Energy	<ul style="list-style-type: none"> <li>New scope/performance requirements not in conformance with current OMB-300</li> <li>Changes to the AEP</li> </ul>	≥ 6 months cumulative increase in a DOE Level 1 milestone date	Baseline change of ≥\$5M in TEC
1	Associate Director for Fusion Energy Sciences	<ul style="list-style-type: none"> <li>Changes to the mission or technical objectives (see para. 2.1 and 2.2)</li> <li>Changes to the PEP</li> </ul>	3-6 months cumulative increase in a DOE Level 1 milestone date (see Table 2.2-1)	Any increase in the TEC (see Fig. 6.1)
2	NCSX Federal Project Manager	<ul style="list-style-type: none"> <li>Changes to the GRD</li> <li>Changes with ES&amp;H impacts significant enough to affect the approved NEPA documentation</li> </ul>	<ul style="list-style-type: none"> <li>&lt; 3 months change to a DOE Level 1 milestone date</li> <li>Changes to DOE Level 2 Milestones</li> <li>Changes requiring the use of contingency funds</li> </ul>	Changes requiring the use of contingency funds
3	NCSX Project Manager	All other changes to the configuration and/or documentation under configuration control	All other changes to the performance measurement baseline schedules	All other changes to the performance measurement baseline costs

### 8.4 Contingency Management Plan

The amount of contingency is established at the beginning of the project based on a risk assessment performed as part of the cost estimating process. A formal risk-assessment methodology that considers technical, cost, and schedule risks at the subsystem level, is performed, using a high-medium-low risk classification. This methodology is outlined in Annex II to this plan. The initial project contingency level is approved by the Associate

Director for Fusion Energy Sciences as the Acquisition Executive for NCSX at CD-2 as part of establishing the overall cost and schedule baselines.

Based on experience with similar projects, changes in scope of work and schedule, requiring the application of contingency, typically arise as a project proceeds. Changes involving the application of contingency must be approved by the NCSX DOE Project Manager via the configuration control process. Cost and schedule performance measurement baselines and remaining contingency will be adjusted upon approval of change proposals.

Each fiscal year, not later than the middle of the year, the NCSX Project Manager will assess the status of authorized work, achieved milestones, and current and future risks, to determine how to apply remaining management reserve (See section 10.2) funds under his control. They can be used to authorize as yet un-funded work planned for the current or future years, to fund approved changes, or a combination of these. This decision will occur early enough in the fiscal year to permit effective use of these funds, and will be presented as part of the annual mid-year project review meeting with DOE.

## **8.5 Value Engineering**

Since very few stellarators have been built in the world, let alone in the United States, there are no plans for a formal Value Engineering program on this project. The NCSX IPT has instead opted for performing manufacturing studies at the conceptual stage on critical high-risk components. The purpose of these studies was to identify manufacturing options and techniques that can help ensure the timely and cost effective delivery of these close tolerance components. The data obtained from these studies is being used to fine tune project design and procurement options.

## **9.0 Project Management and Control Systems**

### **9.1 Project Management Systems Approach**

The NCSX Project Manager will ensure that all project activities are properly controlled using PPPL's Project Control System (PCS). This system will be used as a management aid in planning and executing the project work scope and evaluation of schedule and budget performance. The status of progress and variance in the WBS elements will be reported monthly to the NCSX Project Manager.

The NCSX Project Manager will work to ensure early detection of technical, schedule or cost problems through regular meetings of the Systems Integration Team (SIT). The functions of the SIT are described in the Systems Engineering Management Plan (SEMP).

### **9.2 Project Control System Overview**

The NCSX Project will use the existing PPPL Project Control System (PCS) as described in the PPPL Project Control System Description. This description describes the "graded approach" concept to be applied to PPPL projects and is available as a separate lab document. This document was reviewed and approved by DOE in 1996. The PPPL PCS satisfies the principles of project management and control systems outlined in this PEP and DOE Order 413.3 ("Program and Project Management for the Acquisition of Capital Assets"). ORNL and other participants will utilize the PPPL PCS to ensure that the entire

project cost and schedule performance is measured. The PCS provides a centralized work authorization system that the project will use.

The PCS is an integrated earned value management control and reporting system that establishes the documentation, data requirements, information flow, and system disciplines necessary to operate and maintain a system for control of the NCSX Project work, costs, and schedules. The overall objective of the PCS is to provide PPPL and DOE with timely and auditable cost and schedule performance information that can be used to monitor, control and manage Project progress. To accomplish this objective, the PCS provides a formal process for:

- Organizing the project work scope via the WBS;
- Planning and estimating the work scope via the project resource loaded schedule;
- Authorizing work and forecasting resource requirements via the WAF;
- Controlling management reserve and authorized allocated contingency via the change control process;
- Monitoring progress relative to schedule status and completion estimates and reporting cost and schedule performance against established cost and schedule baselines using the Level III schedules;
- Documenting approved changes to the performance measurement technical, cost, and schedule baselines via the change control process; and
- Analyzing variances to the cost and schedule baselines, including critical path analyses resulting from status results of the Level III schedules.

The key planning and measurement tool for the project is the Level III schedule, but the PPPL work authorization process forms the basis for development of these schedules. Through the work authorization process, details of work scope, schedule, budget, and responsibility will be integrated, documented, reviewed, and agreed to by both project management and the performing organization. The cognizant job manager will be responsible and accountable for accomplishing the scope of the work, as defined, with

established schedule and cost targets. The vehicle for documenting and authorizing work is the Work Approval Form (WAF). The WAF formally documents the work scope to be performed, establishes a schedule, provides a cost estimate, identifies a responsible person for accomplishing the work, and provides time phased cost and manpower profiles.

### **9.3 Cost and Schedule Reviews**

Nominally the Project will schedule quarterly reviews of Project status with the NCSX Federal Project Manager and the OFES NCSX Program Manager. Two of these reviews will focus on cost and schedule aspects of the Project; one will be scheduled near the middle of the fiscal year during the period preceding the presentation of the Field Work Proposal and one near the end of the fiscal year. At these meetings the project will report the status of the project in general and the cost variances that potentially impact the level of contingency in particular. Progress on detailed planning will also be reported. Based on these inputs the project will recommend to DOE changes to the Project Baseline. This recommendation will be documented in the form of a formal change. The other two quarterly reviews will focus more deeply on the technical aspects of the Project.

In addition, as needed to support Critical Decision milestones or as requested by the NCSX Acquisition Executive, these reviews may be expanded to include external reviewers organized by the Office of Science Office of Construction Management Support (the “Lehman” Review).

### **9.4 Reporting**

Quarterly project reports will be prepared for the NCSX Federal Project Manager and OFES Program Manager. However, to foster and facilitate visibility into project status all monthly PCS status will be provided to the NCSX Federal Project Manager. Additionally, DOE-PAO participation in monthly meetings as well as design reviews will be encouraged.

The DOE NCSX Federal Manager is responsible for entering monthly performance data into the DOE Project Assessment and Reporting System (PARS) database.

## **10.0 Funds Management**

### **10.1 Project Funding Mechanisms**

PPPL and ORNL will each be funded directly via DOE B&R line. The exact split between PPPL and ORNL will be negotiated each year using the resource-loaded schedule as the guide. Participation of other organizations will be funded by either PPPL or ORNL through subcontracts. Transfer of funds from PPPL to ORNL or vice versa will be accomplished by Financial Plan transfer requests to DOE. All project work and expenditure of project funds will be centrally authorized and controlled by the project office via the PCS. The annual NCSX funding requirements will be updated each year by PPPL and ORNL through their respective DOE Field Work Proposal (FWP) processes.

### **10.2 Management Reserve Funds**

All funds authorized for the Project by the DOE Financial Plan will be disbursed to the Project (PPPL and ORNL). Management reserve funds are a portion of each year’s approved funding allowance that are set aside at the beginning of each fiscal year instead of being immediately used to authorize work. Management reserve funds will be held in a

unique management reserve account controlled by the NCSX Project Manager. As needs arise, the Project Manager will authorize disbursement of the management reserve funds to authorize as yet un-funded work scheduled for the current year or future years, or resolve approved changes arising within the current year's authorized scope of work. Changes requiring the application of contingency, will be handled via the change control process defined in Chapter 8 and will, as stated there, require DOE approval. As part of the reporting process, the NCSX Project Manager will report on management reserve disbursements regularly, and as part of the annual mid-year project review meeting with DOE.

## **11.0 RISK MANAGEMENT**

### **11.1 Overview of the Project's Approach to Risk Management**

The NCSX project will manage risks, where "risk" refers to factors within the project's control that threaten project performance, namely:

- Technical risk- the possibility that the product might not meet requirements
- Cost risk- the possibility that the cost might exceed the target value.
- Schedule risk- the possibility that the project might take longer to complete than planned.

Control of environment, safety, and health hazards, while part of risk management in a broader sense, is covered in other sections. Risk management is everyone's business and will be factored into every project decision throughout the life of the project.

As part of the NCSX development program, the project will minimize the NCSX risks through early identification of risk factors and options for risk mitigation. Minimization of risk will be provided through early management oversight allowing the application of additional resources or development of alternative technologies. The Systems Integration Team (SIT) will be responsible to identify areas of risk, coordinate the development of risk mitigation plans, and monitor performance against these plans. The functions of the SIT are discussed in the Systems Engineering Management Plan (NCSX-PLAN-SEMP)

The project's risk management approach, as defined here, has two main components:

- Risk as a criterion in decision-making. - Simply put, risk reduction is a consideration in decision-making in all phases of the project. For example, when selecting among design options, potential vendors, or processes, the risks associated with the various choices will be assessed and factored into the decision. The manufacturing studies conducted during the conceptual design phase is just one example of how proactive steps were taken early in the project to mitigate risk.
- Management of contingency - A contingency allowance is established at the beginning of the project to provide for unanticipated scope changes and increases in in-scope costs. This contingency allowance is not included in the cost and schedule performance measurement baselines by which the project is measured and controlled, but is part of the approved cost baseline. It is a part of the project's budget whose purpose is to reduce risk. Section 8.4 specifically addresses the mechanisms for managing contingency.

## 12.0 ACQUISITION STRATEGY

### 12.1 Overview

The key feature of the NCSX acquisition strategy and planning is the procurement of the critical components that comprise the stellarator core. The stellarator core includes the modular coils, vacuum vessel, supplementary coil systems (e.g., TF and PF), and plasma facing components (PFCs). The procured components will be assembled by Laboratory labor into the completed stellarator core assembly.

Although the design of the stellarator core systems will be led by ORNL, all major procurements for all systems will be placed by the PPPL Procurement Department.

### 12.2 Stellarator Core Systems Procurement

The Project has developed and is implementing the following acquisition strategy for the procurement of the NCSX stellarator core:

- **Conducted an information meeting at PPPL on the NCSX project and our procurement plans.** An information meeting was held at PPPL in August 2001, to explain NCSX and the scope and timing of major procurements to interested suppliers. The Project solicited expressions of interest in the major procurements at the information meeting.
- **Selected vendors to conduct manufacturing studies as part of the conceptual design.** As part of conceptual design, the Project placed fixed-price contracts with several suppliers for manufacturing studies of the vacuum vessel and modular coils. As deliverables the suppliers provided recommended manufacturing processes, assessments of the feasibility and technical risks, recommended manufacturing development activities to mitigate those risks, estimates of the expected cost and schedule, and suggestions for alternate approaches.
- **Select one or more vendors to carry out the manufacturing development required for the design and fabrication of the vacuum vessel and modular coil forms.** The project design activities, including the industrial manufacturing studies, will identify the manufacturing development

required for the vacuum vessel and modular coil winding forms. Cost reimbursable contracts will be placed to carry out this R&D.

- **Select one or more suppliers for the full-scale manufacturing development prototype.** Cost reimbursable contracts will be utilized to construct full scale manufacturing development prototypes of a sector of the vacuum vessel and individual modular coils. These prototypes will confirm the fabrication process and provide cost and schedule information that will provide adequate control of the risk associated with the full fabrication contracts. The prototype fabrication will also provide input to fabrication vendor selection.
- **Select one or more suppliers for the production units.** Contract(s) for the production units would be fixed-price. The contract for the vacuum vessel and modular coil winding form production units would be open to bidding by all suppliers. The fabrication of the TF and PF coils will also be through fixed price contracts. The PFC's, cryostat, and machine structure are not expected to offer significant challenges. The plan is to procure each of these under fixed price contracts.

Since the majority of the other systems will primarily be upgrades and/or modifications to existing PPPL systems and structures, it is anticipated that simple build-to-print of fixed price procurements based on firm specifications are feasible.

### **13.0 DATA MANAGEMENT SYSTEM**

A system for controlling documents and drawings, adapted from existing PPPL document and drawing control systems using hard copy and electronic media, will be developed to ensure the organized and consistent treatment and format of NCSX documents including procedures, plans, memos, drawings, calculations, requirement documents, design documents, and procurement documents. This system will utilize web-based file servers for rapid review, authorization, updating, and retrieval of documents and drawings. Project documents can presently be retrieved from the NCSX web page located at <http://www.pppl.gov/ncsx>. The NCSX project has developed a separate Document and Records Plan (NCSX-PLAN-DOC) that identifies documents to be controlled on the project, including the document's purpose, approval level, format, naming convention, and records retention requirements. The Data Management Plan (NCSX-PLAN-DMP) describes the processes to be used for document and drawing control. Processes for effecting changes to controlled documents are described in the Configuration Management Plan (NCSX-PLAN-CMP). All participants are encouraged to use the project standards for documents of either the MAC or PC versions of Microsoft Word, Microsoft Excel, or Microsoft PowerPoint.

### **14.0 SYSTEMS ENGINEERING AND TECHNICAL MANAGEMENT**

#### **14.1 Systems Engineering**

Project Engineering has responsibility for implementing a systems engineering program on NCSX. The systems engineering program includes the development and allocation of requirements; system design and verification; risk management; value engineering; configuration management; interface management; data management; and technical reviews.

The systems engineering program is described in the Systems Engineering Management Plan (NCSX-PLAN-SEMP).

### **14.2 Quality Assurance**

The NCSX Project QA Plan (NCSX-PLAN-QAP) will demonstrate how the existing PPPL and ORNL-FED Quality Assurance Plans and implementing policies and procedures, in conjunction with additional NCSX specific plans, policies, and procedures will satisfy the requirements of the DOE Order on Quality Assurance, 414.1A, and provide an appropriate level of quality on the project.

### **14.3 NEPA Documentation And Safety Assessment**

Input to the NEPA Documentation, the Environmental Evaluation Notification Form (EENF) and the Preliminary Hazards Analysis (PHA) was submitted to DOE and it was determined by DOE that an Environmental Assessment (EA), similar to that done for NSTX, is the appropriate NEPA documentation for NCSX. The EA will be prepared for DOE-PAO review shortly after the CDR and a Finding of No Significant Impact (FONSI) is anticipated. All NEPA documentation will be completed prior to CD-2 approval. The Safety Assessment Document (SAD) will be prepared and approved by PPPL prior to the start of operations.

## **15.0 INTEGRATED SAFETY MANAGEMENT PLAN**

PPPL follows the institutional Integrated Safety Management Plan (ISM) that has been approved by DOE. The NCSX Project intends to follow that ISM and to adopt this plan as its own for the conduct NCSX work performed at PPPL. ORNL and subcontractors/vendors are responsible for safety at their respective sites.

The Integrated Safety Management (ISM) at PPPL is comprised of:

- The governing policy that safety be integrated into work management and work practices at all levels.
- The distinct policies, programs, procedures, and cultural beliefs that PPPL has developed as the structure that PPPL workers utilize in fulfilling PPPL's environmental, safety, and health responsibilities.

The NCSX project will incorporate ISM into its management approach as follows:

- By accepting responsibility for safety as a line management responsibility. The NCSX Project Manager is responsible for safe execution of the project.
- By following PPPL procedures for work planning (e.g., ENG-032, etc.), where applicable. These procedures incorporate the ISM core functions of folding safety into the work planning, establishing appropriate controls, operating within established parameters, feedback. The “core functions” of ISM include the following 5 step process:
  - Defining the scope of work;
  - Analyzing the hazard;
  - Developing and implement hazard controls;
  - Performing the work within these controls; and
  - Providing feedback and continuous improvement to this process.

Where project-specific procedures must be developed, ISM principles will be incorporated into them.

## **16.0 REVISIONS TO THE PROJECT EXECUTION PLAN**

This plan, when adopted and approved following completion of the CDR, will remain in effect until the completion of the NCSX fabrication project. An annual review of the NCSX Project Execution Plan will be conducted, jointly by the PPPL Advanced Projects Department Head, the NCSX Project Manager, and the NCSX Engineering Manager to determine possible recommendations for update and/or revision. Revision and/or changes to this document will require approval of all the original signers of this document or their successors.

# **NCSX Scope**

## **Annex I**

### **NCSX SCOPE DEFINITION**

## NCSX Scope

WBS		NCSX Scope at First Plasma (Notes 1 & 2)
<b>1</b>	<b>Stellarator Core Systems</b>	
	11 In-Vessel Components	Limiters for initial phases through Ohmic operation. Designed to accommodate first wall upgrade and internal trim coils
	12 Vacuum Vessel	Complete
	13 Conventional Coils	Complete
	14 PF Coils	Complete
	15 Structure	Complete
	16 Cryostat	Complete
	17 Coil Services	Complete
	18 Field Period Assembly	Complete
	19 Stellarator Core Integration	Complete
<b>2</b>	<b>Auxiliary Systems</b>	
	21 Plasma Facing Components	
	211 Gas Fueling Systems	Complete
	212 Pellet Injector Systems	Designed to Accommodate
	22 Vacuum Pumping Systems	Complete
	23 Wall Conditioning Systems	Glow Discharge Cleaning
	24 RF Heating Systems	Designed to Accommodate
	25 Neutral Beams	2 Beamlines Installed and Vacuum Tested
<b>3</b>	<b>Diagnostic Systems</b>	As needed to support the initial operations and electron beam mapping phases
<b>4</b>	<b>Power Systems</b>	System for Initial Ohmic Scenario
<b>5</b>	<b>Central I&amp;C and Data Acquisition</b>	As needed to support the initial operations and electron beam mapping phases
<b>6</b>	<b>Facility Systems</b>	
	61 Water Cooling Systems	Complete
	62 Cryogenics Systems (LN2 & He)	Complete
	63 Utility Systems	Complete
	64 Helium Bakeout System	150 C VV Bakeout
	65 Facility Systems Integration	Complete
<b>7</b>	<b>NCSX Test Cell and Machine Assembly</b>	Complete
<b>8</b>	<b>Project Oversight &amp; Support</b>	Complete

**Notes:**

- (1) Costs included in the MIE Project Scope
- (2) “Complete”: Full Capability Available at First Plasma
- “Designed to Accommodate”: Design Accommodates as a Future Upgrade
- Other Categories: Self-explanatory

**ANNEX II**  
**NCSX Contingency Guidelines**

**Annex II**

**NCSX Contingency Guideline**

# NCSX Contingency Guidelines

## Cost Contingency Overview

Contingency is the amount of additional money, above and beyond the base cost, that is required to ensure the project's success from a cost perspective. Section 11.0 of the Project Execution Plan (PEP) addresses contingency as part of the overall Risk Management approach utilized on the NCSX Project. The following guidelines provide a standardized basis for arriving at the appropriate contingency value. This approach is patterned after that used on the recent fusion projects and has been accepted by DOE.

## Contingency Estimating Procedure

The contingency estimate is developed by assessing risk and weighting factors in three areas; technical, schedule, and cost. Although the suggested procedure for determining the percentage of contingency is outlined below, each WBS Manager has the option to modify it as necessary to reach what he believes to be a more appropriate level of contingency for his subsystem. The following procedure should be utilized as a starting point in determining your contingency:

- Compare the conceptual state of the subsystem with the descriptions contained in **Table 2-1**. There are three factors to consider:
  - A Technical Risk Factor is assigned based on the current state and level of the design;
  - A Schedule Risk Factor is identified based on that subsystem's criticality to the overall schedule;
  - A Cost Risk Factor is assigned based on the overall estimating methodology used to arrive at the cost estimate for that subsystem.
- Compare the potential risk within a subsystem with **Table 2-2** to determine the appropriate weighting factor. A Technical Weight Factor is assigned based on the overall level of engineering and manufacturing difficulty for the subsystem. Often times it is not known if a certain design will be feasible, but is simple to manufacture. Conversely, an item/subsystem may be engineered quite easily, but has never been built. Some items/subsystems may even be pushing the state-of-the-art with uncertainty in the ability to produce the design. Depending on the scenario between engineering and manufacturing, different Technical Weighting Factors may be applied.

A **standardized** Schedule Weighting Factor of 1% has been assigned except case of especially high schedule risk .

Cost Weighting Factors are assigned based on whether that subsystem is primarily composed of assembly items, therefore having only possible labor rate impacts, or if material costs are also included meaning raw material prices, vendor estimates, and labor rates may affect the estimate, thus requiring a larger Cost Weighting Factor.

- Once the Risk Factor and Weighting Factor is determined for each of the three areas (technical, schedule, and cost), multiply the individual risk factors by the appropriate weighting factors and then sum to determine the contingency percentage for each area.

Example: If the technical risk factor is 4 and the technical weighting factor is 4%, the total technical contingency component would be  $4 \times 4\% = 16\%$ . If the schedule risk factor is 4 and the schedule weighting factor is 1%

## ANNEX II NCSX Contingency Guidelines

(Standardized), the total schedule contingency component would be  $4 \times 1\% = 4\%$ . If the cost risk factor is 3 and the cost weighting factor is 2%, then the total cost contingency component would be  $3 \times 2\% = 6\%$ . The total calculated contingency would thus be  $16\% + 4\% + 6\% = 26\%$ .

- Sum the contingency percentages for each area to arrive at a composite contingency percentage. The dollar amount of contingency will be determined by the NCSX Project Costing Team at PPPL by multiplying the base estimate (MIE + OPEX) by the calculated composite contingency percentage.

ANNEX II  
**NCSX Contingency Guidelines**

**Table 2-1**  
**Technical, Schedule, & Cost Risk Factors**

<b>Risk Factor</b>	<i>Technical</i>	<i>Schedule</i>	<i>Cost</i>
<b>1</b>	Existing Design and Off the Shelf H/W	<i>Not Used</i>	Off the Shelf or Catalog Item
<b>2</b>	Minor Modifications to an Existing design	No Schedule Impact on Any Other Subsystem	Vendor Quote from Established Drawings
<b>3</b>	Extensive Modification to an Existing Design	<i>Not Used</i>	Vendor Quote with Some Sketches
<b>4</b>	New Design, but Nothing Exotic	Delays Completion of Non-Critical Path Subsystem Activity	In-House Estimate Based on Previous Similar Experience
<b>6</b>	New Design, Different from Established Design or Existing Technology	<i>Not Used</i>	In-House Estimate with Minimal Experience, but Related to Existing Capabilities
<b>8</b>	New Design that Requires Some manufacturing Development but Does Not Advance the State-of-the Art	Delays Completion of Critical Subsystem Activity	In-House Estimate with Minimal Experience and In-House Capabilities
<b>10</b>	New Design Development of New Technology which Advances the State-of-the Art	<i>Not Used</i>	Top-down Estimate Based on Experience from Analogous Programs
<b>15</b>	New Design, Way Beyond the Current State-of-the-Art	<i>Not Used</i>	Engineering Judgment

ANNEX II  
**NCSX Contingency Guidelines**

**Table 2-2  
Technical, Schedule & Cost Weighting Factors**

<b>Area</b>	<b>Condition</b>	<b>Risk %</b>
<b>Technical</b>	Design OR Manufacturing Uncertainties	2%
	Design AND Manufacturing Uncertainties	4%
<b>Schedule</b>	Same for All Cases	1%
<b>Cost</b>	Material Cost OR Labor Rate Uncertainties	1%
	Material Cost AND Labor Rate Uncertainties	2%

**ANNEX II**  
**NCSX Contingency Guidelines**

**Contingency Specification Rationale Worksheet**

<b>WBS Level 4 Identifier:</b>		<b>Title:</b>		
<b>Originator:</b>		<b>Date:</b>		
	<b>Technical</b>	<b>Schedule</b>	<b>Cost</b>	<b>Total</b>
<b>Risk Factor (Table 2-1):</b>				
<b>Weighting Factor (Table 2-2):</b>				
<b>Percent</b>				
<b>Recommended Contingency Allowance (%):</b>				
<b>Rationale for Selection of Contingency Allowance:</b>				