

NCSX Fueling and Vacuum Pumping Systems

W. Blanchard WBS 21 and 22 Manager



SC Project Review of NCSX, April 8-10, 2008





Requirements


• Minimum effective pumping speed of 1300 l/s

Interfaces

 Design consists of one pumping duct off of one NB transition piece and a vertical 24" duct

Design Features

- Two legacy 1500 l/s TMPs
- System monitored, controlled and interlocked using a PLC
- Differentially pumped RGA









act Stellarator Experiment		Hours										
Task ID			M&S EMEM	EMSM	EMSB	EMTB	EAEM	EASB	EEEM	EESM	EESB	EETB
Title I and II Design												
Preliminary Design / Manag	ement / Admin											
	Engr Work Planning & De	sign	180									
	Design Hardware				80							
	Design PLC Controls								336			
	Testing Equipment				88							
	Drafting Support (Electrica	al)					160					
	Drafting Support (Mechan	ical)					20					
-inal Design / Management												
	Engr Work Planning & De	sign	220									
	Mechanical Design				88							
	Design PLC Controls								336			
	Electrical Design								64			
	Electrical Design/Drafting							272				
	Drafting Support (Mechan							60				
Subtotal Title		,	400	0	256	0	180	332	736	0	0	0
Fitle III												
	Engr Work Planning & De		120									
	Maint/Repair Mech Pump				80							
	Repair/Cal. Instrumentation	on			80							
	Electrical Installation					668						
	Fabricate/Install Hardware				120	520						
	Fabricate/Install PLC Con								352			
	Integrated System Testing		40						80			
	Materials and Supplies	\$ 118,00	0									
Subtotal	Title III	\$ 118,00	0 160	0	280	1188	0	0	432	0	0	0

Cost Estimate

- ***** Based on NSTX costs for system which is similar to the proposed NCSX design
- * Input from engineers and personnel familiar with various parts of the project







Activity D	MLE Activity -STONE Description LEVEL	Duration SHI (work days	FTS Forecast Start	Forecast Finish	Total Float	Cost to Complete	FY08	FY09	FY10	FY11	FY12
	uum Pumping Systems										
Job: 2201 - Va	acuum Pumping Systems-BLANC	CHARD									
220-101	Preliminary Design	83	01OCT08*	05FEB09	361	126,871.80		em//em= ee//em=3	180; em//sb=168; ea//sl 36;	ə=180	
220-105	PDR VPS	1	06FEB09	06FEB09	361	0.00					
220-109	Final Design	80	09FEB09	01JUN09	361	147,786.60			//em=368; ea//sb=332; v//em=220; em//sb=88;	e//em=32	
220-113	FDR VPS	1	02JUN09	02JUN09	361	0.00					
220-117	Procure PLC, Values, Hardware	87	01OCT09*	12FEB10	277	157,766.00			41=118k ;		
220-133	Fabrication and Assemble	154	01SEP10*	15APR11	50	205,043.31		em//tb=1188; e	n//sb=280;ee//em=352		
220-137	Test VPS Hardware	3	05JUL11	07JUL11	1	21,609.20			em//e	n=40; ee//em=80	
220-116	Title III	463	03JUN09	13APR11	893	20,285.49				EM//EM	=120hr ;

<u>Project Schedule</u> •Design in FY09, procurements in FY10 and fabrication/installation in FY11







ncertainty	of the Es	<u>timate</u>			Uncertainty								
		<u>High</u>	<u>Medium</u>	Low	Range (%)					Comm	ents/Othe	r Conside	rations
Design M	aturity			X		There have been no design reviews therefore the design is not fixed.							1.
					-15%/+25%								
Design C	omplexity			X		Anticipated to only require standard components							
Other Co	mments:												

Risk Assessment: Low

Risk:

* Equipment or component failure

Mitigation:

* All components outside of coils and cryostat and easily accessible

* Standard equipment and hardware

* Replacement parts for major components in-house







Requirements


• Three gas injection systems with each injector having a maximum flow rate >50 T-l/s

Interfaces

• Injectors located at the three upper P12 port covers


Design Features

- Includes gas delivery manifold, pumpout system and gauging
- System monitored, controlled and interlocked using a PLC
- Pulse valve controlled from central computing









Cost Estimate

* Based on NSTX costs for system which is similar to the proposed NCSX design

* Input from engineers and personnel familiar with various parts of the project








21 - Fueling Sy	stems			I			
Job: 2101 - Fu	eling Systems-BLANCHARD						
211-101	Preliminary Design	42	03MAR09*	29APR09	318	40,631.36	em//em=48;em//sb=96
			USWARUS				eal/sb=24; eel/em=112
211-105	PDR Fueling Systems	0		29APR09	318	0.00	
211-10 9	Final Design	42	30APR09	29JUN09	318	120,756.40	en//em=88; ea//sb=212 ee//em=448; em//sb=48
211-113	FDR Fueling Systems	0		29JUN09	318	0.00	
211-117	Title III	431	30JUN09	25MAR11	906	6,764.55	EM//EM =40hr ;
211-121	Procure Material and Supplies	65	01OCT09*	13JAN10	253	50,806.00	1 41=38\$k;
211-125	Fabricate and Assemble	115	01OCT10*	22MAR11	70	97,654.80	em//sb=120; em//tb=526 em//em=40; ee//em=192
211-126	Test	5	23MAR11	29MAR11	70	21,609.20] em//em=40; ee//em=80
		RB08	}	NCSX Projec		Sheet 48 of 73	

<u>Project Schedule</u> Design in FY09, procurements in FY10 and fabrication/installation in FY11







Risk Assessment: Low

Risk:

* Equipment or component failure

Mitigation:

* All components outside of coils and cryostat and easily replaceable

* Standard equipment and hardware



