

NCSX Vacuum Pumping Systems

W. Blanchard WBS 22 Manager



SC Project Review of NCSX, April 8-10, 2008





Requirements

• Minimum effective pumping speed of 1300 l/s

Interfaces

 Design consists of one pumping duct off of one NB transition piece and a vertical 24" duct

Design Features

- Two legacy 1500 l/s TMPs
- System monitored, controlled and interlocked using a PLC
- Differentially pumped RGA









pact Stellarator Experiment		\$	Hours										
Task	M&S	EMEM	EMSM	EMSB	EMTB	EAEM	EASB	EEM	EESM	EESB	EETB		
Title I and II Design													
Preliminary Design / Manage													
Engr Work Planning & Des		sign	180										
	Design Hardware				80								
	Design PLC Controls								336				
	Testing Equipment				88								
	Drafting Support (Electrica	al)					160						
	Drafting Support (Mechani	cal)					20						
Final Design / Management	/ Admin												
	Engr Work Planning & De	sign	220										
	Mechanical Design				88								
	Design PLC Controls								336				
	Electrical Design								64				
	Electrical Design/Drafting							272					
	Drafting Support (Mechani						60						
Subtotal Title	I & II Design		400	0	256	0	180	332	736	0	0	0	
Title III													
	Engr Work Planning & De	sign	120										
	Maint/Repair Mech Pumps				80								
	Repair/Cal. Instrumentatio			80									
	Electrical Installation					668							
	Fabricate/Install Hardware			120	520								
	Fabricate/Install PLC Con							352					
	Integrated System Testing	40						80					
	Materials and Supplies	\$ 118,000											
Subtotal	\$ 118,000	160	0	280	1188	0	0	432	0	0	0		

Cost Estimate

- ***** Based on NSTX costs for system which is similar to the proposed NCSX design
- * Input from engineers and personnel familiar with various parts of the project







	Activity	MILE	Activity	Duration	SHIFTS	Forecast	Forecast	Total	Cost to					
	D	-STONE	Description	(work		Start	Finish	Float	Complete	FY08	FY09	FY10	FY11	FY12
		LEVEL		days										
2	2 - Torus Vac	cuum P	umping Systems											
,	lob: 2201 - Va	acuum	Pumping Systems-BLANCHARD											
	220-101		Preliminary Design	83		01OCT08*	05FEB09	361	126,871.80		em//em=1 ee//em=33	80; em//sb=168; ea//sb 36;	=180	
	220-105		PDR VPS	1		06FEB09	06FEB09	361	0.00					
	220-109		Final Design	80		09FEB09	01JUN09	361	147,786.60		ee/,	'em=368; ea//sb=332; '/em=220; em//sb=88:e	e//em=32	
	220-113		FDR VPS	1		02JUN09	02JUN09	361	0.00					
	220-117		Procure PLC, Values, Hardware	87		01OCT09*	12FEB10	277	157,766.00			41=118k ;		
	220-133		Fabrication and Assemble	154		01SEP10*	15APR11	50	205,043.31		em//tb=1188; en	v//sb=280;ee//em=352		
	220-137		Test VPS Hardware	3		05JUL11	07JUL11	1	21,609.20			em//en	=40; ee//em=80	
	220-116		Title III	463		03JUN09	13APR11	893	20,285.49				EM//EM	=120hr ;
-	M	n:	-8											

<u>Project Schedule</u> •Design in FY09, procurements in FY10 and fabrication/installation in FY11







Un	certainty	of the Es	stimate											
						<u>Uncertainty</u>								
			<u>High</u>	<u>Medium</u>	Low	<u>Range (%)</u>					<u>Comm</u>	nents/Othe	r Conside	rations
	Design Maturity			Х		There have been no design reviews therefore the design is not fixed.							l.	
						-15%/+25%								
	Design Complexity			X		Anticipated to only require standard components								
	Other Co	mments:												

Risk Assessment: Low

Risk:

* Equipment or component failure

Mitigation:

* All components outside of coils and cryostat and easily accessible

* Standard equipment and hardware

* Replacement parts for major components in-house



