

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
cc 9450 - NCSX Fabrication (MIE)																																													
1 - Stellarator Core Systems																																													
12 - Vacuum Vessel Systems																																													
Job: 1203 - Vacuum Vessel Final Dsn-GORANSON																																													
Final Design Tasks																																													
1203-900	WBS 12 FDR w/o insul/htrs**		0	05MAY05*	401		0.00	0.00																																					
125-011	Final design WBS 125 local I&C	01MAR05A	65*	31MAY05	342	10	775.00	7,750.00																																					
124-011.2	Analysis of Lateral supports	01FEB05A	85*	31MAY05	342	90	5,580.00	6,200.00																																					
120-100	Magnetic Diag Interface/Install dwgs	01FEB05A	85*	31MAY05	342	25	4,650.00	18,600.00																																					
122-011	Final design WBS 122 Thermal insulation	01JUN04A	261*	15JUN05	331	51	23,353.23	45,790.66																																					
122-012	Heater Tape Design	02MAY05	32	15JUN05	331		0.00	47,356.00																																					
1203-241	Check FMECA Analyses	02MAY05	4	05MAY05	359		0.00	0.00																																					
124-011.3	check support analysis	24MAY05	5	31MAY05	342		0.00	4,960.00																																					
1203-901	**WBS 12 FINAL FDR **		0	01JUL05*	319		0.00	0.00																																					
1203-271	Develop/Confirm & Installation Process	02MAY05*	63*	29JUL05	1,060	10	3,100.00	31,000.00																																					
Job:1204-VV Sys Procurements (non VVSA)-GORANSON																																													
124-030	SPEA VV Supports WBS 124	06MAY05	43	07JUL05	483		0.00	0.00																																					
124-036.9	Award VV Supports WBS 124		0	07JUL05	527		0.00	0.00																																					
124-037	VV Supports Procurement WBS 124	08JUL05	60	29SEP05	527		0.00	30,872.10																																					
124-041	VV Supports Fab/assy WBS 124	19MAR07	20	13APR07	164		0.00	722.64																																					
124-031	Title III engr WBS 124	06MAY05	165	05JAN06	483		0.00	9,939.07																																					
122-030	SPEA VV Thermal Insulation WBS 122	05JUL05	43	01SEP05	319		0.00	0.00																																					
122-036.9	Award VV Insulation WBS 122		0	01SEP05	393		0.00	0.00																																					
122-037	VV Insulation Procurement WBS 122	02SEP05	89	16JAN06	393		0.00	121,015.99																																					
122-031	Title III engr WBS 122	05JUL05*	177	20MAR06	319		0.00	24,106.26																																					
123-030	SPEA VV Heating & Cooling WBS 123	31MAY05*	43	29JUL05	385		0.00	0.00																																					
123-036.9	Award VV Heating/Cooling Distribution WBS 123		0	29JUL05	412		0.00	0.00																																					
123-037	VV Heating/Cooling Distr Procurement WBS 123	01AUG05	65	28OCT05	412		0.00	330,864.55																																					
123-041	VV Heating/Cooling Fab/Assy WBS 123	31OCT05	65	08FEB06	412		0.00	15,447.46																																					
123-031	Title III engr WBS 123	31MAY05	135	08DEC05	385		0.00	9,006.33																																					
125-015	Title III design Local I&C WBS 125	05JUL05	61	27SEP05	435		0.00	2,790.00																																					
125-037	Procurement Local I&C WBS 125	05JUL05	60	26SEP05	436		0.00	3,074.40																																					
Job: 1206 - VV Field Weld Joint R&D-DUDEK																																													
Vessel Weld Joint R&D																																													
1202-848	Bid,eval,award full size test sample *ECP6*	29APR04A	277*	01JUN05	625	LOE	1,471.05	1,604.20																																					
1202-851	vendor fab & deliver full size sample *ECP6*	02JUN05	120	16NOV05	625		0.00	38,632.55																																					
1202-854	Instrument sample *ECP6*	17NOV05	11	01DEC05	625		0.00	6,441.90																																					
1202-857	Perform welds on sample *ECP6*	02DEC05	5	08DEC05	625		0.00	9,417.60																																					
1202-860	Measure Results *ECP6*	09DEC05	6	16DEC05	625		0.00	4,315.68																																					

Run Date 31MAY05 15:44

- PMB Schedule
- x ECP-30 Baseline
- Progress Bar
- Critical Activity

0504

NCSX
STATUS THROUGH APRIL 30
AGAINST ECP-30

Sheet 1 of 41

Actual Completions Suppressed

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
1202-863	Report Results *ECP6*	19DEC05	5	23DEC05	625		0.00	4,315.68		■ dudek=24																																			
Job: 1250 - Vacuum Vessel Fabrication-VIOLA																																													
Start Up/Engineering																																													
VVSA-001	Process Order	24SEP04A	166*	20MAY05	1,129	81	0.00	0.00																																					
VVSA-021	Sect 5.1.2 Fiducials	29NOV04A	242*	04NOV05	1,009	98	0.00	0.00																																					
VVSA-031	Sect 5.1.3 Proc Outline & Asc Procedures	24SEP04A	152*	02MAY05	1,143	95	115,589.47	121,673.13		41=\$95k																																			
Dies & Gages																																													
VVSA-071	Deburr	01FEB05A	64			85	0.00	0.00																																					
VVSA-081	Inspection	01FEB05A	65*	02MAY05	430	75	255,480.00	340,640.00		48=\$239k 48=amendment for dies=\$101.644																																			
VVSA-091	Development Panels (9 panels)	31MAR05A	31*	12MAY05	422	30	0.00	0.00																																					
121-115	S005243 #4-Dies Manufactured		0	12MAY05	1,135		0.00	0.00		Contract Milestone Payment \$464 (ref only)																																			
Fixture (2) 60 degree																																													
VVA-152	Inspection Second		0	06MAY05*	1,139		0.00	0.00																																					
VVSA-121	Fab & Machine	14MAR05A	36*	02MAY05	603	55	0.00	0.00																																					
VVSA-131	Assemble	28MAR05A	26*	02MAY05	1,138	10	0.00	0.00																																					
VVSA-141	Deburr	02MAY05*	6*	09MAY05	1,138	2	0.00	0.00																																					
VVSA-151	Inspection First	03MAY05*	9*	13MAY05	603	1	0.00	0.00																																					
Fixture (3) 120 degree																																													
VVSA-161	Engineering	02MAY05*	5*	06MAY05	1,081	30	0.00	0.00																																					
VVSA-171	Procure Materials	02MAY05*	10*	13MAY05	1,081		0.00	220,000.00		48=\$220k																																			
121-110	S005243 #3-Fixture material procured		0	13MAY05	1,134		0.00	0.00		Contract Milestone Payment \$220 (ref only)																																			
VVSA-181	Fab & Machine	02MAY05*	39*	23JUN05	1,081		0.00	0.00																																					
VVSA-191	Assemble	04MAY05*	59*	25JUL05	1,079		0.00	0.00																																					
VVSA-201	Deburr	12MAY05*	63*	08AUG05	1,073		0.00	0.00																																					
VVSA-211	Inspection -	04JUL05*	9*	14JUL05	593		0.00	0.00																																					
Panels & Ports																																													
VVSA-221	Procure Vessel Material	29OCT04A	127*	02MAY05	415	90	424,341.00	471,490.00		41=\$290k 48= \$100k amendment																																			
121-105	S005243 #2-Vessel material procured		0	02MAY05*	1,143		0.00	0.00		Contract Milestone Payment \$290 (ref only)																																			
VVSA-231	Production Panels Period #1	22APR05A	22*	23MAY05	415	5	13,000.00	260,000.00		48=\$260k																																			
121-120	S005243 #5-1/3 of Vessel plates formed		0	23MAY05*	1,128		0.00	0.00		Contract Milestone Payment \$260 (ref only)																																			
VVSA-241	Production Panels Period #2	03MAY05*	39*	24JUN05	479		0.00	240,000.00		48=\$240k																																			
121-125	S005243 #6-Second 1/3 of vsl plates formed		0	24JUN05*	1,104		0.00	0.00		Contract Milestone Payment \$200 (ref only)																																			
VVSA-251	Production Panels Period #3	17MAY05*	36*	05JUL05	566		0.00	240,000.00		48=\$240k																																			
121-130	S005243 #7-Last 1/3 of vsl plates formed		0	05JUL05*	1,097		0.00	0.00		Contract Milestone Payment \$200 (ref only)																																			
VVSA-261	Port Ext, Misc HW Period #1	23MAR05A	80*	12JUL05	437	10	0.00	0.00																																					
VVSA-271	Port Ext, Misc HW Period #2	23MAR05A	105*	16AUG05	506	10	0.00	0.00																																					
VVSA-281	Port Ext, Misc HW Period #3	23MAR05A	125*	13SEP05	583	10	0.00	0.00																																					
VVSA-291	Spacer & port Ext	03JUN05*	77*	19SEP05	632		0.00	0.00																																					
First 120 deg segment																																													
VVSA-301	1st 60 deg segment	10MAY05*	25*	13JUN05	410		0.00	0.00																																					

Run Date 31MAY05 15:44



0504

NCSX
STATUS THROUGH APRIL 30
AGAINST ECP-30

Sheet 2 of 41

Actual Completions Suppressed

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07												
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Ship Tooling																																														
VVSA-601	Pack Tooling for PPPL	25JAN06	5	31JAN06	943		0.00	0.00																																						
VVSA-611	PPPL Receive Tooling	01FEB06	4	06FEB06	943		0.00	486,000.00																																						
121-165	S005243 #14-Delively of tooling,dies,fixtures		0	06FEB06*	943		0.00	0.00																																						
121-034	VVSA Title III engr	01MAR05A	440*	22NOV06	727	LOE	7,358.12	73,581.15		Goranson 15%=448hrshrs																																				
121-035	VVSA Contract oversight FY05 & FY06	01MAR05A	231*	31JAN06	936	LOE	49,211.10	259,005.79		Viola 85%=1304hrs 35=\$24k																																				
121-035.1	ORNL fesign support during MTM Contract	01MAR05A	231*	31JAN06	936	LOE	6,068.04	31,937.06		ORNL Jones=200 hrs etc only																																				
121-036	Ship vac equip from PPPL to MTM for vac testing	08JUL05*	15	28JUL05	441		0.00	2,562.00		m&s=\$2k																																				
121-037	Purchase seals and ship to MTM	25APR05A	70*	02AUG05	438		2,480.00	33,680.00		ORNL m&s=\$31.2 k; omlem=16hrs																																				
121-038	assist MTM testing of VVSA	07OCT05	54*	23DEC05	526		0.00	0.00		provost=160hrs etc only																																				
13 - Conventional Coils																																														
Job: 1301 - TF Design-KALISH																																														
Final Design																																														
1301FD-01	TF Detailed Drawings	01MAR05A	62*	25MAY05	409	90	17,847.00	19,830.00		RUSHINSKI =120																																				
1301FD-02	Develop Subassembly Process	01MAR05A	57*	18MAY05	413	50	0.00	0.00																																						
1301FD-04	Final Drawing Check	01MAR05A	57*	18MAY05	414	80	5,288.00	6,610.00		RUSHINSKI =40																																				
1301FD-05	Anaylsis Check	01MAR05A	59*	20MAY05	411	20	5,288.00	26,440.00		Dahlgren=160																																				
1301FD-06	Complete ICDs	01MAR05A	59*	20MAY05	411	50	0.00	0.00																																						
1301FD-08	Resolove PDR Chits	01MAR05A	66*	01JUN05	404	90	0.00	0.00																																						
1301FD-17	Resolve Tolerance Issues	01MAR05A	66*	01JUN05	1,101	75	4,957.50	6,610.00		RUSHINSKI =40																																				
1301FD-21	Test 2nd Sample	01APR05A	3	04MAY05	422		0.00	21,162.00		m&s=2																																				
1301FD-22	Evaluate Results	01APR05A	26*	06MAY05	422	50	0.00	0.00																																						
1301FD-50	Engineering	02APR05A	43*	02JUN05	404		23,052.38	49,575.00		KALISH=300																																				
1301R-37	Prepare Coil Spec	01MAR05A	50*	09MAY05	450	25	0.00	0.00																																						
1301FD-03	Layout Subassembly Fixture	25MAY05	5	01JUN05	1,101		0.00	5,288.00		RUSHINSKI =32																																				
133-010	Design WBS 134 Conv Coil I&C	01MAR05A	62*	25MAY05	407	10	1,322.00	13,220.00		Kalish =80 ;																																				
1301FD-07	TF FDR Preparations	02MAY05	22*	01JUN05	405		0.00	0.00																																						
1301R-31	Review and Approve Coil Spec	10MAY05*	1*	10MAY05	450		0.00	0.00																																						
1301FD-70	TF Conductor FDR		0	10MAY05*	448		0.00	0.00																																						
1301FD-72	TF Conductor Procurement Package approved	11MAY05	5	17MAY05	448		0.00	0.00																																						
1301FD-74	Prepare & issue TF Conductor RFP	18MAY05	5	24MAY05	448		0.00	0.00																																						
1301FD-76	Evaluate bids and award TF conductor	25MAY05	20	22JUN05	448		0.00	0.00																																						
1301FD-77	Award TF conductor		0	22JUN05	448		0.00	0.00																																						
1301FD-78	TF Wedge Plate procurement package approved	03JUN05	5	09JUN05	499		0.00	0.00																																						
1301FD-80	Prepare and Issue TF Wedge Plate RFP	10JUN05	5	16JUN05	499		0.00	0.00																																						
1301FD-82	Evaluate and award TF Wedge Plate Fabrication	17JUN05	20	15JUL05	499		0.00	0.00																																						
1351-85C	Award TF Castings		0	15JUL05	502		0.00	0.00																																						
131-012	Comprehensive WBS 13 TF FDR		0	02JUN05*	402		0.00	0.00																																						
1301FD-84	TF Coil Fabrication & assy package approved	03JUN05	10	16JUN05	511		0.00	0.00																																						

Run Date 31MAY05 15:44

- PMB Schedule
- xECP-30 Baseline
- Progress Bar
- Critical Activity

0504

NCSX


Sheet 4 of 41

Actual Completions Suppressed

**STATUS THROUGH APRIL 30
AGAINST ECP-30**

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07												
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
Job: 1302 - PF and CS Design -KALISH																																														
1302-PF	PF& CS Support Preliminary Design	02OCT06*	50	12DEC06	175		0.00	87,148.48		kal,ish=220; rushinski=132; dahlgren=112																																				
141-012	PF & CS Sprt PDR		0	12DEC06	175		0.00	0.00		▼																																				
1302-CSS	PF & CS Support Final Design	13DEC06	75	04APR07	175		0.00	166,032.88		kalish=220; rushinski=468; dahlgren=196																																				
1301-137	PF & CS Support FDR		0	04APR07	175		0.00	0.00		▼																																				
Job: 1350 TF Coil Fab Preparation-CHRZANOWSKI																																														
1350-100	Design tooling & winding facility	01MAR05A	152*	30SEP05	1,015	20	24,256.80	121,284.00		designer =720 ; chrzanowski =288hr ;																																				
1350-500	Recondition turnng fixture	21MAR05A	88*	22JUL05	1,065	31*	10,429.08	33,232.20		EM/TB =360hr ; 41=05\$K ;																																				
1350-505	Winding Clamps	06JUN05*	84*	30SEP05	1,015		0.00	20,768.20		EM/TB =80hr ; EM/SM =80hr ; 41=05\$K ;																																				
1350-510	Taping Machine Conditioning	13JUN05*	69*	16SEP05	1,025		0.00	27,656.20		EM/TB =160hr ; EM/SM =80hr ; EE/TB =80hr ; 41=01\$K ;																																				
1350-515	Winding mandrel	06JUN05*	84*	30SEP05	1,015		0.00	30,930.60		EM/TB =160hr ; EM/SM =120hr ; 41=05\$K ;																																				
1350-520	Misc tools & equipt	06JUN05*	84*	30SEP05	1,015		0.00	3,843.00		41=03\$K ;																																				
1350-525	TF mold (2)	20JUN05*	96*	01NOV05	993		0.00	79,690.05		EM/TB =360hr ; EM/SM =360hr ; 41=10\$K ;																																				
1350-600	Build Cleanroom	28MAR05A	83*	22JUL05	1,015	50	18,914.98	37,829.96		EM/TB =220hr ; EM/SM =148hr ; 41=05\$K ;																																				
1350-605	Install winding table	25JUL05*	50*	30SEP05	1,015		0.00	24,655.80		EM/TB =144hr ; EM/SM =96hr ; 41=03\$K ;																																				
1350-610	Setup copper delivery system	05SEP05*	20	30SEP05	1,015		0.00	9,850.12		EM/TB =58hr ; EM/SM =38hr ; 41=01\$K ;																																				
1350-615	Install taping machine	05SEP05*	20*	30SEP05	1,015		0.00	9,850.12		EM/TB =58hr ; EM/SM =38hr ; 41=01\$K ;																																				
1350-620	Complete setup of facility		0	30SEP05	1,015		0.00	0.00		▼																																				
Job: 1351 - TF Coil Fabrication-KALISH																																														
TF Fabrication Oversight																																														
131-031	Title III engr (FDR through 1st coil test 75%)	03JUN05	189*	08MAR06	451		0.00	173,852.44		Kalish=991 75%																																				
131-032	Title III engr (completion of coils 10%)	01MAR06	320*	07JUN07	311		0.00	39,484.69		Kalish=212 10%																																				
131-033	Winding operations field oversight	02MAY05	526*	07JUN07	311		0.00	23,203.13		meighan=																																				
TF Materials & Supplies																																														
1351-529	Coil Supplies- Deliver Copper Conductor	23JUN05	60	15SEP05	450		0.00	113,868.09		m&s=\$88.89k (for 20 coils)																																				
1351-85D	Vendor Fab TF Castings	18JUL05	100	06DEC05	502		0.00	269,052.30		M&S=198k																																				
1351-525	Coil Supplies- Insulation	03JUN05	65	02SEP05	487		0.00	102,480.00		m&s=\$80k																																				
1351-527	Coil Supplies- Epoxy	10JAN06	349*	25MAY07	315		0.00	0.00		m&s=\$60k etc o																																				
1351-531	Coil Supplies- G-11 fillers	03JUN05	130	06DEC05	404		0.00	64,129.28		machinist=480; em/tb=80;m&s=\$4k																																				
1351-533	Coil Supplies- Lead Blocks	03JUN05	130	06DEC05	404		0.00	25,177.46		machinist=144;em/tb=40;m&s=\$4.68k																																				
1351-535	Coil Supplies- Safety & PPE equipt & supplies	03JUN05	88	05OCT05	446		0.00	10,302.00		m&s=\$8k																																				
1351-537	Coil Supplies- Misc supplies	03JUN05	88	05OCT05	446		0.00	10,302.00		m&s=\$8k																																				
1351-539	Coil Supplies- Primer	03JUN05	88	05OCT05	446		0.00	10,302.00		m&s=\$8k																																				
1351-541	VPI Supplies- Misc VPI supplies	08SEP05	88	19JAN06	404		0.00	11,526.00		m&s=\$8k																																				
1351-543	VPI Supplies- Disposable VPI HW	12AUG05	107	19JAN06	404		0.00	84,211.67		em/tb=432; m&s=\$35k																																				
TF Braze Qualification																																														
1351-512	Prepare braze samples	03JUN05	15	23JUN05	474		0.00	8,401.60		machinist=80																																				

Run Date 31MAY05 15:44

 PMB Schedule
 xECP-30 Baseline
 Progress Bar
 Critical Activity

0504

NCSX
STATUS THROUGH APRIL 30
AGAINST ECP-30

Sheet 5 of 41

Actual Completions Suppressed





Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05			FY06					FY07													
										F	M	A	F	M	A	M	J	J	A	S	O	N	D	F	M	A	M	J	J	A	S
1351-513	Develop braze techniques	24JUN05	15	15JUL05	474		0.00	4,471.20																							
1351-514	Braze conductor samples	18JUL05	15	05AUG05	474		0.00	4,471.20																							
1351-515	Test brazed samples	08AUG05	15	26AUG05	474		0.00	8,401.60																							
Conductor Prep																															
1351-547	Conductor Preparation	16SEP05	21	14OCT05	450		0.00	26,481.92																							
Coil Winding																															
1351-549	Wind Coil #1	07DEC05	18	09JAN06	404		0.00	24,727.84																							
1351-551	Wind Coil #2	09FEB06	10	22FEB06	404		0.00	12,029.76																							
1351-553	Wind Coil #3	06APR06*	10	19APR06	374		0.00	12,029.76																							
1351-555	Wind Coil #4	20APR06	10	03MAY06	374		0.00	12,029.76																							
1351-557	Wind Coil #5	02OCT06*	10	13OCT06	269		0.00	12,307.68																							
1351-559	Wind Coil #6	16OCT06	10	27OCT06	269		0.00	0.00																							
1351-561	Wind Coil #7	30OCT06	10	10NOV06	306		0.00	12,307.68																							
1351-563	Wind Coil #8	13NOV06	10	28NOV06	306		0.00	0.00																							
1351-565	Wind Coil #9	29NOV06	10	12DEC06	306		0.00	0.00																							
1351-567	Wind Coil #10	13DEC06	10	03JAN07	306		0.00	0.00																							
1351-569	Wind Coil #11	04JAN07	10	17JAN07	306		0.00	0.00																							
1351-571	Wind Coil #12	18JAN07	10	31JAN07	306		0.00	0.00																							
1351-573	Wind Coil #13	01FEB07	10	14FEB07	315		0.00	0.00																							
1351-575	Wind Coil #14	15FEB07	10	28FEB07	315		0.00	0.00																							
1351-577	Wind Coil #15	01MAR07	10	14MAR07	315		0.00	0.00																							
1351-579	Wind Coil #16	15MAR07	10	28MAR07	315		0.00	0.00																							
1351-581	Wind Coil #17	29MAR07	10	11APR07	315		0.00	0.00																							
1351-583	Wind Coil #18	12APR07	10	25APR07	315		0.00	0.00																							
Ground Wrap & Mold Application																															
1351-649	GW & Apply Mold Coil #1	10JAN06	8	19JAN06	404		0.00	13,366.40																							
1351-651	GW & Apply Mold Coil #2	23FEB06	6	02MAR06	414		0.00	6,683.20																							
1351-653	GW & Apply Mold Coil #3	20APR06	6	27APR06	382		0.00	6,683.20																							
1351-655	GW & Apply Mold Coil #4	04MAY06	6	11MAY06	378		0.00	6,683.20																							
1351-657	GW & Apply Mold Coil #5	16OCT06	6	23OCT06	273		0.00	6,837.60																							
1351-659	GW & Apply Mold Coil #6	30OCT06	6	06NOV06	269		0.00	0.00																							
1351-661	GW & Apply Mold Coil #7	13NOV06	6	20NOV06	318		0.00	0.00																							
1351-663	GW & Apply Mold Coil #8	29NOV06	6	06DEC06	314		0.00	0.00																							
1351-665	GW & Apply Mold Coil #9	13DEC06	6	20DEC06	314		0.00	0.00																							
1351-667	GW & Apply Mold Coil #10	04JAN07	6	11JAN07	310		0.00	0.00																							
1351-669	GW & Apply Mold Coil #11	18JAN07	6	25JAN07	310		0.00	0.00																							
1351-671	GW & Apply Mold Coil #12	01FEB07	6	08FEB07	306		0.00	0.00																							
1351-673	GW & Apply Mold Coil #13	15FEB07	6	22FEB07	327		0.00	0.00																							
1351-675	GW & Apply Mold Coil #14	01MAR07	6	08MAR07	323		0.00	0.00																							

Run Date 31MAY05 15:44		0504 NCSX Sheet 6 of 61 STATUS THROUGH APRIL 30 AGAINST ECP-30	Actual Completions Suppressed
-------------------------------	--	---	-------------------------------

© Primavera Systems, Inc.

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05					FY06					FY07																	
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1351-677	GW & Apply Mold Coil #15	15MAR07	6	22MAR07	323		0.00	0.00																													
1351-679	GW & Apply Mold Coil #16	29MAR07	6	05APR07	319		0.00	0.00																													
1351-681	GW & Apply Mold Coil #17	12APR07	6	19APR07	319		0.00	0.00																													
1351-683	GW & Apply Mold Coil #18	26APR07	6	03MAY07	315		0.00	0.00																													
VPI																																					
1351-751	VPI Coil #1	20JAN06	14	08FEB06	404		0.00	13,032.24																													
1351-752	VPI Coil #2	03MAR06	14	22MAR06	414		0.00	13,032.24																													
1351-755	VPI Coil #3 & #4	12MAY06	16	05JUN06	378		0.00	26,064.48																													
1351-759	VPI Coil #5 & #6	07NOV06	16	30NOV06	269		0.00	0.00																													
1351-763	VPI Coil #7 & #8	07DEC06	16	05JAN07	314		0.00	0.00																													
1351-767	VPI Coil #9 & #10	12JAN07	16	02FEB07	310		0.00	0.00																													
1351-771	VPI Coil #11 & #12	09FEB07	16	02MAR07	306		0.00	0.00																													
1351-775	VPI Coil #13 & #14	09MAR07	16	30MAR07	323		0.00	0.00																													
1351-779	VPI Coil #15 & #16	06APR07	16	27APR07	319		0.00	0.00																													
1351-783	VPI Coil #17 & #18	04MAY07	16	25MAY07	315		0.00	0.00																													
Electrical Test (warm before casting instl)																																					
1351-848	Prep & setup for warm test	12JAN06	20	08FEB06	454		0.00	9,417.60																													
1351-849	Warm Test Coil #1	09FEB06	2	10FEB06	454		0.00	1,336.64																													
1351-851	Warm Test Coil #2	23MAR06	2	24MAR06	436		0.00	1,336.64																													
1351-853	Warm Test Coil #3	06JUN06	2	07JUN06	387		0.00	1,336.64																													
1351-855	Warm Test Coil #4	08JUN06	2	09JUN06	389		0.00	1,336.64																													
1351-857	Warm Test Coil #5	01DEC06	2	04DEC06	269		0.00	1,367.52																													
1351-859	Warm Test Coil #6	05DEC06	2	06DEC06	270		0.00	1,367.52																													
1351-861	Warm Test Coil #7	08JAN07	2	09JAN07	332		0.00	1,367.52																													
1351-863	Warm Test Coil #8	10JAN07	2	11JAN07	333		0.00	1,367.52																													
1351-865	Warm Test Coil #9	05FEB07	2	06FEB07	318		0.00	1,367.52																													
1351-867	Warm Test Coil #10	07FEB07	2	08FEB07	321		0.00	1,367.52																													
1351-869	Warm Test Coil #11	05MAR07	2	06MAR07	306		0.00	1,367.52																													
1351-871	Warm Test Coil #12	07MAR07	2	08MAR07	307		0.00	1,367.52																													
1351-873	Warm Test Coil #13	02APR07	2	03APR07	341		0.00	1,367.52																													
1351-875	Warm Test Coil #14	04APR07	2	05APR07	342		0.00	1,367.52																													
1351-877	Warm Test Coil #15	30APR07	2	01MAY07	327		0.00	1,367.52																													
1351-879	Warm Test Coil #16	02MAY07	2	03MAY07	330		0.00	1,367.52																													
1351-881	Warm Test Coil #17	29MAY07	2	30MAY07	315		0.00	1,367.52																													
1351-883	Warm Test Coil #18	31MAY07	2	01JUN07	316		0.00	1,367.52																													
Assemble TF Casting to TF coil																																					
1351-080	Design Assy Fixture	03JUN05	20	30JUN05	588		0.00	12,282.00																													
1351-086	Fab/Assemble Fixture	01JUL05	19	28JUL05	588		0.00	21,309.00																													
1351-088	Setup Wedge Casting Fixture & test	14FEB06	5	20FEB06	454		0.00	20,049.60																													

Run Date 31MAY05 15:44

-  PMB Schedule
-  xECP-30 Baseline
-  Progress Bar
-  Critical Activity

0504

NCSX
STATUS THROUGH APRIL 30
AGAINST ECP-30

Sheet 7 of 61

Actual Completions Suppressed

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
										F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
										1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	572	573	574	575	576	577	578	579	580	581	582	583	584	585	586	587	588	589	590	591	592	593	594	595	596	597	598	599	600	601	602	603	604	605	606	607	608	609	610	611	612	613	614	615	616	617	618	619	620	621	622	623	624	625	626	627	628	629	630	631	632	633	634	635	636	637	638	639	640	641	642	643	644	645	646	647	648	649	650	651	652	653	654	655	656	657	658	659	660	661	662	663	664	665	666	667	668	669	670	671	672	673	674	675	676	677	678	679	680	681	682	683	684	685	686	687	688	689	690	691	692	693	694	695	696	697	698	699	700	701	702	703	704	705	706	707	708	709	710	711	712	713	714	715	716	717	718	719	720	721	722	723	724	725	726	727	728	729	730	731	732	733	734	735	736	737	738	739	740	741	742	743	744	745	746	747	748	749	750	751	752	753	754	755	756	757	758	759	760	761	762	763	764	765	766	767	768	769	770	771	772	773	774	775	776	777	778	779	780	781	782	783	784	785	786	787	788	789	790	791	792	793	794	795	796	797	798	799	800	801	802	803	804	805	806	807	808	809	810	811	812	813	814	815	816	817	818	819	820	821	822	823	824	825	826	827	828	829	830	831	832	833	834	835	836	837	838	839	840	841	842	843	844	845	846	847	848	849	850	851	852	853	854	855	856	857	858	859	860	861	862	863	864	865	866	867	868	869	870	871	872	873	874	875	876	877	878	879	880	881	882	883	884	885	886	887	888	889	890	891	892	893	894	895	896	897	898	899	900	901	902	903	904	905	906	907	908	909	910	911	912	913	914	915	916	917	918	919	920	921	922	923	924	925	926	927	928	929	930	931	932	933	934	935	936	937	938	939	940	941	942	943	944	945	946	947	948	949	950	951	952	953	954	955	956	957	958	959	960	961	962	963	964	965	966	967	968	969	970	971	972	973	974	975	976	977	978	979	980	981	982	983	984	985	986	987	988	989	990	991	992	993	994	995	996	997	998	999	1000	1001	1002	1003	1004	1005	1006	1007	1008	1009	1010	1011	1012	1013	1014	1015	1016	1017	1018	1019	1020	1021	1022	1023	1024	1025	1026	1027	1028	1029	1030	1031	1032	1033	1034	1035	1036	1037	1038	1039	1040	1041	1042	1043	1044	1045	1046	1047	1048	1049	1050	1051	1052	1053	1054	1055	1056	1057	1058	1059	1060	1061	1062	1063	1064	1065	1066	1067	1068	1069	1070	1071	1072	1073	1074	1075	1076	1077	1078	1079	1080	1081	1082	1083	1084	1085	1086	1087	1088	1089	1090	1091	1092	1093	1094	1095	1096	1097	1098	1099	1100	1101	1102	1103	1104	1105	1106	1107	1108	1109	1110	1111	1112	1113	1114	1115	1116	1117	1118	1119	1120	1121	1122	1123	1124	1125	1126	1127	1128	1129	1130	1131	1132	1133	1134	1135	1136	1137	1138	1139	1140	1141	1142	1143	1144	1145	1146	1147	1148	1149	1150	1151	1152	1153	1154	1155	1156	1157	1158	1159	1160	1161	1162	1163	1164	1165	1166	1167	1168	1169	1170	1171	1172	1173	1174	1175	1176	1177	1178	1179	1180	1181	1182	1183	1184	1185	1186	1187	1188	1189	1190	1191	1192	1193	1194	1195	1196	1197	1198	1199	1200	1201	1202	1203	1204	1205	1206	1207	1208	1209	1210	1211	1212	1213	1214	1215	1216	1217	1218	1219	1220	1221	1222	1223	1224	1225	1226	1227	1228	1229	1230	1231	1232	1233	1234	1235	1236	1237	1238	1239	1240	1241	1242	1243	1244	1245	1246	1247	1248	1249	1250	1251	1252	1253	1254	1255	1256	1257	1258	1259	1260	1261	1262	1263	1264	1265	1266	1267	1268	1269	1270	1271	1272	1273	1274	1275	1276	1277	1278	1279	1280	1281	1282	1283	1284	1285	1286	1287	1288	1289	1290	1291	1292	1293	1294	1295	1296	1297	1298	1299	1300	1301	1302	1303	1304	1305	1306	1307	1308	1309	1310	1311	1312	1313	1314	1315	1316	1317	1318	1319	1320	1321	1322	1323	1324	1325	1326	1327	1328	1329	1330	1331	1332	1333	1334	1335	1336	1337	1338	1339	1340	1341	1342	1343	1344	1345	1346	1347	1348	1349	1350	1351	1352	1353	1354	1355	1356	1357	1358	1359	1360	1361	1362	1363	1364	1365	1366	1367	1368	1369	1370	1371	1372	1373	1374	1375	1376	1377	1378	1379	1380	1381	1382	1383	1384	1385	1386	1387	1388	1389	1390	1391	1392	1393	1394	1395	1396	1397	1398	1399	1400	1401	1402	1403	1404	1405	1406	1407	1408	1409	1410	1411	1412	1413	1414	1415	1416	1417	1418	1419	1420	1421	1422	1423	1424	1425	1426	1427	1428	1429	1430	1431	1432	1433	1434	1435	1436	1437	1438	1439	1440	1441	1442	1443

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07												
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S					
Job: 1410 MC Twisted Racetrack Fabr-CHRZANOWSKI																																														
Twisted Racetrack Hardware Fabrication (Chrzano)																																														
1406-01602	Oversight & Supervision	01APR05A	32*	16MAY05	1,106	LOE	50,005.30	76,227.59		Chrzanowski=175,Meighan=251,Raftopolous=125																																				
1406-01608	Coil Clamps	02MAY05	15*	20MAY05	183		0.00	24,339.00		1=\$19k																																				
1406-018	Pre-VPI Press test &Apply bag mold	11APR05A	31*	16MAY05	220	70	10,850.11	15,500.16		em/tb=208																																				
1406-019	VPI TRC in autoclave	17MAY05	5	21MAY05	220		0.00	24,442.56		em/tb=328																																				
1406-019.1	Instl permanent clamps	23MAY05	9	02JUN05	220		0.00	9,538.56		em/tb=128																																				
1406-019.2	Electrical & Pressure tests	03JUN05	1	03JUN05	182		0.00	1,192.32		em/tb=16																																				
1406-021	Test Coil	06JUN05	5	10JUN05	182		0.00	30,844.24		em/tb=128; ee/tb=56; Hatcher=40; Gettelfinger=40; Gernhardt=40																																				
1406-023	Dissect Coil	13JUN05	5	17JUN05	182		0.00	5,961.60		Rearns=40,hause=40																																				
Job: 1412 - Complete Winding Facilities-CHRZANOW																																														
Remaining fixtures & tooling																																														
1412-199	Complete Winding Facility ACC Review		0	12MAY05*	1,108		0.00	0.00																																						
1407-127.1	Complete Fab Type B casting supports (6) sets	01OCT04A	163*	31MAY05	1,096	95	31,574.12	33,235.92		simmonds=148,horner=148																																				
Job: 1409 - Mod. Coil Test Stand-GETTELFINGER																																														
Test Stand																																														
1409-029	Oversight/Supervision	01APR04A	294*	03JUN05	182	LOE	32,179.03	35,053.41		gernhardt=28;Mcbride=80; Gettelfinger=145																																				
1409-141	Modify Cryostat for TRC	01APR05A	31*	13MAY05	190	20	2,384.64	11,923.20		em/tb=160																																				
1409-130	Cryostat (specimen shroud) dsn	02MAY05*	10*	13MAY05	1,064		0.00	6,416.80		Gettelfinger =40																																				
1409-135	Cryostat (specimen shroud) Fabr & Install	16MAY05	43	15JUL05	1,064		0.00	21,752.40		41=\$10k; em/tb=120																																				
1409-044	Final Design & ACC Review	29APR05A	11*	13MAY05	1,107	90	0.00	0.00																																						
1409-028	System Testing (planar racetrack)	16MAY05*	6*	23MAY05	190		0.00	17,677.40		gettelfinger=80;em/tb=65																																				
1409-160	Test Closed Loop Cooling	16MAY05	6	23MAY05	190		0.00	2,980.80		Herskowitz=40																																				
1409-165	Closed Loop Facility Available for TRC		0	03JUN05*	182		0.00	0.00																																						
1409-199	Closed Loop Facility Available for Production MC		0	15JUL05*	1,064		0.00	0.00																																						
Job: 1411-MCWF Fabrication S005242-HEITZENROEDER																																														
172-031	Title III engr	24MAY04A	690*	01MAR07	660	LOE	59,200.86	175,150.48		Heitzenroeder =342 travel=\$48k																																				
MCWF-001	EIO Project Mgt. & Reporting	29OCT04A	604*	01MAR07	666	LOE	189,945.47	908,830.00		48=909 ;																																				
MCWF-021	Pattern B complete	01DEC04A	150*	01JUL05	1,099	17	43,370.40	255,120.00		48=255 ;																																				
MCWF-041	Materials (MetalTek)	29NOV04A	282*	30DEC05	328	67	498,982.50	744,750.00		48=43 ;																																				
MCWF-061	C1-MTM - machining/inspection	01APR05A	59*	22JUN05	171	30	46,473.00	154,910.00		48=155 ;																																				
MCWF-071	C1-Receive at PPPL		0	24JUN05*	171		0.00	0.00																																						
C-121.1	First MCWF C-1 Delivered		0	24JUN05	1,104		0.00	0.00																																						
MCWF-081	C2-MTK-casting	15APR05A	56*	01JUL05	117	25	35,202.50	140,810.00		48=141 ;																																				
MCWF-091	C2-MTM - machining/inspection	04JUL05	62*	27SEP05	117		0.00	154,910.00		48=155 ;																																				
MCWF-101	C2-Receive at PPPL		0	29SEP05*	117		0.00	0.00																																						
MCWF-111	A1-MTK-casting	06MAY05	72*	15AUG05	126	5	7,050.00	141,000.00		48=141 ;																																				
MCWF-121	A1-MTM - machining/inspection	16AUG05	61	08NOV05	126		0.00	154,910.00		48=155 ;																																				
MCWF-131	A1-Receive at PPPL		0	11NOV05*	126		0.00	0.00																																						

Run Date 31MAY05 15:44

- PMB Schedule
- xECP-30 Baseline
- Progress Bar
- Critical Activity

0504

NCSX

Sheet 16 of 41

Actual Completions Suppressed

**STATUS THROUGH APRIL 30
AGAINST ECP-30**

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07												
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S					
151-011	Final Design Cryostat WBS 171	02OCT06*	181	22JUN07	175		0.00	248,548.17		Gettelfinger =976hr ;Messineo =593hr																																				
171-199	Cryostat FDR		0	22JUN07	175		0.00	0.00		Gettelfinger =34hr ; messineo=220																																				
Job: 1751 - Cryostat Procurement																																														
171 - Cryostat																																														
151-031	Title III engr	25JUN07	405	28JAN09	175		0.00	33,054.33		Gettelfinger =60hr																																				
151-036.8	Prep Spec, Solicit bids, and Select Vendor	25JUN07	65	25SEP07	175		0.00	0.00		41=238\$k ; 35=02\$k																																				
151-036.9	Award Cryostat Procurement		0	01OCT07*	242		0.00	0.00																																						
151-037	Cryostat Procurement [A1]	02OCT07	141	25APR08	242		0.00	508,421.76																																						
Job: 1752 - Base Support Structure Procurement																																														
172 - Base Support Structure																																														
161-031	Title III engr WBS 172	06FEB07	240	22JAN08	438		0.00	11,161.46		Gettelfinger =60hr																																				
161-036.8	Prep Spec, Solicit bids, and Select Vendor	06FEB07*	65	07MAY07	241		0.00	0.00																																						
161-036.9	Award Machine Base&supports Procurement		0	07MAY07	241		0.00	0.00																																						
161-037	Machine Base&supports Procurement [A1]	08MAY07	90	13SEP07	241		0.00	303,805.05																																						
18 - Field Period Assembly																																														
Job: 1802 - FP Assy Oversight&Support-VIOLA																																														
Oversight and Supervision																																														
181.210	HP Coverage in the TFTR TC LOE FY05	01OCT04A	249*	30SEP05	1,010	LOE	77,827.23	136,539.00		sh/tb=1300 (.75 fte)																																				
181.222	HP Coverage in the TFTR TC LOE FY06	03OCT05*	250*	02OCT06	760		0.00	151,697.99		sh/tb=1300 (.75 fte)																																				
181.220	HP Coverage in the TFTR TC LOE FY07	02OCT06*	250*	01OCT07	511		0.00	155,203.36		sh/tb=1300 (.75 fte)																																				
181.221	HP Coverage in the TFTR TC LOE FY08	01OCT07*	251*	30SEP08	261		0.00	160,771.00																																						
181.110	PPPL EM LOE FY05	01OCT04A	249*	30SEP05	1,010	LOE	5,486.36	9,625.20		Viola=60																																				
181.120	PPPL EM LOE FY06	06MAR06*	148*	02OCT06	760		0.00	116,541.57		Viola=648 66% for FY06																																				
181.121	PPPL EM LOE FY07	02OCT06*	249*	28SEP07	512		0.00	269,898.66		Viola=1467 (85%)																																				
181.122	PPPL EM LOE FY08	01OCT07*	251*	30SEP08	261		0.00	279,624.87																																						
Job: 1803- FP Assy Toolg/Constructability-BROWN																																														
0																																														
1803-0	Constructability Review **TBD**		0	29APR05	1,123	100	0.00	0.00		BROWN =08hr ; PAUL =120 ;																																				
1.00-VV Prep Station																																														
1803-1.02	VV Support Fixture - model design& drawing detai	01FEB05A	73*	12MAY05	418	90	12,243.60	13,604.00		BROWN =80hr ; PAUL =120 ;																																				
1803-1.04	Metrology -sightline layout metrology support	13APR05A	18*	06MAY05	454	50	12,751.00	25,502.00		ANALYST =80hr ;																																				
1803-1.05	Structural / Seismic Analysis check	01FEB05A	86*	01JUN05	437	20	2,644.00	13,220.00		BROWN =12hr ;																																				
1803-1.06	Design review PDR VV Prep Station	13MAY05*	2	16MAY05	418		0.00	1,983.00		BROWN =16hr ;																																				
1803-1.09	Safety Review documentation / presentation	15JUN05	10	28JUN05	418		0.00	2,644.00		BROWN =12hr ;																																				
1803-1.061	Design review FDR VV Prep Station	29JUN05*	2	30JUN05	418		0.00	1,983.00		BROWN =16hr ; PAUL =08 ;																																				
1803-1.07	Design check and sign-off	01JUL05*	5	08JUL05	418		0.00	3,462.80		BROWN =16hr ; PAUL =40 ;																																				
1803-1.10	Fab / Design Review - follow-up activities	01JUL05*	10	15JUL05	434		0.00	6,738.00		BROWN =16hr ;																																				
1803-1.08	Prep & Issue Spec,dwgs,and requisition	11JUL05*	1	11JUL05	418		0.00	2,644.00		BROWN =16hr ;																																				
1803-1.081	Procure Materials	12JUL05	20	08AUG05	418		0.00	12,810.00		BROWN = ?																																				
1803-1.12	PPPL FAB - VV support Fixture	09AUG05	45	10OCT05	435		0.00	4,997.70		BROWN = ?																																				
1803-1.13	PPPL FAB VV Prep Station Platform	09AUG05	45	10OCT05	435		0.00	4,997.70		BROWN = ?																																				

Run Date 31MAY05 15:44

- PMB Schedule
- xECP-30 Baseline
- Progress Bar
- Critical Activity

0504

NCSX

Sheet 22 of 41

Actual Completions Suppressed

**STATUS THROUGH APRIL 30
AGAINST ECP-30**

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07												
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S					
1803-1.14	PPPL FAB VV Prep Station metrology stands	09AUG05	45	10OCT05	435		0.00	4,997.70		[Gantt chart for 1803-1.14]																																				
2.00-Half Period Assembly																																														
1803-2.04	Metrology - sightline layout design details metr	02MAY05*	10	13MAY05	1,113		0.00	21,728.00		[Gantt chart for 1803-2.04]																																				
1803-2.05	Structural / Seismic Analysis check	02MAY05*	10	13MAY05	424		0.00	13,220.00		[Gantt chart for 1803-2.05]																																				
1803-2.06	PDR Half Period Assy	31MAY05*	1	31MAY05	414		0.00	1,983.00		[Gantt chart for 1803-2.06]																																				
1803-2.09	Safety Review documentation / presentation	15JUN05	10	28JUN05	413		0.00	2,644.00		[Gantt chart for 1803-2.09]																																				
1803-2.061	FDR Half Period Assy	29JUN05*	1	29JUN05	413		0.00	1,983.00		[Gantt chart for 1803-2.061]																																				
1803-2.10	Fab / Design Review - follow-up activities	30JUN05	10	14JUL05	1,071		0.00	6,738.00		[Gantt chart for 1803-2.10]																																				
1803-2.07	Design check and sign-off	30JUN05	5	07JUL05	413		0.00	3,462.80		[Gantt chart for 1803-2.07]																																				
1803-2.08A	Prep & Issue Spec,dwgs,and requisition	07JUL05	1	07JUL05	413		0.00	0.00		[Gantt chart for 1803-2.08A]																																				
1803-2.08	Procurement Lead Time and Award	08JUL05	55	22SEP05	413		0.00	2,644.00		[Gantt chart for 1803-2.08]																																				
1803-2.11	Fab MC HP Assy Fixtures (2)	23SEP05	65	03JAN06	413		0.00	29,214.46		[Gantt chart for 1803-2.11]																																				
1803-2.12	Fab MC MC HP Assy Metrology support stands (2)	23SEP05	65	03JAN06	413		0.00	14,607.23		[Gantt chart for 1803-2.12]																																				
3.10 MC Turning Fixture-Industry Option																																														
1803-3.10A	Issue specs & dwgs	02MAY05	30	13JUN05	1,093		0.00	20,243.80		[Gantt chart for 1803-3.10A]																																				
180303.10A	Issue RFP		0	15JUN05*	1,091		0.00	0.00		[Gantt chart for 180303.10A]																																				
1803-3.10C	Proposals Due		0	15JUL05*	1,070		0.00	0.00		[Gantt chart for 1803-3.10C]																																				
1803-3.14	DECISION ON APPROACH		0	08AUG05	221		0.00	0.00		[Gantt chart for 1803-3.14]																																				
1803-3.15	PPPL Dsn Turning fixt &Base	09AUG05	65	07NOV05	221		0.00	80,812.62		[Gantt chart for 1803-3.15]																																				
1803-3.07	Seismic Analysis check	18OCT05*	15	07NOV05	989		0.00	29,371.20		[Gantt chart for 1803-3.07]																																				
1803-3.15B	PDR Turning fixture & Base		0	12SEP05	261		0.00	0.00		[Gantt chart for 1803-3.15B]																																				
1803-3.15E	FDR Turning fixture & Base		0	07NOV05	221		0.00	0.00		[Gantt chart for 1803-3.15E]																																				
1803-3.07A	Prep Procurement Pkg	08NOV05*	35	05JAN06	221		0.00	0.00		[Gantt chart for 1803-3.07A]																																				
1803-3.08A	Issue RFP		0	05JAN06	221		0.00	0.00		[Gantt chart for 1803-3.08A]																																				
1803-3.08B	Recieve & Evaluate Bids	06JAN06	25	09FEB06	221		0.00	0.00		[Gantt chart for 1803-3.08B]																																				
1803-3.15D	Award Fabrication Contract		0	09FEB06	221		0.00	0.00		[Gantt chart for 1803-3.15D]																																				
1803-3.15C	Fabricate - MC Turning fixture & Base	10FEB06*	210	06DEC06	221		0.00	94,796.62		[Gantt chart for 1803-3.15C]																																				
1803-3.15A	Fabricate - MC Gantry Crane	10FEB06*	210	06DEC06	221		0.00	17,500.91		[Gantt chart for 1803-3.15A]																																				
3.20 MC Turning Fixture-Crane Option																																														
1803-3.30	Develop Crane Design Option	01JUN05*	6*	08JUN05	221		0.00	0.00		[Gantt chart for 1803-3.30]																																				
1803-3.33	Design Equivalent Test Simulation Model	09JUN05	7	17JUN05	221		0.00	0.00	\$6,400	[Gantt chart for 1803-3.33]																																				
1803-3.36	Design Test Track	09JUN05	7	17JUN05	221		0.00	0.00	\$6,400	[Gantt chart for 1803-3.36]																																				
1803-3.39	Fab Test Track	20JUN05	20	18JUL05	221		0.00	0.00	\$56,300	[Gantt chart for 1803-3.39]																																				
1803-3.40	Site Prep	19JUL05	5	25JUL05	221		0.00	0.00		[Gantt chart for 1803-3.40]																																				
1803-3.43	Assembly of Test Article	19JUL05	5	25JUL05	221		0.00	0.00	\$12,000	[Gantt chart for 1803-3.43]																																				
1803-3.46	Metrology set-up	22JUL05	5	28JUL05	221		0.00	0.00		[Gantt chart for 1803-3.46]																																				
1803-3.49	Run Test	29JUL05	3	02AUG05	221		0.00	0.00	\$11,000	[Gantt chart for 1803-3.49]																																				
1803-3.50	Test Evaluation and Write up	03AUG05	4	08AUG05	221		0.00	0.00	\$2,600	[Gantt chart for 1803-3.50]																																				
1803-3.52	DECISION ON APPROACH		0	08AUG05	221		0.00	0.00		[Gantt chart for 1803-3.52]																																				

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07												
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S					
Stage 4 - Final FP Assy (Instl ports & TF's)FP#3																																														
S4P3-101	Mount MC/VV assembly to support frame a	20MAR08	2	21MAR08	108		0.00	4,250.40																																						
S4P3-102	Position and weld all ports to VV*2 shift*	24MAR08	10	04APR08	108		0.00	85,008.00																																						
S4P3-103	Inspect Welds	07APR08	5	11APR08	108		0.00	7,084.00																																						
S4P3-104	Assemble left TF Coil Assembly check position	14APR08	3	16APR08	108		0.00	8,500.80																																						
S4P3-105	Change platforms	17APR08	2	18APR08	108		0.00	4,250.40																																						
S4P3-106	Assemble right TF Coil Assembly chk position	21APR08	3	23APR08	108		0.00	8,500.80																																						
S4P3-107	Attach TF coils to MC's	24APR08	3	28APR08	108		0.00	6,375.60																																						
S4P3-108	Change platforms	29APR08	2	30APR08	108		0.00	5,667.20																																						
S4P3-109	Position, weld two large horizontal diag ports	01MAY08	8	12MAY08	108		0.00	17,001.60																																						
S4P3-110	Inspect Welds	13MAY08	1	13MAY08	108		0.00	1,416.80																																						
S4P3-111	Assemble external trim coils to TF Coil	24APR08	10	07MAY08	112		0.00	21,252.00																																						
S4P3-112	Close up VV, bakeout 350 deg C, leak check	14MAY08	20	02JUN08	150		0.00	56,672.00																																						
S4P3-113	Adjust final support base interfaces	03JUN08	2	04JUN08	108		0.00	4,250.40																																						
S4P3-113.5	Final metrology outside & inside	05JUN08	10	18JUN08	108		0.00	0.00																																						
S4P3-114	Prepare Field Period for shipment	19JUN08	2	20JUN08	108		0.00	4,250.40																																						
S4P3-115	Transfer completed assy to C-site test cell	23JUN08	2	24JUN08	108		0.00	7,084.00																																						

19 - Stellarator Core Management and Integration

Job: 1901 - Stellarator Core Mngtt&Integr-NELSON

191 - Stellarator Core Management & Oversight

0191-5	LOE-FY05 WBS 191	01OCT04A	249*	30SEP05	1,010	LOE	101,930.25	178,825.00		NELSON 1100 ;35=5 k																																			
0191-6	LOE-FY06 WBS 191	03OCT05*	250*	02OCT06	513	LOE	0.00	194,644.18		NELSON 1100 ;35=5 k																																			
0191-6X	LOE-FY07 WBS 191	03OCT06*	247	27SEP07	513	LOE	0.00	198,175.00		NELSON 1100 ;35=5 k																																			
0191-7	LOE-FY08 WBS 191	03OCT07*	247	26SEP08	263	LOE	0.00	96,592.00																																					
191-8	LOE-FY089 WBS 191	03OCT08*	130	02APR09	129	LOE	0.00	54,784.00																																					

192 - Stellarator Core Integration & Analysis

192-4.1	Self consistent models/dwgs f/ Mod Coil & VV FDR		0	29APR05*	1,117	100	0.00	0.00		▼																																			
192-4.2	Self consistent models/dwgs Conv Coils&sprt strc		0	29APR05*	1,117		0.00	0.00		▼																																			
192-4.4	Stellarator Core Assy dwgs & assy sequence		0	29APR05*	1,117		0.00	0.00		▼																																			
192-5.1	VV Helium Line Models		0	29APR05*	1,117		0.00	0.00		▼																																			
192-5.2	Mod Coil LN2 Lines Layouts		0	29APR05*	1,117		0.00	0.00		▼																																			
192-5.3	Mod Coil Leads Layouts		0	29APR05*	1,117		0.00	0.00		▼																																			
192-5.4	PF Coil Leads & Services Layouts		0	29APR05*	1,117		0.00	0.00		▼																																			
192-5.5	TF Coil leads & Services Layouts		0	29APR05*	1,117		0.00	0.00		▼																																			
192-5.6	External Trim Coil Leads /services Layouts		0	29APR05*	1,117		0.00	0.00		▼																																			
192-6.3	Best fit for mod coil assy on winding measuremen		0	29APR05*	1,117		0.00	0.00		▼																																			
192-6.01	Document coil tolerance and trim coil requiremen	01MAR04A	250	27MAY05	1,103	95	18,249.17	19,209.65		brooks=120																																			
192-6.031	Demo Method for current center on TRC	06JUN05	40	01AUG05	1,059		0.00	84,381.60		ea/em tbd=80 ;41=39 strickler=80;em/sm=80																																			
0192-5	LOE-FY05 WBS 192	01OCT04A	249*	30SEP05	1,010	LOE	160,747.13	282,012.50		cole=1200; Jones=400 ornlim&s=\$29.95 ;35= 5 k																																			

Run Date 31MAY05 15:45

0504

NCSX
STATUS THROUGH APRIL 30
AGAINST ECP-30

Sheet 29 of 41

Actual Completions Suppressed

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
3101-429	INSTALL TERMINATIONS	10JAN06	333*	03MAY07	315		0.00	8,696.05																																					
Modular Coil Shell Saddle Loops																																													
3101-501	DETERMINE NUMEBR AND LOCATION OF LOOPS	02OCT06*	20	27OCT06	185		0.00	6,970.80																																					
3101-505	MOUNTING/LOCATING TECHN MC SHELL SADDLE	30OCT06	20	28NOV06	185		0.00	7,165.00																																					
3101-509	PROTOTYPE MC SHELL SADDLE LOOPS	29NOV06	20	03JAN07	185		0.00	5,389.00																																					
3101-513	PDR PREP -MC SHELL SADDLE LOOPS	04JAN07	18	29JAN07	185		0.00	5,422.30																																					
3101-514	PDR-MC SHELL SADDLE LOOPS		0	29JAN07	185		0.00	0.00																																					
3101-517	DESIGN TERMINATION	30JAN07	20	26FEB07	185		0.00	6,006.20																																					
3101-521	FINALIZE LOOP LOCATION/MOUNTING TECHNIQUE	27FEB07	23	29MAR07	185		0.00	7,359.20																																					
3101-525	FDR PREP - MC SHELL SADDLE LOOPS	30MAR07	20	26APR07	185		0.00	7,359.20																																					
3101-526	FDR - MC SHELL SADDLE LOOPS		0	26APR07	185		0.00	0.00																																					
3101-529	PROCURE MATERIALS	27APR07	20	24MAY07	185		0.00	10,604.60																																					
3101-533	INSTALL MC SHELL SADDLE LOOPS	18JUL07	202*	07MAY08	112		0.00	0.00																																					
3101-537	INSTALL TERMINATIONS	18JUL07	120	14JAN08	194		0.00	8,985.02																																					
36 - Edge and Divertor Diagnostics																																													
361-001	Design Visible Camera sys	04SEP07	40	29OCT07	192		0.00	12,470.31																																					
361-015	Fab/Assy/Installation Visible Camera	30OCT07*	130	08MAY08	192		0.00	33,484.98																																					
38 - Electron Beam (EB) Mapping																																													
380-010	Designe-Beam Probe,Fluor. Screen	12OCT07	40	10DEC07	192		0.00	47,563.70																																					
380-015	Fab & Install Beam probe	11DEC07*	102	08MAY08	192		0.00	262,530.00																																					
39 - Diagnostics Integration																																													
Job: 3901 - Diagnostics sys Integration-JOHNSON																																													
390-120	Update port map&revise diag port assignments		0	29APR05*	1,117	90	0.00	0.00																																					
390-130	Rvw status of existing ICD's w/VV & Mod Coils		0	29APR05*	1,117	100	0.00	0.00																																					
390-140	Write ICD's-Define external space for diagnostic		0	29APR05*	1,117	50	0.00	0.00																																					
390-150	Write ICD's-Define space f/racks in cntrl rm		0	29APR05*	1,117	50	0.00	0.00																																					
390-170	Develop space envelopes for SXR		0	29APR05*	1,117	70	0.00	0.00																																					
390-180	Hold CDR's co-wound mag sensors&ext saddle loops		0	29APR05*	1,117		0.00	0.00																																					
390-015	LOE Support FY05 **reduced scope	01OCT04A	249*	30SEP05	1,010	LOE	37,823.66	66,357.30																																					
390-020	LOE Support FY06	03OCT05*	249*	29SEP06	761		0.00	73,709.88																																					

Run Date	31MAY05 15:45		0504	NCSX STATUS THROUGH APRIL 30 AGAINST ECP-30	Sheet 32 of 61	Actual Completions Suppressed
© Primavera Systems, Inc.						

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05												FY06												FY07											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
445-2-105	Overload Protect-Write spec and approve	01DEC06*	20	05JAN07	470		0.00	14,163.20																										marsala=80											
445-2-110	Overload Protect-Design	08JAN07	80	27APR07	480		0.00	76,012.00														lawson=320;elect dsn=80,ee/sm=80																							
445-2-115	Overload Protect-Fabr 4 chassis 120 modls	30APR07*	79	20AUG07	480		0.00	69,498.24																										marsala=120;reese=384											
445-2-120	Overload Protect-Test 4 units	21AUG07	20	18SEP07	480		0.00	24,216.00																										raki=80;carson=80											
445-2-125	Overload Protect-Install & Rack wiring	19SEP07	20	16OCT07	480		0.00	46,352.02																																					
445-2-130	Overload Protect-Write & perform ISTP	17OCT07	20	13NOV07	480		0.00	25,088.00																																					
445-2-135	Overload Protect-Documentation	08JAN07*	180	19SEP07	519		0.00	25,694.40																										raki=40;elect dsn=160											
445-2-140	Overload Protection&cabling design,procure instl	01DEC06*	249	27NOV07	470		0.00	145,550.00																										raki=248;elect dsn=200;ee/sm=112;ee/tb=240 41=6;powers=25k											

45 - Power System Design and Integration

Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN

451 - System Design & Interfaces

451-0-2	Develop SRD	02MAY05*	21	31MAY05	1,096		0.00	0.00	
451-3-2	Dwgs,asbuilts -Elect Dsn	02OCT06*	500*	30SEP08	261		0.00	166,427.78	
451-2-1	CDR Power system -Dsn	01DEC04A	122*	31MAY05	1,096	40	16,519.68	41,299.20	
451-2-2	PDR Power system -Dsn	02MAY05*	63*	29JUL05	1,054		0.00	41,299.20	
451-2-2.1	FDR C-Site	16MAY05*	64*	15AUG05	1,043		0.00	30,974.40	
451-6-2	FDR C-Site -Cabling	16MAY05*	64*	15AUG05	1,043		0.00	30,974.40	
451-4-2	FDR AC auxiliaries & grounding-Dsn	03JUL06*	45	05SEP06	779		0.00	11,469.60	
451-1-2	Calculations-Dsn	02MAY05*	605*	28SEP07	512		0.00	55,824.41	

452 - Electrical Systems Support

452-1-2	Diagnostics AC Power Distr-Dsn	03OCT06*	72	22JAN07	192		0.00	88,614.40	
452-1-4	Diagnostics AC Power Distr-Procure	23JAN07	182	08OCT07	192		0.00	1,385.76	
452-1-6	Diagnostics AC Power Distr-Install	09OCT07	105	13MAR08	192		0.00	82,080.00	
452-1-8	Diagnostics AC Power Distr-Commission	19MAR08	37	08MAY08	192		0.00	31,999.60	
452-2-2	Diagnostics sensor cabling-Dsn	03OCT06*	61	05JAN07	240		0.00	25,694.40	
452-2-4	Diagnostics sensor cabling-Procure	08JAN07	185	26SEP07	240		0.00	2,770.00	
452-2-6	Diagnostics sensor cabling-Install	27SEP07	65	07JAN08	240		0.00	22,791.55	
452-2-8	Diagnostics sensor cabling-Commission	08JAN08	40	03MAR08	240		0.00	6,399.92	


453 - System Testing (PTP's)

453-1-2	New Procedures	06OCT06*	90	20FEB07	345		0.00	70,408.80	
453-1-4	Preop Testing-Procure test equipt	21FEB07*	160	05OCT07	345		0.00	34,642.97	
453-1-8	Testing PTPs, ISTPs	19OCT07*	100	18MAR08	236		0.00	219,667.28	


5 - Central I&C Systems

51 - TCP/IP Infrastructure Systems

51-10	Preliminary Design (Title I)	01OCT07*	45	04DEC07	239		0.00	6,825.20	
51-20	Final Network Design (Title II)	05DEC07	20	09JAN08	239		0.00	6,825.20	
51-30	Installation, Testing, Documentation (Title III)	10JAN08	120	26JUN08	239		0.00	269,040.80	



Run Date 31MAY05 15:45



0504

NCSX

Sheet 35 of 41

Actual Completions Suppressed

**STATUS THROUGH APRIL 30
AGAINST ECP-30**

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	ETC	FY05					FY06					FY07											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
Job: 8203 - Design Integration-BROWN																															
8203FY05	Design Integration FY05 LOE	01OCT04A	251*	30SEP05	1,015		105,226.24	171,028.50		messihec=1035; brown=285 17%																					
8203-01	General Design Integration	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00																							
8203-02	Suprt interface aux sys dev&coolant/lead routing	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00																							
8203-03	Develop /maintain Pro/E model of NCSX facility	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00																							
8203-04	Support metrology efforts	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00																							
8203-06	Complt rvw of machine assembly approach	02MAY05*	4	05MAY05	1,119		0.00	0.00																							
8203-07	Rvw cryostat & conventional magnet sys design	02MAY05*	9	12MAY05	1,114		0.00	0.00																							
8203-08	tollerance reqmnts for MCSuprt install fixt dwgs	02MAY05*	39	24JUN05	1,084		0.00	0.00																							
8203-09	Machine suprt dsn f/compatibility with assy reqt	02MAY05*	12	17MAY05	1,111		0.00	0.00																							
8203-10	Dynamic simul MC half period install fixt w/ Pro	02MAY05*	42	29JUN05	1,081		0.00	0.00																							
8203-11	Document NCSX Interlink& dwg control process	02MAY05*	11	16MAY05	1,112		0.00	0.00																							
8203-12	Update definition VV spool piece assy simul	02MAY05*	19	26MAY05	1,104		0.00	0.00																							
8203FY06	Design Integration FY06	03OCT05*	250*	29SEP06	765		0.00	256,544.01		ea//sm=863 brown=863;																					
8203FY07	Design Integration FY07	02OCT06*	252*	01OCT07	513		0.00	137,444.25		ea//sm=345 brown=518;																					
Job: 8204 - Systems Analysis-BROOKS																															
8204FY05	Systems Analysis FY05	01OCT04A	251*	30SEP05	1,015	LOE	146,280.95	256,633.25		brooks=1553 90%																					
8204FY06	Systems Analysis FY06	03OCT05*	250*	29SEP06	765		0.00	110,876.28		brooks=604 35%																					
Job: 8205 - Dimensional Control Coordination																															
Metrology																															
740.135	Gary Puhl subcontract for metrology support	13JUN05	77	29SEP05	1,011		0.00	12,810.00		m&s =\$10k																					
METFY05	Dimensional control FY05 ECP24	01FEB05A	172*	30SEP05	1,015	LOE	35,953.37	96,648.84		stratton=320 50%																					
METFY06R	Metrology for FP & machine assy FY06	03OCT05*	250*	29SEP06	765		0.00	76,181.55		raftoplus (measurement) 25%=415																					
METFY07R	Metrology for FP & machine assy FY07	03OCT06*	251*	01OCT07	513		0.00	78,268.30		raftoplus (measurement) 25%=415hrs																					
METFY08R	Metrology for FP & machine assy FY08	03OCT07*	250*	29SEP08	262		0.00	80,750.70																							
85 - Integrated Systems Testing																															
920.001	Procedure and Document Preparation	11JAN08*	250	30DEC08	108		0.00	482,604.96																							
920.000	Startup Personnel	24NOV08	72	03MAR09	108		0.00	706,501.81																							
920.005	Punch list,Cmplt PTP's,Reconfig, Rm temp Hi-pot	24NOV08	37	13JAN09	108		0.00	0.00																							
920.010	Field Coil Testsing,FCPC test & E-Beam Mapping	14JAN09	25	17FEB09	108		0.00	0.00																							
920.020	Final ISTP	18FEB09	7	26FEB09	108		0.00	0.00																							
920.021	Operations Approval	27FEB09	3	03MAR09	108		0.00	0.00																							
730.9000	First Plasma		0	03MAR09	108		0.00	0.00																							
M-0120	CD-4 First Plasma		0	31JUL09*	0		0.00	0.00																							

Run Date 31MAY05 15:45



0504

NCSX
STATUS THROUGH APRIL 30
AGAINST ECP-30

Sheet 41 of 41

Actual Completions Suppressed