

Electrical Power Systems (WBS 4)

S. Ramakrishnan
NCSX PWR System
April 08 2008

Content of Presentation



- Requirements
- Interfaces
- Design status or plans
- Procurement status or plans
- Cost and schedule estimates
- Staffing
- Risks and mitigation
- Responses to past review recommendations



ELECTRICAL POWER SYSTEM REQUIREMENTS



- **Provide Source of all Electric Power for NCSX**
 - **All AC Power**
 - **At all Distribution Voltage levels**
 - » 4.16kV, 480V, 208/120V
 - » Includes Experimental AC Power
 - » Includes AC Power to NB
 - » Includes all Auxiliary AC Power up to Power Panels
 - **All DC Experimental Power**
 - **Provide DC power for stellarator coil systems**
 - **2 Modular, and 3 PF coil circuits**
 - » PS requirements based on Initial Ohmic Scenario
 - » Clear path for future upgrades (other scenarios, flexibility)
- **Provide Diagnostics support for Sensor cabling**
- **Grounding**



REQUIREMENTS CONTD.



- **AC SYSTEM**
 - **USE EXISTING C- SITE SYSTEM WITH NEW 480/120 SYSTEM FOR TEST CELL**

- **ESAT RECTIFIERS**
 - **USE EXISTING – 6 ROBICONS/ 1 PEI**
 - **RECONFIGURE**
 - **ASSIGN FOR NCSX LOADS AS NEEDED**

- **SDS**
 - **USE EXISTING UNITS IN TEST CELL BASEMENT WITH CHANGES REQUIRED**
 - **NEW PWR CABLING FROM SDS TO COILS**


- **HCS**
 - **PURCHASE AND INSTALL PLC.**
 - **NEW CABLING AS NEEDED**

- **MEASUREMENTS**
 - **USE SHUNTS/DCCTs IN PWR SUPPLIES**
 - **USE NEW FIBER OPTIC TRANSMITTERS**

- **CONTROLS**
 - **PLC , CABLING AS IS & MODIFIED**
- **PROTECTION**
 - **USE EXISTING WITH CHANGES & ADDITIONS**
 - **NEW CABLING AS NEEDED**

- **KIRKEYS**
 - **USE EXISTING WITH CHANGES**





INTERFACES – SALIENT DETAILS



- ALL WBS
 - LIST OF LOADS TO BE FED WITH LOAD DETAILS
 - PHYSICAL LOCATION OF LOADS IN GENERAL ARRANGEMENT
- WBS1 (Stellarator Core)
 - CURRENT CAPABILITY & i^2t CAPABILITY
 - OVERCURRENT & i^2t SETTINGS TO TRIP
 - PERMISSIVE - PERMIT TO PS
 - TRIP COMMAND TO PS
 - PHYSICAL LOCATION OF COIL LEADS TERMINAL BOXES
 - GROUNDING PADS ON EACH CONTIGUOUS METALLIC STRUCTURE OF MACHINE TO ACCEPT GROUNDING CABLES (NEMA LUGS)
- WBS 5 (Control I&C)
 - HARDWIRED INTERLOCK SYSTEM INTERFACE
 - INCLUDES, PERMISSIVE, ARM/DISARM, ENABLE/DISABLE, E-STOP
 - COMMAND TO WBS5 PLC TO OPEN AND CLOSE DISCONNECTS
 - PRE-PROGRAMMED CURRENT PROFILE
- WBS 8 (TC Prep & Machine Assembly)
 - PENETRATIONS AND FIRESEALS WILL BE REQUESTED BY WBS4.



DESIGN STATUS/PLANS



- C-site Rectifier power supplies used for Coil circuits
 - Six (6) Robicon Rectifier Supplies. Each of (2) 6-pulse, 2-quadrant converters in parallel - 12-pulse rectified DC output.
 - One (1) PEI Rectifier Supply. Two 6-pulse rectifier bridges in parallel - 12-pulse DC output
- Sufficient power available for First Phase
- Future upgrades with D-Site Supplies
- Completed testing (Dummy Load) on six out of seven C-Site supplies



DESIGN STATUS/PLANS – Contd.



Typical Circuit Arrangement

- **Disconnect and grounding switches provided for each circuit**
- **Some of Existing cables used from Rectifier Supplies to Disconnects in Test Cell Basement**
- **New Cables (4/c- 500mcm, 600V) from “Disconnects” TO “Box of Coil Terminals”**
- **Current/ Voltage transducers will be provided**
- **Changeover to LTX possible by disconnecting Jumpers at top of Disconnects.**



DESIGN STATUS/PLANS – Contd.



Power Supplies Assignment

1st plasma & Magnetic Configuration				
Circuit	Power Supply	Current 1.5s / 180s	Volts	Peak MW
M1	P10	10kA	200V	2
M2 + M3	P5-1 & 4 (parallel)	10kA	300V	3
PF4	P5-2 in series with PEI	5kA	800V	4
PF6	P5-3	5kA	300V	1.5
PF1a	P20	20kA	500V	10



DESIGN STATUS/PLANS – Contd.

PS Control and Coil Protection

➤ **PS Control**

- **PLC will be provided for Controls**
- **Modern PLC based system**
 - **Additional interlocks as needed**
 - **Some protective features included**
- **Current profile will be received from WBS4**

➤ **PROTECTION**

- **Coil / Pwr. Loop protection provided**
 - **Overcurrent (Built-in the Pwr. Supplies)**
 - **Ground fault**
 - **Pulse duration & period (PDP) limit**

WBS BREAKDOWN & COST



WBS	SYSTEM	M&S	LABOR	TOTAL COST	Design Maturity	Design Complexity
		k\$	k\$	k\$		
411	Auxiliary AC Power	38	111	154	High	Low
431	C-site AC/DC Converters	199	386	581	High	Low
441	Control & Interlocks	115	372	471	Medium	Low
442	Kirk Key Interlocks	18	55	72	Medium	Low
443	Real Time Control	0	14	14	Medium	Low
444	Instrumentation	28	196	241	Medium	Low
445	Coil Protection	31	244	273	Medium	Low
451	System Design	0	320	320	High	Low
452	Electrical Systems Support	3	195	199	High	Low
453	System Testing	33	353	386	High	Low
		465	2255	2720		



PROCUREMENT STATUS & PLANS



WBS4 PROCUREMENT WILL START IN 2010.

- MISC. SPARES FOR POWER SUPPLIES AS NEEDED
- POWER & CONTROL CABLES AS REQUIRED PER SCHEDULE
- POWER CABLE INSTALLATION CONTRACT WILL BE AWARDED PER SCHEDULE.
- PLC PER SCHEDULE
- KIRK KEY INTERLOCKS
- POWER PANELS, BUSBARS, DCCTS & SIGNAL LINKS



SCHEDULE & COST/ STAFFING



- ALL TASKS WILL COMMENCE 10/01/08 AND FINISH BY 09/01/11
- TOTAL IN-HOUSE LABOR (including overheads)
 - 2255K\$
- TOTAL M&S (INCLUDES CONTRACT LABOR)
 - 465K\$
- TOTAL ETC (May 01 2007) COST
 - 2,720K\$
- SEE WAF FOR DETAILED BREAKDOWN

➤ STAFFING

- ALL PERSONNEL ARE PLANNED TO BE MULTI-TASKED BETWEEN PROJECTS
- S.RAMAKRISHNAN, R. MARSALA, R. HATCHER, M. AWAD, E.BAKER, J. LAWSON, M. CROPPER, D. MCBRIDE, F.JONES, R. VAN KIRK, J. NELSON, TECH SHOP CREW, SUB-CONTRACTORS



RISK & MITIGATION

Response to past Reviews



- **Using existing C-site Rectifier supplies for First Plasma is cost-effective for powering NCSX coils**
 - These supplies have been used for other machines earlier
 - Existing AC power distribution system at C-site will feed other loads & have been used for PBX/PLT/LTX
- **Clear Upgrade path provided for final stage.**
- **Technical & cost risks ARE MINIMAL**
 - Since this is standard electrical work
 - Cost is based on industry feedback & PPPL experience on past projects – Similar tasks in NSTX completed on time within budget
 - Is performed by experienced personnel who worked in similar tasks in NSTX/ LTX, TFTR & upgrades
 - Careful planning will mitigate schedule risk
 - Multitasking individuals have been properly planned. Other projects like NSTX also been successfully completed in this way.
 - Highest priority to Personnel Safety
- **Response to past reviews:**
 - The schedule has been advanced as recommended in the earlier review
 - A peer review on Protection has been completed. Twenty chits generated – being addressed



RESOURCE LOADED SCHEDULE




41 - AC Power

Job: 4101 - AC Power-RAMAKRISHNAN

411 - Auxiliary AC Power Systems

4101-100.1	Prepare Preliminary One line diagram	173	03AUG09*	15APR10	133	1,371.84
411-1-100	Ex-Test cell AC pwr-Reactiv.&new instl	210	02NOV09*	08SEP10	223	12,285.52
411-2-2	Grounding-Dsn	165	01MAY09*	05JAN10	205	31,659.40
411-2-4	Grounding-Procure	107	21JUN10*	18NOV10	133	13,477.94
411-2-6	Grounding-Install	43	19NOV10*	28JAN11	133	45,808.84
411-2-8	Grounding-Commission	29	31JAN11*	10MAR11	133	16,324.08
411-3-2	Test Cell AC Power Distr-Dsn**GPP**	90	04JAN10*	07MAY10	178	0.00
411-3-4	TC AC Pwr Distr-Procure(pnl&xfmrs)**GPP**	65	10MAY10	10AUG10	178	0.00
411-3-6	Test Cell AC Power Distr-Instal**GPP**	65	11AUG10	10NOV10	178	0.00
411-3-8	Test Cell AC Power Distr-Commission**GPP**	45	11NOV10*	24JAN11	178	0.00



RESOURCE LOADED SCHEDULE –Contd.



Activity ID	MILESTONE LEVEL	Activity Description	Duration (work days)	SHIFTS	Forecast Start	Forecast Finish	Total Float	Cost to Complete	FY08					FY09					FY10					FY11					FY12				
412 - Experimental AC Power Systems																																	
412-1-2		C-site Pulsed AC Power Distr-Dsn	190		02JAN09*	29SEP09	265	4,615.20																									
412-1-4		C-site Pulsed AC Power Distr-Procure	65		30SEP09	12JAN10	318	6,682.62																									
412-1-6		C-site Pulsed AC Power Distr-Install	40		13JAN10	09MAR10	318	11,156.64																									
412-1-8		C-site Pulsed AC Power Distr-Commission	78		10MAR10	28JUN10	318	10,897.92																									
X																																	
43 - DC Systems																																	
Job: 4301 - DC Systems-RAMAKRISHNAN																																	
431 - C-Site DC Systems																																	
431-200		Condition/spare parts inventory	20		03AUG09*	28AUG09	433	2,202.46																									
431-210		Organize & verify documentation	20		31AUG09*	28SEP09	433	4,322.55																									
431-215		Document status	10		29SEP09*	12OCT09	433	2,757.54																									
431-225		Reactivate DF & PEI units	15		01JUL08*	22JUL08	634	20,332.24																									
431-230		Duummy Load test of DF & PEI units	105		23JUL08	19DEC08	634	10,683.15																									
431-240		Simulate each of 6 pwr loops in PSCAD	90		01OCT09*	17FEB10	234	18,026.32																									
431-250		c-site dc sys DGS dsn documentation	259*		02FEB09*	16FEB10	235	59,717.19																									
431-261		Redo power loop design	355		01MAY08*	30SEP09	324	49,537.71																									
431-265		Fabricate bus components	20		18FEB10*	17MAR10	234	83,399.88																									
431-274		Penetrations through floor	20		18FEB10	17MAR10	234	8,460.32																									
431-275A		Power cabling & Installation FY08	85*		02JUN08*	30SEP08	1,521	4,407.34																									
431-275B		Power cabling & Installation FY10	107		01OCT09*	12MAR10	1,165	11,361.68																									
431-275		Power cabling & installation	97		18MAR10*	03AUG10	234	283,754.28																									
431-275M	2	C-site DC Systems Installed	0			03AUG10	234	0.00																									
431-276		Maint of C-site rectifiers	997*		01OCT07A	30SEP11	774	20,234.19																									
44 - Control and protection Systems																																	
Job: 4401 - Control & Protection-RAMAKRISHNAN																																	
441 - Electrical Interlocks																																	
441-095		Design Interlock sys	310		03OCT08*	11JAN10	338	29,853.12																									
441-097		Install Interlock sys	40		14JAN10*	10MAR10	336	25,602.40																									
441-100		PLC Specification	160		01MAY08*	17DEC08	311	11,584.74																									

© Primavera Systems, Inc.

RB08

NCSX Project

Sheet 52 of 73
21MAR08 16:15



SC Project Review of NCSX, April 8-10, 2008
S. Ramakrishnan - 16



RESOURCE LOADED SCHEDULE- Contd.



Activity ID	MILESTONE LEVEL	Activity Description	Duration (work days)	SHIFTS	Forecast Start	Forecast Finish	Total Float	Cost to Complete	Resource Loading						
									FY08	FY09	FY10	FY11	FY12		
441-105		Prep Block diagrams	60		02JAN09*	26MAR09	307	15,444.24		EE//EM =24hr ; EE//SM =80hr ;					
441-110		PLC CWD's & Cabling	228		01OCT09*	01SEP10	116	63,718.88			EE//EM =16hr ; EE//SM =240hr ; EE//TB =320hr ;				
441-115		deliver PLC	187*		02NOV09*	05AUG10	100	100,275.00			41=75\$K ;				
441-120		Program PLC Logic	45		06AUG10	08OCT10	100	46,613.89			EE//EM =64hr ; ee//sm=240				
441-125		Program Control pages	40		11OCT10	07DEC10	100	30,369.84			EE//EM =40hr ; EE//EM =32hr ; EE//SM =120hr ;				
441-130		Pre-commissioning tests	20		08DEC10	12JAN11	100	27,150.40			41=01\$K ; EE//EM =40hr ; EE//SM =120hr ;				
441-135		Install I/O Cabling control & protection	90		27SEP10	09FEB11	100	128,771.03			41=40\$K ; EA//SB =160hr ; EE//EM =40hr ; EE//SM =80hr ; EE//TB =400hr ;				
442 - Kirk Key Interlocks															
442-1-2		Kirk Keys-Dsn	140		02MAR09*	16SEP09	276	22,040.80			EA//SB =80hr ; EE//EM =40hr ; EE//SM =40hr ;				
442-1-4		Kirk Keys-Procure	65		27MAY10*	27AUG10	106	8,918.44			41=3\$K ; EE//EM =08hr ; EE//SM =24hr ;				
442-1-6		Kirk Keys-Install	90		30AUG10*	13JAN11	106	33,632.42			41=15\$K ; EE//EM =16hr ; EE//SM =24hr ; EE//TB =60hr ;				
442-1-8		Kirk Keys-Commission	20		14JAN11	10FEB11	106	7,686.72			EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ;				
443 - Real Time Control Systems															
443-1-2		Develop Control Algorithms-Dsn	65		01OCT09*	13JAN10	376	13,866.40			EE//EM =80hr ;				
444 - Instrument Systems															
444-2-2		DC Potential Transducers (DCPTs)-Dsn	140		02MAR09*	16SEP09	331	8,843.44			EA//SB =40hr ; EE//EM =24hr ;				
444-2-4		DC Potential Transducers (DCPTs)-Procure	65		27AUG10*	30NOV10	97	6,113.43			41=03\$K ; EA//SB =16hr ;				
444-2-6		DC Potential Transducers (DCPTs)-Install	40		01DEC10	02FEB11	97	22,211.60			EE//EM =16hr ; EE//SM =24hr ; EE//TB =160hr ; EA//SB =10hr ;				
444-2-8		DC Potential Transducers (DCPTs)-Commission	15		03FEB11	23FEB11	97	13,140.60			EE//EM =24hr ; EE//SM =24hr ; EE//TB =60hr ;				
444-3-2		DCCT Design	81		01JUN09*	23SEP09	338	7,883.12			EA//SB =32hr ; EE//EM =24hr ;				
444-3-4		Procure DCCT	88		01OCT09*	15FEB10	333	12,527.20			EA//SB =4hr ; 41=9				
444-3-6		Install DCCT	20		16FEB10*	15MAR10	333	19,555.72			EA//SB =40hr ; 41= 6, ee//em=24, ee//tb=120				
444-4-2		Signal Conditioning & Cabling-Dsn	160*		08OCT09*	03JUN10	136	86,163.60			EA//SB =24hr ; EE//EM =480hr ;				
444-4-4		Signal Conditioning & Cabling-Procure	65		04JUN10*	03SEP10	136	18,817.28			41=12\$K ; EE//EM =16hr ;				
444-4-6		Signal Conditioning & Cabling-Install	65		07SEP10	08DEC10	136	27,658.90			EE//EM =24hr ; EE//TB =280hr ;				
444-4-8		Signal Conditioning & Cabling-Commission	10		09DEC10	22DEC10	136	18,287.36			EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ;				
445 - Coil Protection Systems															
445-1-2		Ground Fault Protection-Dsn	87		01JUL08*	31OCT08	352	32,648.51			EA//SB =40hr ; EE//EM =160hr ; EE//SM =16hr ;				
445-1-4		Ground Fault Protection-Procure	170		01OCT09*	10JUN10	126	16,143.28			41=10\$K ; EE//EM =16hr ;				
445-1-6		Ground Fault Protection-Install	75		22SEP10*	14JAN11	55	36,681.60			EE//EM =40hr ; EE//SM =48hr ; EE//TB =120hr ; EA//SB =08hr ; 41=8				
445-1-8		Ground Fault Protection-Commission	70		17JAN11	22APR11	55	10,774.32			EE//EM =24hr ; EE//SM =24hr ; EE//TB =32hr ;				
445-2-105		Overload Protect-Write spec and approve	20		01JUN09*	26JUN09	337	13,472.80			EE//EM =80hr ;				

© Primavera Systems, Inc.

RB08

NCSX Project

Sheet 53 of 73

21MAR08 16:15



SC Project Review of NCSX, April 8-10, 2008
S. Ramakrishnan - 17



RESOURCE LOADED SCHEDULE – Contd.



Activity ID	MLE -STONE LEVEL	Activity Description	Duration (work days)	SHIFTS	Forecast Start	Forecast Finish	Total Float	Cost to Complete	Resource Loading					
									FY08	FY09	FY10	FY11	FY12	
445-2-110		Overload Protect-Design	40		29JUN09	24AUG09	337	24,569.60						
445-2-115		Overload Protect-Fabr 4 chassis	65		28JUL10*	27OCT10	129	26,307.79						
445-2-120		Overload Protect-Test 4 units	10		28OCT10	10NOV10	129	10,760.00						
445-2-125		Overload Protect-Install & Rack wiring	20		11NOV10	10DEC10	129	20,609.77						
445-2-130		Overload Protect-Write & perform ISTEP	15		13DEC10	10JAN11	129	10,760.00						
445-2-135		Overload Protect-Documentation	246		01OCT09*	28SEP10	1,028	10,680.48						
445-2-140		Overload Protection&cabling design,procure instl	130		28JUL10*	07FEB11	109	59,842.63						
45 - Power System Design and Integration														
Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN														
451 - System Design & Interfaces														
451-0-2		Develop SRD	15		07JUL08*	25JUL08	311	15,276.48						
451-3-2		Dwgs,asbuilts -Elect Dsn Integration	520		02MAR09*	31MAR11	902	190,706.70						
451-2-2		PDR Prep Power system -Dsn	40		28JUL08	22SEP08	311	29,795.52						
451-2-3	2	Power system - PDR	0	R		22SEP08	311	0.00						
451-6-2		Final design C-Site -Cabling	149		01OCT08*	08MAY09	424	27,877.60						
451-2-2.1		Final Design C-Site	268		01OCT08*	27OCT09	305	27,935.36						
451-1-2		Calculations-Dsn	149		28JUL08*	05MAR09	470	16,836.31						
451-202.2	2	Power systems C-Site - FDR	0	R		27OCT09	305	0.00						
451-4-2		Final Dsn AC auxiliaries & grounding-Dsn	45		16APR10*	18JUN10	133	11,875.20						
451-402.1		AC auxiliaries & grounding - FDR	0	R		18JUN10	133	0.00						
452 - Electrical Systems Support														
452-1-2		Diagnostics AC Power Distr-Dsn	40		01MAR10*	23APR10	163	33,634.40						
452-1-4		Diagnostics AC Power Distr-Procure	40		26APR10	21JUN10	163	2,325.40						
452-1-6		Diagnostics AC Power Distr-Install	130		22JUN10	03JAN11	163	79,033.00						
452-1-8		Diagnostics AC Power Distr-Commission	30		04JAN11	14FEB11	163	30,222.88						
452-2-2		Diagnostics sensor cabling-Dsn	43		01OCT09*	02DEC09	339	23,927.92						
452-2-4		Diagnostics sensor cabling-Procure	65		03DEC09	15MAR10	339	2,674.00						
452-2-6		Diagnostics sensor cabling-Install	43		16MAR10	13MAY10	339	20,336.48						
452-2-8		Diagnostics sensor cabling-Commission	10		14MAY10	27MAY10	339	6,307.60						
453 - System Testing (PTP's)														
453-1-2		New Procedures	90		01OCT10*	15FEB11	103	25,140.48						
453-1-3		Preop Testing-Procure test equipt	65		01OCT10*	11JAN11	128	27,400.00						
453-1-4		TF Coil Test	40		27JUN11	22AUG11	11	18,965.06						



RESOURCE LOADED SCHEDULE – Contd.



Activity ID	MILE-STONE LEVEL	Activity Description	Duration (work days)	SHIFTS	Forecast Start	Forecast Finish	Total Float	Cost to Complete	FY08												FY09												FY10												FY11												FY12											
453-1-5		PF Coil Test	40		27JUN11	22AUG11	11	18,965.06																									41=01\$k; EA/SB =08hr; EE/EM =32hr; EE/SM =40hr; EE/TB =54hr;																																			
453-1-6		Trim Coil Coil Test	40		27JUN11	22AUG11	11	136,368.68																									41=01\$k; EA/SB =08hr; EE/EM =32hr; EE/SM =40hr; EE/TB =54hr;																																			
453-1-8		Testing PTPs, ISTPs	40		27JUN11	22AUG11	11	159,275.76																									41=10\$k; EE/EM =240hr; EE/SM =320hr; EE/TB =376hr; EA/SB =160hr;																																			
51 - Network and Fiber Infrastructure																																																																				



Back-up slides

C- SITE SUPPLIES



SC Project Review of NCSX, April 8-10, 2008
S. Ramakrishnan - 20



Back-up slides


C- SITE SUPPLIES




SC Project Review of NCSX, April 8-10, 2008
S. Ramakrishnan - 21




POWER SYSTEM BLOCK DIAGRAM



SIMPLIFIED SCHEMATIC



PROTECTION BLOCK DIAGRAM



UPGRADE PLAN

Back-up slides



- Upgrade plan
- Logical Plan to proceed to Upgrade
 - D-Site supplies will be used
 - Will use D-Site supplies for SIX coil ckts
 - Two coil ckts will use C-Site supplies
 - ONE additional DC SUPPLY from C-Site, along with H-Bridges (SPA) to feed Trim Coils

