

### NCSX Fabrication

Job No.	Activity Name	Respon.	Dur. (Work Days)	Revised Start Date	Revised Finish Date	% Comp.	Dec 05				Jan 06				Feb 06				Mar 06				Apr 06				May 06				Jun 06			
							5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12
1	1203 VV Final Design (Job 1203) - Goranson		162.00	9/30/05	5/23/06	9.4%																												
2	1203 Procurement of cryostat interface flange...		53.00	11/11/05	1/13/06	63.9%																												
3	1204 Receive cryostat interface flanges	Dudek	0.00	1/13/06	1/13/06	0.0%																												
4	1203 Procurement of H/C manifolds...		53.00	12/5/05	2/3/06	23.0%																												
5	1204 Receive H/C manifold	Dudek	0.00	2/3/06	2/3/06	0.0%																												
6	1203 Conduct test of H/C Tube	Goranson	18.00	12/20/05	1/20/06	0.0%																												
7	1203 Conduct FDR for H/C tubes and attachments	Goranson	0.00	1/27/06	1/27/06	0.0%																												
8	1203 Finalize procurement package for H/C tubes and attachments	Goranson	0.00	2/9/06	2/9/06	0.0%																												
9	1203 Procurement of H/C tubes and attachments...		52.00	2/10/06	4/24/06	0.0%																												
10	1204 Receive H/C tubes and attachments	Dudek	0.00	4/24/06	4/24/06	0.0%																												
11	1204 VV Vertical Supports Procurements...		120.00	9/30/05	3/24/06	0.0%																												
12	1203 Develop layout of thermocouples on 120-degree segment	Goranson	0.00	1/20/06	1/20/06	0.0%																												
13	1203 Conduct PDR for Local I&C	Goranson	0.00	2/3/06	2/3/06	0.0%																												
14	1203 Conduct FDR for Local I&C	Goranson	0.00	3/3/06	3/3/06	0.0%																												
15	1203 Finalize procurement package for Local I&C	Goranson	0.00	3/10/06	3/10/06	0.0%																												
16	1203 Procurement of Local I&C...		52.00	3/13/06	5/23/06	0.0%																												
17	1204 Receive Local I&C	Dudek	0.00	5/23/06	5/23/06	0.0%																												
18	1203 Conduct FDR for heater tape	Goranson	0.00	12/1/05	12/1/05	0.0%																												
19	1203 Finalize procurement package for heater tape	Goranson	0.00	12/6/05	12/6/05	0.0%																												
20	1203 Procurement of heater tape...		52.00	12/6/05	2/24/06	0.0%																												
21	1204 Receive heater tape and attaching hardware	Dudek	0.00	2/24/06	2/24/06	0.0%																												
22	1250 VVSA Fabrication (Job 1250) - Viola		0.00	3/27/06	3/27/06	0.0%																												
			776.66																															



### NCSX Fabrication

Job No.	Activity Name	Respon.	Dur. (Work Days)	Revised Start Date	Revised Finish Date	% Comp.	Dec 05				Jan 06				Feb 06				Mar 06				Apr 06				May 06				Jun 06			
							5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12
43	<< Station 1 fixture assembled >>		0.00	1/11/06	1/11/06	0.0%																												
44	Field Period Assembly (Job 1810) - Viola		<b>185.00</b>	<b>11/28/05</b>	<b>11/7/06</b>	<b>0.0%</b>																												
45	Receive and inspect VVSA (on pallet)	Viola	0.00	3/27/06	3/27/06	0.0%																												
46	Prep 120-degree segment for mounting on Station 1 fixture (includes installation of cryostat interface flange, port flanges, etc.)	Viola	3.00	3/27/06	3/29/06	0.0%																												
47	Check CG and mount 120-degree segment on Station 1 fixture	Viola	1.00	4/3/06	4/3/06	0.0%																												
48	Develop metrology procedure for performing the initial metrology setup. Issue for review.	Raftopoulos	10.00	11/28/05	12/9/05	0.0%																												
49	Issue metrology procedure for review (Station 1 Act)	Raftopoulos	0.00	12/9/05	12/9/05	0.0%																												
50	Finalize metrology procedure for performing the initial metrology setup	Raftopoulos	10.00	12/9/05	12/23/05	0.0%																												
51	Develop draft metrology procedure for laying out magnetic diagnostics, H/C Lines. Issue for review.	Raftopoulos	10.00	12/2/05	12/15/05	0.0%																												
52	Finalize draft procedure for laying out magnetic diagnostics, H/C lines	Raftopoulos	10.00	12/16/05	1/6/06	0.0%																												
53	Metrology set-up and initial settings	Viola	4.00	4/4/06	4/7/06	0.0%																												
54	Lay out magnetic diagnostics, H/C lines, and thermocouple wiring	Viola	24.00	4/10/06	5/11/06	0.0%																												
55	<< 120-degree segment ready for installation activities >>	Viola	0.00	5/18/06	5/18/06	0.0%																												
56	Install heater tape on vertical ports	Viola	4.00	5/19/06	5/25/06	0.0%																												
57	Verify installation of heater tapes	Viola	1.00	5/29/06	5/29/06	0.0%																												
58	Install magnetic diagnostics	Viola	48.00	5/30/06	8/3/06	0.0%																												
59	Terminate and verify magnetic diagnostics	Viola	10.50	8/4/06	8/18/06	0.0%																												
60	Attach studs for H/C lines	Viola	16.00	8/18/06	9/8/06	0.0%																												
61	Install H/C lines, headers, and manifolds	Viola	24.00	9/11/06	10/13/06	0.0%																												
62	Verify installation of H/C lines, headers, and manifolds	Viola	5.00	10/13/06	10/19/06	0.0%																												
			776.66																															



### NCSX Fabrication

	Job No.	Activity Name	Respon.	Dur. (Work Days)	Revised Start Date	Revised Finish Date	% Comp.	Dec 05				Jan 06				Feb 06				Mar 06				Apr 06				May 06				Jun 06			
								5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12
83	3101	Procure remaining materials (wire, tab material, junction boxes, feedthroughs, etc.)	Labik	0.00	1/24/06	1/24/06	0.0%																												
84	3101	Design and fab tooling and clamps	Labik	0.00	1/24/06	1/24/06	0.0%																												
85	3101	<< Ready to install Period 2 magnetic diagnostics >>	Labik	0.00	2/27/06	2/27/06	0.0%																												
86	8205	Dimensional Control (Job 8205) - Stratton		13.00	11/23/05	12/23/05	4.8%																												
87	8205	Develop Dimensional Control Plan for Station 1 activities	Stratton	0.00	11/23/05	11/23/05	100.0%																												
88	8205	Finalize Dimensional Control Plan for Station 1 activities	Stratton	10.00	11/28/05	12/23/05	0.0%																												
89																																			
90																																			
91																																			
92																																			
93																																			
94																																			
95																																			
96																																			
97																																			
98																																			
				776.66																															