

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Resources Assigned	2006											
						January	February	March	April	May	June	July	August	September			
1	TF Design (1301-Kalish)	70.00	1/4/06	4/11/06		[Gantt bar from Jan 4 to Apr 11]											
2	Complete TF procurement pkg	15.00	1/4/06	1/24/06	Kalish	[Gantt bar from Jan 4 to Jan 24]											
3	Issue TF RFP	5.00	1/25/06	1/31/06	Kalish	[Gantt bar from Jan 25 to Jan 31]											
4	Develop proposals	25.00	2/1/06	3/7/06	Suppliers	[Gantt bar from Feb 1 to Mar 7]											
5	Evaluate proposals	10.00	3/8/06	3/21/06	Kalish	[Gantt bar from Mar 8 to Mar 21]											
6	Award contract	15.00	3/22/06	4/11/06	Kalish	[Gantt bar from Mar 22 to Apr 11]											
7	TF Fabrication (1361-Kalish)	120.00	4/12/06	9/26/06		[Gantt bar from Apr 12 to Sep 26]											
8	Initial Title III Engineering	60.00	4/12/06	7/4/06	Kalish	[Gantt bar from Apr 12 to Jul 4]											
9	Remaining FY06 Title III	60.00	7/5/06	9/26/06	Kalish	[Gantt bar from Jul 5 to Sep 26]											
10	PF Design (1302-Kalish)	135.00	2/1/06	8/8/06		[Gantt bar from Feb 1 to Aug 8]											
11	Complete PF PD	40.00	2/1/06	3/28/06	Kalish, Rushinski, Fan	[Gantt bar from Feb 1 to Mar 28]											
12	Complete PF FD	75.00	3/29/06	7/11/06	Kalish, Rushinski, Fan	[Gantt bar from Mar 29 to Jul 11]											
13	Complete PF procurement pkg	15.00	7/12/06	8/1/06	Kalish, Rushinski	[Gantt bar from Jul 12 to Aug 1]											
14	Issue PF RFP	5.00	8/2/06	8/8/06	Kalish	[Gantt bar from Aug 2 to Aug 8]											
15	Global Analysis (8204-Brooks)	90.00	1/4/06	5/9/06		[Gantt bar from Jan 4 to May 9]											
16	Resolve load path for inbd shear loads	10.00	1/4/06	1/17/06	Fan, Brooks	[Gantt bar from Jan 4 to Jan 17]											
17	Determine design requirements for base support structure	10.00	1/18/06	1/31/06	Brooks, Fan	[Gantt bar from Jan 18 to Jan 31]											
18	Complete documentation and checking of modular coil structural analyses	63.00	1/4/06	3/31/06	Fan	[Gantt bar from Jan 4 to Mar 31]											
19	Determine design requirements for coil structures	30.00	2/1/06	3/14/06	Brooks	[Gantt bar from Feb 1 to Mar 14]											
20	Develop trim coil concept and requirements	40.00	3/15/06	5/9/06	Brooks, Zarnstorff	[Gantt bar from Mar 15 to May 9]											
21	Other Work	193.00	1/4/06	9/29/06		[Gantt bar from Jan 4 to Sep 29]											
22	TF Analysis check	5.00	1/9/06	1/13/06	Dahlgren	[Gantt bar from Jan 9 to Jan 13]											
23	Complete structural analysis of SRX modification	10.00	1/16/06	1/27/06	Dahlgren	[Gantt bar from Jan 16 to Jan 27]											
24	Complete CNT documentation	10.00	1/30/06	2/10/06	Dahlgren	[Gantt bar from Jan 30 to Feb 10]											
25	NRL Support	165.00	2/13/06	9/29/06	Dahlgren	[Gantt bar from Feb 13 to Sep 29]											
26	Dimensional control support	190.00	1/4/06	9/26/06	Brooks	[Gantt bar from Jan 4 to Sep 26]											
27	Update shield wall layout	5.00	1/16/06	1/20/06	Messineo	[Gantt bar from Jan 16 to Jan 20]											
28	Prepare for cold testing	85.00	1/4/06	5/2/06	Gettelfinger	[Gantt bar from Jan 4 to May 2]											
29	NSTX COE responsibilities	190.00	1/4/06	9/26/06	Gettelfinger	[Gantt bar from Jan 4 to Sep 26]											
30	NSTX Water/bakeout responsibilities	190.00	1/4/06	9/26/06	Kalish	[Gantt bar from Jan 4 to Sep 26]											
31	Structures Design (1501-Dahlgren)	105.00	3/28/06	8/21/06		[Gantt bar from Mar 28 to Aug 21]											
32	Complete Structures PD	45.00	3/28/06	5/29/06	Dahlgren, Rushinski	[Gantt bar from Mar 28 to May 29]											
33	Complete Structures FD	45.00	5/30/06	7/31/06	Dahlgren, Rushinski	[Gantt bar from May 30 to Jul 31]											
34	Complete Structures procurement pkg	10.00	8/1/06	8/14/06	Dahlgren, Rushinski	[Gantt bar from Aug 1 to Aug 14]											
35	Issue Structures RFP	5.00	8/15/06	8/21/06	Dahlgren	[Gantt bar from Aug 15 to Aug 21]											
36	CS Support Structure Design (1303-Dahlgren)	59.00	1/4/06	3/27/06		[Gantt bar from Jan 4 to Mar 27]											
37	Complete CS Structure PD	25.00	1/4/06	2/7/06	Dahlgren, Rushinski	[Gantt bar from Jan 4 to Feb 7]											
38	Complete CS Structure FD	25.00	2/8/06	3/14/06	Dahlgren, Rushinski	[Gantt bar from Feb 8 to Mar 14]											
39	Complete CSS procurement pkg	5.00	3/15/06	3/21/06	Dahlgren, Rushinski	[Gantt bar from Mar 15 to Mar 21]											
40	Issue CSS RFP	4.00	3/22/06	3/27/06	Dahlgren	[Gantt bar from Mar 22 to Mar 27]											

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Resources Assigned	2006											
						January	February	March	April	May	June	July	August	September			
41	FPA Tooling and Fixtures (1803-Brown)	190.00	1/9/06	9/29/06		[Gantt bar from Jan 9 to Sep 29]											
42	Develop magnetic alignment approach	20.00	1/9/06	2/3/06	Brooks, Zarnstorff	[Gantt bar from Jan 9 to Feb 3]											
43	Develop design of MC half period assembly fixture	20.00	2/6/06	3/3/06	Brown, Morris, Zarnstorff, Ju	[Gantt bar from Feb 6 to Mar 3]											
44	Develop design of remaining fixtures	150.00	3/6/06	9/29/06	Brown, Morris, Zarnstorff, Ju	[Gantt bar from Mar 6 to Sep 29]											
45	Trim Coil Design (1354-Dahlgren)	55.00	8/22/06	11/6/06		[Gantt bar from Aug 22 to Nov 6]											
46	Complete Trim Coil PD	20.00	8/22/06	9/18/06	Rushinski, Dahlgren	[Gantt bar from Aug 22 to Sep 18]											
47	Complete Trim Coil FD	20.00	9/19/06	10/16/06	Rushinski, Dahlgren	[Gantt bar from Sep 19 to Oct 16]											
48	Complete Trim Coil procurement pkg	10.00	10/17/06	10/30/06	Rushinski, Dahlgren	[Gantt bar from Oct 17 to Oct 30]											
49	Issue Trim Coil RFP	5.00	10/31/06	11/6/06	Dahlgren	[Gantt bar from Oct 31 to Nov 6]											
50	Cryostat Design (1701-Gettelfinger)	60.00	1/3/06	3/27/06		[Gantt bar from Jan 3 to Mar 27]											
51	Resolve issues, update cryostat PD	60.00	1/3/06	3/27/06	Gettelfinger, Messineo	[Gantt bar from Jan 3 to Mar 27]											
52	Base Support Structure Design (1701-Gettelfinger)	130.00	3/28/06	9/25/06		[Gantt bar from Mar 28 to Sep 25]											
53	Complete BSS PD	55.00	3/28/06	6/12/06	Fan, Gettelfinger, Messineo	[Gantt bar from Mar 28 to Jun 12]											
54	Complete BSS FD	60.00	6/13/06	9/4/06	Fan, Gettelfinger, Messineo	[Gantt bar from Jun 13 to Sep 4]											
55	Complete BSS procurement pkg	10.00	9/5/06	9/18/06	Gettelfinger, Messineo	[Gantt bar from Sep 5 to Sep 18]											
56	Issue BSS RFP	5.00	9/19/06	9/25/06	Gettelfinger	[Gantt bar from Sep 19 to Sep 25]											
						January	February	March	April	May	June	July	August	September			