

NCSX A-B Flange Weld Test
Post-Weld Debriefing and A6/B6
Casting Weld Planning

July 27, 2008


Agenda

- Background info & Overall Plan
- Distortion measurements
- Test flange weld experience results
- Permeability results
- Discussion of A6/B6 test plan
 - Metrology plans
 - Dial indicators
 - Shim configuration
 - Weld procedures
 - Test plan

Robust Coil-Coil Interfaces Have Been Developed for NCSX's Modular Coils

- High friction alumina coated shims under all bolts.
- Welded coil-coil inner legs on intra-field period coils.
- Tight fitting bushings around studs as backup.
- "Supernuts" and ultrasonic monitoring of stud tensioning.

It won't move now!




Alumina coated shim friction characteristics have been verified by testing



Side rams apply normal pressure to test specimens simulating bolt pressure; tensile tester applies shear load



The test setup is cooled to 80 K for testing.





Test specimen – two alumina coated SS sideplates sandwich SS center bar.

- The coefficient of friction, μ , required is 0.4 for the C-C interface and ~ 0.16 elsewhere.
- A stable μ of 0.4 has been demonstrated for a life of 130,000 cycles (full machine life), 0.5 for 130,000 cycles and 0.6 for 48,000 cycles (when the test was stopped due to hydraulic system problems) .

C-C (period-period) connections are bolted

Sliding shims will react centering forces in mid-region.



Bolt access was demonstrated first by a Pro-E model and then by a mock-up.

NCSX Modular Coil Weld Development

3 phase program:

Completed
June 15

- **Phase I: On-site Assessment** of NCSX's plans by Edison Welding Institute.
- **Phase II: Mock-up welding tests** of a Type A-B winding form flange. Primary goal: to determine likely **weld quality & likely flaw size distribution** in welds (for fatigue life assessment & to determine if NDT is required).
- **Phase III: A6/B6 casting to casting weld tests**. Primary goal: to demonstrate **distortion control** and overall assembly and weld procedure.


Welding completed
July 23; EWI
evaluation of results
pending.

Scheduled for August
15-23



CMM dimensional measurement pre-welding




Weld inspection



A-B Flange Test Shim layout



Butt welds



Fillet welds

Weld Permeability Is Controlled

- Shims are made from 316 SS which, after all machining and grinding is completed, are solution annealed at 1150 C followed by rapid air cool to reduce magnetic permeability.
- Specified mu is 1.02; localized areas slightly higher can be accepted.
- Results from the weld tests are excellent:
 - 1.5" plate before welding: all below 1.02 Mu.
 - 1.5" plate after welding: all below 1.02 Mu.
 - 1/2" shims before welding: average of >1.02 Mu but <1.03 Mu with isolated readings of >1.03 Mu but <1.04 Mu.
 - 1/2" shims after welding: shims 2 & 3 rose slightly from >1.02 but <1.03 Mu to >1.03 but <1.04 Mu, shims 11 & 20 rose slightly from isolated spots of >1.03 but <1.04 Mu to isolated spots of >1.04 but <1.05 Mu, shim 18 rose from isolated spots of >1.03 but <1.04 to an isolated spot of >1.06 but <1.08 Mu.
 - Weld metal: all below 1.02 Mu.

Bushings


- Tight fitting insulating bushings are installed around each after the coils are aligned. Each bushing needs to be custom fitted to accommodate stud positions and flange hole dimensions.
- These insure against movement between the castings as the nuts are tightened and serve as insurance against movement between the castings if preload is lost due to cool-down lags, nuts loosening, etc.
- This photo shows the stock G-11 fiberglass bushing and an aluminum double eccentric mock-up being evaluated to determine if time can be saved using these. (if used, one of the bushing parts would be made of G-11 to insulate the stud).
- Both are being evaluated during the A6/B6 casting alignment to determine how to minimize bushing fit-up time.




*Double eccentric
bushing prototype*

G-11 bushing


Coming next: A6-B6 Weld Tests



Shim Layout –welded shims along inboard edge can be identified by absence of bolt holes.





Peak weld stress, Mx, is 25.3 ksi vs. 31.5 ksi allowable. We plan to increase weld size for <20 ksi everywhere.



A6 & B6 being aligned for weld test

Weld fatigue is satisfactory



Fatigue data for welds in Stellalloy

Fatigue data for Stelalloy

- As can be seen in the curve above, crack growth is faster in the welds (but OK!).
- Welds are being sized for 20 ksi, max. (138.4 MPa).
- Calculations indicate that an initial flaw size of 5 mm can be tolerated for 4 x life (520 K cycles) at this stress level.
- We expect to be able to avoid flaws of this size in these welds by using qualified welders and procedures.
 - We will determine the reasonableness of of expectation through NDT and macro photographs of welds from the flange mock-up weld tests.


Summary of Weld Test Mockup Distortion Measurements

S. Raftopoulos


R. Ellis

July 26, 2007


Tooling Balls on Flanges A and B are Located Above Each Other



Strains in z-direction (perpendicular to flanges) can be Calculated from Distances between Tooling Balls



A Similar Calculation Gives Strains Along the Edges of the Flanges



Permeability Results are Good!

Below are the results of the magnetic permeability results for the coil to coil 1.5" plate weld test.

1.5" plate before welding = all below 1.02 Mu.

1.5" plate after welding = all below 1.02 Mu.

1/2" shims before welding = average of >1.02 Mu but <1.03 Mu with isolated readings of >1.03 Mu but <1.04 Mu.

1/2" shims after welding = shims 2 & 3 rose slightly from >1.02 but <1.03 Mu to >1.03 but <1.04 Mu, shims 11 & 20 rose slightly from isolated spots of >1.03 but <1.04 Mu to isolated spots of >1.04 but <1.05 Mu, shim 18 rose from isolated spots of >1.03 but <1.04 to an isolated spot of >1.06 but <1.08 Mu.

Weld metal = all below 1.02 Mu.

Let me know if you have any questions.

Colin

Weld Experience

- Shims: re-configured 4 of them to get $\frac{1}{2}$ " legs on the welds.
 - Shim update is underway at ORNL.
 - Basically, no concerns – welding was straightforward.
 - Casting welds will all be horizontal except the A-A, which will be vertical.
 - Metal flow was good; like welding standard 308 or 316.
 - Should make a water jet cut aluminum template to simplify shim layout.
 - Chamfer grinding worked out well – will do it the same way in the future.

Deflection monitoring during test

- Criteria: deformation should be <0.010 " anywhere on winding surfaces.
- Deformations will be most pronounced on wing areas, so the "inboard" area wings will be monitored during the test. How:
 - Dial indicators for real time.
 - Will capture as many directions as possible. (Bob Parsells, lead)
 - Will get digital type so welders can see them.
 - Welders will "skip" around based on indications.
 - IF POSSIBLE monitor with laser tracker in survey mode, real time.
 - Initial: full CMM characterization of 1 side of the T on both castings.
 - Septum tooling ball measurements along inner legs, ~ 9 locations on each casting using laser tracker.
 - ~ 1-2 hrs. for a set of measurements.
 - Perform each morning before welding begins.
 - Will decide to peen or not based on distortion results. (we're hopeful it will not be necessary).
- No formal interpass weld inspection.
- Visual inspection at the end.
- Welder and procedure qualifications have been made for Stellanloy-316-Stellanloy.

Schedule (TENTATIVE)

- Casting fit-up: as of 7/27
 - 75% of al bushings complete.
 - All outboard shims complete.
 - inboard shims being ground – expect completion by ~Wed.
 - Start placing shims on Friday Aug. 3.
 - Final shim adjustments, torque and UT measurements on Saturday Aug. 4.
 - Final pre-weld scan on Monday, Aug. 6. Set up dial indicators.
 - Begin welding Tuesday Aug. 6 am.