

Closeout Note Status

Closeout Note Link	Job Manager	Status at Closeout	Status of Closeout Notes	Status of Data Files	Date Promised
2101 - Fueling Systems	Blanchard	In Process at Time of Cancellation	Done	Done	
2201 - Torus Vacuum pumping Systems	Blanchard	In Process at Time of Cancellation	Done	Done	
8204 - Systems Analysis & Technical Assurance	Brooks				9/30
1803 - FP Assembly Tooling/Constructibility	Brown	In Process at Time of Cancellation			10/15
8203 - Design Integration	Brown	In Process at Time of Cancellation			10/15
1350 - TF Coil Fabrication Preparations	Chrzanowski	Cancelled when Decision Made for Industry to Fabricate (Mar 2006)			
1404 - MCWF R&D & First Production Casting	Chrzanowski	Completed (Sept 2005)			
1405 - Modular Coil Winding R&D Preparations	Chrzanowski	Completed (Sept 2005)			
1406 - Modular Coil Winding R&D	Chrzanowski	Completed (Mar 2006)			
1407 - Modular Coil Winding Facility	Chrzanowski	Completed (Mar 2006)			
1408/1451/1459 - Modular Coil Manufacturing	Chrzanowski	Will Complete as Part of Closeout	Done	Done	
1410 - Modular Coil Twisted Racetrack Fabrication	Chrzanowski	Completed (Mar 2006)			
1412 - Complete Winding Facilities	Chrzanowski	Completed (Mar 2006)			
1419 - Winding Facilities Modifications	Chrzanowski	Completed (Jan 2007)			
1460 - Modular Coil Third Winding Fixture	Chrzanowski	Cancelled when Project cancelled			
1550 - Coil Support Structures Procurements	Chrzanowski	Cancelled when Project cancelled			
1421 - Modular Coil Interface Design @ ORNL	Cole				9/20
1260 - Neutral Beam Transition Duct	Cole	In Process at Time of Cancellation			9/16
1355 - Conventional I&C Design & Procurement	Cole	In Process at Time of Cancellation			9/8
1416 - Modular Coil Type A/B Design	Cole	In Process at Time of Cancellation			9/30
1801 - FPA (ORNL)	Cole	Closed (Sept 2006)			
1806 - FP Assembly Specs & Drawings	Cole	In Process at Time of Cancellation			9/16
1901 - 191 - Stellarator Core Management & Oversight	Cole	In Process at Time of Cancellation			
1901 - 192 - Stellarator Core Integration & Analysis	Cole	In Process at Time of Cancellation			
1353 - CS Structures Design	Dahlgren	Procurement cancelled when Decision Made to Use NSTX PF1a (Aug 2006)			8/29
1702 - Base Support Structure Design	Dahlgren	In Process at Time of Cancellation			8/29
1752 - Base Support Structure Procurements	Dahlgren	Cancelled when Project cancelled			
1501 - Coil Support Structures	Dahlgren	Will Complete as Part of Closeout			8/29
1204 - Vacuum Vessel System Procurements (Non-VVSA)	Dudek	In Process at Time of Cancellation	Done	Done	
1429 - Modular Coil Interface R&D @ PPPL	Dudek	In Process at Time of Cancellation	Done	Done	
1431 - Modular Coil Interface Hardware	Dudek	In Process at Time of Cancellation	Done	Done	
1805 - FP Assembly Hardware & Fixture Procurements	Dudek	In Process at Time of Cancellation	Done	Done	
6101/6301 - Cooling Water/Utility Systems	Dudek	In Process at Time of Cancellation	Done	Done	
8205 - Dimensional Control Coordination	Ellis	In Process at Time of Cancellation			9/30
8204 - System Global Models	Fan	In Process at Time of Cancellation			9/19
1901- 193 - Risk Mitigation Activities	Fogarty	In Process at Time of Cancellation	Need Summary	Done	9/16
1421 - Modular Coil Analysis Files	Freudenberg				9/15
8501 - Integrated Systems Testing	Gentile	In Process at Time of Cancellation	Done	Done	
1409 - Coil Test Stand	Gettelfinger	Completed (July 2006)			
1414 - Coil Testing	Gettelfinger	Completed (July 2006)			
1201 - Vacuum Vessel Preliminary Design	Goranson	Completed (Oct 2003)			
1202 - Vacuum Vessel R&D	Goranson	Completed (Sept 2005)			
1203 - Vacuum Vessel Final Design	Goranson	Completed (Aug 2006)			
1206 - Vacuum Vessel Field Weld Joint	Goranson	Completed (Sept 2005)			
1270 - Heater Control Systems	Goranson	In Process at Time of Cancellation	Done	Done	
1601-161 - LN2 Distribution Systems	Goranson	In Process at Time of Cancellation	Done	Done	
1601-162 - Coil Electrical Leads	Goranson	In Process at Time of Cancellation	Done	Done	
1601-163 - Coil Protection System Interfaces	Harris	In Process at Time of Cancellation			9/8
8102 - Project Management @ ORNL	Harris	In Process at Time of Cancellation			
1411 - MCWF Fabrication	Heitzenroeder	Completed (June 2007)			
8202 - Engineering Mgmt & Systems Engineering	Heitzenroeder	In Process at Time of Cancellation			

Closeout Note Status

Closeout Note Link	Job Manager	Status at Closeout	Status of Closeout Notes	Status of Data Files	Date Promised
8221 - Documentation for Closeout	Heitzenroeder	Will Complete as Part of Closeout			12/31
1301 - TF Coil Design	Kalish	Completed (April 2006)			
1351 - TF Coil Fabrication Supplies	Kalish	Completed (Oct 2006)			
1354 - Trim Coil Design & Procurement	Kalish	In Process at Time of Cancellation			10/15
1302/1352 - PF Coil Design/Fab	Kalish/Chrzanowski	Design Completed/Fab in Proce when Project Cancelled	Done	Done	
6401 - Bakeout Systems	Kalish/Goranson	In Process at Time of Cancellation			9/30
1361 - TF Coil Fabrication	Kalish/Meighan	Will Complete as Part of Closeout			10/15
8402 - Project Physics @ ORNL	Lyon/Harris	Closed (Sept 2006)			
8222 - Prepare Manuscripts for Peer Reviewed Papers	Neilson	Will Complete as Part of Closeout			12/31
7101 - Shield Wall Modifications	Perry	Cancelled - Done as GPP Project			
7301 - Platform Design & Fabrication	Perry	In Process at Time of Cancellation			9/24
7401/7451 - Machine Assembly Planning & Oversight	Perry	In Process at Time of Cancellation			9/24
7501 - Construction Support	Perry	In Process at Time of Cancellation			9/24
7503 - Machine Assembly Operations	Perry	In Process at Time of Cancellation			9/24
7601 - Machine Assembly Tooling Design/Fab	Perry	In Process at Time of Cancellation			9/24
8215 - Plant Design	Perry	In Process at Time of Cancellation			9/24
8220 - Equipment Disposition/Facility Restorations	Perry	Will Complete as Part of Closeout			12/31
1701 - Cryostat Design	Raftopoulos	In Process at Time of Cancellation			9/13
1751 - Cryostat Procurements	Raftopoulos	Cancelled when Project cancelled			
1804 - Metrology Hardware	Raftopoulos	In Process at Time of Cancellation			9/13
6201 - Cryogenic Systems	Raftopoulos	In Process at Time of Cancellation			9/13
4101 - AC Power Systems	Ramakrishnan	In Process at Time of Cancellation			9/30
4301 - DC Power Systems	Ramakrishnan	In Process at Time of Cancellation			9/30
4401 - Control & Protection Systems	Ramakrishnan	In Process at Time of Cancellation			9/30
4501 - Power Systems Design & Integration	Ramakrishnan	In Process at Time of Cancellation			9/30
8101 - Project Management @ PPPL	Rej	In Process at Time of Cancellation			
5101 - Network & Fiber Optic Infrastructure Systems	Sichta	In Process at Time of Cancellation	Done	Done	
5201 - Central Instrumentation & Control	Sichta	In Process at Time of Cancellation	Done	Done	
5301 - Data Acquisition & Facility Computing Systems	Sichta	In Process at Time of Cancellation	Done	Done	
5401 - Facility Timing & Synchronization Systems	Sichta	In Process at Time of Cancellation	Done	Done	
5501 - Real Time Plasma Control Systems	Sichta	In Process at Time of Cancellation	Done	Done	
5601 - Central Safety Interlock Systems	Sichta	In Process at Time of Cancellation	Done	Done	
5801 - Central I&C Management & Integration	Sichta	In Process at Time of Cancellation	Done	Done	
3101 - Design	Stratton				9/15
3601 - Edge & Divertor Diagnostics Systems	Stratton	In Process at Time of Cancellation			9/15
3901 - Diagnostic Systems Integration	Stratton	In Process at Time of Cancellation			9/15
3801 - Electron Beam Mapping Systems	Stratton/Harris	In Process at Time of Cancellation			9/15
8210 - Rebaselining Exercise	Strykowski	In Process at Time of Cancellation		No Closeout Note, but Data	9/30
8998 - PPPL Direct Allocations	Strykowski	In Process at Time of Cancellation			
DCMA	Strykowski	Closed (Sept 2004)			
3101 Vacuum Vessel Instrumentation Installation	Tchilinguirian		Done	Done	
1250 - Vacuum Vessel Fabrication	Viola	Completed (Sept 2006)			
1802 - FP Assembly Oversight & Support	Viola	In Process at Time of Cancellation			11/15
1810 - FPA Operations - Stations 1, 2, 3	Viola	In Process at Time of Cancellation			11/15
1815 - PPA Operations - Station 5	Viola	In Process at Time of Cancellation			11/15
1421 - Modular Coil Analysis Files	Williamson				8/30
1401 - Modular Coil Preliminary Design	Williamson	Completed (Sept 2005)			
1402 - Modular Coil Analyses	Williamson	Completed (Sept 2005)			
1403 - Modular Coil Final Design	Williamson	Completed (April 2006)			
1413 - MCWF Fracture Analyses	Williamson	Completed (Mar 2006)			
8401 - Project Physics @ PPPL	Zarnstorf	Closed (Sept 2006)			