

NCSX Closeout Status
September 1, 2008

	<u>Page</u>
Funding Analysis	2
Cost Performance Report	3
Staffing	
Summary	4
Detail	5-9
Documentation Closeout (Job 8221)	
Status	10-11
Man-hour Tracking	12
Resource Loaded Statused Schedule	13-21


NCSX FUNDING ANALYSIS (MIE FUNDS)

	<u>MIE Budget (BA in-hand)</u>	<u>Spent through 9/1/08</u>	<u>September Forecast</u>	<u>Total Cost Through FY08</u>	<u>Carryover (FY08 into FY09)</u>	<u>FY09 ETC</u>	<u>TOTAL EAC FORECAST</u>	<u>Total Under- run (give back)</u>
PPPL	\$77,837,000	\$74,328,891	\$862,357	\$75,191,248	\$2,645,752	\$1,618,248 *	\$76,809,496	\$1,027,504
LANL	\$420,000	\$266,500	\$35,500	\$302,000	\$118,000	\$68,000	\$370,000	\$50,000
DCMA	\$75,000	\$75,000	\$0	\$75,000	\$0	\$0	\$75,000	\$0
ORNL	<u>\$11,800,000</u>	<u>\$11,126,138</u>	<u>\$77,280</u>	<u>\$11,203,418</u>	<u>\$596,582</u>	<u>\$91,760</u>	<u>\$11,295,178</u>	<u>\$504,822</u>
TOTAL	\$90,132,000	\$85,796,529	\$975,137	\$86,771,666	\$3,360,334	\$1,778,008	\$88,549,674	\$1,582,326


* \$323,000 for closeout manuscripts/journals to be converted to OPC in accordance with Generally Accepted Accounting Principles and applicable DOE accounting rules.

NCSX Closeout Manpower


PPPL Techs




PPPL Designers




ORNL



PPPL EA Engineers



PPPL FO&M Engineers



		NCSX CLOSEOUT PLAN STAFFING REQUIREMENTS (hours/160)															
Name	Job	JAN FY08	FEB FY08	MAR FY08	APR FY08	MAY FY08	JUN FY08	JUL FY08	AUG FY08	SEP FY08	OCT FY09	NOV FY09	DEC FY09	JAN FY09	FEB FY09	MAR FY09	
SICHTA et al	Job: 8221 -Documentation Closeout							0.1	0.1	0.1	0.1						
								Actual =	0.54	0.00	0.00						
								1									
CRUIKSHANK	Job: 1354 -Trim Coil Design &Procurement							0.6									
CRUIKSHANK	Job: 1501 -Coil Structures Design-DAHL							0.3									
CRUIKSHANK	Job: 1702 -Base Support Struct Design-I							Planned =	1.9								
	CRUIKSHANK subtotal =							Actual =	0	0.00	0.00						
unassigned	Job: 8203 -Design Integration-BROWN							0.1	0.1	0.1	0.1						
unassigned	Job: 8221 -Documentation Closeout-HE							Planned =	0.1	2.3	2.2	2.2	2.4	1.8	1.7		
	unassigned subtotal =							Actual =	0.96	0.13	0.11						
MORRIS	Job: 1803/1805-FPA Tooling/Constr-BR								0.2	0.1							
MORRIS	Job: 8221 -Documentation Closeout-HE								0.5	0.5	0.5	0.6					
	MORRIS subtotal =							Planned =	0	0.5	0.7	0.6	0.6				
								Actual =	0.55	0.60	0.25						
RUSHINSKI	Job: 1354 -Trim Coil Design &Procurement								0.1								
RUSHINSKI	Job: 1501 -Coil Structures Design-DAHL								0.9								
RUSHINSKI	Job: 8221 -Documentation Closeout-HE								Planned =	1	0.5	0.5	0.5	0.6			
	RUSHINSKI subtotal =							Actual =	0.94	0.86	0.16						
UPCAVAGE	Job: 8221 -Documentation Closeout-HE							Planned =	0	0.3	0.3	0.3	0.4				
								Actual =	0.95	0.00	0.00						
	TOTAL DESIGNERS =	1.6	5.5	2.4	2.1	5.4	3.0	3.6	3.7	3.6	4.0	1.8	1.7				
							Actual =	3.4	1.6	0.5							

		NCSX CLOSEOUT PLAN STAFFING REQUIREMENTS (hours/160)														
Name	Job	JAN FY08	FEB FY08	MAR FY08	APR FY08	MAY FY08	JUN FY08	JUL FY08	AUG FY08	SEP FY08	OCT FY09	NOV FY09	DEC FY09	JAN FY09	FEB FY09	MAR FY09
DREXEL	Job: 1802 -FP Assy Oversight&Support-						1.1									
EDWARDS	Job: 1810 -Field Period AssyStation 1 2						0.9	0.9	0.9	0.9						
DUCCO	Job: 1810 -Field Period AssyStation 1 2						1	1	1	0.7						
EM//TB	Job: 1408 -MC Winding Supplies-CHRZ						0.4	0.4								
EM//TB	Job: 1451 -Mod Coil Winding-CHRZANC						4.3	3.9	1.5							
EM//TB	Job: 1451 -Mod Coil Winding-CHRZANC							1.7								
EM//TB	Job: 1451 -Mod Coil Winding-CHRZANC							0.3	0.2							
EM//TB	Job: 1459 -Mod Coil Fabr.Punch List-CH						1.8	1.8	1.8							
EM//TB	Job: 1810 -Field Period AssyStation 1 2						9.1	9	6.7	6.7	1.2					
EM//TB	Job: 3101 -Magnetic Diagnostics-STRAT						0.1									
EM//TB	Job: 8220 -Equip Save & Facility Restor							3.2	5.1	6.3	4.8	2.3	2.2			
GUTTADORA	Job: 3101 -Magnetic Diagnostics-STRAT						1									
HAUSE	Job: 1810 -Field Period AssyStation 1 2						1	1	0.5							
HUSH	Job: 1810 -Field Period AssyStation 1 2						1	0.6								
LANGELLA	Job: 8220 -Equip Save & Facility Restor							0.5	0.3	1.5	1.5	1.2	1.1			
MEIGHAN	Job: 1361 -TF Fabrication-KALISH						0.3	0.3	0.3	0.2						
MEIGHAN	Job: 1451 -Mod Coil Winding-CHRZANC						0.7	0.7	0.7							
STEVENS **TE	Job: 1810 -Field Period AssyStation 1 2						1									
TOTAL FO&M TECHS =		15	39.2	26.4	25.4	27.6	23.7	25.3	19	16.3	7.5	3.5	3.3			
							Actual =	22.95	17.88	15.7						
SH//TB	Job: 1802 -FP Assy Oversight&Support-						0.7	0.7	0.7	0.7	0.7	0.6	0.6			
STRYKOWSKY	Job: 8101 -Project Management &Contro						Actual =	1.02	0.94	1.01						
STRYKOWSKY	Job: 8221 -Documentation Closeout-HE							0.8	0.9	0.8	0.8	0.5	0.4	0.4	0.5	
								0.3	0.2	0.2	0.3					
STRYKOWSKY subtotal =							0.8	1.2	1.0	1.0	0.8	0.4	0.4	0.5	0.4	0.5
NEILSON	Job: 8101 -Project Management &Contro						Actual =	0.83	0.56	0.43						
STRATTON	Job: 8221 -Documentation Closeout-HE							0.6	0.7	0.6	0.6	0.4	0.3	0.3	0.4	0.4
								0.1	0.1	0.1	0.1	0.1				
TOTAL RESEARCH =							0.6	0.8	0.7	0.7	0.5	0.3	0.3	0.4	0.3	0.4
							Actual =	0.66	1.34	0.65						

Closeout Note Status

WBS/Job/Title/Closeout Note Link	Job Manager	Status at Closeout	Notes	Files	Promised
WBS 2 - A2101 - Fueling Systems	Blanchard	In Process at Time of Cancellation	Done	Done	
WBS 2 - A2201 - Torus Vacuum pumping Systems	Blanchard	In Process at Time of Cancellation	Done	Done	
WBS 82 - 8204 - Systems Analysis & Technical Assurance	Brooks				9/30
WBS 18 - 1803 - FP Assembly Tooling/Constructibility	Brown	In Process at Time of Cancellation			10/15
WBS 82 - 8203 - Design Integration	Brown	In Process at Time of Cancellation			10/15
WBS 13 - 1350 - TF Coil Fabrication Preparations	Chrzanowski	Cancelled when Decision Made for Industry to Fabricate (Mar 2006)			
WBS 14 - 1404 - MCWF R&D & First Production Casting	Chrzanowski	Completed (Sept 2005)			
WBS 14 - 1405 - Modular Coil Winding R&D Preparations	Chrzanowski	Completed (Sept 2005)			
WBS 14 - 1406 - Modular Coil Winding R&D	Chrzanowski	Completed (Mar 2006)			
WBS 14 - 1407 - Modular Coil Winding Facility	Chrzanowski	Completed (Mar 2006)			
WBS 14 - 1408/1451/1459 - Modular Coil Manufacturing	Chrzanowski	Will Complete as Part of Closeout	Done	Done	
WBS 14 - 1410 - Modular Coil Twisted Racetrack Fabrication	Chrzanowski	Completed (Mar 2006)			
WBS 14 - 1412 - Complete Winding Facilities	Chrzanowski	Completed (Mar 2006)			
WBS 14 - 1419 - Winding Facilities Modifications	Chrzanowski	Completed (Jan 2007)			
WBS 14 - 1460 - Modular Coil Third Winding Fixture	Chrzanowski	Cancelled when Project cancelled			
WBS 15 C 1550 - Coil Support Structures Procurements	Chrzanowski	Cancelled when Project cancelled			
WBS 14 - 1421 - Modular Coil Interface Design @ ORNL	Cole				9/20
WBS 12 - 1260 - Neutral Beam Transition Duct	Cole	In Process at Time of Cancellation			9/16
WBS 13 - 1355 - Conventional I&C Design & Procurement	Cole	In Process at Time of Cancellation			9/8
WBS 14 - 1416 - Modular Coil Type A/B Design	Cole	In Process at Time of Cancellation			9/30
WBS 18 - 1801 - FPA (ORNL)	Cole	Closed (Sept 2006)			
WBS 18 - 1806 - FP Assembly Specs & Drawings	Cole	In Process at Time of Cancellation			9/16
WBS 19 - 1901 - 191 - Stellarator Core Management & Oversight	Cole	In Process at Time of Cancellation			
WBS 19 - 1901 - 192 - Stellarator Core Integration & Analysis	Cole	In Process at Time of Cancellation			
WBS 13 - 1353 - CS Structures Design	Dahlgren	Procurement cancelled when Decision Made to Use NSTX PF1a (Aug 2006)			8/29
WBS 17 - 1702 - Base Support Structure Design	Dahlgren	In Process at Time of Cancellation			8/29
WBS 17 - 1752 - Base Support Structure Procurements	Dahlgren	Cancelled when Project cancelled			
WBS 15 C 1501 - Coil Support Structures	Dahlgren	Will Complete as Part of Closeout			8/29
WBS 12 - 1204 - Vacuum Vessel System Procurements (Non-VVSA)	Dudek	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/30
WBS 14 - 1429 - Modular Coil Interface R&D @ PPPL	Dudek	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/30
WBS 14 - 1431 - Modular Coil Interface Hardware	Dudek	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/30
WBS 18 - 1805 - FP Assembly Hardware & Fixture Procurements	Dudek	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/30
WBS 6 - F 6101 - Cooling Water Systems	Dudek	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/15
WBS 6 - F 6301 - Utility Systems	Dudek	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/15
WBS 82 - 8205 - Dimensional Control Coordination	Ellis	In Process at Time of Cancellation	Clarification Needed	Clarification Needed	9/30
WBS 82 - 8204 - System Global Models	Fan				9/19
WBS 19 - 1901- 193 - Risk Mitigation Activities	Fogarty	In Process at Time of Cancellation	Need Summary	Done	9/16
WBS 14 - 1421 - Modular Coil Analysis Files	Freudenberg				9/15
WBS 85 - 8501 - Integrated Systems Testing	Gentile	In Process at Time of Cancellation	Done	Done	8/25
WBS 14 - 1409 - Coil Test Stand	Gettelfinger	Completed (July 2006)			
WBS 14 - 1414 - Coil Testing	Gettelfinger	Completed (July 2006)			
WBS 12 - 1201 - Vacuum Vessel Preliminary Design	Goranson	Completed (Oct 2003)			
WBS 12 - 1202 - Vacuum Vessel R&D	Goranson	Completed (Sept 2005)			
WBS 12 - 1203 - Vacuum Vessel Final Design	Goranson	Completed (Aug 2006)			
WBS 12 - 1206 - Vacuum Vessel Field Weld Joint	Goranson	Completed (Sept 2005)			
WBS 12 - 1270 - Heater Control System	Goranson	In Process at Time of Cancellation	Done	Done	
WBS 16 - 1601-161 - LN2 Distribution Systems	Goranson	In Process at Time of Cancellation	Done	Done	
WBS 16 - 1601-162 - Coil Electrical Leads	Goranson	In Process at Time of Cancellation	Done	Done	
WBS 16 - 1601-163 - Coil Protection System Interfaces	Harris	In Process at Time of Cancellation			9/8
WBS 81 - 8102 - Project Management @ ORNL	Harris	In Process at Time of Cancellation			
WBS 14 - 1411 - MCWF Fabrication	Heitzenroeder	Completed (June 2007)			
WBS 82 - 8202 - Engineering Mgmt & Systems Engineering	Heitzenroeder	In Process at Time of Cancellation			

Closeout Note Status

WBS/Job/Title/Closeout Note Link	Job Manager	Status at Closeout	Notes	Files	Promised
WBS 82 - 8221 - Documentation for Closeout	Heitzenroeder	Will Complete as Part of Closeout			12/31
WBS 13 - 1301 - TF Coil Design	Kalish	Completed (April 2006)			
WBS 13 - 1351 - TF Coil Fabrication Supplies	Kalish	Completed (Oct 2006)			
WBS 13 - 1354 - Trim Coil Design & Procurement	Kalish	In Process at Time of Cancellation			10/15
WBS 13 - 1302/1352 - PF Coil Design/Fab	Kalish/Cirzarrow ski	Design Completed/Fab in Proces when Project Cancelled	Done	Done	
WBS 6 - F 6401 - Bakeout Systems	Kalish/Goranson	In Process at Time of Cancellation			9/30
WBS 13 - 1361 - TF Coil Fabrication	Kalish/Meighan	Will Complete as Part of Closeout			10/15
WBS 84 - 8402 - Project Physics @ ORNL	Lyon/Harris	Closed (Sept 2006)			
WBS 82 - 8222 - Prepare Manuscripts for Peer Reviewed Papers	Neilson	Will Complete as Part of Closeout			12/31
WBS 7 - T 7101 - Shield Wall Modifications	Perry	Cancelled - Done as GPP Project			
WBS 7 - T 7301 - Platform Design & Fabrication	Perry	In Process at Time of Cancellation			9/24
WBS 7 - T 7401/7451 - Machine Assembly Planning & Oversight	Perry	In Process at Time of Cancellation			9/24
WBS 7 - T 7501 - Construction Support	Perry	In Process at Time of Cancellation			9/24
WBS 7 - T 7503 - Machine Assembly Operations	Perry	In Process at Time of Cancellation			9/24
WBS 7 - T 7601 - Machine Assembly Tooling Design/Fab	Perry	In Process at Time of Cancellation			9/24
WBS 82 - 8215 - Plant Design	Perry	In Process at Time of Cancellation			9/24
WBS 82 - 8220 - Equipment Disposition/Facility Restorations	Perry	Will Complete as Part of Closeout			12/31
WBS 17 - 1701 - Cryostat Design	Raftopoulos	In Process at Time of Cancellation			9/13
WBS 17 - 1751 - Cryostat Procurements	Raftopoulos	Cancelled when Project cancelled			
WBS 18 - 1804 - Metrology Hardware	Raftopoulos	In Process at Time of Cancellation			9/13
WBS 6 - F 6201 - Cryogenic Systems	Raftopoulos	In Process at Time of Cancellation			9/13
WBS 4 - E 4101 - AC Power Systems	Ramakrishnan	In Process at Time of Cancellation			9/30
WBS 4 - E 4301 - DC Power Systems	Ramakrishnan	In Process at Time of Cancellation			9/30
WBS 4 - E 4401 - Control & Protection Systems	Ramakrishnan	In Process at Time of Cancellation			9/30
WBS 4 - E 4501 - Power Systems Design & Integration	Ramakrishnan	In Process at Time of Cancellation			9/30
WBS 81 - 8101 - Project Management @ PPPL	Rej	In Process at Time of Cancellation			
WBS 5 - C 5101 - Network & Fiber Optic Infrastructure Systems	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 5 - C 5201 - Central Instrumentation & Control	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 5 - C 5301 - Data Acquisition & Facility Computing Systems	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 5 - C 5401 - Facility Timing & Synchronization Systems	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 5 - C 5501 - Real Time Plasma Control Systems	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 5 - C 5601 - Central Safety Interlock Systems	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 5 - C 5801 - Central I&C Management & Integration	Sichta	In Process at Time of Cancellation	Done	Done	
WBS 3 - D 3101 - Design	Stratton				9/15
WBS 3 - D 3601 - Edge & Divertor Diagnostics Systems	Stratton	In Process at Time of Cancellation			9/15
WBS 3 - D 3901 - Diagnostic Systems Integration	Stratton	In Process at Time of Cancellation			9/15
WBS 3 - D 3801 - Electron Beam Mapping Systems	Stratton/Harris	In Process at Time of Cancellation			9/15
WBS 82 - 8210 - Rebaselining Exercise	Strykowsky	In Process at Time of Cancellation	No Closeout Note, but Data	No Closeout Note, but Data	9/30
WBS 81 - 8998 - PPPL Direct Allocations	Strykowsky	In Process at Time of Cancellation			
WBS 81 - DCMA	Strykowsky	Closed (Sept 2004)			
WBS 3 - D 3101 Vacuum Vessel Instrumentation Installation	Tchilinguirian		Done	Done	
WBS 12 - 1250 - Vacuum Vessel Fabrication	Viola	Completed (Sept 2006)			
WBS 18 - 1802 - FP Assembly Oversight & Support	Viola	In Process at Time of Cancellation			11/15
WBS 18 - 1810 - FPA Operations - Stations 1, 2, 3	Viola	In Process at Time of Cancellation			11/15
WBS 18 - 1815 - PPA Operations - Station 5	Viola	In Process at Time of Cancellation			11/15
WBS 14 - 1421 - Modular Coil Analysis Files	Williamson		Done	Done	
WBS 14 - 1401 - Modular Coil Preliminary Design	Williamson	Completed (Sept 2005)			
WBS 14 - 1402 - Modular Coil Analyses	Williamson	Completed (Sept 2005)			
WBS 14 - 1403 - Modular Coil Final Design	Williamson	Completed (April 2006)			
WBS 14 - 1413 - MCWF Fracture Analyses	Williamson	Completed (Mar 2006)			
WBS 84 - 8401 - Project Physics @ PPPL	Zarnstorff	Closed (Sept 2006)			


	Activity ID	Activity Description	Forecast Start	Forecast Finish	Baseline Finish	% cmplt	ETC	FY08 J J A S O N D J F M A M J J A S O N D J F M A	FY09 J J A S O N D J F M A M J J A S O N D J F M A	FY10 J J A S O N D J F M A M J J A S O N D J F M A	
+ 19 - Stellarator Core Management and Integration			03MAR08A	29SEP08	29SEP08		28,681.94				
31 - Magnetic Diagnostics											
Job: 3101 - Magnetic Diagnostics-STRATTON		Rogowski Coils									
	3101-359	Install Rogowski coils support (in job 1815)	02APR08A	20JUN08A	20JUN08	100	0.00	LABIK EM/TB	budget=40hr ; GUTTADORA budget=3		
81 - Project Management and Control											
Job: 8101 - Project Management &Control-REJ											
	810.900	Project Management Office PPPL FY08 (LOE)	01OCT07A	30SEP08	30SEP08	LOE	50,239.66		NEILSON budget=414hr ; STRYKOWSKY		
	810.9005A	Project Management Office PPPL fy08 etc	02JUN08A	30SEP08	30SEP08	LOE	31,020.00	B//CB	budget=680hr ; 35 =125k ;		
	41	=03\$k ; DEPUTYPC									
	810.901	Project Management Office PPPL FY09 (SA LOE)	01OCT08*	31MAR09	31MAR09	LOE	290,785.02	DON REJ1	budget=95hr ;		
Job: 8102 - NCSX MIE Management ORNL-HARRIS								NEILSON budget=335hr ;			
								41 =05\$k ;			
	810.105XX	Project Management Office ORNL FY08 (LOE)	02JUN08A	29SEP08	29SEP08	LOE	23,945.31	DON REJ1	budget=100\$k ;		
	810.105Z	Project Management Office ORNL FY09 (LOE)	01OCT08*	31MAR09	31MAR09	LOE	35,930.73	NEILSON budget=61	STRYKOWSKY budget=417		
								35 =17\$k ;			
82 - Project Engineering											
Job: 8205 - Dimensional Control Coordin-ELLIS											
Station 3-Modular Coil to VVSA Assembly											
	METFY08R	Support FPA Station 2	01FEB08A	30SEP08	30SEP08	LOE	3,692.62	ELLIS	budget=45hr ; SMITH budget=45h		
	METDCP-3	Dimensional control plans for station 3	01FEB08A	10JUN08A	10JUN08	100	0.00	ELLIS	budget=26hr ;		
	STAT3 PREP	Station 3 preparations	30JUN08A	29AUG08A	02SEP08	100	0.00	ELLIS	budget=80hr ;		
Job: 8202 - Engr Mgmt & Sys Eng Sprt-HEITZENROED											
	8205DC	document control & admin support	01FEB08A	31MAR09	31MAR09	LOE	16,530.84	SUCH	=142hr ;		
	8205FY08.2	Engr mgt & systems engr FY08	01FEB08A	30SEP08	30SEP08	LOE	41,100.41	TYRELL	budget=21		
	8205FY09	Engr mgt & systems engr FY09	01OCT08*	31MAR09	31MAR09	LOE	134,313.25	HEITZENROED	budget=445hr ; SIMMONS		
								REIERSEN budget=89hr ; DUDEK budg			
								VONHALLE budget=89hr ;			
Job: 8203 - Design Integration-BROWN								HEITZENROED budget=315hr			
	8203FY08-4	General integration activities	01FEB08A	29AUG08A	30SEP08	100	0.00	REIERSEN	budget=126hr ;		
Job: 8204 - Systems Analysis-BROOKS								VONHALLE budget=126hr ;			
	8204-FY08Z	Syst Analysis, studies & tech assurance FY08 etc	02JUN08A	30SEP08	30SEP08	ETC	4,684.30	BROOKS	budget=00		
								ZHANG budget=107hr ; FAN budget=61			
+ Job: 8220 - Equipt Save & Facility Restora-PERRY			02JUN08A	27FEB09	23DEC08		349,994.97				

Run Date: 06SEP08 09:45

FORECAST SCHEDULE

0809

NCSX
MIE CLOSEOUT PLAN
SEPTEMBER 1ST STATUS
Sheet 7 of 9



Run Date: 06SEP08 09:45

FORECAST SCHEDULE
x target
Progress Bar
Critical Activity

0809

NCSX
MIE CLOSEOUT PLAN
SEPTEMBER 1ST STATUS
Sheet 8 of 9

	Activity ID	Activity Description	Forecast Start	Forecast Finish	Baseline Finish	% cmplt	ETC	FY08 J J A S O N D J F M A M J J A S O N D J F M A	FY09	FY10
		Contingency								
		Contingency-Project								
CC		Closeout contingency @ 20%	02SEP08*	31MAR09	31MAR09		1,172,000.00			

Run Date 06SEP08 09:45

FORECAST SCHEDULE
 x target
 Progress Bar
 Critical Activity

0809

NCSX
MIE CLOSEOUT PLAN
SEPTEMBER 1ST STATUS

Sheet 9 of 9