PPPL NONCONFORMANCE REPORT NO: 3652 Open Date 05/04/06 Status 9 - Closed NCR 07-Out Of Tolerance Trend Department **NCSX** Division NCSX Project Source/Org FABRICATION, OPERATIONS & MAINTENANCE Item Dwg/Part# SE141-123 R0 / Pt. #12 Procurement # D-NCSX-MCF-001-02 Cost Center RAP# 3207 Job Doc # D-NCSX-MCF-001 Vendor RAP Title Modular Coil Fabrication - Winding Form Preparation Activities HoldTag Applied Nonconforming Condition (include requirement(s) violated): MCWF-C2, The two lead block adjustment studs (SE141-123 R0 / Pt. #12) for the NCSX C2 modular coil exhibit a magnetic permeability above the maximum allowed by NCSX-ASPEC-GRD-04 paragraph 3.3.1.1, maximum of 1.02 mu. These studs are permanent and the measurements were taken after welding. Both studs measured >1.02, <1.03 mu. Sample Size Insp Lot Size Recd 0 # Rejected Lot Rejected 0 Validated Date 05/04/06 Reported By Phelps C Validated By Boscoe J Disposition: Rework*__ Repair*__ Use As Is*__ Return To Vendor*__ Scrap*___ Use As Is Weld studs are locked in position and cannot be removed. Magnetic permeability of studs are barely over acceptable limit [<1.03 mu]. The future modular coils starting with A1 will use inconel studs, eliminating this problem. For rework or repair of vendor supplied equipments, fill in information below: Distribution Cog J. Chrzanowski \$G&A \$Est Labor #Hours Insp Phelps/Boscoe \$Material \$Burden \$Total Proj. Doc Control (when closed) 05/26/06 Chrzanowski J Date QC Files Disposition By Malsbury J 05/26/06 Date Supervisor's Concur Dudek L Boscoe J 05/26/06 T. Meighan Date Eng. Dept. Head Concur Williams M Dudek L WCO/Other Date N/A Reiersen W Tyrrell M Williams M Heitzenroeder P PQA/QC Mgr Dispos Concur Date Boscoe J 05/31/06 QC Field Verification By Date N/A