

ID	Task Name	Contract S	Contract F	Mile Stones	% Comp	Jul '04	Aug '04	Sep '04	Oct '04	Nov '04	Dec '04	Jan '05	Feb '05	Mar '05	Apr '05	May '05	Jun '05	Jul '05	Aug '05	Sep '05	Oct '05	Nov '05	Dec '05	Jan '06	Feb '06															
1	Submit Proposal	7/22/04	7/22/04		100	27/4	11/18/25	1/8	15/22/29	5/12/19/26	3/10/17/24/31	7/11/42/128	5/12/19/26	2/19	16/23/30	6/11/32/0/27	6/13/20/27	3/10/17/24	1/18	15/22/29	5/12/19/26	3/10/17/24	3/11/7/11/42/128	4/11/18/25	2/19	16/23/30	6/11/32/0/27	4/11/18/25	1/18	15/22/29	5/12/19									
2	Teleconference to discuss Proposal	7/26/04	7/30/04		100																																			
3	Receive Order	9/24/04	9/24/04		100																																			
4	WO# 65678 PPPL VVSA Lot # 14	9/20/04	11/22/05																																					
5	Start Up/Engineering QLI#1	9/24/04	12/30/04																																					
6	Process Order	9/24/04	12/30/04		20																																			
7	Sect 5.1 Segmentation Scheme	11/4/04	11/19/04		75																																			
8	Sect 5.1.2 Fiducials	11/29/04	12/17/04		55																																			
9	Sect 5.1.3 Proc Outline & Asc Procedures	9/24/04	12/10/04		95																																			
10	Special Tooling QLI# 2	9/20/04	5/20/05																																					
11	Dies & Gages Lot # 10	9/20/04	2/25/05																																					
12	Engineering	9/20/04	12/1/04		50																																			
13	Procure Materials (4 sets)	11/15/04	1/7/05		215																																			
14	Machine Complete	12/1/04	1/28/05																																					
15	Deburr	12/10/04	2/4/05																																					
16	Inspection	12/17/04	2/11/05		239																																			
17	Development Panels	12/20/04	2/25/05																																					
18	Fixtures (2) 60 degree Lot # 11	10/25/04	3/9/05																																					
19	Engineering	10/25/04	12/17/04		70																																			
20	Procure Materials	12/17/04	1/14/05																																					
21	Fab & Machine Complete	1/14/05	2/17/05																																					
22	Assemble	2/18/05	2/24/05																																					
23	Deburr	2/25/05	3/3/05																																					
24	Inspection	3/4/05	3/9/05																																					
25	Fixture (3) 120 degree Lot # 12	1/6/05	5/20/05																																					
26	Engineering	1/6/05	1/26/05		1																																			
27	Procure Materials	1/19/05	2/4/05		220																																			
28	Fab & Machine Complete	2/7/05	4/27/05																																					
29	Assemble	4/28/05	5/4/05																																					
30	Deburr	5/5/05	5/12/05																																					
31	Inspection	5/13/05	5/20/05																																					
32	Procure Vessel Material	10/29/04	2/25/05		290																																			
33	Production Panels Period #1 Lot # 4	2/25/05	4/26/05		260																																			
34	Production Panels Period #2 Lot # 5	4/22/05	6/3/05		200																																			
35	Production Panels Period #3 Lot # 6	5/17/05	6/28/05		200																																			
36	Port Ext,Misc Hardware Period #1 Lot # 7	4/11/05	7/5/05																																					
37	Port Ext,Misc Hardware Period # 2 Lot # 8	5/30/05	8/9/05																																					

Summary Contract Milestone Planned Completed

