

ID	Task Name	Contract S	Contract F	Mile Stones	% Comp	Plan Start	Plan Finish	Jul '04	Aug '04	Sep '04	Oct '04	Nov '04	Dec '04	Jan '05	Feb '05	Mar '05	Apr '05	May '05	Jun '05	Jul '05	Aug '05	Sep '05	Oct '05	Nov '05	Dec '05	Jan '06	Feb '06
1	Submit Proposal	7/22/04	7/22/04		100	NA	NA	7/22																			
2	Teleconference to discuss Proposal	7/26/04	7/30/04		100	NA	NA																				
3	Receive Order	9/24/04	9/24/04		100	NA	NA																				
4	<b>WO# 65678 PPPL VVSA Lot # 14</b>	<b>9/2/04</b>	<b>11/22/05</b>			<b>NA</b>	<b>NA</b>																				
5	<b>Start Up/Engineering QLI#1</b>	<b>9/24/04</b>	<b>12/30/04</b>																								
6	Process Order	9/24/04	12/30/04		77	12/30/04	4/29/05																				
7	Sect 5.1 Segmentation Scheme	11/4/04	11/19/04	75	100	NA	NA																				
8	Sect 5.1.2 Fiducials	11/29/04	12/17/04	55	98	1/17/05	2/19/05																				
9	Sect 5.1.3 Proc Outline & Asc Proc.	9/24/04	12/10/04	95	91	12/10/04	4/29/05																				
10	<b>Special Tooling QLI# 2</b>	<b>9/2/04</b>	<b>5/20/05</b>																								
11	<b>Dies &amp; Gages Lot # 10</b>	<b>9/2/04</b>	<b>2/25/05</b>																								
12	Engineering	9/2/04	12/1/04		100	12/1/04	1/28/05																				
13	Procure Materials (10 sets was 4)	11/15/04	1/7/05	215	100	1/7/05	3/13/05																				
14	Machine Complete	12/1/04	1/28/05		77	2/21/05	4/7/05																				
15	Deburr	12/10/04	2/4/05		70	2/28/05	4/8/05																				
16	Inspection	12/17/04	2/11/05	239	60	3/1/05	4/14/05																				
17	Development Panels	12/27/04	2/25/05		2	3/31/05	5/2/05																				
18	<b>Fixtures (2) 60 degree Lot # 11</b>	<b>10/25/04</b>	<b>3/9/05</b>																								
19	Engineering	10/25/04	12/17/04		100	12/17/04	3/4/05																				
20	Procure Materials	12/17/04	1/14/05		85	3/6/05	3/30/05																				
21	Fab & Machine Complete	1/14/05	2/17/05		25	3/13/05	4/17/05																				
22	Assemble	2/18/05	2/24/05		5	3/28/05	4/30/05																				
23	Deburr	2/25/05	3/3/05			4/12/05	5/7/05																				
24	Inspection	3/4/05	3/9/05			4/22/05	5/14/05																				
25	<b>Fixture (3) 120 degree Lot # 12</b>	<b>1/6/05</b>	<b>5/20/05</b>																								
26	Engineering	1/6/05	2/4/05		30	1/30/05	4/15/05																				
27	Procure Materials	1/19/05	2/4/05		220	4/8/05	5/13/05																				
28	Fab & Machine Complete	2/7/05	4/27/05			4/27/05	6/23/05																				
29	Assemble	4/28/05	5/4/05			5/4/05	7/24/05																				
30	Deburr	5/5/05	5/12/05			5/12/05	8/7/05																				
31	Inspection	5/13/05	5/20/05			7/4/05	7/14/05																				
32	Procure Vessel Material	10/29/04	2/25/05	290	85	2/25/05	4/22/05																				
33	Production Panels Period #1 Lot # 4	2/25/05	4/26/05	260		4/22/05	5/23/05																				
34	Production Panels Period #2 Lot # 5	4/22/05	6/3/05	200		5/23/05	6/24/05																				
35	Production Panels Period #3 Lot # 6	5/17/05	6/28/05	200		5/29/05	7/5/05																				
36	Port Ext,Misc Hardware Period #1 Lot # 7	4/11/05	7/5/05		5	3/23/05	7/12/05																				
37	Port Ext,Misc Hardware Period # 2 Lot # 8	5/30/05	8/9/05		5	3/23/05	8/16/05																				

Summary Contract Milestone Planned Completed

ID	Task Name	Contract S	Contract F	Mile Stones	% Comp	Plan Start	Plan Finish	Jul '04	Aug '04	Sep '04	Oct '04	Nov '04	Dec '04	Jan '05	Feb '05	Mar '05	Apr '05	May '05	Jun '05	Jul '05	Aug '05	Sep '05	Oct '05	Nov '05	Dec '05	Jan '06	Feb '06
38	Port Ext, Misc Hardware Period #4 Lot # 9	6/27/05	9/6/05		5	3/23/05	9/13/05																				
39	(1) Spacer (3) Port Ext. Fixtures Lot # 13	2/17/05	6/3/05			6/3/05	9/18/05																				
40	<b>First 120 deg seg QLI #3 Lot # 1</b>	<b>3/29/05</b>	<b>10/19/05</b>																								
41	1st 60 deg segment	3/29/05	5/10/05			5/2/05	6/13/05																				
42	2nd 60 deg segment	5/3/05	6/3/05			5/22/05	7/10/05																				
43	Join two pieces	5/22/05	6/14/05	350		7/10/05	8/2/05																				
44	Machine for Ports	6/14/05	7/5/05			8/2/05	8/18/05																				
45	Weld Ports	7/5/05	8/16/05			8/18/05	9/16/05																				
46	Final Machine	8/16/05	9/6/05			9/18/05	10/9/05																				
47	Vacuum Test	9/6/05	9/20/05			10/9/05	10/23/05																				
48	Cut Off Ports	9/20/05	10/11/05			10/23/05	11/4/05																				
49	Pack for Shipping #1	10/11/05	10/14/05			11/6/05	11/11/05																				
50	Receive at PPPL	10/14/05	10/19/05	375.56		11/11/05	11/15/05																				
51	<b>Second 120 deg seg QLI# 3 Lot # 2</b>	<b>6/3/05</b>	<b>10/31/05</b>																								
52	60 deg segment	6/3/05	7/1/05			6/24/05	7/24/05																				
53	60 deg segment	6/14/05	7/12/05			7/24/05	8/20/05																				
54	Join two pieces	7/5/05	7/19/05	350		8/21/05	9/4/05																				
55	Machine for Ports	7/19/05	8/9/05			9/4/05	9/25/05																				
56	Weld Ports	8/9/05	9/6/05			9/25/05	10/23/05																				
57	Final Machine	9/6/05	9/27/05			10/23/05	11/13/05																				
58	Vacuum Test	9/27/05	10/11/05			11/13/05	11/27/05																				
59	Cut Off Ports	10/7/05	10/21/05			11/27/05	12/11/05																				
60	Pack for Shipping #2	10/21/05	10/27/05			12/11/05	12/17/05																				
61	Receive at PPPL	10/27/05	10/31/05	375		12/18/05	12/22/05																				
62	<b>Third 120 deg seg QLI# 3 Lot # 3</b>	<b>7/1/05</b>	<b>11/22/05</b>																								
63	60 deg segment	7/1/05	7/29/05			7/31/05	8/28/05																				
64	60 deg segment	7/17/05	8/12/05			9/4/05	9/30/05																				
65	Join two pieces	8/9/05	8/23/05	375		10/2/05	10/16/05																				
66	Machine for Ports	8/23/05	9/6/05			10/16/05	10/30/05																				
67	Weld Ports	9/6/05	9/27/05			10/30/05	11/20/05																				
68	Final Machine	9/27/05	10/11/05			11/20/05	12/4/05																				
69	Vacuum Test	10/11/05	10/25/05			12/4/05	12/18/05																				
70	Cut Off Ports	10/25/05	11/15/05			1/5/06	1/17/06																				
71	Pack for Shipping #3	11/15/05	11/18/05			1/17/06	1/20/06																				
72	Receive at PPPL	11/18/05	11/22/05	375		1/23/06	1/26/06																				
73	Pack for PPPL - Tooling	11/18/05	11/25/05			1/22/06	1/29/06																				
74	Receive at PPPL - Tooling	11/28/05	12/1/05	486		1/29/06	2/1/06																				

Summary Contract Milestone Planned Completed