

**National Compact Stellarator Experiment (NCSX) SubC# S005243-F  
Vacuum Vessel Sub Assembly Production**

**Weekly Status Report 01/28/05 thru 02/04/05**

**Project Management**

- Sent Signed Subcontract S005243-F Specification Addendum Letter 3-3, dated 25 January 2005.
- Submitted cost and deliver impact for an increase for the extra work required for the larger than expected profile change and a proposed reduction in cost to change the spacer design.
- Received approval for outlines 4, 5 6, 7, 8 & 9.
- Waiting for approval of outline 10

**Process Engineering**

- Working on 60 & 120 deg fixture designs and fabricated port designs.
- Held pre-release meetings for lots 1, 2 & 3

**VVSA Fabrication**

- Started cutting dies this week.



**Quality Control & Drawings**

- Continuing Structuring of Lots 1, 2 & 3