

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | FY05 | | | | FY06 | | | | FY07 | | | | FY08 | | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|--------------------------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| cc 9450 - NCSX Fabrication (MIE) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 - Stellarator Core Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 - In-Vessel Components | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 111 - Limiters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1101 - Limiter Adv Conc/Prel Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1101-100 | Update Conceptual Design | 15JUL03A | 78* | 30SEP03A | | 100 | 60.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 - Vacuum Vessel Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121 - Vacuum Vessel Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1201 - Vacuum Vessel Prelim Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1201-002 | Apr-Sept MIE Cost ORNL | 01APR03A | 47 | 30SEP03A | | 100 | 319,050.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1201-003 | Apr-MSept MIE Cost PPPL | 01APR03A | 47 | 30SEP03A | | 100 | 105,370.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1201-500 | WBS 12 & 14 PDR | | 0 | 07OCT03A | | 100 | 0.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1202 - Vacuum Vessel R&D - DUDEK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-002 | Apr-Sept MIE Cost ORNL | 01APR03A | 47 | 30SEP03A | | 100 | 60.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-003 | Apr-Sept MIE Cost PPPL | 01APR03A | 47 | 30SEP03A | | 100 | 128,340.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-ECP16 | ecp-16 | 01OCT03A | 47 | 30SEP04A | | 100 | 14,600.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vessel Weld Joint R&D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-405 | Field Weld joint design and Specific spool piece | 01DEC03A | 107* | 30APR04A | | 100 | 38,607.00 | 40 | Goranson=45; Fortea=255 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-800 | Inconel Procurement *ECP6* | 01APR04A | 10 | 09APR04A | | 100 | 1,783.60 | 40 | 41=\$1.4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-803 | Drawings for Arc/Samples *ECP6* | 12APR04A | 10 | 16APR04A | | 100 | 3,230.00 | 40 | dudek=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-806 | Waterjet Arcs *ECP6* | 19APR04A | 2 | 22APR04A | | 100 | 1,228.80 | 40 | lem/tb=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-809 | Machine weld groove *ECP6* | 23APR04A | 5 | 26APR04A | | 100 | 3,369.60 | 40 | machinist=32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-812 | Anneal Samples *ECP6* | 27APR04A | 2 | 28APR04A | | 100 | 1,684.80 | 40 | machinist=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-815 | Setup weld test *ECP6* | 29APR04A | 4 | 30APR04A | | 100 | 1,228.80 | 40 | lem/tb=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-818 | Weld samples *ECP6* | 03MAY04A | 6 | 10MAY04A | | 100 | 2,527.20 | 40 | welder=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-821 | Eval & Redesign Joint iteration 2 *ECP6* | 01JUN04A | 5 | 07JUN04A | | 100 | 3,230.00 | 40 | dudek=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-824 | Machine iteration 2 *ECP6* | 02AUG04A | 10* | 13AUG04A | | 100 | 3,369.60 | 40 | machinist=32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-827 | Anneal iteration 2 *ECP6* | 16AUG04A | 2 | 17AUG04A | | 100 | 1,684.80 | 40 | machinist=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-833 | Eval & redesign joint iteration 3 *ECP6* | 01SEP04A | 4 | 07SEP04A | | 100 | 3,230.00 | 40 | dudek=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-836 | Machine iteration 3 *ECP6* | 08SEP04A | 4 | 13SEP04A | | 100 | 3,369.60 | 40 | machinist=32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-839 | Anneal iteration 3 *ECP6* | 14SEP04A | 5 | 20SEP04A | | 100 | 1,684.80 | 40 | machinist=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-842 | Weld iteration 3 *ECP6* | 21SEP04A | 4 | 24SEP04A | | 100 | 2,527.20 | 40 | welder=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-845 | SOW for full size test sample *ECP6* | 24MAR04A | 28* | 28APR04A | | 100 | 6,460.00 | 40 | dudek=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-866 | Engineering Oversight *ECP6* | 03MAR04A | 149* | 30SEP04A | | 100 | 18,249.50 | 40 | dudek=133 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VV Subcontractor Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-400 | Oversight and Contract Management | 01OCT03A | 79* | 02JAN04A | | LOE | 62,738.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-401 | Oversight and Contract Management | 05JAN04A | 63* | 31MAR04A | | LOE | 48,687.50 | 40 | viola=173; travel=\$12 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-402 | Oversight and Contract Management | 01APR04A | 128* | 30SEP04A | | LOE | 18,572.50 | 40 | viola=115 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Major Tool Subcontract (S04344F) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-303 | MT-Issue VVSA MIT/QA plans and C&S Est (3.1) | 02JUN03A | 0* | 13JUN03A | | 100 | 17,153.60 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:30



 CD-3 Proposed Baseline
 Progress Bar
 Critical Activity

EC18




**NCSX
ECP 18**

Sheet 1 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---------------------------------------|--|----------------|----------|-----------------|-------------|------|------------|---------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | | | | | | | | | | |
| PDR Recommendations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-400 | 350c Bakeout Study | 03NOV03A | 94* | 31DEC03A | | 100 | 25,738.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-401 | Analysis & testing of tube attachment method | 01DEC03A | 20 | 31DEC03A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-402 | Determine thermal expansion vv to mcc clearance | 01NOV03A | 39* | 31DEC03A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-403 | Determine cost of fabrication | 01DEC03A | 20 | 31DEC03A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-404 | DECISION TO PROCEED WITH 350c BAKEOUT | | 0 | 31DEC03A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design Tasks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-141 | Finalize Spec for VVSA | 01MAR04A | 87* | 30JUN04A | | 100 | 18,067.60 | 40 | Goranson=40hr;Viola=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-151 | Update VVSA Drawings incl ECP6 add'l port config | 01DEC03A | 149* | 30JUN04A | | 100 | 202,403.63 | 40 | ORNL Design=870hr;Goranson=120 ECP6 = + 583 hrs for add'l port config | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-181 | Start Thermal Analyses | 01NOV03A | 82* | 30JAN04A | | 100 | 23,012.76 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-191 | Start Eddy Current Analyses | 03NOV03A | 87* | 30JAN04A | | 100 | 3,536.05 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-202 | Start Port Nozzle Analysis | 02JAN04A | 63* | 30JAN04A | | 100 | 5,142.40 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-233 | Check structural analysis | 26APR04A | 25* | 28MAY04A | | 100 | 12,638.08 | 40 | Titus=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-235 | Perform Local Thermal Analysis | 02FEB04A | 65* | 30APR04A | | 100 | 15,442.80 | 40 | Freudenberg=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-236 | Check Local Thermal Analysis | 02FEB04A | 65* | 30APR04A | | 100 | 15,442.80 | 40 | Goranson=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-237 | Perform Thermal-Hydraulic Analysis VV htg/clng | 02FEB04A | 65* | 30APR04A | | 100 | 10,295.20 | 40 | Goranson=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-238 | Check Thermal-Hydraulic Analysis VV htg/clng | 02FEB04A | 65* | 30APR04A | | 100 | 12,856.00 | 40 | Kalish=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-240 | Check Analysis of VV Supports | 26APR04A | 25* | 28MAY04A | | 100 | 5,147.60 | 40 | Goranson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-291 | Update Design Basis Document | 20APR04A | 29* | 18MAY04A | | 100 | 2,059.04 | 40 | Goranson=16hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-321 | Assemble FDR Drawing Package, Check & Promote | 03MAY04A | 20* | 18MAY04A | | 100 | 4,118.08 | 40 | Goranson=32hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-331 | Prepare Presentations | 03MAY04A | 20* | 18MAY04A | | 100 | 12,869.00 | 40 | Goranson=100hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-341 | Conduct VVSA FDR | | 0 | 19MAY04A | | 100 | 0.00 | 40 | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-311 | Prepare Final Design ECP | 24MAY04A | 10 | 28MAY04A | | 100 | 3,088.56 | 40 | Goranson=24hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-161 | Finalize & Sign All ICDs | 20NOV03A | 262* | 01DEC04 | 333 | 70 | 15,799.64 | 40 | Goranson=120hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-201 | Update/Perform FMECA Analyses | 01MAR04A | 192* | 30NOV04 | 334 | 85 | 5,306.05 | 40 | goranson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-232 | Structural Analysis of Vac Vsl | 01MAR04A | 191* | 29NOV04 | 335 | 98 | 77,136.00 | 40 | Dahlgren=480 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-234 | Perform Global Seismic Analysis | 01MAR04A | 151* | 31AUG04A | | 100 | 37,914.24 | 40 | titus=240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-239 | Perform Analysis of VV Supports | 01MAR04A | 193* | 01DEC04 | 333 | 95 | 10,295.20 | 40 | Freudenberg=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-241 | Check FMECA Analyses | 01OCT04* | 32* | 15NOV04 | 343 | | 0.00 | 40 | Reiersen | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-261 | Startup Plan | 01OCT03A | 298* | 01DEC04 | 333 | 90 | 25,738.00 | 40 | Goranson=200hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-301 | Update Cost and Schedule Estimates | 01SEP04A | 42* | 29OCT04 | 1,235 | 30 | 3,311.16 | 40 | Goranson=24hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-271 | Develop/Confirm & Installation Process | 03JAN05* | 41* | 28FEB05 | 276 | | 29,448.00 | 40 | Goranson=200 ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-900 | Comprehensive WBS 12 FDR | | 0 | 28FEB05 | 276 | | 0.00 | 40 | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vacuum Vessel Vendor Selection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-6 | Finalize tech Doc package & Resolve chits | 01JUN04A | 0* | 30JUN04A | | 100 | 1,286.90 | 40 | goranson=10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-8 | Evaluate and Select VV Production Vendor | 01AUG04A | 0* | 12AUG04A | | 100 | 2,901.90 | 40 | viola=10; goranson=10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-83 | Negotiate with vendor | 17AUG04A | 0* | 31AUG04A | | 100 | 1,615.00 | 40 | viola=10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-85 | DOE Approve VV Selection & contract | 01SEP04A | 11 | 30SEP04A | | 100 | 0.00 | 40 | ***** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-6-9 | Award VV Production Vendor (Phase funded) | | 0 | 27SEP04A | | 100 | 0.00 | 40 | ***** Joule Milestone Q1 12/31/04 ***** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-36-9.2 | Release for Fabrication | | 0 | 27SEP04A | | 100 | 0.00 | 40 | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | FY05 | | | | FY06 | | | | FY07 | | | | FY08 | | | | | | | | | | | | |
|---|---|----------------|----------|-----------------|-------------|------|------------|---------------|---|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| Job: 1206 - VV Field Weld Joint R&D-DUDEK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vessel Weld Joint R&D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-848 | Bid,eval,award full size test sample *ECP6* | 29APR04A | 150* | 01DEC04 | 1,101 | LOE | 1,631.77 | 40 | dudek=10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-851 | vendor fab & deliver full size sample *ECP6* | 02DEC04 | 120 | 23MAY05 | 1,101 | | 175,299.90 | 40 | 41=125k; dudek=10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-854 | Instrument sample *ECP6* | 24MAY05 | 11 | 07JUN05 | 1,101 | | 5,986.50 | 40 | dudek=16; eem/sm=24; 41=.5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-857 | Perform welds on sample *ECP6* | 08JUN05 | 5 | 14JUN05 | 1,101 | | 8,707.20 | 40 | welder=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-860 | Measure Results *ECP6* | 15JUN05 | 6 | 22JUN05 | 1,101 | | 4,019.76 | 40 | dudek=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1202-863 | Report Results *ECP6* | 23JUN05 | 5 | 29JUN05 | 1,101 | | 4,019.76 | 40 | dudek=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1206-100 | Prep Sample | 01NOV04* | 10 | 12NOV04 | 1,244 | | 2,612.16 | 40 | machinist=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1206-110 | Weld | 15NOV04 | 5 | 19NOV04 | 1,244 | | 636.40 | 40 | welder=8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1206-115 | Analyze | 22NOV04 | 10 | 07DEC04 | 1,244 | | 6,715.60 | 40 | dauhlgren=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1250 - Vacuum Vessel Fabrication-VIOLA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-031 | VVSA Title III engr | 21MAY04A | 628* | 22NOV06 | 720 | LOE | 93,216.65 | 40 | Goranson =643 FDR through assy | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-032 | VVSA Contract oversight FY04 | 21MAY04A | 386* | 30SEP04A | | LOE | 20,187.50 | 40 | Viola =643hr during fabrication; 35=\$24k | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-033 | VVSA Contract oversight FY05 & FY06 | 01OCT04 | 289* | 28NOV05 | 967 | LOE | 199,562.76 | 40 | Viola =940 (2 days/wk) 35=\$24k | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-100 | S005243 #1-Die Material | 22OCT04* | 45 | 04JAN05 | 1,196 | | 298,635.00 | 10 | 41+\$ 215 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-105 | S005243 #2-Vessel material procured | 08OCT04* | 45 | 13DEC04 | 1,206 | | 402,810.00 | 10 | 41+\$290 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-110 | S005243 #3-Fixture material procured | 08OCT04* | 45 | 13DEC04 | 1,206 | | 220,000.00 | 10 | 41+\$220 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-115 | S005243 #4-Dies Manufactured | 20DEC04* | 45 | 28FEB05 | 1,157 | | 464,000.00 | 10 | 41+\$464 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-120 | S005243 #5-1/3 of Vessel plates formed | 28FEB05* | 45 | 29APR05 | 1,113 | | 260,000.00 | 10 | 41+\$260 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-125 | S005243 #6-Second 1/3 of vsl plates formed | 01APR05* | 45 | 03JUN05 | 1,089 | | 200,000.00 | 10 | 41+\$200 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-130 | S005243 #7-Last 1/3 of vsl plates formed | 09MAY05* | 45 | 12JUL05 | 1,063 | | 200,000.00 | 10 | 41+\$200 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-135 | S005243 #8-One VVSA fabricated | 19MAY05* | 45 | 22JUL05 | 1,055 | | 375,000.00 | 10 | 41+\$375 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-140 | S005243 #9-Second VVSA fabricated | 27JUN05* | 45 | 29AUG05 | 1,029 | | 350,000.00 | 10 | 41+\$350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-145 | S005243 #10-Third VVSA fabricated | 11AUG05* | 45 | 13OCT05 | 997 | | 350,000.00 | 10 | 41+\$350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-150 | S005243 #11-Receipt/Acceptance of 1st VVSA | 28SEP05* | 45 | 01DEC05 | 140 | | 375,560.00 | 10 | 41+\$375.56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-155 | S005243 #12-Receipt/Acceptance of 2nd VVSA | 28OCT05* | 45 | 10JAN06 | 198 | | 375,000.00 | 10 | 48=375 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-160 | S005243 #13-Receipt/Acceptance of 3rd VVSA | 28OCT05* | 45 | 10JAN06 | 278 | | 375,000.00 | 10 | 48+\$375 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-165 | S005243 #14-Delively of tooling,dies,fixtures | 15NOV05* | 45 | 26JAN06 | 311 | | 486,000.00 | 10 | 48+\$486 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121-038.1 | Vacuum Vessel Delivered | | 0 | 14NOV05 | 311 | | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122 - Vacuum Vessel Thermal Insulation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1203 - Vacuum Vessel Final Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design Tasks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-011 | Final design WBS 122 Thermal insulation | 01JUN04A | 185* | 28FEB05 | 276 | 25 | 43,631.59 | 32 | EA/EM =20hr ; ORNLEM =291hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1204-VV Sys Procurements (non VVSA)-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-030 | SPEA VV Thermal Insulation | 01APR05* | 65 | 01JUL05 | 165 | | 0.00 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-036.9 | Award VV Insulation | | 0 | 01JUL05 | 165 | | 0.00 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-037 | VV Insulation Procurement WBS 122 | 05JUL05 | 88 | 04NOV05 | 165 | | 109,262.90 | 32 | 41=82.01\$k ; 35=02\$sk ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122-031 | Title III engr WBS 122 | 01MAR05 | 176 | 04NOV05 | 165 | | 21,952.88 | 32 | Viola =22hr ; Goranson =124hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:30

 CD-3 Proposed Baseline
 Progress Bar
 Critical Activity

EC18

NCSX
ECP 18

Sheet 4 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|--------------------------------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| 123 - Vacuum Vessel Heating and Cooling Distrib | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1203 - Vacuum Vessel Final Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design Tasks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1203-361 | Final Design of Heating/Cooling | 03NOV03A | 229* | 28FEB05 | 276 | 50 | 31,716.59 | 40 | Jones ornl=232hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1204-VV Sys Procurements (non VVSA)-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-030 | SPEA VV Heating & Cooling | 02MAY05* | 65 | 02AUG05 | 167 | | 0.00 | 30 | 41=67.8\$K + 178.76= \$246.56 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-036.9 | Award VV Heating/Cooling Distribution | | 0 | 02AUG05 | 167 | | 0.00 | 32 | EM/SM =34hr ; EM/TB =137hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-037 | VV Heating/Cooling Distr Procurement WBS 123 | 03AUG05 | 65 | 02NOV05 | 167 | | 318,062.40 | 32 | Viola =08hr ; Goranson =48hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-041 | VV Heating/Cooling Fab/Assy WBS 123 | 14DEC05 | 40 | 15FEB06 | 140 | | 14,887.44 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123-031 | Title III engr WBS 123 | 25APR05 | 135 | 02NOV05 | 167 | | 8,411.95 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124 - Vacuum Vessel Supports | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1203 - Vacuum Vessel Final Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design Tasks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-011 | Final design WBS 124 VV supports | 01JUL04A | 163* | 28FEB05 | 276 | 50 | 22,113.14 | 30 | goranson =80; jones=78 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-011.1 | Lateral VV supports | 18NOV04 | 65 | 28FEB05 | 276 | | 23,322.82 | 30 | ORNLEM =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1204-VV Sys Procurements (non VVSA)-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-030 | SPEA VV Supports | 03OCT05* | 65 | 11JAN06 | 206 | | 0.00 | 30 | 41=24.1\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-036.9 | Award VV Supports | | 0 | 11JAN06 | 206 | | 0.00 | 30 | EM/SM =06hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-037 | VV Supports Procurement WBS 124 | 12JAN06 | 100 | 01JUN06 | 206 | | 31,089.00 | 30 | Viola =02hr ; Goranson =60hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-041 | VV Supports Fab/assy WBS 124 | 10OCT06 | 20 | 06NOV06 | 117 | | 699.30 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124-031 | Title III engr WBS 124 | 03OCT05 | 165 | 01JUN06 | 206 | | 9,176.00 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125 - Vacuum Vessel Local I&C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1203 - Vacuum Vessel Final Dsn-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Design Tasks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-001 | Prelim design WBS 125 local I&C | 01NOV04* | 11* | 15NOV04 | 285 | | 11,631.96 | 30 | Goranson =79hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-011 | Final design WBS 125 local I&C | 16NOV04 | 58* | 15FEB05 | 285 | | 11,661.41 | 30 | goranson =79hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1204-VV Sys Procurements (non VVSA)-GORANSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-015 | Title III design Local I&C | 01SEP05* | 61 | 29NOV05 | 158 | | 2,650.32 | 30 | Goranson =18hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 125-037 | Procurement Local I&C | 02SEP05* | 60 | 29NOV05 | 158 | | 3,096.00 | 30 | 41=2.4\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 - Conventional Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 130 - Conventional Coil Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1301 - TF Design-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163-001 | Title I design CS sprt struc | 01DEC03A | 341* | 30SEP04A | | LOE | 46,702.93 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301-0002 | Apr-Sept MIE Cost ORNL | 01APR03A | 64* | 30SEP03A | 100 | | 0.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301-0003 | Apr-Sept MIE Cost PPPL | 01APR03A | 64* | 30SEP03A | 100 | | 91,660.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1301-FY04 | FY04 cost variance | 01OCT03A | 64* | 30SEP04A | 100 | | 27,000.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 130-000 | TF PDR & FDR Engineering | 01NOV04* | 69* | 15FEB05 | 1,168 | | 52,045.90 | 24 | Kalish =310 ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133-010 | Design WBS 134 Conv Coil I&C | 01DEC04* | 49* | 15FEB05 | 581 | | 13,431.20 | 24 | Kalish =80 ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1402-004 | Subcontract analysis support for PDR | 01OCT03A | 41* | 26NOV03A | 100 | | 5,096.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:31

CD-3 Proposed Baseline
 Progress Bar
 Critical Activity


EC18

NCSX
ECP 18

Sheet 5 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|--|--|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|-----------------------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | | | | | | | | | | |
| 131-031 | Title III engr | 02JUN05* | 361 | 08NOV06 | 732 | | 139,542.66 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | Kalish=666hr; ornlem=62;Rushinski=96 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132 - PF Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1302 - PF and CS Design -KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1302-PF | PF Design | 01JUN05* | 140 | 19DEC05 | 249 | | 113,685.21 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | kal;ish=220;rushinski=232;dahlgren=220 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 141-012 | PF 1-6 PDR | | 0 | 08AUG05* | 292 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 141-013 | PF 1-6 FDR | | 0 | 19DEC05 | 249 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1302-CSS | Center Stack Support Design | 01JUN05* | 140 | 19DEC05 | 200 | | 114,361.91 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | kalish=220;rushinski=368;dahlgren=88 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1303 - Trim coil Design-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1303-TRIM | Trim Coil Design | 03OCT05* | 119 | 28MAR06 | 207 | | 99,307.60 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | kalish=220;rushinski=180;dahlgren=180 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1352 - PF Coil Procurement-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PF Coil Fabrication | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 141-035 | Bid & Award PF Coils | 05JUL06* | 45 | 06SEP06 | 117 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 141-036 | PF Coils Awarded | | 0 | 06SEP06 | 117 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-100 | Material & leads | 07SEP06 | 75 | 22DEC06 | 117 | | 329,266.67 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-110 | Tooling for PF 4 | 02OCT06* | 25 | 03NOV06 | 135 | | 69,562.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=250 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-115 | Tooling for PF 5 | 06NOV06 | 25 | 12DEC06 | 135 | | 69,562.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=52.5 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-120 | Tooling for PF 6 | 13DEC06 | 25 | 24JAN07 | 150 | | 69,562.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=52.5 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-105 | Tooling for PF 1,2 and 3 | 25JAN07 | 30 | 07MAR07 | 150 | | 69,562.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=52.5 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-140 | Fabricate/Dlvr PF 4 lower | 02JAN07 | 10 | 15JAN07 | 117 | | 52,668.75 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=39.75 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-145 | Fabricate/Dlvr PF 5 lower | 16JAN07 | 15 | 05FEB07 | 117 | | 43,009.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=39.75 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-150 | Fabricate/Dlvr PF 6 lower | 06FEB07 | 15 | 26FEB07 | 117 | | 43,009.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=39.75 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-155 | Fabricate/Dlvr PF 4 upper | 27FEB07 | 10 | 12MAR07 | 117 | | 43,009.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=39.75 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-160 | Fabricate/Dlvr PF 5 upper | 13MAR07 | 15 | 02APR07 | 117 | | 43,009.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=39.75 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-165 | Fabricate/Dlvr PF 6 upper | 03APR07 | 15 | 23APR07 | 117 | | 43,009.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=39.75 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-125 | Fabricate/Dlvr PF 1 upper & lower | 24APR07 | 15 | 14MAY07 | 117 | | 86,019.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=79.5 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-130 | Fabricate/Dlvr PF 2 upper & lower | 15MAY07 | 15 | 05JUN07 | 117 | | 86,019.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=79.5 | | | | | | | | | | | | | | | | | | | | | | | |
| 1352-135 | Fabricate/Dlvr PF 3 upper & lower | 06JUN07 | 15 | 26JUN07 | 117 | | 86,019.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4e=79.5 | | | | | | | | | | | | | | | | | | | | | | | |
| 141-031 | Title III engr WBS 132 | 17JUL06* | 268 | 09AUG07 | 546 | | 151,940.41 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | Kalish=704;ea//dm=96;ornlem=62 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1353 - CS Structure Procurement-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CS Support Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163-035 | Bid & Award CS Support Struct | 04MAY06 | 45 | 10JUL06 | 109 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163-036.9 | Award CS Support Structure | | 0 | 10JUL06* | 109 | | 0.00 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163-037 | CS Support Structure Procurement/Fab | 11JUL06* | 249 | 09JUL07 | 109 | | 194,263.41 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=\$144.77; 35=\$2 k | | | | | | | | | | | | | | | | | | | | | | | |
| 163-015 | Title III design CS sprt struc | 04MAY06 | 294 | 09JUL07 | 569 | | 63,581.97 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | ORNLEM =31;Kalish=250;Rushinski=83 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133 - External Trim Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1354 - Trim Coil Procurement-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Trim Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-035 | Bid & Award Ext Trim Coils | 06JUL06 | 45 | 07SEP06 | 139 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-036 | Award External Trim Coils | | 0 | 07SEP06* | 139 | | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-037 | External Trim Coil Procurement/Fab*ecp16 | 08SEP06 | 87 | 18JAN07 | 139 | | 81,750.92 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=210-148=\$62kecp16 | | | | | | | | | | | | | | | | | | | | | | | |
| 184-015 | Title III WBS 133 Rxt Trim Coils | 06JUL06 | 147 | 08FEB07 | 674 | | 63,884.90 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | Rushinski=64;Kalish=232;ornlem=30;35=\$4k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:31



EC18

NCSX
ECP 18

Sheet 9 of 61

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | FY05 | | FY06 | | FY07 | | FY08 | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|------|---|------|---|------|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| 134 - Conventional Coil Local I&C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1355 - WBS 13 I&C Proc & Coil Assy-KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TF/PF Local I&C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133-015 | Title III WBS 134 Conv Coil I&C | 09OCT06* | 130 | 18APR07 | 625 | | 3,842.74 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 133-037 | Conv Coil I&C WBS 134 Proc & Install | 02OCT06* | 130 | 11APR07 | 173 | | 68,349.03 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1355-100 | CS and PF 1-3 Pre-Assy incl coil I&C procurement | 10JUL07 | 15 | 30JUL07 | 109 | | 20,443.20 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 - Modular Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 141 - Modular Coil Winding Form | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1401 - Mod Coil Prel.Dsn-WILLIAMSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1401-002 | Apr-Sept MIE Cost ORNL | 01APR03A | 64* | 30SEP03A | | 100 | 303,040.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1401-003 | Apr-Sept MIE Cost PPPL | 01APR03A | 64* | 30SEP03A | | 100 | 0.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1402 - Mod.Coil Analyses-WILLIAMSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1402-002 | Apr-Sept MIE Cost ORNL | 01APR03A | 64* | 30SEP03A | | 100 | 84,220.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1402-003 | Apr-Sept MIE Cost PPPL | 01APR03A | 64* | 30SEP03A | | 100 | 154,920.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1403 - Modular Coil Final Design-WILLIAMSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PDR/PBR Prep | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-04 | Plan response to PDR chits | 01OCT03A | 23 | 31OCT03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-05 | Prepare FY04 WP / WAF / Checklists | 08OCT03A | 21 | 14OCT03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-06 | Prepare documents for PDR closeout | 15OCT03A | 52* | 24DEC03A | | 100 | 10,295.20 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-07 | Prepare PBR documentation | 31OCT03A | 19* | 18NOV03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-08 | Performance Baseline Review | | 0 | 18NOV03A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Requirements/Config and Interfaces | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-10 | Review, revise, and approve SRD | 15OCT03A | 160 | 28MAY04A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-13 | Finalize winding pack ref xsec, conductor dims | 15OCT03A | 45* | 26NOV03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-14 | Revise winding form and windings/asm models | 15OCT03A | 75* | 30JAN04A | | 100 | 41,309.49 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Analysis - Thermal & Electrical | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-21 | Document electrical, insulation parameters | 15OCT03A | 56* | 19DEC03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-22 | Update thermal analysis to current WP design | 22OCT03A | 51* | 19DEC03A | | 100 | 5,147.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-23 | Update thermo-hydraulic analysis of coils | 01DEC03A | 127* | 18MAY04A | | 100 | 6,428.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-25 | Check EM loads calculation for ref scenarios | 02FEB04A | 85* | 18MAY04A | | 100 | 5,147.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-26 | Perform scan of EM fault load conditions | 01DEC03A | 127* | 18MAY04A | | 100 | 10,295.20 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-26.1 | Check thermal & electrical calculations | 02FEB04A | 85* | 18MAY04A | | 100 | 10,295.20 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Analysis - Structural | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 141TITTLE2P | PDR #1,4,26 Access,Tolerance Budget,Bolting | 01MAR04A | 65* | 18MAY04A | | 100 | 26,896.21 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-29 | Complete ANSYS model of coil structure asm | 15OCT03A | 160* | 18MAY04A | | 100 | 160,700.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-30 | Analyze global stress /deflect winding form asm | 31OCT03A | 148* | 18MAY04A | | 100 | 16,070.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-31 | Analyze stress in bolted connections | 01MAR04A | 65* | 18MAY04A | | 100 | 6,428.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-32 | Update MECHANICA model of 3 coil types | 15OCT03A | 160* | 18MAY04A | | 100 | 10,295.20 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-33 | Anlyz wind pack deflect/stress fo thrml, EM lds | 01MAR04A | 65* | 18MAY04A | | 100 | 5,147.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-34 | Analyze and optimize clamp locations | 01MAR04A | 55* | 30APR04A | | 100 | 5,147.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-35 | Perform supporting analysis for material tests | 15OCT03A | 150* | 30APR04A | | 100 | 16,727.62 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

ORNL=18;Kalish=2;Rushinski=6
 41=9.2\$;em//sm=123;em//tb=491
 em//tb=240

Williamson=20
 Dahlgren=40
 Strickler=40
 Strickler=80
 Williamson=80
 Ornl=209
 Fan=80+920
 Fan=40+60
 Fan=40
 Freudenberg=80
 Freudenberg=40
 Freudenberg=40
 Myatt=105

Run Date 22NOV04 10:31

CD-3 Proposed Baseline
 Progress Bar
 Critical Activity

EC18

NCSX
 ECP 18

Sheet 10 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|-------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| 1403-20 | Mod Coil Winding Type C FDR | | 0 | 14FEB05* | 132 | | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-20.2 | Resolve FDR chits | 15FEB05* | 5 | 21FEB05 | 1,162 | | 5,889.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-20.1 | Mod Coil Type C Fab Preparedness Review | | 0 | 25MAY05* | 122 | | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1404-MCWF R&D & 1st Prod Casting-HEITZENROED | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-002 | Apr-Sept YTD MIE Cost ORNL | 01APR03A | 64* | 30SEP03A | | 100 | 100,220.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-003 | Apr-Sept YTD MIE Cost PPPL | 01APR03A | 64* | 30SEP03A | | 100 | 64,670.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-ECP16 | ecp16 | 01OCT03A | 64* | 30SEP04A | | 100 | 93,000.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Prototype Design Issues | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-109.J | JOULE MILESTONE #1-Authorize Prototype Fab | | 0 | 20OCT03A | | 100 | 0.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-110.J | JOULE MILESTONE #3-Prototype Casting Made | | 0 | 28MAY04A | | 100 | 0.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3000 | Issue Type C final drawings to EIO & JPP | | 0 | 30SEP04A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-65 | Fabrication oversight by Project | 01OCT03A | 213* | 30JUN04A | | 100 | 132,000.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-66 | Proposal evaluation & contract oversight | 01AUG04A | 43* | 30SEP04A | | 100 | 15,627.06 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EIO Subcontract (S04341F) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-100 | EIO-Cost FY03 | 01MAY03A | 10 | 30SEP03A | | 100 | 307,170.24 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-105 | EIO-FY04 Cost Through June 30,2004 ECP 11 | 01OCT03A | 10* | 30JUN04A | | 100 | 571,337.28 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-106 | contract balance ECP 11 | 01JUL04A | 0* | 31AUG04A | | 100 | 119,610.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-107 | EIO-Suspend Prototype work ECP 11 | | 0 | 06AUG04A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3010 | Vendor #1 Contract Amended | 09AUG04A | 0* | 13AUG04A | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-1 | Engr & Flow Solidification | 01SEP04A | 32* | 15OCT04 | | 222 | 21,570.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-2 | Lawton mold Assy | 22SEP04A | 48* | 30NOV04 | | 192 | 227,630.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-3 | Materials | 01OCT04* | 21* | 29OCT04 | | 212 | 39,150.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-4 | Build Pattern & Pour Casting | 01DEC04* | 21* | 31DEC04 | | 192 | 16,610.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-5 | Clean/Inspect Casting | 04JAN05* | 4* | 07JAN05 | | 192 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-5C | contract resolution setaside | 01OCT04* | 66* | 07JAN05 | | 1,224 | 30,000.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPC-6 | Oversight/Reporting | 04AUG04A | 103* | 31DEC04 | | 1,228 | 27,040.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| JP Pattern Subcontract (S04340F) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-200 | JPP- cost FY03 | 01MAY03A | 10 | 30SEP03A | | 100 | 92,170.40 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-205 | JPP-FY04 Cost Through June 30,2004 ECP 11 | 01OCT03A | 10* | 30JUN04A | | 100 | 417,120.34 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-206 | JPP- July forecast ECP 11 | 01JUL04A | 0* | 31AUG04A | | 100 | 143,372.50 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3110 | Contract balance | 30SEP04A | 2* | 30SEP04A | | C | 74,000.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MCWF Fracture Analysis | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-FR1 | Rough machine specimens, Lot 1 (17 pcs.) at PPPL | 15JUL04A | 10 | 29JUL04A | | | 1,305.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-FR2 | Machine Lot 1 specimens to ASTM spec (Crystal En | 02AUG04A | 10 | 20AUG04A | | | 1,082.90 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-FR3 | Test Lot 1 specimens - 17 pcs. At \$260 | 20AUG04A | 40* | 15OCT04 | | 215 | 5,770.86 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-FR4 | Rough machine Lot 2 (11 specimens) at PPPL | 16AUG04A | 34* | 01OCT04 | | 195 | 845.69 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-FR5 | Machine Lot 2 specimens to ASTM spec. (Crystal E | 04OCT04* | 10 | 15OCT04 | | 195 | 1,041.75 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1404-FR6 | Test Lot 2 specimens @NHMFL 11 pcs. | 18OCT04 | 20 | 12NOV04 | | 195 | 3,972.54 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

 JOULE MILESTONE Q3
 6/30/05

 WILLIAMSON =40hr ;

Prototype Casting Made
 3rd QUARTER FY04 (June 2004)

Nelson,Heitzenroeder.=54 each

41=\$504.01

41=\$119.61

48=21.57

48=227.63

48=39.15

48=16.61

48=30k

48=27.04

41=\$327.41

41=\$96.25 48=20.75

48=74k

em/tb=17

41=\$0.85k

41=\$4.42k

em/tb=11

41=\$0.75k

41=\$2.86k

Run Date 22NOV04 10:31

CD-3 Proposed Baseline
 Progress Bar
 Critical Activity

EC18
 NCSX
 ECP 18
 Sheet 13 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|---|----------------|----------|-----------------|-------------|------|-----------|---------------|-----------------------|---|---|---|---|---|---|---|---|---|---|---|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | | | | | | | | | | |
| 1403-200 | Winding & Insulation Dwgs (8)-Type C | 01JAN04A | 250* | 03JAN05 | 162 | 35 | 26,953.21 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | LOVETT =28hr ; HARGROVE =07hr ; ORNL ENGR =09hr ; WILLIAMSON =160hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-201 | Leads & crossover Dwgs (10)-Type C | 01JAN04A | 250* | 03JAN05 | 162 | 35 | 35,142.95 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | ORNL ENGR =65hr ; HARGROVE =28hr ; FOGARTY =56hr ; LOVETT =120hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-203 | Clamp Dwgs (5)-Type C | 01JAN04A | 273* | 03FEB05 | 139 | 30 | 28,542.58 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | MILLER =24hr ; WILLIAMSON =10hr ; LOVETT =180hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-204 | Chill Plate Dwgs (66)-Type C | 01SEP04A | 80* | 03JAN05 | 162 | 20 | 33,621.73 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | WILLIAMSON =08hr ; ORNL ENGR =32hr ; HARGROVE =200hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-220 | Cladding assembly-Type C | 03JAN05* | 25 | 04FEB05 | 138 | | 26,503.20 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | HARGROVE =180hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-219 | MCWF studs,modifications-Type C | 08OCT04* | 10 | 21OCT04 | 163 | | 5,889.60 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-221 | Lead ends & closure-Type C | 22OCT04 | 15 | 11NOV04 | 163 | | 11,779.20 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | LOVETT =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-222 | Terminal assembly-Type C | 01DEC04* | 28 | 17JAN05 | 152 | | 11,779.20 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | LOVETT =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-223 | Top level coil assembly-Type C | 03FEB05* | 6 | 10FEB05 | 134 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-224 | VPI mold assembly0-Type C | 04JAN05* | 15 | 24JAN05 | 147 | | 11,779.20 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-206 | Cooling, Electr Schematic Dwgs (1)- Type C | 28OCT04* | 10* | 10NOV04 | 192 | | 11,779.20 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | WILLIAMSON =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-208 | I&C Dwgs (1) -Type C | 25OCT04* | 5* | 29OCT04 | 200 | | 5,889.60 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | williamson= 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-58C | Check and promote models / drawings -Type C | 05NOV04* | 48* | 21JAN05 | 148 | | 29,448.00 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | COLE =200hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-60 | Update design basis document | 06DEC04* | 10* | 17DEC04 | 167 | | 11,779.20 | 40 | [Gantt bars for FY04] | | | | | | | | | | | | Williamson=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-62 | Prepare FDR documentation / presentations | 28JAN05* | 5* | 03FEB05 | 139 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | Williamson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-70.05 | Update MIT/QA Plans for Type C Winding Fab | 04FEB05* | 5* | 10FEB05 | 196 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-59 | Update build-to specifications | 03JAN05* | 1* | 03JAN05 | 224 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | Williamson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Winding and Assembly Design-Type B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-419 | MCWF studs,modifications-Type B | 01APR05* | 15 | 21APR05 | 241 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-420 | Cladding assembly-Type B | 28FEB05* | 10* | 11MAR05 | 270 | | 11,779.20 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | HARGROVE =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-401 | Leads & crossover Dwgs (10)-Type B | 01MAR05* | 5 | 07MAR05 | 264 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-400 | Winding pack assy Dwgs (8)-Type B | 28FEB05* | 5* | 04MAR05 | 275 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-421 | Lead ends & closure-Type B | 08MAR05 | 5 | 14MAR05 | 264 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-422 | Terminal assembly-Type B | 15MAR05 | 5 | 21MAR05 | 264 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-404 | Chill Plate Dwgs (66)-TypeB | 07MAR05* | 10* | 18MAR05 | 265 | | 11,779.20 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | HARGROVE =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-424 | VPI mold assembly0-Type B | 21APR05* | 6 | 28APR05 | 236 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-403 | Clamp Dwgs (5)-Type B | 21APR05* | 6 | 28APR05 | 236 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-406 | Cooling, Electr Schematic Dwgs (1)-Type B | 18FEB05* | 5* | 24FEB05 | 281 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-408 | I&C Dwgs (1) -Type B | 28FEB05* | 5* | 04MAR05 | 275 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-423 | Top level coil assembly-Type B | 29MAR05* | 5* | 04APR05 | 254 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-58B | Check and promote models / drawings -Type B | 05APR05* | 5* | 11APR05 | 249 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | COLE =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-80 | Update design basis doc & cost sched est | 21APR05* | 10* | 04MAY05 | 232 | | 5,889.60 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | ORNL ENGR =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-72.06 | Update build-to spec | 21MAR05* | 3* | 23MAR05 | 262 | | 3,357.80 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | Williamson=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-81 | Prepare FDR doc | 11APR05* | 3* | 13APR05 | 247 | | 2,944.80 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | WILLIAMSON =20hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-72 | Final Design Review Production Type B | | 0 | 04MAY05* | 232 | | 0.00 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-72.05 | Update MIT/QA Plans for Type C Winding Fab | 04MAY05* | 3* | 06MAY05 | 280 | | 3,357.80 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | Williamson=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-72.07 | Resolve FDR comments | 05MAY05 | 3 | 09MAY05 | 279 | | 3,357.80 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | Williamson=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-72.1 | Fab Readiness Review - Production Type B | | 0 | 09MAY05* | 279 | | 0.00 | 40 | [Gantt bars for FY05] | | | | | | | | | | | | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:31

EC18

NCSX
ECP 18

Sheet 15 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | FY05 | | | | FY06 | | | | FY07 | | | | FY08 | | | | | | | | | | | | |
|--|---|----------------|----------|-----------------|-------------|------|-----------|---------------|--|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| Winding and Assembly Design-Type A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-319 | MCWF studs,modifications-Type A | 18MAY05* | 5' | 24MAY05 | 323 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-320 | Cladding assembly-Type A | 25MAY05* | 10' | 08JUN05 | 313 | | 11,779.20 | 40 | HARGROVE =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-301 | Leads & crossover Dwgs (10)-Type A | 25MAY05* | 5' | 01JUN05 | 318 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-300 | Winding pack assy Dwgs (8)-Type A | 25MAY05* | 5' | 01JUN05 | 318 | | 5,889.60 | 40 | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-321 | Lead ends & closure-Type A | 02JUN05* | 5' | 08JUN05 | 313 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-322 | Terminal assembly-Type A | 09JUN05* | 5' | 15JUN05 | 308 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-304 | Chill Plate Dwgs (66)-Type A | 02JUN05* | 10' | 15JUN05 | 308 | | 11,779.20 | 40 | HARGROVE =80hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-324 | VPI mold assembly0-Type A | 16JUN05* | 5' | 22JUN05 | 303 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-303 | Clamp Dwgs (5)-Type A | 16JUN05* | 5' | 22JUN05 | 303 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-306 | Cooling, Electr Schematic Dwgs (1)-Type A | 16MAY05* | 5' | 20MAY05 | 325 | | 5,889.60 | 40 | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-308 | I&C Dwgs (1) -Type A | 25MAY05* | 5' | 01JUN05 | 318 | | 5,889.60 | 40 | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-323 | Top level coil assembly-Type A | 23JUN05* | 5' | 29JUN05 | 298 | | 5,889.60 | 40 | LOVETT =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-58A | Check and promote models / drawings -Type A | 06JUL05* | 5' | 12JUL05 | 290 | | 5,889.60 | 40 | COLE =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-904 | Update cost/sched estimates&Design Basis doc. | 04AUG05* | 5' | 10AUG05 | 269 | | 5,889.60 | 40 | WILLIAMSON =40hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-900 | Prep FDR Documentation | 01AUG05* | 3' | 03AUG05 | 274 | | 2,944.80 | 40 | WILLIAMSON =20hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-71 | FDR Production Type A Mod Coil Winding | | 0 | 10AUG05* | 269 | | 0.00 | 40 | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-901 | Resolve FDR comments | 10AUG05* | 3' | 12AUG05 | 320 | | 2,944.80 | 40 | WILLIAMSON =20hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-902 | Update build-to spec | 27JUL05* | 3' | 29JUL05 | 330 | | 2,944.80 | 40 | WILLIAMSON =20hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-71.05 | Update MIT/QA Plans for Type A Winding Fab | 10AUG05* | 3' | 12AUG05 | 320 | | 2,944.80 | 40 | Williamson=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1403-71.1 | Fab Readiness Review - Production Type A | | 0 | 12AUG05* | 320 | | 0.00 | 40 | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Twisted Racetrack Design (Williamson) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-097 | Verify Conductor Dims | 01OCT03A | 3 | 03OCT03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-098 | Complete Drawings of Casting | 13OCT03A | 21 | 26NOV03A | | 100 | 15,442.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-099 | Review/Approve Casting Drawings | 26NOV03A | 10 | 26NOV03A | | 100 | 15,442.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-101 | Prepare Clamp & Chill Plate detail Drawings | 14MAY04A | 99* | 30SEP04A | | 100 | 50,703.86 | 40 | etc= hargrove=160 +234 ecp6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-101.1 | Winding block dwgs for prototype leads???????? | 01JUN04A | 87* | 30SEP04A | | 100 | 20,590.40 | 40 | fogarty=160 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-105 | Prepare ANSYS thermal analysis model | 31OCT03A | 3 | 31OCT03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-106 | Analyze Thermal Behavior due to pulse | 31OCT03A | 3 | 31OCT03A | | 100 | 2,573.80 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-107 | Calculate EM Loads due to max current | 03NOV03A | 3 | 26NOV03A | | 100 | 5,147.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-108 | Prep MECHANICA Struct Analysis Model | 03NOV03A | 3 | 26NOV03A | | 100 | 5,147.60 | 40 | freundenberg=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-109 | Analyze Stress/deflection due to cooldown,pulse | 01SEP04A | 5' | 30SEP04A | | 100 | 5,147.60 | 40 | ornlem=240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-111 | Write papers and present at conferences | 01SEP04A | 241* | 30SEP04A | | 100 | 30,885.60 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-102 | Review/Approve Clamp& Chill Plate Dwgs | 01JUN04A | 95' | 13OCT04 | 1,249 | 90 | 21,915.16 | 40 | etc= miller,nelson,cole,williamson=74 + 72 baseline | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-103.1 | Prepare for Twisted Racetrack FDR | 01SEP04A | 32* | 15OCT04 | 147 | 70 | 16,208.00 | 40 | fogarty,freundenberg,nelson,williamson=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-104 | Prepare Draft of Coil Test Plan | 01OCT03A | 254* | 06OCT04 | 269 | 75 | 5,159.29 | 40 | nelson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-110 | Finalize, Approve coil test plan | 01DEC03A | 241* | 15NOV04 | 241 | 75 | 10,492.25 | 40 | nelson=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-103.0 | Prep MIT plan | 01OCT04* | 4' | 06OCT04 | 1,254 | | 2,686.24 | 40 | chrzanowski=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-103.2 | Twisted Racetrack FDR | | 0 | 15OCT04* | 147 | | 0.00 | 40 | ▼ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-103.3 | Resolve TRC FDR Issues | 07OCT04* | 4' | 12OCT04 | 1,250 | | 2,355.84 | 40 | williamson=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:31



 CD-3 Proposed Baseline
 Progress Bar
 Critical Activity

EC18

NCSX
ECP 18

Sheet 16 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | FY05 | | | | FY06 | | | | FY07 | | | | FY08 | | | | | | | | | | | | | | |
|---|---|----------------|----------|-----------------|-------------|------|------------|---------------|---|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O |
| 1406-030 | Fab & Pot samples | 26JAN04A | 108* | 28MAY04A | | 100 | 31,334.40 | 40 | em/tb=480 etc => 320hrs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-031 | Prep fixtures and test equipt | 03NOV03A | 141 | 28MAY04A | | 100 | 69,234.00 | 40 | Kozub=160; Jurzynski=160 Machinist=240; 41=\$ 1 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-032 | Test samples | 01MAR04A | 65 | 28MAY04A | | 100 | 51,225.60 | 40 | Kozub=240; Jurzynski=240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-50 | Fab Straight Tee Specimen | 21JUN04A | 14* | 30JUN04A | | 100 | 17,203.20 | 40 | kearns=112; hause=112 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-51 | VPI Tee specimen | 12JUL04A | 37* | 31AUG04A | | 100 | 7,680.00 | 40 | kearns=50; hause=50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-52 | Ship Tee specimen to ORNL | 31AUG04A | 5 | 31AUG04A | | 100 | 637.00 | 40 | 41=0.5k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-54 | Complete shear modulus & cyclic testing | 01JUN04A | 125* | 30SEP04A | | 100 | 32,277.70 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-55 | Fab chill plate specimens | 01JUN04A | 24 | 30JUN04A | | 100 | 12,925.00 | 40 | homer=60; 41=0.5k; anderson=50; terlitz=50 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-56 | test chill plate specimens | 01AUG04A | 0* | 31AUG04A | | 100 | 6,144.00 | 40 | anderson=40; terlitz=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-57 | fab cooling tube/chill plate assy | 01AUG04A | 5 | 31AUG04A | | 100 | 6,398.80 | 40 | anderson=40; 41=0.2k; terlitz=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-58 | fab MC lead braze specimens | 01AUG04A | 5 | 07OCT04 | 216 | 90 | 3,083.46 | 40 | anderson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-033 | Prepare Test report | 04JAN05* | 13* | 20JAN05 | 1,186 | | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-100 | Single conductor torsion test | 20OCT04* | 23 | 19NOV04 | 1,222 | | 6,699.60 | 40 | kozub=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-200 | Transverse compression at LN2 | 01NOV04* | 5 | 05NOV04 | 1,232 | | 2,679.84 | 40 | kozub=16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-210 | Dogbone test @RT | 01NOV04* | 5 | 05NOV04 | 1,232 | | 1,339.92 | 40 | kozub=8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-215 | 4 turn racetrack fatigue tests | 22NOV04* | 25 | 05JAN05 | 1,197 | | 29,478.24 | 40 | kozub=176 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| "Inchworm" Twisted Winding | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-119 | Join straight sections w/2 end loops | 01OCT03A | 79* | 30JAN04A | | 100 | 31,590.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-120 | Wind Conductor | 30JAN04A | 86* | 28MAY04A | | 100 | 18,432.00 | 40 | em/tb=240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-040 | JOULE MILESTONE #2-Begin winding on 3D surface | 30JAN04A | 0 | | | 100 | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1410 MC Twisted Racetrack Fabr-CHRZANOWSKI | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Twisted Racetrack Hardware Fabrication (Chrzano) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-016.0 | Oversight & Supervision | 01NOV04* | 122* | 29APR05 | 1,115 | | 212,153.40 | 40 | chrzanowski=768 (80%) meighan =672 (70%) Raftopolous=60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-016.6 | PPPL Fabricate TRC Chill plates | 05NOV04* | 40 | 11JAN05 | 138 | | 2,950.95 | 40 | hroner=24; 41=\$1k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-016.7 | PPPL Fabricate TRC Tubing | 05NOV04* | 40 | 11JAN05 | 138 | | 3,459.80 | 40 | hroner=40; 41=\$200 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-016.1 | Inspect & Measure Casting | 11OCT04* | 20 | 05NOV04 | 132 | | 0.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-016.2 | Install Studs | 01NOV04* | 5 | 05NOV04 | 122 | | 3,182.00 | 40 | anderson=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-106.3 | Winding Trials (wo/ cladding) | 08NOV04 | 10 | 19NOV04 | 122 | | 12,728.00 | 40 | anderson=80; terlitz=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-017 | Instl cladding(station 2) | 22NOV04 | 15 | 14DEC04 | 122 | | 12,728.00 | 40 | terlitz=80, anderson=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-017.1 | Instl grd wrap & wind coil(station 2) | 15DEC04 | 30 | 02FEB05 | 122 | | 31,820.00 | 40 | terlitz=200, anderson=200 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-017.2 | Instl chill plates & tubing (station 2) | 03FEB05 | 20 | 02MAR05 | 122 | | 12,728.00 | 40 | terlitz=80, anderson=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-017.3 | Cmplt Assy of twisted racetrack (Joule milestone) | | 0 | 02MAR05 | 1,157 | | 0.00 | 40 | ***** JOULE MILESTONE Q2 3/31/05 ***** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-018 | Apply bag mold (station 4) | 03MAR05 | 20 | 30MAR05 | 122 | | 12,728.00 | 40 | kearns=80, hause=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-ST1 | Fab Straight Tee Specimen | 13DEC04* | 10 | 03JAN05 | 164 | | 12,728.00 | 40 | kearns, hause=80 each | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-ST2 | Straight Tee VPI Prep | 04JAN05 | 10 | 17JAN05 | 164 | | 12,728.00 | 40 | kearns, hause=80 each | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-ST3 | VPI Tee Specimen | 18JAN05 | 10 | 31JAN05 | 164 | | 12,728.00 | 40 | kearns, hause=80 each | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1406-019 | VPI TRC in autoclave | 31MAR05 | 20 | 27APR05 | 122 | | 28,638.00 | 40 | kearns, hause, anderson, terlitz=90 each | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|---|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | | | | | | | | | | |
| Oversight and Supervision | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-002 | Winding Facility, Tooling, Materials Oversight | 01OCT03A | 186* | 28MAY04A | | 100 | 170,204.20 | 34 | Chrzanowski= 381; Meighan=455;raftopolous=380 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407.002.2 | Winding Facility, Tooling, Materials Oversight | 01JUN04A | 86* | 30SEP04A | | 100 | 113,623.20 | 34 | Chrzanowski= 288; Meighan=200;raftopolous=288 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407.002.3 | Winding Facility, Tooling, Materials Oversight | 01OCT04* | 11* | 15OCT04 | 1,247 | LOE | 19,475.24 | 34 | raftopolous=116 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-002.1 | Prep Winding Facility Ops Plan(reqd for TRT FRR) | 01OCT04 | 10 | 14OCT04 | 1,248 | LOE | 0.00 | 34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Autoclave | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-005 | Domes & cylinder Fab & Deliver (PE4226) | 01DEC03A | 18 | 23DEC03A | | 100 | 20,167.42 | 34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-006.2 | Blower/Elec HW- Fab & Deliver (PE 4218) | 31OCT03A | 18 | 31OCT03A | | 100 | 509.60 | 34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-008 | Remaining Autoclave components-Deliver | 01OCT03A | 49 | 31MAR04A | | 100 | 11,466.00 | 34 | 41=\$9,000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-011 | Fabricate Autoclave | 01OCT03A | 128* | 31MAR04A | | 100 | 163,036.80 | 34 | em/sm (machinist)=288; ern/tb=1728 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-011.1 | Autoclave assembly | 01JUL04A | 26* | 06AUG04A | | 100 | 18,432.00 | 34 | kearns=120; hause=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-011.2 | Rebuild vacuum pumps (2) | 01AUG04A | 15 | 31AUG04A | | 100 | 18,432.00 | 34 | kearns=120;hause=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-012 | Autoclave PTP | 01SEP04A | 5 | 30SEP04A | | 100 | 8,668.80 | 34 | kearns=40;hause=40 jones=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407.011.3 | Fab & Install vacuum lines | 01AUG04A | 15 | 31AUG04A | | 100 | 18,432.00 | 34 | em/tb=240 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407.011.4 | Instl insulation on autoclave | 02AUG04A | 14 | 31AUG04A | | 100 | 17,203.20 | 34 | dinattia=112; em/tb=112 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407.011.5 | Write autoclave PTP | 01JUN04A | 9 | 31AUG04A | | 100 | 841.60 | 34 | jones=8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Area Preparation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-200 | Decon TFTR test Cell Crane | 26NOV03A | 20 | 26NOV03A | | N/R | 18,432.00 | 34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-202 | Setup facility stations | 01MAR04A | 118* | 28MAY04A | | 100 | 29,161.80 | 34 | eer/sm=57; em/tb=300 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-204 | Build cleanrooms (2) locations | 02FEB04A | 128* | 28MAY04A | | 100 | 92,352.50 | 34 | em/tb=850; 41=\$21.25k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-204.2 | Build cleanroom (1 add'l) **2nd line** | 02FEB04A | 171* | 28MAY04A | | 100 | 32,595.00 | 28 | em/tb=30; 41=\$7.5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Design Activities | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003 | Winding Facility, Tooling, Design | 01OCT03A | 207* | 28MAY04A | | 100 | 115,614.80 | 34 | PPPL DESGN=1099 hrs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.1 | Facility Drawings | 01JUN04A | 14* | 18JUN04A | | 100 | 10,520.00 | 34 | morris=100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.2 | Final Drawings for winding clamps | 21JUN04A | 10* | 30JUN04A | | 100 | 8,416.00 | 34 | morris=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.3 | Final Drawings -type C casting supports | 12JUL04A | 5* | 16JUL04A | | 100 | 4,208.00 | 34 | morris=40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.4 | Final Drawings -casting to ring fixture | 02AUG04A | 43* | 30SEP04A | | 100 | 6,732.80 | 34 | morris=64 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.5 | Final Drawings -Type A casting supports | 29JUL04A | 24* | 31AUG04A | | 100 | 6,732.80 | 34 | morris=64 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.6 | Final Drawings -Type B casting supports | 10AUG04A | 11* | 24AUG04A | | 100 | 8,416.00 | 34 | morris=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.7 | Final Drawings -casting stud fixture | 01AUG04A | 0* | 31AUG04A | | 100 | 2,524.80 | 34 | morris=24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.8 | Misc Drawings (ecn's etc) | 01AUG04A | 54* | 30SEP04A | | 100 | 12,624.00 | 34 | morris=120 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-003.9 | Electrical design support/oversight | 01JUN04A | 86* | 31AUG04A | | 100 | 10,520.00 | 34 | jones=100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remaining fixtures & tooling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-100 | Fabricate turning fixtures and coil supports | 01DEC03A | 166* | 28MAY04A | | 100 | 245,050.00 | 34 | Machinist=400; em/tb=2600; 41=\$50k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-100.2 | Fabr turning fixt&coil supports **2nd line** | 02FEB04A | 128* | 28MAY04A | | 100 | 131,313.00 | 28 | em/sm=100;em/tb=1950.41=\$15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-110 | Fabricate Winding clamp sets (125) | 01MAY04A | 40 | 28MAY04A | | 100 | 40,488.00 | 34 | Machinist=500; em/tb=120; 41=\$15 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-115 | Fabricate Conductor payout spool system | 01MAR04A | 119* | 28MAY04A | | 100 | 94,258.40 | 34 | Machinist=144; em/tb=864; 41=\$ 10 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-115.2 | Fabr Conduct payout spool syst ** 2nd line** | 01JUN04A | 65* | 31AUG04A | | 100 | 13,078.00 | 28 | deaney=100; 41=2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-128 | Setup facility stations 2&5 | 01JUN04A | 86* | 30SEP04A | | 100 | 12,288.00 | 34 | anderson,terlitz,kearns,hause=40 each | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-130 | Misc tools & equipt FY04 | 02FEB04A | 171* | 30SEP04A | | 100 | 29,692.00 | 34 | 41=\$ 40 k; machinist=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1407-100.3 | Fab & Instl Turning Fixt 2,3&4 | 01JUN04A | 107* | 30SEP04A | | 100 | 176,482.80 | 28 | simmons=396;bartzek=175& | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:31

EC18

NCSX
ECP 18

Sheet 24 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | | | | | | | | | | |
| 191-041 | LN2 Manifolds & ppg Fab/assy/instl WBS 161 | 19APR07* | 62 | 17JUL07 | 127 | | 32,466.17 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | EM//SM =71hr ; EM//TB =284hr ; [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 191-042 | PDR #17,25,3 | 19APR07* | 65 | 20JUL07 | 560 | | 10,346.85 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | EM//SM =23hr ; EM//TB =90hr ; [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 162 - Electrical Leads | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 162 - Electrical Leads | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132-000 | PDR #17 & 25 | 30NOV05* | 325 | 23MAR07 | 643 | | 40,196.14 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] Williamson =20; ornIrm=200 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132-001 | Title I design WBS 162 Coil leads | 01DEC05* | 130 | 09JUN06 | 206 | | 131,638.16 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] Williamson =869; ornIrm=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132-011 | Title II design WBS 162 Coil leads | 12JUN06 | 130 | 15DEC06 | 206 | | 134,304.54 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] Williamson=868; ornIrm=20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132-015 | Title III design WBS 162 Coil leads | 18DEC06* | 60 | 19MAR07 | 647 | | 16,089.08 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] ORNLEM =98; em/sm=8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 132-037 | Coil Leads Procurement WBS 162 | 18MAY07* | 60 | 13AUG07 | 103 | | 296,296.50 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] 41=223.6 k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163 - Coil Protection System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163 - Coil Protection System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163.001 | Title I design WBS 163 Coil protection | 03OCT05* | 65 | 11JAN06 | 903 | | 39,432.08 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] Williamson =82;ornIrm=80;r///rm2=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 163.011 | Title II design WBS 163 Coil protection | 12JAN06 | 40 | 08MAR06 | 903 | | 39,432.08 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] Williamson=82;ornIrm=80;r///rm2=80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 - Cryostat and Base Support Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 171 -Cryostat | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1701-Cryost&Base Sprt Strct Dsn-GETTLEFINGER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1701-001 | Apr-Sept MIE Costs PPPL | 01APR03A | 54 | 30SEP03A | 100 | | 12,180.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-000 | Adv Concep Design Cryostat shell & struct | 01DEC03A | 103* | 31MAR04A | 100 | | 0.00 | 28 | Rushinski=173 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-001 | Title I design WBS 171 cryostat shell & struct | 01APR04A | 180* | 15DEC04 | 221 | 85 | 128,001.26 | 28 | [red bar] gettelfinger =488hr ; Rushinski =297hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-002 | Cryostat & Base Support Struct PDR | | 0 | 15DEC04 | 221 | | 0.00 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 172-199 | Base Support Structure FDR | | 0 | 28JUL05 | 221 | | 0.00 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-011 | Final Design Cryostat WBS 171 | 29JUL05 | 196 | 11MAY06 | 221 | | 228,962.22 | 28 | [red bar] Gettelfinger =976hr ; Paul =593hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 171-199 | Cryostat FDR | | 0 | 11MAY06 | 221 | | 0.00 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1751 - Cryostat Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 171 - Cryostat | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-031 | Title III engr | 12MAY06 | 405 | 02JAN08 | 452 | | 30,552.17 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | Gettelfinger =34hr ; ea//dm=220 [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-036.8 | Prep Spec, Solicit bids, and Select Vendor | 12MAY06 | 65 | 15AUG06 | 221 | | 0.00 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-036.9 | Award Cryostat Procurement | | 0 | 02OCT06* | 188 | | 0.00 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 151-037 | Cryostat Procurement [A/1] | 03OCT06 | 140 | 26APR07 | 188 | | 478,642.75 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] 41=358.47\$K ; 35=02\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 172 - Base Support Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1701-Cryost&Base Sprt Strct Dsn-GETTLEFINGER | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 161-001 | Title I design WBS 172 base support struct | 01APR04A | 180* | 15DEC04 | 221 | 85 | 50,829.54 | 32 | [red bar] Paul =170hr ;gettelfinger =202hr | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 161-011 | Final Design Base Support Structure WBS 172 | 16DEC04 | 153 | 28JUL05 | 221 | | 62,374.28 | 32 | [red bar] Rushinski =170hr;Gettelfinger =202hr;ornlem=20-0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1752 - Base Support Structure Procurement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 172 - Base Support Structure | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 161-031 | Title III engr WBS 172 | 03OCT05* | 240 | 19SEP06 | 768 | | 47,352.48 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] Gettelfinger =60hr ; ORNLEM =252hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 161-036.8 | Prep Spec, Solicit bids, and Select Vendor | 29JUL05 | 65 | 28OCT05 | 322 | | 0.00 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 161-036.9 | Award Machine Base&supports Procurement | | 0 | 28OCT05* | 322 | | 0.00 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 161-037 | Machine Base&supports Procurement [A/1] | 31OCT05 | 90 | 15MAR06 | 322 | | 283,051.70 | 32 | | | | | | | | | | | | | | | | | | | | | | | | | [red bar] 41=238\$K ; 35=02\$K ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| 18 - Field Period Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181 - Field Period Assembly Planning/Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1801-Field Period Assly -CHRZANOWSKI (ORNL) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1801-001 | Apr-Sept MIE Costs PPPL | 01APR03A | 42 | 30SEP03A | | 100 | 7,750.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1801-002 | Apr-Sept MIE Costs ORNL | 01APR03A | 42 | 30SEP03A | | 100 | 53,050.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1802 - FP Assy Oversight&Support-VIOLA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oversight and Supervision | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.100 | PPPL EM LOE FY04 | 13OCT03A | 242* | 30SEP04A | | LOE | 77,947.50 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.200 | HP Coverage in the TFTR TC LOE FY04 | 02FEB04A | 171* | 30SEP04A | | LOE | 115,320.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.201 | D-Site Shift Supervisor LOE FY04 | 01JUL04A | 64* | 30SEP04A | | LOE | 25,920.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.110 | PPPL EM LOE FY05 | 01OCT04* | 250* | 30SEP05 | 1,008 | | 47,402.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.210 | HP Coverage in the TFTR TC LOE FY05 | 01OCT04* | 250* | 30SEP05 | 1,008 | | 142,129.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.120 | PPPL EM LOE FY06 | 03OCT05* | 249* | 02OCT06 | 759 | | 220,592.71 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.121 | PPPL EM LOE FY06 | 02OCT06* | 207* | 31JUL07 | 553 | | 179,340.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 181.220 | HP Coverage in the TFTR TC LOE FY06 | 03OCT05* | 249* | 02OCT06 | 759 | | 144,966.13 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 183 - Receive,Inspect, and Test Coils | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1808 - TF/Mod Coil Sub-Assembly-VIOLA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TF Coil Sub-assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 722.010 | Receive/Inspect TF & PF Coils | 07DEC05* | 275* | 19JAN07 | 688 | | 79,118.49 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184 - Receive, Inspect, and Test VV | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1810 - Field Period Assembly-VIOLA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1 VV Prep FP#1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-101 | Receive VV and inspect | 02DEC05 | 4 | 07DEC05 | 140 | | 7,787.52 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-102 | Mount VV on VV Prep fixture (top side up) | 08DEC05 | 1 | 08DEC05 | 140 | | 973.44 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-103 | Establish metrology setting; align VV base | 09DEC05 | 3 | 13DEC05 | 140 | | 5,840.64 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-106 | Attach studs, coolant lines and insulation on to | 14DEC05 | 8 | 23DEC05 | 140 | | 15,575.04 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-107 | Wind magnetic diagnostic sensors to top surface | 03JAN06 | 8 | 12JAN06 | 140 | | 15,575.04 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-108 | Install cooling/htg lines to vac vsl top surface | 13JAN06 | 8 | 24JAN06 | 140 | | 20,766.72 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-109 | Install insulation to vac vsl to top surface | 25JAN06 | 10 | 07FEB06 | 140 | | 32,448.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-110 | Flip VV to expose lower surface | 08FEB06 | 1 | 08FEB06 | 140 | | 1,946.88 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-112 | Attach studs, coolant lines and insulation on bo | 09FEB06 | 8 | 20FEB06 | 140 | | 15,575.04 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-113 | Wind magnetic diagnostic sensors to bot surface | 21FEB06 | 8 | 02MAR06 | 140 | | 15,575.04 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-114 | Install cooling/htg lines to vac vsl bot surface | 03MAR06 | 8 | 14MAR06 | 140 | | 20,766.72 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-115 | Install insulation to vac vsl to bot surface | 15MAR06 | 10 | 28MAR06 | 140 | | 32,448.00 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-116 | Prepare and transfer completed VV to holding are | 29MAR06 | 3 | 31MAR06 | 140 | | 5,840.64 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1 VV Prep FP#2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-101 | Receive VV and inspect | 03APR06 | 4 | 06APR06 | 140 | | 7,787.52 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-102 | Mount VV on VV Prep fixture (top side up) | 07APR06 | 1 | 07APR06 | 140 | | 973.44 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-103 | Establish metrology setting; align VV base | 10APR06 | 3 | 12APR06 | 140 | | 5,840.64 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-106 | Attach studs, coolant lines and insulation on to | 13APR06 | 8 | 24APR06 | 140 | | 15,575.04 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-107 | Wind magnetic diagnostic sensors to top surface | 25APR06 | 8 | 04MAY06 | 140 | | 15,575.04 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-108 | Install cooling/htg lines to vac vsl top surface | 05MAY06 | 8 | 16MAY06 | 140 | | 20,766.72 | 40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|--|--|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M |
| 38 - Electron Beam (EB) Mapping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 380-010 | Designe-Beam Probe,Fluor. Screen | 02OCT06* | 40 | 28NOV06 | 156 | | 44,346.80 | 34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 380-015 | Fab & Install Beam probe | 15JAN07* | 102 | 06JUN07 | 129 | | 246,231.50 | 34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 39 - Diagnostics Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390 - Diagnostics Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 3901 - Diagnostics sys Integration-JOHNSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-100 | Finalize VV ports (number,size,locations) | | 0 | 30JUN04A | | 100 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-110 | Resolve port interferences.Final port config | | 0 | 30JUN04A | | 100 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-120 | Update port map&revise diag port assignments | | 0 | 30SEP04* | 1,258 | 90 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-130 | Rvw status of existing ICD's w/VV & Mod Coils | | 0 | 30SEP04* | 1,258 | 100 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-140 | Write ICD's-Define external space for diagnostic | | 0 | 30SEP04* | 1,258 | 50 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-150 | Write ICD's-Define space f/racks in cntrl rm | | 0 | 30SEP04* | 1,258 | 50 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-160 | Start recruiting diag team at HTPD conference | | 0 | 30JUN04A | | 100 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-170 | Develop space envelopes for SXR | | 0 | 30SEP04* | 1,258 | 70 | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-180 | Hold CDR's co-wound mag sensors&ext saddle loops | | 0 | 30SEP04* | 1,258 | | 0.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 3901 - Diagnostics sys Integration-JOHNSON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-001 | LOE Support FY03 | 01APR03A | 151* | 30SEP03A | | 100 | 155,450.00 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-010 | LOE Support FY04 | 01OCT03A | 250* | 30SEP04A | | LOE | 78,023.50 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-015 | LOE Support FY05 **reduced scope | 01OCT04* | 250* | 30SEP05 | 1,008 | | 67,300.71 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-020 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 390-020 | LOE Support FY06 | 03OCT05* | 248* | 29SEP06 | 760 | | 68,631.75 | 30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 - Electrical Power Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 41 - AC Power | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 411 - Auxliary AC Power Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4101 - AC Power-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 411 - Auxiliary AC Power Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4101-100 | Prepare Preliminary One line diagram | 01MAR04A | 173* | 30SEP04A | | 100 | 8,496.72 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4101-100.1 | Prepare Preliminary One line diagram | 03OCT05* | 173 | 13JUN06 | 835 | | 1,007.93 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 411-1-100 | Ex-Test cell AC pwr-Reactivate& new instl | 03OCT05* | 241 | 20SEP06 | 767 | | 56,876.86 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 411-2-2 | Grounding-Dsn | 03OCT05* | 86 | 09FEB06 | 324 | | 28,965.28 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 411-2-4 | Grounding-Procure | 10FEB06* | 107 | 13JUL06 | 324 | | 6,450.00 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 411-2-6 | Grounding-Install | 02OCT06* | 43 | 01DEC06 | 226 | | 63,205.80 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

R//RM2 =70hr ; EM/EM =120hr ;
EA/DM =100hr ;
R//RM2 =160hr ; EE/EM =60hr ;
EM/EM =160hr ; EE/SM =80hr ;
EM/SM =170hr ; 41=114\$K ;

Stratton =215hr ; Johnson=215
R//RM2 =177hr ; EM/EM =0
EA/DM =0 ; r//rm3=177

R//RM2 =177hr ; EM/EM =0
EA/DM =0 ; r//rm3=177

vankirk =16hr ; raki =24hr ;
ee//sm=16, ee//tb=32

vankirk =16hr ; raki =24hr ;
ee//sm=16, ee//tb=32
vankirk=26,raki=62,ee//sm=62
ee//tb=104;M&S=6;Powers=\$16k
VANKIRK =160hr ; Raki =72hr ;
41=05\$K ;
EE//EM =40hr ; EE//SM =80hr ;
EE//TB =160hr ;

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|--|---|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | A | M | J | J | A | S | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S |
| 441-135 | Install I/O Cabling | 03FEB06* | 248 | 01FEB07 | 679 | | 109,351.65 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k | | | | | | | | | | | | | | | | | | | | | | | |
| 442 - Kirk Key Interlocks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4401 - Control & Protection-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 442 - Kirk Key Interlocks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-2 | Kirk Keys-Dsn | 03OCT05* | 41 | 30NOV05 | 402 | | 15,143.20 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EA/DM =80hr ; EE//EM =40hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-4 | Kirk Keys-Procure | 24OCT05* | 185 | 24JUL06 | 243 | | 12,900.00 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=10\$K ; | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-6 | Kirk Keys-Install | 02OCT06* | 40 | 28NOV06 | 195 | | 42,879.52 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =16hr ; EE//SM =16hr ; EE//TB =60hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-8 | Kirk Keys-Commission | 13DEC06 | 30 | 31JAN07 | 195 | | 6,881.20 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 443 - Real Time Control Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4401 - Control & Protection-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 443 - Real Time Control Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 443-1-2 | Develop Control Algorithms-Dsn | 21APR06* | 142 | 10NOV06 | 219 | | 13,350.81 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =80hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444 - Instrument Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4401 - Control & Protection-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444 - Instrument Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-2 | DC Potential Transducers (DCPTs)-Dsn | 07OCT05* | 95 | 28FEB06 | 818 | | 10,366.56 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EA/DM =60hr ; EE//EM =24hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-4 | DC Potential Transducers (DCPTs)-Procure | 03OCT05* | 207 | 02AUG06 | 741 | | 7,740.00 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=6k ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-6 | DC Potential Transducers (DCPTs)-Install | 02OCT06* | 51 | 13DEC06 | 669 | | 19,122.48 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =16hr ; EE//SM =24hr ; EE//TB =160hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-2-8 | DC Potential Transducers (DCPTs)-Commission | 14DEC06 | 40 | 15FEB07 | 669 | | 12,112.68 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =24hr ; EE//SM =24hr ; EE//TB =60hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-2 | DC Shunts-Dsn | 03OCT05* | 122 | 31MAR06 | 811 | | 15,143.20 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | VANKIRK =80hr ; Raki =40hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-4 | DC Shunts-Procure | 03OCT05* | 224 | 25AUG06 | 740 | | 58,050.00 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=45\$K ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-6 | DC Shunts-Install | 02OCT06* | 51 | 13DEC06 | 685 | | 53,251.68 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =32hr ; EE//SM =64hr ; EE//TB =160hr ;41=20 kpowers | | | | | | | | | | | | | | | | | | | | | | | |
| 444-3-8 | DC Shunts-Commission | 14DEC06* | 24 | 24JAN07 | 685 | | 17,150.88 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =24hr ; EE//SM =24hr ; EE//TB =120hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-2 | Signal Conditioning & Cabling-Dsn | 03OCT05* | 99 | 28FEB06 | 819 | | 41,565.60 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EA/DM =80hr ; EE//EM =200hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-4 | Signal Conditioning & Cabling-Procure | 13OCT05* | 188 | 18JUL06 | 703 | | 15,480.00 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=12\$K ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-6 | Signal Conditioning & Cabling-Install | 02OCT06* | 68 | 15JAN07 | 670 | | 27,673.20 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =24hr ; EE//TB =280hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 444-4-8 | Signal Conditioning & Cabling-Commission | 16JAN07 | 22 | 14FEB07 | 670 | | 16,536.80 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 445 - Coil protection Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4401 - Control & Protection-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445 - Coil Protection Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-2 | Ground Fault Protection-Dsn | 03OCT05* | 82 | 03FEB06 | 361 | | 32,623.20 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | VANKIRK =120hr ; Raki =120hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-4 | Ground Fault Protection-Procure | 28NOV05* | 130 | 06JUN06 | 275 | | 23,220.00 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 41=18\$K ; | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-6 | Ground Fault Protection-Install | 02OCT06* | 40 | 28NOV06 | 195 | | 22,838.16 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =40hr ; EE//SM =48hr ; EE//TB =120hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 445-1-8 | Ground Fault Protection-Commission | 04JAN07 | 20 | 31JAN07 | 195 | | 9,761.52 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EE//EM =24hr ; EE//SM =24hr ; EE//TB =32hr ; | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-0 | Overload Protection & Cabling-Prelim Dsn | 01MAR04A | 272 | 30SEP04A | | | 1,054.90 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | marsala=80 | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-105 | Overload Protect-Write spec and approve | 03OCT05* | 20 | 28OCT05 | 808 | | 13,211.20 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | lawson=320;elect dsn=80,ee//sm=80 | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-110 | Overload Protect-Design | 31OCT05* | 80 | 01MAR06 | 908 | | 70,629.60 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | marsala=120;reese=384 | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-115 | Overload Protect-Fabr 4 chassis 120 modls | 06JAN06* | 79 | 26APR06 | 808 | | 64,203.36 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | raki=80;carson=80 | | | | | | | | | | | | | | | | | | | | | | | |
| 445-2-120 | Overload Protect-Test 4 units | 27APR06 | 20 | 24MAY06 | 808 | | 22,458.40 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| 46 - FCPC Building Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 460 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4601 - FCPC Bldg Mods-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4601-001 | Apr-Sept MIE Cost | 01APR03A | 43* | 30SEP03A | | 100 | 1,300.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 - Central I&C Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51 - TCP/IP Infrastructure Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 5801 -Central I&C Integr & Oversight-OLIARO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-00 | FY03 | 01APR03A | 250* | 30SEP03A | | LOE | 11,900.00 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-01 | FY04 LOE support | 01OCT03A | 250* | 30SEP04A | | LOE | 12,358.20 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-10 | Preliminary Design (Title I) | 21AUG06* | 45 | 23OCT06 | 213 | | 6,212.12 | 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-20 | Final Network Design (Title II) | 24OCT06 | 20 | 20NOV06 | 213 | | 6,408.80 | 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-30 | Installation, Testing, Documentation (Title III) | 21NOV06* | 120 | 17MAY07 | 213 | | 252,039.30 | 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52 - Central Instrumentation & Control | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52-10 | Preliminary Design (Title I) | 28JUL06* | 45 | 29SEP06 | 109 | | 24,414.40 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52-20 | Final Design (Title II) ECP17 | 02OCT06* | 87 | 09FEB07 | 109 | | 62,485.80 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52-30 | Installation, Testing, Doc (Title III) ECP17 | 12FEB07* | 173 | 15OCT07 | 109 | | 483,884.73 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53 - Data Acquisition & Facility Computing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53-10 | Preliminary Design (Title I) ECP17 | 01AUG06* | 45 | 03OCT06 | 129 | | 25,997.95 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53-20 | Final Design (Title II) ECP17 | 04OCT06 | 65 | 12JAN07 | 129 | | 52,872.60 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53-30 | Coding, Configuration, Testing (Title III) ECP17 | 15JAN07 | 173 | 17SEP07 | 129 | | 249,490.10 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54 - Facility Timing & Synchronization | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54-10 | Preliminary Design (Title I) ECP17 | 02OCT06* | 45 | 05DEC06 | 124 | | 22,430.80 | 14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54-20 | Final Design (Title II) ECP17 | 06DEC06 | 65 | 14MAR07 | 124 | | 25,635.20 | 14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54-30 | Installation, Testing, Doc ECP17 | 15MAR07 | 135 | 24SEP07 | 124 | | 158,726.20 | 14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 - Real Time Plasma & Power Supply Control Sys | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55-10 | Preliminary Design (Title I) | 02OCT06* | 45 | 05DEC06 | 184 | | 12,817.60 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55-20 | Final Design (Title II) | 06DEC06 | 20 | 10JAN07 | 184 | | 12,817.60 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--------------------------------------|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | | | | | | | | | | | | | | | | | | | | | | |
| 631-010 | Final Design**reduced scope | 11JAN07 | 65 | 11APR07 | 134 | | 17,754.22 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 631-015 | Fab/Assy/Installation**reduced scope | 08JUN07* | 65 | 10SEP07 | 134 | | 71,144.16 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 631-020 | Procurement **reduced scope | 12APR07* | 88 | 15AUG07 | 134 | | 116,070.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 622 - LN2 Coil Cooling Supply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 622 - LN2 Coil Cooling Supply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-001 | Preliminary Design**deleted scope | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-010 | Final Design**deleted scope | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-015 | Fab/Assy/Installation**deleted scope | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-020 | Procurement**deleted scope | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623 - GN2 Cryostat Cooling System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623 - GN2 Cryostat Cooling System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-001 | Preliminary Design | 02OCT06* | 40 | 28NOV06 | 144 | | 15,961.26 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-010 | Final Design | 29NOV06 | 55 | 21FEB07 | 144 | | 24,926.06 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-015 | Fab/Assy/Installation | 23APR07* | 88 | 24AUG07 | 144 | | 71,839.34 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-020 | Procurement | 22FEB07* | 130 | 24AUG07 | 144 | | 105,933.75 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 - Utility Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.011 Design GN2, Air & Vent Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.011 | Design GN2, Air & Vent Systems | 02OCT06* | 117 | 23MAR07 | 148 | | 32,276.80 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.021 | Assembly/Fabrication | 26MAR07* | 40 | 18MAY07 | 148 | | 71,205.76 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 - PFC/VV Heating & Cooling*ELIMINATED* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640 - PFC/VV Heating & Cooling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.001 Preliminary Design | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.001 | Preliminary Design | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.005 | Final Design | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.010 | Lab Fab/Assy/Installation/Test | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.012 | Procured Hardware/Material | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.015 | Procured Installation/Assy | 01OCT04 | 0 | 30SEP04 | 1,258 | | 0.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 - Facility Systems Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 612 - NB Water Cooling Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6501 - Facility Systems Integration-DUDEK | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6501-001 | Apr-Sept MIE Cost PPPL | 01APR03A | 0 | 30SEP03A | 100 | | 9,380.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650 - Facility Systems Integration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 6163 - Facility Systems Support FY04 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65-03 | LOE WBS 6 | 01OCT03A | 250* | 30SEP04A | | LOE | 32,220.00 | 20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 22NOV04 10:31

CD-3 Proposed Baseline
Progress Bar
Critical Activity

EC18

NCSX
ECP 18

Sheet 44 of 51

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|---|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| 7 - Test Cell Preparation and Machine Assy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 - Shield Wall Seismic Modifications | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740 - Machine Assembly Planning and Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7101 - Shield Wall Modif Design-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7101-000 | Apr-Sept MIE Cost PPPL | 01APR03A | 66 | 30SEP03A | | 100 | 32,150.00 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 72 - Control Room Refurbishment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 720 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7201 - Control Room Walls&Floors-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 710.001 | Block Wall east side control room | 04JAN05* | 24 | 04FEB05 | 1,157 | | 41,762.40 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711B.050 | Complete Control Room Flooring | 07FEB05 | 18 | 02MAR05 | 1,157 | 85 | 8,447.76 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 - Platform Design & Fabrication | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 730 - Test Cell & Basement Assembly Operations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7301 - Platform Design & Fab-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.008 | Update Platform Specification | 01NOV04* | 20 | 30NOV04 | 444 | | 6,699.60 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.009 | Platform PDR | | 0 | 30NOV04* | 444 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.010 | Final Design | 01DEC04 | 65 | 09MAR05 | 444 | | 54,843.60 | 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711A.040 | Platform nut plates | 01FEB05* | 65 | 02MAY05 | 406 | 75 | 30,027.00 | 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7401 - TC Prep & Mach Assy Planning-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.020 | Fab & Assemble Platform | 03OCT05* | 132 | 14APR06 | 300 | | 24,541.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.030 | Miscs Hardware/Material | 03OCT05* | 132 | 14APR06 | 300 | | 45,150.00 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 74 - Machine Assembly Planning and Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 740 - Machine Assembly Planning and Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7401 - TC Prep & Mach Assy Planning-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Test Cell Modifications & Upgrades | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.030 | Test Cell copper ground plane cuts | 01FEB05* | 20 | 28FEB05 | 1,157 | | 10,935.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 713.010 | General procurements | 01FEB05* | 40 | 28MAR05 | 1,137 | | 20,835.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-000 | Outlet Design | 02FEB04A | 107* | 30JUN04A | | 100 | 25,272.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-001 | Test Cell 110v outlets | 03JAN05* | 20 | 28JAN05 | 1,180 | | 15,556.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-002 | Test Cell 208v outlets | 03JAN05* | 20 | 28JAN05 | 1,180 | | 7,778.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-010 | Ready Rooms (under control room) 110v outlets | 03JAN05* | 20 | 28JAN05 | 1,054 | | 7,778.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-011 | Cable Removal in test cell (S04335-32) | 01OCT03A | 0* | 31OCT03A | | 100 | 9,937.20 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-025 | TC Floor penetration covers | 03NOV03A | 42 | 26NOV03A | | 100 | 16,848.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC001.2 | Complete Crane Modifications (S04354) | 02FEB04A | 0* | 30JAN04A | | 100 | 37,608.48 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 741 - Planning Prior to Machine Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7401 - TC Prep & Mach Assy Planning-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0000 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7401-001 | Apr-Sept MIE Cost PPPL | 01APR03A | 66 | 30SEP03A | | 100 | 131,680.00 | 15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Oversight and Supervision | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711A.020 | LOE FY04 | 01OCT03A | 256* | 30SEP04A | | LOE | 149,894.50 | 15 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

ee//tb=320; 41=\$12k
 ee//sm Edwards= 24 hrs;
 tucker jr =36 voorhees=36

Perry=40
 PERRY=140;messineo=300
 em//tb mech shop =360 hrs;41=\$1k

PERRY=410;em//sm=23;em//tb=250
 41=\$35k

tucker jr,voorhees 60 each 41=\$1k
 41=\$ 15 k
 em//sm=240
 160 hrs powers;
 80 hrs powers
 80 hrs powers

Perry=863;ea/dm=100

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| FED/Infrastructure Support (non Project cost) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.010 | Remove Shield Walls ** GPP ** | 01APR04A | 64* | 22JUN04A | | | 0.00 | | [Gantt bar: 01APR04 to 22JUN04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.015 | Fabricate New Bottom Course of Blocks **GPP** | 01APR04A | 180* | 15DEC04 | 1,204 | | 0.00 | | [Gantt bar: 01APR04 to 15DEC04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.017 | Install New Bottom Course **GPP** | 15NOV04* | 107 | 22APR05 | 1,118 | | 0.00 | | [Gantt bar: 15NOV04 to 22APR05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.020 | Remove south PLT shielding (cc 7230) | 01JUN04A | 0* | 22JUN04A | | | 0.00 | | [Gantt bar: 01JUN04 to 22JUN04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 613.025 | Dispose of old south PLT shielding **GPP** | 01AUG04A | 0* | 31AUG04A | | | 0.00 | | [Gantt bar: 01AUG04 to 31AUG04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC003 | Clear PBX control room & Safe PBX (cc7230) | 27JAN03A | 110* | 30JUN03A | 100 | | 0.00 | | [Gantt bar: 27JAN03 to 30JUN03] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC004 | Remove Fire protection PLT wall (cc7230) | 01MAY03A | 21* | 09MAY03A | 100 | | 0.00 | | [Gantt bar: 01MAY03 to 09MAY03] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC005 | Remove Fire Protection under platform (cc7230) | 01APR03A | 21* | 30APR03A | 100 | | 0.00 | | [Gantt bar: 01APR03 to 30APR03] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC006 | Remove Fire Protection Control rm walls(cc7230) | 01MAY03A | 21* | 09MAY03A | 100 | | 0.00 | | [Gantt bar: 01MAY03 to 09MAY03] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EXFAC007 | Remove PBX Base Plates cc7230) | 25FEB04A | 48* | 12MAR04A | 100 | | 0.00 | | [Gantt bar: 25FEB04 to 12MAR04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP001 | GPP-Upgarde C-Site central chilled wtr plant*TBD | 01OCT02A | 1 | 01OCT02A | | | 0.00 | | [Gantt bar: 01OCT02 to 01OCT02] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP004 | GPP-Roofing Design | 01APR04A | 128* | | | | 0.00 | | [Gantt bar: 01APR04 to 128 days] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP004.1 | GPP-Roofing Install | 01OCT04* | 0* | 30SEP04 | 1,258 | | 0.00 | | [Gantt bar: 01OCT04 to 30SEP04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP005 | GPP-Test Cell lighting Design | 01APR04A | 128* | | | | 0.00 | | [Gantt bar: 01APR04 to 128 days] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP005.1 | GPP-Test Cell lighting Install | 01OCT04 | 64 | 10JAN05 | 1,194 | | 0.00 | | [Gantt bar: 01OCT04 to 10JAN05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP006 | GPP-Test Cell HVAC/dew point control Design | 01OCT04* | 120 | 29MAR05 | 1,010 | | 0.00 | | [Gantt bar: 01OCT04 to 29MAR05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP006.1 | GPP-Test Cell HVAC/dew point control Install | 30MAR05 | 128 | 28SEP05 | 1,010 | | 0.00 | | [Gantt bar: 30MAR05 to 28SEP05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP007 | GPP-C-Site elevators Design | 01OCT04* | 0* | 30SEP04 | 1,258 | | 0.00 | | [Gantt bar: 01OCT04 to 30SEP04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP007.1 | GPP-C-Site elevators Install | 01OCT04 | 0* | 30SEP04 | 1,258 | | 0.00 | | [Gantt bar: 01OCT04 to 30SEP04] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP008 | GPP-Fire suppression high bay design | 01OCT04* | 64 | 10JAN05 | 1,130 | | 0.00 | | [Gantt bar: 01OCT04 to 10JAN05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP008.1 | GPP-Fire suppression high bay install | 11JAN05 | 64 | 08APR05 | 1,130 | | 0.00 | | [Gantt bar: 11JAN05 to 08APR05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP009 | Control Room Lights & Outlets design | 01OCT04* | 122* | 31MAR05 | 1,008 | | 0.00 | | [Gantt bar: 01OCT04 to 31MAR05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP009.1 | Control Room Lights & Outlets install | 01APR05 | 64 | 30JUN05 | 1,008 | | 0.00 | | [Gantt bar: 01APR05 to 30JUN05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP010 | Control Room HVAC Design | 01OCT04* | 122* | 31MAR05 | 1,008 | | 0.00 | | [Gantt bar: 01OCT04 to 31MAR05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP010.1 | Control Room HVAC Install | 01APR05 | 64 | 30JUN05 | 1,008 | | 0.00 | | [Gantt bar: 01APR05 to 30JUN05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP011 | Control Room Ceiling Design | 01APR05* | 64 | 30JUN05 | 1,008 | | 0.00 | | [Gantt bar: 01APR05 to 30JUN05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP011.1 | Control Room Ceiling Install | 01JUL05 | 64 | 30SEP05 | 1,008 | | 0.00 | | [Gantt bar: 01JUL05 to 30SEP05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP012 | Control Rm Fire Detection & Suppression Design | 01OCT04* | 122* | 31MAR05 | 1,008 | | 0.00 | | [Gantt bar: 01OCT04 to 31MAR05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GPP012.1 | Control Rm Fire Detection & Suppression Install | 01APR05 | 64 | 30JUN05 | 1,008 | | 0.00 | | [Gantt bar: 01APR05 to 30JUN05] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 742 - Construction Management | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7401 - TC Prep & Mach Assy Planning-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Project Scope | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.010 | LOE FY05 | 01OCT04* | 249 | 29SEP05 | 351 | | 114,306.69 | 15 | [Gantt bar: 01OCT04 to 29SEP05] PERRY=449;semler=176;edwards=176 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.020 | LOE FY06 prior to assy starting | 30SEP05 | 246 | 26SEP06 | 351 | | 116,559.84 | 15 | [Gantt bar: 30SEP05 to 26SEP06] perry=449;semler=176;edwards=176 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.030 | LOE FY07 thru first plasma | 02OCT06* | 300 | 12DEC07 | 348 | | 550,917.49 | 15 | [Gantt bar: 02OCT06 to 12DEC07] perry=1851;em/sm=1851 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 714.031 | WBS 7 mgt stretch out cost | 13DEC07 | 112 | 28MAY08 | 348 | | 286,369.20 | 15 | [Gantt bar: 13DEC07 to 28MAY08] perry=936;em/sm=936 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Budget | contingency % | FY04 | | | | | | | | | | | | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|------------|---------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|--|--|--|--|--|--|
| | | | | | | | | | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | |
| 75 - Test Cell and Basement Assembly Operations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 750 - Test Cell & Basement Assembly Operations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7501 - Construction Support Crew | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7501-05 | Construction Support Crew during machine assy | 02OCT06* | 260 | 15OCT07 | 109 | | 814,222.14 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7501-06 | Construction Support Crew during e-beam mapping | 07NOV07 | 41 | 15JAN08 | 443 | | 95,732.09 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7501-07 | Construction Support Crew during cryostat instl | 28AUG07 | 40 | 23OCT07 | 494 | | 92,672.39 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502 - Test Cell Facility Preparations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-020 | Resurface TC floor | 03OCT05* | 42 | 01DEC05 | 882 | | 30,660.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-030 | TC Floor firesealing | 02DEC05 | 42 | 07FEB06 | 882 | | 13,320.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7502-035 | Control room firesealing | 08FEB06 | 42 | 06APR06 | 882 | | 8,880.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503 - Machine Assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Final Assembly *Preliminary revised logic* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-010 | Begin Assembly Activities | 02OCT06* | 0 | | 184 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-020 | Install & Level Support Base Plates | 02OCT06 | 15 | 20OCT06 | 184 | | 65,659.20 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-030 | Install/Level FPA's and Spool Piece supports | 23OCT06 | 30 | 05DEC06 | 184 | | 131,318.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-060 | Install Lower PF 4,5&6 into prelim position | 27FEB07 | 2 | 28FEB07 | 144 | | 4,590.56 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-070 | Install 3 Spool Pieces on fixt & test movement | 06DEC06 | 10 | 19DEC06 | 184 | | 43,772.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-080 | FPA-1 Installed on support platform | | 0 | 01MAR07 | 138 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-090 | Install local Platforms around FPA-1 | 02MAR07 | 10 | 15MAR07 | 139 | | 43,772.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-110 | FPA-2 Installed on support platform | | 0 | 22MAR07 | 123 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-120 | Test movement of FPA-1& -2 & position checks. | 23MAR07 | 5 | 29MAR07 | 123 | | 21,886.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-130 | Install local Platforms around FPA-2 | 23MAR07 | 3 | 27MAR07 | 131 | | 43,772.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-150 | FPA-3 Installed on support platform | | 0 | 26APR07 | 103 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-160 | Position all FPA's / Spool Pieces @ MC Interface | 27APR07 | 6 | 04MAY07 | 103 | | 26,263.68 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-170 | FPA Metrology Checks to Assure Alignment | 07MAY07 | 3 | 09MAY07 | 103 | | 3,179.52 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-190 | Install local Platforms around FPA-3 | 10MAY07 | 10 | 23MAY07 | 103 | | 43,772.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-180 | MC Interfaces: shim, ream holes ,bolt together | 24MAY07 | 15 | 14JUN07 | 103 | | 86,102.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-200 | Mate-up and weld all VV-to-Spool interfaces | 15JUN07 | 15 | 06JUL07 | 103 | | 75,315.60 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-240 | Bolt on preassembled pump duct | 09JUL07 | 5 | 13JUL07 | 103 | | 18,290.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-250 | Begin Vac Vsl Pumpdown | 16JUL07 | 0 | | 110 | | 0.00 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-260 | PTP Pumpdown & leak check VV | 16JUL07 | 10 | 27JUL07 | 110 | | 50,210.40 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-210 | Fit-up all TF coils | 09JUL07 | 10 | 20JUL07 | 103 | | 57,401.60 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-270 | Raise lower PF 4,5&6 coils into final position | 23JUL07 | 6 | 30JUL07 | 103 | | 26,263.68 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-280 | Install Upper PF 4,5 & 6 coils | 31JUL07 | 6 | 07AUG07 | 103 | | 26,263.68 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-290 | Install PF Solenoid into position (U/L PF1,2,3) | 08AUG07 | 4 | 13AUG07 | 103 | | 17,509.12 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-310 | Complete LN2 connections **2 SHIFT** | 14AUG07 | 5 | 20AUG07 | 108 | | 36,581.60 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7503-320 | Complete Elect Pwr connections **2 SHIFT** | 14AUG07 | 10 | 27AUG07 | 103 | | 100,420.80 | 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Work Control Center em//sm=2467 (1fte)
Tool Crib Control em//tb=1234 (.5 fte)
Crane Operator & support em//tb=2468 (1.0 fte)
Forklift Operator & support em//tb=2468 (1.0 fte)

em//tb=1087 support techs (4 fte)

Work Control Center em//sm=277 (1 fte)
Tool Crib Control em//tb=139 (.5 fte)
Crane Operator & support em//tb=277 (1 fte)
Forklift Operator & support em//tb=277 (1 fte)

ee//tb=160; M&S=\$10k
ee//tb=120;
ee//tb=80

