

# Onsite Fabrication Overview

L. Dudek


*Princeton Plasma Physics Laboratory  
Oak Ridge National Laboratory*

**Office of Science Project Review  
Princeton Plasma Physics Laboratory  
Princeton, NJ  
May 9-10, 2006**

# Outline


- Organization and Facility
- Modular Coil Process Control and Improvement
- Field Period Assembly
- Quality
- Safety
- Summary

# Fabrication Organization




Was 6 Technicians in Nov 2005

# A Master Plan with Sufficient Space



# A Master Plan with Sufficient Space



# Modular Coil Process Control and Improvement

- Project level schedules are broken down to daily work schedules with detailed work assignments
  - Work schedule issued for 2 week period, but tuned further on a weekly / daily basis
  - Two shift / 5 day operations with weekends used for makeup
- Actual hours spent on coil winding are tracked on a daily basis using a Daily Report
- Hours are tracked for 50 different tasks which account for the work needed to turn a raw casting into a completed coil
- Hours are entered into a database to collect and summarize data

# Modular Coil Process Improvement-Database



## NCSX Fabrication Cost Tracking Summary Report

	Estimate	Hours	Cost
C3 Coil			
01 Winding form rework activities	16	40	\$3,257.60
03 Position & mount casting to support ring	160	48	\$3,909.12
04a Balance coil in fixture	16	16	\$1,303.04
05 Weld monuments, stud adapters & lead nuts	32	30	\$2,443.20
06a Position and weld studs for clamps	72	73	\$5,945.12
07 Fitup Lead blocks and terminals	32	8	\$651.52
08 Inspect Casting	32	108	\$8,795.52
09 Clean Casting	16	20	\$1,628.80
10 Install edge Kapton and Mold release	16	36	\$2,931.84
11 Install Inner Cladding Plates	192	56	\$4,560.64
12a Install Coil in Turning Fixture	24	40	\$3,257.60
12b Install / Set Winding Clamps (both sides)	60	84	\$6,840.96
12c Position Ground Wrap (both sides)	225	108	\$8,795.52
12d Position Lacing (both sides)	50	62	\$5,049.28
13a Position and secure 1st coil lead set Side A (inc.	50	66	\$5,375.04
13b Wind Side A (10 turns)	275	80	\$6,515.20
14a Lift to rotate coil for Side B winding (inc. prep for	24	30	\$2,443.20
15a Position and secure 1st coil lead set Side B (inc.	40	62	\$5,049.28
15b Wind Side B (10 turns)	275	56	\$4,560.64

# Modular Coil Process Improvement



- Data Analysis
  - Totaled every week and compared to estimate
  - Opportunities for improvement are discussed with project management at a weekly meeting
- Feedback
  - Data collected is assembled in graphical form to feedback to technicians
  - Technicians have become motivated in besting previous winding times and identifying areas for improvement
- Value Improvement Proposals (VIP)
  - Team members are encouraged to submit suggestions for process improvement
  - Improvements to Safety, Quality, Cost, Risk & Schedule




# VIP's Implemented

## Almost 30 Value Improvement Proposals identified


Area	Identified / Implemented
Tool Changes	14/13
Design Changes	4/2
Process Changes	4/1
Autoclave Change	1/1
Labor	1/1
Vendor	1/1
Requirements Change	2/0

# Coil Winding Hours



# FPA Fixture Schedule Supports Assembly Plan

- Two (2) Stage 1 fixtures were completed
  - Second fixture fabricated to permit work on 2 VVSA's in parallel
- Stage 2 fixture design completed and in analysis



# Progress on FPA in FY06

- **Field Period Assembly:**
  - Plans and procedures required for Station I are near completion
  - Lead technician preparing procedures
  - Laser Tracker training held in February for FPA/MC Technicians
  - Station I VV assembly Fixtures were completed
    - \* First VV segment scheduled to arrive 5/06
  - Many of the small parts are arriving, being inspected and stored




# FPA Parts Arriving to Support Schedule



Parts	Status
VVSA	1st to arrive in May
Cryostat Interface Flanges	Arrived / Inspected
Diagnostic Loop Templates	Cut / Inspected
Heater Tapes Port 12	Arrived / Inspected
Heating Cooling Manifold	Arrived / Waiting Insp.
H/C Manifold Mounts	Arrived / Inspected
Flux Loop Conductors	Arrived / Inspected
Vacuum Vessel Supports	Partial / Inspected
Heater Tapes Remainder Ports	To be ordered
Heating Cooling Hoses	To be ordered
Heating Cooling Small Hardware	Partially ordered

**Over 33,000 parts have been ordered, received, accepted and stored**



# FPA Plans and Procedures Support Fabrication

Field Period Assembly Plans and Procedures		
NCSX-MIT/QA-185-01-00-dB	Field Period Assembly Manufacturing, Inspection, Test , and Quality Assurance Plan	In Approval Cycle
NCSX-PLAN-FPA-00-dA	Field Period Assembly Plan	Approved
NCSX-PLAN-FPA1SEQ-00	Station 1 Field Period Assembly Sequence Plan	Approved
NCSX-PLAN-FPA1DC-00	Field Period Assembly Station 1 Dimensional Control Plan	Approved
NCSX-PHA-142-01-01	NCSX Manufacturing Facility Project Hazard Analysis	In Approval Cycle
D-NCSX-FPA-QA1-00	Field Period Assembly Component Receipt Inspection	In Approval Cycle
D-NCSX-FPA-001	Field Period Assembly Station One	Draft

# Facility Operations-Safety

- All activities are performed **Safely, Safely, Safely**
- Safety is an integral part of **every activity** performed in the area
  - Held several toolbox safety meetings to review timely topics (Recent accidents at PPPL or other labs, new requirements, etc)
  - Job Hazard Analysis for all new activities
  - Regular safety inspections by NCSX, PPPL & DOE management
  - Daily Walkthrus by Industrial Hygiene
  - Daily Walkthrus by management
  - Prejob / Post Job Briefs
- **Safety Performance: There have been no time loss accidents associated with the Modular coil production activities**
  - Governor's Occupational Safety & Health Award May 4th

# Facility Operations-Quality

- Quality Control
  - Procured parts are inspected using a sampling plan
    - \* Dimensional Inspect
    - \* Magnetic Permeability
    - \* Other Inspections as required
  - Internal welding operations are 100% inspected
  - Critical lifts require special procedures and 100% QC review
- Example of Quality Improvements
  - C1-C2 Chill plates & cladding were originally cut internally but deburring was expensive
  - C3 thru C6 coil chill plates and cladding were laser cut and were improved but created a “Laser Oxide” problem
  - A type coil cladding and chill plates are being Wire EDM cut to eliminate oxide problem



# Summary

- The NCSX Winding Facility is up and running and aggressively improving performance and costs
- Plans for the start of the FPA Facility are progressing
- First two FPA fixtures completed, second design completed
- Planning and process improvement are being used to constantly improve safety