

NCSX Stellarator Core Design Progress and Plans

B. Nelson for the NCSX Team

NCSX Project Review
May 9-10, 2006
PPPL

Presentation Outline




- **Overview of the Stellarator Core Design**

- **Status and plans for the major subsystems**
 - Recent accomplishments
 - R&D results, fabrication experience and design evolution
 - Design plans – timing, cost estimates
 - Procurement plans
 - Remaining risks

- **Summary**

Cutaway View of Stellarator Core



May 9-10, 2006


NCSX Project Review
Stellarator Core Design Status and Plans

B. Nelson 3

On track for completion of Vacuum Vessel



- **Recent accomplishments**
 - VVSA on track for May-Sept delivery – *Viola*
 - Passed leak check and thermal cycling, measured deflection confirms analysis
 - Heating and cooling system design complete, headers, tubes, clamps, on order
 - Thermal insulation boot design complete, drawings nearly complete
 - Structural support design complete, in fabrication at PPPL
 - I&C design complete
- **Design complete by: June 2006**
- **Procurement complete by: Sept 2006**




Vacuum Vessel ancillaries well defined



VV ancillaries include:

- flux loops
- coolant tubes
- thermocouples
- headers
- diagnostic feed through flanges
- lateral supports
- heater tapes






*These components will be installed
in station 1 of field period assy -
Reiersen*



Cooling design modified to improve performance



- Design uses standard, corrugated stainless tubing with braided reinforcement clamped to vessel




Offset clamp for better tube-tube spacing


Cooling tube design tested to benchmark analysis



- Air used as coolant
- Various gaskets, interface materials tested and grafoil selected for both
- ***Design provides adequate cooling***




Test article, 3 saddle clamps on curved surface



Equivalent analytical model

Temperature vs Time for TC #1







Analysis matches test

Loose fill provides better thermal insulation



- **Thermal insulation is loose fill of nanogel-type beads**
 - Inexpensive (\$100 / ft³)
 - Better insulation (1/3 heat leak of batt-type insul)
 - Current product not rated to 350C, but expect this will be available soon (or we process it)
 - ***Safety personnel involved*** in selection of fill to assure no hazard from dust, flammability, etc.
- **Boots retain fill around ports, sewn from flat patterns**






May 9-10, 2006

As-built VV sectors require assy flange mods




Surface of end flange is beyond surface of shell




May 9-10, 2006


End flanges needed for final assembly weld



Field joints are welded at custom-machined spacers




Oversized spacer flanges are machined to match vessel profile for final assembly




Offset flange prevents adequate weld

Solution: Allow weld overlay on flange surface



Overlay outside performed during factory welding



Overlay inside performed during final assembly welding

Current Vacuum Vessel risks addressed



- Are appropriate steps being taken to control design and Title III costs?
Design is nearly complete, Title III becoming more streamlined
- Will the vendor supply accurate components on schedule?
VVSA #1 almost complete, geometry workable: Viola
- Will the vessel leak?
No leaks in VVSA#1, including thermal cycling, hard vacuum achieved
Provisions made for helium leak check of field welds
- Can we make assembly welds?
Geometry issues with VVSA end flanges addressed
Field joint weld R&D successful
- Will the heating / cooling system work?
Analysis says yes, small scale tests confirm
Need to finalize loose fill insulation good to 350C

Modular Coils




- **Recent accomplishments**

- Modular coil winding forms on track for timely delivery – *Heitzenroeder*
- Completed Types C and A details, nearly finished Type B
- Winding form design details have been tweaked to improve fabrication schedule of winding forms - *Heitzenroeder*
- Type C production winding uncovered a few additional issues that have been addressed
- First Type C coil ready to test

- **Complete design: Sept 2006**

- **Complete procurement: Dec 2007**



Modular Coil topics




- **High resistance joint at leads**

- C1 coil showed high resistance at some lead connections
- Soldered connection will work – *Chrzanowski*

- **Shear connection in inboard region of coil to coil flange joints**

- **Coil testing**

- Full current test of C1 planned




Analysis shows issue with coil-to-coil connections




- **Shear load between coils too high for friction connection in inboard region**
 - Shear taken by combination of friction and shear in bolts
 - No bolts in inboard region due to lack of access after assembly
 - Compression load due to magnetic forces not high enough for reasonable friction coefficient
 - Joint may degrade if allowed to slip in service, but need for fix is still under investigation


No bolts inboard



Fan analysis



Freudenberg analysis




Joint AB normal and shear force distribution


Pin connection proposed to carry shear



- Pins stud-welded to each flange face on 2 inch centers (no WF mod)
- Shim has holes to receive pins, half from one flange, half from the other
- Pins are insulated with G11CR bushings
- Grout is injected at assembly to fill gaps and form zero-clearance shear connection



Section thru pin connection




AB joint, highest shear region


Pin connection will be tested with simple fixture



Test fixture pulls shim against flange pins






8000 lbs



Clamp bolts adjust normal force

4 shear pins in symmetric array

vertical deflection of pin plate



Stress in pins, plate

Balance between shear and bending


Coil C1 ready to test at full current



- **Coil test stand prepared, will operate simultaneously with NSTX to share resources**
- **Testing will confirm performance in several areas**
 - Initial cooldown (Coil will have thermocouples on winding form, plumbing, winding temperature inferred from coil resistance)
 - Temperature rise, cooldown between pulses
 - Structural response (Coil instrumented with 15 strain gages)
 - Geometric changes: Fiducial points, clamp positions, gaps measured before and after testing
 - Poloidal break bolt torque measured before and after testing
 - Joint resistance monitored before, during and after testing
- **Results of testing will be compared to analysis. If concerns are raised, testing of other coils will be considered.**

Analysis indicates full current of 36.5 kA will not overstress winding form or winding pack- *test is safe*

NCSX



Plans for completing mod coil design



- **Complete final detail parts for type B assemblies**
 - Lead blocks (checking)
 - Chill plates and cladding (side B)
 - Geometry files for winding measurements
- **Complete 3-coil, 6-coil, and 18 coil assemblies**
- **Complete connecting hardware details**
- **Document analysis and reconcile with final testing results**
- **Continue Title III engineering for winding forms and coil winding**
- **Risk of further cost increases reduced by experience with Type C coil, detail of estimate**

Cost/schedule detail

Current Mod coil risks have been addressed



- Are appropriate steps being taken to control design and Title III costs?

Design is nearly complete, Title III is becoming more streamlined

- Is the shear problem in the nose region of the shell resolved?

Solution in hand, will require small R&D and design effort

- Is the high resistance in the lead electrical joint resolved?

Soldered design solves problem


- Have any retired risks returned?

No. Accurate fabrication of winding pack with adequate structural and thermal behavior has been demonstrated

PF coil design complete through PDR



- Coils are conventional, copper conductor in epoxy glass matrix
- Baseline plan is to procure the new PF coils from industry
- Central solenoid support structure will be modified for NSTX PF1A coils



Coil services options tested




- **Commercial kickless cable planned for connecting coils to external buswork**
 - Low stray field, low forces, low price, relatively easy to route around machine
 - Electrical testing of sample showed low voltage standoff pole to pole ($< 1\text{ kV}$) requirement is 7.5 kV
 - Issue being addressed by FlexCable
- **Teflon tubing planned to connect coils to LN2 distribution manifolds**
 - Same design used on C-Mod at MIT
 - Tests indicate this will work at NCSX pressures ($< 10\text{ atm}$)
- **Coil services design carried out in FY07**





Baseline cryostat consists of insulated panels



- Must accommodate details of all internal components
- Less expensive options being investigated
- Final design in FY07



Baseline Cryostat Assembly





Typical insulated panel

Base support in final design phase



- Baseline concept provides sliding supports for final assembly
- New approach will use temporary sliding supports for assembly
- Simplified permanent supports will improve access under core



3 field periods retracted


Field Period Assembly completed at 5 stations

NCSX



Add coolant tracing, mag loops, etc.


Station 1
prepare VV



Align and bolt 3 mod coils into 1st half period


Magnetically align next three coils to first three

Station 2
assemble 2 sets of 3 mod coils




Slide first and second 3-mod-coil sets over VV

Station 3
mod coils over VV



Assemble 3 TF coils with half period of structure

Station 4
TF coil subassembly



Add first 3-TF-coil set

Add 2nd TF set and VV port extensions

Station 5
Add TF coils and VV port extensions

- **Wt. = 40 tons**
- **Safety key in all aspects**
- **Reiersen to discuss FPA status, plans**

May 9-10, 2006

Status summary: 62% complete



WBS	Description		Design / Title III	Title III	R&D	Procure	In-house fab / assy.	Total
1.2	Vacuum Vessel	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>1,559</u> 1,629	<u>482</u> 559	<u>1,678</u> 1,678	<u>4,077</u> 5,446	<u>31</u> 96	<u>7,828</u> 9,409
1.3	Conventional Coils	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>963</u> 1,191	<u>43</u> 327	<u>219</u> 250	<u>378</u> 2,423	<u>326</u> 629	<u>1,930</u> 4,820
1.4	Modular Coils	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>4,237</u> 4,717	<u>180</u> 440	<u>8,942</u> 8,949	<u>7,356</u> 11,996	<u>2,016</u> 6,161	<u>22,731</u> 32,264
1.5	Machine Structure	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>80</u> 213	<u>0</u> 155	<u>0</u> 0	<u>0</u> 1,023	<u>0</u> 0	<u>80</u> 1,391
1.6	Coil services	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>0</u> 635	<u>0</u> 76	<u>0</u> 0	<u>0</u> 387	<u>0</u> 33	<u>0</u> 1,132
1.7	Cryostat and Base	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>368</u> 680	<u>0</u> 44	<u>0</u> 0	<u>0</u> 808	<u>0</u> 0	<u>368</u> 1,532
1.8	Field period assembly	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>779</u> 1,008	<u>121</u> 706	<u>156</u> 241	<u>323</u> 386	<u>319</u> 2,932	<u>1,698</u> 5,274
1.9	Core Integration, Mgmt	<u>spent (\$k)</u> <u>total (\$k)</u>	<u>1,647</u> 1,858	<u>97</u> 911	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>1,744</u> 2,769
	Total	<u>spent (\$k)</u> <u>total (\$k)</u> <u>% spent</u>	<u>9,634</u> 11,933 81%	<u>923</u> 3,218 29%	<u>10,996</u> 11,119 99%	<u>12,134</u> 22,469 54%	<u>2,692</u> 9,851 27%	<u>36,379</u> 58,591 62%

- **Design of the major stellarator core components is nearing completion**
 - Vacuum vessel complete except for final assembly dwgs
 - Modular coils complete in mid to late FY06 (assy hardware, overall assy dwgs)
 - Safety is the paramount criteria for all designs
- **The designs of the major components have been improved based on fabrication experience and performance tests**
 - Mod coil design modified in response to C1 winding experience
 - Vacuum vessel cooling tube connections optimized
- **Risks have been identified and mitigated through R&D testing**
 - verified performance of the modular coil design
 - verified feasibility of the vacuum vessel field joint design
- **Plans are in place to complete the design and procurement of the stellarator core components**