


Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																	
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
123-137	Fabricate and Deliver H/C Manifolds WBS 123	03APR06A	42*	31MAY06A			100	65,808.00	65,808.00	65,808.00																														
VV Local I&C																																								
125-036	Issue Procurement Package Local I&C WBS 125	29SEP06*	0			230		0.00	0.00	0.00																														
125-037	Issue req. Award & fab local I&C WBS 125	01NOV06*	60	02FEB07		207		0.00	6,169.50	3,290.40	41=4.5\$k ;																													
Thermal Insulation																																								
123-035	Issue Proc Pkg for insulation boots WBS 122	29SEP06*	0			413		0.00	0.00	0.00																														
123-040	Issue RFQ & Select Vendor insul boots WBS 122	01AUG07*	43	01OCT07		205		0.00	0.00	0.00																														
123-045	Award Insulation Boots WBS 122		0	01OCT07		205		0.00	0.00	0.00																														
123-050	Fabricate& Deliver Insul Boots WBS 122	02OCT07	130	11APR08		205		0.00	77,275.00	75,405.00	41=55																													
122-040	Prep spec and req Port Thermal Insulation	29SEP06*	0			285		0.00	0.00	0.00																														
122-035	SPEA Port Thermal Insulation	01JUN07*	43	01AUG07		119		0.00	0.00	0.00																														
122-041	Award Port Thermal Insulation		0	01AUG07		119		0.00	0.00	0.00																														
122-051	Deliver Port Thermal Insulation	02AUG07	89	07DEC07		119		0.00	34,733.43	34,275.00	ecp-44 41=\$ 25																													
122-030.0	Prep spec and req Pourable Insulation	29SEP06*	0			459		0.00	0.00	0.00																														
122-030	SPEA Pourable Insulation	03DEC07*	43	08FEB08		166		0.00	0.00	0.00																														
122-036.9	Award Pourable Insulation		0	08FEB08		166		0.00	0.00	0.00																														
122-037	Deliver Pourable Insulation	11FEB08	89	13JUN08		166		0.00	63,225.00	63,225.00	41=45																													
1204-901.5	ECP45 FY06 cv	01OCT05A	43	31MAR06A		LOE		62,500.00	62,500.00	62,500.00																														
122-031	Title III engr WBS 12 non vvs a PPPL	01FEB06A	669*	30SEP08		250		991.43	3,918.71	46,311.29	Dudek=22hr ; Goranson =244hr ;																													
122-032	Title III engr WBS 12 non vvs a ORNL FY06	01FEB06A	170*	29SEP06A				10,459.40	10,459.40	0.00	Goranson =32hr ;Mcginis=30																													
122-033	Title III engr WBS 12 non vvs a ORNL FY07	02OCT06*	249*	28SEP07		500		0.00	34,036.20	0.00	Goranson =100hr ; Mcginis=98																													
+ Job: 1250 - Vacuum Vessel Fabrication**CLOSED**																																								
		21MAY04A	586	21SEP06A				5,808,603.01	5,808,603.01	5,682,603.01																														
13 - Conventional Coils																																								
+ Job: 1301 - TF Design-KALISH**CLOSED**																																								
		01APR03A	778	28APR06A				970,652.65	970,652.65	938,652.65																														
+ Job: 1350 TF Coil Fab Prep-CHRZANOWSKI**CLOSED**																																								
		01OCT04A	373	31MAR06A				547,015.03	547,015.03	547,015.03																														
Job: 1351 - TF Coil Fabr Supplies-KALISH																																								
TF Materials & Supplies																																								
FY05CV-8	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				14,000.00	14,000.00	14,000.00																														
1301FD-72	TF Conductor Procurement Package approved	31MAY05A	5	31MAY05A			100	0.00	0.00	0.00																														
1301FD-74	Prepare & issue TF Conductor RFP	31MAY05A	23*	03JUN05A			100	0.00	0.00	0.00																														
1301FD-76	Evaluate bids and award TF conductor	06JUN05A	0*	30JUN05A			100	0.00	0.00	0.00																														
1301FD-77	Award TF conductor		0	30JUN05A			100	0.00	0.00	0.00																														
1301FD-78	TF Wedge Plate procurement package approved	29JUL05A	5	29JUL05A			100	0.00	0.00	0.00																														
1301FD-80	Prepare and Issue TF Wedge Plate RFP	12AUG05A	5	18AUG05A			100	0.00	0.00	0.00																														
1351-529	Coil Supplies- Deliver Copper Conductor(PE005935	01JUL05A	123*	23DEC05A			100	133,864.50	133,864.50	133,864.50																														

Run Date 20OCT06 09:19



ECP52


NCSX
ECP-52
10/20/06 am

Sheet 2 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days = 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																			
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1352-110	Tooling for PF 4	16OCT07*	25	19NOV07		239		0.00	56,200.00	56,200.00																																
1352-105	Tooling for PF 1,2 and 3 NOT REQ'D USE PF1a	11SEP07	30	22OCT07		484		0.00	0.00	0.00																																
1352-150	Fabricate/Dlvr PF 6 lower	11SEP07	15	01OCT07		284		0.00	41,198.00	42,150.00																																
1352-165	Fabricate/Dlvr PF 6 upper	02OCT07	15	22OCT07		331		0.00	42,150.00	42,150.00																																
1352-145	Fabricate/Dlvr PF 5 lower	16OCT07	15	05NOV07		259		0.00	42,150.00	42,150.00																																
1352-160	Fabricate/Dlvr PF 5 upper	06NOV07	15	26NOV07		306		0.00	42,150.00	42,150.00																																
1352-140	Fabricate/Dlvr PF 4 lower	20NOV07	10	05DEC07		239		0.00	42,150.00	42,150.00																																
1352-155	Fabricate/Dlvr PF 4 upper	06DEC07	10	19DEC07		291		0.00	42,150.00	42,150.00																																
1352-135X	Refurbish NSTX PF1a	01OCT07*	5	05OCT07		333		0.00	1,367.36	1,367.36																																
722.010	PF Coil receipt inspect/test (formerly wbs 183)	02OCT07	65	11JAN08		434		0.00	31,275.16	31,275.16																																
141-031	Title III engr WBS 132	01JUN07	268	26JUN08		316		0.00	112,312.17	112,810.82																																
Job: 1354 - Trim Coil Design & Procurement-KALISH																																										
Trim Coils																																										
1303-TRIM	Trim Coil Design	01OCT07*	65	10JAN08		160		0.00	43,470.70	42,330.68																																
1303-136	Trim Coil PDR		0	29OCT07		169		0.00	0.00	0.00																																
1303-137	Trim Coil FDR		0	10JAN08		160		0.00	0.00	0.00																																
184-035	Bid & Award Ext Trim Coils	11JAN08	45	13MAR08		160		0.00	0.00	0.00																																
184-036	Award External Trim Coils		0	13MAR08		160		0.00	0.00	0.00																																
184-037	External Trim Coil Procurement/Fab*ecp16	14MAR08	87	16JUL08		160		0.00	35,125.00	34,275.00																																
184-015	Title III WBS 133 Rxt Trim Coils	11JAN08	147	06AUG08		288		0.00	27,479.65	26,834.06																																
Job: 1303 - Central Solenoid Support Dsn-DAHLGREN																																										
1303-110	CS Support Design & analysis	03JAN06A	167*	25AUG06A		90		96,359.62	106,872.84	106,872.84																																
1303-115	CS Support FDR		0	29AUG06A				0.00	0.00	0.00																																
1303-120	FDR Chit followup & release drawings for fab	02OCT06*	20	27OCT06		332		0.00	0.00	0.00																																
13ECP44-03	ECP45 FY06 cv	03OCT05A	2	31MAR06A				10,010.00	10,010.00	10,010.00																																
Job: 1353 - CS Structure Procurement-DAHLGREN																																										
CS Support Structure																																										
163-035	Bid & Award CS Support Struct	01MAY07*	45	03JUL07		209		0.00	0.00	0.00																																
163-036.9	Award CS Support Structure		0	03JUL07		209		0.00	0.00	0.00																																
163-037	CS Support Structure Procurement/Fab	05JUL07*	190	09APR08		209		0.00	62,123.41	61,390.02																																
163-015	Title III design CS sprt struc	05JUL07	294	05SEP08		267		0.00	60,491.50	59,471.52																																
Job: 1355 - WBS 13 I&C Proc & Coil Assy-KALISH																																										
TF/PF LoaL I&C																																										
133-015	Title III WBS 134 Conv Coil I&C	01OCT07*	130	10APR08		370		0.00	1,461.20	1,141.72																																
133-037	Conv Coil I&C WBS 134 Proc & Install	01OCT07*	130	10APR08		211		0.00	71,432.82	69,587.22																																
1355-100	CS and PF 1a Pre-Assy incl coil I&C procurement	10APR08	15	30APR08		209		0.00	20,510.40	20,510.40																																
14 - Modular Coils																																										
+ Job: 1401 - Mod Coil Prel.Dsn**CLOSED**																																										
		01APR03A	636	30SEP05A		100		304,040.00	304,040.00	304,040.00																																

Run Date 20OCT06 09:19



ECP52


NCSX
ECP-52
10/20/06 am

Sheet 7 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																																			
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
											WILLIAMSON =16hr ; FREUDENBERG =0hr ; FREUDENBERG =96hr ; WILLIAMSON =16hr ; FREUDENBERG =16hr ; WILLIAMSON =16hr ; LOVETT =16hr ; WILLIAMSON =11hr ; LOVETT =11hr ; MCGINNIS =11hr ; WILLIAMSON =05hr ; LOVETT =05hr ; MCGINNIS =05hr ; WILLIAMSON =11hr ; LOVETT =11hr ; MCGINNIS =11hr ; WILLIAMSON =05hr ; LOVETT =05hr ; MCGINNIS =05hr ; WILLIAMSON =05hr ; LOVETT =05hr ; MCGINNIS =05hr ; WILLIAMSON =32hr ; COLE =32hr ; WILLIAMSON =32hr ; WILLIAMSON =16hr ; LOVETT =16hr ; reiersen =192hr ; FREUDENBERG =16hr ; WILLIAMSON =32hr ; WILLIAMSON =16hr ; WILLIAMSON =32hr ; WILLIAMSON =32hr ; freudenberg=52r;williamson=40 nelson=4Myatt=40 williamson=60 Williamsson=40 fan=40 80 hrs FREUDENBERG =80hr ; FREUDENBERG =80hr ; myatt=240 hm fan=120																																															
1416-402	Prepare purchase req for gages, adhesive	23OCT06	5	27OCT06		137		0.00	2,750.40	0.00	WILLIAMSON =16hr ; FREUDENBERG =0hr ;																																															
1416-403	Perform strain cycle tests	23OCT06	30	05DEC06		112		0.00	16,502.40	0.00	FREUDENBERG =96hr ;																																															
1416-404	Review and approve fiber optic gage qualificatio	06DEC06	5	12DEC06		112		0.00	5,500.80	0.00	WILLIAMSON =16hr ; FREUDENBERG =16hr ;																																															
Top level assy models/drawings																																																										
1416-405	Complete layout of T/Cs and strain gages	23OCT06*	5	27OCT06		137		0.00	5,500.80	0.00	WILLIAMSON =16hr ; LOVETT =16hr ;																																															
1416-501	Complete models/drawings of coolant line routing	30OCT06	10	10NOV06		664		0.00	5,497.35	0.00	WILLIAMSON =11hr ; LOVETT =11hr ; MCGINNIS =11hr ;																																															
1416-502	Check layout of flux loop terminations and revis	13NOV06	5	17NOV06		664		0.00	2,753.85	0.00	WILLIAMSON =05hr ; LOVETT =05hr ; MCGINNIS =05hr ;																																															
1416-503	Complete models/drawings of power cable connect	20NOV06	10	05DEC06		664		0.00	5,497.35	0.00	WILLIAMSON =11hr ; LOVETT =11hr ; MCGINNIS =11hr ;																																															
1416-504	Complete models/drawings of protective covers	06DEC06	5	12DEC06		664		0.00	2,753.85	0.00	WILLIAMSON =05hr ; LOVETT =05hr ; MCGINNIS =05hr ;																																															
1416-505	Drawing callouts for interface hdw (prelim model	13DEC06	5	19DEC06		664		0.00	2,753.85	0.00	WILLIAMSON =05hr ; LOVETT =05hr ; MCGINNIS =05hr ;																																															
1416-506	Check and promote top-level models/drawings	22DEC06	10	12JAN07		662		0.00	11,001.60	0.00	WILLIAMSON =32hr ; COLE =32hr ;																																															
1416-507	Update, review and approve coil asm spec	15JAN07	10	26JAN07		662		0.00	5,500.80	0.00	WILLIAMSON =32hr ;																																															
1416-508	Complete drawing rev to leads, terminal asm (ECN	29JAN07	10	09FEB07		662		0.00	5,500.80	0.00	WILLIAMSON =16hr ; LOVETT =16hr ;																																															
Analysis and closeout documentation																																																										
1416-601	Prepare EM and structural analysis of leads	01DEC06*	30	19JAN07		627		0.00	34,149.12	0.00	reiersen =192hr ;																																															
1416-602	Design memo KF structural analysis	22JAN07	10	02FEB07		627		0.00	2,750.40	0.00	FREUDENBERG =16hr ;																																															
1416-603	Update, review and approve FMECA	05FEB07	10	16FEB07		627		0.00	5,500.80	0.00	WILLIAMSON =32hr ;																																															
1416-604	Finalize draft documents - materials, eddy curre	19FEB07	10	02MAR07		627		0.00	2,750.40	0.00	WILLIAMSON =16hr ;																																															
1416-605	Prepare Type-ABC closeout FDR	05MAR07	10	16MAR07		627		0.00	5,500.80	0.00	WILLIAMSON =32hr ;																																															
1416-606	Resolve FDR comments	19MAR07	10	30MAR07		627		0.00	5,500.80	0.00	WILLIAMSON =32hr ;																																															
Type C Design Closeout																																																										
1403-40.2Z	Update nonlinear winding pack analysis	02AUG04A	560*	29SEP06A			RPL	81,764.53	81,764.53	96,251.61	freudenberg=52r;williamson=40 nelson=4Myatt=40																																															
1403-42H	calculate EM loads at leads	01SEP05A	288*	29SEP06A			RPL	7,038.69	7,038.69	10,024.25	williamson=60																																															
1403-47A	Update,review & approve FMECA	26SEP05A	271*	29SEP06A			RPL	673.72	673.72	6,731.69	Williamsson=40																																															
1403-47C	Perform cool-down/warmup analysis	01DEC06*	26	15JAN07		671		0.00	7,114.40	6,962.40	fan=40																																															
1403-50A	Check inductance calculation	29SEP06A	43	29SEP06A			RPL	0.00	0.00	6,748.00																																																
1403-60C	Finish Update design basis document	02MAY05A	374*	29SEP06A			RPL	7,898.66	7,898.66	13,051.01	80 hrs																																															
1403-73	Prep struct analysis report	01MAY05A	374*	29SEP06A			RPL	10,531.55	10,531.55	13,057.60	FREUDENBERG =80hr ;																																															
1403-76	Structural analysis of leads	01OCT04A	517*	29SEP06A			RPL	10,356.65	10,356.65	12,813.38	FREUDENBERG =80hr ; myatt=240																																															
1403-90	Compile Material properties database	01OCT04A	559*	29SEP06A			RPL	16,285.19	16,285.19	20,246.24	hm fan=120																																															
Job:1408-Mod Coil Winding Supplies-CHRZANOWSKI																																																										
Thermal Insulation																																																										
122-050	Prep spec and req Blanket Thermal Insulation	22JAN07	0			114		0.00	0.00	0.00	▼																																															
122-055	SPEA Blanket Thermal Insulation	22JAN07	25	23FEB07		114		0.00	0.00	0.00	■																																															
122-060	Award Blanket Thermal Insulation		0	23FEB07		114		0.00	0.00	0.00	▼																																															
122-065	Deliver Blanket Thermal Insulation	26FEB07	20	23MAR07		114		0.00	4,113.00	4,113.00	■																																															
+ Prior Costs																																																										
		01APR03A	657	31OCT05A		100		204,658.48	204,658.48	204,658.48																																																

Run Date 20OCT06 09:19



EC52


NCSX
ECP-52
10/20/06 am

Sheet 11 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																	
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
1408-647	Fabr Chill Plts Type B for Coil b6	29SEP06*	20	26OCT06		295		0.00	6,032.40	6,032.40	41=\$4.4k																													
+ Tubing																																								
		28NOV05A	41	31JAN06A			100	2,742.00	2,742.00	2,742.00																														
Epoxy																																								
1408-111	Epoxy - Requisition	01JAN05A	5	31JAN05A			100	0.00	0.00	0.00																														
1408-114	Epoxy -Evaluate Bids & Award	01MAY05A	10	31MAY05A			100	0.00	0.00	0.00																														
1408-117	Epoxy -1st Delivery for Production	31JAN06A	20	31JAN06A			100	20,565.00	20,565.00	20,565.00																														
1408-119	Epoxy -2nd Delivery for Production	01MAY06A	107*	29SEP06A			100	20,565.00	20,565.00	20,565.00	M&S= \$ 15 k																													
1408-121	Epoxy -3rd Delivery for Production	15JAN07	20	09FEB07		124		0.00	20,565.00	20,565.00	M&S= \$ 15 k																													
1408-123	Epoxy -4th Delivery for Production	20MAR07	20	16APR07		120		0.00	20,565.00	20,565.00	M&S= \$ 15 k																													
1408-125	Epoxy -5th Delivery for Production	25APR07	20	22MAY07		118		0.00	20,565.00	20,565.00	M&S= \$ 15 k																													
1408-127	Epoxy -6th Delivery for Production	23MAY07	20	20JUN07		118		0.00	20,565.00	20,565.00	M&S= \$ 15 k																													
+ Clamps																																								
		01DEC05A	123	31MAY06A			100	370,170.00	370,170.00	370,170.00																														
Other																																								
1408-950	Buy new clamp hardware (bushings)	15DEC06*	30	02FEB07		134		0.00	13,710.00	0.00	41=\$10k																													
174-035	Procure Modular Coil local Strain Gages	13DEC06*	50	28FEB07		112		0.00	34,275.00	18,275.43	41=\$25k																													
174-036	Procure Modular Coil I&C Data Acq Controller	01NOV06*	50	19JAN07		140		0.00	41,130.00	0.00	41=\$30k																													
174-037	Procure Modular Coil Thermocouples	01NOV06*	50	19JAN07		140		0.00	9,597.00	0.00	41=\$7k																													
1408-038	PPPL Fab I&C Termination Boxes (36)	01NOV06*	20	30NOV06		174		0.00	3,328.80	0.00	em/tb=40																													
1408-184	Vulcanizing tape, felt and RTV	03JAN06A	216*	03NOV06		724	83	25,034.46	30,162.00	30,162.00	M&S= \$ 22 k																													
1408-137	Safety & PPE equip & supplies	01MAY05A	686*	31JAN08		420	80	16,329.55	20,411.94	20,411.94	M&S= \$ 15 k																													
1408-138	Misc. Supplies	01JUL05A	643*	31JAN08		420	80	13,114.87	16,393.59	16,393.59	M&S= \$ 12 k																													
1408-173	Epoxy for Shell Mold (Hysol)	03JAN06A	520*	31JAN08		420	60	14,863.29	24,772.15	24,772.15	M&S= \$ 18 k																													
Job: 1411-MCWF Fabrication S005242-HEITZENROEDER																																								
Contract Oversight and Title III																																								
172-031	Title III engr	24MAY04A	340*	30SEP05A			LOE	76,273.90	76,273.90	76,273.90																														
172-031.1	Title III engr	01OCT05A	350*	01MAR07		648	LOE	96,945.01	136,734.85	167,147.43	Heitzenroeder =640hr; travel=\$14k																													
172-031.1X	Title III engr ORNL FY07	02OCT06*	165*	31MAY07		584	LOE	0.00	68,760.00	0.00	Williamson = 400hr ;																													
172-031.2	Title III engr ORNL	01OCT05A	249*	29SEP06A			LOE	21,294.60	21,294.60	0.00	Williamson = 78 hr ; travel=\$8k																													
FY05CV-23	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				275,000.00	275,000.00	275,000.00																														
MCWF-001	EIO Project Mgt. & Reporting	29OCT04A	495*	29SEP06A			LOE	910,000.00	910,000.00	910,000.00	48=910 ;																													
MCWF-001A	EIO Project Mgt. & Reporting AMEND #11	29SEP06	66*	29DEC06		709		0.00	129,250.00	129,250.00	48=129,246 ;																													
MCWF-001B	EIO Project Mgt. & Reporting AMEND #12	02JAN07*	76*	17APR07		633		0.00	146,000.00	146,000.00	48=146 ;																													
MCWF-011	Pattern A complete	29OCT04A	126*	01APR05A			100	290,125.00	290,125.00	290,125.00																														
MCWF-021	Pattern B complete	01DEC04A	220*	30SEP05A			100	255,120.00	255,120.00	255,120.00																														
MCWF-031	Major Tool Tooling Complete	29OCT04A	82*	28FEB05A			100	628,622.00	628,622.00	628,622.00																														
MCWF-041	Materials (MetalTek)	29NOV04A	282*	31AUG05A			100	744,750.00	744,750.00	744,750.00																														
MCWF-051	C1-MTK-casting upgrade	20DEC04A	63*	31MAR05A			100	146,248.12	146,248.12	146,248.12																														

Run Date 20OCT06 09:19



EC52

NCSX
ECP-52
10/20/06 am

Sheet 14 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																							
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
											Gantt chart bars and milestones (e.g., 48=167.91, 48=11, 48=7, 48=6, 48=155, 48=4, 48=5)																																			
MCWF-541	B5-MTM - machining/inspection	31JUL06A	142*	14FEB07		154	15	25,186.50	167,910.00	167,910.00	48=167.91 ;																																			
MCWF-551	B5-Receive at PPPL		0	15FEB07		154		0.00	11,000.00	0.00	48=11																																			
MCWF-561	B6-MTK-casting	28APR06A	45*	30JUN06A		100		142,920.00	142,920.00	142,920.00																																				
MCWF-571	B6-MTM - machining/inspection	31JUL06A	156*	16MAR07		159	1	1,679.10	167,910.00	167,910.00	48=167.91 ;																																			
MCWF-581	B6-Receive at PPPL		0	19MAR07		159		0.00	7,000.00	0.00	48=7																																			
MCWF-411	A5-MTK-casting	13JAN06A	45*	29MAR06A		100		142,920.00	142,920.00	142,920.00																																				
MCWF-421	A5-MTM - machining/inspection	01MAY06A	240*	16APR07		157	10	16,791.00	167,910.00	167,910.00	48=167.91 ;																																			
MCWF-431	A5-Receive at PPPL		0	17APR07		157		0.00	6,000.00	0.00	48=6																																			
MCWF-441	A6-MTK-casting	31JAN06A	64*	20APR06A		100		142,710.00	142,710.00	142,710.00																																				
MCWF-451	A6-MTM - machining/inspection	01MAY06A	261*	15MAY07		163	2	3,100.00	155,000.00	155,000.00	48=155 ;																																			
MCWF-461	A6-Receive at PPPL		0	16MAY07		163		0.00	4,000.00	0.00	48=4																																			
MCWF-291	C6-MTK-casting	16JUN05A	155*	03FEB06A		100		142,920.00	142,920.00	142,920.00																																				
MCWF-301	C6-MTM - machining/inspection	03APR06A	302*	14JUN07		161	20	33,582.00	167,910.00	167,910.00	48=167.91 ;																																			
MCWF-311	C6-Receive at PPPL		0	15JUN07		161		0.00	5,000.00	0.00	48=5																																			
C-501B1	Last MCWF Delivered		0	15JUN07		573		0.00	0.00	0.00	***** LAST MODULAR COIL WINDING FORM DELIVERED LEVEL 2 DOE MILESTONE SEPTEMBER 2007 *****																																			

Job:1460 3rd Winding Fixture-CHRZANOWSKI

WINDFIX	3rd winding fixture	16OCT06*	65	24JAN07	1	674	100	0.00	63,058.12	0.00	em/tb=316;41=13k; ea//sb=160																											
---------	---------------------	----------	----	---------	---	-----	-----	------	-----------	------	------------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Job: 1451 - Mod Coil Winding-CHRZANOWSKI


Prior Costs

FY05CV-25	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				81,000.00	81,000.00	81,000.00																												
-----------	----------------------------------	----------	-----	----------	--	--	--	-----------	-----------	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Station 1 Prep casting & Install Cladding

C1RW	C1 rework	03OCT05A	5	07OCT05A	1			100	46,461.00	46,461.00	46,461.00																												
C2RW	type C h/w rework	03APR06A	149*	29SEP06A	1			100	53,750.40	53,750.40	53,750.40	em/tb=660																											
1451TRAIN	Training for winding teams	25JUL05A	3	29JUL05A				100	0.00	0.00	0.00																												
P1-001	Rec C1, Prep& Instl Cladding->@125% 1 shift	10OCT05A	23	24OCT05A	1			100	54,727.68	54,727.68	54,727.68																												
P1-091	Receive C2, Prep& Instl Cladding	19DEC05A	26*	26JAN06A	1			100	44,303.36	44,303.36	44,303.36																												
P2-091	Receive C3, Prep& Instl Cladding	03MAR06A	16	31MAR06A	1			100	44,303.36	44,303.36	44,303.36																												
P3-091	Receive C4, Prep& Instl Cladding	28MAR06A	46*	10MAY06A	1			100	40,720.00	40,720.00	40,720.00																												
P1-121	Receive C5, Prep& Instl Cladding	22MAY06A	29*	23JUN06A	1			100	40,720.00	40,720.00	40,720.00																												
P2-001	Receive A1, Prep& Instl Cladding	19JUN06A	37*	09AUG06A	1			100	50,492.80	50,492.80	50,492.80																												
P3-001	Receive A2, Prep& Instl Cladding	24AUG06A	25*	26SEP06A	2			100	40,720.00	40,720.00	40,720.00	EM/TB = 500 hrs																											
P3-031	Receive A3, Prep& Instl Cladding	11OCT06	11	25OCT06	2			100	0.00	41,610.00	40,962.73	EM/TB = 500 hrs																											
P1-031	Receive B1, Prep& Instl Cladding	26OCT06	12	10NOV06	2			115	0.00	51,596.40	51,596.40	EM/TB = 620hrs																											
P3-121	Receive A4, Prep& Instl Cladding	27NOV06	11	11DEC06	2			115	0.00	41,610.00	41,610.00	EM/TB = 500 hrs																											
P2-121	Receive B2, Prep& Instl Cladding	11JAN07	11	25JAN07	2			115	0.00	41,610.00	41,610.00	EM/TB = 500 hrs																											
P2-061	Receive B3, Prep& Instl Cladding	07FEB07	11	21FEB07	2			115	0.00	41,610.00	41,610.00	EM/TB = 500 hrs																											
P2-151	Receive B4, Prep& Instl Cladding	05MAR07	11	19MAR07	2			124	0.00	41,610.00	31,623.60	EM/TB = 500 hrs																											

Run Date 20OCT06 09:19



ECP52


NCSX
ECP-52
10/20/06 am

Sheet 16 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																																			
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
P2-051VCU	Cleanup and Ready Autoclave	14DEC07	12	09JAN08	1	436		0.00	14,015.44	14,015.44	EM//TB = 164 hrs																																															
Station 1B Final Clamp Installation																																																										
P1-021C	Final Clamps & Warm Test (Station1) C1	14MAR06A	5*	28MAR06A	1		100	12,378.88	12,378.88	12,378.88																																																
P1-021.1	Complete First Mod Coil Fabrication C1		0	28MAR06A	1			0.00	0.00	0.00																																																
P1-111C	Final Clamps & Warm Test (Station1) C2	01JUN06A	84*	15SEP06A	1		100	13,030.40	13,030.40	13,030.40																																																
P2-111C	Final Clamps & Warm Test (Station1) C3	09AUG06A	6*	24AUG06A	1		100	13,030.40	13,030.40	13,030.40																																																
P3-111C	Final Clamps & Warm Test (Station1) C4	27SEP06A	8	10OCT06	1	100	30	3,968.93	13,229.76	13,030.40	EM//TB = 160 hrs																																															
P1-141C	Final Clamps & Warm Test (Station1) C5	13NOV06	8	22NOV06	1	115		0.00	13,315.20	13,315.20	EM//TB = 160 hrs																																															
P2-021C	Final Clamps & Warm Test (Station1) A1	12DEC06	8	21DEC06	1	115		0.00	13,315.20	13,315.20	EM//TB = 160 hrs																																															
P3-021C	Final Clamps & Warm Test (Station1) A2	22DEC06	8	10JAN07	1	115		0.00	13,315.20	13,315.20	EM//TB = 160 hrs																																															
P3-051C	Final Clamps & Warm Test (Station1) A3	26JAN07	8	06FEB07	1	115		0.00	13,315.20	9,986.40	EM//TB = 160 hrs																																															
P1-051C	Final Clamps & Warm Test (Station1) B1	21FEB07	8	02MAR07	1	124		0.00	13,315.20	9,986.40	EM//TB = 160 hrs																																															
P3-141C	Final Clamps & Warm Test (Station1) A4	26MAR07	8	04APR07	1	219		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																															
P2-141C	Final Clamps & Warm Test (Station1) B2	26APR07	8	07MAY07	1	120		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																															
P2-081C	Final Clamps & Warm Test (Station1) B3	30MAY07	8	08JUN07	1	153		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																															
P3-081C	Final Clamps & Warm Test (Station1) B4	02JUL07	8	12JUL07	1	150		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																															
P3-171C	Final Clamps & Warm Test (Station1) B5	03AUG07	8	14AUG07	1	157		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																															
P2-171C	Final Clamps & Warm Test (Station1) B6	06SEP07	9	18SEP07	1	158		0.00	9,986.40	9,986.40	EM//TB = 120 hrs																																															
P1-081C	Final Clamps & Warm Test (Station1) A5	09OCT07	8	18OCT07	1	106		0.00	10,255.20	9,986.40	EM//TB = 120 hrs																																															
P1-171C	Final Clamps & Warm Test (Station1) A6	09NOV07	8	20NOV07	1	108		0.00	10,255.20	10,255.20	EM//TB = 120 hrs																																															
P2-051C	Final Clamps & Warm Test (Station1) C6	14DEC07	8	03JAN08	1	100		0.00	10,255.20	10,255.20	EM//TB = 120 hrs																																															
LOE Oversight & Supervision																																																										
171-000	Winding Preparations (LOE) FY05	01AUG05A	49*	30SEP05A				53,382.29	53,382.29	53,382.29																																																
171-040	Winding Oversight (LOE)	10OCT05A	534*	26NOV07		459	LOE	312,381.03	686,551.71	686,551.71	EA//EM Chrzanowski @ 70%=2470 EA//EM Raftopolous @40%=1420																																															
171-041	Tech Supervision	10OCT05A	534*	26NOV07		459	LOE	146,090.23	321,077.43	321,077.43	EM//SM (Meighan) @ 70%=2470																																															
SSD-ST2	Second shift cost differential	25OCT05A	523*	26NOV07		459	LOE	23,583.76	77,500.00	77,500.00																																																
SSD-ST3	Second shift cost differential	27JAN06A	463*	26NOV07		459	LOE	21,512.59	77,500.00	77,500.00																																																
SSD-ST4	Planned overtime (due to 10hr 1st shift)	03APR06A	417*	26NOV07		459	LOE	36,529.92	120,960.00	120,960.00																																																
SSD-ST4.1	Unplanned overtime and rework	03APR06A	417*	26NOV07		459	LOE	36,529.92	120,960.00	120,960.00																																																
TITLE3W	Titel III Design ORNL- Component Fab & WINDING	10OCT05A	244*	29SEP06A			LOE	82,214.50	82,214.50	196,459.69	williams=255 ornl travel=\$12k																																															
TITLE3F	Titel III Design ORNL- Component Fab & WINDING	02OCT06*	290*	26NOV07		459	LOE	0.00	135,872.36	0.00	FOGARTY=583; Williamson=116 ornl travel=\$14.5k																																															
Job: 1459 - Mod Coil Fabr.Punch List-CHRZANOWSKI																																																										
Co-wound loop termination box installation																																																										
1459-003	Install Co-wound loop term boxes- C1	07MAR07	1	07MAR07		112		0.00	1,331.52	0.00	em/tb=16																																															
1459-005	Install Co-wound loop term boxes- C2	28MAR07	1	28MAR07		112		0.00	1,331.52	0.00	em/tb=16																																															
1459-007	Install Co-wound loop term boxes- C3	09MAY07	1	09MAY07		127		0.00	1,331.52	0.00	em/tb=16																																															

Run Date 20OCT06 09:19



ECP52


NCSX
ECP-52
10/20/06 am

Sheet 19 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																							
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
1501-001	Prelim Design Structures	01JUL05A	110*	30SEP05A			100	45,443.75	45,443.75	45,443.75																																				
1501-201	Write ICD's	02OCT06*	6	09OCT06			118	0.00	2,667.90	2,610.90	Dahlgren= 15																																			
1501-205	Update Design/models	01MAY06A	87*	31OCT06			123	8,844.02	10,838.26	10,791.72	;Rushinski = 62																																			
1501-209	Prepare SRD	03JUL06A	63*	30NOV06			114	25	1,545.19	6,180.77	6,092.10	Dahlgren= 35																																		
1501-213	Approve ICD's	10OCT06*	32	22NOV06			118	0.00	6,580.82	6,440.22	Dahlgren= 37																																			
1501-217	Update stress analysis	01NOV06*	15	21NOV06			119	0.00	12,450.20	12,184.20	;Dahlgren=70																																			
1501-221	approve SRD	01DEC06	10	14DEC06			697	0.00	0.00	0.00																																				
1501-225	Write prelim purchase spec	01DEC06*	8	12DEC06			114	0.00	6,225.10	6,092.10	Dahlgren= 35																																			
1501-229	Create Prelim Assemblies	03JUL06A	5	31JUL06A			100	6,092.10	6,092.10	6,092.10																																				
1501-233	PDR Preparation	01NOV06*	11	15NOV06			123	0.00	6,225.10	6,092.10	Dahlgren= 25 ;Rushinski =10 ;																																			
1501-PDR	PDR		0	30NOV06			114	0.00	0.00	0.00	▼																																			
1501-241	Write final purchase spec	13DEC06*	10	03JAN07			114	0.00	5,335.80	5,335.80	Dahlgren= 30																																			
1501-246	Update Models	01DEC06*	14	20DEC06			114	0.00	9,782.30	9,782.30	Dahlgren= 15 ;Rushinski =40																																			
1501-249	Update Analysis	21DEC06	10	11JAN07			114	0.00	12,450.20	12,450.20	;Dahlgren=70																																			
1501-253	Prep Final Drawings	21DEC06	11	12JAN07			117	0.00	16,007.40	16,007.40	Dahlgren= 30 ;Rushinski =60																																			
1501-257	Detailed Hardware Analysis	21DEC06	10	11JAN07			114	0.00	3,557.20	3,557.20	Dahlgren= 20																																			
1501-261	Write Statement of work	04JAN07	10	17JAN07			114	0.00	3,557.20	3,557.20	Dahlgren= 20																																			
1501-265	Approve Purchase Spec	07FEB07*	10	20FEB07			100	0.00	3,557.20	3,557.20	Dahlgren= 20																																			
1501-269	Check Analysis	01FEB07*	14	20FEB07			100	0.00	11,560.90	11,560.90	fan=65																																			
1501-273	Approve SOW	07FEB07	10	20FEB07			100	0.00	0.00	0.00																																				
1501-277	Prep Assy Dwgs	07FEB07	10	20FEB07			100	0.00	7,114.40	7,114.40	;Rushinski =40																																			
1501-281	Prep for FDR	21FEB07	15	13MAR07			100	0.00	5,335.80	5,335.80	Dahlgren= 30																																			
1501-FDR	FDR		0	13MAR07			100	0.00	0.00	0.00	▼																																			
FY06CV-113	ECP45 FY06 cv	01OCT05A	251*	30MAR06A			100	2,350.00	2,350.00	2,350.00																																				
Job:1550 - Coil Structures Procurement -DAHLGREN																																														
1501-245	Prep Spec,Solicit Bids, and Evaluate Bids	14MAR07*	35	01MAY07			100	0.00	0.00	0.00	▼																																			
162-036.9	Award Coil Support Structure		0	01MAY07			100	0.00	0.00	0.00	▼																																			
162-037	Fabricate Coil Structure	02MAY07	249	30APR08			100	0.00	1,012,878.78	1,009,730.08	41=500\$K; 4E = 313.98 ; 35=02\$K ;																																			
162-031	Title III engr WBS 151	02MAY07	249	30APR08			100	0.00	109,319.21	155,492.74	Kalish=389; dahlgren=218;																																			
153.037	WBS 153 Support Structure I&C Procurement/Fab	02MAY07*	249	30APR08			100	0.00	9,157.64	9,114.14	em/sm=12;em/tb=48;41=\$2.52 k																																			
153.015	Title III design WBS 153 locall&C	02MAY07*	249	30APR08			100	0.00	1,064.29	1,059.08	; em/sm=8																																			
16 - Coil Services																																														
Job: 1601 - Coil Services Design-WILLIAMSON																																														
161 - LN2 Distribution																																														
191-001	Title I design WBS 161 LN2 manifolds&piping	02APR07*	129*	02OCT07			158	0.00	57,409.27	57,375.70	EA/EM =80hr ; williamson=51; fogarty=200																																			
191-011	Title II design WBS 161 LN2 manifolds&piping	03OCT07	60	07JAN08			158	0.00	119,261.00	114,923.30	EA/EM =160hr ; ORNLEM =503hr ;																																			
191-031	Title III engr WBS 161	08JAN08	280	18FEB09			158	0.00	17,085.57	16,567.82	EA/EM =08hr ; ORNLEM																																			
191-037	Procurement WBS 161	08JAN08	130	09JUL08			170	0.00	74,394.75	72,677.54	41=52.95\$K ;																																			

Run Date 20OCT06 09:19



ECP52


NCSX
ECP-52
10/20/06 am

Sheet 24 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																	
											Q	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
191-038	PDR#17	05FEB08*	110	09JUL08		170		0.00	62,325.80	62,325.80																														
191-041	LN2 Manifolds & ppg Fab/assy/instl WBS 161	05FEB08*	110	09JUL08		170		0.00	33,821.56	33,821.56																														
191-042	PDR #17,25,3	05FEB08*	110	09JUL08		170		0.00	10,785.36	10,785.36																														
162 - Electrical Leads																																								
132-000	PDR #17 & 25	02APR07*	389*	16OCT08		238		0.00	38,917.55	41,396.19																														
132-001	Title I design WBS 162 Coil leads	02APR07*	189*	07JAN08		100		0.00	151,405.09	153,159.10																														
132-011	Title II design WBS 162 Coil leads	08JAN08	130	09JUL08		100		0.00	159,391.00	153,686.42																														
132-015	Title III design WBS 162 Coil leads	10JUL08*	60	02OCT08		248		0.00	18,643.46	18,618.16																														
132-037	Coil Leads Procurement WBS 162	10JUL08*	60	02OCT08		100		0.00	314,446.99	314,186.10																														
163 - Coil Protection System																																								
163.001	Title I design WBS 163 Coil protection	01OCT07*	65	10JAN08		187		0.00	43,938.80	42,744.60																														
163.011	Title II design WBS 163 Coil protection	11JAN08	40	06MAR08		187		0.00	43,938.80	42,744.60																														
FY06CV-114	ECP45 FY06 cv	01OCT05A	251*	30MAR06A		100		2,790.00	2,790.00	2,790.00																														
17 - Cryostat and Base Support Structure																																								
Job:1701-Cryostat&Base Sprt Strct Dsn-GETTLFINGER																																								
+ Prior Costs																																								
		01APR03A	842	31JUL06A				239,180.00	239,180.00	239,180.00																														
Base Support																																								
161-001	Revise Preliminary Design for new supt locations	03APR06A	123*	30JUN06A		100		49,300.81	49,300.81	51,398.28																														
161-002	Complete Preliminary Design	14MAR07	35	01MAY07		164		4,948.85	5,498.72	0.00																														
151-003	Base Support Struct PDR		0	01MAY07*		164		0.00	0.00	0.00																														
161-011	Final Design Base Support Structure WBS 172	02MAY07	45	05JUL07		164		0.00	55,935.80	64,639.22																														
172-199	Base Support Structure FDR		0	05JUL07		164		0.00	0.00	0.00																														
Cryostat																																								
151-000	Adv Concep Design Cryostat shell & struct	01DEC03A	103*	31MAR04A		100		6,000.00	6,000.00	6,000.00																														
151-001	Title I design WBS 171 cryostat	01APR04A	270*	29APR05A		100		125,850.61	125,850.61	125,850.61																														
151-002	Cryostat PDR		0	29APR05A		100		0.00	0.00	0.00																														
171-100	Investigate Alt Cryostat Architecture	01DEC05A	38*	31JAN06A		100		0.00	0.00	0.00																														
171-101	Finalize cryostat penetrations for VV	03JAN06A	0*	31JAN06A		100		0.00	0.00	0.00																														
171-102	Select gas-filled insulation-all svcs	03JAN06A	151*	31OCT06		401	95	0.00	0.00	0.00																														
171-103	Finalize cryo midplane arch	03JAN06A	20*	31JAN06A		100		0.00	0.00	0.00																														
171-104	Plan WBS 16 interface	22FEB06A	115*	31OCT06		401	5	0.00	0.00	0.00																														
171-190	Define prototypical testing plan	25JUL07	35	12SEP07		151		0.00	0.00	0.00																														
171-192	Test cooling system	13SEP07	35	31OCT07		151		0.00	0.00	0.00																														
151-011	Final Design Cryostat WBS 171	01NOV07*	60	05FEB08		151		0.00	124,019.60	243,232.28																														
171-199	Cryostat FDR		0	05FEB08		151		0.00	0.00	0.00																														
Job: 1751 - Cryostat Procurement																																								
171 - Cryostat																																								
151-031	Title III engr	01APR08	202	23JAN09		176		0.00	59,712.19	33,266.14																														
151-036.8	Prep Spec, Solicit bids, and Select Vendor	01APR08*	43	30MAY08		112		0.00	0.00	0.00																														

Run Date 20OCT06 09:19



EC52


NCSX
ECP-52
10/20/06 am

Sheet 25 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																	
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
Prior Costs																																								
FY05CV-29	FY05 unrecoverable cost variance	01OCT04A	25†	30SEP05A				-148,000.00	-148,000.00	-148,000.00																														
FY06CV-140	ECP45 FY06 cv	01OCT05A	25†	30MAR06A			100	6,100.00	6,100.00	6,100.00																														
Job: 1806 - FP Assembly specs and drawings-COLE																																								
1.00-VV Prep Station																																								
121-034.2	VVSA Title III engr as-built vvsa models/dwgs	02OCT06*	122	30MAR07		627	LOE	0.00	33,004.80	0.00	goranson=192																													
1803-1-100	Prep Stage 1 Spec	01SEP06A	20	29SEP06A		100		3,374.00	3,374.00	0.00	goranson=20																													
1803-1-105	Stage 1 dwg -SE121-004	29SEP06	10	12OCT06		241		0.00	2,745.28	0.00	cole=16																													
1803-1-110	Stage 1 dwg -SE121-008	13OCT06	5	19OCT06		241		0.00	2,750.40	0.00	cole=16																													
1803-1-115	Stage 1 dwg -SE121-049 (BOM)	20OCT06	5	26OCT06		241		0.00	2,750.40	0.00	cole=16																													
1803-1-120	Spacer specification and assy dwgs	01AUG07*	40	26SEP07		283		0.00	2,750.40	0.00	cole=16																													
Station 2-Modular Coil Sub- Assembly																																								
1803-2-100	Prep Stage 2 Spec	02JAN07*	20	29JAN07		119		0.00	13,752.00	0.00	williamson=40; cole=40																													
1803-2-105	Stage 2 dwg-se140-xInterface between MC &insul	02JAN07*	20	29JAN07		119		0.00	17,190.00	0.00	goranson=20; lovett=80																													
Station 3-Modular Coil to VVSA Assembly																																								
1203-803	Prelim VV final assy dwgs 120-049,004 & 008		83*	30JUN06A		60		4,048.80	4,048.80	6,748.00																														
1203-880	Issue 120-049,004 & 008	01MAR07*	28	09APR07		137		0.00	8,251.20	0.00	mcginnis=48hr ;																													
1203-804	Issue VV assy specification	01MAR07*	13	19MAR07		152		0.00	6,876.00	6,748.00	goranson =40hr ;																													
1803-3-100	Prep stage 3 Spec	01MAR07*	20	28MAR07		145		0.00	6,876.00	0.00	cole=40																													
1803-3-105	Stage 3 dwg-se140-xxx - Interface between VV and	01MAR07*	20	28MAR07		145		0.00	17,190.00	0.00	goranson=20; lovett=80																													
Station 4-TF Coil Sub-assembly																																								
1803-4-100	Prep stage 4 Spec	02APR07*	20	27APR07		184		0.00	0.00	0.00																														
Station 5-Final Field Period Assembly																																								
1203-802	Issue spacer field machining dwgs	01JAN06A	171*	28SEP07		287	80	5,423.55	18,982.43	6,748.00	goranson =40hr ;																													
1803-5-100	Prep stage 5 Spec	11JUN07*	30	23JUL07		138		0.00	13,752.00	0.00	cole=80																													
1803-5-105	Prep stage 5 dwg-SE180-x PORT LOC.&WELD	05FEB07*	44	05APR07		213		0.00	20,628.00	0.00	mcginnis=120																													
1803-5-110	Prep stage 5 dwg-SE180-XXX TF FIELD PERIOD	08MAR07*	44	08MAY07		190		0.00	35,095.20	0.00	mcginnis=80;rushinski=120																													
Job: 1805-FP Assy HW&Fixture Procurements-DUDEK																																								
Station 2-Modular Coil Sub- Assembly																																								
1803-2.080	Issue requisition	09OCT06	10	20OCT06		117		0.00	0.00	0.00																														
1803-2.08	Bid,select vendor ,award	23OCT06	20	17NOV06		117		0.00	0.00	0.00																														
1803-2.11	Fab MC HP Assy Fixtures (1 fixture)	20NOV06*	60	21FEB07		117		0.00	74,034.00	63,216.81	1=54 eac																													
Station 3-Modular Coil to VVSA Assembly																																								
1803-3.08A	Requisition issued	18JAN07	5	24JAN07		125		0.00	0.00	0.00																														
1803-3.08B	Recieve & Evaluate Bids	25JAN07	20	21FEB07		125		0.00	0.00	0.00																														
1803-3.15D	Award Fabrication Contract		0	21FEB07		125		0.00	0.00	0.00																														
1803-3.15C	Tooling fabricated (1 fixture)	22FEB07	60	16MAY07		125		0.00	67,179.00	55,114.20	41=49 eac																													
Station 4-TF Coil Sub-assembly																																								
1803-4.13A	Requisition issued	19FEB07	5	23FEB07		174		0.00	0.00	0.00																														
1803-4.13B	Receive bids and evaluate	26FEB07	20	23MAR07		174		0.00	0.00	0.00																														
1803-4.13C	Award Fabrication contract		0	23MAR07		174		0.00	0.00	0.00																														

Run Date 20OCT06 09:19



EC52


NCSX
ECP-52
10/20/06 am

Sheet 29 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																							
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
											COLE=644; orn135=12 orn141=\$20k																																			
21 - Fueling Systems																																														
+ Job: 2001-VPS,Gas& Cond Sys Oversight-BLANCHARD																																														
		01APR03A	757	30MAR06A				62,897.20	62,897.20	62,897.20																																				
Job: 2101 - Fueling Systems																																														
ECP 16 October 2004																																														
21-10	Eng. Work Planning and Design	01NOV07*	40	08JAN08		148		0.00	18,208.00	17,730.00	Blanchard =100hr ;																																			
21-15	Design Gas Handling Hardware	01NOV07	40	08JAN08		148		0.00	5,246.28	5,109.00	EM/SM =40hr ;																																			
21-20	Design PLC Controls	01NOV07	40	08JAN08		188		0.00	0.00	0.00																																				
21-25	Electrical Drafting for pumping system	01NOV07	40	08JAN08		188		0.00	6,320.60	6,154.72	EA/DM =52hr ;																																			
21-30	Drafting	01NOV07	40	08JAN08		188		0.00	6,320.60	6,154.72	EA/DM =52hr ;																																			
21-35	Eng. Work Planning and Design during fab	09JAN08	40	04MAR08		188		0.00	4,005.76	3,907.07	Blanchard =22hr ;																																			
21-40	Fabrication/Install Hardware	09JAN08	40	04MAR08		148		0.00	3,228.48	3,149.20	EM/SM =24hr ;																																			
21-45	Fabrication/installation	05MAR08	40	29APR08		148		0.00	15,214.00	15,214.00	EM/SM =50hr ; EM/TB =50hr ; 41=3\$K ;																																			
21-55	Install PLC Controls	05MAR08	40	29APR08		148		0.00	0.00	0.00																																				
21-60	Integrated Systems Testing/Eng	05MAR08	40	29APR08		148		0.00	1,456.64	1,456.64	Blanchard =8hr ;																																			
21-65	Integrated Systems Testing/Tech Support	30APR08	45	02JUL08		148		0.00	1,196.19	1,196.19	EE/SM =9hr ;																																			
22 - Torus Vacuum Pumping Systems																																														
Job: 2201 - Vacuum Pumping Systems																																														
22-25	Eng. Work Planning and Design	01NOV07*	20	28NOV07		180		0.00	28,059.20	27,323.50	Blanchard =95hr ; EM/SM =80hr ;																																			
22-30	Design PLC based control system *N/R*	03DEC07	20	08JAN08		437		0.00	0.00	0.00																																				
22-35	Electrical Drafting for pumping system *N/R*	03DEC07	20	08JAN08		200		0.00	0.00	0.00																																				
22-40	Drafting	03DEC07	20	08JAN08		180		0.00	9,602.45	9,350.44	EA/DM =79hr ;																																			
22-45	Eng. Work Planning and Design during fab	09JAN08	20	05FEB08		180		0.00	6,919.04	6,846.38	Blanchard =38hr ;																																			
22-50	Perform maint. & repair of pmpg sys	09JAN08	20	05FEB08		180		0.00	5,515.32	5,457.59	EM/SM =41hr ;																																			
22-55	Repair and Calibration vac instrumentation*N/R*	06FEB08	60	29APR08		180		0.00	0.00	0.00																																				
22-60	Fabrication/installation	06FEB08	40	01APR08		200		0.00	27,115.20	27,115.20	EM/TB =120hr ; 41=12\$K ;																																			
22-70	Integrated Systems Testing/Eng *N/R*	30APR08	20	28MAY08		180		0.00	0.00	0.00																																				
22-75	Integrated Systems Testing/Tech Support*N/R*	29SEP06	20	26OCT06		573		0.00	0.00	0.00																																				
+ 25 - Neutral Beam Injection System																																														
		01APR03A	757	30MAR06A				285,017.67	285,017.67	285,017.67																																				
31 - Magnetic Diagnostics																																														
Job: 3101 Magnetic Diagnostics																																														
Vacuum Vessel Saddle Loops																																														
3101-105	DEVELOP LOCATING, MOUNTING STRATEGY	01JAN05A	20	31JAN05A		100		1,000.00	1,000.00	1,000.00																																				
3101-109	INTEGRATE LOOP AND LEAD DESIGN WITH H/C	01JAN05A	40	28FEB05A		100		6,416.80	6,416.80	6,416.80																																				
3101-113	INTEGRATE LAYOUT, MEAS NEEDS W/ VSL	01JAN05A	40	28FEB05A		100		3,208.40	3,208.40	3,208.40																																				
3101-117	DEVELOP CONSTRAINTS FOR ARRAY LAYOUT	01JAN05A	20	31JAN05A		100		0.00	0.00	0.00																																				

Run Date 20OCT06 09:19



EC52

NCSX
ECP-52
10/20/06 am


Sheet 37 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																	
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
											LABIK =20hr ;																													
3101-313	DESIGN LEAD ROUTING AND TERMINATION	01NOV06*	20	30NOV06		139		0.00	3,546.00	3,546.00	STRATTON =10hr ; LABIK =20hr ;																													
3101-317	PDR PREP- ROWGOWSKI COIL	01DEC06*	20	05JAN07		139		0.00	5,238.10	5,238.10	LABIK =20hr ;																													
3101-318	PDR - ROWGOWSKI COIL		0	05JAN07*		139		0.00	0.00	0.00	LABIK =20hr ;																													
3101-321	Specify Rogowski Coils	08JAN07*	10	19JAN07		139		0.00	3,546.00	3,546.00	LABIK =20hr ;																													
3101-325	FDR PREP ROWGOSKI COIL	22JAN07*	10	02FEB07		139		0.00	3,546.00	3,546.00	M&S =15\$K ; LABIK =20hr ;																													
3101-326	FDR - ROWGOSKI COIL		0	02FEB07		139		0.00	0.00	0.00																														
3101-329	FAB ROWGOWSKI COILS (2)	05FEB07	10	16FEB07		139		0.00	24,111.00	24,111.00																														
TF and PF Co-wound Loops																																								
3101-401	MOUNTING/LOCATING TECHNIQUE TF	25JUL05A	28*	31AUG05A		100		6,275.20	6,275.20	6,275.20																														
3101-405	DESIGN TERMINATION N/R	29SEP06	1	29SEP06		749		0.00	0.00	0.00																														
3101-409	FINALIZE LOOP LOCATION/MOUNTING	01AUG05A	20	31AUG05A		100		6,416.80	6,416.80	6,416.80																														
3101-417	PROCURE MATERIALS	01MAY06A	115*	11OCT06		286	90	9,297.42	10,330.47	10,401.00	M&S =05\$K ; LABIK =20hr ;																													
3101-425	INSTALL HEAT SHRINK CABLE(for 3 TF coils)	02JAN07*	20	29JAN07		236		0.00	2,746.26	8,322.00	EM//TB=100 hrs																													
3101-426	INSTALL HEAT SHRINK CABLE (for 6 PF coils)	02JAN07*	20	29JAN07		441		0.00	5,492.52	0.00	EM//TB=100 hrs																													
3101-429	INSTALL TERMINATIONS	03OCT07*	251	03OCT08		247		0.00	8,776.31	8,707.76	LABIK =20hr ; DIAG TECH =6																													
Modular Coil Shell Saddle Loops**CANCELLED SCOPE																																								
3101-501	DETERMINE NUMEBR AND LOCATION OF LOOPS	01MAY06A	106*	29SEP06A		100		3,311.80	3,311.80	3,311.80	STRATTON =40hr ;																													
ECP50-100	ECP50 Mod coil shell saddle loop deletion	01OCT05A	251	31JUL06A				59,420.00	59,420.00	59,420.00																														
FY05CV-32	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				30,000.00	30,000.00	30,000.00																														
FY06CV-01	FY06 YTD cost vari (offset by scope reductions)	01OCT05A	251	28FEB06A				83,621.42	83,621.42	83,621.42																														
36 - Edge and Divertor Diagnostics																																								
Job: 3601 - Edge and Divertor Diagnostics																																								
361-001	Design Visible Camera sys	11JAN08*	40	06MAR08		101		0.00	868.80	857.99	R//RM2 =5																													
361-015	Fab/Assy/Installation Visible Camera	07MAR08*	130	09SEP08		101		0.00	8,575.80	8,575.80	R//RM2 =30hr ; EM//SM =25hr ; 41=0\$K ; use existing camera																													
38 - Electron Beam (EB) Mapping																																								
Job: 3801 - Electron Beam Mapping																																								
380-010	Design-Beam Probe,Fluor. Screen	01FEB08*	40	27MAR08		114		0.00	9,028.15	9,028.15	R//RM2 =10hr ; EM//EM =10hr ; EA//DM =45hr ;																													
380-015	Fab & Install Beam probe	16APR08	102	09SEP08		101		0.00	20,610.70	20,610.70	R//RM2 =80hr ; EE//SM =10hr ; em//sm=40;41=0																													
39 - Diagnostics Integration																																								
Job: 3901 - Diagnostics sys Integration-JOHNSON																																								
+ Prior Costs																																								
		01APR03A	884					345,322.33	345,322.33	345,322.33																														
390-03	LOE Support FY07	02OCT06*	249*	28SEP07		500	LOE	0.00	29,950.17	0.00	Stratton =177hr																													

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10					
											O	N	D	J	O	N	D	J	O	N	D	J	O	N	D	J	O	N
											F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
41 - AC Power																												
Job: 4101 - AC Power-RAMAKRISHNAN																												
411 - Auxiliary AC Power Systems																												
4101-100	Prepare Preliminary One line diagram	01MAR04A	173*	30SEP04A			100	8,442.00	8,442.00	8,442.00																		
4101-100.1	Prepare Preliminary One line diagram	01OCT07*	173	11JUN08			327	0.00	1,105.97	1,076.96																		
411-1-100	Ex-Test cell AC pwr-Reactivate& new instl	01OCT07*	241	17SEP08			259	0.00	13,285.15	12,950.93																		
411-2-2	Grounding-Dsn	01OCT07*	86	08FEB08			114	0.00	32,148.08	31,305.04																		
411-2-4	Grounding-Procure	11FEB08*	107	10JUL08			114	0.00	7,025.00	6,855.00																		
411-2-6	Grounding-Install	09MAY08*	43	10JUL08			114	0.00	46,611.46	45,438.54																		
411-2-8	Grounding-Commission	11JUL08*	29	20AUG08			114	0.00	16,436.96	16,005.68																		
411-3-2	Test Cell AC Power Distr-Dsn	01OCT07*	90	14FEB08			181	0.00	3,842.12	3,741.36																		
411-3-2.04	Test Cell AC Power fy04	01APR04A	186*	30SEP04A			100	73,000.00	73,000.00	73,000.00																		
411-3-4	Test Cell AC Power Distr-Procure(pnl's & xfmrs)	01JUL05A	108*	28NOV07			457	20	9,052.19	45,260.93	44,783.72																	
411-3-6	Test Cell AC Power Distr-Install	15FEB08	65	15MAY08			181	50	16,128.30	32,256.60	30,789.26																	
411-3-8	Test Cell AC Power Distr-Commission	14MAR08*	45	15MAY08			181	0.00	32,873.92	32,011.36																		
411-4-2	Standby Power for Cryo Sys -Dsn	29SEP06	0	28SEP06			750	0.00	0.00	0.00																		
411-4-4	Standby Power for Cryo Sys -Procure	29SEP06	0	28SEP06			750	0.00	0.00	0.00																		
411-4-6	Standby Power for Cryo Sys -Install	29SEP06	0	28SEP06			750	0.00	0.00	0.00																		
412 - Experimental AC Power Systems																												
412-1-2	D-site Pulsed AC Power Distr-Dsn	01OCT07*	65	10JAN08			103	0.00	11,917.60	11,605.20																		
412-1-4	D-site Pulsed AC Power Distr-Procure	11JAN08	65	10APR08			103	0.00	7,025.00	6,860.44																		
412-1-6	D-site Pulsed AC Power Distr-Install	11APR08	40	06JUN08			103	0.00	18,215.68	18,215.68																		
412-1-8	D-site Pulsed AC Power Distr-Commission	09JUN08	40	04AUG08			103	0.00	10,866.80	10,866.80																		
FY05CV-34	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				2,000.00	2,000.00	2,000.00																		
43 - DC Systems																												
Job: 4301 - DC Systems-RAMAKRISHNAN																												
431 - C-Site DC Systems																												
431-260	Power loop design	01NOV04A	350*	23DEC05A			100	111,112.40	111,112.40	111,112.40																		
431-200	Condition/spare parts inventory	01OCT04A	394*	31OCT07			477	95	16,987.59	17,881.68	17,836.93																	
431-210	Organize & verify documentation	01OCT04A	394*	31OCT07			477	95	43,443.28	45,729.77	45,619.46																	
431-215	Document status	01OCT04A	394*	31OCT07			477	90	5,788.39	6,431.54	6,417.30																	
431-225	Reactivate DF & PEI units	01JUL05A	209*	31OCT07			477	90	13,174.14	14,667.31	14,611.93																	
431-230	Load test	01JUL05A	209*	31OCT07			477	90	16,997.66	18,915.66	18,841.32																	
431-240	Simulate each of 6 pwr loops in PSCAD	01OCT07*	40	23NOV07			460	0.00	19,620.96	19,106.72																		
431-250	c-site dc sys DGS dsn documentation	01OCT07*	40	23NOV07			460	0.00	7,684.24	7,482.72																		
431-261	Redo power loop design	01OCT07*	40	23NOV07			179	0.00	51,749.92	50,392.96																		

Run Date 20OCT06 09:19



EC52

NCSX
ECP-52
10/20/06 am





Sheet 40 of 51

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																			
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
62 - Cryogenic Systems																																										
Job: 6201 - Cryogenic Systems																																										
621 - LN2-LHe Supply System																																										
631-001	Preliminary Design	01OCT07*	30	09NOV07		247		0.00	16,205.12	15,792.79																						EM//EM =89hr ;										
631-010	Final Design**reduced scope	12NOV07	30	03JAN08		247		0.00	18,149.92	18,149.92																					EM//EM =89hr ; EA//DM =176-160=16hr ;											
631-020	Procurement **reduced scope	04JAN08	88	06MAY08		247		0.00	123,078.00	123,078.00																					41=88\$K -51.4=36.6 ;											
631-015	Fab/Assy/Installation**reduced scope	29FEB08	65	30MAY08		247		0.00	71,991.50	71,991.50																					EM//EM =89hr ; EM//SM =140-116=24hr EM//TB =580-170=410hr ;											
622 - LN2 Coil Cooling Supply																																										
632-001	**deleted scope	29SEP06	0	28SEP06		750		0.00	0.00	0.00																																
623 - GN2 Cryostat Cooling System																																										
633-001	Preliminary Design	04SEP07*	20	01OCT07		251		0.00	15,800.97	15,779.70																					EM//EM =89hr ;											
633-020	Procurement	13NOV07	130	23MAY08		251		0.00	112,329.75	112,329.75																					41=80\$K ;											
633-010	Final Design	02OCT07	30	12NOV07		251		0.00	25,929.12	25,644.50																					EM//EM =89hr ; EA//DM =80hr ;											
633-015	Fab/Assy/Installation	23JAN08	88	23MAY08		251		0.00	72,266.88	72,266.88																					EM//EM =89hr ; EM//TB =656hr ;											
63 - Utility Systems																																										
Job: 6301 - Utility Systems																																										
640.011	Design GN2, Air & Vent Systems	01OCT07*	59	02JAN08		244		0.00	34,014.40	34,014.40																					em//em=80; ea//dm=160											
640.021	Assembly/Fabrication	03JAN08	40	27FEB08		244		0.00	72,889.52	72,889.52																					em//em=48; em//tb=458; 41=\$17.40k											
64 - PFC/VV Heating & Cooling*ELIMINATED*																																										
Job: 6401 - PFC/VV Heating & Cooling																																										
650.001	Eliminated scope	29SEP06	0	28SEP06		750		0.00	0.00	0.00																																
65 - Facility Systems Integration																																										
Job: 6163 - Facility Systems Support FY04																																										
65-03	LOE WBS 6	01OCT03A	250*	30SEP04A			LOE	15,000.00	15,000.00	15,000.00																																
Job: 6501 - Facility Systems Integration-DUDEK																																										
Prior Costs																																										
6501-001	Apr-Sept MIE Cost PPPL	01APR03A	0	30SEP03A		100		9,380.00	9,380.00	9,380.00																																
71 - Shield Wall Seismic Modifications																																										
Job: 7101 - Shield Wall Modif Design-PERRY																																										
Prior Costs																																										
7101-000	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A		100		32,150.00	32,150.00	32,150.00																																
FY06CV-185	ECP45 FY06 cv	01OCT05A	251*	30MAR06A		100		490.00	490.00	490.00																																
72 - Control Room Refurbishment																																										
Job: 7201 - Control Room Walls&Floors-PERRY																																										
710.001	Install Wall east side control room	02OCT06*	24	02NOV06		707		0.00	0.00	0.00																				Funded by GPP **ECP34**												

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days=1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																							
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
											Gantt Chart (Activity bars with color coding)																																			
8205FY07	Systems Engineering Support FY07	02OCT06*	246*	25SEP07		503		0.00	92,131.48	0.00	simmons=518																																			
820.004Z	Proj engr FY08	02OCT07*	246*	25SEP08		253		0.00	245,966.08	245,966.08	wayne=1036;35=5k;dudek=173 such=173																																			
820.005	Proj engr FY09	01OCT08*	163*	29MAY09		87		0.00	62,798.72	62,798.72	wayne=293 17%;35=3																																			
8205FY06	Systems Engineering Support FY06	03OCT05A	249*	29SEP06A		LOE		184,677.66	184,677.66	184,677.66	simmons=1061 60%																																			
Job: 8203 - Design Integration-BROWN																																														
+ Prior Costs																																														
		01APR03A	636	30SEP05A				712,348.70	712,348.70	686,348.70																																				
8203-06	Complt rvw of machine assembly approach	29SEP06*	4	04OCT06		746		0.00	0.00	0.00																																				
8203-07	Rvw cryostat & conventional magnet sys design	29SEP06*	9	11OCT06		741		0.00	0.00	0.00																																				
8203-08	tolerance reqmnts for MCsuprt install fixt dwgs	29SEP06*	39	22NOV06		711		0.00	0.00	0.00																																				
8203-09	Machine suprt dsn f/compatibility with assy reqt	29SEP06*	12	16OCT06		738		0.00	0.00	0.00																																				
8203-10	Dynamic simul MC half period install fixt w/ Pro	29SEP06*	42	29NOV06		708		0.00	0.00	0.00																																				
8203-11	Document NCSX Interlink& dwg control process	29SEP06*	11	13OCT06		739		0.00	0.00	0.00																																				
8203-12	Update definition VV spool piece assy simul	29SEP06*	19	25OCT06		731		0.00	0.00	0.00																																				
8203FY06	Design Integration FY06	03OCT05A	249*	29SEP06A		LOE		140,201.64	140,201.64	140,201.64	ea//sm=432 25% brown=518 30%																																			
8203FY07	Design Integration FY07	02OCT06*	249*	28SEP07		500		0.00	183,608.44	194,212.84	rushinski=169 (25% May thru Sept) brown=863;																																			
Job: 8204 - Systems Analysis-BROOKS																																														
+ Prior Costs																																														
		01APR03A	636	30SEP05A				644,052.25	644,052.25	499,052.25																																				
8204FY06	Systems Analysis FY06	03OCT05A	249*	29SEP06A		LOE		225,407.70	225,407.70	225,407.70	brooks=1295 75%																																			
8204FY06.1	Systems Analysis FY06	01MAY06A	106*	29SEP06A		LOE		75,019.86	75,019.86	75,019.86	fan=431																																			
8204FY06.2	Systems Analysis FY06	01MAY06A	107*	29SEP06A		LOE		26,074.19	26,074.19	26,074.19	brooks add'l 25%=150hrs																																			
8204FY07	Systems Analysis FY07	02OCT06*	249*	28SEP07		500	LOE	0.00	245,589.09	76,657.66	brooks=1380 (80%)																																			
Job: 8205 - Dimensional Control Coordination																																														
+ Prior Costs																																														
		01OCT04A	251	30SEP05A				49,458.84	49,458.84	89,458.84																																				
METFY06R	Metrology for FP & machine assy FY06	03OCT05A	249*	29SEP06A		LOE		189,307.03	189,307.03	189,307.03	raftoplous (measurement) 25%=415hrs stratton=707 hrs 40%																																			
METFY07R	Metrology for FP & machine assy FY07	03OCT06*	248*	28SEP07		500		0.00	30,769.78	132,492.61	raftoplous (measurement) 10% =173hrs																																			
METFY08R	Metrology for FP & machine assy FY08	03OCT07*	247*	29SEP08		251		0.00	31,598.45	75,799.75	raftoplous (measurement) 10% =173hrs																																			
+ 84 - Project Physics																																														
		01APR03A	757	30MAR06A				471,072.20	471,072.20	471,072.20																																				
85 - Integrated Systems Testing																																														
Job: 8501 - Integrated Systems Testing																																														
920.001	Procedure and Document Preparation	27MAY08*	150	06JAN09		101		0.00	378,034.78	371,980.70	em//em=1162;em//sm=1162																																			

Run Date 20OCT06 09:20

 Forecast
 z0608
 Progress Bar
 Critical Activity

Progress Through September 30st 2006

Activity ID	Activity Description	Forecast Start	Forecast Duration (work days)	Forecast Finish	Shifts	Total Float in days (21 days= 1 mo.)	PCTC	Earned value cost (BCWP)	Proposed Budget ECP-52	ECP-50	FY07				FY08				FY09				FY10																	
											O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	A
											em//em=428, ee//em=503, ec//em=125 em//sm=855, ee//sm=0, em//tb=125 t///m2=428;ee//tb=250																													
920.000	Startup Personnel	19NOV08	72	11MAR09		100		0.00	435,467.96	435,467.96																														
920.004	Begin Start-up Testing	22JAN09	0			100		0.00	0.00	0.00	<p>*****</p> <p>BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009</p> <p>*****</p>																													
920.005	Punch list, Cmpl't PTP's, Reconfig, Rm temp Hi-pot	19NOV08	37	21JAN09		100		0.00	0.00	0.00																														
920.010	Field Coil Testing, FCPC test & E-Beam Mapping	22JAN09	25	25FEB09		100		0.00	0.00	0.00																														
920.020	Final ISTP	26FEB09	7	06MAR09		100		0.00	0.00	0.00																														
920.021	Operations Approval	09MAR09	3	11MAR09		100		0.00	0.00	0.00																														
730.9000	First Plasma		0	11MAR09		100		0.00	0.00	0.00																														
M-0120	CD-4 First Plasma		0	31JUL09*		0		0.00	0.00	0.00	<p>*****</p> <p>COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009</p> <p>*****</p>																													

PPPL Allocations

Job: 8998 - Allocations

+ Prior Costs

		01APR03A	636	30SEP05A			100	874,539.80	874,539.80	779,539.80
99.06	PPPL Allocations FY06	03OCT05A	249*	29SEP06A			LOE	329,764.50	329,764.50	329,764.50
99.07	PPPL Allocations FY07	02OCT06*	250*	01OCT07			499	0.00	332,787.44	332,787.44
99.08	PPPL Allocations FY08	01OCT07*	249*	29SEP08			251	0.00	166,336.61	166,336.61

Contingency


Contingency-Project

FY06CV	Contingency setaside for balance of FY06 cv	03OCT05A	1*	29SEP06A				1,398,000.00	1,398,000.00	0.00
1451ETC-2	1451 add'l (estimate at 90% cpi factor)	02OCT06*	290*	26NOV07			459	0.00	302,820.50	0.00
1451RISK	ecp50 winding risk setaside	29NOV06*	252	28NOV07			457	0.00	432,557.90	432,496.33
99.107	Contingency FY07	02OCT06*	249*	28SEP07			500	0.00	1,308,810.05	1,141,192.00
99.108	Contingency FY08	01OCT07*	250*	30SEP08			250	0.00	2,974,180.00	5,509,422.00
99.109	Contingency FY09	01OCT08*	99*	27FEB09			151	0.00	132,252.00	790,758.00

DCMA

DCMAFY04	DCMA	01OCT03A	256*	30SEP04A				75,000.00	75,000.00	75,000.00

Run Date 20OCT06 09:20



ECP52

NCSX
ECP-52
10/20/06 am

Sheet 51 of 51

Progress Through September 30st 2006