








NCSX PPPL/ORNL MIE FY 2003 Cost Performance



**PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE**

NCSX

**** Fiscal Year 03 only ****

FEBRUARY FY03

	CURRENT PERIOD			CUMULATIVE TO DATE								FY03		
	Budgeted Cost		ACWP	Budgeted Cost		ACWP	VARIANCES				Budget Baseline	Forecast		
	BCWS	BCWP		BCWS	BCWP		Sch Var	SPI	Cst Var	CPI				
PPPL and ORNL	\$K			\$K							\$K	\$K		
Advanced Conceptual Design														
1 - Stellarator Core Systems	885	320	403	2,417	1,415	1,498	-1,001	.59	-83	.94	7,061	7,462	-401	
11 In-Vessel Components	6			8	0		-8	.05	0		18	22	-4	
1101 - Limiter Advanced Concep Design	6			8	0		-8	.05	0		18	22	-4	
1102 - Limiter Prelim & Final Design														
12 Vacuum Vessel Systems	168	22	58	400	129	148	-271	.32	-19	.87	1,106	1,714	-608	
1201 - Vacuum Vessel Dsn	104	21	37	284	85	115	-198	.30	-30	.74	378	269	109	
1202 - Vacuum Vessel R&D	65	1	21	116	44	33	-72	.38	11	1.32	625	1,324	-699	
1203 - Vacuum Vessel Final Dsn											102	121	-19	
13 Conventional Coils	47	0	3	68	7	17	-61	.10	-10	.41	432	419	13	
1301 - Convential Coils Design	47	0	3	68	7	17	-61	.10	-10	.41	432	419	13	
14 Modular Coils	539	247	292	1,583	1,136	1,144	-447	.72	-8	.99	4,353	4,058	295	
1401 - Mod. Coil Design (casting&winding)	78	46	24	249	118	121	-131	.47	-3	.98	364	326	38	
1402 - Mod.Coil Analyses	53	2	26	151	102	139	-49	.68	-37	.74	201	264	-63	
1403 - Mod. Coil Final Design											358	300	58	
1404 - Mod. Coil Winding Form R&D	61		7	127	44	105	-83	.35	-60	.42	1,751	1,643	108	
1405 - Mod. Coil Winding R&D Prep	85	36	120	422	430	403	8	1.02	27	1.07	530	585	-55	
1406 - Mod. Coil Winding R&D	163	94	38	373	235	216	-139	.63	18	1.08	618	720	-102	
1407 - Mod. Coil Winding Facility	98	69	77	261	207	160	-54	.79	47	1.29	531	220	311	
1408 -Mod. Coil Prototype Coil Winding											0	0	0	
15 1501 - Structures Design	21	0		41	13	18	-28	.32	-5	.71	283	283	0	
16 1601 - Coil Services Design	11			23			-23				89	89	0	
17 1701 - Cryostat & Base Support Struct Dsn	23			49		1	-49		-1		141	141	0	
18 1801 - Field Period Assembly Design	4		3	16		4	-16		-4		93	103	-10	
19 1901 - Stellarator Core Management&Integr	65	52	47	228	130	165	-99	.57	-36	.78	547	633	-86	
2 - Plasma Heating, Fueling & Vac Systems	29	18	34	110	27	64	-84	.24	-38	.42	288	288	0	
2001 - VPS,Gas & Cond sys Design/Oversight	5	8	1	11	8	2	-3	.75	6	3.89	22	22	0	
2501 - Neutral Beam Refurbishment	24	10	33	100	19	62	-81	.19	-44	.30	266	266	0	
3 - Diagnostics	31	10	18	133	49	99	-84	.37	-50	.50	225	227	-2	
39 3901 - Diagnostics systems Integration	31	10	18	133	49	99	-84	.37	-50	.50	225	227	-2	
4 - Electrical Power Systems	56	5	6	95	7	7	-88	.07	0	.93	257	256	1	
43 4301 - Electrical Dsn DC SystemsWBS 432&433	30	4	3	51	5	5	-46	.11	1	1.13	125	125	0	
44 4401 - Electrical Dsn Control & Protection	4			4			-4				23	23	0	
45 4501 - Electr System Design & Integration	7	1	2	25	1	2	-23	.05	-1	.54	66	66	0	
46 4601 - FCPC Bldg Modifications	15			15			-15				42	42	0	
5 - Central I&C Systems	2			8			-8				24	24	0	
58 5801 - Central I&C Integration & Oversight	2			8			-8				24	24	0	
6 - Facility Systems	9	6	3	31	19	11	-11	.63	9	1.81	66	66	0	
65 6501 - Facility Systems Integration	9	6	3	31	19	11	-11	.63	9	1.81	66	66	0	
7 - Test Cell Preparation and Machine Assy	5	5	3	20	20	12	0	1.00	8	1.65	109	80	29	
71 7101 - Shield Wall Modifications Design											51	51	0	
74 7401 - TC Prep & Mach Assy Plan&Oversight	5	5	3	20	20	12	0	1.00	8	1.65	58	29	30	
8 - Project Oversight and Support	147	146	185	821	758	841	-63	.92	-83	.90	1,882	2,054	-171	
81 Project Management and Control	64	64	62	321	321	324	0	1.00	-3	.99	800	763	37	
8101 - Project Management and Control	47	46	47	231	231	227	0	1.00	5	1.02	579	556	23	
8102 - NCSX MIE Management ORNL	8	8	7	46	46	55	0	1.00	-9	.83	109	104	5	
8998 - Allocations	9	9	8	44	44	43	0	1.00	2	1.04	111	103	8	
82 Project Engineering	54	54	79	355	292	340	-63	.82	-48	.86	732	816	-83	
8202 - Engineering Mgmt & Sys Engr Support	30	23	54	223	188	241	-35	.84	-54	.78	445	579	-134	
8203 - Design Integration	14	13	21	67	67	77	0	1.00	-10	.87	168	185	-16	
8204 - Systems Analysis	11	18	4	65	37	21	-28	.57	16	1.74	119	52	67	
84 Project Physics	28	28	44	145	145	177	0	1.00	-33	.82	350	475	-125	
8401 - Project Physcis	20	20	25	100	100	157	0	1.00	-56	.64	251	376	-125	
8402 - Project Physics MIE ORNL	8	8	19	44	44	20	0	1.00	24	2.16	99	99	0	
Subtotal	1,164	511	651	3,634	2,295	2,533	-1,339	.63	-237	.91	9,912	10,456	-545	
Contingency														
Management Reserve											1,635	1,091	545	
TOTAL PPPL/ORNL											11,547	11,547		
Funding														
Financial Plan BA											10,828	10,828		
FY02 Carryover											445	445		
Rate Adjustment setaside											274	274		
ERWM Allocation Increment]														
TOTAL PPPL/ORNL FUNDING											11,547	11,547		

PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE
NCSX
**** Fiscal Year 03 only ****
FEBRUARY FY03

CURRENT PERIOD			CUMULATIVE TO DATE								FY03 Budget Baseline		
Budgeted Cost			Budgeted Cost			VARIANCES							
BCWS	BCWP		ACWP	BCWS		BCWP	ACWP	Sch Var	SPI	Cst Var			

PPPL

Advanced Conceptual Design

1 - Stellarator Core Systems	666	227	318	1,705	1,056	1,176	-649	.62	-120	.90	5,545	6,163	-618
11 In-Vessel Components													
1101 - Limiter Advanced Concep Design													
1102 - Limiter Prelim & Final Design													
12 Vacuum Vessel Systems	81	2	26	114	14	65	-101	.12	-51	.21	635	1,407	-772
1201 - Vacuum Vessel Dsn	18	1	5	40	4	32	-36	.09	-28	.12	55	58	-3
1202 - Vacuum Vessel R&D	62	1	21	75	10	33	-64	.14	-23	.31	565	1,324	-759
1203 - Vacuum Vessel Final Dsn											15	25	-10
13 Conventional Coils	47	0	3	68	7	17	-61	.10	-10	.41	419	419	0
1301 - Convential Coils Design	47	0	3	68	7	17	-61	.10	-10	.41	419	419	0
14 Modular Coils	453	201	269	1,298	998	1,005	-300	.77	-7	.99	3,664	3,492	172
1401 - Mod. Coil Design (casting&winding)	3		0	7		11	-7		-11		7	11	-4
1402 - Mod.Coil Analyses	44	2	26	132	102	139	-29	.78	-37	.74	175	264	-89
1403 - Mod. Coil Final Design											110	92	18
1404 - Mod. Coil Winding Form R&D	59		7	104	24	75	-79	.23	-51	.32	1,694	1,600	94
1405 - Mod. Coil Winding R&D Prep	85	36	120	422	430	403	8	1.02	27	1.07	530	585	-55
1406 - Mod. Coil Winding R&D	163	94	38	373	235	216	-139	.63	18	1.08	618	720	-102
1407 - Mod. Coil Winding Facility	98	69	77	261	207	160	-54	.79	47	1.29	531	220	311
1408 -Mod. Coil Prototype Coil Winding												0	0
15 1501 - Structures Design	21	0		41	13	18	-28	.32	-5	.71	270	270	0
16 1601 - Coil Services Design	11			23			-23				89	89	0
17 1701 - Cryostat & Base Support Struct Dsn	23			49		1	-49		-1		141	141	0
18 1801 - Field Period Assembly Design	4		3	16		4	-16		-4		93	103	-10
19 1901 - Stellarator Core Management&Integr	26	24	17	96	24	66	-72	.25	-41	.37	235	242	-7
2 - Plasma Heating, Fueling & Vac Systems	29	18	34	110	27	64	-84	.24	-38	.42	288	288	0
2001 - VPS,Gas & Cond sys Design/Oversig	5	8	1	11	8	2	-3	.75	6	3.89	22	22	0
2501 - Neutral Beam Refurbishment	24	10	33	100	19	62	-81	.19	-44	.30	266	266	0
3 - Diagnostics	31	10	18	133	49	99	-84	.37	-50	.50	225	227	-2
39 3901 - Diagnostics systems Integration	31	10	18	133	49	99	-84	.37	-50	.50	225	227	-2
4 - Electrical Power Systems	56	5	6	95	7	7	-88	.07	0	.93	257	256	1
43 4301 - Electrical Dsn DC SystemsWBS 432&	30	4	3	51	5	5	-46	.11	1	1.13	125	125	0
44 4401 - Electrical Dsn Control & Protection	4			4			-4				23	23	0
45 4501 - Electr System Design & Integration	7	1	2	25	1	2	-23	.05	-1	.54	66	66	0
46 4601 - FCPC Bldg Modifications	15			15			-15				42	42	0
5 - Central I&C Systems	2			8			-8				24	24	0
58 5801 - Central I&C Integration & Oversight	2			8			-8				24	24	0
6 - Facility Systems	9	6	3	31	19	11	-11	.63	9	1.81	66	66	0
65 6501 - Facility Systems Integration	9	6	3	31	19	11	-11	.63	9	1.81	66	66	0
7 - Test Cell Preparation and Machine Assy	5	5	3	20	20	12	0	1.00	8	1.65	109	80	29
71 7101 - Shield Wall Modifications Design											51	51	0
74 7401 - TC Prep & Mach Assy Plan&Oversigh	5	5	3	20	20	12	0	1.00	8	1.65	58	29	30
8 - Project Oversight and Support	130	130	158	731	668	766	-63	.91	-98	.87	1,674	1,851	-177
81 Project Management and Control	56	55	55	276	276	269	0	1.00	6	1.02	691	659	32
8101 - Project Management and Control	47	46	47	231	231	227	0	1.00	5	1.02	579	556	23
8102 - NCSX MIE Management ORNL													
8998 - Allocations	9	9	8	44	44	43	0	1.00	2	1.04	111	103	8
82 Project Engineering	54	54	79	355	292	340	-63	.82	-48	.86	732	816	-83
8202 - Engineering Mgmt & Sys Engr Suppc	30	23	54	223	188	241	-35	.84	-54	.78	445	579	-134
8203 - Design Integration	14	13	21	67	67	77	0	1.00	-10	.87	168	185	-16
8204 - Systems Analysis	11	18	4	65	37	21	-28	.57	16	1.74	119	52	67
84 Project Physics	20	20	25	100	100	157	0	1.00	-56	.64	251	376	-125
8401 - Project Physcis	20	20	25	100	100	157	0	1.00	-56	.64	251	376	-125
8402 - Project Physics MIE ORNL													
Subtotal	928	401	540	2,833	1,846	2,135	-986	.65	-289	.86	8,187	8,955	-767
Management Reserve											1,439	671	767
TOTAL PPPL											9,626	9,626	
Funding													
Financial Plan BA											8,907	8,907	
FY02 Carryover											+ 445	+ 445	
Rate Adjustment setaside											+ 274	+ 274	
TOTAL PPPL FUNDING											9,626	9,626	

PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE
NCSX
**** Fiscal Year 03 only ****
FEBRUARY FY03

	CURRENT PERIOD			CUMULATIVE TO DATE							FY03 Budget Baseline	Forecast	Vari
	Budgeted Cost			Budgeted Cost			VARIANCES						
	BCWS	BCWP	ACWP	BCWS	BCWP	ACWP	Sch Var	SPI	Cst Var	CPI			
ORNL													
Advanced Conceptual Design													
1 - Stellarator Core Systems	219	93	85	711	359	322	-352	.50	37	1.11	1,516	1,299	217
11 In-Vessel Components	6			8	0		-8	.05	0		18	22	-4
1101 - Limiter Advanced Concep Design	6			8	0		-8	.05	0		18	22	-4
1102 - Limiter Prelim & Final Design													
12 Vacuum Vessel Systems	88	20	32	286	115	83	-170	.40	32	1.38	471	307	164
1201 - Vacuum Vessel Dsn	86	20	32	244	82	83	-162	.33	-2	.98	323	211	112
1202 - Vacuum Vessel R&D	2	0		42	34		-8	.81	34		61	0	61
1203 - Vacuum Vessel Final Dsn											87	96	-9
13 Conventional Coils											13		13
1301 - Conventional Coils Design											13		13
14 Modular Coils	86	46	24	285	138	139	-147	.48	-1	.99	689	566	123
1401 - Mod. Coil Design (casting&winding)	75	46	24	243	118	110	-125	.49	8	1.07	357	315	42
1402 - Mod.Coil Analyses	9			19			-19				26	0	26
1403 - Mod. Coil Final Design											248	208	40
1404 - Mod. Coil Winding Form R&D	2			23	20	29	-3	.86	-9	.69	58	43	15
1405 - Mod. Coil Winding R&D Prep												0	0
1406 - Mod. Coil Winding R&D												0	0
1407 - Mod. Coil Winding Facility												0	0
1408 -Mod. Coil Prototype Coil Winding												0	0
15 1501 - Structures Design											13	13	0
16 1601 - Coil Services Design												0	0
17 1701 - Cryostat & Base Support Struct Dsn												0	0
18 1801 - Field Period Assembly Design												0	0
19 1901 - Stellarator Core Management&Integr	39	28	29	132	105	100	-27	.80	6	1.06	312	391	-79
2 - Plasma Heating, Fueling & Vac Systems													
2001 - VPS,Gas & Cond sys Design/Oversight													
2501 - Neutral Beam Refurbishment													
3 - Diagnostics													
39 3901 - Diagnostics systems Integration													
4 - Electrical Power Systems													
43 4301 - Electrical Dsn DC SystemsWBS 432&433													
44 4401 - Electrical Dsn Control & Protection													
45 4501 - Electr System Design & Integration													
46 4601 - FCPC Bldg Modifications													
5 - Central I&C Systems													
58 5801 - Central I&C Integration & Oversight													
6 - Facility Systems													
65 6501 - Facility Systems Integration													
7 - Test Cell Preparation and Machine Assy													
71 7101 - Shield Wall Modifications Design													
74 7401 - TC Prep & Mach Assy Plan&Oversight													
8 - Project Oversight and Support	17	17	26	90	90	75	0	1.00	14	1.19	208	203	6
81 Project Management and Control	8	8	7	46	46	55	0	1.00	-9	.83	109	104	5
8101 - Project Management and Control													
8102 - NCSX MIE Management ORNL	8	8	7	46	46	55	0	1.00	-9	.83	109	104	5
82 Project Engineering													
8202 - Engineering Mgmt & Sys Engr Support													
8203 - Design Integration													
8204 - Systems Analysis													
84 Project Physics	8	8	19	44	44	20	0	1.00	24	2.16	99	99	0
8401 - Project Physcis													
8402 - Project Physics MIE ORNL	8	8	19	44	44	20	0	1.00	24	2.16	99	99	0
Subtotal	236	110	111	801	449	397	-353	.56	52	1.13	1,724	1,502	223
Contingency													
Management Reserve											197	419	-223
TOTAL ORNL											1,921	1,921	
Funding													
Financial Plan BA											1,921	1,921	
TOTAL ORNL FUNDING											1,921	1,921	

NCSX Cost Analysis

PPPL						Forecast Cost Variances	Proposed Fin Plan Change Request	Action:
	Funding BA	Budget (incl carryover & rate adj)	Cost Thru Feb	ETC (1)	EAC			
MIE Project								
MIE		6,537	5,412		6,317	6,280	None at this time. Funds reasonably balanced.	1) Accelerate \$734k Labor Intensive work from FY04 into 03. (This approximates 1 engr, 7 techs, 1 designer) PROPOSAL a) Removal of shield blocks in PBX TC (ACTION: ERIK TO ESTIMATE) b) electrical engr/dsn (ACTION: RAKI/WAYNE TO ITEMIZE AND PRIORITIZE TASKS) c) Spend \$30k for materials and fabricate turning fixtures (\$250k worth of labor!) ACTION: Hutch/Wayne 2) Evaluate Project Physics charges between res prep and MIE.
Management Reserve			1,439			671		
ACD		2,370	2,775	2,135	540	2,675		
subtotal		8,907	9,626	2,135	6,857	9,626		
Res Prep		546	526	162	250	412	-\$128k Physics	
TOTAL PPPL NCSX		9,453	10,152	2,297	7,107	10,038		

(1) Based upon MIE project starting April 1st and all R&D work budgeted under MIE

ORNL					
	Funding BA	Budget (incl carryover & rate adj)	Cost Thru Feb	ETC (1)	EAC
MIE Project					
MIE	1,171	974		994	994
Management Reserve		197			419
					-\$164k VV engr/design, -\$123k MCC engr/design, +\$79k WBS 19
ACD	750	750	397	111	508
subtotal	1,921	1,921	397	1,105	1,921
Res Prep					
	260	260	48	67	115
TOTAL ORNL NCSX	2,181	2,181	445	1,172	2,036

(1) Based upon MIE project starting April 1st and all R&D work budgeted under MIE

TOTAL PROJECT					
	Funding BA	Budget (incl carryover & rate adj)	Cost Thru Feb	ETC (1)	EAC
MIE Project					
MIE	7,708	6,386	-	7,311	7,274
Management Reserve	-	1,636	-	-	1,090
ACD	3,120	3,525	2,532	651	3,183
subtotal	10,828	11,547	2,532	7,962	11,547
Res Prep	806	786	210	317	527
TOTAL ORNL NCSX	11,634	12,333	2,742	8,279	12,074

NCSX March 1st Cost Performance Analysis

Vacuum Vessel Design and vendor R&D program

Job 1201 and 1202

Paul Goranson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
400	129	148	-271	0.32	-19	0.87

VV design & final geometry forecast 5/9, Thermal analysis 4/10, EM & Stress analysis 4/15, scope sheets mid may and design of bolted joint design 5/30. POTENTIAL PDR IMPACT.

VV prototype award now forecast for 3/24/03 (approx 2 months late) which could delay receipt of MIT, cost and schedule plans. Delivery of phase I being negotiated to 6 weeks after award which would mean a May 5th delivery.

Cost Variance driven by PPPL EA engineering.

TASKS
L4-041& L4-042, L4-069, L4-064, L4-054 thru 62, L4-043

121-5-16 thru 5-25

Conventional Coils Design

Job 1301

Mike Kalish

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
68	7	17	-61	0.10	-10	0.41

One month delayed start on General arrngts and models.

130-1-01 & 1-2

Modular Coil Design, analyses and vendor R&D program

Jobs 1401, 1402 and 1404

Dave Williamson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
527	264	365	-263	0.50	-101	0.72

Detailed design, models, specs and ICD's forecast by mid April. EM, struct and thermal analysis end April.

MCC R&D Vendor awards 3/14/03 and 3/17 (2 months late). With 10 week lead time vendor delivery of cost/schedule mit plans by 5/27/03.

Cost variance driven by PPPL labor in support of MCC procurement efforts and PPPL support of analyses.

140-5-4 , 140-5-12, L4-105 thru 140-2-3, 140-4-1 thru 140-4-3

142-1-2A & B

Modular coil in-house winding R&D activities

1406, and 1407

Jim Chrzanowski

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
634	442	376	-192	0.70	66	1.18

Determination of materials properties and allowables only 10% complete. Keystoning task late getting started.

Selection of epoxy resin system forecast 5/24 (2 1/2 mo. late) and completion of keystoning test forecast for 4/11 (1/2 mo. Late).

FDR for autoclave forecast 3/31 (2 mo. Late). Autoclave fabrication deferred to FY04. No impact to project schedule.

141-2-1.01, 141-2-3

141-2-1.1

141-3-31

Stellarator Core Structure, Coil Services, Cryostat, and Field Period Assy Design

Jobs 1501, 1601, 1701, and 1801

Feder, Williamson, Gettlefinger, Chrzaonwski

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
116	13	23	-103	0.11	-10	0.57

Updating of conceptual design and advanced conceptual design tasks started late.

various

Stellarator Core Management & Integration

Job 1901

Brad Nelson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
228	130	165	-98	0.57	-35	0.79

Update stellarator core concept dsn 2 mo. behind. Document time constant & reqmnts for insulating breaks 3 mos. behind.

Time constant loop voltage transient field error analysis 1 month behind. Stellarator core asasy dsn criteria 5 mo. Late starting

Cost Variance driven by PPPL EA engr labor

121-1-01, 193-1-1 thru 193-1-5, 192-2-4

Neutral Beam Refurbishment

Job 2501

Tim Stevenson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
100	19	62	-81	0.19	-43	0.31

Leak detector procurement on hold under continuing resolution (-33k) no impact; inhouse leak detector to be refurbished.

Late start ramping up on all hardware evaluations and testing. (-48k)

250-0025.5

various

Diagnostics

Job 3901

Dave Johnson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
133	49	99	-84	0.37	-50	0.49

General diagnostic integration, Magnetics integration, SXR Tomography, and Port Orientation issues 1-2 months behind plan.

PPPL researcher charges greater than estimated for work performed.

Electrical systems design and integration

Jobs 4301 and 4501

Raki Ramakrishnan

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
95	6	7	-89	0.06	-1	0.86

A conceptual study was undertaken for power supplies that may be needed for the Trim Coils along with the possible cable routes. Further work is required after finalizing the number of trim coils and their requirements. No other work was performed.

Project Engineering

Jobs 8202, 8203, and 8204

Wayne Reiersen

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
355	292	340	-63	0.82	-48	0.86

Plans and procedures as well as development of technical data behind by 2 months.

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03														FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
1 - Stellarator Core Systems																											
11 - In-Vessel Components																											
Job: 1101 - Limiter Adv Concep Design-GORANSON																											
111-2-01	Update Concep Dsn for limiter	28MAR03*	30MAY03	20	432.00	2,160.00	-9	GORANSON = 16hrs																			
L4-035	Incorporate radiation shields in FW panels (if r	06JAN03A	31MAR03	33	0.00	0.00	4																				
L4-036	Calculate bakeout heat loads on VV and in-vessel	06JAN03A	31MAR03	33	0.00	0.00	4																				
L4-037	Update design of initial limiter configuration	15APR03*	21APR03		0.00	0.00	9																				
L4-038	Perform design studies for CFC liner with divert	15APR03*	12MAY03		0.00	0.00	-6																				
L4-039	Perform design studies for flowing Li divertor,	15APR03*	12MAY03		0.00	0.00	-6																				
111-2-1	Interface control documents for invessel compnts	01MAR03A	15MAY03		0.00	7,640.00	1	GORANSON=24 ; ORNL DESIGN =40 ;																			
111-3-1	Update cost estimate for Limiter	14MAR03*	15MAY03		0.00	5,400.00	1	GORANSON=40 ;																			
111-3-2	Update planning for FY-04	12AUG03*	09SEP03		0.00	2,700.00	2,363	GORANSON=20 ;																			
Subtotal		06JAN03A	09SEP03		432.00	17,900.00	2,363																				
Job: 1102 - Limiter Prelim&Final Design-GORANSON																											
111-1-1	CAD models and drawings of limiter dsn	03OCT03*	15JAN04		0.00	15,200.00	2,243	GORANSON=80 ; ORNL DEISGN =40 ;																			
111-1-2	Thermal analysis of limiters	16JAN04	30JAN04		0.00	3,240.00	2,243	GORANSON=24 ;																			
111-1-3	Stress analysis of limiters	02FEB04	24FEB04		0.00	3,240.00	2,243	GORANSON=24 ;																			
111-1-4	Assembly plan for limiters	30JAN04*	15APR04		0.00	3,240.00	2,206	GORANSON=24 ;																			
111-2-2	Interface control document for diagnostics	31MAY04*	27AUG04		0.00	3,240.00	2,110																				
111-2-3	Interface control document for Utilities	31MAY04*	27AUG04		0.00	8,040.00	2,110																				
111-4-1	Design-to specification	05MAR04*	21APR04		0.00	5,400.00	2,202	GORANSON=40 ;																			
111-4-2	Draft Build-to (manufacturing) specification for	12AUG04*	09SEP04		0.00	2,700.00	2,101																				
111-4-3	Final Build-to (manufacturing) specification for	12AUG04*	09SEP04		0.00	2,700.00	2,101																				
111-5-1	Demonstrate installation feasibility	05MAR04*	19MAY04		0.00	5,400.00	2,182	GORANSON=40 ;																			
111-6-1	CAD models and drawings of limiter final design,	03NOV03*	01MAR04		0.00	19,600.00	2,239	GORANSON=80 ; ORNL DEISGN =80 ;																			
111-6-2	Final thermal analysis of limiters	01JUN04*	30SEP04		0.00	5,400.00	2,086																				
111-6-3	Final stress analysis of vessel limiters	01JUN04*	30SEP04		0.00	9,210.00	2,086																				
114-1-1	Sensor specification and schematics of sensor pl	03NOV03*	01MAR04		0.00	4,120.00	2,239	GORANSON=24 ; ORNL DEISGN =08 ;																			
114-1-2	Interface and cost data input for tasks 111-2, 1	03NOV03*	01MAR04		0.00	2,160.00	2,239	GORANSON=16 ;																			
Subtotal		03OCT03	30SEP04		0.00	92,890.00	2,086																				
Run Date 19MAR03 10:23								0302 NCSX Sheet 1 of 20														STATUS THROUGH 2/28/03					
© Primavera Systems, Inc.								FY03 Work Authorization Plan																			

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03														FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
12 - Vacuum Vessel Systems																											
Job: 1201 - Vacuum Vessel Dsn-GORANSON																											
L4-001	Reconstruct conceptual design of stellarator cor	01NOV02A	18DEC02A	100	29,760.00	29,760.00		Goranson=64; ORNL Design=192																			
L4-003	Define VV shell and FW geometry	16DEC02A	31MAR03	40	0.00	0.00	-6																				
L4-041	Design of VV	28JAN03A	09MAY03	25	16,117.50	64,470.00	5	GORANSON=96; ORNL DESIGN =288; JONES =30 ; COLE=120 ;																			
L4-042	Establish final port geometry	16DEC02A	09MAY03	30	0.00	0.00	0																				
L4-043	Develop design of bolted angled joint	03FEB03A	30MAY03	35	0.00	0.00	-9	Viola																			
L4-044	Build geometric mock-up to demo feasibility	17MAR03*	30APR03	-	0.00	0.00	-13																				
L4-045	Establish feasibility of swiping vac seals	17MAR03*	11APR03	-	0.00	0.00	0																				
L4-046	Resolve interference with VV supports	17MAR03*	28MAR03	-	0.00	0.00	0																				
L4-047	Establish envelopes & locations in vsl cmpnts	17FEB03A	31MAR03	10	0.00	0.00	9																				
L4-048	Establish port allocations	01MAY03*	14MAY03	-	0.00	0.00	-13																				
L4-049	Perform FMECA	15MAY03*	21MAY03	-	0.00	0.00	-13																				
L4-050	Establish instrumentation requirements	27JAN03A	15APR03	10	0.00	0.00	2																				
L4-053.5	Prepare performance (design-to) specification fo	09DEC02A	10APR03	20	1,080.00	5,400.00	16	GORANSON=40 ;																			
L4-052	Evaluate design versus performance reqmnts	22MAY03*	05JUN03	-	0.00	0.00	-13																				
L4-053	Review and promote models/drawings	15MAY03*	29MAY03	-	0.00	0.00	-8																				
L4-071.5	Develop design for VV insulation & attachments	19DEC02A	15APR03	10	3,040.00	30,400.00	23	GORANSON=160 ; ORNL DESIGN =80 ;																			
L4-069	Perform thermal analysis of VV	22JAN03A	10APR03	20	4,320.00	21,600.00	26	GORANSON=160 ;																			
L4-071	Calculate Heat leakage to cold mass	22JAN03A	10APR03	30	0.00	0.00	16																				
L4-064	Perform EM & Stress Analysis of VV	14MAR03*	15APR03	0	0.00	42,014.40	13	GORANSON=40 ; DAHLGREN=240hr ; Brooks = 0																			
L4-065	Develop FEA model incl supports	31MAR03*	11APR03	-	0.00	0.00	0																				
L4-066	Calc. buckling FOS &stresses under atmo	14APR03*	18APR03	-	0.00	0.00	0																				
L4-067	Calculate disruption loads	14APR03*	18APR03	-	0.00	0.00	0																				
L4-068	Calculate stresses under combined loads	21APR03*	02MAY03	-	0.00	0.00	0																				
L4-054	Develop Interfaces	02JAN03A	14MAY03	18	17,622.36	97,902.00	2	GORANSON=176 ; ORNL DESIGN =144 ; JONES =196 ; COLE=288 ;																			
L4-055	Prepare Scope sheet items PFC's (WBS 12/11)	13MAY03*	27MAY03	-	0.00	0.00	-6																				
L4-056	Prepare Scope sheet items (WBS 12/14)	05MAY03*	16MAY03	-	0.00	0.00	0																				
L4-057	Prepare Scope sheet items 12/21-23	15MAY03*	21MAY03	-	0.00	0.00	-3																				
L4-058	Prepare Scope sheet items ICH (WBS12/24)	16JAN03A	14MAY03	10	0.00	0.00	2																				
L4-059	Prepare Scope sheet items NB (WBS 12/25)	20JAN03A	14MAY03	5	0.00	0.00	2																				
L4-060	Prepare Scope sheet items diag (WBS 12/3)	15MAY03*	05JUN03	-	0.00	0.00	-13																				
Run Date 19MAR03 10:23								0302 NCSX Sheet 2 of 20																			
© Primavera Systems, Inc.								FY03 Work Authorization Plan																			
STATUS THROUGH 2/28/03																											

[illegible]

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04						
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
C-081	Castings-Award Mfg contract (phase funded)	24MAR04			0.00	0.00	40																			
C-082	Castings-Release f/ engr/tooling&1st 9 castings	24MAR04			0.00	0.00	40																			
C-083	Castings-Release for last 9 castings	01OCT04*			0.00	0.00	221																			
Subtotal		01OCT02A	30SEP04		44,264.48	1,661,643.34	2,086																			
Job: 1405-Mod Coil Winding R&D Prep-CHRZANOWSKI																										
142-9-0	Dev SOW for cladding R&D	29JAN03A	14FEB03A	N/A	0.00	0.00																				
142-9-1	Internal R&D for cladding	03FEB03A	28FEB03A	100	0.00	0.00																				
142-9-2	Choose cladding method		28FEB03A	100	0.00	0.00																				
142-9-3	Update performance spec/dwgs for cladding f/PDR	03MAR03	21MAR03		0.00	0.00	35																			
141-1-1	Design Prototypes for R&D Activities	01OCT02A	31MAR03	95	73,265.75	77,121.84	2,476																			
L4-141	Develop process design	02JAN03A	15JAN03A	100	0.00	0.00																				
L4-142	Peer review process design	15JAN03A	15JAN03A	100	0.00	0.00																				
141-1-2	Procure supplies/equip. for R&D Trials	28OCT02A	06JUN03	75	59,732.70	79,643.60	2,428																			
141-1-2.1	Procure copper	02DEC02A	31JAN03A	100	19,800.00	19,800.00																				
141-1-3	Fabricate winding forms/molds for trials	28OCT02A	28APR03	80	277,357.89	353,896.64	178																			
L4-139	Fabricate 1st (straight) winding form at PPPL	18NOV02A	17DEC02A	100	0.00	0.00																				
L4-140	Place contract for 2nd and 3rd winding forms	18NOV02A	17DEC02A	100	0.00	0.00																				
L4-146	Fab and Deliver 2nd winding form	18DEC02A	31JAN03A	100	0.00	0.00																				
L4-149.1	Fab & Deliver 3rd winding form	03JAN03A	31JAN03A	100	0.00	0.00																				
L4-152	Fab and deliver 4th winding form (oval)	03MAR03	14APR03		0.00	0.00	188																			
L4-300	Place contract for Oval Tee Mold (5th)	03FEB03A	27FEB03A	100	0.00	0.00																				
L4-302	Fab & Deliver Oval Tee Mold (5th)	03MAR03*	04APR03		0.00	0.00	2,472																			
L4-304	Place Contract for Tee Return Molds (6th)	01OCT03*	14OCT03		0.00	0.00	2,320																			
L4-306	Fab & Deliver Return Molds (6th)	15OCT03	07NOV03		0.00	0.00	2,320																			
Subtotal		01OCT02A	07NOV03		430,156.34	530,462.08	2,320																			
Job: 1406 - Mod. Coil Winding R&D-CHRZANOWSKI																										
141-2-1	Develop VPI mold & impregnation techniques	01OCT02A	31MAR03	80	126,182.86	157,728.57	189																			
L4-129	Prepare TFTR basement for winding R&D, set up eq	04NOV02A	27NOV02A		0.00	0.00																				
L4-130	Select epoxy resin	02DEC02A	20DEC02A		0.00	0.00																				
L4-131	Prepare NEPA and WP to cover winding development	02DEC02A	20DEC02A		0.00	0.00																				
L4-132	Develop VPI procedure for impregnating molded co	19NOV02A	31MAR03	80	0.00	0.00	124																			

Run Date19MAR03 10:23

2/1/03 Status

3/1/03 Status (forecast)

Progress Bar

Critical Activity

0302

NCSX

Sheet 8 of 20


FY03 Work Authorization Plan

STATUS THROUGH

2/28/03

© Primavera Systems, Inc.

[illegible]



Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03														FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
162-1-1	Interface control documents for modular coils	03MAR03*	30APR03		0.00	9,153.60	2,454																				
162-1-2	Interface control document for conventional coil	02JUN03*	27AUG03		0.00	9,153.60	2,371																				
162-2-1	Update cost estimate coil electrical leadsWBS162	03MAR03*	01APR03		0.00	3,661.44	2,475																				
162-2-2	Update planning for FY-04	12AUG03*	09SEP03		0.00	2,440.96	2,363																				
163-1-1	Design-to specification **N/R**	03MAR03	28FEB03		0.00	0.00	2,497																				
163-1-2	Coil protection system architecture and sys resp	03MAR03*	31MAR03		0.00	11,445.60	2,413																				
163-1-3	Define Interfaces	01APR03*	28APR03		0.00	11,445.60	2,413																				
163-2-1	Interface control documents for modular coils	29APR03*	27JUN03		0.00	5,722.80	2,413																				
163-2-2	Interface control document for conventional coil	02JUN03*	27AUG03		0.00	5,722.80	2,371																				
163-3-1	Update cost estimate coil protection systWBS 163	03MAR03*	01APR03		0.00	3,433.68	2,475																				
163-3-2	Update planning for FY-04	12AUG03*	09SEP03		0.00	2,289.12	2,363																				
Subtotal		03MAR03	09SEP03		0.00	89,006.80	2,363																				
17 - Cryostat and Base Support Structure																											
Job:1701-Cryost&Base Sprt Strct Dsn-GETTLEFINGER																											
171-1-0	Update Conceptual design	03MAR03*	19MAR03		0.00	12,268.80	2,484																				
171-1-1	Cryostat interface with VV and Mod coils	03MAR03*	11APR03		0.00	12,268.80	2,467																				
171-1-2	Cryostat interface with conv coils & structure	02JUN03*	27AUG03		0.00	12,268.80	2,348																				
171-2-1	Cryostst-update cost estimat	03MAR03*	01APR03		0.00	3,680.64	2,475																				
171-2-2	Cryostat-update planning for FY-04	12AUG03*	09SEP03		0.00	2,453.76	2,363																				
172-1-1	Base structure Design CAD models/dwgs	03MAR03*	27MAY03		0.00	40,518.40	2,436																				
172-1-2	Base Struct Design analysis reports	03JUN03*	27AUG03		0.00	24,537.60	2,371																				
172-2-1	Base Struct interface with VV and Mod coils	03MAR03*	30APR03		0.00	13,196.80	2,454																				
172-2-2	Base Struct interface with conv coils and struc	02JUN03*	27AUG03		0.00	13,196.80	2,348																				
172-3-1	Base Struct- update cost estimate	03MAR03*	01APR03		0.00	3,680.64	2,475																				
172-3-2	Base Struct-Update planning for FY-04	12AUG03*	09SEP03		0.00	2,453.76	2,363																				
Subtotal		03MAR03	09SEP03		0.00	140,524.80	2,363																				
18 - Field Period Assembly																											
Job: 1801 - Field Period Assly Dsn-CHRZANOWSKI																											
185-1-1	Revised conceptual plan for field period assembl	03MAR03*	28MAR03		0.00	16,200.00	0																				
L4-016	Develop concept of tooling and assembly features	01APR03*	21APR03		0.00	0.00	-1																				
L4-017	Document procedure for FP assembly, conduct revi	22APR03*	12MAY03		0.00	0.00	-1																				
L4-018	Develop concept of tooling and assembly features	31MAR03*	18APR03		0.00	0.00	15																				

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmpl't	Earned value (BCWP)	Baseline Budget	Total Float	FY03														FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
250-0013	Power Supply Eval-Local Test Accel Rectifier	20JUN03	11AUG03		0.00	7,073.74	2,383																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

3 - Diagnostics

39 - Diagnostics Integration

Job: 3901 - Diagnostics sys Integration-JOHNSON						
390-1	DIAGNOSTIC INTEGRATION	01JAN03A	01SEP03		0.00	0.00
390-101	refine measurement requirements	01JAN03A	31MAR03	20	2,002.96	10,014.88
390-102	refine diagnostics/research plan	01JAN03A	01SEP03	20	1,102.36	5,511.84
390-103	prepare physics meetings presentations	03MAR03*	31MAR03		0.00	4,075.40
390-104	prepare VV CDR material	01APR03*	30APR03		0.00	5,511.84
390-105	review and modify WBS3 cost estimates	24FEB03A	11APR03	10	163.02	1,630.16
390-2	PORT ORIENTATION/ALLOCATION ISSUES	01OCT02A	30APR03		0.00	0.00
390-201	prioritize diagnostics for access	01OCT02A	31OCT02A	100	2,755.92	2,755.92
390-202	prep drawings package for specialist meetings	01OCT02A	31OCT02A	100	4,083.92	4,083.92

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
390-203	layouts of diagnostic sightlines	28OCT02A	14MAR03	70	19,291.44	27,559.20	2,490																		
390-204	attend/follow-up wkly meetings on sightlines	02DEC02A	31MAR03	40	15,931.20	39,828.00	2,479																		
390-205	explore cryostat implications	02DEC02A	31MAR03	20	1,142.81	5,714.08	2,479																		
390-206	provide port orientation info f/VV design	03MAR03*	30APR03		0.00	23,292.48	2,457																		
390-3	SXR TOMOGRAPHY INTEGRATION INTO VV	03MAR03	31MAR03		0.00	0.00	2,479																		
390-301	investigate integration with modified VV wedge	03MAR03*	31MAR03		0.00	5,712.26	2,479																		
390-302	invest feasibility of AXUV diode array approach	03JAN03A	31MAR03	10	225.15	2,251.52	2,479																		
390-303	invest feasibility scintillator/fiber optics	03JAN03A	31MAR03	10	225.15	2,251.52	2,479																		
390-304	prepare and present physics meeting presentation	03MAR03*	28MAR03		0.00	2,352.64	2,480																		
390-305	provide input to VV CDR	03MAR03*	31MAR03		0.00	1,125.76	2,479																		
390-4	MAGNETIC DIAGNOSTICS	02DEC02A	04JUN03		0.00	0.00	2,432																		
390-401	define measurement reqts for slow magnetics	03MAR03*	03APR03		0.00	8,772.16	2,432																		
390-402	invest space envelopes magn sensors inside vsl	02DEC02A	31MAR03	10	652.06	6,520.64	2,479																		
390-403	consider altern locations electr vac feedthrus	04APR03	04JUN03		0.00	4,503.04	2,432																		
390-404	invest space envel for magn sensors outside vsl	24FEB03A	01MAY03	20	900.61	4,503.04	2,456																		
390-405	enrg mtg present space envel/mounting concepts	03MAR03*	28MAR03		0.00	2,251.52	2,480																		
390-406	document space envelope for slow magnetics	03MAR03*	28MAR03		0.00	2,251.52	2,480																		
390-407	define high freq. Mirnov coil requirements	03JAN03A	28MAR03	20	225.15	1,125.76	2,480																		
390-408	conc dsn space envel high freq Mirnov coils	03JAN03A	31MAR03	20	450.30	2,251.52	2,479																		
390-5	E-BEAM CONCEPT EXPLORATION	01MAY03	30JUL03		0.00	0.00	2,392																		
390-501	define space and time resolution requirements	01MAY03*	30JUN03		0.00	8,889.12	2,414																		
390-502	define vacuum scenarios to be probed	01MAY03*	30JUN03		0.00	5,628.80	2,414																		
390-503	prep physics mtg presenta reqnts, scenarios	01JUL03*	30JUL03		0.00	3,377.28	2,392																		
390-504	continue concept exploration detecting e-beam	01MAY03*	30JUN03		0.00	14,115.84	2,414																		
390-601	Investig Diagn Issues w/other stellartor groups	01MAY03*	30JUL03		0.00	16,148.08	2,392																		
Subtotal		01OCT02A	01SEP03		49,152.05	224,009.74	2,369																		

4 - Electrical Power Systems

43 - DC Systems

Job: 4301 - ElectrDsn DC SystemsWBS 432&433-RAKI

432-0001	D to C Site DC Cabling -Design & Requisitions	30JAN03A	07APR03		5,489.40	35,416.80	2,391																		
432-0002	D to C Site DC Cabling -Design Review	08APR03	15MAY03		0.00	11,424.08	2,391																		

RAKI=80hr ; BISESTI=120hr ;
VANKIRK=120hr ;

RAKI=24hr ; BISESTI=40hr ;
VANKIRK=40hr ;

Run Date 19MAR03 10:23

2/1/03 Status
3/1/03 Status (forecast)
Progress Bar
Critical Activity

0302

NCSX

Sheet 16 of 20

FY03 Work Authorization Plan

STATUS THROUGH
2/28/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03														FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
432-0004	D to C Site DC Cabling -Final Design	16MAY03	30JUL03		0.00	13,713.20	2,391																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

Run Date 19MAR03 10:23

 2/1/03 Status
 3/1/03 Status (forecast)
 Progress Bar
 Critical Activity

0302

NCSX

Sheet 17 of 20

FY03 Work Authorization Plan

STATUS THROUGH
2/28/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03														FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
6 - Facility Systems																											
65 - Facility Systems Integration																											
Job: 6501 - Facility Systems Integration-DUDEK																											
611.000	Update cost and schedule estimates	11MAR03*	11APR03		0.00	0.00	2,467																				
611.001	Test Decel PS cooling skid	20FEB03A	29APR03	10	1,263.04	12,630.40	2,455	DUDEK =40hr ; FOM TECHS TB=80hr ; MS=01\$k ;																			
660.101	Integration support (dsn rws, interfaces, C&S)	01NOV02A	30SEP03	LOE	18,043.06	53,381.84	2,348	DUDEK =173hr ; KALISH=176																			
Subtotal		01NOV02A	30SEP03		19,306.10	66,012.24	2,348																				
7 - Test Cell Preparation and Machine Assy																											
71 - Shield Wall Seismic Modifications																											
Job: 7101 - Shield Wall Modif Design-PERRY																											
613.001	Design	01APR03*	21MAY03		0.00	13,802.40	691	Perry=90hr ;																			
613.005	Final Design	22MAY03	29JUL03		0.00	36,806.40	691	Perry=240hr ;																			
Subtotal		01APR03	29JUL03		0.00	50,608.80	691																				
74 - Machine Assembly Planning and Oversight																											
Job: 7401 - TC Prep & Mach Assy Planning-PERRY																											
711A.010	LOE FY03	01NOV02A	30SEP03	LOE	19,697.56	58,276.80	2,348	PERRY =380hr ;																			
711A.010.1	Prep Final Assembly Plan	03MAR03*	31MAR03		0.00	0.00	2,476																				
711A.011	Review and update WBS 7 cost/schedule baseline	11MAR03*	11APR03		0.00	0.00	2,467																				
EXFAC001	Excess Fac.-Relocate CDX pwr cables*CANCELLED*	01OCT02A	01OCT02A		0.00	0.00																					
EXFAC002	Excess Fac.-Savalge vendor remove PBX device	02JUN03*	29AUG03		0.00	0.00	2,369																				
EXFAC003	Excess Fac.-Clear PBX control room	27JAN03A	21AUG03		0.00	0.00	2,375																				
GPP001	GPP-Upgarde C-Site central chilled wtr plant	01OCT02A	01OCT02A		0.00	0.00																					
GPP002	GPP-CS Water sys refurbishment	03MAR03	03MAR03		0.00	0.00	2,496																				
GPP003	GPP-Demineralizer refurbishment	03MAR03	03MAR03		0.00	0.00	2,496																				
GPP004	GPP-Roofing	03MAR03	03MAR03		0.00	0.00	2,496																				
GPP005	GPP-Test Cell lighting	03MAR03	03MAR03		0.00	0.00	2,496																				
GPP006	GPP-Test Cell HVAC/dew point control	03MAR03	03MAR03		0.00	0.00	2,496																				
GPP007	GPP-C-Site elevators	01APR03*	28APR03		0.00	0.00	2,456																				
GPP008	GPP-Fire suppression	03MAR03	03MAR03		0.00	0.00	2,496																				
Subtotal		01OCT02A	30SEP03		19,697.56	58,276.80	2,348																				
Run Date		19MAR03 10:23		0302		NCSX		Sheet 18 of 20		STATUS THROUGH																	
				FY03 Work Authorization Plan						2/28/03																	
© Primavera Systems, Inc.																											

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
8 - Project Oversight and Support																									
81 - Project Management and Control																									
Job: 8101 - Project Management & Control-NEILSON																									
810.001	Project Management Office PPPL FY03	01OCT02A	30SEP03	LOE	231,197.32	579,441.91	2,348													NEILSON=1,520hr ; STRYKOV HAMPTON=624hr ; MS=12\$ TRAVEL=12\$ SCHMIDT=44					
Subtotal		01OCT02A	30SEP03	LOE	231,197.32	579,441.91	2,348																		
Job: 8102 - NCSX MIE Management ORNL-LYON																									
810.101	Project Management Office ORNL FY03	01OCT02A	30SEP03	LOE	45,617.98	109,133.92	2,348													LYON=356hr ; MS=02\$; TRAVEL=02\$; BENSON=178 AKERS =178hr ;					
Subtotal		01OCT02A	30SEP03	LOE	45,617.98	109,133.92	2,348																		
Job: 8998 - Allocations																									
99.03	PPPL Alloc.FY03	01OCT02A	30SEP03	LOE	44,312.28	111,058.35	2,348													ALLOCATIONS =88.9\$;					
Subtotal		01OCT02A	30SEP03	LOE	44,312.28	111,058.35	2,348																		
82 - Project Engineering																									
Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN																									
820.110	General Engr Mgmt & SE support	01OCT02A	30SEP03	LOE	121,139.69	303,608.26	2,348													REIERSEN=919hr ; SIMMONS					
820.111	Oversight of Ancillary Systems WBS 2-6	01OCT02A	30SEP03	LOE	26,434.36	66,251.52	2,348													DUDEK =432hr ;					
820.112	Compl Project Plans (CMP,ICMP,DMP,DOC,SEMP,RAM	01OCT02A	31MAR03	80	21,004.16	26,255.20	2,476													REIERSEN=40hr ; SIMMONS=120hr ;					
820.112.1	Prep ISTP Plan	14FEB03A	31MAR03	50	0.00	0.00	2,476													Gentile					
820.113	Compl Project Plan (TEP)	20MAR03*	15APR03		0.00	12,204.80	2,465													REIERSEN=80hr ;					
820.114	Complete Dev of Implementing procedures	02JAN03A	31MAR03	52	19,009.18	36,556.10	2,476													REIERSEN=80hr ; SIMMONS=145hr ;					
Subtotal		01OCT02A	30SEP03		187,587.39	444,875.88	2,348																		
Job: 8203 - Design Integration-REIERSEN																									
820.150	General Design Integration	01OCT02A	30SEP03	LOE	18,261.43	45,768.00	2,348													BROWN =300hr ;					
820.151	Development of Stellarator Core Concepts	01OCT02A	30SEP03	LOE	12,174.29	30,512.00	2,348													BROWN =200hr ;					
820.152	Support aux sys interface with WBS 1	01OCT02A	30SEP03	LOE	12,174.29	30,512.00	2,348													BROWN =200hr ;					
820.153	Develop/maintain Pro/E model pf NCSX Facility	01OCT02A	30SEP03	LOE	24,600.74	61,656.00	2,348													BROWN =175hr ; MORRIS=38					
L4-005	Define geometry of TF/PF windings and coil struc	11DEC02A	31MAR03	60	0.00	0.00	2,476																		
L400-6	Resolve configuration issues re CS	11DEC02A	31MAR03	60	0.00	0.00	2,476																		
Subtotal		01OCT02A	30SEP03		67,210.75	168,448.00	2,348																		
Job: 8204 - Systems Analysis-REIERSEN																									
820.170	Develop Technical Data	20MAR03*	31MAR03		0.00	0.00	2,476													REIERSEN=120hr ;					
820.171	Update Technical data consistent w/dsn evolution	01APR03*	30SEP03		0.00	22,884.00	2,348													REIERSEN=150hr ;					
Run Date	19MAR03 10:23			0302		NCSX		Sheet 19 of 20		STATUS THROUGH															
				FY03 Work Authorization Plan		2/28/03																			
© Primavera Systems, Inc.																									

Activity ID	Activity Description	Forecast Start	Forecast Finish	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04					
								O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
820.172	Assess potential sources of field errors in TC	01OCT02A	28MAR03	66	16,110.34	24,409.60	2,477	BROOKS=160hr ;																	
820.173	General syst analysis support	01OCT02A	30SEP03	LOE	21,305.00	53,396.00	2,348	BROOKS=350hr ;																	
L4-007	Define CS coil locations and envelopes	02DEC02A	16DEC02A	100	0.00	0.00																			
L4-191	Finalize the GRD	10MAR03*	31MAR03	25	0.00	0.00	2,471																		
L4-192	GRD spec review	01APR03	07APR03		0.00	0.00	2,471																		
L4-193	Provide format requirements for performance spec	03MAR03A	08MAR03A	100	0.00	0.00																			
Subtotal		01OCT02A	30SEP03		37,415.34	100,689.60	2,348																		
84 - Project Physics																									
Job: 8401 - Project Physcis-ZARNSTORFF																									
840.200	Develop Healed coil design	01OCT02A	16DEC02A		0.00	0.00																			
840.201	PPPL Project Physics/Engr Analysis FY03	01OCT02A	30SEP03	LOE	100,265.74	251,292.56	2,348	MS=06\$k ; TRAVEL=06\$k ; HUDSON=447hr ; ZARNSTORFF=330hr ; KUGEL=265hrs																	
Subtotal		01OCT02A	30SEP03		100,265.74	251,292.56	2,348																		
Job: 8402 - Project Physics MIE ORNL-LYON																									
840.301	ORNL Project Physics/Engr Analysis FY03	01OCT02A	05SEP03	LOE	44,328.10	99,168.00	2,365	LAZARUS=587 ; TRAVEL=02\$; MS=01\$;																	
Subtotal		01OCT02A	05SEP03	LOE	44,328.10	99,168.00	2,365																		