










NCSX PCS Reports

Performance Through

April 1, 2003



NCSX PPPL/ORNL MIE FY 2003 Cost Performance



PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE
NCSX
**** Fiscal Year 03 only ****
MARCH FY03

	CURRENT PERIOD			CUMULATIVE TO DATE							FY03 Budget Baseline	Forecast	Vari
	Budgeted Cost		ACWP	Budgeted Cost		ACWP	VARIANCES						
	BCWS	BCWP		BCWS	BCWP		Sch Var	SPI	Cst Var	CPI			
PPPL and ORNL	\$K			\$K							\$K	\$K	
Advanced Conceptual Design	874	193	376	3,291	1,609	1,874	-1,682	.49	-266	.86	7,061	7,462	-401
1 - Stellarator Core Systems													
11 In-Vessel Components	7	0		15	1		-14	.05	1		18	22	-4
1101 - Limiter Advanced Concep Design	7	0		15	1		-14	.05	1		18	22	-4
1102 - Limiter Prelim & Final Design													
12 Vacuum Vessel Systems	154	5	70	554	134	218	-420	.24	-84	.62	1,106	1,714	-608
1201 - Vacuum Vessel Dsn	82	3	46	366	88	161	-278	.24	-73	.55	378	269	109
1202 - Vacuum Vessel R&D	72	2	24	188	46	57	-142	.25	-11	.80	625	1,324	-699
1203 - Vacuum Vessel Final Dsn											102	121	-19
13 Conventional Coils	35	10	17	103	17	34	-86	.17	-17	.50	432	419	13
1301 - Conventional Coils Design	35	10	17	103	17	34	-86	.17	-17	.50	432	419	13
14 Modular Coils	499	151	255	2,082	1,287	1,398	-795	.62	-111	.92	4,353	4,058	295
1401 - Mod. Coil Design (casting&winding)	93	29	49	342	147	169	-195	.43	-23	.87	364	326	38
1402 - Mod.Coil Analyses	50	5	25	201	108	164	-93	.54	-56	.66	201	264	-63
1403 - Mod. Coil Final Design											358	300	58
1404 - Mod. Coil Winding Form R&D	64	30	10	191	75	114	-117	.39	-40	.65	1,751	1,643	108
1405 - Mod. Coil Winding R&D Prep	82	63	73	504	493	476	-11	.98	18	1.04	530	585	-55
1406 - Mod. Coil Winding R&D	113	23	52	486	258	269	-229	.53	-11	.96	618	720	-102
1407 - Mod. Coil Winding Facility	97	0	46	358	207	206	-151	.58	1	1.00	531	220	311
1408 -Mod. Coil Prototype Coil Winding												0	0
15 1501 - Structures Design	53	0		94	13	18	-81	.14	-5	.74	283	283	0
16 1601 - Coil Services Design	24			46			-46				89	89	0
17 1701 - Cryostat & Base Support Struct Dsn	36	0	1	85	0	3	-85	.00	-2	.14	141	141	0
18 1801 - Field Period Assembly Design	14			30		4	-30		-4		93	103	-10
19 1901 - Stellarator Core Management&Integr	52	26	33	280	156	199	-125	.55	-43	.78	547	633	-86
2 - Plasma Heating, Fueling & Vac Systems	33	9	55	144	36	120	-108	.25	-84	.30	288	288	0
2001 - VPS,Gas & Cond sys Design/Oversight	11	2	10	22	10	12	-12	.47	-1	.90	22	22	0
2501 - Neutral Beam Refurbishment	22	7	45	121	25	108	-96	.21	-82	.24	266	266	0
3 - Diagnostics	25	18	25	158	67	124	-91	.42	-57	.54	225	227	-2
39 3901 - Diagnostics systems Integration	25	18	25	158	67	124	-91	.42	-57	.54	225	227	-2
4 - Electrical Power Systems	53	-1	1	148	6	9	-142	.04	-3	.67	257	256	1
43 4301 - Electrical Dsn DC SystemsWBS 432&4	19	-3		71	3	5	-68	.04	-2	.57	125	125	0
44 4401 - Electrical Dsn Control & Protection	4			7			-7				23	23	0
45 4501 - Electr System Design & Integration	8	2	1	32	3	4	-30	.09	-1	.80	66	66	0
46 4601 - FCPC Bldg Modifications	22			37			-37				42	42	0
5 - Central I&C Systems	2			10			-10				24	24	0
58 5801 - Central I&C Integration & Oversight	2			10			-10				24	24	0
6 - Facility Systems	5	5	6	36	24	17	-11	.68	7	1.43	66	66	0
65 6501 - Facility Systems Integration	5	5	6	36	24	17	-11	.68	7	1.43	66	66	0
7 - Test Cell Preparation and Machine Assy	5	6		25	26	12	1	1.03	14	2.16	109	80	29
71 7101 - Shield Wall Modifications Design		1			1		1		1		51	51	0
74 7401 - TC Prep & Mach Assy Plan&Oversight	5	5		25	25	12	0	1.00	13	2.10	58	29	29
8 - Project Oversight and Support	154	167	190	975	925	1,031	-51	.95	-107	.90	1,882	2,054	-172
81 Project Management and Control	67	67	82	389	389	407	0	1.00	-18	.96	800	763	37
8101 - Project Management and Control	49	49	60	280	280	287	0	1.00	-6	.98	579	556	23
8102 - NCSX MIE Management ORNL	9	9	11	55	54	66	0	1.00	-12	.82	109	104	5
8998 - Allocations	9	9	11	54	54	54	0	1.00	0	1.00	111	103	8
82 Project Engineering	57	69	65	412	361	405	-51	.88	-43	.89	732	816	-84
8202 - Engineering Mgmt & Sys Engr Support	31	50	38	254	238	279	-16	.94	-41	.85	445	579	-134
8203 - Design Integration	14	14	26	82	82	103	0	1.00	-21	.79	168	185	-17
8204 - Systems Analysis	11	5	1	76	42	23	-35	.55	19	1.84	119	52	67
84 Project Physics	30	30	42	174	174	220	0	1.00	-45	.79	350	475	-125
8401 - Project Physcis	21	21	36	122	122	192	0	1.00	-71	.63	251	376	-125
8402 - Project Physics MIE ORNL	9	9	7	53	53	27	0	1.00	26	1.94	99	99	0
Subtotal	1,152	396	654	4,786	2,692	3,187	-2,095	.56	-495	.84	9,912	10,457	-545
Contingency													
Management Reserve											1,635	1,090	545
TOTAL PPPL/ORNL											11,547	11,547	
Funding													
Financial Plan BA											10,828	10,828	
FY02 Carryover											445	445	
Rate Adjustment setaside											274	274	
ERWM Allocation Increment]													
TOTAL PPPL/ORNL FUNDING											11,547	11,547	

PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX
**** Fiscal Year 03 only ****
MARCH FY03

CURRENT PERIOD			CUMULATIVE TO DATE							FY03 Budget Baseline	Forecast	Vari
Budgeted Cost		ACWP	Budgeted Cost		ACWP	VARIANCES						
BCWS	BCWP		BCWS	BCWP		Sch Var	SPI	Cst Var	CPI			

PPPL

Advanced Conceptual Design

1 - Stellarator Core Systems	656	131	251	2,361	1,187	1,428	-1,174	.50	-241	.83	5,545	6,163	-618
11 In-Vessel Components													
1101 - Limiter Advanced Concep Design													
1102 - Limiter Prelim & Final Design													
12 Vacuum Vessel Systems	84	2	25	199	16	90	-183	.08	-74	.18	635	1,407	-772
1201 - Vacuum Vessel Dsn	15	1	1	55	5	33	-50	.09	-28	.15	55	58	-3
1202 - Vacuum Vessel R&D	69	1	24	144	11	57	-133	.08	-46	.19	565	1,324	-759
1203 - Vacuum Vessel Final Dsn											15	25	-10
13 Conventional Coils	35	10	17	103	17	34	-86	.17	-17	.50	419	419	0
1301 - Conventional Coils Design	35	10	17	103	17	34	-86	.17	-17	.50	419	419	0
14 Modular Coils	397	117	206	1,695	1,116	1,211	-579	.66	-95	.92	3,664	3,492	172
1401 - Mod. Coil Design (casting&winding)				7		11	-7		-11		7	11	-4
1402 - Mod.Coil Analyses	43	5	25	175	107	164	-68	.61	-57	.65	175	264	-89
1403 - Mod. Coil Final Design											110	92	18
1404 - Mod. Coil Winding Form R&D	62	26	10	165	51	85	-115	.31	-35	.59	1,694	1,600	94
1405 - Mod. Coil Winding R&D Prep	82	63	73	504	493	476	-11	.98	18	1.04	530	585	-55
1406 - Mod. Coil Winding R&D	113	23	52	486	258	269	-229	.53	-11	.96	618	720	-102
1407 - Mod. Coil Winding Facility	97	0	46	358	207	206	-151	.58	1	1.00	531	220	311
1408 -Mod. Coil Prototype Coil Winding												0	0
1501 - Structures Design	53	0		94	13	18	-81	.14	-5	.74	270	270	0
1601 - Coil Services Design	24			46			-46				89	89	0
1701 - Cryostat & Base Support Struct Dsn	36	0	1	85	0	3	-85	.00	-2	.14	141	141	0
1801 - Field Period Assembly Design	14			30		4	-30		-4		93	103	-10
1901 - Stellarator Core Management&Integr	12		1	108	24	67	-84	.23	-43	.36	235	242	-7
2 - Plasma Heating, Fueling & Vac Systems	33	9	55	144	36	120	-108	.25	-84	.30	288	288	0
2001 - VPS,Gas & Cond sys Design/Oversight	11	2	10	22	10	12	-12	.47	-1	.90	22	22	0
2501 - Neutral Beam Refurbishment	22	7	45	121	25	108	-96	.21	-82	.24	266	266	0
3 - Diagnostics	25	18	25	158	67	124	-91	.42	-57	.54	225	227	-2
3901 - Diagnostics systems Integration	25	18	25	158	67	124	-91	.42	-57	.54	225	227	-2
4 - Electrical Power Systems	53	-1	1	148	6	9	-142	.04	-3	.67	257	256	1
4301 - Electrical Dsn DC SystemsWBS 432&4	19	-3		71	3	5	-68	.04	-2	.57	125	125	0
4401 - Electrical Dsn Control & Protection	4			7			-7				23	23	0
4501 - Electr System Design & Integration	8	2	1	32	3	4	-30	.09	-1	.80	66	66	0
4601 - FCPC Bldg Modifications	22			37			-37				42	42	0
5 - Central I&C Systems	2			10			-10				24	24	0
5801 - Central I&C Integration & Oversight	2			10			-10				24	24	0
6 - Facility Systems	5	5	6	36	24	17	-11	.68	7	1.43	66	66	0
6501 - Facility Systems Integration	5	5	6	36	24	17	-11	.68	7	1.43	66	66	0
7 - Test Cell Preparation and Machine Assy	5	6		25	26	12	1	1.03	14	2.16	109	80	29
7101 - Shield Wall Modifications Design		1			1		1		1		51	51	0
7401 - TC Prep & Mach Assy Plan&Oversight	5	5		25	25	12	0	1.00	13	2.10	58	29	29
8 - Project Oversight and Support	136	149	172	868	817	938	-50	.94	-121	.87	1,674	1,851	-177
81 Project Management and Control	58	59	71	334	334	341	0	1.00	-6	.98	691	659	32
8101 - Project Management and Control	49	49	60	280	280	287	0	1.00	-6	.98	579	556	23
8102 - NCSX MIE Management ORNL													
8998 - Allocations	9	9	11	54	54	54	0	1.00	0	1.00	111	103	8
82 Project Engineering	57	69	65	412	361	405	-51	.88	-43	.89	732	816	-84
8202 - Engineering Mgmt & Sys Engr Support	31	50	38	254	238	279	-16	.94	-41	.85	445	579	-134
8203 - Design Integration	14	14	26	82	82	103	0	1.00	-21	.79	168	185	-17
8204 - Systems Analysis	11	5	1	76	42	23	-35	.55	19	1.84	119	52	67
84 Project Physics	21	21	36	122	122	192	0	1.00	-71	.63	251	376	-125
8401 - Project Physcis	21	21	36	122	122	192	0	1.00	-71	.63	251	376	-125
8402 - Project Physics MIE ORNL													
Subtotal	916	316	511	3,749	2,163	2,647	-1,586	.58	-484	.82	8,187	8,955	-768
Management Reserve											1,439	671	768
TOTAL PPPL											9,626	9,626	
Funding													
Financial Plan BA											8,907	8,907	
FY02 Carryover											+ 445	+ 445	
Rate Adjustment setaside											+ 274	+ 274	
TOTAL PPPL FUNDING											9,626	9,626	

(1) includes \$150k mr for the VV r&d contract. Includes \$140k for the MCC r&d contract

PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX

**** Fiscal Year 03 only ****

MARCH FY03

	CURRENT PERIOD			CUMULATIVE TO DATE							FY03 Budget Baseline	Forecast	Vari
	Budgeted Cost		ACWP	Budgeted Cost		ACWP	VARIANCES						
	BCWS	BCWP		BCWS	BCWP		Sch Var	SPI	Cst Var	CPI			
<u>ORNL</u>													
<u>Advanced Conceptual Design</u>													
1 - Stellarator Core Systems	219	63	125	930	422	447	-508	.45	-25	.94	1,516	1,299	217
11 In-Vessel Components	7	0		15	1		-14	.05	1		18	22	-4
1101 - Limiter Advanced Concep Design	7	0		15	1		-14	.05	1		18	22	-4
1102 - Limiter Prelim & Final Design													
12 Vacuum Vessel Systems	70	3	44	355	118	128	-237	.33	-10	.93	471	307	164
1201 - Vacuum Vessel Dsn	67	1	44	311	83	128	-228	.27	-45	.65	323	211	112
1202 - Vacuum Vessel R&D	3	2		44	35		-9	.79	35		61	0	61
1203 - Vacuum Vessel Final Dsn											87	96	-9
13 Conventional Coils											13		13
1301 - Convential Coils Design											13		13
14 Modular Coils	102	33	49	387	171	188	-216	.44	-16	.91	689	566	123
1401 - Mod. Coil Design (casting&winding)	93	29	49	335	147	158	-189	.44	-12	.92	357	315	42
1402 - Mod.Coil Analyses	7	1		26	1		-25	.03	1		26	0	26
1403 - Mod. Coil Final Design											248	208	40
1404 - Mod. Coil Winding Form R&D	2	4		26	24	29	-2	.93	-5	.82	58	43	15
1405 - Mod. Coil Winding R&D Prep												0	0
1406 - Mod. Coil Winding R&D												0	0
1407 - Mod. Coil Winding Facility												0	0
1408 -Mod. Coil Prototype Coil Winding												0	0
15 1501 - Structures Design											13	13	0
16 1601 - Coil Services Design												0	0
17 1701 - Cryostat & Base Support Struct Dsn												0	0
18 1801 - Field Period Assembly Design												0	0
19 1901 - Stellarator Core Management&Integr	40	26	32	172	131	132	-41	.76	0	1.00	312	391	-79
2 - Plasma Heating, Fueling & Vac Systems													
2001 - VPS,Gas & Cond sys Design/Oversight													
2501 - Neutral Beam Refurbishment													
3 - Diagnostics													
39 3901 - Diagnostics systems Integration													
4 - Electrical Power Systems													
43 4301 - Electrical Dsn DC SystemsWBS 432&4													
44 4401 - Electrical Dsn Control & Protection													
45 4501 - Electr System Design & Integration													
46 4601 - FCPC Bldg Modifications													
5 - Central I&C Systems													
58 5801 - Central I&C Integration & Oversight													
6 - Facility Systems													
65 6501 - Facility Systems Integration													
7 - Test Cell Preparation and Machine Assy													
71 7101 - Shield Wall Modifications Design													
74 7401 - TC Prep & Mach Assy Plan&Oversight													
8 - Project Oversight and Support	17	17	18	107	107	93	0	1.00	14	1.15	208	203	5
81 Project Management and Control	9	9	11	55	54	66	0	1.00	-12	.82	109	104	5
8101 - Project Management and Control													
8102 - NCSX MIE Management ORNL	9	9	11	55	54	66	0	1.00	-12	.82	109	104	5
82 Project Engineering													
8202 - Engineering Mgmt & Sys Engr Support													
8203 - Design Integration													
8204 - Systems Analysis													
84 Project Physics	9	9	7	53	53	27	0	1.00	26	1.94	99	99	0
8401 - Project Phycsis													
8402 - Project Physics MIE ORNL	9	9	7	53	53	27	0	1.00	26	1.94	99	99	0
Subtotal	236	80	143	1,037	529	540	-509	.51	-11	.98	1,724	1,502	222
Contingency													
Management Reserve											197	419	-222
TOTAL ORNL											1,921	1,921	
<u>Funding</u>													
Financial Plan BA											1,921	1,921	
TOTAL ORNL FUNDING											1,921	1,921	

PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX

**** Fiscal Year 03 only ****

MARCH FY03

CURRENT PERIOD			CUMULATIVE TO DATE							FY03		
Budgeted Cost			Budgeted Cost			VARIANCES				Budget		
BCWS	BCWP	ACWP	BCWS	BCWP	ACWP	Sch Var	SPI	Cst Var	CPI	Baseline	Forecast	Vari

Research Preparations

PPPL and ORNL

Research Preparations													
8 - Project Oversight and Support													
81 Project Management and Control	35	35	41	203	203	150	1.00	52	1.35	419	284	135	
8181 - Research Prep PPPL	14	14	20	79	79	81	1.00	-2	.97	162	146	16	
8182 - Research Prep ORNL	22	22	21	124	124	69	1.00	54	1.78	256	138	118	
8183 - Research Prep Support LLNL													
84 Project Physics													
8481 - Research Prep Physics	33	33	27	191	191	127	1.00	64	1.50	395	267	128	
Subtotal	69	69	68	394	394	277	1.00	116	1.42	813	551	262	
Management Reserve										4	235	-231	
TOTAL PPPL/ORNL										817	786	31	
Funding													
Financial Plan BA										806	806		
Rate Adjustment setaside										-20	-20		
ERWM Allocation Increment]													
TOTAL PPPL/ORNL FUNDING										786	786		

PPPL

Research Preparations													
8 - Project Oversight and Support													
81 Project Management and Control	14	14	20	79	79	81		1.00	-2	.97	162	146	16
8181 - Research Prep PPPL	14	14	20	79	79	81		1.00	-2	.97	162	146	16
8182 - Research Prep ORNL													
8183 - Research Prep Support LLNL													
84 Project Physics													
8481 - Research Prep Physics	33	33	27	191	191	127		1.00	64	1.50	395	267	128
Subtotal	47	47	47	270	270	208		1.00	62	1.30	557	413	144
Management Reserve												113	-113
TOTAL PPPL											557	526	31
Funding													
Financial Plan BA											546	546	
FY02 Carryover													
Rate Adjustment setaside											-20	-20	
TOTAL PPPL FUNDING											526	526	

ORNL

Research Preparations													
8 - Project Oversight and Support													
81 Project Management and Control	22	22	21	124	124	69		1.00	54	1.78	256	138	118
8181 - Research Prep PPPL													
8182 - Research Prep ORNL	22	22	21	124	124	69		1.00	54	1.78	256	138	118
8183 - Research Prep Support LLNL													
84 Project Physics													
8481 - Research Prep Physics													
Subtotal	22	22	21	124	124	69		1.00	54	1.78	256	138	118
Management Reserve											4	122	-118
TOTAL ORNL											260	260	
Funding													
Financial Plan BA											260	260	
TOTAL ORNL FUNDING											260	260	

NCSX FY03 Discretionary Status										
				TARGET DISCRETIONARY	YTD Costs			Encum	Req's/Forecast	
				BUDGET	Subcontract Labor	Overtime	Cost (m&s, travel other)			Free Balance
Research Prep				15,000			15,615			
		S04054	Allan Boozer TO BE CANCEL					3,123	(3,123)	
		S03936	Berkeley Lab Software TO BE CANCEL					2,837	(2,837)	
QPS				22,000			1,535	-	-	
MIE/R&D										
VV Prototypes (1202)							122			
		Vendor mt		400,000						
			Phase I						18,423	
			Phase II (delivery Dec 2003)						402,452	
			subtotal						420,875	
			Phase III (\$7,401 FY04)						-	
		Vendor r		400,000						
			Phase I						75,529	
			Phase II (delivery Dec 2003)						238,502	
			subtotal						314,031	
			Phase III (\$36,876 FY04)						-	
MCC Prototypes (1404)					5,300					
		S04341	EIO	475,000						
			Phase I					187,855		
			Phase II (delivery Dec 2003)					370,487		
			subtotal					558,342		
			Phase III (\$41,952 FY04)					-		
		S04340	JP Pattern	534,000						
			Phase I					67,381		
			Phase II (delivery Dec 2003)					473,780		
			subtotal					541,161		
			Phase III (\$22,681 FY04)					-		
MCC Dsn (1401)							8,143			
			George Steill S/C CADD Designer 4/1/03 - 6/30/03						29,000	
MCC Winding R&D(1405-7)				123,000		17,393	58,394			
		R400076	NB duct mods in TFTR TC						3,500	
		S/C req	Cadd Designer						28,800	
		PE4069	J.P.Pattern					8,680		
		R359248	Mech/Thermal Testing (REDUCED DOWN FROM \$70K)						20,000	
			credit encumbr estimated					4,275		
NB Refurb//VPS (2501)				5,600	-	113	1,096			
		S04299	Insp.test, amint NB ac pwr equipt					14,400		
Diag (3901)				-	-	-	2,291			
Facility (6501)				500	-	-	3,210			
Proj Mgt (8101)				40,500		203	4,319			
Proj Engr (8202/4)						-	8,343			
Proj Physics (8401)							5,023			
		S04337	Georgiyevskiy				1,800	4,300		
Sub-Total				2,015,600	5,300	17,709	109,891	1,137,118	810,246	-65,000
ContingencyManagement Reserve										
			VV Prototypes	150,000						116,000
			MCC Prototypes	140,000						109,000
Sub-Total				290,000						225,000
TOTAL				2,305,600	5,300	17,709	109,891	1,137,118	810,246	225,000
Proposed:										
MCC Turning Fixture materials									\$30,000	

BUDGET STATUS

Funding BA	Budget (incl carryover & rate adj)	Cost Thru MARCH	ETC (Aril 1st - Sept 30)	EAC
------------	--	--------------------	-----------------------------	-----

PPPL

MIE	6,537	5,412	0	6,309	6,309
MIE Management Reserve	-	1,439			
ACD	2,370	2,775	2,646	0	2,646
Res Prep	546	526	209	203	412
QPS	260	304	46	50	97
Total	9,713	10,456	2,901	6,562	9,464

ORNL

MIE	1,171	974	-	962	962
MIE Management Reserve	-	197	-	-	
ACD	750	750	540	-	540
Res Prep	260	260	70	70	139
Total	2,181	2,181	609	1,032	1,641

NCSX April 1st Cost Performance Analysis

Vacuum Vessel Design and vendor R&D program								
Job 1201 and 1202	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Paul Goranson	554	134	218	-420	0.24	-84	0.61	TASKS L4-041& L4-042, L4-069, L4-064, L4-054 thru 62, L4-043
All design, analysis scope sheets behind. See detailed critical path sheet. CRITICAL PATHS NEED RESOLUTION BY REIERSEN AND NELSON.								
VV prototype award now forecast for 4/16/03 (approx 2 1/2months late) Receipt of MIT, cost and schedule plans forecast 5/23.								
Cost Variance driven by PPPL EA engineering.								
Conventional Coils Design								
Job 1301	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Mike Kalish	103	17	34	-86	0.17	-17	0.50	
SRD,SDD, General arrngts, and ICD's late.								
Modular Coil Design, analyses and vendor R&D program								
Jobs 1401, 1402 and 1404	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Dave Williamson	734	330	447	-404	0.45	-117	0.74	
All design/analysis task approx 2 mos late. Current forecasts; Pro/E models 4/9, ICD's 4/23, Prelim dsn dwgs 5/9, STL models 5/15, build to specs 5/16, analyses late May.								
MCC R&D Vendor awards 3/14/03 and 3/17 (2 months late). With 10 week lead time vendor delivery of cost/schedule mit plans by 5/27/03.								
Cost variance driven by PPPL labor in support of MCC procurement efforts and PPPL support of analyses.								
Modular coil in-house winding R&D activities								
1406, and 1407	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Jim Chrzanowski	844	465	475	-379	0.55	-10	0.98	
Determination of materials properties and allowables only 10% complete.								
Selection of epoxy resin system forecast 6/9 (3 mo. late) and completion of keystoneing test forecast for 5/1 (1 mo. Late).								
Winding facility design 1 1/2 mos. Late forecast completion 5/15/03.								
FDR for autoclave forecast 4/30 (3 mo. Late). Autoclave fabrication deferred to FY04. No impact to project schedule.								
Stellarator Core Structure, Coil Services,Cryostat,and Field Period Assy Design								
Jobs 1501,1601,1701, and 1801	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Feder, Williamson, Gettlefinger, Chrzanowski	255	13	25	-242	0.05	-12	0.52	
Design tasks started late.								
Stellarator Core Management & Integration								
Job 1901	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Brad Nelson	280	156	199	-124	0.56	-43	0.78	
Stellarator core assy dsn criteria 2 mos. behind (waiting on CTD data). Time constant/rqmnts,loop voltage, transient field error analysis, tolerance studies, vv disruption loads 4 mos behind (Art Brooks temp assigned to NSTX tasks)								
Cost Variance driven by PPPL EA engr labor								
Neutral Beam Refurbishment								
Job 2501	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Tim Stevenson	121	25	108	-96	0.21	-83	0.23	
Leak detector procurement on hold (-33k) no impact; inhouse leak detector has been refurbished.								
Approx 3 mos behind on power supply evaluations and 1 month behind on beamline evaluations.								
Diagnostics								
Job 3901	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Dave Johnson	158	67	124	-91	0.42	-57	0.54	
Magnetics integration 2-3 mos. behind, SXR Tomography3 mos. behind, and Port Orientation/allocation 2 months behind plan.								
PPPL researcher charges greater that estimated for work performed.								
Electrical systems design and integration								
Jobs 4301, 4401,4501,4601	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Raki Ramakrishnan	148	6	9	-142	0.04	-3	0.67	
Work initiated to clearout the FCPC area. DC cabling design behind schedule;PDR is now forecast 9/29/03, a 4 1/2 mo. Slip.								
The coil protection design has not started and is now forecast to begin in FY04.								
Project Engineering								
Jobs 8202, 8203, and 8204	<u>BCWS</u>	<u>BCWP</u>	<u>ACWP</u>	<u>Sched Vari.</u>	<u>SPI</u>	<u>Cost Vari.</u>	<u>CPI</u>	
Wayne Reiersen	412	361	405	-51	0.88	-44	0.89	
Plans and procedures as well as development of technical data behind by 2 months.Forecast completion 4/25/03								

Activity ID	Baseline Start	Baseline Finish	Total Float	Activity Description	FY03					
					APR	MAY	JUN	JUL	AUG	S
Job: 1101 - Limiter Adv Concep Design-GORANSON										
111-2-01	01APR03*	30MAY03	-9	Update Concep Dsn for limiter						
L4-035	06JAN03A	05MAY03	-6	Incorporate radiation shields in FW panels (if r						
L4-036	06JAN03A	05MAY03	-6	Calculate bakeout heat loads on VV and in-vessel						
L4-038	06MAY03*	12MAY03	-6	Perform design studies for CFC liner with divert						
L4-039	02MAY03*	12MAY03	-6	Perform design studies for flowing Li divertor,						
Job: 1201 - Vacuum Vessel Dsn-GORANSON										
L4-003	16DEC02A	11APR03	-10	Define VV shell and FW geometry						
L4-042	16DEC02A	09MAY03	0	Establish final port geometry						
L4-043	03FEB03A	30MAY03	-9	Develop design of bolted angled joint						
L4-044	30JUN03*	30JUL03	-51	Build geometric mock-up to demo feasibility						
L4-045	09MAY03*	30MAY03	-34	Establish feasibility of swiping vac seals						
L4-046	01MAY03*	09MAY03	-20	Resolve interference with VV supports						
L4-047	17FEB03A	15MAY03	-24	Establish envelopes & locations in vsl cmpnts						
L4-048	02JUN03*	13JUN03	-34	Establish port allocations						
L4-049	16JUN03*	20JUN03	-9	Perform FMECA						
L4-052	23JUN03*	07JUL03	-9	Evaluate design versus performance reqmnts						
L4-053	16JUN03*	27JUN03	-29	Review and promote models/drawings						
L4-071	22JAN03A	05MAY03	-1	Calculate Heat leakage to cold mass						
L4-064	21APR03*	05MAY03	-1	Perform EM & Stress Analysis of VV						
L4-065	15APR03*	05MAY03	-16	Develop FEA model incl supports						
L4-066	06MAY03*	12MAY03	-16	Calc. buckling FOS &stresses under atmo						
L4-067	06MAY03*	12MAY03	-16	Calculate disruption loads						
L4-068	13MAY03*	27MAY03	-16	Calculate stresses under combined loads						
L4-055	16MAY03*	30MAY03	-9	Prepare Scope sheet items PFC's (WBS 12/11)						
L4-056	28MAY03*	10JUN03	-16	Prepare Scope sheet items (WBS 12/14)						
L4-057	16JUN03*	20JUN03	-24	Prepare Scope sheet items 12/21-23						
L4-060	16JUN03*	07JUL03	-34	Prepare Scope sheet items diag (WBS 12/3)						
L4-061	12MAY03*	16MAY03	0	Prepare Scope sheet item grounding (WBS 12/4)						
L4-063	12MAY03*	16MAY03	0	Prepare Scope sheet VV Htg/Clng (WBS 12/6)						
125-1-1	01APR03*	02JUN03	-10	Sensor specification,locations,interface w/vv						
L4-079	27MAY03*	02JUN03	-10	Finalize budgetary cost and schedule (WBS 12						
121-4-15	31JUL03	04SEP03	-51	PDR Preparation						
125-1-PDR		04SEP03*	-51	Vacuum Vessel/Modular Coil Prel Dsn Review *PDR*						
123-1-1	19DEC02A	09MAY03	0	Schematics and CAD assembly drawing of piping						
123-1-2	19DEC02A	09MAY03	0	Flow analysis						
Job: 1202 - Vacuum Vessel R&D-GORANSON										
121-5-16	03FEB03A	08APR03	-7	Evaluate Proposals						
121-5-18	09APR03	11APR03	-7	Finalize Contract						
121-5-19	11APR03*	11APR03	-7	DOE Approval						
121-5-25		16APR03*	-10	Award 2 VV R&D ContractS						
L4-076	17APR03*	23MAY03	-5	Report on mfg methods sow 3.1.1						
L4-077	17APR03	23MAY03	-5	Preliminary MIT and QA Plans for VVSA sow 3.1.3						
L4-077.1	17APR03	23MAY03	-10	Budgetary and cost estimates sow 3.1.4						
Job: 1401 - Mod Coil Dsn -WILLIAMSON										
140-5-12	22JAN03A	09APR03	-3	Develop detailed ProE models winding packs&leads						
L4-097	24FEB03A	09APR03	-8	Develop detailed ProE models clamps&cooling sys						
140-1-02	16DEC02A	09APR03	-19	Revise ProE conceptual-level models						
140-5-4	10APR03*	15MAY03	-19	Procure STL models for asm verification						
140-5-3	28MAY03*	09JUL03	-11	Prepare MCC Design Review Documentation						
L4-014	22JAN03A	21APR03	-1	Define geometry of SLA model						
L4-015	22APR03*	21APR03	-1	Order/fabricate model						
Job:1404-Mod Coil Winding Form R&D-HEITZENROEDER										
142-1-10	01APR03	14APR03	-11	Proj UpdateTech Pkg (remove cladding)						
142-10.1	01APR03*	31MAR03	-1	Proj UpdateTech Pkg (M50 coils,cooling,VPI)						
142-1-2A	15MAR03A	27MAY03	-11	Phase I -MIT Plan/cost for produc articles EIO						
142-1-2B	14MAR03A	23MAY03	-10	Phase I -MIT Plan/cost prod articles JP Pattern						
Job: 1801 - Field Period Assly Dsn-CHRZANOWSKI										
185-1-1	01APR03	28APR03	-6	Revised conceptual plan for field period assembl						
L4-016	31MAR03A	02MAY03	-10	Develop concept of tooling and assembly features						
L4-017	05MAY03*	23MAY03	-10	Document procedure for FP assembly, conduct revi						
L4-019	22APR03*	12MAY03	-1	Document procedure for final assembly, conduct r						
Job: 1901 - Stellarator Core Mngtt&Integr-NELSON										
L4-025	15APR03*	01MAY03	-6	Perform initial divertor (edge modeling) studies						
L4-054	02JAN03A	14MAY03	2	Develop Interfaces						

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl't	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04													
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A										
12 - Vacuum Vessel Systems																																		
Job: 1201 - Vacuum Vessel Dsn-GORANSON																																		
L4-001	Reconstruct conceptual design of stellarator cor	01NOV02A	18DEC02A	0	100	29,760.00	29,760.00																											
L4-003	Define VV shell and FW geometry	16DEC02A	11APR03	0	40	0.00	0.00	-10																										
L4-041	Design of VV	28JAN03A	09MAY03	0	25	16,117.50	64,470.00	5	GORANSON=96; ORNL DESIGN =288; JONES =30 ; COLE=120 ;																									
L4-042	Establish final port geometry	16DEC02A	09MAY03	0	30	0.00	0.00	0																										
L4-043	Develop design of bolted angled joint	03FEB03A	30MAY03	0	35	0.00	0.00	-9	Viola																									
L4-044	Build geometric mock-up to demo feasibility	30JUN03*	30JUL03	0	-	0.00	0.00	-51																										
L4-045	Establish feasibility of swiping vac seals	09MAY03*	30MAY03	0	-	0.00	0.00	-34																										
L4-046	Resolve interference with VV supports	01MAY03*	09MAY03	0	-	0.00	0.00	-20																										
L4-047	Establish envelopes & locations in vsl cmpnts	17FEB03A	15MAY03	0	10	0.00	0.00	-24																										
L4-048	Establish port allocations	02JUN03*	13JUN03	0	-	0.00	0.00	-34																										
L4-049	Perform FMECA	16JUN03*	20JUN03	0	-	0.00	0.00	-9																										
L4-050	Establish instrumentation requirements	27JAN03A	01MAY03	0	20	0.00	0.00	2																										
L4-053.5	Prepare performance (design-to) specification fo	09DEC02A	30APR03	0	20	1,080.00	5,400.00	27	GORANSON=40 ;																									
L4-052	Evaluate design versus performance reqmnts	23JUN03*	07JUL03	0		0.00	0.00	-9																										
L4-053	Review and promote models/drawings	16JUN03*	27JUN03	0	-	0.00	0.00	-29																										
L4-071.5	Develop design for VV insulation & attachments	19DEC02A	15MAY03	0	10	3,040.00	30,400.00	1	GORANSON=160 ; ORNL DESIGN =80 ;																									
L4-069	Perform thermal analysis of VV	22JAN03A	05MAY03	0	20	4,320.00	21,600.00	9	GORANSON=160 ;																									
L4-071	Calculate Heat leakage to cold mass	22JAN03A	05MAY03	0	30	0.00	0.00	-1																										
L4-064	Perform EM & Stress Analysis of VV	21APR03*	05MAY03	0	0	0.00	42,014.40	-1	GORANSON=40 ; DAHLGREN=240hr ; Brooks = 0																									
L4-065	Develop FEA model incl supports	15APR03*	05MAY03	0	-	0.00	0.00	-16																										
L4-066	Calc. buckling FOS &stresses under atmo	06MAY03*	12MAY03	0	-	0.00	0.00	-16																										
L4-067	Calculate disruption loads	06MAY03*	12MAY03	0	-	0.00	0.00	-16																										
L4-068	Calculate stresses under combined loads	13MAY03*	27MAY03	0	-	0.00	0.00	-16																										
L4-054	Develop Interfaces	02JAN03A	14MAY03	0	18	17,622.36	97,902.00	2	GORANSON=176 ; ORNL DESIGN =144 ; JONES =196 ; COLE=288 ;																									
L4-055	Prepare Scope sheet items PFC's (WBS 12/11)	16MAY03*	30MAY03	0	-	0.00	0.00	-9																										
L4-056	Prepare Scope sheet items (WBS 12/14)	28MAY03*	10JUN03	0	-	0.00	0.00	-16																										
L4-057	Prepare Scope sheet items 12/21-23	16JUN03*	20JUN03	0	-	0.00	0.00	-24																										
L4-058	Prepare Scope sheet items ICH (WBS12/24)	16JAN03A	14MAY03	0	10	0.00	0.00	2																										
L4-059	Prepare Scope sheet items NB (WBS 12/25)	20JAN03A	14MAY03	0	20	0.00	0.00	2																										
L4-060	Prepare Scope sheet items diag (WBS 12/3)	16JUN03*	07JUL03	0	-	0.00	0.00	-34																										

Run Date	11APR03 15:07	3/1/03 Status (forecast)	0303	NCSX	Sheet 2 of 20	STATUS THROUGH 3/31/03
		WAF 10/1/02 Baseline	FY03 Work Authorization Plan			
		Progress Bar				
		Critical Activity				
© Primavera Systems, Inc.						

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03										FY04														
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A									
L4-061	Prepare Scope sheet item grounding (WBS 12/4)	12MAY03*	16MAY03	0	-	0.00	0.00	0																									
L4-062	Prepare Scope sheet items I&C (WBS 12/5)	02MAY03*	14MAY03	0	2	0.00	0.00	2																									
L4-062.2	Prepare Scope sheet items (WBS 12/13)	03FEB03A	14MAY03	0	2	0.00	0.00	2																									
L4-062.4	Prepare Scope sheet items (WBS 12/17)	03FEB03A	14MAY03	0	2	0.00	0.00	2																									
L4-062.6	Prepare Scope sheet items (WBS 12/18)	03FEB03A	14MAY03	0	2	0.00	0.00	2																									
L4-063	Prepare Scope sheet VV Htg/Clng (WBS 12/6)	12MAY03*	16MAY03	0	-	0.00	0.00	0																									
124-1-1	Support Syst-CAD models, assly dwgs, Interfaces	22JAN03A	09MAY03	-50	20	3,920.00	19,600.00	5																									
124-1-2	Support Syst-Stress analysis	20JAN03A	09MAY03	-44	5	880.24	17,604.80	5																									
124-1-3	Support Syst-Thermal analysis	16DEC02A	09MAY03	-39	25	1,350.00	5,400.00	5																									
125-1-1	Sensor specification, locations, interface w/vv	01APR03*	02JUN03	-44	0	0.00	6,280.00	-10																									
L4-079	Finalize budgetary cost and schedule (WBS 12	27MAY03*	02JUN03	0	0	0.00	1,350.00	-10																									
121-4-15	PDR Preparation	31JUL03	04SEP03	-84	0	0.00	10,800.00	-51																									
125-1-PDR	Vacuum Vessel/Modular Coil Prel Dsn Review *PDR*		04SEP03*	-84	-	0.00	0.00	-51																									
125-1-ICR	NCSX External Independent Cost Review		05SEP03*	-84	-	0.00	0.00	2,365																									
123-1-1	Schematics and CAD assembly drawing of piping	19DEC02A	09MAY03	-50	15	1,470.00	9,800.00	0																									
123-1-2	Flow analysis	19DEC02A	09MAY03	-30	75	8,626.80	11,502.40	0																									
Subtotal		01NOV02A	05SEP03	-84		88,186.90	373,883.60	2,365																									
Job: 1202 - Vacuum Vessel R&D-GORANSON																																	
121-5-1	Procurement Oversight and Support	24OCT02A	16APR03	-99	LOE	34,231.50	38,204.80	2,464																									
121-5-12	Develop and Issue RFP	18NOV02A	18NOV02A	-1	100	0.00	0.00																										
121-5-14	Proposal Prep by subcontractors	19NOV02A	29JAN03A	-18	100	0.00	0.00																										
121-5-16	Evaluate Proposals	03FEB03A	08APR03	-57	90	0.00	0.00	-7																									
121-5-17	Update Documentation (SOW, spec, dwgs)	03FEB03A	25APR03	-64	-	0.00	0.00	70																									
121-5-18	Finalize Contract	09APR03	11APR03	-49	-	0.00	0.00	-7																									
121-5-19	DOE Approval	11APR03*	11APR03	-49	-	0.00	0.00	-7																									
121-5-2	Update CAD models, drawings and specifications	15NOV02A	25APR03	-61	90	11,880.00	13,200.00	70																									
121-5-25	Award 2 VV R&D ContractS		16APR03*	-52	-	0.00	0.00	-10																									
L4-076	Report on mfg methods sow 3.1.1	17APR03*	23MAY03	0	-	0.00	0.00	-5																									
L4-077	Preliminary MIT and QA Plans for VVSA sow 3.1.3	17APR03	23MAY03	0	-	0.00	0.00	-5																									
L4-077.1	Budgetary and cost estimates sow 3.1.4	17APR03	23MAY03	0	-	0.00	0.00	-10																									
L4-077.2	MIT and QA plan for PVVS sow 3.2.1	17APR03	30APR03	0	-	0.00	0.00	67																									
L4-077.3	Relaese for Prototype Fabrication		30APR03	0	-	0.00	0.00	67																									

Run Date11APR03 15:07

3/1/03 Status (forecast)

WAF 10/1/02 Baseline

Progress Bar

Critical Activity

0303

NCSX

FY03 Work Authorization Plan

Sheet 3 of 20

STATUS THROUGH

3/31/03

© Primavera Systems, Inc.

[illegible]

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04														
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A											
140-3-5	Update planning for FY-04	05SEP03*	08SEP03	0		0.00	2,880.00	91																										WILLIAMSON=20 ;	
140-4-5	Re-assess all analysis for final design and upda	05SEP03*	25SEP03	0		0.00	109,158.40	78																										WILLIAMSON=80 ; ZATZ=240hr ; JUN=160hr ; FAN=240hr ;	
140-6-1	CAD models of modular coil assembly final design	05SEP03*	05SEP03	-3		0.00	109,200.00	92																										WILLIAMSON=300 ; ORNL DESIGN	
140-6-2	CAD drawings of all parts, subassemblies, interf	05SEP03*	25SEP03	0		0.00	66,000.00	78																										ORNL DESIGN =600 ;	
140-6-3	Final design review documentation prep	02JAN04	12FEB04	-98		0.00	41,360.00	8																										WILLIAM	
140-6-3.1	FDR Modular Coils		12FEB04	-98		0.00	0.00	8																											
140-6-4	Disposition FDR Chits and finalize procurmnt pkg	13FEB04	11MAR04	0		0.00	0.00	8																											
Subtotal		05SEP03	11MAR04	-118		0.00	358,083.20	8																											
Job:1404-Mod Coil Winding Form R&D-HEITZENROEDER																																			
142-1-05	Pre Documentation and Issue RFP	01OCT02A	18OCT02A	0	100	26,299.68	26,299.68																												
142-1-06	Vendors Prep Proposals	21OCT02A	16DEC02A	-1	-	0.00	0.00																												
142-1-07	Evaluate & Negotiate Proposals w/vendors	17DEC02A	17JAN03A	-10	-	0.00	0.00																												
142-1-08	DOE Review & Approve	31JAN03A	31JAN03A	-7	-	0.00	0.00																												
142-1-1	Answer bidder questions, eval bids,select vends	17DEC02A	17JAN03A	-10	LOE	17,964.80	17,964.80																												WILLIAMSON=40 ; HEITZENROEDE=80hr ;
142-1-10	Proj UpdateTech Pkg (remove cladding)	01APR03	14APR03	-58	-	0.00	0.00	-11																											
142-10.1	Proj UpdateTech Pkg (M50 coils,cooling,VPI)	01APR03*	31MAR03	0	-	0.00	0.00	-1																											
142-1-15	Award MCC R&D Contract to EIO		11MAR03A	-34	-	0.00	0.00																												Award Mod. Coil Casting R&D ContractS
142-1-2A	Phase I -MIT Plan/cost for produc articles EIO	15MAR03A	27MAY03	-39	0	12,610.75	41,982.40	-11																											WILLIAMSON=20 ; HEITZENROEDE=40hr ; SC=25\$K ;
142-1-2AP	Phase I -MIT plan for prototype EIO	15MAR03A	27MAY03	0	0	12,610.75	41,982.40	2,436																											WILLIAMSON=20 ; HEITZENROEDE=40hr ; SC=25\$K ;
142-1-30	RELEASE EIO FOR PROTOTYPE FABRICATION		02JUN03*	0	0	0.00	0.00	8																											
142-1-3A	Phase II - Fabricate Prototype- [EIO]	03JUN03*	01JAN04	-69	0	0.00	617,151.35	8																											WILLIAMSON=450\$K ;
C-061	Castings-R&D Casting Reports EIO		01JAN04	-81		0.00	0.00	8																											
142-1-4A	Phase III - Final MIT plans, detailed est EIO	12MAR04*	08APR04	-137	0	0.00	108,735.00	8																											WILLIAMSON=10 ; HEITZENROEDE=20hr ; SC=100\$K ;
142-1-16	Award MCC R&D Contract to JP Pattern		14MAR03A	0	-	0.00	0.00																												Award Mod. Coil Casting R&D ContractS
142-1-2B	Phase I -MIT Plan/cost prod articles JP Pattern	14MAR03A	23MAY03	-38		2,440.86	41,982.40	-10																											WILLIAMSON=20 ; HEITZENROEDE=40hr ; SC=25\$K ;
142-1-2BP	Phase I -MIT plan for prototype JP Pattern	14MAR03A	20MAY03	0		2,575.60	41,982.40	2,440																											WILLIAMSON=20 ; HEITZENROEDE=40hr ; SC=25\$K ;
142-1-31	RELEASE JP Pattern FOR PROTOTYPE FABRICATION		02JUN03*	0	0	0.00	0.00	8																											
142-1-3B	Phase II - Fabricate Prototype- JP Pattern	03JUN03	01JAN04	-69	0	0.00	617,151.35	8																											WILLIAMSON=450\$K ;
C-062	Castings-R&D Casting Reports JP Pattern		01JAN04	0		0.00	0.00	8																											
142-1-4B	Phase III-Final MIT plans,detail est JP Pattern	12MAR04*	08APR04	-137	0	0.00	108,735.00	8													</														

Run Date 11APR03 15:07

3/1/03 Status (forecast)

WAF 10/1/02 Baseline

Progress Bar

Critical Activity

0303

NCSX

Sheet 7 of 20

FY03 Work Authorization Plan

STATUS THROUGH

3/31/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl't	Earned value (BCWP)	Baseline Budget	Total Float	FY03												FY04			
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
C-081	Castings-Award Mfg contract (phase funded)	07MAY04		-80		0.00	0.00	8																
C-082	Castings-Release f/ engr/tooling&1st 9 castings	07MAY04		0		0.00	0.00	8																
C-083	Castings-Release for last 9 castings	01OCT04*		0		0.00	0.00	221																
Subtotal		01OCT02A	30SEP04	-185		74,502.44	1,663,966.78	2,086																
Job: 1405-Mod Coil Winding R&D Prep-CHRZANOWSKI																								
142-9-0	Dev SOW for cladding R&D	29JAN03A	14FEB03A	0	N/A	0.00	0.00																	
142-9-1	Internal R&D for cladding	03FEB03A	28FEB03A	0	100	0.00	0.00																	
142-9-2	Choose cladding method		28FEB03A	0	100	0.00	0.00																	
142-9-3	Update performance spec/dwgs for cladding f/PDR	01APR03	21APR03	0		0.00	0.00	14																
141-1-1	Design Prototypes for R&D Activities	01OCT02A	31MAR03A	-61	100	77,121.84	77,121.84																	
L4-141	Develop process design	02JAN03A	15JAN03A	0	100	0.00	0.00																	
L4-142	Peer review process design	15JAN03A	15JAN03A	0	100	0.00	0.00																	
141-1-2	Procure supplies/equip. for R&D Trials	28OCT02A	06JUN03	0	75	59,732.70	79,643.60	2,428																
141-1-2.1	Procure copper	02DEC02A	31JAN03A	-22	100	19,800.00	19,800.00																	
141-1-3	Fabricate winding forms/molds for trials	28OCT02A	31MAR03A	-2	100	336,736.64	353,896.64																	
L4-139	Fabricate 1st (straight) winding form at PPPL	18NOV02A	31MAR03A	0	100	0.00	0.00																	
L4-140	Place contract for 2nd and 3rd winding forms	18NOV02A	17DEC02A	0	100	0.00	0.00																	
L4-146	Fab and Deliver 2nd winding form	18DEC02A	31JAN03A	0	100	0.00	0.00																	
L4-149.1	Fab & Deliver 3rd winding form	03JAN03A	31JAN03A	0	100	0.00	0.00																	
L4-152	Fab and deliver 4th winding form (oval)*DELETED*	01APR03	31MAR03	0		0.00	0.00	2,476																
L4-300	Place contract for Oval Tee Mold (5th)	03FEB03A	27FEB03A	0	100	0.00	0.00																	
L4-302	Fab & Deliver Oval Tee Mold (5th)	01MAR03A	31MAR03A	0	100	0.00	0.00																	
L4-304	Place Contract for Tee Return Molds (6th)	01OCT03*	14OCT03	0		0.00	0.00	2,320																
L4-306	Fab & Deliver Return Molds (6th)	15OCT03	07NOV03	0		0.00	0.00	2,320																
Subtotal		01OCT02A	07NOV03	-108		493,391.18	530,462.08	2,320																
Job: 1406 - Mod. Coil Winding R&D-CHRZANOWSKI																								
141-2-1	Develop VPI mold & impregnation techniques	01OCT02A	30APR03	-22	80	126,182.86	157,728.57	167																
L4-129	Prepare TFTR basement for winding R&D, set up eq	04NOV02A	27NOV02A	0		0.00	0.00																	
L4-130	Select epoxy resin	02DEC02A	20DEC02A	0		0.00	0.00																	
L4-131	Prepare NEPA and WP to cover winding development	02DEC02A	20DEC02A	0		0.00	0.00																	
L4-132	Develop VPI procedure for impregnating molded co	19NOV02A	30APR03	0	90	0.00	0.00	124																

Run Date 11APR03 15:07

 3/1/03 Status (forecast)
 WAF 10/1/02 Baseline
 Progress Bar
 Critical Activity

0303

NCSX
FY03 Work Authorization Plan

Sheet 8 of 20

STATUS THROUGH
3/31/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03										FY04															
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A										
L4-133	Prep single conductor molds and test samples	02DEC02A	17DEC02A	0		0.00	0.00																											
L4-134	VPI single conductor test samples	18DEC02A	20DEC02A	0		0.00	0.00																											
141-2-1.01	Determine material properties and allowables	02DEC02A	30MAY03	-43	10	3,760.96	90,409.60	146																										
141-1-3.1	Fabricate Tensile Test Specimens-In House	01APR03*	15MAY03	-75		0.00	0.00	2,443																										
L4-119	Establish test rqmts	16DEC02A	20DEC02A	0		0.00	0.00																											
L4-121	Peer review test plans and specimens	02JAN03A	15JAN03A	0	100	0.00	0.00																											
L4-124	Place contracts for outside testing	03FEB03A	08APR03	0	99	0.00	0.00	140																										
L4-122	Fabricate molds for test speciments	14APR03*	16MAY03	0		0.00	0.00	2,442																										
L4-123	Fabricate test specimens	01APR03*	15MAY03	0		0.00	0.00	2,443																										
L4-125	Perform tests on test specimens,estab properties	09APR03*	02JUN03	0		0.00	0.00	140																										
L4-126	Review results of test program	03JUN03*	09JUN03	0		0.00	0.00	140																										
L4-127	Update design criteria	10JUN03*	09JUN03	0		0.00	0.00	140																										
141-2-1.1	Select Epoxy Resin System		09JUN03*	-69		0.00	0.00	2,387																										
141-2-3	Perform conductor Keystone tests	01APR03*	30APR03	-33	10	3,321.44	98,277.12	167																										
L4-113	Design winding form	02DEC02A	16DEC02A	0	100	0.00	0.00																											
L4-114	Peer review plans for keystoneing	17DEC02A	31MAR03A	0	100	0.00	0.00																											
L4-116	Tape and wind conductor on winding form, measure	14APR03*	30APR03	0		0.00	0.00	166																										
L4-117	Review results of keystoneing test	01MAY03	01MAY03	0		0.00	0.00	166																										
141-2-3.1	Keystone tests complete		01MAY03	-23		0.00	0.00	166																										
141-2-2	Receive, inspect and VPI test coil wound at UT	28OCT02A	20DEC02A	-9	100	33,875.80	33,875.80																											
141-2-2.1	VPI of test Coil from UT		20DEC02A	-9		0.00	0.00																											
141-2-4	Perform VPI and winding testing	03FEB03A	01JUL03	0	40	79,300.29	198,250.72	124																										
141-2-4.1	Prelim VPI Process for Mod Coils		14JUL03	-73		0.00	0.00	2,403																										
L4-143	Wind conductor on 1st winding form	03FEB03A	28FEB03A	0	100	0.00	0.00																											
L4-144	Apply mold and VPI 1st winding	03FEB03A	28FEB03A	0	100	0.00	0.00																											
L4-145	Inspect and test 1st windings	03FEB03A	28FEB03A	0	100	0.00	0.00																											
L4-146.1	Prep & Wind conductor 2nd (twisted) winding form	02JUN03*	20JUN03	0		0.00	0.00	2,378																										
L4-147	Apply mold and VPI 2nd winding	23JUN03	07JUL03	0		0.00	0.00	2,378																										
L4-148	Inspect and test 2nd winding	08JUL03	14JUL03	0		0.00	0.00	2,378																										
L4-149.2	Prep & Wind Demo Coil	05MAY03*	19MAY03	0		0.00	0.00	2,422																										
L4-150	Apply mold and VPI Demo Coil	20MAY03	02JUN03	0		0.00	0.00	2,422																										

Run Date 11APR03 15:07

 3/1/03 Status (forecast)
 WAF 10/1/02 Baseline
 Progress Bar
 Critical Activity

0303

NCSX FY03 Work Authorization Plan

Sheet 9 of 20

STATUS THROUGH 3/31/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03								FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
185-1-2	Layouts and preliminary tooling models and draw	02JUN03*	24SEP03	0		0.00	34,897.00	2,352																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl't	Earned value (BCWP)	Baseline Budget	Total Float	FY03																FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
									FY03																FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
193-1-3	Time constnt,loop voltage, transient filed errors	28FEB03A	15MAY03	-74	50	9,153.60	18,307.20	2,443																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

2 - Plasma Heating, Fueling & Vac Systems

21 - Fueling Systems

Job: 2001-VPS,Gas& Cond Sys Oversight-BLANCHARD									
211-0001	CDR Chits and C&S updates	01APR03*	30APR03	-22		0.00	6,134.40	2,454	
211-0002	Equipment checkout	31JAN03A	30APR03	-22	LOE	10,494.95	15,998.40	2,454	
Subtotal		31JAN03A	30APR03	-22		10,494.95	22,132.80	2,454	

25 - Neutral Beam Injection System

Job: 2501 - Neutral Beam Refurbishment-STEVENSON																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
L4-188	Update cost and schedule estimates	01APR03*	11APR03	0		0.00	0.00	2,442																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			</

Run Date 11APR03 15:07

3/1/03 Status (forecast)
WAF 10/1/02 Baseline
Progress Bar
Critical Activity

0303

NCSX
FY03 Work Authorization Plan

Sheet 14 of 20

STATUS THROUGH
3/31/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl	Earned value (BCWP)	Baseline Budget	Total Float	FY03									FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
6 - Facility Systems																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmpl't	Earned value (BCWP)	Baseline Budget	Total Float	FY03										FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
GPP008	GPP-Fire suppression **TBD**	01APR03	01APR03	-120		0.00	0.00	2,475																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

Run Date 11APR03 15:07

3/1/03 Status (forecast)
WAF 10/1/02 Baseline
Progress Bar
Critical Activity

0303

NCSX
FY03 Work Authorization Plan

Sheet 19 of 20

STATUS THROUGH
3/31/03

Activity ID	Activity Description	Forecast Start	Forecast Finish	Schedule Slip (days)	% Cmplt	Earned value (BCWP)	Baseline Budget	Total Float	FY03										FY04					
									J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
820.173	General syst analysis support	01OCT02A	30SEP03	0	LOE	25,843.66	53,396.00	2,348	BROOKS=350hr ;															
L4-007	Define CS coil locations and envelopes	02DEC02A	16DEC02A	0	100	0.00	0.00																	
L4-191	Finalize the GRD	07MAR03A	15APR03	0	65	0.00	0.00	2,465																
L4-192	GRD spec review	03APR03A	03APR03A	0	100	0.00	0.00																	
L4-193	Provide format requirements for performance spec	03MAR03A	08MAR03A	0	100	0.00	0.00																	
Subtotal		01OCT02A	30SEP03	0		41,954.00	100,689.60	2,348																
84 - Project Physics																								
Job: 8401 - Project Physcis-ZARNSTORFF																								
840.200	Develop Healed coil design	01OCT02A	16DEC02A	-27		0.00	0.00																	
840.201	PPPL Project Physics/Engr Analysis FY03	01OCT02A	30SEP03	0	LOE	121,625.60	251,292.56	2,348	MS=06\$k ; TRAVEL=06\$k ; HUDSON=447hr ; ZARNSTORFF=330hr ; KUGEL=265hrs															
Subtotal		01OCT02A	30SEP03	0		121,625.60	251,292.56	2,348																
Job: 8402 - Project Physics MIE ORNL-LYON																								
840.301	ORNL Project Physics/Engr Analysis FY03	01OCT02A	05SEP03	0	LOE	52,856.54	99,168.00	2,365	LAZARUS=587 ; TRAVEL=02\$; MS=01\$;															
Subtotal		01OCT02A	05SEP03	0	LOE	52,856.54	99,168.00	2,365																

MS=06\$; TRAVEL=06\$;
HUDSON=447hr ; ZARNSTORFF
KU=330hr ; KUGEL=265hrs

LAZARUS=587 ; TRAVEL=02\$;
MS=01\$;

Run Date 11APR03 15:07

3/1/03 Status (forecast)
WAF 10/1/02 Baseline
Progress Bar
Critical Activity

0303

NCSX
FY03 Work Authorization Plan

Sheet 20 of 20

STATUS THROUGH
3/31/03