

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04												FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
1203-181	Update/Perform Thermal Analyses	17NOV03*	17NOV03*	05JAN04	05JAN04	140		0.00	5,850.52	0.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04												FY05																
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N															
1402-004	Subcontract analysis upport for PDR	01OCT03A	01OCT03A	20NOV03	20NOV03	2,266	62	3,169.71	5,096.00	1.93																															
1402-005	VV/MCC PDR support	01OCT03A	01OCT03A	31OCT03A	31OCT03A		100	4,178.20	4,178.20	0.00																															
1301-100	Prepare Scope Sheet to define interfaces	17NOV03*	17NOV03*	02DEC03	02DEC03	154		0.00	9,642.00	0.00																															
1301-105	Prepare Interface Dwgs for ICD's	03DEC03	03DEC03	16DEC03	16DEC03	154		0.00	4,821.00	0.00																															
1301-110	Finalize ICDs	17DEC03	17DEC03	08JAN04	08JAN04	154		0.00	4,821.00	0.00																															
1301-115	Update design Basis Document	09JAN04	09JAN04	29JAN04	29JAN04	154		0.00	7,231.50	0.00																															
1301-120	Finalize SRD	01DEC03*	01DEC03*	12DEC03	12DEC03	139		0.00	4,821.00	0.00																															
1301-140	Complete Draft SOW	15DEC03	15DEC03	06JAN04	06JAN04	139		0.00	4,821.00	0.00																															
1301-145	Post Draft SOW on WEB to Solicit Vendr Input	07JAN04	07JAN04	08JAN04	08JAN04	139		0.00	1,285.60	0.00																															
1301-150	Vendor Responses	09JAN04	09JAN04	19FEB04	19FEB04	139		0.00	7,231.50	0.00																															
1301-155	Trim Coil Layouts	01OCT03*	01OCT03A	24NOV03	24NOV03	138	20	11,152.58	55,762.90	-21,733.23																															
1301-160	Trim Coil Leads	25NOV03	25NOV03	03DEC03	03DEC03	143		0.00	7,070.80	0.00																															
1301-165	PF1-PF3 Support System Layouts	04DEC03	04DEC03	02JAN04	02JAN04	143		0.00	21,373.10	0.00																															
1301-170	New Lead Details	05JAN04	05JAN04	16JAN04	16JAN04	143		0.00	14,141.60	0.00																															
1301-175	Iterate & Finalize Design	19JAN04	19JAN04	13FEB04	13FEB04	143		0.00	29,568.80	0.00																															
1301-180	Update ANSYS model	25NOV03	25NOV03	10DEC03	10DEC03	138		0.00	8,356.40	0.00																															
1301-185	FEA Analysis Coils,Stress deflection	11DEC03	11DEC03	09JAN04	09JAN04	138		0.00	12,373.90	0.00																															
1301-190	FEA Analysis PF Supports,Stress Deflection	12JAN04	12JAN04	30JAN04	30JAN04	138		0.00	12,373.90	0.00																															
1301-195	Seismic Analysis	02FEB04	02FEB04	20FEB04	20FEB04	138		0.00	12,373.90	0.00																															
1301-125	Update Cost and Schedule	09FEB04*	09FEB04*	20FEB04	20FEB04	144		0.00	9,642.00	0.00																															
1301-130	Prepare for PDR	23FEB04	23FEB04	01MAR04	01MAR04	138		0.00	7,713.60	0.00																															
1301-135	PDR			01MAR04	01MAR04	138		0.00	0.00	0.00																															
Subtotal		01APR03A	01APR03A	01MAR04	01MAR04	2,203		110,160.49	336,359.70	-21,731.30																															
Job: 1303 - TF/PF Coil Final design-KALISH																																									
141-011	Title II design WBS 132 PF coils	02MAR04*	02MAR04*	16JUL04	16JUL04	138		0.00	161,580.91	0.00																															
131-011	Title II design WBS 131 TF coils	02MAR04*	02MAR04*	16JUL04	16JUL04	138		0.00	84,094.87	0.00																															
131-012	WBS 13 TF & PF FDR			16JUL04	16JUL04	138		0.00	0.00	0.00																															
131-034	Bid & Award TF Coils	19JUL04	19JUL04	30SEP04	30SEP04	138		0.00	0.00	0.00																															
131-031	Title III engr	19JUL04	19JUL04	21JUN06	21JUN06	1,625		0.00	129,545.69	0.00																															
163-011	Title II design WBS 152 CS sprt struc	02MAR04	02MAR04	14JUL04	14JUL04	487		0.00	51,488.66	0.00																															
Subtotal		02MAR04	02MAR04	21JUN06	21JUN06	1,625		0.00	426,710.13	0.00																															
14 - Modular Coils																																									
Job: 1401 - Mod Coil Prel.Dsn-WILLIAMSON																																									
FY03 Actual Cost																																									
1401-002	Apr-Sept MIE Cost ORNL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	303,040.00	303,040.00	0.00																															
1401-003	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	0.00	0.00	0.00																															

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04														FY05										
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N											
Subtotal		01APR03A	01APR03A	30SEP03A	30SEP03A		100	303,040.00	303,040.00	0.00																											
Job: 1402 - Mod.Coil Analyses-WILLIAMSON																																					
FY03 Actual Cost																																					
1402-002	Apr-Sept MIE Cost ORNL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	84,220.00	84,220.00	0.00																											
1402-003	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	154,920.00	154,920.00	0.00																											
Subtotal		01APR03A	01APR03A	30SEP03A	30SEP03A		100	239,140.00	239,140.00	0.00																											
Job: 1403 - Mod. Coil Final Design-WILLIAMSON																																					
PDR/PBR Prep																																					
1403-04	Plan response to PDR chits	01OCT03*	01OCT03A	31OCT03	31OCT03A		100	2,573.80	2,573.80	0.00																											
1403-05	Prepare FY04 WP / WAF / Checklists	08OCT03*	08OCT03A	05NOV03	14OCT03A		100	2,573.80	2,573.80	367.69																											
1403-06	Prepare documents for PDR closeout	15OCT03*	15OCT03A	12DEC03	12DEC03	2,267	25	2,573.80	10,295.20	-690.53																											
1403-07	Prepare PBR documentation	12NOV03*	31OCT03A	18NOV03	18NOV03	0	20	514.76	2,573.80	514.76																											
1403-08	Performance Baseline Review			18NOV03	18NOV03	0		0.00	0.00	0.00																											
Requirements,Config and Interfaces																																					
1403-10	Review, revise, and approve SRD	15OCT03*	15OCT03A	12DEC03	12DEC03	193	20	514.76	2,573.80	-301.32																											
1403-11	Prepare assembly / interface drawings for ICDs	15OCT03*	15OCT03A	12DEC03	12DEC03	187	25	2,573.80	10,295.20	-690.54																											
1403-12	Finalize and approve all ICDs	23OCT03*	03NOV03*	31DEC03	31DEC03	176		0.00	5,147.60	-783.33																											
1403-13	Finalize winding pack ref xsec, conductor dims	15OCT03*	15OCT03A	18DEC03	18DEC03	176	60	1,544.28	2,573.80	800.74																											
1403-14	Revise winding form and windings/asm models	15OCT03*	15OCT03A	31DEC03	31DEC03	176	25	10,327.38	41,309.49	0.00																											
1403-15	Prepare winding form asm / detail drawings	14NOV03*	14NOV03*	30JAN04	30JAN04	169		0.00	41,180.80	0.00																											
1403-16	Prepare detail drawings for windings and leads	16DEC03*	16DEC03*	13FEB04	13FEB04	159		0.00	41,180.80	0.00																											
1403-17	Prepare detail drawings for clamps&chill plates	19JAN04*	19JAN04*	27FEB04	27FEB04	149		0.00	41,180.80	0.00																											
1403-18	Prepare instrumentation drawings	14NOV03*	14NOV03*	27FEB04	27FEB04	136		0.00	20,590.40	0.00																											
Analysis- Thermal & Electrical																																					
1403-21	Document electrical, insulation parameters	15OCT03*	15OCT03A	12DEC03	12DEC03	202	50	1,286.90	2,573.80	470.82																											
1403-22	Update thermal analysis to current WP design	22OCT03*	22OCT03A	12DEC03	12DEC03	202	60	3,088.56	5,147.60	1,944.65																											
1403-23	Update thermo-hydraulic analysis of coils	05NOV03*	05NOV03*	30JAN04	30JAN04	171		0.00	6,428.00	0.00																											
1403-24	Update eddy current analysis of assembly	02DEC03*	02DEC03*	27FEB04	27FEB04	151		0.00	10,295.20	0.00																											
1403-25	Check EM loads calculation for ref scenarios	22OCT03*	03NOV03*	30JAN04	30JAN04	171		0.00	5,147.60	-614.64																											
1403-26	Perform scan of EM fault load conditions	05NOV03*	05NOV03*	27FEB04	27FEB04	151		0.00	10,295.20	0.00																											
1403-26.1	Check thermal & electrical calculations	05DEC03*	05DEC03*	17MAR04	17MAR04	138		0.00	10,295.20	0.00																											
1403-27	Prepare thermal, electrical analysis report	05JAN04*	05JAN04*	31MAR04	31MAR04	128		0.00	10,295.20	0.00																											
Analysis -Structural																																					
1403-29	Complete ANSYS model of coil structure asm	15OCT03*	15OCT03A	30JAN04	30JAN04	171	25	3,214.00	12,856.00	892.78																											
1403-30	Analyze global stress /deflect winding form asm	12NOV03*	31OCT03A	27FEB04	27FEB04	151	25	1,607.00	6,428.00	1,607.00																											
1403-31	Analyze stress in bolted connections	26NOV03*	26NOV03*	27FEB04	27FEB04	151		0.00	6,428.00	0.00																											
1403-32	Update MECHANICA model of 3 coil types	15OCT03*	15OCT03A	30JAN04	30JAN04	171	25	2,573.80	10,295.20	714.94																											
1403-33	Anlyz wind pack deflect/stress fo thrml, EM lds	12NOV03*	12NOV03*	27FEB04	27FEB04	151		0.00	5,147.60	0.00																											
1403-34	Analyze and optimize clamp locations	26NOV03*	26NOV03*	27FEB04	27FEB04	151		0.00	5,147.60	0.00																											
Run Date 10NOV03 13:21											0310		NCSX												Sheet 5 of 20												
© Primavera Systems, Inc.													FY04 WAF BASELINE												** 11/1/03 STATUS **												

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl't	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03 FY04 FY05															
											FY03		FY04												FY05	
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
1403-35	Update ABAQUS model 3 coil types w/clamp geom	15OCT03*	15OCT03A	30JAN04	30JAN04	171	20	2,059.04	10,295.20	200.18																
1403-36	Analyze clamps&stress due to thrml, EM loading	12NOV03*	12NOV03*	27FEB04	27FEB04	151		0.00	5,147.60	0.00																
1403-37	Prepare ABAQUS model of coil elec leads region	15OCT03*	03NOV03*	30JAN04	30JAN04	171		0.00	10,295.20	-1,858.86																
1403-38	Analyze stress/deflection in leads	12NOV03*	12NOV03*	27FEB04	27FEB04	151		0.00	5,147.60	0.00																
1403-39	Analyze gravity, equip, seismic loading	26NOV03*	26NOV03*	17MAR04	17MAR04	138		0.00	6,428.00	0.00																
1403-40	Analyze combined loads and fault conditions	16FEB04*	16FEB04*	17MAR04	17MAR04	138		0.00	6,428.00	0.00																
1403-40.1	Check Structural Calculations	19DEC03*	19DEC03*	16APR04	16APR04	116		0.00	10,295.20	0.00																
1403-41	Prepare structural analysis report	01MAR04*	01MAR04*	30APR04	30APR04	106		0.00	20,590.40	0.00																
Winding Form FDR Prep																										
1403-43	Incorporate changes due to prototype fabr	16FEB04*	16FEB04*	30APR04	30APR04	106		0.00	10,423.89	0.00																
1403-44	Prepare final drawings for winding forms, asm	20FEB04*	20FEB04*	30APR04	30APR04	106		0.00	82,232.91	0.00																
1403-45	Check and promote models / drawings	15APR04*	15APR04*	05MAY04	05MAY04	103		0.00	41,180.80	0.00																
1403-46	Update build-to specification / SOW	16FEB04*	16FEB04*	05MAY04	05MAY04	103		0.00	15,442.80	0.00																
1403-47	Prepare failure modes assessment (FMECA)	16FEB04*	16FEB04*	05MAY04	05MAY04	103		0.00	15,442.80	0.00																
1403-48	Update design basis document	17MAR04*	17MAR04*	30APR04	30APR04	106		0.00	15,442.80	0.00																
1403-49	Update cost / schedule estimates	16FEB04*	16FEB04*	30APR04	30APR04	106		0.00	15,442.80	0.00																
1403-49.1	Process ECP for all changes	16FEB04*	16FEB04*	12MAY04	12MAY04	98		0.00	5,147.60	0.00																
1403-50	Prepare FDR documentation / presentations	30APR04*	30APR04*	12MAY04	12MAY04	98		0.00	10,295.20	0.00																
1403-51	Final Design Review			19MAY04*	19MAY04*	93		0.00	0.00	0.00																
C-081.1	JOULE MILESTONE #4 - CD-3 Readiness			21MAY04	21MAY04	91		0.00	0.00	0.00																
Post FDR Update,Planning																										
1403-53	Resolve FDR comments and recommendations	20MAY04	20MAY04	10JUN04	10JUN04	95		0.00	15,442.80	0.00																
1403-54	Rev/approve specs,models,dwgs for construction	17JUN04	17JUN04	06JUL04	06JUL04	91		0.00	20,590.40	0.00																
C-071	Project eval cost proposals & select vendor	04AUG04	04AUG04	31AUG04	31AUG04	91		0.00	0.00	0.00																
C-081	Castings-Award Mfg contract (phase funded)	01SEP04*	01SEP04*			91		0.00	0.00	0.00																
C-082	Castings-Release f/ engr/tooling&fabrication	01SEP04	01SEP04			91		0.00	0.00	0.00																
Windings and Assembly Design																										
1403-56	Inc changes due to racetrack testing	30JUN04*	30JUN04*	08JUL04	08JUL04	155		0.00	15,442.80	0.00																
1403-57	Prep final dwgs windings, leads,c plates,clamps	09JUL04	09JUL04	02SEP04	02SEP04	155		0.00	103,080.69	0.00																
1403-58	Check and promote models / drawings	03SEP04	03SEP04	11OCT04	11OCT04	155		0.00	52,787.70	0.00																
1403-59	Update build-to specifications	30JUN04*	30JUN04*	11AUG04	11AUG04	197		0.00	15,442.80	0.00																
1403-60	Update design basis document	27JUL04*	27JUL04*	07SEP04	07SEP04	179		0.00	15,442.80	0.00																
1403-61	Update cost / schedule estimates	30AUG04*	30AUG04*	11OCT04	11OCT04	155		0.00	15,783.84	0.00																
1403-62	Prepare FDR documentation / presentations	14SEP04*	14SEP04*	11OCT04	11OCT04	155		0.00	10,636.24	0.00																
1403-63	Final Design Review			11OCT04	11OCT04	155		0.00	0.00	0.00																
Subtotal		01OCT03	01OCT03A	11OCT04	11OCT04	2,058		37,025.68	881,158.36	2,574.34																

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04												FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
Job:1404-Mod Coil Winding Form R&D-HEITZENROEDER																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl't	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04												FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
1404-94	Fixed price proposal	22JUN04	22JUN04	03AUG04	03AUG04	91		0.00	12,393.00	0.00			4e= 12.15 R367405																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Subtotal		01APR03A	01APR03A	03AUG04	03AUG04	2,106		618,876.01	1,672,042.22	12.45																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Job: 1405-Mod Coil Winding R&D Prep-CHRZANOWSKI																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								

	Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04														FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
												A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
	1409-026	Install Electrical	17DEC03	17DEC03*	05FEB04	05FEB04	230		0.00	67,776.80	0.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04														FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
Preliminary Design Analyses																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)												
											FY03		FY04									
											A	S	O	N	D	J	F	M	A	M	J	J
181.200	HP Coverage in the TFTR TC LOE FY04	01DEC03*	01DEC03*	30SEP04	30SEP04	2,053		0.00	115,320.00	0.00												
181.201	D-Site Shift Supervisor LOE FY04	01DEC03*	01DEC03*	30SEP04	30SEP04	2,053		0.00	25,920.40	0.00												
Subtotal		13OCT03	13OCT03A	30SEP04	30SEP04	2,053		2,103.01	175,159.90	0.56												
Job: 1803-FP Assy Tooling /Constructability-COLE																						
Tooling Design & Fabrication																						
713A.010	Design Tooling	03NOV03*	03NOV03*	30SEP04	30SEP04	231		0.00	368,661.45	0.00												
713A.010A	Requirements & Constructability PDR			01APR04*	01APR04*	2,180		0.00	0.00	0.00												
713.010B	Tooling & Constructability FDR			30SEP04	30SEP04	231		0.00	0.00	0.00												
Tooling R&D																						
713A.011	Tooling R&D-Design VV/MCWF Mockups	06NOV03*	06NOV03*	19FEB04	19FEB04	2,055		0.00	33,330.71	0.00												
713A.012	Tooling R&D-Procure VV & MCWF Mockups [A/9]	20FEB04	20FEB04	19JUL04	19JUL04	2,055		0.00	157,976.00	0.00												
713A.013	Tooling R&D-Inspection & assy trails	20JUL04	20JUL04	28SEP04	28SEP04	2,055		0.00	46,196.00	0.00												
Subtotal		03NOV03	03NOV03	30SEP04	30SEP04	2,053		0.00	606,164.16	0.00												
Job: 1804-FP Assy Measurement Sysys-RAFTOPOULOS																						
Metrology																						
740.010	Final Design Measurement systems	03NOV03*	03NOV03*	30SEP04	30SEP04	2,053		0.00	69,422.40	0.00												
740.011	3-D Scanner FDR			05JAN04*	05JAN04*	123		0.00	0.00	0.00												
740.030	Purchase-3-D Scanner	06JAN04*	06JAN04*	07JUL04	07JUL04	123		0.00	101,920.00	0.00												
740.035	Purchase- Metrology Software	06JAN04*	06JAN04*	07JUL04	07JUL04	123		0.00	31,850.00	0.00												
1407-120	Procure Faro arm	04MAR04*	04MAR04*	07JUL04	07JUL04	123		0.00	70,070.00	0.00												
Subtotal		03NOV03	03NOV03	30SEP04	30SEP04	2,053		0.00	273,262.40	0.00												
19 - Stellarator Core Management and Integration																						
Job: 1901 - Stellarator Core Mngt&Integr-NELSON																						
FY03 Actual Cost																						
1901-002	Apr-Sept MIE Costs ORNL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	187,090.00	187,090.00	0.00												
1901-003	Apr-Sept MIE Costs PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	67,070.00	67,070.00	0.00												
Stellarator Core management																						
191-4	LOE-FY04 WBS 191-4 Management Activities	01OCT03*	01OCT03A	30SEP04	30SEP04	2,053	LOE	13,404.39	145,699.85	0.00												
192-4	LOE-FY05 WBS 192-4 Design Integration Activities	01OCT03*	01OCT03A	30SEP04	30SEP04	2,053	LOE	28,597.29	310,840.08	0.00												
192-4.1	Self consistent models/dwgs f/ Mod Coil & VV FDR			14APR04*	14APR04*	2,171		0.00	0.00	0.00												
192-4.2	Self consistent models/dwgs Conv Coils&sprt strc			01JUN04*	01JUN04*	2,138		0.00	0.00	0.00												
192-4.4	Stellarator Core Assy dwgs & assy sequence			30SEP04*	30SEP04*	2,053		0.00	0.00	0.00												
192-5	LOE-FY05 WBS 192-5 VV & Coil Services Integr	01OCT03*	01OCT03A	30JUN04	30JUN04	2,117	LOE	10,770.14	86,856.00	29.88												
192-5.1	VV Helium Line Models			01APR04*	01APR04*	2,180		0.00	0.00	0.00												
192-5.2	Mod Coil LN2 Lines Layouts			01APR04*	01APR04*	2,180		0.00	0.00	0.00												
192-5.3	Mod Coil Leads Layouts			01APR04*	01APR04*	2,180		0.00	0.00	0.00												
192-5.4	PF Coil Leads & Services Layouts			15JUN04*	15JUN04*	2,128		0.00	0.00	0.00												
192-5.5	TF Coil leads & Services Layouts			15JUN04*	15JUN04*	2,128		0.00	0.00	0.00												

Run Date 10NOV03 13:21



0310

NCSX
FY04 WAF BASELINE
** 11/1/03 STATUS **

Sheet 13 of 20

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04												FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
192-5.6	External Trim Coil Leads /services Layouts			15JUN04*	15JUN04*	2,128		0.00	0.00	0.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									</

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03 FY04 FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
											FY03		FY04												FY05																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
43 - DC Systems																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03 FY04 FY05																
											FY03			FY04										FY05			
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	
451-6-2	FDR C-Site -Dsn	03MAY04*	03MAY04*	06JUL04	06JUL04	2,114		0.00	20,472.00	0.00				EA//DM =80hr ; EE//EM =80hr ;													
451-7-2	FDR DC transmission-Dsn	03MAY04*	03MAY04*	06JUL04	06JUL04	532		0.00	10,236.00	0.00				EA//DM =40hr ; EE//EM =40hr ;													
451-8-2	FDR D-Site -Dsn	03MAY04*	03MAY04*	06JUL04	06JUL04	2,114		0.00	20,472.00	0.00				EA//DM =80hr ; EE//EM =80hr ;													
452 - Electrical System Support																											
452-1-2	Diagnostics AC Power Distr-Dsn	01APR04*	01APR04*	08JUL05	08JUL05	189		0.00	16,138.74	0.00	EA//DM		=128hr ; EE//EM =16hr ;														
452-1-4	Diagnostics AC Power Distr-Procure	01JUL04*	01JUL04*	02OCT06	02OCT06	129		0.00	1,295.81	0.00									41=01\$								
452-2-2	Diagnostics sensor cabling-Dsn	01APR04*	01APR04*	01JUL05	01JUL05	193		0.00	23,234.37	0.00	EA//DM		=160hr ; EE//EM =40hr ;														
452-2-4	Diagnostics sensor cabling-Procure	01JUL04*	01JUL04*	08MAY06	08MAY06	231		0.00	2,587.35	0.00									41=02\$								
Subtotal		01APR03A	01APR03A	31MAY07	31MAY07	1,390		112,340.00	609,994.96	0.00																	
46 - FCPC Building Modifications																											
Job: 4601 - FCPC Bldg Mods-RAMAKRISHNAN																											
FY03 Actual Cost																											
4601-001	Apr-Sept MIE Cost	01APR03A	01APR03A	30SEP03A	30SEP03A		100	1,300.00	1,300.00	0.00																	
460-1-2	Clear area in West wing)-Dsn	02JAN04*	02JAN04*	01APR04	01APR04	2,180		0.00	16,377.60	0.00										EA//DM =64hr ; EE//EM =64hr ;							
460-1-4	Clear area in West wing -Procure	02JAN04*	02JAN04*	01APR04	01APR04	2,180		0.00	1,274.00	0.00										41=01\$							
460-1-6	Clear area in West wing)-Install	02JAN04*	02JAN04*	01APR04	01APR04	2,180		0.00	11,396.80	0.00										EE//EM =16hr ; EE//SM =16hr ; EE//TB =96hr ;							
460-2-4	Clear the small Vacuum prep lab -Procure	02JAN04*	02JAN04*	01APR04	01APR04	2,115		0.00	637.00	0.00										41=01\$							
460-2-6	Clear the small Vacuum prep lab -Install	02APR04	02APR04	02JUL04	02JUL04	2,115		0.00	12,112.00	0.00											EE//TB =160hr ;						
460-3-2	Floor & Wall Penetrations-Dsn	15APR04*	15APR04*	16JUL04	16JUL04	431		0.00	2,888.80	0.00	EA//DM		=16hr ; EE//EM =08hr ;														
460-3-4	Floor & Wall Penetrations-Procure	19JUL04	19JUL04	18OCT04	18OCT04	431		0.00	11,495.91	0.00										41=09\$							
Subtotal		01APR03A	01APR03A	18OCT04	18OCT04	2,041		1,300.00	57,482.11	0.00																	
51 - TCP/IP Infrastructure Systems																											
Job: 5801 -Central I&C Integr & Oversight-OLIARO																											
FY03 Actual Cost																											
51-00	Apr-Sept MIE Cost	01APR03A	01APR03A	30SEP03A	30SEP03A		100	11,950.00	11,950.00	0.00																	
51-01	FY04 LOE support	01OCT03*	01OCT03A	30SEP04	30SEP04	2,053	LOE	1,150.40	12,504.40	0.00																EC//EM	
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,053		13,100.40	24,454.40	0.00																	
65 - Facility Systems Integration																											
Job: 6163 - Facility Systems FY03 support																											
65-03	LOE WBS 6	01OCT03*	01OCT03A	30SEP04	30SEP04	2,053	LOE	2,964.24	32,220.00	0.00																Kalish=10	
Subtotal		01OCT03	01OCT03A	30SEP04	30SEP04	2,053	LOE	2,964.24	32,220.00	0.00																	
Job: 6501 - Facility Systems Integration-DUDEK																											
FY03 Actual Cost																											
6501-001	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	9,380.00	9,380.00	0.00																	
Subtotal		01APR03A	01APR03A	30SEP03A	30SEP03A		100	9,380.00	9,380.00	0.00																	

	Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04														FY05			
												A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N				
	EXFAC003	Clear PBX control room & Safe PBX (cc7230)	27JAN03A	27JAN03A	30JUN03A	30JUN03A		100	0.00	0.00	0.00																				
	EXFAC004	Remove Fire protection PLT wall (cc7230)	01MAY03A	01MAY03A	09MAY03A	09MAY03A		100	0.00	0.00	0.00																				
	EXFAC005	Remove Fire Protection under platform (cc7230)	01APR03A	01APR03A	30APR03A	30APR03A		100	0.00	0.00	0.00																				
	EXFAC006	Remove Fire Protection Control rm walls(cc7230)	01MAY03A	01MAY03A	09MAY03A	09MAY03A		100	0.00	0.00	0.00																				
	EXFAC007	Remove PBX Base Plates cc7230)	02JAN04*	02JAN04*	27FEB04	27FEB04	437	100	0.00	0.00	0.00																				
	GPP001	GPP-Upgarde C-Site central chilled wtr plant*TBD	01OCT02A	01OCT02A	01OCT02A	01OCT02A			0.00	0.00	0.00																				
	GPP004	GPP-Roofting Design	01OCT03*	03NOV03*	30SEP04	30SEP04	224		0.00	0.00	0.00																				
	GPP004.1	GPP-Roofting Install	01OCT04*	01OCT04*	30SEP05	30SEP05	224		0.00	0.00	0.00																				
	GPP005	GPP-Test Cell lighting Design	01APR04*	01APR04*	30JUN04	30JUN04	473		0.00	0.00	0.00																				
	GPP005.1	GPP-Test Cell lighting Install	01JUL04	01JUL04	30SEP04	30SEP04	473		0.00	0.00	0.00																				
	GPP006	GPP-Test Cell HVAC/dew point control Design	01OCT04*	01OCT04*	30MAR05	30MAR05	225		0.00	0.00	0.00																				
	GPP006.1	GPP-Test Cell HVAC/dew point control Install	31MAR05	31MAR05	29SEP05	29SEP05	225		0.00	0.00	0.00																				
	GPP007	GPP-C-Site elevators Design	02JAN04*	02JAN04*	31MAR04	31MAR04	537		0.00	0.00	0.00																				
	GPP007.1	GPP-C-Site elevators Install	01APR04	01APR04	30JUN04	30JUN04	537		0.00	0.00	0.00																				
	GPP008	GPP-Fire suppression high bay design	01APR04*	01APR04*	30JUN04	30JUN04	473		0.00	0.00	0.00																				
	GPP008.1	GPP-Fire suppression high bay install	01JUL04	01JUL04	30SEP04	30SEP04	473		0.00	0.00	0.00																				
	GPP009	Control Room Lights & Outlets design	01OCT04*	01OCT04*	31MAR05	31MAR05	372		0.00	0.00	0.00																				
	GPP009.1	Control Room Lights & Outlets install	01APR05	01APR05	30JUN05	30JUN05	372		0.00	0.00	0.00																				
	GPP010	Control Room HVAC Design	01OCT04*	01OCT04*	31MAR05	31MAR05	372		0.00	0.00	0.00																				
	GPP010.1	Control Room HVAC Install	01APR05	01APR05	30JUN05	30JUN05	372		0.00	0.00	0.00																				
	GPP011	Control Room Ceiling Design	01APR05*	01APR05*	30JUN05	30JUN05	372		0.00	0.00	0.00																				
	GPP011.1	Control Room Ceiling Install	01JUL05	01JUL05	30SEP05	30SEP05	372		0.00	0.00	0.00																				
	GPP012	Control Rm Fire Detection & Suppression Design	01OCT04*	01OCT04*	31MAR05	31MAR05	372		0.00	0.00	0.00																				
	GPP012.1	Control RmFire Detection & Suppression Install	01APR05	01APR05	30JUN05	30JUN05	372		0.00	0.00	0.00																				
	Subtotal		01OCT02A	01OCT02A	15MAR07	15MAR07	1,441		155,257.60	423,007.78	13.63																				
81 - Project Management and Control																															
Job: 8101 - Project Management & Control-NEILSON																															
FY03 Actual Cost																															
	810.001	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	387,340.00	387,340.00	0.00																				
	810.002	Project Management Office PPPL FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	62,713.09	689,154.82	62.66																				
	810.009	PDR Support	01OCT03*	01OCT03A	05NOV03	31OCT03A		100	41,163.08	41,163.08	4,749.59																				
	810.010	CD-3 Readiness - Update Assy & Installation plan	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																				
	810.015	CD-3 Readiness - Update resource loaded schedule	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																				
	810.020	CD-3 Readiness - Update risk management plan	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																				
	810.025	CD-3 Readiness - Update Value mgt/engr doc.	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																				
	810.028	CD-3 Readiness - Update Project Controls doc.	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																				
	810.030	CD-3 Readiness - Update Acquisition Strategy	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																				
Run Date			10NOV03 13:22		current schedule november03 wafs Progress Bar Critical Activity		0310		NCSX			Sheet 18 of 20																			
													FY04 WAF BASELINE																		
													** 11/1/03 STATUS **																		
© Primavera Systems, Inc.																															

current schedule

november03 wafs

Progress Bar

Critical Activity

Neilson=1 Strykowski
41=\$ 28.17 k R400432 (pdr support)
Neumeyer PDR panel = 35 hrs

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)	FY03		FY04												FY05			
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N		
810.035	CD-3 Readiness - Update Proj Exec Plan (PEP)	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																		
810.040	CD-3 Readiness - Assess/Update Integr Proj Team	01APR04*	01APR04*	01JUL04	01JUL04	2,128		0.00	0.00	0.00																		
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		491,216.17	1,117,657.90	4,812.25																		
Job: 8102 - NCSX MIE Management ORNL-LYON																												
FY03 Actual Cost																												
810.101	Apr-Sept MIE Cost ORNL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	58,600.00	58,600.00	0.00																		
810.102	Project Management Office ORNL FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	10,940.77	120,228.22	10.93																	ORNLRM ORNL41	
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		69,540.77	178,828.22	10.93																		
82 - Project Engineering																												
Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN																												
FY03 Actual Cost																												
820.110	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	295,530.00	295,530.00	0.00																		
820.002	LOE FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	57,034.38	626,751.30	56.98																	Reiersen 35=8\$ 41=\$30 k	
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		352,564.38	922,281.30	56.98																		
Job: 8203 - Design Integration-BROWN																												
FY03 Actual Cost																												
820.150	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	178,750.00	178,750.00	0.00																		
820.200	LOE FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	23,411.82	257,272.80	23.38																	Brown=10	
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		202,161.82	436,022.80	23.38																		
Job: 8204 - Systems Analysis-BROOKS																												
FY03 Actual Cost																												
820.173	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	44,620.00	44,620.00	0.00																		
820.174	LOE FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	18,937.69	208,106.50	18.92																	Brooks=12	
1501-193	Perform seismic analyses	16JAN04	16JAN04	26FEB04	26FEB04	2,217		0.00	0.00	0.00																		
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		63,557.69	252,726.50	18.92																		
84 - Project Physics																												
Job: 8401 - Project Physcis-ZARNSTORFF																												
FY03 Actual Cost																												
840.201	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	210,270.00	210,270.00	0.00																		
840.202	Project Physics/Engr Analysis FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	9,082.36	99,806.20	9.08																	Zarnstorff 41=3\$ k	
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		219,352.36	310,076.20	9.08																		
Job: 8402 - Project Physics MIE ORNL-LYON																												
FY03 Actual Cost																												
840.301	Apr-Sept MIE Cost ORNL	01APR03A	01APR03A		30SEP03A		100	40,980.00	40,980.00	0.00																		

Activity ID	Activity Description	Baseline Start	Forecast Start	Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Budget at Completion (BAC)	Sched Var (BCWP - BCWS)																			
											FY03		FY04												FY05				
											A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N			
840.302	Project Physics/Engr Analysis FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	2,780.55	30,555.48	2.78																		Lazarus =	
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		43,760.55	71,535.48	2.78																			
PPPL Allocations																													
Job: 8998 - Allocations																													
FY03 Actual Cost																													
99.03	Apr-Sept MIE Cost PPPL	01APR03A	01APR03A	30SEP03A	30SEP03A		100	60,670.00	60,670.00	0.00																			
99.04	PPPL Allocations FY04	01OCT03*	01OCT03A	30SEP04	30SEP04	2,065	LOE	10,478.78	115,151.40	10.47																	54=66.6		
Subtotal		01APR03A	01APR03A	30SEP04	30SEP04	2,065		71,148.78	175,821.40	10.47																			

© Primavera Systems, Inc.