

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|-------------------------------------|---|----------------|----------|-----------------|-------------|------|--------------------------|------------|---|--|--|------|--|--|------|--|--|------|--|--|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | |
| 121-155 | S005243 #12-Receipt /Acceptance of 2nd VVSA | | 0 | 25NOV05* | 994 | | 0.00 | 0.00 | Contract Milestone Payment 375 (ref only) | | | | | | | | | | | |
| Third 120 deg segment | | | | | | | | | | | | | | | | | | | | |
| VVSA-501 | 60 deg segment | 06JUL05* | 21* | 03AUG05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-511 | 60 deg segment | 04AUG05 | 13* | 22AUG05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-521 | Join two pieces | 23AUG05* | 15* | 12SEP05 | 303 | | 0.00 | 350,000.00 | 48=\$350k | | | | | | | | | | | |
| 121-145 | S005243 #10-Third VVSA fabricated | | 0 | 12SEP05* | 1,048 | | 0.00 | 0.00 | Contract Milestone Payment\$350 (ref only) | | | | | | | | | | | |
| VVSA-531 | Machine for Ports | 13SEP05 | 18* | 06OCT05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-541 | Weld Ports | 07OCT05 | 25* | 10NOV05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-551 | Final Machine (not required) | 11NOV05 | 0 | 10NOV05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-561 | Vacuum Test | 11NOV05 | 10* | 24NOV05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-571 | Cut Off Ports | 25NOV05 | 15 | 15DEC05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-571A | **change order -mark stud locations** | 25NOV05 | 15 | 15DEC05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-581 | Pack for Shipping LI#4 | 16DEC05 | 3 | 20DEC05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-591 | Receive at PPPL | 21DEC05 | 2 | 22DEC05 | 303 | | 0.00 | 375,000.00 | 48=\$375k | | | | | | | | | | | |
| 121-160 | S005243 #13-Receipt/Acceptance of 3rd VVSA | | 0 | 22DEC05* | 975 | | 0.00 | 0.00 | Contract Milestone Payment\$375 (ref only) | | | | | | | | | | | |
| 121-038.1 | All Vacuum Vessel Sections (3) Delivered | | 0 | 22DEC05 | 303 | | 0.00 | 0.00 | | | | | | | | | | | | |
| Ship Tooling | | | | | | | | | | | | | | | | | | | | |
| VVSA-601 | Pack Tooling for PPPL | 21DEC05 | 5 | 27DEC05 | 968 | | 0.00 | 0.00 | | | | | | | | | | | | |
| VVSA-611 | PPPL Receive Tooling | 28DEC05 | 4 | 02JAN06 | 968 | | 0.00 | 486,000.00 | 48=\$486k | | | | | | | | | | | |
| 121-165 | S005243 #14-Delivefy of tooling,dies,fixtures | | 0 | 02JAN06* | 968 | | 0.00 | 0.00 | Contract Milestone Payment\$486 (ref only) | | | | | | | | | | | |
| 121-031 | VVSA Title III engr | 21MAY04A | 631* | 22NOV06 | 727 | LOE | 28,246.75 | 93,223.59 | Goranson =643 FDR through assy | | | | | | | | | | | |
| 121-033 | VVSA Contract oversight FY05 & FY06 | 01OCT04A | 290* | 28NOV05 | 976 | LOE | 68,050.42 | 199,561.35 | Viola =940 (2 days/wk) 35=\$24k ETC=30%dsnr for vendor dsn interface =\$75,000 ETC=add'l Viola (total coverage of 85%)=\$58,000 | | | | | | | | | | | |
| 13 - Conventional Coils | | | | | | | | | | | | | | | | | | | | |
| Job: 1301 - TF Design-KALISH | | | | | | | | | | | | | | | | | | | | |
| Final Design | | | | | | | | | | | | | | | | | | | | |
| 133-010 | Design WBS 134 Conv Coil I&C | 01MAR05* | 16 | 22MAR05 | 170 | | 0.00 | 13,431.20 | Kalish =80 ; | | | | | | | | | | | |
| 1301FD-01 | TF Detailed Drawings | 14MAR05 | 20 | 08APR05 | 152 | | 0.00 | 20,146.80 | RUSHINSKI =120 | | | | | | | | | | | |
| 1301FD-02 | Develop Subassembly Process | 01MAR05* | 25 | 04APR05 | 157 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1301FD-03 | Layout Subassembly Fixture | 08MAR05 | 4 | 11MAR05 | 152 | | 0.00 | 5,372.48 | RUSHINSKI =32 | | | | | | | | | | | |
| 1301FD-04 | Final Drawing Check | 11APR05 | 5 | 15APR05 | 152 | | 0.00 | 6,715.60 | RUSHINSKI =40 | | | | | | | | | | | |
| 1301FD-05 | Analysis Check | 07MAR05 | 25 | 08APR05 | 153 | | 0.00 | 26,862.40 | Dahlgren=160 | | | | | | | | | | | |
| 1301FD-06 | Complete ICDs | 01MAR05* | 25 | 04APR05 | 157 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1301FD-07 | TF FDR Preparations | 11APR05 | 4 | 14APR05 | 153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1301FD-08 | Resolove Chits | 01MAR05* | 20 | 28MAR05 | 162 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1301FD-09 | Electrical Test 1st Sample | 03MAR05* | 2 | 04MAR05 | 142 | | 0.00 | 636.40 | Tech=8 | | | | | | | | | | | |
| 1301FD-10 | Ship 1st Sample | 07MAR05 | 5 | 11MAR05 | 142 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1301FD-11 | Machine Copper Bars 2nd Sample | 01MAR05* | 1 | 01MAR05 | 150 | | 0.00 | 636.40 | Tech=8 | | | | | | | | | | | |
| 1301FD-12 | Turn to Turn and Ground Wrap 2nd Sample | 02MAR05 | 7 | 10MAR05 | 150 | | 0.00 | 8,909.60 | Tech=112 | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|--|---|----------------|----------|-----------------|-------------|------|--------------------------|-----------|--|------|------|------|------|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | |
| 1403-17 | Assembly shims | 01OCT04A | 154 | 16MAY05 | 120 | 50 | 5,889.60 | 11,779.20 | lovett=80 | | | | | | | | | | | |
| 1403-18 | Eccentric ball assembly | 08NOV04A | 128 | 16MAY05 | 120 | 50 | 5,889.60 | 11,779.20 | lovett=80 | | | | | | | | | | | |
| 1403-19 | Top assembly dwgs for mod coil shell | 01OCT04A | 154 | 16MAY05 | 120 | 50 | 8,834.40 | 17,668.80 | lovett=120 | | | | | | | | | | | |
| 1403-19A | Bladder Details | 01OCT04A | 154 | 16MAY05 | 120 | 50 | 0.00 | 0.00 | | | | | | | | | | | | |
| MCWF & Winding Analysis/Testing | | | | | | | | | | | | | | | | | | | | |
| 1403-90 | Compile Material properties database | 01OCT04A | 144 | 02MAY05 | 1,122 | 90 | 12,088.08 | 13,431.20 | hm fan=80 | | | | | | | | | | | |
| 1403-40.2Z | Update nonlinear winding pack analysis | 01AUG04A | 152 | 14MAR05 | 1,157 | 80 | 64,619.18 | 80,773.97 | freudenberg=480;williamson=40 nelson=4Myatt=40 (\$5k) | | | | | | | | | | | |
| 1403-42H | calculate EM loads at leads | 01MAR05* | 24 | 01APR05 | 105 | 60 | 5,300.64 | 8,834.40 | williamson=60 | | | | | | | | | | | |
| 1403-74 | check analysis using simplified models | 01OCT04A | 143 | 29APR05 | 1,123 | 70 | 36,264.24 | 40,293.60 | FAN =240hr ; | | | | | | | | | | | |
| 1403-42D | Fracture fatigue analysis for MCWF | 01NOV04A | 98 | 28MAR05 | 1,147 | 50 | 5,036.70 | 10,073.40 | brooks=60 | | | | | | | | | | | |
| 1403-42D.0 | Determine Fatigue properties | 01NOV04A | 89 | 15MAR05 | 1,156 | 50 | 1,678.90 | 3,357.80 | heitzenroeder=20 | | | | | | | | | | | |
| 1403-42F | Perform WP beam tests at ORNL | 01NOV04A | 89 | 15MAR05 | 1,156 | 40 | 10,601.28 | 26,503.20 | battiste=180, | | | | | | | | | | | |
| 1403-47A | Update,review & approve FMECA | 01MAR05* | 34 | 15APR05 | 88 | 10 | 588.96 | 5,889.60 | Williamson=80 | | | | | | | | | | | |
| 1403-42A | WP beam bending results documentation | 01MAR05* | 24 | 01APR05 | 105 | | 0.00 | 5,889.60 | nelson=40 | | | | | | | | | | | |
| 1403-42A1 | Document analysis of MCWF eddy currents | 01MAR05* | 22 | 30MAR05 | 107 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1403-73 | Prep struct analysis report | 01MAR05* | 55 | 16MAY05 | 1,112 | | 0.00 | 11,779.20 | FREUDENBERG =80hr ; | | | | | | | | | | | |
| 1403-76 | Structural analysis of leads | 01OCT04A | 129 | 11APR05 | 1,137 | 50 | 5,889.60 | 11,779.20 | FREUDENBERG =80hr ; | | | | | | | | | | | |
| 1403-47C | Perform cool-down/warmup analysis | 01MAR05* | 22 | 30MAR05 | 107 | | 0.00 | 6,715.60 | fan=40 | | | | | | | | | | | |
| 1403-49A | Check geometry basis of tech data spreadsheet | 01MAR05 | 22 | 30MAR05 | 107 | | 0.00 | 0.00 | Reiersen | | | | | | | | | | | |
| 1403-50A | Check inductance calculation | 01MAR05 | 5 | 07MAR05 | 124 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1403-99 | | 01MAR05 | 0 | 28FEB05 | 1,167 | | 0.00 | 0.00 | | | | | | | | | | | | |
| Winding and Assembly Design-Type C | | | | | | | | | | | | | | | | | | | | |
| 1403-219 | MCWF studs,modifications-Type C | 01OCT04A | 113 | 18MAR05 | 115 | 90 | 5,300.64 | 5,889.60 | LOVETT =40hr ; | | | | | | | | | | | |
| 1403-220 | Cladding assembly-Type C | 01OCT04A | 104 | 07MAR05 | 124 | 90 | 23,852.88 | 26,503.20 | HARGROVE =180hr ; | | | | | | | | | | | |
| 1403-201 | Leads & crossover Dwgs (10)-Type C | 01JAN04A | 303 | 17MAR05 | 116 | 90 | 32,815.87 | 36,462.08 | HARGROVE =28hr ; FOGARTY =121hr ; LOVETT =120hr ; | | | | | | | | | | | |
| 1403-222 | Terminal assembly-Type C | 01NOV04A | 95 | 23MAR05 | 112 | 30 | 3,533.76 | 11,779.20 | LOVETT =80hr ; | | | | | | | | | | | |
| 1403-20 | Mod Coil Type C #1FDR [cladding,terminal hrdwr] | | 0 | 01APR05* | 105 | | 0.00 | 0.00 | ***** Joule Milestone Q3 6/30/05 ***** | | | | | | | | | | | |
| 1403-20.01 | ISSUE CLADDING & TERMINAL DWGS FOR FAB | 01MAR05 | 1 | 01MAR05 | 128 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1403-200 | Winding & Insulation Dwgs (8)-Type C | 01JAN04A | 334 | 29APR05 | 131 | 90 | 25,085.65 | 27,872.94 | LOVETT =28hr ; HARGROVE =9hr ; WILLIAMSON =160hr ; | | | | | | | | | | | |
| 1403-221 | Lead ends & closure-Type C | 01NOV04A | 118 | 25APR05 | 82 | 30 | 3,533.76 | 11,779.20 | LOVETT =80hr ; | | | | | | | | | | | |
| 1403-204 | Chill Plate Dwgs (66)-Type C | 01SEP04A | 156 | 19APR05 | 86 | 30 | 10,421.49 | 34,738.29 | WILLIAMSON =08hr HARGROVE =232hr ; | | | | | | | | | | | |
| 1403-206.1 | Cooling tubes/services assy- Type C | 28MAR05* | 25 | 29APR05 | 78 | 30 | 0.00 | 0.00 | | | | | | | | | | | | |
| 1403-20A | Mod Coil Type C #2FDR [chill plts,lead blocks] | | 0 | 29APR05* | 78 | | 0.00 | 0.00 | ***** Joule Milestone Q3 6/30/05 ***** | | | | | | | | | | | |
| 1403-20.02 | ISSUE CHILL PLATE & LEAD BLOCK DWGS FOR | 02MAY05 | 9 | 12MAY05 | 78 | | 0.00 | 0.00 | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | | | |
|----------------------|--|----------------|----------|-----------------|-------------|------|--------------------------|-----------|-------------|------|------|------|------|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | | | |
| 1408-527 | Fabr Cladding Type A for Coil a4 | 20JAN06 | 20 | 16FEB06 | 114 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-529 | Fabr Cladding Type A for Coil a5 | 07FEB06 | 20 | 06MAR06 | 114 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-531 | Fabr Cladding Type A for Coil a6 | 23FEB06 | 20 | 22MAR06 | 131 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-533 | Submet Requisition for Type B Cladding | 03OCT05 | 5 | 07OCT05 | 87 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-535 | Bid and Award Type B Cladding | 10OCT05 | 30 | 18NOV05 | 87 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-537 | Fabr Cladding Type B for Coil b1 | 21NOV05 | 20 | 20DEC05 | 87 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-539 | Fabr Cladding Type B for Coil b2 | 13MAR06 | 20 | 07APR06 | 131 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-541 | Fabr Cladding Type B for Coil b3 | 31MAR06 | 20 | 27APR06 | 129 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-543 | Fabr Cladding Type B for Coil b4 | 20APR06 | 20 | 17MAY06 | 129 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-545 | Fabr Cladding Type B for Coil b5 | 11MAY06 | 20 | 08JUN06 | 126 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| 1408-547 | Fabr Cladding Type B for Coil b6 | 07JUN06 | 20 | 05JUL06 | 120 | | 0.00 | 3,612.00 | | | | | | | | | | | | | | |
| Lead hardware | | | | | | | | | | | | | | | | | | | | | | |
| 1408-701 | Submet Requisition for Type C Lead HW | 13MAY05 | 5 | 19MAY05 | 88 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-703 | Bid and Award Type C Lead HW | 20MAY05 | 30 | 01JUL05 | 88 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-705 | Fabr Lead HW Type C for Coil c1 | 19JUL05 | 20 | 15AUG05 | 78 | | 0.00 | 31,117.80 | | | | | | | | | | | | | | |
| 1408-707 | Fabr Lead HW Type C for Coil c2 | 14SEP05 | 20 | 11OCT05 | 65 | | 0.00 | 13,151.52 | | | | | | | | | | | | | | |
| 1408-709 | Fabr Lead HW Type C for Coil c3 | 11NOV05 | 20 | 12DEC05 | 77 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-711 | Fabr Lead HW Type C for Coil c4 | 11AUG06 | 20 | 07SEP06 | 99 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-713 | Fabr Lead HW Type C for Coil c5 | 14SEP06 | 20 | 11OCT06 | 97 | | 0.00 | 13,586.40 | | | | | | | | | | | | | | |
| 1408-715 | Fabr Lead HW Type C for Coil c6 | 25SEP06 | 20 | 20OCT06 | 100 | | 0.00 | 13,819.50 | | | | | | | | | | | | | | |
| 1408-717 | Submet Requisition for Type A Lead HW | 01AUG05 | 5 | 05AUG05 | 82 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-719 | Bid and Award Type A Lead HW | 08AUG05 | 30 | 16SEP05 | 82 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-721 | Fabr Lead HW Type A for Coil a1 | 05OCT05 | 20 | 01NOV05 | 70 | | 0.00 | 30,090.00 | | | | | | | | | | | | | | |
| 1408-723 | Fabr Lead HW Type A for Coil a2 | 27JAN06 | 20 | 23FEB06 | 70 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-725 | Fabr Lead HW Type A for Coil a3 | 20FEB06 | 20 | 17MAR06 | 77 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-727 | Fabr Lead HW Type A for Coil a4 | 17APR06 | 20 | 12MAY06 | 65 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-729 | Fabr Lead HW Type A for Coil a5 | 26APR06 | 20 | 23MAY06 | 70 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-731 | Fabr Lead HW Type A for Coil a6 | 18MAY06 | 20 | 15JUN06 | 83 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-733 | Submet Requisition for Type B Lead HW | 03OCT05 | 5 | 07OCT05 | 99 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-735 | Bid and Award Type B Lead HW | 10OCT05 | 30 | 18NOV05 | 99 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-737 | Fabr Lead HW Type B for Coil b1 | 18JAN06 | 20 | 14FEB06 | 65 | | 0.00 | 30,090.00 | | | | | | | | | | | | | | |
| 1408-739 | Fabr Lead HW Type B for Coil b2 | 22JUN06 | 20 | 20JUL06 | 71 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-741 | Fabr Lead HW Type B for Coil b3 | 03JUL06 | 20 | 31JUL06 | 76 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-743 | Fabr Lead HW Type B for Coil b4 | 03JUL06 | 20 | 31JUL06 | 92 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-745 | Fabr Lead HW Type B for Coil b5 | 08AUG06 | 20 | 04SEP06 | 78 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| 1408-747 | Fabr Lead HW Type B for Coil b6 | 17AUG06 | 20 | 13SEP06 | 82 | | 0.00 | 13,320.00 | | | | | | | | | | | | | | |
| G-11 Filler | | | | | | | | | | | | | | | | | | | | | | |
| 1408-801 | Submet Requisition for Type C G-11 | 13MAY05 | 5 | 19MAY05 | 78 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-803 | Bid and Award Type C G-11 | 20MAY05 | 30 | 01JUL05 | 78 | | 0.00 | 0.00 | | | | | | | | | | | | | | |
| 1408-805 | Fabr G-11 Type C for Coil c1 | 05JUL05 | 30 | 15AUG05 | 78 | | 0.00 | 20,005.80 | | | | | | | | | | | | | | |

| | | | | | | |
|----------|---------------------------|--|------|---|----------------|-------------------------|
| Run Date | 09MAR05 12:03 | | 0502 | NCSX ECP 24 MARCH 1 Status | Sheet 12 of 41 | Completed tasks omitted |
| | © Primavera Systems, Inc. | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|--|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|-------------|--|--|------|--|--|------|--|--|------|--|--|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | |
| MCWF-511 | C4-MTM - machining/inspection | 21APR06 | 63 | 18JUL06 | 128 | | 0.00 | 154,910.00 | | | | | | | | | | | | |
| MCWF-521 | C4-Receive at PPPL | | 0 | 21JUL06 | 128 | | 0.00 | 0.00 | | | | | | | | | | | | |
| MCWF-531 | C5-MTK-casting | 24APR06* | 15 | 12MAY06 | 128 | | 0.00 | 140,810.00 | | | | | | | | | | | | |
| MCWF-541 | C5-MTM - machining/inspection | 15MAY06 | 65 | 11AUG06 | 130 | | 0.00 | 154,910.00 | | | | | | | | | | | | |
| MCWF-551 | C5-Receive at PPPL | | 0 | 16AUG06 | 130 | | 0.00 | 0.00 | | | | | | | | | | | | |
| MCWF-561 | C6-MTK-casting | 15MAY06* | 14 | 01JUN06 | 128 | | 0.00 | 140,810.00 | | | | | | | | | | | | |
| MCWF-571 | C6-MTM - machining/inspection | 02JUN06 | 65 | 31AUG06 | 128 | | 0.00 | 154,910.00 | | | | | | | | | | | | |
| MCWF-581 | C6-Receive at PPPL | | 0 | 05SEP06 | 128 | | 0.00 | 0.00 | | | | | | | | | | | | |
| C-501B1 | Last MCWF Delivered | | 0 | 05SEP06 | 128 | | 0.00 | 0.00 | | | | | | | | | | | | |
| Job: 1413 -MCWF Fracture Analysis-HEITZENROEDER | | | | | | | | | | | | | | | | | | | | |
| 1413-100 | Oversight | 01MAR05* | 35 | 18APR05 | 1,153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1413-110 | Cut 3 discs from proto;cut 1 into qrts (MTM) | 01MAR05* | 5 | 07MAR05 | 1,153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1413-120 | Weld quartered discs (Metal Tek) | 08MAR05 | 3 | 10MAR05 | 1,153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1413-130 | Machine test blanks (PPPL) | 11MAR05 | 7 | 21MAR05 | 1,153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1413-140 | Wire EDM 12 specimens (Crystal) | 22MAR05 | 5 | 28MAR05 | 1,153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1413-150 | Perform fracture tests (NHFML) | 29MAR05 | 15 | 18APR05 | 1,153 | | 0.00 | 0.00 | | | | | | | | | | | | |
| Job: 1431 - Modular Coil Local I&C | | | | | | | | | | | | | | | | | | | | |
| 174-001 | Title I design WBS 143 Mod coil local I&C | 03OCT05* | 30 | 11NOV05 | 870 | | 0.00 | 14,252.83 | | | | | | | | | | | | |
| 174-011 | Title II design WBS 143 Mod coil local I&C | 14NOV05 | 30 | 04JAN06 | 870 | | 0.00 | 14,252.83 | | | | | | | | | | | | |
| 174-035 | Modular Coil local I&C -Procurement | 05JAN06 | 60 | 29MAR06 | 875 | | 0.00 | 17,195.70 | | | | | | | | | | | | |
| 174-036 | Modular Coil local I&C -Title III | 05JAN06 | 80 | 26APR06 | 875 | | 0.00 | 5,604.24 | | | | | | | | | | | | |
| 174-037 | Modular Coil local I&C -Install | 15JAN07* | 20 | 09FEB07 | 678 | | 0.00 | 69,110.28 | | | | | | | | | | | | |
| Job: 1451 - Mod Coil Winding-CHRZANOWSKI | | | | | | | | | | | | | | | | | | | | |
| Station 1 Prep, Install Cladding, Final Clamps | | | | | | | | | | | | | | | | | | | | |
| P1-001 | Receive C1, Prep& Instl Cladding(Station 1) | 21JUN05 | 12 | 07JUL05 | 104 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P1-091 | Receive C2, Prep& Instl Cladding(Station 1) | 26SEP05 | 12 | 11OCT05 | 65 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P2-001 | Receive A-1, Prep& Instl Cladding(Station 1) | 17OCT05 | 12 | 01NOV05 | 70 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P2-091 | Receive C3, Prep& Instl Cladding(Station 1) | 03NOV05 | 12 | 18NOV05 | 91 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P3-001 | Receive B1, Prep& Instl Cladding(Station 1) | 21DEC05 | 12 | 13JAN06 | 87 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P3-091 | Receive A2, Prep& Instl Cladding(Station 1) | 16JAN06 | 12 | 31JAN06 | 87 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P1-031 | Receive A3, Prep& Instl Cladding(Station 1) | 01FEB06 | 12 | 16FEB06 | 98 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P1-121 | Receive A4, Prep& Instl Cladding(Station 1) | 17FEB06 | 12 | 06MAR06 | 114 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P2-031 | Receive A5, Prep& Instl Cladding(Station 1) | 07MAR06 | 12 | 22MAR06 | 114 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P2-121 | Receive A6, Prep& Instl Cladding(Station 1) | 23MAR06 | 12 | 07APR06 | 130 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P3-031 | Receive B2, Prep& Instl Cladding(Station 1) | 10APR06 | 12 | 25APR06 | 130 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P3-121 | Receive B3, Prep& Instl Cladding(Station 1) | 28APR06 | 12 | 15MAY06 | 128 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P1-061 | Receive B4, Prep& Instl Cladding(Station 1A) | 18MAY06 | 12 | 05JUN06 | 128 | | 0.00 | 0.00 | | | | | | | | | | | | |
| P1-151 | Receive B5, Prep& Instl Cladding(Station 1A) | 09JUN06 | 12 | 26JUN06 | 125 | | 0.00 | 0.00 | | | | | | | | | | | | |

Run Date 09MAR05 12:03



0502

NCSX
ECP 24
MARCH 1 Status

Sheet 17 of 41

Completed tasks omitted

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|----------------|----------|-----------------|-------------|------|--------------------------|--------------|-------------|---|---|------|---|---|------|---|---|------|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S |
| P2-081C | Install Clamps (Station1) B6 | 01DEC06 | 5 | 07DEC06 | 68 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-081C | Install Clamps (Station1) C4 | 15DEC06 | 5 | 21DEC06 | 65 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-171C | Install Clamps (Station1) C5 | 08JAN07 | 4 | 11JAN07 | 78 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-171C | Install Clamps (Station1) C6 | 22JAN07 | 4 | 25JAN07 | 77 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Station 6- Coil Test Facility | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-021 | Test Coil (Coil Test Stand) C1 | 19JAN06 | 8 | 30JAN06 | 179 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-021.1 | Complete First Mod Coil Fabrication C1 | | 0 | 30JAN06 | 932 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-111 | Test Coil (Coil Test Stand) C2 | 16MAR06 | 8 | 27MAR06 | 147 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-021 | Test Coil (Coil Test Stand) A1 | 04APR06 | 7 | 12APR06 | 142 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-111 | Test Coil (Coil Test Stand) C3 | 24APR06 | 7 | 02MAY06 | 135 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-021 | Test Coil (Coil Test Stand) B1 | 09JUN06 | 7 | 19JUN06 | 109 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-111 | Test Coil (Coil Test Stand) A2 | 28JUN06 | 7 | 07JUL06 | 103 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-051 | Test Coil (Coil Test Stand) A3 | 17JUL06 | 7 | 25JUL06 | 98 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-141 | Test Coil (Coil Test Stand) A4 | 15AUG06 | 7 | 23AUG06 | 84 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-051 | Test Coil (Coil Test Stand) A5 | 31AUG06 | 7 | 11SEP06 | 79 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-141 | Test Coil (Coil Test Stand) A6 | 19SEP06 | 7 | 27SEP06 | 74 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-051 | Test Coil (Coil Test Stand) B2 | 05OCT06 | 7 | 13OCT06 | 69 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-141 | Test Coil (Coil Test Stand) B3 | 23OCT06 | 7 | 31OCT06 | 78 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-081 | Test Coil (Coil Test Stand) B4 | 07NOV06 | 7 | 15NOV06 | 75 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P1-171 | Test Coil (Coil Test Stand) B5 | 22NOV06 | 7 | 04DEC06 | 71 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-081 | Test Coil (Coil Test Stand) B6 | 08DEC06 | 7 | 18DEC06 | 68 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P2-171 | Test Coil (Coil Test Stand) C4 | 22DEC06 | 7 | 09JAN07 | 65 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-171 | Test Coil (Coil Test Stand) C5 | 12JAN07 | 6 | 19JAN07 | 78 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| P3-081 | Test Coil (Coil Test Stand) C6 | 26JAN07 | 6 | 02FEB07 | 77 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LABR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 171-040 | Winding Oversight (LOE) | 21JUN05* | 391 | 17JAN07 | 691 | | 0.00 | 653,158.29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 171-041 | Modular Coil Winding (18 coils) | 21JUN05 | 403* | 02FEB07 | 77 | | 0.00 | 3,193,309.18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 171-041CT | PBR Increment for cold testing | 19JAN06 | 261* | 02FEB07 | 77 | | 0.00 | 446,885.28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TITLE3WIND | Titel III Design-PRODUCTION WINDING | 01JUN05* | 145* | 03JAN06 | 951 | | 0.00 | 72,489.23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 - Structures | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 1501 - Structures Design- Kalish | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1501-FY05 | Prelim & Final Design Structures | 01JUN05* | 78 | 19SEP05 | 142 | | 0.00 | 170,744.13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1501-PDR | Structures PDR | | 0 | 01AUG05* | 1,059 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1501-FDR | Structures FDR | | 0 | 19SEP05* | 142 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1550 - Structures Procurement -KALISH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1501-245 | Prep Spec,Solicit Bids, and Evaluate Bids | 20SEP05 | 65 | 21DEC05 | 142 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 162-036.9 | Award Coil Support Assy | | 0 | 21DEC05* | 142 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart (FY05-FY09) | | | | | | | | | | | |
|---|---|----------------|----------|-----------------|-------------|------|--------------------------|------------|--|------|------|------|------|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | |
| 162-037 | WBS 151Coil Support Assy Procurement [A/1] | 22DEC05 | 249 | 20DEC06 | 142 | | 0.00 | 987,066.39 | [Gantt bar: 22DEC05-20DEC06] 41=500\$; 4E = 313.98 ; 35=02\$; | | | | | | | | | | | |
| 162-031 | Title III engr WBS 151 | 22DEC05 | 249 | 20DEC06 | 705 | | 0.00 | 157,423.61 | [Gantt bar: 22DEC05-20DEC06] Heitzenroeder=720;ea//dm=218;ornlem=62 | | | | | | | | | | | |
| 153.037 | WBS 153 Support Structure I&C Procurement/Fab | 03APR06* | 249 | 30MAR07 | 639 | | 0.00 | 8,647.88 | [Gantt bar: 03APR06-30MAR07] em//sm=12;em//tb=48;41=\$2.52 k | | | | | | | | | | | |
| 153.015 | Title III design WBS 153 local&C | 02OCT06* | 249 | 28SEP07 | 512 | | 0.00 | 4,953.56 | [Gantt bar: 02OCT06-28SEP07] ornlem=26; em//sm=8 | | | | | | | | | | | |
| 16 - Coil Services | | | | | | | | | | | | | | | | | | | | |
| 161 - LN2 Distribution | | | | | | | | | | | | | | | | | | | | |
| 191-001 | Title I design WBS 161 LN2 manifolds&pipng | 01DEC05* | 65 | 09MAR06 | 216 | | 0.00 | 50,654.84 | [Gantt bar: 01DEC05-09MAR06] EA//EM =80hr ; ORNLEM =251hr ; | | | | | | | | | | | |
| 191-011 | Title II design WBS 161 LN2 manifolds&pipng | 10MAR06 | 60 | 02JUN06 | 216 | | 0.00 | 101,456.92 | [Gantt bar: 10MAR06-02JUN06] EA//EM =80hr ; ORNLEM =281hr ; | | | | | | | | | | | |
| 191-031 | Title III engr WBS 161 | 05JUN06* | 280 | 17JUL07 | 564 | | 0.00 | 14,529.54 | [Gantt bar: 05JUN06-17JUL07] EA//EM =08hr ; ORNLEM =86hr ; | | | | | | | | | | | |
| 191-037 | Procurement WBS 161 | 01SEP06* | 130 | 14MAR07 | 153 | | 0.00 | 69,873.63 | [Gantt bar: 01SEP06-14MAR07] 41=52.95\$; | | | | | | | | | | | |
| 191-038 | PDR#17 | 15MAR07* | 86 | 16JUL07 | 565 | | 0.00 | 58,777.00 | [Gantt bar: 15MAR07-16JUL07] 41=44.36\$; | | | | | | | | | | | |
| 191-041 | LN2 Manifolds & ppg Fab/assy/instr WBS 161 | 19APR07* | 62 | 17JUL07 | 128 | | 0.00 | 32,466.17 | [Gantt bar: 19APR07-17JUL07] EM//SM =71hr ; EM//TB =284hr ; | | | | | | | | | | | |
| 191-042 | PDR #17,25,3 | 19APR07* | 65 | 20JUL07 | 561 | | 0.00 | 10,346.85 | [Gantt bar: 19APR07-20JUL07] EM//SM =23hr ; EM//TB =90hr ; | | | | | | | | | | | |
| 162 - Electrical Leads | | | | | | | | | | | | | | | | | | | | |
| 132-000 | PDR #17 & 25 | 30NOV05* | 325 | 22MAR07 | 645 | | 0.00 | 40,192.85 | [Gantt bar: 30NOV05-22MAR07] Williamson =20; ornrm=200 | | | | | | | | | | | |
| 132-001 | Title I design WBS 162 Coil leads | 01DEC05* | 130 | 09JUN06 | 208 | | 0.00 | 131,638.16 | [Gantt bar: 01DEC05-09JUN06] Williamson =869; ornrm=20 | | | | | | | | | | | |
| 132-011 | Title II design WBS 162 Coil leads | 12JUN06 | 130 | 14DEC06 | 208 | | 0.00 | 134,254.23 | [Gantt bar: 12JUN06-14DEC06] Williamson=868; ornrm=20 | | | | | | | | | | | |
| 132-015 | Title III design WBS 162 Coil leads | 15DEC06* | 60 | 16MAR07 | 649 | | 0.00 | 16,089.08 | [Gantt bar: 15DEC06-16MAR07] ORNLEM =98; em//sm=8 | | | | | | | | | | | |
| 132-037 | Coil Leads Procurement WBS 162 | 24APR07* | 60 | 18JUL07 | 122 | | 0.00 | 296,296.50 | [Gantt bar: 24APR07-18JUL07] P1=223.6 k | | | | | | | | | | | |
| 163 - Coil Protection System | | | | | | | | | | | | | | | | | | | | |
| 163.001 | Title I design WBS 163 Coil protection | 03OCT05* | 65 | 11JAN06 | 905 | | 0.00 | 39,432.08 | [Gantt bar: 03OCT05-11JAN06] Williamson =82; ornrm=80; r//rm2=80 | | | | | | | | | | | |
| 163.011 | Title II design WBS 163 Coil protection | 12JAN06 | 40 | 08MAR06 | 905 | | 0.00 | 39,432.08 | [Gantt bar: 12JAN06-08MAR06] Williamson=82; ornrm=80; r//rm2=80 | | | | | | | | | | | |
| 17 - Cryostat and Base Support Structure | | | | | | | | | | | | | | | | | | | | |
| Job:1701-Cryostat&Base Sprt Strct Dsn-GETTLEFINGER | | | | | | | | | | | | | | | | | | | | |
| 151-001 | Title I design WBS 171 cryostat | 01APR04A | 248 | 30MAR05 | 306 | 75 | 96,740.69 | 128,987.58 | [Gantt bar: 01APR04A-30MAR05] gettelfinger =488hr ; Messineo =297hr ; | | | | | | | | | | | |
| 151-002 | Cryostat PDR | | 0 | 30MAR05 | 306 | | 0.00 | 0.00 | [Gantt bar: 30MAR05] | | | | | | | | | | | |
| 161-001 | Title I design WBS 172 base support struct | 01APR04A | 291 | 31MAY05 | 149 | 85 | 43,462.54 | 51,132.39 | [Gantt bar: 01APR04A-31MAY05] Messineo =170hr ; gettelfinger =202hr | | | | | | | | | | | |
| 151-003 | Base Support Struct PDR | | 0 | 31MAY05 | 149 | | 0.00 | 0.00 | [Gantt bar: 31MAY05] | | | | | | | | | | | |
| 161-011 | Final Design Base Support Structure WBS 172 | 01JUN05 | 114 | 09NOV05 | 149 | | 0.00 | 62,677.54 | [Gantt bar: 01JUN05-09NOV05] Messineo =170hr; Gettelfinger =202hr; ornlem=20-0 | | | | | | | | | | | |
| 172-199 | Base Support Structure FDR | | 0 | 09NOV05 | 149 | | 0.00 | 0.00 | [Gantt bar: 09NOV05] | | | | | | | | | | | |
| 151-011 | Final Design Cryostat WBS 171 | 10NOV05* | 196 | 24AUG06 | 149 | | 0.00 | 229,985.76 | [Gantt bar: 10NOV05-24AUG06] Gettelfinger =976hr ; Messineo =593hr ; | | | | | | | | | | | |
| 171-199 | Cryostat FDR | | 0 | 24AUG06 | 149 | | 0.00 | 0.00 | [Gantt bar: 24AUG06] | | | | | | | | | | | |
| 173-100 | Title I Design WBS 173 Spacer Manipulator | 03OCT05* | 65 | 11JAN06 | 139 | | 0.00 | 0.00 | [Gantt bar: 03OCT05-11JAN06] | | | | | | | | | | | |
| 173-115 | WBS 173 Spacer Manipulator PDR | | 0 | 11JAN06 | 139 | | 0.00 | 0.00 | [Gantt bar: 11JAN06] | | | | | | | | | | | |
| 173-120 | Title II Design WBS 173 Spacer Manipulator | 12JAN06 | 65 | 12APR06 | 139 | | 0.00 | 0.00 | [Gantt bar: 12JAN06-12APR06] | | | | | | | | | | | |
| 173-125 | WBS 173 Spacer ManipulatorFDR | | 0 | 12APR06 | 139 | | 0.00 | 0.00 | [Gantt bar: 12APR06] | | | | | | | | | | | |
| 173-130 | Prep & Issues Req for Spacer Manipulator | 13APR06 | 10 | 26APR06 | 139 | | 0.00 | 0.00 | [Gantt bar: 13APR06-26APR06] | | | | | | | | | | | |
| 173-135 | Bid/Evaluate/Award Spacer Manipulator | 27APR06 | 40 | 22JUN06 | 139 | | 0.00 | 0.00 | [Gantt bar: 27APR06-22JUN06] | | | | | | | | | | | |
| 173-140 | Fabricate Spacer Manipulator | 23JUN06 | 130 | 04JAN07 | 139 | | 0.00 | 0.00 | [Gantt bar: 23JUN06-04JAN07] | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|--|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|--|------|------|------|------|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | |
| Job: 1751 - Cryostat Procurement | | | | | | | | | 171 - Cryostat | | | | | | | | | | | |
| 151-031 | Title III engr | 25AUG06 | 405 | 10APR08 | 381 | | 0.00 | 30,998.52 | Gettelfinger =34hr ; messineo=200 | | | | | | | | | | | |
| 151-036.8 | Prep Spec, Solicit bids, and Select Vendor | 25AUG06 | 65 | 28NOV06 | 149 | | 0.00 | 0.00 | Gantt chart for 151-036.8 | | | | | | | | | | | |
| 151-036.9 | Award Cryostat Procurement | | 0 | 28NOV06* | 149 | | 0.00 | 0.00 | Gantt chart for 151-036.9 | | | | | | | | | | | |
| 151-037 | Cryostat Procurement [A/1] | 29NOV06* | 141 | 22JUN07 | 149 | | 0.00 | 478,642.75 | 41=358.47\$K ; 35=02\$K ; | | | | | | | | | | | |
| Job: 1752 - Base Support Structure Procurement | | | | | | | | | 172 - Base Support Structure | | | | | | | | | | | |
| 161-031 | Title III engr WBS 172 | 10NOV05* | 240 | 26OCT06 | 742 | | 0.00 | 47,541.08 | Gettelfinger =60hr ; ORNLEM =252hr ; | | | | | | | | | | | |
| 161-036.8 | Prep Spec, Solicit bids, and Select Vendor | 10NOV05 | 65 | 20FEB06 | 252 | | 0.00 | 0.00 | Gantt chart for 161-036.8 | | | | | | | | | | | |
| 161-036.9 | Award Machine Base&supports Procurement | | 0 | 20FEB06* | 252 | | 0.00 | 0.00 | Gantt chart for 161-036.9 | | | | | | | | | | | |
| 161-037 | Machine Base&supports Procurement [A/1] | 21FEB06 | 90 | 27JUN06 | 252 | | 0.00 | 283,051.70 | 41=238\$K ; 35=02\$K ; | | | | | | | | | | | |
| 18 - Field Period Assembly | | | | | | | | | Job: 1802 - FP Assy Oversight&Support-VIOLA | | | | | | | | | | | |
| Oversight and Supervision | | | | | | | | | | | | | | | | | | | | |
| 181.110 | PPPL EM LOE FY05 | 01OCT04A | 249* | 30SEP05 | 1,010 | LOE | 18,676.39 | 47,402.00 | Viola=200 (@ 1/2 day/wk); travel=\$8k | | | | | | | | | | | |
| 181.210 | HP Coverage in the TFTR TC LOE FY05 | 01OCT04A | 249* | 30SEP05 | 1,010 | LOE | 55,998.83 | 142,129.00 | sh/tb=1300 | | | | | | | | | | | |
| 181.120 | PPPL EM LOE FY06 | 03OCT05* | 250* | 02OCT06 | 760 | | 0.00 | 220,592.53 | Viola=1210 travel=\$8k | | | | | | | | | | | |
| 181.121 | PPPL EM LOE FY06 | 02OCT06* | 207* | 31JUL07 | 554 | | 0.00 | 179,340.00 | Viola=1000 | | | | | | | | | | | |
| 181.220 | HP Coverage in the TFTR TC LOE FY06 | 03OCT05* | 250* | 02OCT06 | 760 | | 0.00 | 144,966.02 | sh/tb=1300 | | | | | | | | | | | |
| Job: 1803- FP Assy Toolg/Constructability-BROWN | | | | | | | | | VV Prep Station | | | | | | | | | | | |
| 1803-1.02 | VV Support Fixture - model design& drawing detai | 01FEB05A | 15 | 21MAR05 | 163 | 50 | 6,950.56 | 13,901.12 | BROWN =08hr ; PAUL =120 ; | | | | | | | | | | | |
| 1803-1.04 | Metrology -sightline layout metrology support | 22MAR05 | 15 | 11APR05 | 180 | | 0.00 | 25,989.20 | BROWN =80hr ; PAUL =120 ; | | | | | | | | | | | |
| 1803-1.05 | Structural / Seismic Analysis check | 01FEB05A | 10 | 14MAR05 | 200 | 20 | 2,686.24 | 13,431.20 | ANALYST =80hr ; | | | | | | | | | | | |
| 1803-1.06 | Design review PDR VV Prep Station | 16MAY05* | 2 | 17MAY05 | 124 | | 0.00 | 2,014.68 | BROWN =12hr ; | | | | | | | | | | | |
| 1803-1.09 | Safety Review documentation / presentation | 16JUN05 | 10 | 29JUN05 | 124 | | 0.00 | 2,686.24 | BROWN =16hr ; | | | | | | | | | | | |
| 1803-1.061 | Design review FDR VV Prep Station | 30JUN05* | 2 | 01JUL05 | 124 | | 0.00 | 2,014.68 | BROWN =12hr ; | | | | | | | | | | | |
| 1803-1.07 | Design check and sign-off | 05JUL05* | 5 | 11JUL05 | 124 | | 0.00 | 3,523.44 | BROWN =16hr ; PAUL =08 ; | | | | | | | | | | | |
| 1803-1.10 | Fab / Design Review - follow-up activities | 05JUL05* | 10 | 18JUL05 | 175 | | 0.00 | 6,872.24 | BROWN =16hr ; PAUL =40 ; | | | | | | | | | | | |
| 1803-1.08 | Prep & Issue Spec,dwgs,and requisition | 12JUL05* | 1 | 12JUL05 | 124 | | 0.00 | 2,686.24 | BROWN =16hr ; | | | | | | | | | | | |
| 1803-1.081 | Procurement Lead Time and Award | 13JUL05 | 55 | 27SEP05 | 124 | | 0.00 | 0.00 | Gantt chart for 1803-1.081 | | | | | | | | | | | |
| 1803-1.12 | FAB - VV support Fixture | 03OCT05* | 65 | 30DEC05 | 129 | | 0.00 | 12,900.00 | 41=10\$K ; | | | | | | | | | | | |
| 1803-1.13 | FAB VV Prep Station Platform | 03OCT05* | 65 | 30DEC05 | 129 | | 0.00 | 6,450.00 | 41=5\$K ; | | | | | | | | | | | |
| 1803-1.14 | FAB VV Prep Station metrology stands | 03OCT05* | 65 | 30DEC05 | 129 | | 0.00 | 6,450.00 | 41=5\$K ; | | | | | | | | | | | |
| Half Period Assembly | | | | | | | | | | | | | | | | | | | | |
| 1803-2.02 | MC Holding Fixture 1 - model design and drawing | 01FEB05A | 18 | 24MAR05 | 328 | 50 | 3,811.06 | 7,622.12 | BROWN =08hr ; PAUL =60 ; | | | | | | | | | | | |
| 1803-2.03 | MC Assembly Fixture 2- design & drawing details | 01MAR05 | 18 | 24MAR05 | 328 | | 0.00 | 14,572.68 | BROWN =12hr ; PAUL =120 ; | | | | | | | | | | | |
| 1803-2.04 | Metrology - sightline layout design details metr | 14APR05* | 15 | 04MAY05 | 1,120 | | 0.00 | 18,445.40 | BROWN =60hr ; PAUL =80 ; | | | | | | | | | | | |
| 1803-2.05 | Structural / Seismic Analysis check | 15MAR05* | 10 | 28MAR05 | 295 | | 0.00 | 13,431.20 | ANALYST =80hr ; | | | | | | | | | | | |
| 1803-2.06 | PDR Half Period Assy | 29MAR05* | 1 | 29MAR05 | 295 | | 0.00 | 2,014.68 | BROWN =12hr ; | | | | | | | | | | | |

Run Date 09MAR05 12:03

deember status
xECP24
Progress Bar
Critical Activity

0502

NCSX
ECP 24
MARCH 1 Status

Sheet 22 of 41

Completed tasks omitted

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|--------------------------|--|----------------|----------|-----------------|-------------|------|--------------------------|-----------|-----------------------------|--|--|------|--|--|------|--|--|------|--|--|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | |
| 1803-2.09 | Safety Review documentation / presentation | 27APR05 | 10 | 10MAY05 | 295 | | 0.00 | 2,686.24 | BROWN =16hr ; | | | | | | | | | | | |
| 1803-2.061 | FDR Half Period Assy | 11MAY05* | 1 | 11MAY05 | 295 | | 0.00 | 2,014.68 | BROWN =12hr ; | | | | | | | | | | | |
| 1803-2.10 | Fab / Design Review - follow-up activities | 12MAY05 | 10 | 25MAY05 | 1,105 | | 0.00 | 6,872.24 | BROWN =16hr ; PAUL =40 ; | | | | | | | | | | | |
| 1803-2.07 | Design check and sign-off | 12MAY05 | 5 | 18MAY05 | 295 | | 0.00 | 3,523.44 | BROWN =16hr ; PAUL =08 ; | | | | | | | | | | | |
| 1803-2.08A | Prep & Issue Spec,dwgs,and requisition | 18MAY05 | 1 | 18MAY05 | 295 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1803-2.08 | Procurement Lead Time and Award | 19MAY05 | 55 | 05AUG05 | 295 | | 0.00 | 2,686.24 | BROWN =16hr ; | | | | | | | | | | | |
| 1803-2.11 | Fab MC HP Assy Fixtures (2) | 03OCT05* | 65 | 11JAN06 | 255 | | 0.00 | 25,800.00 | BROWN =41=20\$k ; | | | | | | | | | | | |
| 1803-2.12 | Fab MC MC HP Assy Metrology support stands (2) | 03OCT05* | 65 | 11JAN06 | 255 | | 0.00 | 12,900.00 | BROWN =41=10\$k ; | | | | | | | | | | | |
| MC Installation | | | | | | | | | | | | | | | | | | | | |
| 1803-3.04 | VV support stand - model design and drawing deta | 29NOV04A | 73 | 17MAR05 | 352 | 85 | 7,687.03 | 9,043.56 | BROWN =04hr ; MORRIS =80 ; | | | | | | | | | | | |
| 1803-3.05 | Platform - design and drawing details | 01FEB05A | 7 | 28MAR05 | 352 | 80 | 0.00 | 9,379.34 | BROWN =06hr ; MORRIS =80 ; | | | | | | | | | | | |
| 1803-3.06 | Metrology - sightline layout design details metr | 01MAR05* | 20 | 28MAR05 | 352 | | 0.00 | 15,087.60 | BROWN =40hr ; MORRIS =80 ; | | | | | | | | | | | |
| 1803-3.082 | * PDR * Turning Fixture,base&gantry crane | 31MAR05* | 1 | 31MAR05 | 174 | | 0.00 | 1,007.34 | BROWN =6hr ; | | | | | | | | | | | |
| 1803-3.083 | * FDR * Turning Fixture,base&gantry crane | 13MAY05 | 1 | 13MAY05 | 174 | | 0.00 | 1,007.34 | BROWN =6hr ; | | | | | | | | | | | |
| 1803-3.09 | Design check and sign-off | 16MAY05* | 5 | 20MAY05 | 174 | | 0.00 | 3,523.44 | BROWN =16hr ; MORRIS =08 ; | | | | | | | | | | | |
| 1803-3.10A | Prep & Issue Spec,dwgs,and req-turning fixt | 23MAY05 | 1 | 23MAY05 | 174 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1803-3.10 | Procurement lead time turning fixt,base&gantry | 24MAY05 | 55 | 10AUG05 | 174 | | 0.00 | 10,073.40 | BROWN =60hr ; | | | | | | | | | | | |
| 1803-3.15 | Vendor Design MC Turning fixture & Base | 11AUG05 | 65 | 09NOV05 | 174 | | 0.00 | 67,317.69 | BROWN =41=50\$k ; | | | | | | | | | | | |
| 1803-3.15B | FDR - MC Turning fixture & Base | 10NOV05 | 15 | 02DEC05 | 174 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1803-3.07 | Structural / Seismic Analysis check | 10NOV05* | 20 | 09DEC05 | 967 | | 0.00 | 27,395.20 | HM FAN =160hr ; | | | | | | | | | | | |
| 1803-3.15C | Fabricate - MC Turning fixture & Base | 05DEC05* | 130 | 13JUN06 | 174 | | 0.00 | 83,850.00 | BROWN =61=65\$k ; | | | | | | | | | | | |
| 1803-3.15A | Fabricate - MC Gantry Crane | 05DEC05* | 130 | 13JUN06 | 174 | | 0.00 | 15,480.00 | BROWN =41=12\$k ; | | | | | | | | | | | |
| 1803-3.08 | ** PDR ** Platform & Support Stands | 31MAR05* | 1 | 31MAR05 | 349 | | 0.00 | 1,007.34 | BROWN =6hr ; | | | | | | | | | | | |
| 1803-3.12 | Safety Review documentation / presentation | 01MAR05* | 10 | 14MAR05 | 362 | | 0.00 | 2,686.24 | BROWN =16hr ; | | | | | | | | | | | |
| 1803-3.081 | ** FDR ** Platform & Support Stands | 01APR05* | 1 | 01APR05 | 349 | | 0.00 | 1,007.34 | BROWN =6hr ; | | | | | | | | | | | |
| 1803-3.110 | Prep & Issue Spec,dwgs,and req-pltfm&sprts | 04APR05 | 1 | 04APR05 | 349 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 1803-3.101 | Procurement lead time platforms & supports | 05APR05 | 55 | 21JUN05 | 349 | | 0.00 | 10,073.40 | BROWN =60hr ; | | | | | | | | | | | |
| 1803-3.16 | FAB - VV suprt stand & misc crane fixtures | 03OCT05* | 70 | 18JAN06 | 277 | | 0.00 | 19,350.00 | BROWN =41=15\$k ; | | | | | | | | | | | |
| 1803-3.16A | FAB -Platform | 03OCT05* | 70 | 18JAN06 | 277 | | 0.00 | 12,900.00 | BROWN =41=10\$k ; | | | | | | | | | | | |
| 1803-3.16B | FAB -MC Installation Metrology sprt stands | 03OCT05* | 70 | 18JAN06 | 277 | | 0.00 | 6,450.00 | BROWN =41=5\$k ; | | | | | | | | | | | |
| 1803-3.11 | Procurement Technical Rep | 05JUL05* | 140 | 26JAN06 | 939 | | 0.00 | 25,794.05 | BROWN =152hr ; | | | | | | | | | | | |
| 1803-3.13 | Fabrication - follow-up activities | 05JUL05* | 140 | 26JAN06 | 939 | | 0.00 | 11,018.86 | BROWN =40hr ; MORRIS =40 ; | | | | | | | | | | | |
| 1803-3.90 | Facility Prep-Design | 02MAY05* | 65 | 02AUG05 | 188 | | 0.00 | 0.00 | BROWN =40hr ; MORRIS =40 ; | | | | | | | | | | | |
| 1803-3.99 | Facility Prep-Installations/Field mods | 03AUG05 | 40 | 27SEP05 | 188 | | 0.00 | 0.00 | BROWN =40hr ; MORRIS =40 ; | | | | | | | | | | | |
| Final FP Assembly | | | | | | | | | | | | | | | | | | | | |
| 1803-4.01 | Concept definition and requirements | 03OCT05* | 5 | 07OCT05 | 211 | | 0.00 | 11,117.60 | BROWN =47hr ; MORRIS =40 ; | | | | | | | | | | | |
| 1803-4.02 | MC Support Stand - model design and drawing deta | 10OCT05 | 15 | 28OCT05 | 211 | | 0.00 | 14,861.04 | BROWN =12hr ; MORRIS =120 ; | | | | | | | | | | | |
| 1803-4.03 | TF HP support turning fixture - model design d | 31OCT05 | 15 | 18NOV05 | 211 | | 0.00 | 14,861.04 | BROWN =12hr ; MORRIS =120 ; | | | | | | | | | | | |
| 1803-4.04 | FP Assembly platform - model design drawing det | 21NOV05 | 15 | 13DEC05 | 211 | | 0.00 | 14,861.04 | BROWN =12hr ; MORRIS =120 ; | | | | | | | | | | | |
| 1803-4.05 | VV Port Alignment/Weldment Fixture - design and | 14DEC05 | 25 | 25JAN06 | 211 | | 0.00 | 14,861.04 | BROWN =12hr ; MORRIS =120 ; | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Timeline | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|--|---|---|------|---|---|------|---|---|------|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| 1808 - TF/Mod Coil Sub-Assembly-VIOLA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TF Coil Sub-assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 722.010 | Receive/Inspect TF & PF Coils | 07DEC05* | 276* | 19JAN07 | 689 | | 0.00 | 79,114.78 | em//sm=268; em//tb=596 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-100 | Assemble 3 TF coils&structure -Left-Period #1 | 03JUL06 | 10 | 17JUL06 | 211 | | 0.00 | 34,838.40 | em//sm=80; em//tb=320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-105 | Assemble 3 TF coils&structure -Right -Period #1 | 18JUL06 | 10 | 31JUL06 | 211 | | 0.00 | 34,838.40 | em//sm=80; em//tb=320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-110 | Assemble 3 TF coils&structure -Left-Period #2 | 01AUG06 | 10 | 14AUG06 | 211 | | 0.00 | 34,838.40 | em//sm=80; em//tb=320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-115 | Assemble 3 TF coils&structure -Right -Period #2 | 22AUG06 | 10 | 05SEP06 | 206 | | 0.00 | 34,838.40 | em//sm=80; em//tb=320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-120 | Assemble 3 TF coils&structure -Left-Period #3 | 19OCT06 | 10 | 01NOV06 | 175 | | 0.00 | 36,581.60 | em//sm=80; em//tb=320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 184-125 | Assemble 3 TF coils&structure -Right -Period #3 | 21DEC06 | 10 | 11JAN07 | 142 | | 0.00 | 36,581.60 | em//sm=80; em//tb=320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 MC subassy FP#1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2P1-100 | Assemble Mod-Coils a1.b1,c1 FP 1 left | 20JUN06 | 27 | 27JUL06 | 143 | | 0.00 | 65,544.96 | EM/TB =808hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2P1-200 | Assemble Mod-Coils a2.b2,c2 FP 1 right | 16OCT06 | 27 | 21NOV06 | 69 | | 0.00 | 68,825.44 | EM/TB =808hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 MC subassy FP#2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2P2-100 | Assemble Mod-Coils a3.b3,c3 FP 2 left | 01NOV06* | 27 | 11DEC06 | 78 | | 0.00 | 68,825.44 | EM/TB =808hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2P2-200 | Assemble Mod-Coils a4.b4,c4 FP 2 right *2 shift* | 22DEC06 | 14 | 18JAN07 | 65 | | 0.00 | 68,825.44 | EM/TB =808hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 MC subassy FP#3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2P3-100 | Assemble Mod-Coils a5.b5,c5 FP 3 left*2 shift* | 11JAN07 | 14 | 30JAN07 | 78 | | 0.00 | 68,825.44 | EM/TB =808hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2P3-200 | Assemble Mod-Coils a6.b6,c6 FP 3 right*2 shift* | 25JAN07 | 14 | 13FEB07 | 77 | | 0.00 | 68,825.44 | EM/TB =808hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job:1810 - Field Period Assembly-VIOLA | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1 VV Prep FP#1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-000 | LOE support staff for FP assemblies | 03JAN06 | 372* | 21JUN07 | 66 | | 0.00 | 298,816.74 | raftoplous (measurement) 1/2 Fte 50%=1704hrs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-101 | Receive VV and inspect | 03JAN06 | 4 | 06JAN06 | 127 | | 0.00 | 7,787.52 | EM/TB =96hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-102 | Mount VV on VV Prep fixture (top side up) | 09JAN06 | 1 | 09JAN06 | 127 | | 0.00 | 973.44 | EM/TB =12hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-103 | Establish metrology setting; align VV base | 10JAN06 | 3 | 12JAN06 | 127 | | 0.00 | 5,840.64 | EM/TB =72hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-106 | Attach studs for coolant lines,insulation on top | 13JAN06 | 8 | 24JAN06 | 127 | | 0.00 | 15,575.04 | EM/TB =192hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-107 | Wind magnetic diagnostic sensors to top surface | 25JAN06 | 8 | 03FEB06 | 127 | | 0.00 | 15,575.04 | EM/TB =192hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-108 | Install cooling/htg lines to vac vsl top surface | 06FEB06 | 8 | 15FEB06 | 127 | | 0.00 | 20,766.72 | EM/TB =256hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-109 | Install insulation to vac vsl to top surface | 16FEB06 | 10 | 01MAR06 | 127 | | 0.00 | 32,448.00 | EM/TB =400hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-110 | Flip VV to expose lower surface | 02MAR06 | 1 | 02MAR06 | 127 | | 0.00 | 1,946.88 | EM/TB =24hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-112 | Attach studs for coolant lines, insulation bott | 03MAR06 | 8 | 14MAR06 | 127 | | 0.00 | 15,575.04 | EM/TB =192hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-113 | Wind magnetic diagnostic sensors to bot surface | 15MAR06 | 8 | 24MAR06 | 127 | | 0.00 | 15,575.04 | EM/TB =192hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-114 | Install cooling/htg lines to vac vsl bot surface | 27MAR06 | 8 | 05APR06 | 127 | | 0.00 | 20,766.72 | EM/TB =256hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-115 | Install insulation to vac vsl to bot surface | 06APR06 | 10 | 19APR06 | 127 | | 0.00 | 32,448.00 | EM/TB =400hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P1-116 | Prepare and transfer completed VV to holding are | 20APR06 | 3 | 24APR06 | 127 | | 0.00 | 5,840.64 | EM/TB =72hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1 VV Prep FP#2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-101 | Receive VV and inspect | 25APR06 | 4 | 28APR06 | 127 | | 0.00 | 7,787.52 | EM/TB =96hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-102 | Mount VV on VV Prep fixture (top side up) | 01MAY06 | 1 | 01MAY06 | 127 | | 0.00 | 973.44 | EM/TB =12hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-103 | Establish metrology setting; align VV base | 02MAY06 | 3 | 04MAY06 | 127 | | 0.00 | 5,840.64 | EM/TB =72hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-106 | Attach studs for coolant lines,insulation on top | 05MAY06 | 8 | 16MAY06 | 127 | | 0.00 | 15,575.04 | EM/TB =192hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-107 | Wind magnetic diagnostic sensors to top surface | 17MAY06 | 8 | 26MAY06 | 127 | | 0.00 | 15,575.04 | EM/TB =192hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S1P2-108 | Install cooling/htg lines to vac vsl top surface | 30MAY06 | 8 | 08JUN06 | 127 | | 0.00 | 20,766.72 | EM/TB =256hr ; | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|---|--|--|------|---|---|------|---|---|------|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192 - Stellarator Core Integration & Analysis | | | | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A |
| 192-4.1 | Self consistent models/dwgs f/ Mod Coil & VV FDR | | 0 | 28FEB05* | 1,161 | 100 | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-4.2 | Self consistent models/dwgs Conv Coils&sprt strc | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-4.4 | Stellarator Core Assy dwgs & assy sequence | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5.1 | WV Helium Line Models | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5.2 | Mod Coil LN2 Lines Layouts | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5.3 | Mod Coil Leads Layouts | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5.4 | PF Coil Leads & Services Layouts | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5.5 | TF Coil leads & Services Layouts | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-5.6 | External Trim Coil Leads /services Layouts | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.3 | Best fit for mod coil assy on winding measuremen | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 | [Gantt bar from Feb 28, 2005 to Feb 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.01 | Document coil tolerance and trim coil requiremen | 01MAR04A | 250 | 28MAR05 | 1,147 | 95 | 18,644.39 | 19,625.67 | [Gantt bar from Mar 1, 2004 to Mar 28, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 192-6.031 | Demo Method for current center on TRC | 05MAY05 | 40 | 30JUN05 | 1,080 | | 0.00 | 88,519.19 | [Gantt bar from May 5, 2005 to Jun 30, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-5 | LOE-FY05 WBS 192 | 01OCT04A | 249* | 30SEP05 | 1,010 | LOE | 110,867.91 | 281,390.65 | [Gantt bar from Oct 1, 2004 to Sep 30, 2005] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-6 | LOE-FY06 WBS 192 | 03OCT05* | 250 | 02OCT06 | 518 | LOE | 0.00 | 278,659.05 | [Gantt bar from Oct 3, 2005 to Oct 2, 2006] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-6X | LOE-FY06 WBS 192 | 03OCT06* | 242 | 20SEP07 | 518 | LOE | 0.00 | 141,654.75 | [Gantt bar from Oct 3, 2006 to Sep 20, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-91 | LOE-F1 mo SO | 01OCT07* | 22 | 30OCT07 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Oct 1, 2007 to Oct 30, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-92 | LOE-F1 mo SO | 31OCT07* | 22 | 03DEC07 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Oct 31, 2007 to Dec 3, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-93 | LOE-F1 mo SO | 04DEC07* | 22 | 10JAN08 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Dec 4, 2007 to Jan 10, 2008] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-94 | LOE-F1 mo SO | 11JAN08* | 22 | 11FEB08 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Jan 11, 2008 to Feb 11, 2008] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-95 | LOE-F1 mo SO | 12FEB08* | 22 | 12MAR08 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Feb 12, 2008 to Mar 12, 2008] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-96 | LOE-F1 mo SO | 13MAR08* | 22 | 11APR08 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Mar 13, 2008 to Apr 11, 2008] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-97 | LOE-F1 mo SO | 14APR08* | 21 | 12MAY08 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from Apr 14, 2008 to May 12, 2008] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0192-98 | LOE-F1 mo SO | 13MAY08* | 21 | 11JUN08 | 338 | LOE | 0.00 | 8,285.04 | [Gantt bar from May 13, 2008 to Jun 11, 2008] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 - Plasma Heating, Fueling & Vac Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 - Fueling Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ECP 16 October 2004 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-10 | Eng. Work Planning and Design | 03OCT05* | 65 | 11JAN06 | 310 | | 0.00 | 5,978.00 | [Gantt bar from Oct 3, 2005 to Jan 11, 2006] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-15 | Design Gas Handling Hardware | 12JAN06 | 65 | 12APR06 | 310 | | 0.00 | 4,440.00 | [Gantt bar from Jan 12, 2006 to Apr 12, 2006] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-20 | Design PLC Controls | 12JAN06* | 65 | 12APR06 | 310 | | 0.00 | 9,247.20 | [Gantt bar from Jan 12, 2006 to Apr 12, 2006] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-25 | Electrical Drafting for pumping system | 12JAN06* | 65 | 12APR06 | 310 | | 0.00 | 12,806.40 | [Gantt bar from Jan 12, 2006 to Apr 12, 2006] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-30 | Drafting | 12JAN06* | 65 | 12APR06 | 310 | | 0.00 | 8,537.60 | [Gantt bar from Jan 12, 2006 to Apr 12, 2006] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-35 | Eng. Work Planning and Design during fab | 02OCT06* | 65 | 10JAN07 | 190 | | 0.00 | 3,586.80 | [Gantt bar from Oct 2, 2006 to Jan 10, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-40 | Fabrication/Install Hardware | 02OCT06* | 65 | 10JAN07 | 190 | | 0.00 | 3,496.50 | [Gantt bar from Oct 2, 2006 to Jan 10, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-45 | Fabrication/installation | 02OCT06* | 65 | 10JAN07 | 190 | | 0.00 | 21,754.75 | [Gantt bar from Oct 2, 2006 to Jan 10, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-55 | Install PLC Controls | 02OCT06* | 65 | 10JAN07 | 190 | | 0.00 | 4,854.80 | [Gantt bar from Oct 2, 2006 to Jan 10, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21-60 | Integrated Systems Testing/Eng | 02OCT06* | 65 | 10JAN07 | 190 | | 0.00 | 3,586.80 | [Gantt bar from Oct 2, 2006 to Jan 10, 2007] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |


| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|-------------|--------------------------|----------------|----------|-----------------|-------------|------|--------------------------|------------|-------------|--|--|------|--|--|------|--|--|------|--|--|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | |
| 380-015 | Fab & Install Beam probe | 15JAN07* | 102 | 06JUN07 | 129 | | 0.00 | 246,231.50 | | | | | | | | | | | | |

R//RM2 =160hr ; EE//EM =60hr ;
 EM//EM =160hr ; EE//SM =80hr ;
 EM//SM =170hr ; 41=114\$;

39 - Diagnostics Integration

Job: 3901 - Diagnostics sys Integration-JOHNSON

| | | | | | | | | |
|---------|--|----------|------|----------|-------|-----|-----------|-----------|
| 390-120 | Update port map&revise diag port assignments | | 0 | 28FEB05* | 1,161 | 90 | 0.00 | 0.00 |
| 390-130 | Rvw status of existing ICD's w/VV & Mod Coils | | 0 | 28FEB05* | 1,161 | 100 | 0.00 | 0.00 |
| 390-140 | Write ICD's-Define external space for diagnostic | | 0 | 28FEB05* | 1,161 | 50 | 0.00 | 0.00 |
| 390-150 | Write ICD's-Define space f/racks in cntrl rm | | 0 | 28FEB05* | 1,161 | 50 | 0.00 | 0.00 |
| 390-170 | Develop space envelopes for SXR | | 0 | 28FEB05* | 1,161 | 70 | 0.00 | 0.00 |
| 390-180 | Hold CDR's co-wound mag sensors&ext saddle | | 0 | 28FEB05* | 1,161 | | 0.00 | 0.00 |
| 390-015 | LOE Support FY05 **reduced scope | 01OCT04A | 249* | 30SEP05 | 1,010 | LOE | 26,516.48 | 67,300.71 |



R//RM2 =177hr ; EM//EM =0
 EA//DM =0 ; t///rm3=177

| | | | | | | | | |
|---------|------------------|----------|------|---------|-----|--|------|-----------|
| 390-020 | LOE Support FY06 | 03OCT05* | 249* | 29SEP06 | 761 | | 0.00 | 68,631.75 |
|---------|------------------|----------|------|---------|-----|--|------|-----------|

R//RM2 =177hr ; EM//EM =0
 EA//DM =0 ; t///rm3=177

4 - Electrical Power Systems

41 - AC Power

Job: 4101 - AC Power-RAMAKRISHNAN

411 - Auxiliary AC Power Systems

| | | | | | | | | |
|------------|--|----------|-----|---------|-------|--|------|-----------|
| 4101-100.1 | Prepare Preliminary One line diagram | 03OCT05* | 173 | 13JUN06 | 837 | | 0.00 | 1,007.93 |
| 411-1-100 | Ex-Test cell AC pwr-Reactivate& new instl | 03OCT05* | 241 | 19SEP06 | 769 | | 0.00 | 56,876.86 |
| 411-2-2 | Grounding-Dsn | 03OCT05* | 86 | 09FEB06 | 325 | | 0.00 | 28,965.28 |
| 411-2-4 | Grounding-Procure | 10FEB06* | 107 | 12JUL06 | 325 | | 0.00 | 6,450.00 |
| 411-2-6 | Grounding-Install | 02OCT06* | 43 | 01DEC06 | 226 | | 0.00 | 63,205.80 |
| 411-2-8 | Grounding-Commission | 04DEC06* | 29 | 19JAN07 | 226 | | 0.00 | 15,734.00 |
| 411-3-2 | Test Cell AC Power Distr-Dsn | 03OCT05* | 186 | 30JUN06 | 361 | | 0.00 | 3,455.52 |
| 411-3-4 | Test Cell AC Power Distr-Procure(pnl& xfrms) | 10JUL06* | 101 | 30NOV06 | 256 | | 0.00 | 44,354.85 |
| 411-3-6 | Test Cell AC Power Distr-Install | 10JUL06* | 104 | 05DEC06 | 253 | | 0.00 | 31,080.38 |
| 411-3-8 | Test Cell AC Power Distr-Commission | 02OCT06* | 45 | 05DEC06 | 253 | | 0.00 | 31,468.00 |
| 411-4-2 | Standby Power for Cryo Sys -Dsn | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 |
| 411-4-4 | Standby Power for Cryo Sys -Procure | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 |
| 411-4-6 | Standby Power for Cryo Sys -Install | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 |

vankirk =16hr ; raki =24hr ;
 ee//sm=16; ee//tb=32

vankirk=26;raki=62;ee//sm=62
 ee//tb=104;M&S=6;Powers=\$16k

VANKIRK =160hr ; Raki =72hr ;
 41=05\$;

EE//EM =40hr ; EE//SM =80hr ;
 EE//TB =160hr ;

EE//EM =24hr ; EE//SM =40hr ;
 EE//TB =80hr ;

VANKIRK =20hr ; Raki =8hr ;
 41=34\$;

EE//EM =40hr ; EE//SM =40hr ; POWERS
 EE//TB =240hr ;

EE//EM =48hr ; EE//SM =80hr ;
 EE//TB =160hr ;

412 - Experimental AC Power Systems

| | | | | | | | | |
|---------|---|----------|-----|---------|-----|--|------|-----------|
| 412-1-2 | D-site Pulsed AC Power Distr-Dsn | 03OCT05* | 128 | 10APR06 | 231 | | 0.00 | 10,874.40 |
| 412-1-4 | D-site Pulsed AC Power Distr-Procure | 11APR06 | 125 | 05OCT06 | 231 | | 0.00 | 6,455.60 |
| 412-1-6 | D-site Pulsed AC Power Distr-Install | 02OCT06* | 40 | 28NOV06 | 195 | | 0.00 | 17,259.68 |
| 412-1-8 | D-site Pulsed AC Power Distr-Commission | 29NOV06 | 40 | 31JAN07 | 195 | | 0.00 | 10,433.28 |

VANKIRK =40hr ; Raki =40hr ;
 41=05\$;

EE//EM =16hr ; EE//SM =64hr ;
 EE//TB =80hr ;

EE//EM =24hr ; EE//SM =24hr ;
 EE//TB =40hr ;

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | | | | |
|--|---|----------------|----------|-----------------|-------------|------|--------------------------|------------|---|------|------|------|------|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | | | | |
| 43 - DC Systems | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4301 - DC Systems-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | |
| 431 - C-Site DC Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 431-200 | Condition/spare parts inventory | 01OCT04A | 153* | 16MAY05 | 1,106 | 85 | 14,864.26 | 17,487.36 | hatcher=24;cropper=120 | | | | | | | | | | | | | | |
| 431-210 | Organize & verify documentation | 01OCT04A | 132* | 15APR05 | 1,127 | 60 | 27,015.32 | 45,025.52 | raki=104;cropper=64;nelson=200 | | | | | | | | | | | | | | |
| 431-215 | Document status | 01OCT04A | 132* | 15APR05 | 1,127 | 15 | 971.64 | 6,477.60 | raki=40 | | | | | | | | | | | | | | |
| 431-225 | Reactivate DF & PEI units | 15JUN05* | 32* | 29JUL05 | 1,054 | | 0.00 | 11,584.80 | raki=16;cropper=24;wisowaty=80 | | | | | | | | | | | | | | |
| 431-230 | Load | 01MAR05* | 84 | 27JUN05 | 1,077 | | 0.00 | 15,888.00 | raki=40;mg wisowaty=120 | | | | | | | | | | | | | | |
| 431-240 | Simulate each of 6 pwr loops in PSCAD | 01MAR05* | 65 | 31MAY05 | 1,096 | | 0.00 | 12,955.20 | neumeyer=80 | | | | | | | | | | | | | | |
| 431-250 | c-site dc sys DGS dsn documentation | 01MAR05* | 100 | 20JUL05 | 1,061 | | 0.00 | 6,777.04 | raki=16;jones=40 | | | | | | | | | | | | | | |
| 431-260 | Power loop design | 01NOV04A | 228* | 30SEP05 | 1,010 | 20 | 22,324.51 | 111,622.56 | raki=224;vankirk=360;jones=360 | | | | | | | | | | | | | | |
| 431-265 | Fabricate bus components | 01APR05* | 185 | 22DEC05 | 953 | | 0.00 | 16,635.86 | raki=16;ee//sm=40;ee//tb=120 | | | | | | | | | | | | | | |
| 431-275 | Power cabling & Installation | 03OCT05* | 121 | 30MAR06 | 448 | | 0.00 | 201,061.60 | raki=40;ee//sm=240;ee//tb=520 powers=90;m&s=7 | | | | | | | | | | | | | | |
| 44 - Control and protection Systems | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 4401 - Control & Protection-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | | | | |
| 441 - Electrical Interlocks | | | | | | | | | | | | | | | | | | | | | | | |
| 441-095 | Design Interlock sys | 03OCT05* | 118 | 27MAR06 | 332 | | 0.00 | 30,286.40 | raki=80;vankirk=160 | | | | | | | | | | | | | | |
| 441-097 | Install Interlock sys | 28MAR06 | 119 | 13SEP06 | 332 | | 0.00 | 27,082.00 | raki=80;ee//sm=120 | | | | | | | | | | | | | | |
| 441-100 | PLC Specification | 03OCT05* | 85 | 08FEB06 | 743 | | 0.00 | 13,078.64 | raki=40;cropper=56 | | | | | | | | | | | | | | |
| 441-105 | Prep Block diagrams | 03OCT05* | 85 | 08FEB06 | 925 | | 0.00 | 15,852.80 | raki=40;cropper=80 | | | | | | | | | | | | | | |
| 441-110 | PLC CWD's & Cabling | 09FEB06* | 85 | 08JUN06 | 743 | | 0.00 | 20,476.40 | marsala=40;cropper=120 | | | | | | | | | | | | | | |
| 441-115 | deliver PLC | 09FEB06* | 85 | 08JUN06 | 840 | | 0.00 | 64,500.00 | M&S=50 | | | | | | | | | | | | | | |
| 441-120 | Program PLC Logic | 09JUN06* | 45 | 11AUG06 | 795 | | 0.00 | 20,476.40 | lawson=40;cropper=120 | | | | | | | | | | | | | | |
| 441-125 | Program Control pages | 09JUN06* | 97 | 25OCT06 | 743 | | 0.00 | 21,797.13 | schneider=32;cropper=120;sichta=16 | | | | | | | | | | | | | | |
| 441-130 | Pre-commissioning tests | 31JAN06* | 214 | 01DEC06 | 718 | | 0.00 | 21,979.19 | raki=40;cropper=120;M&S=1 | | | | | | | | | | | | | | |
| 441-135 | Install I/O Cabling | 03FEB06* | 248 | 31JAN07 | 681 | | 0.00 | 109,334.39 | raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k | | | | | | | | | | | | | | |
| 442 - Kirk Key Interlocks | | | | | | | | | | | | | | | | | | | | | | | |
| 442-1-2 | Kirk Keys-Dsn | 03OCT05* | 41 | 30NOV05 | 403 | | 0.00 | 15,143.20 | EA/DM =80hr ; EE//EM =40hr ; | | | | | | | | | | | | | | |
| 442-1-4 | Kirk Keys-Procure | 24OCT05* | 185 | 21JUL06 | 244 | | 0.00 | 12,900.00 | 41=10\$k ; | | | | | | | | | | | | | | |
| 442-1-6 | Kirk Keys-Install | 02OCT06* | 40 | 28NOV06 | 195 | | 0.00 | 42,879.52 | EE//EM =16hr ; EE//SM =16hr ; EE//TB =60hr ; | | | | | | | | | | | | | | |
| 442-1-8 | Kirk Keys-Commission | 13DEC06 | 30 | 31JAN07 | 195 | | 0.00 | 6,881.20 | EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ; | | | | | | | | | | | | | | |
| 443 - Real Time Control Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 443-1-2 | Develop Control Algorithms-Dsn | 21APR06* | 142 | 09NOV06 | 221 | | 0.00 | 13,346.15 | EE//EM =80hr ; | | | | | | | | | | | | | | |
| 444 - Instrument Systems | | | | | | | | | | | | | | | | | | | | | | | |
| 444-1-2 | DC Current Transducers (DCCTs)-Dsn | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | |
| 444-1-4 | DC Current Transducers (DCCTs)-Procure | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | |
| 444-1-6 | DC Current Transducers (DCCTs)-Install | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | |
| 444-1-8 | DC Current Transducers (DCCTs)-Commission | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | |
| 444-2-2 | DC Potential Transducers (DCPTs)-Dsn | 07OCT05* | 95 | 28FEB06 | 820 | | 0.00 | 10,366.56 | EA/DM =60hr ; EE//EM =24hr ; | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|--|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|---------------|--|--|------|--|--|------|--|--|------|--|--|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | |
| 444-2-4 | DC Potential Transducers (DCPTs)-Procure | 03OCT05* | 207 | 01AUG06 | 743 | | 0.00 | 7,740.00 | [Gantt Chart] | | | | | | | | | | | |
| 444-2-6 | DC Potential Transducers (DCPTs)-Install | 02OCT06* | 51 | 13DEC06 | 670 | | 0.00 | 19,122.48 | [Gantt Chart] | | | | | | | | | | | |
| 444-2-8 | DC Potential Transducers (DCPTs)-Commission | 14DEC06 | 40 | 15FEB07 | 670 | | 0.00 | 12,112.68 | [Gantt Chart] | | | | | | | | | | | |
| 444-3-2 | DC Shunts-Dsn | 03OCT05* | 122 | 31MAR06 | 813 | | 0.00 | 15,143.20 | [Gantt Chart] | | | | | | | | | | | |
| 444-3-4 | DC Shunts-Procure | 03OCT05* | 224 | 24AUG06 | 742 | | 0.00 | 58,050.00 | [Gantt Chart] | | | | | | | | | | | |
| 444-3-6 | DC Shunts-Install | 02OCT06* | 51 | 13DEC06 | 686 | | 0.00 | 53,251.68 | [Gantt Chart] | | | | | | | | | | | |
| 444-3-8 | DC Shunts-Commission | 14DEC06* | 24 | 24JAN07 | 686 | | 0.00 | 17,150.88 | [Gantt Chart] | | | | | | | | | | | |
| 444-4-2 | Signal Conditioning & Cabling-Dsn | 03OCT05* | 99 | 28FEB06 | 821 | | 0.00 | 41,565.60 | [Gantt Chart] | | | | | | | | | | | |
| 444-4-4 | Signal Conditioning & Cabling-Procure | 13OCT05* | 188 | 17JUL06 | 705 | | 0.00 | 15,480.00 | [Gantt Chart] | | | | | | | | | | | |
| 444-4-6 | Signal Conditioning & Cabling-Install | 02OCT06* | 68 | 15JAN07 | 671 | | 0.00 | 27,673.20 | [Gantt Chart] | | | | | | | | | | | |
| 444-4-8 | Signal Conditioning & Cabling-Commission | 16JAN07 | 22 | 14FEB07 | 671 | | 0.00 | 16,536.80 | [Gantt Chart] | | | | | | | | | | | |
| 445 - Coil Protection Systems | | | | | | | | | | | | | | | | | | | | |
| 445-1-2 | Ground Fault Protection-Dsn | 03OCT05* | 82 | 03FEB06 | 362 | | 0.00 | 32,623.20 | [Gantt Chart] | | | | | | | | | | | |
| 445-1-4 | Ground Fault Protection-Procure | 28NOV05* | 130 | 06JUN06 | 276 | | 0.00 | 23,220.00 | [Gantt Chart] | | | | | | | | | | | |
| 445-1-6 | Ground Fault Protection-Install | 02OCT06* | 40 | 28NOV06 | 195 | | 0.00 | 22,838.16 | [Gantt Chart] | | | | | | | | | | | |
| 445-1-8 | Ground Fault Protection-Commission | 04JAN07 | 20 | 31JAN07 | 195 | | 0.00 | 9,761.52 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-105 | Overload Protect-Write spec and approve | 03OCT05* | 20 | 28OCT05 | 810 | | 0.00 | 13,211.20 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-110 | Overload Protect-Design | 31OCT05* | 80 | 01MAR06 | 910 | | 0.00 | 70,629.60 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-115 | Overload Protect-Fabr 4 chassis 120 modls | 06JAN06* | 79 | 26APR06 | 810 | | 0.00 | 64,203.36 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-120 | Overload Protect-Test 4 units | 27APR06 | 20 | 24MAY06 | 810 | | 0.00 | 22,458.40 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-125 | Overload Protect-Install & Rack wiring | 25MAY06 | 20 | 22JUN06 | 810 | | 0.00 | 42,010.08 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-130 | Overload Protect-Write & perform ISTP | 23JUN06 | 20 | 21JUL06 | 810 | | 0.00 | 22,458.40 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-135 | Overload Protect-Documentation | 31OCT05 | 180 | 21JUL06 | 810 | | 0.00 | 23,680.80 | [Gantt Chart] | | | | | | | | | | | |
| 445-2-140 | Overload Protection&cabling design,procure instl | 01MAY06* | 249 | 27APR07 | 619 | | 0.00 | 137,740.28 | [Gantt Chart] | | | | | | | | | | | |
| 45 - Power System Design and Integration | | | | | | | | | | | | | | | | | | | | |
| Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN | | | | | | | | | | | | | | | | | | | | |
| 451 - System Design & Interfaces | | | | | | | | | | | | | | | | | | | | |
| 451-0-2 | Develop SRD | 01MAR05* | 21 | 29MAR05 | 1,140 | | 0.00 | 0.00 | [Gantt Chart] | | | | | | | | | | | |
| 451-3-2 | Dwgs,asbuilts -Elect Dsn | 03APR06* | 499 | 31MAR08 | 389 | | 0.00 | 157,565.56 | [Gantt Chart] | | | | | | | | | | | |
| 451-2-1 | CDR Power system -Dsn | 01DEC04A | 101 | 29APR05 | 1,117 | 25 | 10,663.60 | 42,654.40 | [Gantt Chart] | | | | | | | | | | | |
| 451-2-2 | PDR Power system -Dsn | 01MAR05* | 69 | 06JUN05 | 1,092 | | 0.00 | 42,654.40 | [Gantt Chart] | | | | | | | | | | | |
| 451-2-2.1 | FDR C-Site | 16MAY05* | 64 | 15AUG05 | 1,043 | | 0.00 | 31,990.80 | [Gantt Chart] | | | | | | | | | | | |
| 451-6-2 | FDR C-Site -Cabling | 16MAY05* | 64 | 15AUG05 | 1,043 | | 0.00 | 31,990.80 | [Gantt Chart] | | | | | | | | | | | |
| 451-4-2 | FDR AC auxiliaries & grounding-Dsn | 03JUL06* | 45 | 05SEP06 | 779 | | 0.00 | 10,874.40 | [Gantt Chart] | | | | | | | | | | | |
| 451-1-2 | Calculations-Dsn | 01APR05* | 498 | 29MAR07 | 640 | | 0.00 | 54,083.71 | [Gantt Chart] | | | | | | | | | | | |
| 452 - Electrical Systems Support | | | | | | | | | | | | | | | | | | | | |
| 452-1-2 | Diagnostics AC Power Distr-Dsn | 03OCT05* | 72 | 20JAN06 | 330 | | 0.00 | 81,512.00 | [Gantt Chart] | | | | | | | | | | | |


| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | FY05 | | | FY06 | | | FY07 | | | FY08 | | | FY09 | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|------|---|---|------|---|---|------|---|---|------|---|---|------|---|---|--|--|--|
| | | | | | | | | | S | O | N | S | O | N | S | O | N | S | O | N | S | O | N | | | |
| 452-1-4 | Diagnostics AC Power Distr-Procure | 05OCT05* | 248 | 02OCT06 | 257 | | 0.00 | 1,290.14 | | | | | | | | | | | | | | | | | | |
| 452-1-6 | Diagnostics AC Power Distr-Install | 02OCT06* | 105 | 07MAR07 | 153 | | 0.00 | 77,322.40 | | | | | | | | | | | | | | | | | | |
| 452-1-8 | Diagnostics AC Power Distr-Commission | 13MAR07* | 37 | 02MAY07 | 153 | | 0.00 | 30,080.80 | | | | | | | | | | | | | | | | | | |
| 452-2-2 | Diagnostics sensor cabling-Dsn | 03OCT05* | 61 | 05JAN06 | 381 | | 0.00 | 23,680.80 | | | | | | | | | | | | | | | | | | |
| 452-2-4 | Diagnostics sensor cabling-Procure | 05OCT05* | 240 | 20SEP06 | 265 | | 0.00 | 2,580.00 | | | | | | | | | | | | | | | | | | |
| 452-2-6 | Diagnostics sensor cabling-Install | 02OCT06* | 65 | 10JAN07 | 193 | | 0.00 | 21,480.64 | | | | | | | | | | | | | | | | | | |
| 452-2-8 | Diagnostics sensor cabling-Commission | 11JAN07* | 40 | 07MAR07 | 193 | | 0.00 | 6,016.16 | | | | | | | | | | | | | | | | | | |
| 453 - System Testing (PTP's) | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 453-1-2 | New Procedures | 06OCT05* | 90 | 20FEB06 | 301 | | 0.00 | 65,246.40 | | | | | | | | | | | | | | | | | | |
| 453-1-4 | Preop Testing-Procure test equipt | 02OCT06* | 160 | 23MAY07 | 145 | | 0.00 | 33,125.00 | | | | | | | | | | | | | | | | | | |
| 453-1-8 | Testing PTPs, ISTPs | 04JAN07* | 100 | 23MAY07 | 145 | | 0.00 | 207,122.72 | | | | | | | | | | | | | | | | | | |
| 5 - Central I&C Systems | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51 - TCP/IP Infrastructure Systems | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51-10 | Preliminary Design (Title I) | 21AUG06* | 45 | 23OCT06 | 214 | | 0.00 | 6,212.12 | | | | | | | | | | | | | | | | | | |
| 51-20 | Final Network Design (Title II) | 24OCT06 | 20 | 20NOV06 | 214 | | 0.00 | 6,408.80 | | | | | | | | | | | | | | | | | | |
| 51-30 | Installation, Testing, Documentation (Title III) | 21NOV06* | 120 | 17MAY07 | 214 | | 0.00 | 252,039.30 | | | | | | | | | | | | | | | | | | |
| 52 - Central Instrumentation & Control | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52-10 | Preliminary Design (Title I) | 28JUL06* | 45 | 29SEP06 | 110 | | 0.00 | 24,414.40 | | | | | | | | | | | | | | | | | | |
| 52-20 | Final Design (Title II) | 02OCT06 | 87 | 09FEB07 | 110 | | 0.00 | 62,485.80 | | | | | | | | | | | | | | | | | | |
| 52-30 | Installation, Testing, Documentation (Title III) | 12FEB07* | 173 | 15OCT07 | 110 | | 0.00 | 483,884.73 | | | | | | | | | | | | | | | | | | |
| 53 - Data Acquisition & Facility Computing | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53-10 | Preliminary Design (Title I) | 01AUG06* | 45 | 03OCT06 | 130 | | 0.00 | 25,997.95 | | | | | | | | | | | | | | | | | | |
| 53-20 | Final Design (Title II) | 04OCT06 | 65 | 12JAN07 | 130 | | 0.00 | 52,872.60 | | | | | | | | | | | | | | | | | | |
| 53-30 | Coding, Configuration, Testing (Title III) | 15JAN07 | 173 | 17SEP07 | 130 | | 0.00 | 249,490.10 | | | | | | | | | | | | | | | | | | |
| 54 - Facility Timing & Synchronization | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54-10 | Preliminary Design (Title I) | 02OCT06* | 45 | 05DEC06 | 125 | | 0.00 | 22,430.80 | | | | | | | | | | | | | | | | | | |
| 54-20 | Final Design (Title II) | 06DEC06 | 65 | 14MAR07 | 125 | | 0.00 | 25,635.20 | | | | | | | | | | | | | | | | | | |
| 54-30 | Installation, Testing, Documentation (Title III) | 15MAR07 | 135 | 24SEP07 | 125 | | 0.00 | 158,726.20 | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | FY05 | | | | | | | | | | | | FY06 | | | | | | | | | | | | FY07 | | | | | | | | | | | | FY08 | | | | | | | | | | | | FY09 | | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------------------------------|----------------|----------|-----------------|-------------|------|--------------------------|------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|--|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|--|--|--|--|--|--|--|
| | | | | | | | | | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | S | O | N | D | J | F | M | A | M | J | J | A | S | | | | | | | |
| 622 - LN2 Coil Cooling Supply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-001 | Preliminary Design**deleted scope | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-010 | Final Design**deleted scope | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-015 | Fab/Assy/Installation**deleted scope | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 632-020 | Procurement**deleted scope | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 623 - GN2 Cryostat Cooling System | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EM//EM =89hr ; EM//EM =89hr ; EA//DM =80hr ; EM//EM =89hr ; EM//TB =656hr ; 41=80\$k ; | | | | | | | | | | | | | | | | | | | | | | | |
| 633-001 | Preliminary Design | 02OCT06* | 40 | 28NOV06 | 145 | | 0.00 | 15,961.26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-010 | Final Design | 29NOV06 | 55 | 21FEB07 | 145 | | 0.00 | 24,926.06 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-015 | Fab/Assy/Installation | 23APR07* | 88 | 24AUG07 | 145 | | 0.00 | 71,839.34 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 633-020 | Procurement | 22FEB07* | 130 | 24AUG07 | 145 | | 0.00 | 105,933.75 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 - Utility Systems | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | em//em=80; ea//dm=160 em//em=48; em//tb=458; 41=\$17.40k | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.011 | Design GN2, Air & Vent Systems | 02OCT06* | 117 | 23MAR07 | 148 | | 0.00 | 32,276.80 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 640.021 | Assembly/Fabrication | 26MAR07* | 40 | 18MAY07 | 148 | | 0.00 | 71,205.76 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 - PFC/VV Heating & Cooling*ELIMINATED* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.001 | Preliminary Design | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.005 | Final Design | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.010 | Lab Fab/Assy/Installation/Test | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.012 | Procured Hardware/Material | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 650.015 | Procured Installation/Assy | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 - Test Cell Preparation and Machine Assy | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | ee//tb=320; 41=\$12k ee//sm Edwards= 24 hrs; tucker jr =36 voorhees=36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 72 - Control Room Refurbishment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7201 - Control Room Walls&Floors-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 710.001 | Block Wall east side control room | 01APR05* | 24 | 04MAY05 | 1,096 | | 0.00 | 41,762.40 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711B.050 | Complete Control Room Flooring | 05MAY05* | 18 | 31MAY05 | 1,096 | | 0.00 | 8,447.76 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 - Platform Design & Fabrication | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7301 - Platform Design & Fab-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.008 | Update Platform Specification | 01MAR05* | 24* | 01APR05 | 1,007 | | 0.00 | 6,699.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.009 | Platform PDR | | 0 | 01APR05* | 1,007 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.010 | Final Design | 04APR05* | 65 | 05JUL05 | 1,013 | | 0.00 | 54,843.60 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 711A.040 | Platform nut plates | 06JUL05* | 65 | 05OCT05 | 1,007 | | 0.00 | 30,048.52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.020 | Platform Parts | 03OCT05* | 132 | 14APR06 | 304 | | 0.00 | 24,541.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 712.030 | Miscs Hardware/Material | 03OCT05* | 132 | 14APR06 | 304 | | 0.00 | 45,150.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 74 - Machine Assembly Planning and Oversight | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | Perry=40 PERRY=140;messineo=300 em//tb mech shop =360 hrs;41=\$1k PERRY=410;em//sm=23;em//tb=250 41=\$35k PERRY=449;semmler=176;edwards=176 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 7401 - TC Prep & Mach Assy Planning-PERRY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Project Scope | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 741.010 | LOE FY05 | 01OCT04A | 249* | 30SEP05 | 284 | LOE | 45,036.84 | 114,306.69 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|--|---|----------------|----------|-----------------|-------------|------|--------------------------|------------|---|------|------|------|------|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | |
| 714.020 | LOE FY06 prior to assy starting | 03OCT05 | 246 | 26SEP06 | 284 | | 0.00 | 116,569.04 | perry=449;semler=176;edwards=176 | | | | | | | | | | | |
| 714.030 | LOE FY07 thru first plasma | 02OCT06* | 300 | 12DEC07 | 281 | | 0.00 | 550,917.49 | perry=1851;em/sm=1851 | | | | | | | | | | | |
| 714.031 | WBS 7 mgt stretch out cost | 13DEC07 | 180 | 02SEP08 | 281 | | 0.00 | 286,369.20 | perry=936;em/sm=936 | | | | | | | | | | | |
| FED/Infrastructure Support (non Project cost) | | | | | | | | | | | | | | | | | | | | |
| 613.017 | Install New Bottom Course **GPP** | 15MAR05* | 119* | 30AUG05 | 1,038 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP004 | GPP-Roofing Design | 01APR04A | 226* | | | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP004.1 | GPP-Roofing Install | 01MAR05* | 24* | 01APR05 | 1,137 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP005.1 | GPP-Test Cell lighting Install ***TBD*** | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP006 | GPP-Test Cell HVAC/dew point control Design*TBD | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP006.1 | GPP-Test Cell HVAC/dew point control InstallTBD | 30MAR05* | 0 | 29MAR05 | 1,140 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP007 | GPP-C-Site elevators Design | 01MAR05* | 0* | 28FEB05 | 1,161 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP007.1 | GPP-C-Site elevators Install | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP008 | GPP-Fire suppression high bay design*TBD* | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP008.1 | GPP-Fire suppression high bay install*TBD* | 01MAR05 | 0 | 28FEB05 | 1,161 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP009 | Control Room Lights & Outlets design*TBD* | 01MAR05 | 0 | 28FEB05 | 1,097 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP009.1 | Control Room Lights & Outlets install*TBD* | 01MAR05 | 0 | 28FEB05 | 1,097 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP010 | Control Room HVAC Design **TBD** | 01MAR05 | 0 | 28FEB05 | 1,097 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP010.1 | Control Room HVAC Install **TBD** | 01MAR05 | 0 | 28FEB05 | 1,097 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP011 | Control Room Ceiling Design | 01APR05* | 64 | 30JUN05 | 1,010 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP011.1 | Control Room Ceiling Install | 01JUL05 | 64 | 30SEP05 | 1,010 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP012 | Control Rm Fire Detection & Suppression Design | 01MAR05* | 23* | 31MAR05 | 1,010 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| GPP012.1 | Control Rm Fire Detection & Suppression Install | 01APR05 | 64 | 30JUN05 | 1,010 | | 0.00 | 0.00 | [Gantt bar] | | | | | | | | | | | |
| Test Cell Modifications & Upgrades | | | | | | | | | | | | | | | | | | | | |
| 613.030 | Test Cell copper ground plane cuts | 01APR05* | 20 | 28APR05 | 1,124 | | 0.00 | 10,935.00 | tucker jr,voorhees 60 each 41=\$1k | | | | | | | | | | | |
| 713.010 | General procurements | 01MAR05* | 40 | 25APR05 | 1,127 | | 0.00 | 20,835.00 | 41=\$ 15 k | | | | | | | | | | | |
| 7502-001 | Test Cell 110v outlets | 02MAY05* | 20 | 27MAY05 | 1,097 | | 0.00 | 17,414.40 | 160 hrs langella | | | | | | | | | | | |
| 7502-002 | Test Cell 208v outlets | 02MAY05* | 20 | 27MAY05 | 1,097 | | 0.00 | 8,707.20 | 80 hrs langella | | | | | | | | | | | |
| 7502-010 | Ready Rooms (under control room) 110v outlets | 02MAY05* | 20 | 27MAY05 | 971 | | 0.00 | 8,707.20 | 80 hrs langella | | | | | | | | | | | |
| 75 - Test Cell and Basement Assembly Operations | | | | | | | | | | | | | | | | | | | | |
| 7501 - Construction Support Crew | | | | | | | | | | | | | | | | | | | | |
| 7501-05 | Construction Support Crew during machine assy | 02OCT06* | 260 | 15OCT07 | 110 | | 0.00 | 814,222.14 | Work Control Center em//sm=2467 (1fte) Tool Crib Control em//tb=1234 (.5 fte) Crane Operator & support em//tb=2468 (1.0 fte) Forklift Operator & support em//tb=2468 (1.0 fte) | | | | | | | | | | | |
| 7501-06 | Construction Support Crew during e-beam mapping | 09JAN08* | 41 | 05MAR08 | 407 | | 0.00 | 95,732.09 | em//tb=1087 support techs (4 fte) | | | | | | | | | | | |
| 7501-07 | Construction Support Crew during cryostat instl | 28AUG07* | 40 | 23OCT07 | 495 | | 0.00 | 92,672.39 | Work Control Center em//sm=2777 (1 fte) Tool Crib Control em//tb=139 (.5 fte) Crane Operator & support em//tb=2777 (1 fte) Forklift Operator & support em//tb=2777 (1 fte) | | | | | | | | | | | |
| 7502 - Test Cell Facility Preparations | | | | | | | | | | | | | | | | | | | | |
| 7502-020 | Resurface TC floor | 03OCT05* | 42 | 01DEC05 | 884 | | 0.00 | 30,660.00 | ee//tb=160; M&S=\$10k | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|---|--|----------------|----------|-----------------|-------------|------|--------------------------|------------|--|--|--|------|--|--|------|--|--|------|--|--|
| | | | | | | | | | FY05 | | | FY06 | | | FY07 | | | FY08 | | |
| 730.1249 | PSO Operational Readiness Assessment | 09OCT07 | 5 | 15OCT07 | 110 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 730.1250 | PSO Operational Readiness Assessment | | 0 | 15OCT07 | 110 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 730.8200 | PTP and Cooldown | 18DEC07 | 10 | 08JAN08 | 67 | | 0.00 | 66,749.60 | | | | | | | | | | | | |
| 76 - Tooling Design & Fabrication | | | | | | | | | EM//EM =80hr ; EM//SM =80hr ; EM//TB =480hr ; | | | | | | | | | | | |
| Job: 7601 - Tooling Design & Fabrication | | | | | | | | | | | | | | | | | | | | |
| 713.020 | Lab Fab/Assy/Installation | 05JUL06* | 377 | 08JAN08 | 445 | | 0.00 | 31,096.35 | | | | | | | | | | | | |
| 713.030 | Tooling,assy fixtures,misc equipt | 05JUL06* | 383 | 16JAN08 | 445 | | 0.00 | 79,446.42 | | | | | | | | | | | | |
| 713.040 | General procurements | 05JUL06* | 383 | 16JAN08 | 445 | | 0.00 | 59,584.82 | | | | | | | | | | | | |
| 713.050 | Welding tools, materials & equipt | 05JUL06* | 383 | 16JAN08 | 445 | | 0.00 | 52,964.28 | | | | | | | | | | | | |
| 8 - Project Oversight and Support | | | | | | | | | | | | | | | | | | | | |
| 81 - Project Management and Control | | | | | | | | | | | | | | | | | | | | |
| Job: 8101 - Project Management & Control-NEILSON | | | | | | | | | | | | | | | | | | | | |
| 810.003 | Project Management Office PPPL FY05 | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 270,987.29 | 687,785.00 | | | | | | | | | | | | |
| 810.004 | Project Management Office PPPL FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 644,509.94 | | | | | | | | | | | | |
| 810.005 | Project Management Office PPPL FY07 | 02OCT06* | 251* | 28SEP07 | 514 | | 0.00 | 513,758.61 | | | | | | | | | | | | |
| 810.900 | Project Management Office PPPL FY08 | 01OCT07* | 164 | 28MAY08 | 350 | | 0.00 | 126,311.11 | | | | | | | | | | | | |
| Job: 8102 - NCSX MIE Management ORNL-LYON | | | | | | | | | | | | | | | | | | | | |
| 810.103 | Project Management Office ORNL FY05 | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 37,948.68 | 96,316.45 | | | | | | | | | | | | |
| 810.104 | Project Management Office ORNL FY06 | 03OCT05* | 250* | 29SEP06 | 514 | | 0.00 | 49,323.49 | | | | | | | | | | | | |
| 810.104X | Project Management Office ORNL FY06 | 02OCT06 | 251* | 28SEP07 | 514 | | 0.00 | 36,217.36 | | | | | | | | | | | | |
| 810.105 | Project Management Office ORNL FY07 | 01OCT07 | 0* | 28SEP07 | 514 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.901 | Project Management Office ORNL 1 mo SO | 02OCT07* | 21 | 30OCT07 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.980 | Project Management Office ORNL 1 mo SO | 31OCT07* | 21 | 28NOV07 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.981 | Project Management Office ORNL 1 mo SO | 03DEC07* | 21 | 09JAN08 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.982 | Project Management Office ORNL 1 mo SO | 10JAN08* | 21 | 07FEB08 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.983 | Project Management Office ORNL 1 mo SO | 08FEB08* | 21 | 07MAR08 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.984 | Project Management Office ORNL 1 mo SO | 10MAR08* | 21 | 07APR08 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.985 | Project Management Office ORNL 1 mo SO | 08APR08* | 21 | 06MAY08 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 810.986 | Project Management Office ORNL 1 mo SO | 07MAY08* | 21 | 04JUN08 | 345 | | 0.00 | 0.00 | | | | | | | | | | | | |
| 82 - Project Engineering | | | | | | | | | | | | | | | | | | | | |
| Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN | | | | | | | | | | | | | | | | | | | | |
| 820.003 | Proj engr FY05 | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 170,116.44 | 431,767.64 | | | | | | | | | | | | |

Run Date 09MAR05 12:03



0502

NCSX
ECP 24
MARCH 1 Status


Sheet 39 of 41

Completed tasks omitted

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | Gantt Chart | | | | | | | | | | | |
|---|---|----------------|----------|-----------------|-------------|------|--------------------------|------------|---------------------------|------|------|------|------|--|--|--|--|--|--|--|
| | | | | | | | | | FY05 | FY06 | FY07 | FY08 | FY09 | | | | | | | |
| 820.004 | Proj engr FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 392,793.60 | [Gantt bars for 820.004] | | | | | | | | | | | |
| 820.004Z | Proj engr FY07 | 02OCT06* | 248* | 25SEP07 | 517 | | 0.00 | 241,867.20 | [Gantt bars for 820.004Z] | | | | | | | | | | | |
| 820.005 | Proj engr FY08 | 01OCT07* | 166* | 30MAY08 | 348 | | 0.00 | 101,796.02 | [Gantt bars for 820.005] | | | | | | | | | | | |
| 8205FY05 | System Engr Support FY05 | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 87,589.45 | 222,308.24 | [Gantt bars for 8205FY05] | | | | | | | | | | | |
| 8205FY06 | Systems Engineering Support FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 161,959.21 | [Gantt bars for 8205FY06] | | | | | | | | | | | |
| 8205FY07 | Systems Engineering Support FY06 | 02OCT06* | 252* | 01OCT07 | 513 | | 0.00 | 119,024.24 | [Gantt bars for 8205FY07] | | | | | | | | | | | |
| Job: 8203 - Design Integration-BROWN | | | | | | | | | | | | | | | | | | | | |
| 8203FY05 | Design Integration FY05 LOE | 01OCT04A | 251* | 30SEP05 | 1,015 | | 61,527.59 | 156,161.40 | [Gantt bars for 8203FY05] | | | | | | | | | | | |
| 8203-01 | General Design Integration | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 0.00 | 0.00 | [Gantt bars for 8203-01] | | | | | | | | | | | |
| 8203-02 | Suprt interface aux sys dev&coolant/lead routing | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 0.00 | 0.00 | [Gantt bars for 8203-02] | | | | | | | | | | | |
| 8203-03 | Develop /maintain Pro/E model of NCSX facility | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 0.00 | 0.00 | [Gantt bars for 8203-03] | | | | | | | | | | | |
| 8203-04 | Support metrology efforts | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 0.00 | 0.00 | [Gantt bars for 8203-04] | | | | | | | | | | | |
| 8203-06 | Complt rvw of machine assembly approach | 01MAR05* | 4 | 04MAR05 | 1,163 | | 0.00 | 0.00 | [Gantt bars for 8203-06] | | | | | | | | | | | |
| 8203-07 | Rvw cryostat & conventional magnet sys design | 01MAR05* | 9 | 11MAR05 | 1,158 | | 0.00 | 0.00 | [Gantt bars for 8203-07] | | | | | | | | | | | |
| 8203-08 | tolerance reqmnts for MCSuprt install fixt dwgs | 01MAR05* | 39 | 22APR05 | 1,128 | | 0.00 | 0.00 | [Gantt bars for 8203-08] | | | | | | | | | | | |
| 8203-09 | Machine suprt dsn f/compatibility with assy reqt | 01MAR05* | 12 | 16MAR05 | 1,155 | | 0.00 | 0.00 | [Gantt bars for 8203-09] | | | | | | | | | | | |
| 8203-10 | Dynamic simul MC half period install fixt w/ Pro | 01MAR05* | 42 | 27APR05 | 1,125 | | 0.00 | 0.00 | [Gantt bars for 8203-10] | | | | | | | | | | | |
| 8203-11 | Document NCSX Interlink& dwg control process | 01MAR05* | 11 | 15MAR05 | 1,156 | | 0.00 | 0.00 | [Gantt bars for 8203-11] | | | | | | | | | | | |
| 8203-12 | Update definition VV spool piece assy simul | 01MAR05* | 19 | 25MAR05 | 1,148 | | 0.00 | 0.00 | [Gantt bars for 8203-12] | | | | | | | | | | | |
| 8203FY06 | Design Integration FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 239,862.22 | [Gantt bars for 8203FY06] | | | | | | | | | | | |
| 8203FY07 | Design Integration FY07 | 02OCT06* | 252* | 01OCT07 | 513 | | 0.00 | 131,804.52 | [Gantt bars for 8203FY07] | | | | | | | | | | | |
| Job: 8204 - Systems Analysis-BROOKS | | | | | | | | | | | | | | | | | | | | |
| 8204FY05 | Systems Analysis FY05 | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 102,728.87 | 260,733.17 | [Gantt bars for 8204FY05] | | | | | | | | | | | |
| 8204FY06 | Systems Analysis FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 103,416.88 | [Gantt bars for 8204FY06] | | | | | | | | | | | |
| Job: 8205 - Dimensional Control Coordination | | | | | | | | | | | | | | | | | | | | |
| METFY05 | Systems Analysis FY05 ECP24 | 01FEB05A | 172* | 30SEP05 | 1,015 | | 6,746.42 | 58,158.80 | [Gantt bars for METFY05] | | | | | | | | | | | |
| 85 - Integrated Systems Testing | | | | | | | | | | | | | | | | | | | | |
| 920.001 | Procedure and Document Preparation | 16OCT06* | 250 | 15OCT07 | 110 | | 0.00 | 561,846.69 | [Gantt bars for 920.001] | | | | | | | | | | | |
| 920.000 | Startup Personnel | 07NOV07 | 72 | 26FEB08 | 67 | | 0.00 | 661,852.01 | [Gantt bars for 920.000] | | | | | | | | | | | |
| 920.005 | Punch list, Cmplt PTP's, Reconfig, Rm temp Hi-pot | 23AUG07 | 37 | 15OCT07 | 120 | | 0.00 | 0.00 | [Gantt bars for 920.005] | | | | | | | | | | | |
| 920.010 | Field Coil Testsing, FCPC test & E-Beam Mapping | 09JAN08 | 25 | 12FEB08 | 67 | | 0.00 | 0.00 | [Gantt bars for 920.010] | | | | | | | | | | | |
| 920.020 | Final ISTEP | 13FEB08 | 7 | 21FEB08 | 67 | | 0.00 | 0.00 | [Gantt bars for 920.020] | | | | | | | | | | | |
| 920.021 | Operations Approval | 22FEB08 | 3 | 26FEB08 | 67 | | 0.00 | 0.00 | [Gantt bars for 920.021] | | | | | | | | | | | |

| Activity ID | Activity Description | Forecast Start | Orig Dur | Forecast Finish | Total Float | PCTC | Earned value cost (BCWP) | Budget | FY05 | | | | FY06 | | | | FY07 | | | | FY08 | | | | FY09 | | | | | | | | | | | |
|--------------------------------|-----------------------|----------------|----------|-----------------|-------------|------|--------------------------|--------------|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | S | O | N | D | J | F | M | A | J | J | A | S | O | N | D | J | J | F | M | A | J | J | A | S | O | N | D | J |
| 730.9000 | First Plasma | | 0 | 26FEB08 | 67 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M-0120 | CD-4 First Plasma | | 0 | 30MAY08* | 0 | | 0.00 | 0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Allocations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PPPL Allocations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Job: 8998 - Allocations | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.05 | PPPL Allocations FY05 | 01OCT04A | 251* | 30SEP05 | 1,015 | LOE | 123,846.89 | 314,332.20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.06 | PPPL Allocations FY06 | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 320,745.30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.07 | PPPL Allocations FY07 | 02OCT06* | 251* | 28SEP07 | 514 | | 0.00 | 166,893.23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contingency | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contingency | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contingency-Project | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.105 | Contingency | 01SEP05* | 21* | 29SEP05 | 1,016 | | 0.00 | 2,603,815.42 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.106 | Contingency | 03OCT05* | 250* | 29SEP06 | 765 | | 0.00 | 2,917,148.73 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.107 | Contingency | 02OCT06* | 251* | 28SEP07 | 514 | | 0.00 | 5,431,133.02 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99.108 | Contingency | 01OCT07* | 166* | 30MAY08 | 348 | | 0.00 | 1,804,979.59 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Run Date 09MAR05 12:03


deceember status
xECP24
Progress Bar
Critical Activity

0502

NCSX
ECP 24
MARCH 1 Status

Sheet 41 of 41

Completed tasks omitted