

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	FY05				FY06				FY07				FY08			
										S	O	N	D	J	F	M	A	J	J	A	S	S	O	N	D
<b>cc 9450 - NCSX Fabrication (MIE)</b>																									
<b>1 - Stellarator Core Systems</b>																									
<b>11 - In-Vessel Components</b>																									
<b>Job: 1101 - Limiter Adv Conc/Prel Dsn-GORANSON</b>																									
<b>0000</b>																									
1101-100	Update Conceptual Design	15JUL03A	78*	30SEP03A		100	60.00	60.00																	
<b>12 - Vacuum Vessel Systems</b>																									
<b>Job: 1201 - Vacuum Vessel Prelim Dsn-GORANSON</b>																									
<b>0000</b>																									
1201-002	Apr-Sept MIE Cost ORNL	01APR03A	47	30SEP03A		100	319,050.00	319,050.00																	
1201-003	Apr-MSep MIE Cost PPPL	01APR03A	47	30SEP03A		100	105,370.00	105,370.00																	
1201-500	WBS 12 & 14 PDR		0	07OCT03A		100	0.00	0.00																	
<b>Job: 1202 - Vacuum Vessel R&amp;D - DUDEK</b>																									
<b>Vessel Weld Joint R&amp;D</b>																									
1203-405	Field Weld joint design and Specific spool piece	01DEC03A	107*	30APR04A		100	38,607.00	38,607.00																	
1202-800	Inconnel Procurement *ECP6*	01APR04A	10	09APR04A		100	1,783.60	1,783.60																	
1202-803	Drawings for Arc/Samples *ECP6*	12APR04A	10	16APR04A		100	3,230.00	3,230.00																	
1202-806	Waterjet Arcs *ECP6*	19APR04A	2	22APR04A		100	1,228.80	1,228.80																	
1202-809	Machine weld groove *ECP6*	23APR04A	5	26APR04A		100	3,369.60	3,369.60																	
1202-812	Anneal Samples *ECP6*	27APR04A	2	28APR04A		100	1,684.80	1,684.80																	
1202-815	Setup weld test *ECP6*	29APR04A	4	30APR04A		100	1,228.80	1,228.80																	
1202-818	Weld samples *ECP6*	03MAY04A	6	10MAY04A		100	2,527.20	2,527.20																	
1202-821	Eval & Redesign Joint iteration 2 *ECP6*	01JUN04A	5	07JUN04A		100	3,230.00	3,230.00																	
1202-824	Machine iteration 2 *ECP6*	02AUG04A	10*	13AUG04A		100	3,369.60	3,369.60																	
1202-827	Anneal iteration 2 *ECP6*	16AUG04A	2	17AUG04A		100	1,684.80	1,684.80																	
1202-833	Eval & redesign joint iteration 3 *ECP6*	01SEP04A	4	07SEP04A		100	3,230.00	3,230.00																	
1202-836	Machine iteration 3 *ECP6*	08SEP04A	4	13SEP04A		100	3,369.60	3,369.60																	
1202-839	Anneal iteration 3 *ECP6*	14SEP04A	5	20SEP04A		100	1,684.80	1,684.80																	
1202-842	Weld iteration 3 *ECP6*	21SEP04A	4	24SEP04A		100	2,527.20	2,527.20																	
1202-845	SOW for full size test sample *ECP6*	24MAR04A	28*	28APR04A		100	6,460.00	6,460.00																	
1202-866	Engineering Oversight *ECP6*	03MAR04A	149*	30SEP04A		100	18,249.50	18,249.50																	
<b>0000</b>																									
1202-002	Apr-Sept MIE Cost ORNL	01APR03A	47	30SEP03A		100	60.00	60.00																	
1202-003	Apr-Sept MIE Cost PPPL	01APR03A	47	30SEP03A		100	128,340.00	128,340.00																	
1202-ECP16	ecp-16	01OCT03A	47	30SEP04A		100	14,600.00	14,600.00																	
<b>VV Subcontractor Oversight</b>																									
1202-400	Oversight and Contract Management	01OCT03A	79*	02JAN04A		LOE	62,738.00	62,738.00																	
1202-401	Oversight and Contract Management	05JAN04A	63*	31MAR04A		LOE	48,687.50	48,687.50																	
1202-402	Oversight and Contract Management	01APR04A	128*	30SEP04A		LOE	18,572.50	18,572.50																	
<b>Major Tool Subcontract (S04344F)</b>																									
1202-303	MT-Issue VVSA MIT/QA plans and C&S Est (3.1)	02JUN03A	0*	13JUN03A		100	17,153.60	17,153.60																	

Run Date 15FEB05 15:16



0501


NCSX  
ECP 21  
FEBRUARY 1 Status

Sheet 1 of 55



Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	FY05				FY06				FY07				FY08							
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
<b>PDR Recommendations</b>																													
1203-400	350c Bakeout Study	03NOV03A	94*	31DEC03A		100	25,738.00	25,738.00																					
1203-401	Analysis & testing of tube attachment method	01DEC03A	20	31DEC03A		100	0.00	0.00																					
1203-402	Determine thermal expansion vv to mcc clearance	01NOV03A	39*	31DEC03A		100	0.00	0.00																					
1203-403	Determine cost of fabrication	01DEC03A	20	31DEC03A		100	0.00	0.00																					
1203-404	DECISION TO PROCEED WITH 350c BAKEOUT		0	31DEC03A		100	0.00	0.00																					
<b>Final Design Tasks</b>																													
1203-141	Finalize Spec for VVSA	01MAR04A	87*	30JUN04A		100	18,067.60	18,067.60																					
1203-151	Update VVSA Drawings incl ECP6 add'l port config	01DEC03A	149*	30JUN04A		100	202,403.63	202,403.63																					
1203-181	Start Thermal Analyses	01NOV03A	82*	30JAN04A		100	23,012.76	23,012.76																					
1203-191	Start Eddy Current Analyses	03NOV03A	87*	30JAN04A		100	3,536.05	3,536.05																					
1203-202	Start Port Nozzle Analysis	02JAN04A	63*	30JAN04A		100	5,142.40	5,142.40																					
1203-233	Check structural analysis	26APR04A	25*	28MAY04A		100	12,638.08	12,638.08																					
1203-235	Perform Local Thermal Analysis	02FEB04A	65*	30APR04A		100	15,442.80	15,442.80																					
1203-236	Check Local Thermal Analysis	02FEB04A	65*	30APR04A		100	15,442.80	15,442.80																					
1203-237	Perform Thermal-Hydraulic Analysis VV htg/clng	02FEB04A	65*	30APR04A		100	10,295.20	10,295.20																					
1203-238	Check Thermal-Hydraulic Analysis VV htg/clng	02FEB04A	65*	30APR04A		100	12,856.00	12,856.00																					
1203-240	Check Analysis of VV Supports	26APR04A	25*	28MAY04A		100	5,147.60	5,147.60																					
1203-291	Update Design Basis Document	20APR04A	29*	18MAY04A		100	2,059.04	2,059.04																					
1203-321	Assemble FDR Drawing Package, Check & Promote	03MAY04A	20*	18MAY04A		100	4,118.08	4,118.08																					
1203-331	Prepare Presentations	03MAY04A	20*	18MAY04A		100	12,869.00	12,869.00																					
1203-341	Conduct VVSA FDR		0	19MAY04A		100	0.00	0.00																					
1203-234	Perform Global Seismic Analysis	01MAR04A	151*	31AUG04A		100	37,914.24	37,914.24		titus=240																			
1203-261	Startup Plan	01OCT03A	298*	29OCT04A		100	26,019.26	26,019.26		Goranson=200hr																			
1203-301	Update Cost and Schedule Estimates	01SEP04A	42*	29OCT04A		100	3,311.16	3,311.16		Goranson=24hr																			
1203-311	Prepare Final Design ECP	24MAY04A	10	28MAY04A		100	3,088.56	3,088.56																					
1203-161	Finalize & Sign All ICDs	20NOV03A	308*	11FEB05	295	90	14,470.92	16,078.80		Goranson=120hr																			
1203-201	Update/Perform FMECA Analyses	01MAR04A	250*	28FEB05	279	95	5,169.36	5,441.43		goranson=40																			
1203-232	Structural Analysis of Vac Vsl	01MAR04A	272*	30MAR05	262	98	77,097.85	78,671.28	\$16,280	Dahlgren=480																			
1203-239	Perform Analysis of VV Supports	01MAR04A	250*	28FEB05	284	95	10,338.72	10,882.86	\$11,248	Freudenberg=80																			
1203-241	Check FMECA Analyses	01MAR05	5	07MAR05	279		0.00	0.00		Reiersen																			
1203-361	Final Design of Heating/Cooling	03NOV03A	263*	15APR05	250	10	3,203.24	32,032.43	\$87,616	Jones ornl=232hr																			
124-011	Final design WBS 124 VV supports	01JUL04A	163*	28FEB05	284	79	17,662.52	22,113.14	(\$6,956)	goranson =80; jones=78																			
125-001	Prelim design WBS 125 local I&C	01JAN05A	65*	01APR05	260	67	7,793.41	11,631.96	(\$7,844)	Goranson =79hr ;																			
125-011	Final design WBS 125 local I&C	03JAN05A	65*	01APR05	260	67	7,813.14	11,661.41	(\$4,292)	goranson =79hr ;																			
124-011.1	Lateral VV supports	01FEB05	31*	15MAR05	273		0.00	23,263.92	(\$5,624)	goranson=78, jones=80																			
124-011.2	Analysis of Lateral supports	01FEB05*	20*	28FEB05	284		0.00	0.00	\$5,920																				
124-011.3	check support analysis	01FEB05*	31*	15MAR05	273		0.00	0.00	\$4,736																				
120-100	Magnetic Diag Interface/Install dwgs	01FEB05*	44*	01APR05	260		0.00	0.00	\$17,760																				

Run Date 15FEB05 15:16



0501

NCSX  
ECP 21  
FEBRUARY 1 Status

Sheet 3 of 55

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD*L COST	Gantt Chart											
										FY05			FY06			FY07			FY08		
1203-900	**Comprehensive WBS 12 FDR w/o insul/htrs**		0	02MAY05*	239		0.00	0.00	(\$5,920)	[Gantt bars for FY05]											
122-011	Final design WBS 122 Thermal insulation	01JUN04A	261*	15JUN05	139	51	22,825.16	44,378.51	\$35,224	[Gantt bars for FY05-FY06] viola =20hr ; goranson=64 jones=227											
122-012	Heater Tape Design	01FEB05	96*	15JUN05	1,091		0.00	0.00	\$43,808	[Gantt bars for FY05-FY06]											
1203-901	**WBS 12 FDR insulation & heaters**		0	01JUL05*	127		0.00	0.00		[Gantt bars for FY05]											
1203-271	Develop/Confirm & Installation Process	01FEB05*	127*	29JUL05	1,060	10	2,874.69	28,746.90		[Gantt bars for FY05-FY06] Goranson=200											
<b>Vacuum Vessel Vendor Selection</b>																					
121-6-6	Finalize tech Doc package & Resolve chits	01JUN04A	0*	30JUN04A		100	1,286.90	1,286.90		[Gantt bars for FY05]											
121-6-8	Evaluate and Select VV Production Vendor	01AUG04A	0*	12AUG04A		100	2,901.90	2,901.90		[Gantt bars for FY05]											
121-6-83	Negotiate with vendor	17AUG04A	0*	31AUG04A		100	1,615.00	1,615.00		[Gantt bars for FY05] Viola=10											
121-6-85	DOE Approve VV Selection & contract	01SEP04A	11	30SEP04A		100	0.00	0.00		[Gantt bars for FY05]											
121-6-9	Award VV Production Vendor (Phase funded)		0	27SEP04A		100	0.00	0.00		[Gantt bars for FY05] ***** Joule Milestone Q1 12/31/04 *****											
121-36-9.2	Release for Fabrication		0	27SEP04A		100	0.00	0.00		[Gantt bars for FY05]											
<b>Job:1204-VV Sys Procurements (non VVSA)-GORANSON</b>																					
122-030	SPEA VV Thermal Insulation	05JUL05*	65	03OCT05	127		0.00	0.00		[Gantt bars for FY05-FY06]											
122-036.9	Award VV Insulation		0	03OCT05	127		0.00	0.00		[Gantt bars for FY05-FY06]											
122-037	VV Insulation Procurement WBS 122	04OCT05	89	15FEB06	127		0.00	109,262.90		[Gantt bars for FY05-FY06] 41=82.01\$k ; 35=02\$k ;											
122-031	Title III engr WBS 122	01MAR05*	177	04NOV05	168		0.00	21,952.83		[Gantt bars for FY05-FY06] Viola =22hr ; Goranson =124hr ;											
123-030	SPEA VV Heating & Cooling	05JUL05*	65	03OCT05	127		0.00	0.00		[Gantt bars for FY05-FY06]											
123-036.9	Award VV Heating/Cooling Distribution		0	03OCT05	127		0.00	0.00		[Gantt bars for FY05-FY06]											
123-037	VV Heating/Cooling Distr Procurement WBS 123	04OCT05	65	12JAN06	127		0.00	318,062.40		[Gantt bars for FY05-FY06] 41=67.8\$k + 178.76= \$246.56											
123-041	VV Heating/Cooling Fab/Assy WBS 123	14DEC05*	40	15FEB06	143		0.00	14,887.44		[Gantt bars for FY05-FY06] EM/SM =34hr ; EM/TB =137hr ;											
123-031	Title III engr WBS 123	27JUN05	135	12JAN06	127		0.00	8,420.39		[Gantt bars for FY05-FY06] Viola =08hr ; Goranson =48hr ;											
124-030	SPEA VV Supports	03OCT05*	69	17JAN06	187		0.00	0.00		[Gantt bars for FY05-FY06]											
124-036.9	Award VV Supports		0	17JAN06	187		0.00	0.00		[Gantt bars for FY05-FY06]											
124-037	VV Supports Procurement WBS 124	18JAN06	100	07JUN06	187		0.00	31,089.00		[Gantt bars for FY05-FY06] 41=24.1\$k ;											
124-041	VV Supports Fab/assy WBS 124	20OCT06	20	16NOV06	92		0.00	699.30		[Gantt bars for FY05-FY06] EM/SM =06hr ;											
124-031	Title III engr WBS 124	03OCT05*	165	01JUN06	209		0.00	9,176.00		[Gantt bars for FY05-FY06] Viola =02hr ; Goranson =60hr ;											
125-015	Title III design Local I&C	01SEP05*	61	28NOV05	154		0.00	2,650.32		[Gantt bars for FY05-FY06] Goranson =18hr ;											
125-037	Procurement Local I&C	02SEP05*	60	28NOV05	154		0.00	3,179.16		[Gantt bars for FY05-FY06] 41=2.4\$k ;											
<b>Job: 1206 - VV Field Weld Joint R&amp;D-DUDEK</b>																					
<b>Vessel Weld Joint R&amp;D</b>																					
1202-848	Bid,eval,award full size test sample *ECP6*	29APR04A	190*			LOE	1,640.85	1,640.85		[Gantt bars for FY05] dudek=10											
1202-851	vendor fab & deliver full size sample *ECP6*	01FEB05	120	18JUL05	1,061		0.00	175,299.90	\$5,000	[Gantt bars for FY05-FY06] 41=125k; dudek=10											
1202-854	Instrument sample *ECP6*	19JUL05	11	02AUG05	1,061		0.00	5,986.50		[Gantt bars for FY05-FY06] dudek=16; eem/sm=24; 41=.5											
1202-857	Perform welds on sample *ECP6*	03AUG05	5	09AUG05	1,061		0.00	8,707.20		[Gantt bars for FY05-FY06] welder=80											
1202-860	Measure Results *ECP6*	10AUG05	6	17AUG05	1,061		0.00	4,019.76		[Gantt bars for FY05-FY06] dudek=24											
1202-863	Report Results *ECP6*	18AUG05	5	24AUG05	1,061		0.00	4,019.76		[Gantt bars for FY05-FY06] dudek=24											
1206-100	Prep Sample	01NOV04A	61*		50		1,306.08	2,612.16		[Gantt bars for FY05-FY06] machinist=24											



















Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	FY05				FY06				FY07				FY08								
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
C-081	Award MCWF Mfg Contract (phase funded)		0	30SEP04A		100	0.00	0.00		***** JOULE MILESTONE Q1 12/31/04 *****																				
<b>Coil-to-coil Interface Design</b>																														
1403-11	Prepare assembly / interface drawings for ICDs	15OCT03A	268*	30SEP04A		100	9,304.29	9,304.29		Hargrove,Lovett=36each																				
1403-12	Finalize and approve all ICDs	01MAR04A	173*	30SEP04A		100	4,632.84	4,632.84		Williamson=36																				
1403-15	Prepare winding form asm / detail drawings	03NOV03A	265*	30SEP04A		100	62,028.58	62,028.58																						
1403-48	Update design basis document	26APR04A	47*	30JUN04A		100	15,442.80	15,442.80																						
1403-11.1	Compl assembly / interface drawings for ICDs	01NOV04A	69*	15FEB05	199	50	14,724.00	29,448.00		Hargrove,Lovett=80 williamson=40																				
1403-16	Assembly bolts, nuts,washers	01OCT04A	104*	07MAR05	185	50	5,889.60	11,779.20		lovett=80																				
1403-17	Assembly shims	01OCT04A	85*	08FEB05	204	50	5,889.60	11,779.20		lovett=80																				
1403-18	Eccentric ball assembly	08NOV04A	68*	21FEB05	195	50	5,889.60	11,779.20		lovett=80																				
1403-19	Top assembly dwgs for mod coil shell	01OCT04A	109*	14MAR05	180	50	8,834.40	17,668.80		lovett=120																				
1403-19A	Bladder Details	01OCT04A	104*	07MAR05	185	50	0.00	0.00																						
<b>MCWF &amp; Winding Analysis/Testing</b>																														
1403-ECP16	ecp16	01JUN04A	108*	30SEP04A		100	139,000.00	139,000.00																						
1403-FY04	Analysis fy04	01JUN04A	108*	30SEP04A		100	48,517.50	48,517.50																						
1403-27	Prepare thermal, electrical analysis report	02FEB04A	128*	30JUL04A		100	20,590.40	20,590.40																						
1403-27A	Update winding pack thermal/hydraulic analysis	01JUN04A	97*	30SEP04A		100	20,590.40	20,590.40		Williamson=160																				
1403-40.3X	Modify MCWF Contract Documents & drawings	01AUG04A	43*	30SEP04A		100	20,590.40	20,590.40		williamson=160																				
1403-42	Complete FDR Struct Analysis Report	01JUN04A	108*	30SEP04A		100	30,859.60	30,859.60		fan=160 nelson=20;williamson=20																				
1403-42B	Modify ORNL beam test setup provide torsional ld	01JUN04A	108*	30SEP04A		100	5,147.60	5,147.60		nelson=40																				
1403-42C	Revise analysis incorp final modeling changes	15JUL04A	77*	30SEP04A		100	34,552.80	34,552.80		Myatt=120hrs (\$15k); freudenberg=120																				
1403-42E	Complete checking struct calculations	01AUG04A	65*	30SEP04A		100	17,945.60	17,945.60		brooks,williamson & myatt=40 each																				
1403-44	Prepare final drawings for winding forms, asm	01MAR04A	75*	30JUN04A		100	82,232.91	82,232.91																						
1403-45	Check and promote models / drawings	01MAR04A	97*	15JUL04A		100	120,704.72	120,704.72																						
1403-46	Update build-to specification / SOW	01MAR04A	75*	30JUN04A		100	15,442.80	15,442.80																						
1403-70	Complete non-linear model revisions	01SEP04A	31	30SEP04A		100	0.00	0.00																						
1403-40.2X	Multifilament coils file incl leads	01OCT04A	41*	30NOV04A		100	5,889.60	5,889.60		williamson=40																				
1403-42G	WP beam FEA modeling	01NOV04A	21	30NOV04A		100	2,944.80	2,944.80		freudenberg=20																				
1403-47B	det boundary conditions single nonlinear windng	01DEC04A	22	31DEC04A		100	6,370.00	6,370.00		myatt=20 hrs																				
1403-90	Compile Material properties database	01OCT04A	97*	24FEB05	131	90	12,088.08	13,431.20		m fan=80																				
1403-40.2Z	Update nonlinear winding pack analysis	01AUG04A	152*	14MAR05	121	80	64,619.18	80,773.97		freudenberg=480;williamson=40 nelson=4Myatt=40 (\$5k)																				
1403-42H	calculate EM loads at leads	01FEB05*	11*	15FEB05	138	60	5,300.64	8,834.40		williamson=60																				
1403-74	check analysis using simplified models	01OCT04A	90*	15FEB05	138	60	36,264.24	40,293.60		FAN =240hr ;																				
1403-42D	Fracture fatigue analysis for MCWF	01NOV04A	78*	28FEB05	129	50	5,036.70	10,073.40		brooks=60																				
1403-42D.0	Determine Fatigue properties	01NOV04A	69*	15FEB05	138	50	1,678.90	3,357.80		heizenroeder=20																				
1403-42F	Perform WP beam tests at ORNL	01NOV04A	68*	14FEB05	139	30	7,950.96	26,503.20		battiste=180,																				
1403-47A	Update,review & approve FMECA	01FEB05*	34*	18MAR05	117		0.00	5,889.60		Williamson=80																				
1403-42A	WP beam bending results documentation	01FEB05*	11*	15FEB05	138		0.00	2,944.80	\$16,000	nelson=20																				













































Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	Gantt Chart												
										FY05	FY06	FY07	FY08									
151-003	Base Support Struct PDR		0	04APR05	189		0.00	0.00														
161-011	Final Design Base Support Structure WBS 172	05APR05	114	14SEP05	189		0.00	62,374.28														
172-199	Base Support Structure FDR		0	14SEP05	189		0.00	0.00														
151-011	Final Design Cryostat WBS 171	15SEP05*	196	28JUN06	189		0.00	229,712.82														
171-199	Cryostat FDR		0	28JUN06	189		0.00	0.00														
173-100	Title I Design WBS 173 Spacer Manipulator	03OCT05*	65	11JAN06	139		0.00	0.00	?													
173-115	WBS 173 Spacer Manipulator PDR		0	11JAN06	139		0.00	0.00	?													
173-120	Title II Design WBS 173 Spacer Manipulator	12JAN06	65	12APR06	139		0.00	0.00	?													
173-125	WBS 173 Spacer Manipulator FDR		0	12APR06	139		0.00	0.00	?													
173-130	Prep & Issues Req for Spacer Manipulator	13APR06	10	26APR06	139		0.00	0.00	?													
173-135	Bid/Evaluate/Award Spacer Manipulator	27APR06	40	22JUN06	139		0.00	0.00	?													
173-140	Fabricate Spacer Manipulator	23JUN06	130	04JAN07	139		0.00	0.00	?													
<b>Job: 1751 - Cryostat Procurement</b>																						
<b>171 - Cryostat</b>																						
151-031	Title III engr	29JUN06	405	14FEB08	421		0.00	30,750.55														
151-036.8	Prep Spec, Solicit bids, and Select Vendor	29JUN06	65	29SEP06	189		0.00	0.00														
151-036.9	Award Cryostat Procurement		0	02OCT06*	188		0.00	0.00														
151-037	Cryostat Procurement [A/1]	03OCT06*	141	27APR07	188		0.00	478,642.75														
<b>Job: 1752 - Base Support Structure Procurement</b>																						
<b>172 - Base Support Structure</b>																						
161-031	Title III engr WBS 172	03OCT05*	240	18SEP06	770		0.00	47,352.48														
161-036.8	Prep Spec, Solicit bids, and Select Vendor	15SEP05	65	16DEC05	292		0.00	0.00														
161-036.9	Award Machine Base&supports Procurement		0	16DEC05*	292		0.00	0.00														
161-037	Machine Base&supports Procurement [A/1]	19DEC05	90	01MAY06	292		0.00	283,051.70														
<b>18 - Field Period Assembly</b>																						
<b>Job: 1801-Field Period Assly -CHRZANOWSKI (ORNL)</b>																						
<b>0000</b>																						
1801-001	Apr-Sept MIE Costs PPPL	01APR03A	42	30SEP03A	100		7,750.00	7,750.00														
1801-002	Apr-Sept MIE Costs ORNL	01APR03A	42	30SEP03A	100		53,050.00	53,050.00														
<b>Job: 1802 - FP Assy Oversight&amp;Support-VIOLA</b>																						
<b>Oversight and Supervision</b>																						
181.100	PPPL EM LOE FY04	13OCT03A	242	30SEP04A	LOE		77,947.50	77,947.50														
181.200	HP Coverage in the TFTR TC LOE FY04	02FEB04A	171	30SEP04A	LOE		115,320.00	115,320.00														
181.201	D-Site Shift Supervisor LOE FY04	01JUL04A	64	30SEP04A	LOE		25,920.40	25,920.40														
181.110	PPPL EM LOE FY05	01OCT04A	249	30SEP05	1,010	LOE	14,836.82	47,402.00														
181.210	HP Coverage in the TFTR TC LOE FY05	01OCT04A	249	30SEP05	1,010	LOE	44,486.38	142,129.00														
181.120	PPPL EM LOE FY06	03OCT05*	250	02OCT06	760		0.00	220,592.53														
181.121	PPPL EM LOE FY06	02OCT06*	207	31JUL07	554		0.00	179,340.00														
181.220	HP Coverage in the TFTR TC LOE FY06	03OCT05*	250	02OCT06	760		0.00	144,966.02														

Run Date	15FEB05 15:17		0501	<b>NCSX ECP 21 FEBRUARY 1 Status</b>	Sheet 33 of 55
© Primavera Systems, Inc.					

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD*L COST	FY05				FY06				FY07				FY08																
										S	O	N	D	J	F	M	A	J	J	A	S	S	O	N	D	J	F	M	A	J	J	A	S	S	O	N	D	J
<b>Job: 1803- FP Assy Toolg/Constructability-BROWN</b>																																						
<b>VV Prep Station</b>																																						
1803-1.01	Concept definition and requirements	09FEB05*	10	22FEB05	167		0.00	16,352.40		BROWN	=60hr ; PAUL	=60 ;																										
1803-1.02	VV Support Fixture - model design& drawing detai	23FEB05	15	15MAR05	167		0.00	13,901.12		BROWN	=08hr ; PAUL	=120 ;																										
1803-1.04	Metrology -sightline layout metrology support	16MAR05	15	05APR05	184		0.00	25,989.20		BROWN	=80hr ; PAUL	=120 ;																										
1803-1.05	Structural / Seismic Analysis check	15MAR05*	10	28MAR05	190		0.00	13,431.20		ANALYST	=80hr ;																											
1803-1.06	Design review PDR VV Prep Station	16MAR05*	2	17MAR05	167		0.00	2,014.68		BROWN	=12hr ;																											
1803-1.09	Safety Review documentation / presentation	15APR05	10	28APR05	167		0.00	2,686.24		BROWN	=16hr ;																											
1803-1.061	Design review FDR VV Prep Station	29APR05*	2	02MAY05	167		0.00	2,014.68		BROWN	=12hr ;																											
1803-1.07	Design check and sign-off	03MAY05*	5	09MAY05	167		0.00	3,523.44		BROWN	=16hr ; PAUL	=08 ;																										
1803-1.10	Fab / Design Review - follow-up activities	03MAY05*	10	16MAY05	218		0.00	6,872.24		BROWN	=16hr ; PAUL	=40 ;																										
1803-1.08	Prep & Issue Spec,dwgs,and requisition	10MAY05*	1	10MAY05	167		0.00	2,686.24		BROWN	=16hr ;																											
1803-1.081	Procurement Lead Time and Award	11MAY05	55	28JUL05	167		0.00	0.00																														
1803-1.12	FAB - VV support Fixture	03OCT05*	65	30DEC05	129		0.00	12,900.00				41=10\$K ;																										
1803-1.13	FAB VV Prep Station Platform	03OCT05*	65	30DEC05	129		0.00	6,450.00				41=5\$K ;																										
1803-1.14	FAB VV Prep Station metrology stands	03OCT05*	65	30DEC05	129		0.00	6,450.00				41=5\$K ;																										
<b>Half Period Assembly</b>																																						
1803-2.01	Concept definition and requirements	03JAN05A	52	15MAR05	317	5	817.62	16,352.40		BROWN	=60hr ; PAUL	=60 ;																										
1803-2.02	MC Holding Fixture 1 - model design and drawing	16MAR05	18	08APR05	317		0.00	7,622.12		BROWN	=08hr ; PAUL	=60 ;																										
1803-2.03	MC Assembly Fixture 2- design & drawing details	16MAR05	18	08APR05	317		0.00	14,572.68		BROWN	=12hr ; PAUL	=120 ;																										
1803-2.04	Metrology - sightline layout design details metr	14APR05*	15	04MAY05	1,120		0.00	18,445.40		BROWN	=60hr ; PAUL	=80 ;																										
1803-2.05	Structural / Seismic Analysis check	15MAR05*	10	28MAR05	295		0.00	13,431.20		ANALYST	=80hr ;																											
1803-2.06	PDR Half Period Assy	29MAR05*	1	29MAR05	295		0.00	2,014.68		BROWN	=12hr ;																											
1803-2.09	Safety Review documentation / presentation	27APR05	10	10MAY05	295		0.00	2,686.24		BROWN	=16hr ;																											
1803-2.061	FDR Half Period Assy	11MAY05*	1	11MAY05	295		0.00	2,014.68		BROWN	=12hr ;																											
1803-2.10	Fab / Design Review - follow-up activities	12MAY05	10	25MAY05	1,105		0.00	6,872.24		BROWN	=16hr ; PAUL	=40 ;																										
1803-2.07	Design check and sign-off	12MAY05	5	18MAY05	295		0.00	3,523.44		BROWN	=16hr ; PAUL	=08 ;																										
1803-2.08A	Prep & Issue Spec,dwgs,and requisition	18MAY05	1	18MAY05	295		0.00	0.00																														
1803-2.08	Procurement Lead Time and Award	19MAY05	55	05AUG05	295		0.00	2,686.24		BROWN	=16hr ;																											
1803-2.11	Fab MC HP Assy Fixtures (2)	03OCT05*	65	11JAN06	255		0.00	25,800.00				41=20\$K ;																										
1803-2.12	Fab MC MC HP Assy Metrology support stands (2)	03OCT05*	65	11JAN06	255		0.00	12,900.00				41=10\$K ;																										
<b>MC Installation</b>																																						
1803-3.01	Concept definition and requirements	25OCT04A	5	29OCT04A	100		10,901.60	10,901.60		BROWN	=40hr ; MORRIS	=40 ;																										
1803-3.02	MC Turning Fixture and base - model design and d	15NOV04A	48	31JAN05A	100		14,572.68	14,572.68		BROWN	=12hr ; MORRIS	=120 ;																										
1803-3.03	MC Gantry Crane - model design and drawing detai	29NOV04A	40	31JAN05A	100		14,572.68	14,572.68		BROWN	=12hr ; MORRIS	=120 ;																										
1803-3.04	VV support stand - model design and drawing deta	29NOV04A	53	17FEB05	372	75	6,782.67	9,043.56		BROWN	=04hr ; MORRIS	=80 ;																										
1803-3.05	Platform - design and drawing details	18FEB05	7	28FEB05	372		0.00	9,379.34		BROWN	=06hr ; MORRIS	=80 ;																										
1803-3.06	Metrology - sightline layout design details metr	01FEB05*	20	28FEB05	372		0.00	15,087.60		BROWN	=40hr ; MORRIS	=80 ;																										
1803-3.082	* PDR * Turning Fixture,base&gantry crane	21FEB05*	1	21FEB05	202		0.00	1,007.34		BROWN	=6hr ;																											
1803-3.084	Industry Info Meeting	21FEB05*	1	21FEB05	1,172		0.00	0.00																														






















Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD*L COST	Gantt Chart																																					
										FY05			FY06			FY07			FY08																												
4 - Electrical Power Systems											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>41 - AC Power</b>																																															
<b>Job: 4101 - AC Power-RAMAKRISHNAN</b>																																															
<b>411 - Auxiliary AC Power Systems</b>																																															
4101-100	Prepare Preliminary One line diagram	01MAR04A	173*	30SEP04A		100	8,496.72	8,496.72		vankirk =16hr ; raki =24hr ; ee//sm=16; ee//tb=32																																					
4101-100.1	Prepare Preliminary One line diagram	03OCT05*	173	13JUN06	837		0.00	1,007.93			vankirk =16hr ; raki =24hr ; ee//sm=16; ee//tb=32																																				
411-1-100	Ex-Test cell AC pwr-Reactivate& new instl	03OCT05*	241	19SEP06	769		0.00	56,876.86			vankirk=26;raki=62;ee//sm=62 ee//tb=104;M&S=6;Powers=\$16k																																				
411-2-2	Grounding-Dsn	03OCT05*	86	09FEB06	325		0.00	28,965.28			VANKIRK =160hr ; Raki =72hr ;																																				
411-2-4	Grounding-Procure	10FEB06*	107	12JUL06	325		0.00	6,450.00			41=05\$K ;																																				
411-2-6	Grounding-Install	02OCT06*	43	01DEC06	226		0.00	63,205.80			EE//EM =40hr ; EE//SM =80hr ; EE//TB =160hr ;																																				
411-2-8	Grounding-Commission	04DEC06*	29	19JAN07	226		0.00	15,734.00			EE//EM =24hr ; EE//SM =40hr ; EE//TB =80hr ;																																				
411-3-2	Test Cell AC Power Distr-Dsn	03OCT05*	186	30JUN06	361		0.00	3,455.52			VANKIRK =20hr ; Raki =8hr ;																																				
411-3-2.04	Test Cell AC Power fy04	01APR04A	186*	30SEP04A	100		148,730.00	148,730.00																																							
411-3-4	Test Cell AC Power Distr-Procure(pnlis & xfmrs)	10JUL06*	101	30NOV06	256		0.00	44,354.85			41=34\$K ;																																				
411-3-6	Test Cell AC Power Distr-Install	10JUL06*	104	05DEC06	253		0.00	31,080.38		EE//EM =40hr ; EE//SM =40hr ; POWERS	EE//TB =240hr ; POWERS																																				
411-3-8	Test Cell AC Power Distr-Commission	02OCT06*	45	05DEC06	253		0.00	31,468.00			EE//EM =48hr ; EE//SM =80hr ; EE//TB =160hr ;																																				
411-4-2	Standby Power for Cryo Sys -Dsn	01FEB05	0	31JAN05	1,181		0.00	0.00																																							
411-4-4	Standby Power for Cryo Sys -Procure	01FEB05	0	31JAN05	1,181		0.00	0.00																																							
411-4-6	Standby Power for Cryo Sys -Install	01FEB05	0	31JAN05	1,181		0.00	0.00																																							
<b>412 - Experimental AC Power Systems</b>																																															
412-1-2	D-site Pulsed AC Power Distr-Dsn	03OCT05*	128	10APR06	231		0.00	10,874.40			VANKIRK =40hr ; Raki =40hr ;																																				
412-1-4	D-site Pulsed AC Power Distr-Procure	11APR06	125	05OCT06	231		0.00	6,455.60			41=05\$K ;																																				
412-1-6	D-site Pulsed AC Power Distr-Install	02OCT06*	40	28NOV06	195		0.00	17,259.68			EE//EM =16hr ; EE//SM =64hr ; EE//TB =80hr ;																																				
412-1-8	D-site Pulsed AC Power Distr-Commission	29NOV06	40	31JAN07	195		0.00	10,433.28			EE//EM =24hr ; EE//SM =24hr ; EE//TB =40hr ;																																				
<b>43 - DC Systems</b>																																															
<b>Job: 4301 - DC Systems-RAMAKRISHNAN</b>																																															
<b>431 - C-Site DC Systems</b>																																															
431-200	Condition/spare parts inventory	01OCT04A	78*		80		13,989.89	17,487.36			hatcher=24;mcbride=120																																				
431-210	Organize & verify documentation	01OCT04A	86*	10FEB05	1,173	55	24,764.04	45,025.52			raki=104;mcbride=64;nelson=200																																				
431-215	Document status	01OCT04A	125*	06APR05	1,134	10	647.76	6,477.60			raki=40																																				
431-225	Reactivate DF & PEI units	01FEB05*	84	27MAY05	1,097		0.00	11,584.80			raki=16;mcbride=24;mg tech=80																																				
431-230	Load	01FEB05*	84	27MAY05	1,097		0.00	15,888.00			raki=40;mg tech=120																																				
431-240	Simulate each of 6 pwr loops in PSCAD	01FEB05*	65	02MAY05	1,116		0.00	12,955.20			neumeyer=80																																				
431-250	c-site dc sys DGS dsn documentation	01FEB05*	100	21JUN05	1,081		0.00	6,777.04			raki=16;jones=40																																				
431-260	Power loop design	01NOV04A	228*	30SEP05	1,010	15	16,743.38	111,622.56			raki=224;vankirk=360;jones=360																																				
431-265	Fabricate bus components	01APR05*	185	22DEC05	953		0.00	16,635.86			raki=16;ee//sm=40;ee//tb=120																																				
431-275	Power cabling & Installation	03OCT05*	121	30MAR06	448		0.00	201,061.60			raki=40;ee//sm=240;ee//tb=520 powers=90;m&s=7																																				

Run Date 15FEB05 15:17



0501

NCSX  
ECP 21  
FEBRUARY 1 Status

Sheet 44 of 55





Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	FY05				FY06				FY07				FY08													
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
<b>453 - System Testing (PTP's)</b>																																			
453-1-2	New Procedures	06OCT05*	90	20FEB06	301		0.00	65,246.40		EA//DM =240hr ; EE//EM =240hr ;																									
453-1-4	Preop Testing-Procure test equip	02OCT06*	160	23MAY07	145		0.00	33,125.00		41=25\$K ;																									
453-1-8	Testing PTPs, ISTPs	04JAN07*	100	23MAY07	145		0.00	207,122.72		EE//SM =240hr ; EE//TB =376hr ; ee//em=768 ;41=10																									
<b>46 - FCPC Building Modifications</b>																																			
<b>Job: 4601 - FCPC Bldg Mods-RAMAKRISHNAN</b>																																			
<b>0000</b>																																			
4601-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A			1,300.00	1,300.00																											
<b>5 - Central I&amp;C Systems</b>																																			
<b>51 - TCP/IP Infrastructure Systems</b>																																			
<b>Job: 5801 -Central I&amp;C Integr &amp; Oversight-OLIARO</b>																																			
51-00	FY03	01APR03A	250*	30SEP03A		LOE	11,900.00	11,900.00																											
51-01	FY04 LOE support	01OCT03A	250*	30SEP04A		LOE	12,358.20	12,358.20		EC//EM =86hr ;																									
51-10	Preliminary Design (Title I)	21AUG06*	45	23OCT06	214		0.00	6,212.12		EC//EM =40hr ;																									
51-20	Final Network Design (Title II)	24OCT06	20	20NOV06	214		0.00	6,408.80		EC//EM =40hr ;																									
51-30	Installation, Testing, Documentation (Title III)	21NOV06*	120	17MAY07	214		0.00	252,039.30		EA//DM =160hr ; EC//EM =220hr ; EE//SM =740hr ; 41=82\$K ;																									
<b>52 - Central Instrumentation &amp; Control</b>																																			
52-10	Preliminary Design (Title I)	28JUL06*	45	29SEP06	110		0.00	24,414.40		EC//EM =160hr ;																									
52-20	Final Design (Title II)	02OCT06	87	09FEB07	110		0.00	62,485.80		EC//EM =390hr ;																									
52-30	Installation, Testing, Documentation (Title III)	12FEB07*	173	15OCT07	110		0.00	483,884.73		EC//SM =600hr ; EC//EM =1,302hr ; 41=163\$K ;																									
<b>53 - Data Acquisition &amp; Facility Computing</b>																																			
53-10	Preliminary Design (Title I)	01AUG06*	45	03OCT06	130		0.00	25,997.95		EC//EM =170hr ;																									
53-20	Final Design (Title II)	04OCT06	65	12JAN07	130		0.00	52,872.60		EC//EM =330hr ;																									
53-30	Coding, Configuration, Testing (Title III)	15JAN07	173	17SEP07	130		0.00	249,490.10		EC//EM =1,080hr ; 41=57.7\$K ;																									
<b>54 - Facility Timing &amp; Synchronization</b>																																			
54-10	Preliminary Design (Title I)	02OCT06*	45	05DEC06	125		0.00	22,430.80		EC//EM =140hr ;																									
54-20	Final Design (Title II)	06DEC06	65	14MAR07	125		0.00	25,635.20		EC//EM =160hr ;																									
54-30	Installation, Testing, Documentation (Title III)	15MAR07	135	24SEP07	125		0.00	158,726.20		EC//SM =700hr ; EC//EM =360hr ; 41=25\$K ;																									
<b>55 - Real Time Plasma &amp; Power Supply Control Sys</b>																																			
55-10	Preliminary Design (Title I)	02OCT06*	45	05DEC06	185		0.00	12,817.60		EC//EM =80hr ;																									
55-20	Final Design (Title II)	06DEC06	20	10JAN07	185		0.00	12,817.60		EC//EM =80hr ;																									













Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	FY05				FY06				FY07				FY08			
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>0000</b>																									
810.001	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	387,340.00	387,340.00																	
810.003	Project Management Office PPPL FY05	01OCT04A	251*	30SEP05	1,015	LOE	216,652.28	687,785.00		Hutch=1502 =,41=06\$ ; 35=08\$ ; strykowsky=1503hr ; pam =1040hr; phil=173 schmidt=141															
810.004	Project Management Office PPPL FY06	03OCT05*	250*	29SEP06	765		0.00	644,509.94		hutch=1503 41=02\$ ; 35=04\$ ; strykowsky=1502;pam=1040; phil=345															
810.005	Project Management Office PPPL FY07	02OCT06*	251*	28SEP07	514		0.00	513,758.61		hutch=1061;strykowsky=1326;pam=832															
810.900	Project Management Office PPPL FY08	01OCT07*	164	28MAY08	350		0.00	126,311.11		hutch=177;strykowsky=442;pam=208;35=5															
<b>Job: 8102 - NCSX MIE Management ORNL-LYON</b>																									
<b>FY04 Actual Cost</b>																									
810.102	Project Management Office ORNL FY04	01OCT03A	256*	30SEP04A		LOE	121,274.02	121,274.02		ORNLRM =358hr; Akers=178;Benson=178 ORNL4 =03\$ ; ORNL35 =04\$ ;															
<b>0000</b>																									
810.101	Apr-Sept MIE Cost ORNL	01APR03A	129*	30SEP03A		100	58,600.00	58,600.00																	
810.103	Project Management Office ORNL FY05	01OCT04A	251*	30SEP05	1,015	LOE	30,339.68	96,316.45		ORNLRM =354hr; ornlam=178 ORNL41 =02\$ ; ORNL35 =03\$ ;															
810.104	Project Management Office ORNL FY06	03OCT05*	250*	29SEP06	514		0.00	49,323.49		ORNLRM =180hr ORNL41 =2\$ ornlam=89															
810.104X	Project Management Office ORNL FY06	02OCT06	251*	28SEP07	514		0.00	36,217.36		ORNLRM =180hr ORNL41 =2\$ ornlam=0															
810.105	Project Management Office ORNL FY07	01OCT07	0*	28SEP07	514		0.00	0.00																	
810.901	Project Management Office ORNL 1 mo SO	02OCT07*	21	30OCT07	345		0.00	0.00		ORNLRM =0hr															
810.980	Project Management Office ORNL 1 mo SO	31OCT07*	21	28NOV07	345		0.00	0.00		ORNLRM =0hr															
810.981	Project Management Office ORNL 1 mo SO	03DEC07*	21	09JAN08	345		0.00	0.00		ORNLRM =0hr															
810.982	Project Management Office ORNL 1 mo SO	10JAN08*	21	07FEB08	345		0.00	0.00		ORNLRM =0hr															
810.983	Project Management Office ORNL 1 mo SO	08FEB08*	21	07MAR08	345		0.00	0.00		ORNLRM =0hr															
810.984	Project Management Office ORNL 1 mo SO	10MAR08*	21	07APR08	345		0.00	0.00		ORNLRM =0hr															
810.985	Project Management Office ORNL 1 mo SO	08APR08*	21	06MAY08	345		0.00	0.00		ORNLRM =0hr															
810.986	Project Management Office ORNL 1 mo SO	07MAY08*	21	04JUN08	345		0.00	0.00		ORNLRM =0hr															
<b>82 - Project Engineering</b>																									
<b>Job: 8202 - Engr Mgmt &amp; Sys Eng Support-REIERSEN</b>																									
<b>FY04 Actual Cost</b>																									
820.002	LOE FY04	01OCT03A	256*	30SEP04A		LOE	626,751.30	626,751.30		Reieresen =1467hr 35=8\$ ; Dudek/Gentile=604; Such=86 41=\$30 k; Simmons=1326															
8202-ECP16	ecp16	01OCT03A	256*	30SEP04A		LOE	68,000.00	68,000.00																	
<b>0000</b>																									
820.110	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	295,530.00	295,530.00																	
820.003	Proj engr FY05	01OCT04A	251*	30SEP05	1,015	LOE	136,006.80	431,767.64		wayne=1640 95%; dudek=518 40%;35=7k such=173; gentile=86															
820.004	Proj engr FY06	03OCT05*	250*	29SEP06	765		0.00	392,793.60		wayne=1640;35=5k;dudek=518 such=173;															
820.004Z	Proj engr FY07	02OCT06*	248*	25SEP07	517		0.00	241,867.20		wayne=1036;35=5k;dudek=173 such=173															
820.005	Proj engr FY08	01OCT07*	166*	30MAY08	348		0.00	101,796.02		wayne=518;35=3															
8205FY05	System Engr Support FY05	01OCT04A	251*	30SEP05	1,015	LOE	70,027.10	222,308.24		;simmons=1208 70%															

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	Gantt Chart																																																				
										FY05			FY06			FY07			FY08																																											
											S	O	N	D	J	F	M	A	M	J	J	A	S	S	O	N	D	J	F	M	A	M	J	J	A	S	S	O	N	D	J	F	M	A	M	J	J	A	S	S	O	N	D	J	F	M	A	M	J	J	A	S
8205FY06	Systems Engineering Support FY06	03OCT05*	250*	29SEP06	765		0.00	161,959.21		[Gantt Chart: 50% completion]																																																				
8205FY07	Systems Engineering Support FY06	02OCT06*	252*	01OCT07	513		0.00	119,024.24		[Gantt Chart: 35% completion]																																																				
<b>Job: 8203 - Design Integration-BROWN</b>																																																														
<b>FY04 Actual Cost</b>																																																														
820.200	LOE FY04	01OCT03A	256*	30SEP04A		LOE	257,272.80	257,272.80		[Gantt Chart: Brown=1036; Steill= 863]																																																				
8203-ECP16	ecp16	01OCT03A	256*	30SEP04A		LOE	125,000.00	125,000.00		[Gantt Chart]																																																				
<b>0000</b>																																																														
820.150	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	178,750.00	178,750.00		[Gantt Chart]																																																				
8203FY05	Design Integration FY05 LOE	01OCT04A	251*	30SEP05	1,015		49,190.84	156,161.40		[Gantt Chart: messined=1035; brown=285 17%]																																																				
8203-01	General Design Integration	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00		[Gantt Chart]																																																				
8203-02	Suprt interface aux sys dev&coolant/lead routing	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00		[Gantt Chart]																																																				
8203-03	Develop /maintain Pro/E model of NCSX facility	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00		[Gantt Chart]																																																				
8203-04	Support metrology efforts	01OCT04A	251*	30SEP05	1,015	LOE	0.00	0.00		[Gantt Chart]																																																				
8203-06	Complt rvw of machine assembly approach	01FEB05*	4	04FEB05	1,183		0.00	0.00		[Gantt Chart]																																																				
8203-07	Rvw cryostat & conventional magnet sys design	01FEB05*	9	11FEB05	1,178		0.00	0.00		[Gantt Chart]																																																				
8203-08	tolerance reqmnts for MCsuprt install fixt dwgs	01FEB05*	39	25MAR05	1,148		0.00	0.00		[Gantt Chart]																																																				
8203-09	Machine suprt dsn f/compatibility with assy reqt	01FEB05*	12	16FEB05	1,175		0.00	0.00		[Gantt Chart]																																																				
8203-10	Dynamic simul MC half period install fixt w/ Pro	01FEB05*	42	30MAR05	1,145		0.00	0.00		[Gantt Chart]																																																				
8203-11	Document NCSX Interlink& dwg control process	01FEB05*	11	15FEB05	1,176		0.00	0.00		[Gantt Chart]																																																				
8203-12	Update definition VV spool piece assy simul	01FEB05*	19	25FEB05	1,168		0.00	0.00		[Gantt Chart]																																																				
8203FY06	Design Integration FY06	03OCT05*	250*	29SEP06	765		0.00	239,862.22		[Gantt Chart: ea//sm=863 brown=863]																																																				
8203FY07	Design Integration FY07	02OCT06*	252*	01OCT07	513		0.00	131,804.52		[Gantt Chart: ea//sm=345 brown=518]																																																				
<b>Job: 8204 - Systems Analysis-BROOKS</b>																																																														
<b>FY04 Actual Cost</b>																																																														
820.174	LOE FY04	01OCT03A	172*	30SEP04A		LOE	150,254.50	150,254.50		[Gantt Chart: Brooks=935]																																																				
8204.01	Assess magnetic material in test cell	02FEB04A	85*	28MAY04A		100	38,568.00	38,568.00		[Gantt Chart]																																																				
8204.02	Model effects local high MU regions on MCWF	01MAY04A	29	28MAY04A		100	19,284.00	19,284.00		[Gantt Chart]																																																				
<b>0000</b>																																																														
820.173	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	44,620.00	44,620.00		[Gantt Chart]																																																				
8204FY05	Systems Analysis FY05	01OCT04A	251*	30SEP05	1,015	LOE	82,130.95	260,733.17		[Gantt Chart: brooks=1553 90%]																																																				
8204FY06	Systems Analysis FY06	03OCT05*	250*	29SEP06	765		0.00	103,416.88		[Gantt Chart: brooks=604]																																																				
<b>84 - Project Physics</b>																																																														
<b>Job: 8401 - Project Physcis-ZARNSTORFF</b>																																																														
<b>FY04 Actual Cost</b>																																																														
840.202	Project Physics/Engr Analysis FY04	01OCT03A	256*	30SEP04A		LOE	99,806.20	99,806.20		[Gantt Chart: Zarnstorff=636 41=35k ; 35=01\$K]																																																				
840.203	Closeout cost FY04 ECP-21	01OCT03A	256*	30SEP04A		LOE	14,000.00	14,000.00		[Gantt Chart]																																																				
<b>0000</b>																																																														
840.201	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	210,270.00	210,270.00		[Gantt Chart]																																																				

Run Date 15FEB05 15:17



0501

NCSX  
ECP 21  
FEBRUARY 1 Status

Sheet 54 of 55

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	Budget	ETC ADD'L COST	Gantt Chart																																							
										FY05			FY06			FY07			FY08																														
Job: 8402 - Project Physics MIE ORNL-LYON											S	O	N	D	J	F	M	A	M	J	J	A	S	S	O	N	D	J	F	M	A	M	J	J	A	S	S	O	N	D	J	F	M	A	M	J	J	A	S
<b>FY04 Actual Cost</b>																																																	
840.302	Project Physics/Engr Analysis FY04	01OCT03A	256*	30SEP04A		LOE	61,110.96	61,110.96		Lazarus = 178+178																																							
840.303	Closeout cost FY04 ECP-21	01OCT03A	256*	30SEP04A		LOE	44,000.00	44,000.00																																									
<b>0000</b>																																																	
840.301	Apr-Sept MIE Cost ORNL	01APR03A	152*	30SEP03A		100	40,980.00	40,980.00																																									
<b>85 - Integrated Systems Testing</b>																																																	
920.001	Procedure and Document Preparation	16OCT06*	250	15OCT07	110		0.00	561,846.69		em//em=1896;em//sm=1896																																							
920.000	Startup Personnel	08OCT07	72	25JAN08	89		0.00	661,852.01		em//em=1066; ee//em=432, ec//em=432 em//sm=979, ee//sm=0, em//tb=432 r//tm2=490;ee//tb=864																																							
920.004	Begin Start-up Testing	28NOV07	0		89		0.00	0.00																																									
920.005	Punch list,Cmplt PTP's,Reconfig, Rm temp Hi-pot	23AUG07	37	15OCT07	120		0.00	0.00																																									
920.010	Field Coil Testings,FCPC test & E-Beam Mapping	28NOV07	25	11JAN08	89		0.00	0.00																																									
920.020	Final ISTP	14JAN08	7	22JAN08	89		0.00	0.00																																									
920.021	Operations Approval	23JAN08	3	25JAN08	89		0.00	0.00																																									
730.9000	First Plasma		0	25JAN08	89		0.00	0.00																																									
M-0120	CD-4 First Plasma		0	30MAY08*	0		0.00	0.00																																									
<b>Allocations</b>																																																	
<b>PPPL Allocations</b>																																																	
<b>Job: 8998 - Allocations</b>																																																	
<b>FY04 Actual Cost</b>																																																	
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A		LOE	265,920.20	265,920.20		54=153.8																																							
<b>0000</b>																																																	
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	60,670.00	60,670.00																																									
99.05	PPPL Allocations FY05	01OCT04A	251*	30SEP05	1,015	LOE	99,014.64	314,332.20		54=181.8																																							
99.06	PPPL Allocations FY06	03OCT05*	250*	29SEP06	765		0.00	320,745.30		54=187.9																																							
99.07	PPPL Allocations FY07	02OCT06*	251*	28SEP07	514		0.00	166,893.23		54=92.77																																							
<b>Contingency</b>																																																	
<b>Contingency-Project</b>																																																	
99.105	Contingency	01SEP05*	21*	29SEP05	1,016		0.00	2,603,815.42		ea engr tbd=760;mech design tbd=435;ornl=\$100k MCWF = \$450k; VVSA = \$350k FOM Techs TBD=1595;																																							
99.106	Contingency	03OCT05*	250*	29SEP06	765		0.00	2,917,148.73																																									
99.107	Contingency	02OCT06*	251*	28SEP07	514		0.00	5,431,133.02																																									
99.108	Contingency	01OCT07*	166*	30MAY08	348		0.00	1,804,979.59																																									

Run Date 15FEB05 15:17



0501

NCSX  
ECP 21  
FEBRUARY 1 Status

Sheet 55 of 55