

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06												FY07												FY08												FY09											
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
cc 9450 - NCSX Fabrication (MIE)																																																									
1 - Stellarator Core Systems																																																									
11 - In-Vessel Components																																																									
+ Job: 1101 - Limiter Adv Conc/Prel Dsn-**CLOSED*																																																									
		15JUL03A	78	30SEP03A			100	60.00	60.00																																																
12 - Vacuum Vessel Systems																																																									
+ Job: 1201 - Vacuum Vessel Prelim Dsn-**CLOSED**																																																									
		01APR03A	133	07OCT03A			100	424,420.00	424,420.00																																																
+ Job: 1202 - Vacuum Vessel R&D **CLOSED**																																																									
		01APR03A	636	30SEP05A			100	1,770,181.86	1,770,181.86																																																
+ Job: 1206 - VV Field Weld Joint R&D-**CLOSED**																																																									
		29APR04A	359	30SEP05A			100	15,639.37	15,639.37																																																
Job: 1203 - Vacuum Vessel Final Dsn-GORANSON																																																									
+ Closeout PDR Design Deliverables																																																									
		01OCT03A	235	31AUG04A			100	34,746.30	34,746.30																																																
+ PDR Recommendations																																																									
		01NOV03A	42	31DEC03A			100	25,738.00	25,738.00																																																
+ Vacuum Vessel Vendor Selection																																																									
		01JUN04A	86	30SEP04A			100	5,782.20	5,782.20																																																
+ FY05 Final Design Tasks																																																									
		01OCT03A	507	30SEP05A			100	744,133.94	744,133.94																																																
Final Design Tasks																																																									
1203-241	Check FMECA Analyses	01SEP05A	57	18NOV05	980	60	5,969.80	9,949.68	ORNLEM =40hr ; EA/EM =20hr ;																																																
1203-271	Develop Assy Rqmnts spec & process	01NOV05*	26	08DEC05	324	10	3,347.65	33,476.54	ornlem=200																																																
1203-800	Issue VV FP leak check assy dwg	22SEP05A	59	15DEC05	390	80	5,346.38	6,682.98	ORNLEM =40hr ;																																																
1203-801	Issue VV FP final assy dwg	01NOV05*	31	15DEC05	390		0.00	6,748.00	ORNLEM =40hr ;																																																
1203-802	Issue spacer machining dwgs	01NOV05*	31	15DEC05	390		0.00	6,748.00	ORNLEM =40hr ;																																																
1203-803	Issue VV final assy dwg	01NOV05*	31	15DEC05	319		0.00	6,748.00	ORNLEM =40hr ;																																																
1203-804	Issue VV assy specification	01NOV05*	31	15DEC05	319		0.00	6,748.00	ORNLEM =40hr ;																																																
1203-806	Establish interface reqmnts	01NOV05*	31	15DEC05	963		0.00	6,748.00	ORNLEM =40hr ;																																																
1203-815	Cleanup interfaces cleanup interfaces with other	01NOV05*	31	15DEC05	963		0.00	3,374.00	ORNLEM =20hr ;																																																
1203-820	BOM for all VV parts	03OCT05A	52	15DEC05	963	20	1,012.20	5,061.00	ORNLEM =30hr ;																																																
1203-825	develop acquisition plan for all vv components	01NOV05*	31	15DEC05	963		0.00	3,374.00	ORNLEM =20hr ;																																																
1203-830	conduct mini fdr/procurement reviews	01NOV05*	31	15DEC05	963		0.00	6,748.00	ORNLEM =40hr ;																																																
1203-901	**WBS 12 FINAL FDR **		0	15DEC05	390		0.00	0.00	ORNLEM =40hr ;																																																
VV Personnel Access Port																																																									
1203-950	Personnel Access Port Drawings	01OCT05A	34	17NOV05	981		0.00	0.00																																																	
1203-951	Personnel Access Port Analysis	01NOV05A	13	17NOV05	981		0.00	0.00																																																	
12003-952	Personnel Access Port FDR		0	17NOV05	981		0.00	0.00																																																	
VV Heating/Cooling Tubing																																																									
1203-805	Redo CC heating/cooling tube dwgs& analysis	01NOV05	31	15DEC05	321	75	14,984.13	19,978.84	ornlem=120																																																

Run Date 17NOV05 13:14

ECP-39 Status

 xecp-39 baseline

 Progress Bar

 Critical Activity

0510 NCSX Sheet 1 of 53

OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																											
										FY06			FY07			FY08			FY09																		
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
123-130	Issue RFQ & Select Vendor VV H/C Manifold WBS	16DEC05	40	17FEB06	321			0.00	0.00																												
123-136.9	Award H/C Manifolds WBS 123		0	17FEB06	321			0.00	0.00																												
123-137	Fabricate and Deliver H/C Manifolds WBS 123	20FEB06	65	19MAY06	321			0.00	34,275.00																												
VV Local I&C																																					
125-036	Issue Procurement Package Local I&C WBS 125	23FEB06*	0		347			0.00	0.00																												
125-037	Procurement Local I&C WBS 125	23FEB06	60	17MAY06	347			0.00	3,290.40																												
125-015	Title III design Local I&C WBS 125	23FEB06	61	18MAY06	859			0.00	3,036.60																												
Thermal Insulation																																					
122-050	Prep spec and req Blanket Thermal Insulation	30MAY06*	0		138			0.00	0.00																												
122-055	SPEA Blanket Thermal Insulation	30MAY06	65	29AUG06	138			0.00	0.00																												
122-060	Award Blanket Thermal Insulation		0	29AUG06	138			0.00	0.00																												
122-065	Deliver Blanket Thermal Insulation	30AUG06	89	11JAN07	138			0.00	0.00																												
123-035	Issue Proc Pkg for insulation boots WBS 122	04SEP06*	0		133			0.00	0.00																												
123-040	Issue RFQ & Select Vendor insul boots WBS 122	04SEP06	65	05DEC06	133			0.00	0.00																												
123-045	Award Insulation Boots WBS 122		0	05DEC06	133			0.00	0.00																												
123-050	Fabricate & Deliver Insul Boots WBS 122	06DEC06	130	14JUN07	133			0.00	75,405.00																												
122-040	Prep spec and req Port Thermal Insulation	31OCT06*	0		133			0.00	0.00																												
122-035	SPEA Port Thermal Insulation	31OCT06	65	08FEB07	133			0.00	0.00																												
122-041	Award Port Thermal Insulation		0	08FEB07	133			0.00	0.00																												
122-051	Deliver Port Thermal Insulation	09FEB07	89	14JUN07	133			0.00	0.00																												
122-030.0	Prep spec and req Pourable Insulation	22JAN08*	0		123			0.00	0.00																												
122-030	SPEA Pourable Insulation	22JAN08	65	21APR08	123			0.00	0.00																												
122-036.9	Award Pourable Insulation		0	21APR08	123			0.00	0.00																												
122-037	Deliver Pourable Insulation	22APR08	89	22AUG08	123			0.00	63,225.00																												
122-031	Title III engr WBS 122	01FEB06	673	26SEP08	263			0.00	25,461.76																												
Job: 1250 - Vacuum Vessel Fabrication-VIOLA																																					
Start Up/Engineering																																					
VVSA-001	Process Order	24SEP04A	256	29JUL05A			100	0.00	0.00																												
VVSA-011	Sect 5.1 Segmentation Scheme	04NOV04A	5	19NOV04A			100	96,075.00	96,075.00																												
VVSA-021	Sect 5.1.2 Fiducials	29NOV04A	242	04NOV05	1,009		98	0.00	0.00																												
VVSA-031	Sect 5.1.3 Proc Outline & Asc Procedures	24SEP04A	152	31MAY05A			100	121,675.78	121,675.78																												
VVSA-035	Trinos Flanges	03OCT05A	20	31OCT05A			100	39,000.00	39,000.00																												
Dies & Gages																																					
VVSA-041	Engineering	20SEP04A	91	31JAN05A			100	0.00	0.00																												
VVSA-051	Procure Die Materials (4 sets)	10JAN05A	59	13MAR05A			100	315,000.00	315,000.00																												
121-100	S005243 #1-Die Material Procured		0	31MAR05A			100	0.00	0.00																												
VVSA-061	Machine Complete	01FEB05A	64	29APR05A			100	0.00	0.00																												
VVSA-071	Deburr	01FEB05A	64	31MAY05A			100	0.00	0.00																												
VVSA-081	Inspection	01FEB05A	65	31MAY05A			100	340,640.00	340,640.00																												

Run Date 17NOV05 13:14

0510 NCSX Sheet 3 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

© Primavera Systems, Inc.

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																																						
										FY06			FY07			FY08			FY09																													
											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
1301-137	PF & CS Support FDR		0	16APR07	167			0.00	0.00																																							
FY05CV-6	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				-22,000.00	-22,000.00																																							
Job: 1352 - PF Coil Procurement-KALISH																																																
PF Coil Fabrication																																																
141-035	Bid & Award PF Coils	27AUG07*	45	29OCT07	124			0.00	0.00																																							
141-036	PF Coils Awarded		0	29OCT07	124			0.00	0.00																																							
1352-100	Material & leads	30OCT07	75	21FEB08	124			0.00	264,140.00																																							
1352-110	Tooling for PF 4	30OCT07*	25	05DEC07	159			0.00	73,762.50																																							
1352-115	Tooling for PF 5	06DEC07	25	17JAN08	159			0.00	73,762.50																																							
1352-120	Tooling for PF 6	18JAN08	25	21FEB08	174			0.00	73,762.50																																							
1352-105	Tooling for PF 1,2 and 3 NOT REQ'D USE PF1a	22FEB08	30	03APR08	174			0.00	0.00																																							
1352-140	Fabricate/Dlvr PF 4 lower	22FEB08	10	06MAR08	124			0.00	55,848.75																																							
1352-145	Fabricate/Dlvr PF 5 lower	07MAR08	15	27MAR08	124			0.00	41,817.00																																							
1352-150	Fabricate/Dlvr PF 6 lower	28MAR08	15	17APR08	124			0.00	41,817.00																																							
1352-155	Fabricate/Dlvr PF 4 upper	18APR08	10	01MAY08	124			0.00	41,817.00																																							
1352-160	Fabricate/Dlvr PF 5 upper	02MAY08	15	22MAY08	124			0.00	41,817.00																																							
1352-165	Fabricate/Dlvr PF 6 upper	23MAY08	15	13JUN08	124			0.00	41,817.00																																							
1352-125	Fabricate/Dlvr PF 1 NOT REQD USE PF1a	16JUN08	15	07JUL08	124			0.00	0.00																																							
1352-130	Fabricate/Dlvr PF 2 NOT REQD USE PF1a	08JUL08	15	28JUL08	124			0.00	0.00																																							
1352-135	Fabricate/Dlvr PF 3 NOT REQD USE PF1a	29JUL08	15	18AUG08	124			0.00	0.00																																							
1352-135X	Refurbish NSTX PF1a	02OCT06*	5	06OCT06	589			0.00	1,331.52	em/tb=16																																						
722.010	PF Coil receipt inspect/test (formerly wbs 183)	22FEB08	125	18AUG08	124			0.00	31,275.16																																							
141-031	Title III engr WBS 132	27AUG07*	268	19SEP08	268			0.00	112,977.05																																							
Job: 1353 - CS Structure Procurement-KALISH																																																
CS Support Structure																																																
163-035	Bid & Award CS Support Struct	17APR07	45	19JUN07	167			0.00	0.00																																							
163-036.9	Award CS Support Structure		0	19JUN07*	167			0.00	0.00																																							
163-037	CS Support Structure Procurement/Fab	20JUN07*	249	17JUN08	167			0.00	205,571.79																																							
163-015	Title III design CS sprt struc	17APR07	294	17JUN08	334			0.00	60,193.11																																							
Job: 1354 - Trim Coil Procurement-KALISH																																																
Trim Coils																																																
1303-TRIM	Trim Coil Design	02OCT06*	65	10JAN07	123			0.00	42,330.68																																							
1303-136	Trim Coil PDR		0	10NOV06	123			0.00	0.00																																							
1303-137	Trim Coil FDR		0	10JAN07	123			0.00	0.00																																							
184-035	Bid & Award Ext Trim Coils	11JAN07	45	14MAR07	123			0.00	0.00																																							
184-036	Award External Trim Coils		0	14MAR07*	123			0.00	0.00																																							
184-037	External Trim Coil Procurement/Fab*ecp16	15MAR07	87	17JUL07	123			0.00	34,275.00																																							

AWARD PRODUCTION CONTRACT FOR PF C
LEVEL 2 DOE MILESTONE
PEP DATE = MARCH 2008

41=188
41=52.5
41=52.5
41=52.5
41=39.75
4e=39.75
4e=39.75
4e=39.75
4e=39.75
4e=39.75
em/sm=94; em/tb=218
Kalish=551;ea/dm=69;

|em/tb=16

kalish=220;rushinski=180;dahlgren=180


41=210-148=\$62kecp16

Run Date 17NOV05 13:15

ECP-39 Status
 xecp-39 baseline
 Progress Bar
 Critical Activity

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06												FY07												FY08												FY09											
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
+ MCWF Procurement																																																									
		01JUN04A	86	30SEP04A			100	45,223.48	45,223.48																																																
+ Coil-to-coil Interface Design																																																									
		15OCT03A	246	30SEP04A			100	91,408.51	91,408.51																																																
+ MCWF & Winding Analysis/Testing																																																									
		02FEB04A	400	31AUG05A			100	656,902.73	656,902.73																																																
+ Winding and Assembly Design-Type C																																																									
		01JAN04A	442	30SEP05A			100	267,656.11	267,656.11																																																
+ Twisted Racetrack Design (Williamson)																																																									
		01OCT03A	455	29JUL05A			100	376,539.25	376,539.25																																																
+ Prior Costs																																																									
		01OCT04A	251	30SEP05A			100	564,400.00	564,400.00																																																
Type C Design Closeout																																																									
1403-90	Compile Material properties database	01OCT04A	303	15DEC05	152	90	18,010.29	20,011.43	hm fan=120																																																
1403-40.2Z	Update nonlinear winding pack analysis	01AUG04A	346	15DEC05	152	90	78,260.00	86,955.56	freudenberg=480,williamson=40 nelson=4Myatt=40 (\$5k)																																																
1403-42H	calculate EM loads at leads	01SEP05A	74	15DEC05	152	60	5,926.57	9,877.62	williamson=60																																																
1403-47A	Update,review & approve FMECA	26SEP05A	20	30NOV05	163	10	668.84	6,688.43	Williamson=80																																																
1403-42A1	Document analysis of MCWF eddy currents	01NOV05*	31	15DEC05	152		0.00	0.00																																																	
1403-73	Prep struct analysis report	01MAY05A	160	15DEC05	152	60	7,653.72	12,756.20	FREUDENBERG =80hr ;																																																
1403-76	Structural analysis of leads	01OCT04A	303	15DEC05	152	50	6,294.05	12,588.09	FREUDENBERG =80hr ;																																																
1403-223C	Finish Top level coil assembly-Type C	01MAR05A	204	15DEC05	152	90	11,411.43	12,679.37	80 hrs																																																
1403-47C	Perform cool-down/warmup analysis	01NOV05*	31	15DEC05	152		0.00	6,962.40	fan=40																																																
1403-50A	Check inductance calculation	01NOV05	31	15DEC05	152		0.00	6,748.00	ormlem=40																																																
1403-200	Side A/B winding pack assy-Type C	01JAN04A	494	15DEC05	152	90	31,989.17	35,543.52	183+60= 243 hrs																																																
1403-224C	Finish VPI mold assembly-Type C	01MAR05A	204	15DEC05	152	90	2,852.86	3,169.84	20 hrs																																																
1403-208C	Finish I&C Dwgs -Type C	01MAR05A	204	15DEC05	152	90	5,705.72	6,339.69	40 hrs																																																
1403-206.1	Cooling tubes/services assy- Type C	25APR05A	165	15DEC05	152	90	8,603.15	9,559.05	60 hrs																																																
1403-206C	Finish Cooling, Electr Schematic Dwgs - Type C	01MAR05A	204	15DEC05	152	90	5,705.72	6,339.69	40 hrs																																																
1403-58C	Check and promote clamp, I&C assy dwgs -Type C	01JUN05A	139	15DEC05	152	80	12,810.02	16,012.52	100 hrs																																																
1403-60C	Finish Update design basis document	02MAY05A	160	15DEC05	152	60	7,653.72	12,756.20	80 hrs																																																
1403-59	Type-C product specifications	02MAY05A	160	15DEC05	253	90	5,740.29	6,378.10	40 hrs																																																
1403-506	Chill plate dwgs approved for fabrication	01NOV05	10	14NOV05	157	90	0.00	0.00																																																	
1403-203C	Finish Clamp Dwgs (5)-Type C	01MAR05A	182	11NOV05	175	90	14,153.24	15,725.82	100 hrs																																																
1403-510	Clamp and assy dwgs approved for fabrication	14NOV05	1	14NOV05	175	90	0.00	0.00																																																	
1403-20.2	Resolve FDR chits	01AUG05A	97	15DEC05	152	90	5,844.39	6,493.77	40 hrs																																																
1403-70.05	Update MIT/QA Plans for Type C Winding Fab	01SEP05A	42	31OCT05A		100	6,474.00	6,474.00	40 hrs																																																
1403-20.0	Final Design Close-out for Type C		0	15DEC05*	152		0.00	0.00																																																	
1403-X1	Winding form revisions (unplanned)	03OCT05A	0	31OCT05A			0.00	0.00																																																	
1403-X2	Terminal Changes (unplanned)	03OCT05A	0	31OCT05A			0.00	0.00																																																	

Run Date 17NOV05 13:15



0510

NCSX

Sheet 13 of 53

OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																											
										FY06			FY07			FY08			FY09																		
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1416A-253	-Review and Approve Type-A Spec	04JAN06	5	10JAN06	210			0.00	3,374.00	ORNLEM =20hr ;																											
1416A-257	-Update Coil Fab Procedures	11JAN06	5	17JAN06	210			0.00	3,374.00	ORNLEM =20hr ;																											
1416A-261	-Prepare and Conduct FDR	24JAN06*	5	30JAN06	206			0.00	6,748.00	ORNLEM =40hr ;																											
1416A-262	TYPE A FDR		0	30JAN06	206			0.00	0.00	▼																											
1416A-265	-Resolve FDR Comments	31JAN06	10	13FEB06	206			0.00	6,748.00	ORNLEM =40hr ;																											
Winding and Assembly Design-Type B																																					
1416B-105	-Subasm Shrinkwrap	11APR06*	5	17APR06	208			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-109	-Check and Promote	18APR06	5	24APR06	208			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-113	MCWF mods-As-Built MCWF	03JAN06*	5	09JAN06	278			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-117	MCWF mods-Studs, Lead Block Mount	10JAN06*	5	16JAN06	273			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-121	MCWF mods-Seal Groove Adapter	18JAN06*	5	24JAN06	267			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-125	MCWF mods-Metrology Data Files	23JAN06*	3	25JAN06	266			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-129	MCWF mods-Check and Promote	26JAN06	5	01FEB06	266			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-133	Lead Block Assy-Lead Blocks	05DEC05*	20	09JAN06	249			0.00	13,492.63	ORNLEM =80hr ;																											
1416B-137	Lead Block Assy-Top and Side Plates	05JAN06*	20	01FEB06	232			0.00	13,492.63	ORNLEM =80hr ;																											
1416B-141	Lead Block Assy-Detail Parts, Intralink	10FEB06*	5	16FEB06	221			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-145	Lead Block Assy-Filament Data Files	06FEB06*	5	10FEB06	225			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-149	Lead Block Assy-Check and Promote	17FEB06	5	23FEB06	221			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-153	Lead Terminals-Splice Plates	26JAN06*	5	01FEB06	232			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-157	Lead Terminals-Check and Promote	02FEB06	5	08FEB06	232			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-161	Side A Coil Assy-Cladding Asm	14DEC05*	35	08FEB06	226			0.00	47,230.94	ORNLEM =280hr ;																											
1416B-165	Side A Coil Assy-Cond Layers, Geom Files	30JAN06*	5	03FEB06	254			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-169	Side A Coil Assy-Magnetic Loops	03FEB06*	5	09FEB06	250			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-173	Side A Coil Assy-Chill Plates and Tubing	07FEB06*	45	10APR06	208			0.00	60,723.57	ORNLEM =360hr ;																											
1416B-177	Side A Coil Assy-Check and Promote	11APR06	10	24APR06	208			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-181	Side B Coil Assy-Cladding Asm	14DEC05*	35	08FEB06	226			0.00	48,731.58	EA/EM =280hr ;																											
1416B-185	Side B Coil Assy-Cond Layers, Geom Files	30JAN06*	5	03FEB06	254			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-189	Side B Coil Assy-Magnetic Loops	03FEB06*	5	09FEB06	250			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-193	Side B Coil Assy-Chill Plates and Tubing	07FEB06*	45	10APR06	208			0.00	62,652.90	EA/EM =360hr ;																											
1416B-197	Side B Coil Assy-Check and Promote	11APR06	10	24APR06	208			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-201	Coil Post VPI mods-Studs Removed	31JAN06*	5	06FEB06	258			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-205	Coil Post VPI mods-Clamp Arrangement	03FEB06*	5	09FEB06	255			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-209	Coil Post VPI mods-Check and Promote	10FEB06	5	16FEB06	255			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-213	Clamp Assy-Clamp Hardware	25JAN06*	1	25JAN06	270			0.00	674.80	ORNLEM =4hr ;																											
1416B-217	Clamp Assy-Check and Promote	26JAN06	1	26JAN06	270			0.00	674.80	ORNLEM =4hr ;																											
1416B-221	I&C-Strain Gages and T/C	03MAR06*	5	09MAR06	235			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-225	I&C-Rogowski Coils	08MAR06*	5	14MAR06	232			0.00	6,748.00	ORNLEM =40hr ;																											
1416B-229	I&C-Check and Promote	15MAR06	5	21MAR06	232			0.00	3,372.31	ORNLEM =20hr ;																											
1416B-233	Coil-to-Coil -Current Feed Insul, Covers	23FEB06*	5	01MAR06	241			0.00	3,372.31	ORNLEM =20hr ;																											

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06												FY07												FY08												FY09											
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
MCWF-091	C2-MTM - machining/inspection	28JUN05A	106*	28NOV05	145	85		131,673.50	154,910.00	[Gantt chart bar for MCWF-091]																																															
MCWF-101	C2-Receive at PPPL		0	29NOV05	145			0.00	0.00	[Gantt chart bar for MCWF-101]																																															
MCWF-141	C3-MTK-casting	12MAY05A	102*	19SEP05A		100		142,920.00	142,920.00	[Gantt chart bar for MCWF-141] ;+2.11k heat treatment ecp34																																															
MCWF-151	C3-MTM - machining/inspection	20SEP05A	74*	11JAN06	145	25		38,727.50	154,910.00	[Gantt chart bar for MCWF-151]																																															
MCWF-161	C3-Receive at PPPL		0	13JAN06	152			0.00	0.00	[Gantt chart bar for MCWF-161]																																															
MCWF-201	C4-MTK-casting	16MAY05A	122*	31OCT05A		100		142,920.00	142,920.00	[Gantt chart bar for MCWF-201] ;+2.11k heat treatment ecp34																																															
MCWF-211	C4-MTM - machining/inspection	31OCT05A	78*	27FEB06	143	7		10,843.70	154,910.00	[Gantt chart bar for MCWF-211]																																															
MCWF-221	C4-Receive at PPPL		0	01MAR06	146			0.00	0.00	[Gantt chart bar for MCWF-221]																																															
MCWF-261	C5-MTK-casting	30MAY05A	123*	21NOV05	158	80		114,336.00	142,920.00	[Gantt chart bar for MCWF-261] ;+2.11k heat treatment ecp34																																															
MCWF-271	C5-MTM - machining/inspection	22NOV05*	70	09MAR06	158	2		3,098.20	154,910.00	[Gantt chart bar for MCWF-271]																																															
MCWF-281	C5-Receive at PPPL		0	13MAR06	158			0.00	0.00	[Gantt chart bar for MCWF-281]																																															
MCWF-291	C6-MTK-casting	16JUN05A	155*	01FEB06	376	5		7,146.00	142,920.00	[Gantt chart bar for MCWF-291] ;+2.11k heat treatment ecp34																																															
MCWF-301	C6-MTM - machining/inspection	02FEB06	70	10MAY06	376			0.00	154,910.00	[Gantt chart bar for MCWF-301]																																															
MCWF-311	C6-Receive at PPPL		0	12MAY06	376			0.00	0.00	[Gantt chart bar for MCWF-311]																																															
MCWF-111	A1-MTK-casting	22APR05A	116*	08SEP05A		100		143,110.00	143,110.00	[Gantt chart bar for MCWF-111] ;+2.11k heat treatment ecp34																																															
MCWF-121	A1-MTM - machining/inspection	09SEP05A	89*	01MAY06	147	10		15,491.00	154,910.00	[Gantt chart bar for MCWF-121]																																															
MCWF-131	A1-Receive at PPPL		0	04MAY06	147			0.00	0.00	[Gantt chart bar for MCWF-131]																																															
MCWF-171	A2-MTK-casting	17AUG05A	65	09FEB06	155	55		78,606.00	142,920.00	[Gantt chart bar for MCWF-171] ;+2.11k heat treatment ecp34																																															
MCWF-181	A2-MTM - machining/inspection	28FEB06	70	06JUN06	143			0.00	154,910.00	[Gantt chart bar for MCWF-181]																																															
MCWF-191	A2-Receive at PPPL		0	08JUN06	143			0.00	0.00	[Gantt chart bar for MCWF-191]																																															
MCWF-351	A3-MTK-casting	26SEP05A	96*	16FEB06	176	50		71,555.00	143,110.00	[Gantt chart bar for MCWF-351] ;+2.11k heat treatment ecp34																																															
MCWF-361	A3-MTM - machining/inspection	10MAR06	70	16JUN06	161			0.00	154,910.00	[Gantt chart bar for MCWF-361]																																															
MCWF-371	A3-Receive at PPPL		0	21JUN06	161			0.00	0.00	[Gantt chart bar for MCWF-371]																																															
MCWF-231	B1-MTK-casting	16SEP05A	111*	01MAR06	150	20		28,584.00	142,920.00	[Gantt chart bar for MCWF-231] ;+2.11k heat treatment ecp34																																															
MCWF-241	B1-MTM - machining/inspection	02MAR06	80	22JUN06	150			0.00	154,910.00	[Gantt chart bar for MCWF-241]																																															
MCWF-251	B1-Receive at PPPL		0	26JUN06	178			0.00	0.00	[Gantt chart bar for MCWF-251]																																															
MCWF-381	A4-MTK-casting	15DEC05*	75	06APR06	188			0.00	142,920.00	[Gantt chart bar for MCWF-381] ;+2.11k heat treatment ecp34																																															
MCWF-391	A4-MTM - machining/inspection	02MAY06	70	09AUG06	171			0.00	154,910.00	[Gantt chart bar for MCWF-391]																																															
MCWF-401	A4-Receive at PPPL		0	14AUG06	171			0.00	0.00	[Gantt chart bar for MCWF-401]																																															
MCWF-411	A5-MTK-casting	20JAN06*	75	04MAY06	193			0.00	142,920.00	[Gantt chart bar for MCWF-411] ;+2.11k heat treatment ecp34																																															
MCWF-421	A5-MTM - machining/inspection	07JUN06	70	14SEP06	171			0.00	154,910.00	[Gantt chart bar for MCWF-421]																																															
MCWF-431	A5-Receive at PPPL		0	19SEP06	193			0.00	0.00	[Gantt chart bar for MCWF-431]																																															
MCWF-441	A6-MTK-casting	20FEB06*	75	05JUN06	206			0.00	142,920.00	[Gantt chart bar for MCWF-441] ;+2.11k heat treatment ecp34																																															
MCWF-451	A6-MTM - machining/inspection	19JUN06	70	26SEP06	197			0.00	155,000.00	[Gantt chart bar for MCWF-451]																																															
MCWF-461	A6-Receive at PPPL		0	28SEP06	315			0.00	0.00	[Gantt chart bar for MCWF-461]																																															
MCWF-321	B2-MTK-casting	08MAR06*	75	21JUN06	151			0.00	142,920.00	[Gantt chart bar for MCWF-321] ;+2.11k heat treatment ecp34																																															
MCWF-331	B2-MTM - machining/inspection	23JUN06	75	09OCT06	150			0.00	154,910.00	[Gantt chart bar for MCWF-331]																																															
MCWF-341	B2-Receive at PPPL		0	11OCT06	150			0.00	0.00	[Gantt chart bar for MCWF-341]																																															

Run Date 17NOV05 13:15

0510 NCSX Sheet 20 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																											
										FY06			FY07			FY08			FY09																		
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
P1-000	ECP36 holes for cooling lines included in above	03NOV05*	1	03NOV05	986			0.00	0.00																												
Station 2-Winding, Instl Chill Plates,Tubing,Bag																																					
P1-011	Wind coil C1>>@150%	25OCT05A	42'	23DEC05	146	2	2	2,360.13	118,006.56	EM//TB = 1449hrs																											
P1-011J	Complete Winding First Modular Coil		0	23DEC05	154	2		0.00	0.00	 JOULE MILESTONE FY05 Q4 9/30/05 																											
P1-020	Instl Chill Plates,Tubing, Bag C1>>@150%	03JAN06	18	26JAN06	154	2		0.00	41,371.52	EM//TB = 508 hrs																											
P2-101	Wind coil C-3	31JAN06	35	20MAR06	152	2		0.00	116,377.76	EM//TB = 1429 hrs																											
P2-110	Instl Chill Plates,Tubing,Bag C3	21MAR06	12	05APR06	152	2		0.00	41,371.52	EM//TB = 508 hrs																											
P1-131	Wind coil C5	06APR06	35	24MAY06	152	2		0.00	99,031.04	EM//TB = 1,216 hrs																											
P1-140	Instl Chl Plates,Tubing, Bag C5	25MAY06	12	12JUN06	152	2		0.00	34,856.32	EM//TB = 428 hrs																											
P3-011	Wind coil A2	26JUN06	35	14AUG06	143	2		0.00	99,031.04	EM//TB = 1,216 hrs																											
P3-020	Instl Chill Plates,Tubing, Bag A2	15AUG06	12	30AUG06	143	2		0.00	34,856.32	EM//TB = 428 hrs																											
P1-041	Wind coil B1	31AUG06	35	19OCT06	143	2		0.00	99,896.83	EM//TB = 1,216 hrs																											
P2-041JOUL	JOULE FY07 Cmplt winding one-half modular coils		0	19OCT06	143	2		0.00	0.00	 COMPLETE WINDING: ONE-HALF OF MOD COILS FY2007 JOULE MILESTONE																											
P1-050	Instl Chl Plates,Tubing, Bag B1	20OCT06	12	06NOV06	143	2		0.00	35,618.16	EM//TB = 428 hrs																											
P1-071	Wind coil B2	07NOV06	35	04JAN07	143	2		0.00	101,195.52	EM//TB = 1216 hrs																											
P1-080	Instl Chl Plates,Tubing,Bag B2	05JAN07	12	22JAN07	143	2		0.00	35,618.16	EM//TB = 428hrs																											
P2-071	Wind coil B3	23JAN07	35	12MAR07	153	2		0.00	101,195.52	EM//TB =1216 hrs																											
P2-080	Instl Chill Plates,Tubing,Bag B3	13MAR07	12	28MAR07	153	2		0.00	35,618.16	EM//TB = 428hrs																											
P3-071	Wind coil B5	17APR07	35	05JUN07	145	2		0.00	101,195.52	EM//TB = 1216 hrs																											
P3-080	Instl Chill Plates,Tubing,Bag B5	06JUN07	12	21JUN07	145	2		0.00	35,618.16	EM//TB = 428hrs																											
P1-161	Wind coil A6	22JUN07	35	10AUG07	145	2		0.00	101,195.52	EM//TB =1216 hrs																											
P1-170	Instl Chill Plates,Tubing,Bag A6	13AUG07	12	28AUG07	145	2		0.00	35,618.16	EM//TB = 428 hrs																											
174-037	Modular Coil local I&C -Install (from wbs 143)	03JAN06	372'	21JUN07	146			0.00	69,688.97	em//sm=172; em//tb=576																											
SSD-ST2	Second shift cost differential	25OCT05A	462'	28AUG07	145			352.00	32,000.00	EM//TB = 1429 hrs																											
Station 3-Winding, Instl Chill Plates,Tubing,Bag																																					
P1-101	Wind coil C-2>>@125%	16DEC05	46	27FEB06	144	2		0.00	116,377.76	EM//TB = 1429 hrs																											
P1-110	Instl Chill Plates,Tubing,Bag C2>>@125%	28FEB06	15	20MAR06	144	2		0.00	41,371.52	EM//TB = 508 hrs																											
P3-101	Wind coil C4	21MAR06	35	08MAY06	144	2		0.00	99,031.04	EM//TB = 1,216 hrs																											
P3-110	Instl Chill Plates,Tubing, Bag C4	09MAY06	12	24MAY06	144	2		0.00	34,856.32	EM//TB = 428 hrs																											
P2-011	Wind coil A1	25MAY06	35	14JUL06	144	2		0.00	99,031.04	EM//TB = 1,216 hrs																											
P2-020	Instl Chill Plates,Tubing, Bag A1	17JUL06	12	01AUG06	144	2		0.00	34,856.32	EM//TB = 428 hrs																											
P3-041	Wind coil A3	02AUG06	35	20SEP06	144	2		0.00	99,031.04	EM//TB = 1,216 hrs																											
P3-050	Instl Chl Plates,Tubing, Bag A3	21SEP06	12	06OCT06	144	2		0.00	35,173.75	EM//TB = 428 hrs																											
P3-131	Wind coil A4	09OCT06	35	28NOV06	144	2		0.00	101,195.52	EM//TB = 1,216 hrs																											
P3-140	Instl Chl Plates,Tubing, Bag A4	29NOV06	12	14DEC06	144	2		0.00	35,618.16	EM//TB = 428 hrs																											


Run Date 17NOV05 13:15

ECP-39 Status
 xecp-39 baseline
 Progress Bar
 Critical Activity

0510 NCSX Sheet 22 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days=1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06												FY07												FY08												FY09																																			
										SON			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O		
										S	O	N	D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O		
1403-17	Assembly shims	01OCT04A	437*	30JUN06	158		60	12,351.83	20,586.38																																																																								
1403-18	Eccentric ball assembly	08NOV04A	411*	30JUN06	829		60	8,124.48	27,081.60																																																																								
1403-19	Top assembly dwgs for mod coil shell	01OCT04A	437*	30JUN06	829		60	11,425.44	30,879.58																																																																								
1403-19A	Bladder Details	01JUL05A	251*	30JUN06	158		20	2,246.07	22,460.70																																																																								
1403-20	3 coil assembly specification	01AUG06*	40	25SEP06	208			0.00	26,992.00																																																																								
1421-100	Submet Requisition for - Assy bolts,nuts,washers	24JUL06*	10	04AUG06	144			0.00	2,699.20																																																																								
1421-105	Procurement lead time for-Assy bolts,nuts,washer	07AUG06	40	29SEP06	144			0.00	0.00																																																																								
1421-110	Deliver - Assy bolts,nuts,washers	02OCT06	60	03JAN07	144			0.00	449,000.00																																																																								
1421-200	Submet Requisition for - Assembly shims	24JUL06*	10	04AUG06	144			0.00	2,699.20																																																																								
1421-205	Procurement lead time for - Assembly shims	07AUG06	40	29SEP06	144			0.00	0.00																																																																								
1421-210	Deliver - Assembly shims	02OCT06	60	03JAN07	144			0.00	138,000.00																																																																								
1421-400	Submet Requisition for - Bladders	24JUL06*	10	04AUG06	144			0.00	2,699.20																																																																								
1421-405	Procurement lead time for - Bladders	07AUG06	40	29SEP06	144			0.00	0.00																																																																								
1421-410	Deliver - Bladders	02OCT06	60	03JAN07	144			0.00	60,000.00																																																																								
15 - Structures																																																																																	
Job: 1501 - Structures Design- Kalish																																																																																	
PDR/PBR Task List																																																																																	
1501-105	Project PDR	07OCT03A	1	07OCT03A			100	0.00	0.00																																																																								
1501-109	Prepare FY 04 WP/WAF	31OCT03A	20	31OCT03A			100	12,360.00	12,360.00																																																																								
1501-113	Prepare PBR documentation	04NOV03A	10	18NOV03A			100	6,180.00	6,180.00																																																																								
1501-117	Performance baseline review		0	18NOV03A			100	0.00	0.00																																																																								
Reqmnts,Configuration, Interfaces and PDR																																																																																	
1501-125	Update drawings & models based on vendor	21OCT03A	30	26NOV03A			100	10,660.50	10,660.50																																																																								
1501-133	Prepare a "scope sheet" which defines all interf	03NOV03A	124	30SEP04A			LOE	5,407.50	5,407.50																																																																								
1501-FY05	Prelim Design Structures	01JUL05A	110*	03APR06	161		37*	45,219.12	85,946.73																																																																								
1501-PDR	Structures PDR		0	03APR06	161			0.00	0.00																																																																								
1501-FD	Final Design Structures	04APR06	63*	30JUN06	161			0.00	88,596.54																																																																								
1501-FDR	Structures FDR		0	30JUN06	161			0.00	0.00																																																																								
FY05CV-26	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				-1,000.00	-1,000.00																																																																								
Job:1550 - Structures Procurement -KALISH																																																																																	
1501-245	Prep Spec,Solicit Bids, and Evaluate Bids	03JUL06	65	02OCT06	161			0.00	0.00																																																																								
162-036.9	Award Coil Support Assy		0	02OCT06*	161			0.00	0.00																																																																								
162-037	WBS 151Coil Support Assy Procurement [A/1]	03OCT06	249	01OCT07	161			0.00	1,013,788.47																																																																								
162-031	Title III engr WBS 151	03OCT06	249	01OCT07	511			0.00	153,878.32																																																																								
153.037	WBS 153 Support Structure I&C Procurement/Fab	03OCT06*	249	01OCT07	511			0.00	9,022.42																																																																								
153.015	Title III design WBS 153 local&C	03OCT06*	249	01OCT07	511			0.00	1,048.11																																																																								

Run Date 17NOV05 13:15



0510


NCSX

Sheet 25 of 53

OCTOBER 2005 STATUS against ECP-39 Baseline


Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Schedule																																						
										FY06			FY07			FY08			FY09																													
											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
16 - Coil Services																																																
Job: 1601 - Coil Services Design-WILLIAMSON																																																
161 - LN2 Distribution																																																
191-001	Title I design WBS 161 LN2 manifolds&pipng	02OCT06*	65	10JAN07	306			0.00	57,375.70	EA/EM =80hr ; ORNLEM =251hr ;																																						
191-011	Title II design WBS 161 LN2 manifolds&pipng	11JAN07	60	04APR07	306			0.00	114,923.30	EA/EM =80hr ; ORNLEM =281hr ;																																						
191-031	Title III engr WBS 161	05APR07	280	15MAY08	356			0.00	16,567.82	EA/EM =08hr ; ORNLEM =86hr ;																																						
191-037	Procurement WBS 161	05APR07	130	08OCT07	306			0.00	72,677.54	41=52.95\$k ;																																						
191-038	PDR#17	09OCT07*	86	15FEB08	420			0.00	62,325.80	41=44.36\$k ;																																						
191-041	LN2 Manifolds & ppg Fab/assy/instl WBS 161	09OCT07*	62	14JAN08	306			0.00	33,821.56	EM//SM =71hr ; EM//TB =284hr ;																																						
191-042	PDR #17,25,3	09OCT07*	65	17JAN08	441			0.00	10,785.36	EM//SM =23hr ; EM//TB =90hr ;																																						
162 - Electrical Leads																																																
162-100	Kickless cable testing	22DEC05	65	30MAR06	324			0.00	0.00	Unfunded EAC estimate em//tb=360; em//em=160; m&s=\$4k Total EAC= \$63k																																						
132-000	PDR #17 & 25	02OCT06	325	24JAN08	436			0.00	41,396.19	Williamson =20; ornrm=200																																						
132-001	Title I design WBS 162 Coil leads	02OCT06*	130	11APR07	303			0.00	153,159.10	Williamson =869; ornrm=20																																						
132-011	Title II design WBS 162 Coil leads	12APR07	130	15OCT07	303			0.00	153,686.42	Williamson=868; ornrm=20																																						
132-015	Title III design WBS 162 Coil leads	16OCT07*	60	17JAN08	441			0.00	18,618.16	ORNLEM =98; em//sm=8																																						
132-037	Coil Leads Procurement WBS 162	16OCT07*	60	17JAN08	303			0.00	314,186.10	41=223.6 k																																						
163 - Coil Protection System																																																
163.001	Title I design WBS 163 Coil protection	02OCT06*	65	10JAN07	656			0.00	42,744.60	Williamson =82; ornrm=80; r//rm2=80																																						
163.011	Title II design WBS 163 Coil protection	11JAN07	40	07MAR07	656			0.00	42,744.60	Williamson=82; ornrm=80; r//rm2=80																																						
17 - Cryostat and Base Support Structure																																																
Job:1701-Cryostat&Base Sprt Strct Dsn-GETTLEFINGER																																																
Prior Costs																																																
1701-001	Apr-Sept MIE Costs PPPL	01APR03A	54	30SEP03A				100	12,180.00	12,180.00																																						
FY05CV-27	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A					178,000.00	178,000.00																																						
Base Support																																																
161-001	Title I design WBS 172 base support struct	01APR04A	435	23DEC05	464		90	45,373.43	50,414.92	Messineo =170hr ; gettlefinger =202hr																																						
151-003	Base Support Struct PDR		0	23DEC05*	464			0.00	0.00	▼																																						
161-011	Final Design Base Support Structure WBS 172	02OCT06*	45	05DEC06	273			0.00	66,050.80	Messineo =170hr; Gettlefinger =202hr;																																						
172-199	Base Support Structure FDR		0	05DEC06	273			0.00	0.00	▼																																						
Cryostat																																																
151-000	Adv Concep Design Cryostat shell & struct	01DEC03A	103	31MAR04A				100	6,000.00	6,000.00																																						
151-001	Title I design WBS 171 cryostat	01APR04A	270	29APR05A				100	125,850.61	125,850.61																																						
151-002	Cryostat PDR		0	29APR05A				100	0.00	0.00																																						
171-100	Advanced Prelim Design Cryostat	01NOV05	65	09FEB06	924			0.00	0.00	UNFUNDED EAC Estimate em//am=320; ea//sm=240 EAC=\$84k																																						
151-011	Final Design Cryostat WBS 171	25JUL05A	231	22JUN07	175		2	4,754.02	237,701.24	Gettlefinger =976hr ; Messineo =593hr ;																																						
171-199	Cryostat FDR		0	22JUN07	175			0.00	0.00	▼																																						

Run Date 17NOV05 13:15



Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																																						
										FY06			FY07			FY08			FY09																													
											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
Job: 1751 - Cryostat Procurement																																																
171 - Cryostat																																																
151-031	Title III engr	25JUN07	405	28JAN09	175			0.00	33,260.63	Gettelfinger =34hr ; messinec=220																																						
151-036.8	Prep Spec, Solicit bids, and Select Vendor	25JUN07	65	25SEP07	175			0.00	0.00																																							
151-036.9	Award Cryostat Procurement		0	01OCT07*	242			0.00	0.00																																							
151-037	Cryostat Procurement [A/1]	02OCT07	141	25APR08	242			0.00	507,236.35	41=358.47Sk ; 35=02Sk ;																																						
Job: 1752 - Base Support Structure Procurement																																																
172 - Base Support Structure																																																
161-031	Title III engr WBS 172	06FEB07	240	22JAN08	438			0.00	10,726.43	Gettelfinger =60hr ;																																						
161-036.8	Prep Spec, Solicit bids, and Select Vendor	06FEB07*	65	07MAY07	235			0.00	0.00																																							
161-036.9	Award Machine Base&supports Procurement		0	07MAY07	235			0.00	0.00																																							
161-037	Machine Base&supports Procurement [A/1]	08MAY07	90	13SEP07	235			0.00	300,678.83	41=238Sk ; 35=02Sk ;																																						
18 - Field Period Assembly																																																
Job: 1801-Field Period Assly -CHRZANOWSKI (ORNL)																																																
Prior Costs																																																
1801-001	Apr-Sept MIE Costs PPPL	01APR03A	42	30SEP03A			100	7,750.00	7,750.00																																							
1801-002	Apr-Sept MIE Costs ORNL	01APR03A	42	30SEP03A			100	53,050.00	53,050.00																																							
Job: 1802 - FP Assy Oversight&Support-VIOLA																																																
Oversight and Supervision																																																
181.200	HP Coverage in the TFTR TC LOE FY04	02FEB04A	171*	30SEP04A			LOE	61,119.60	61,119.60																																							
181.201	D-Site Shift Supervisor LOE FY04	01JUL04A	64*	30SEP04A			LOE	25,920.40	25,920.40																																							
181.210	HP Coverage in the TFTR TC LOE FY05	01OCT04A	249*	30SEP05A			LOE	136,539.00	136,539.00	sh/tb=1300 (.75 fte)																																						
181.222	HP Coverage in the TFTR TC LOE FY06	01OCT05A	250*	02OCT06	760			12,375.62	147,328.84	sh/tb=1300 (.75 fte)																																						
181.220	HP Coverage in the TFTR TC LOE FY07	02OCT06*	250*	01OCT07	511			0.00	150,543.22	sh/tb=1300 (.75 fte)																																						
181.221	HP Coverage in the TFTR TC LOE FY08	01OCT07*	251*	30SEP08	261			0.00	154,583.00	sh/tb=1300 (.75 fte)																																						
181.100	PPPL EM LOE FY04	13OCT03A	242*	30SEP04A			LOE	77,518.74	77,518.74																																							
181.110	PPPL EM LOE FY05	01OCT04A	249*	30SEP05A			LOE	9,625.20	9,625.20	Viola=60																																						
181.120	PPPL EM LOE FY06	01DEC05*	209*	02OCT06	760			0.00	204,416.14	Viola=1178 85% for FY06																																						
181.2A	Procedure for VV prep	01NOV05*	15	21NOV05	334			0.00	0.00																																							
181.2B	Procedure for MC HP subassy	01AUG06*	15	21AUG06	231			0.00	0.00																																							
181.2C	Procedure for MC instl on VV	01SEP06*	15	22SEP06	258			0.00	0.00																																							
181.2D	Procedure for TF HP sub assy	02OCT06*	15	20OCT06	277			0.00	0.00																																							
181.2E	Procedure for Final FP assy	02JAN07*	15	22JAN07	211			0.00	0.00																																							
181.121	PPPL EM LOE FY07	02OCT06*	249*	28SEP07	512			0.00	260,099.10	Viola=1467 (85%)																																						
181.122	PPPL EM LOE FY08	01OCT07*	187*	30JUN08	325			0.00	200,288.00	Viola=1100(85%)																																						
FY05CV-28	FY05 unrecoverable cost variance	01OCT04A	25*	30SEP05A				57,000.00	57,000.00																																							
Job: 1803- FP Assy Toolg/Constructability-BROWN																																																
1.00-VV Prep Station																																																
1803-1.01	Concept definition and requirements	01FEB05A	10	28FEB05A			100	16,056.00	16,056.00																																							
1803-1.02	VV Support Fixture - model design& drawing detai	01FEB05A	73	31MAY05A			100	13,604.00	13,604.00																																							

Run Date 17NOV05 13:15



0510 NCSX Sheet 27 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06				FY07				FY08				FY09							
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
FY05CV-30	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				68,000.00	68,000.00																				
Job:1810 - Field Period Assembly-VIOLA																													
Prep TFTR TC for Assembly operations																													
740.020	Facility Prep	01NOV05*	228*	29SEP06	761			0.00	63,992.08	em/stm=168;em/tb=392 travel=\$ 6 k																			
S0P0-100	LOE Crane support, fixture setupfor TFTR TC.	01NOV05*	229*	29SEP06	765			0.00	70,282.72	EM/TB=863 (50% fte)																			
Stage 1 VV Prep (instl diag & insul)FP#1																													
S1P1-101	Receive VV and inspect	18JAN06	4	23JAN06	302			0.00	7,818.24	EM/TB =96hr ;																			
S1P1-102	Mount VV on VV Prep fixture (top side up)	24JAN06	1	24JAN06	302			0.00	977.28	EM/TB =12hr ;																			
S1P1-103	Establish metrology setting; align VV base	25JAN06	4	30JAN06	302			0.00	5,863.68	EM/TB =72hr ;																			
S1P1-103.1	Layout diagnostic&coolant paths on vsi w/templt	31JAN06	24	03MAR06	302			0.00	38,684.00	metrology techs=475																			
S1P1-107	Wind magnetic diagnostic sensors	06MAR06	48	10MAY06	302			0.00	77,368.00	EM/TB =950hr ;																			
S1P1-107.1	Loop termination & verification	11MAY06	10	24MAY06	302			0.00	13,030.40	EM/TB =160hr ;																			
S1P1-106	Attach studs for coolant lines	25MAY06	16	16JUN06	302			0.00	15,636.48	EM/TB =192hr ;																			
S1P1-108	Install cooling/htg lines to vac vsi	19JUN06	24	21JUL06	302			0.00	46,909.44	EM/TB =576hr ;																			
S1P1-116	Prepare and transfer completed VV to holding are	24JUL06	3	26JUL06	302			0.00	5,863.68	EM/TB =72hr ;																			
Stage 1 VV Prep (instl diag & insul)FP#2																													
S1P2-101	Receive VV and inspect	16MAR06	4	21MAR06	399			0.00	7,818.24	EM/TB =96hr ;																			
S1P2-102	Mount VV on VV Prep fixture (top side up)	02OCT06*	1	02OCT06	263			0.00	998.64	EM/TB =12hr ;																			
S1P2-103	Establish metrology setting; align VV base	03OCT06	4	06OCT06	263			0.00	5,991.84	EM/TB =72hr ;																			
S1P2-103.1	Layout diagnostic&coolant paths on vessel	09OCT06	12	24OCT06	263			0.00	19,972.80	metrology techs=240																			
S1P2-107	Wind magnetic diagnostic sensors	25OCT06	6	01NOV06	263			0.00	9,903.18	EM/TB =119hr ;																			
S1P2-107.1	Loop termination & verification	02NOV06	10	15NOV06	263			0.00	13,315.20	EM/TB =160hr ;																			
S1P2-106	Attach studs forcoolant lines	16NOV06	16	11DEC06	263			0.00	15,978.24	EM/TB =192hr ;																			
S1P2-108	Install cooling/htg lines to vac vsi	12DEC06	24	22JAN07	263			0.00	47,934.72	EM/TB =576hr ;																			
S1P2-116	Prepare and transfer completed VV to holding are	23JAN07	3	25JAN07	263			0.00	5,991.84	EM/TB =72hr ;																			
Stage 1 VV Prep (instl diag & insul)FP#3																													
S1P3-101	Receive VV and inspect	17APR06	4	20APR06	476			0.00	7,818.24	EM/TB =96hr ;																			
S1P3-102	Mount VV on VV Prep fixture (top side up)	26JAN07	1	26JAN07	286			0.00	998.64	EM/TB =12hr ;																			
S1P3-103	Establish metrology setting; align VV base	29JAN07	4	01FEB07	286			0.00	5,991.84	EM/TB =72hr ;																			
S1P3-103.1	Layout diagnostic&coolant paths on vessel	02FEB07	12	19FEB07	286			0.00	19,972.80	metrology techs=240																			
S1P3-107	Wind magnetic diagnostic sensors	20FEB07	6	27FEB07	286			0.00	9,819.96	EM/TB =5118hr ;																			
S1P3-107.1	Loop termination & verification	28FEB07	10	13MAR07	286			0.00	13,315.20	EM/TB =160hr ;																			
S1P3-106	Attach studs forcoolant lines	14MAR07	16	04APR07	286			0.00	15,978.24	EM/TB =192hr ;																			
S1P3-108	Install cooling/htg lines to vac vsi	05APR07	8	16APR07	286			0.00	47,934.72	EM/TB =576hr ;																			
S1P3-116	Prepare and transfer completed VV to holding are	17APR07	3	19APR07	286			0.00	5,991.84	EM/TB =72hr ;																			
Spool pieces (3) (spacers)																													
S1SP-101	Attachdiagnostics, studs and coolant lines	02JUL07*	16	23JUL07	368			0.00	31,956.48	EM/TB =384hr ;																			
Stage 2 MC HP Sub-assembly (bolt 3 MC together)																													
S2P1-100	Assemble Mod-Coils a1.b1,c1 FP 1 left	12JAN07	35	01MAR07	138			0.00	73,233.60	EM/TB =880hr ;																			

Run Date 17NOV05 13:15

ECP-39 Status
 xecp-39 baseline
 Progress Bar
 Critical Activity

0510 NCSX Sheet 31 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days=1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Schedule																																						
										FY06			FY07			FY08			FY09																													
											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
19 - Stellarator Core Management and Integration																																																
Job: 1901 - Stellarator Core Mngt&Integr-NELSON																																																
Prior Costs																																																
1901-002	Apr-Sept MIE Costs ORNL	01APR03A	248	30SEP03A			100	187,090.00	187,090.00																																							
1901-003	Apr-Sept MIE Costs PPPL	01APR03A	248	30SEP03A			100	67,070.00	67,070.00																																							
1901-ECP16	ecp16	01OCT03A	250	30SEP04A			LOE	30,000.00	30,000.00																																							
191 - Stellarator Core Management & Oversight																																																
191-4	LOE-FY04 WBS 191-4 Management Activities	01OCT03A	250	30SEP04A			LOE	101,500.00	101,500.00																																							
0191-5	LOE-FY05 WBS 191	01OCT04A	249	30SEP05A			LOE	175,500.00	175,500.00	NELSON 1100 ;35=5 k																																						
0191-6	LOE-FY06 WBS 191	03OCT05A	249	29SEP06	514		LOE	16,613.02	197,774.00	NELSON 1100 ;35=5 k																																						
0191-6X	LOE-FY07 WBS 191	03OCT06*	247	27SEP07	513		LOE	0.00	201,498.00	NELSON 1100 35=5 k																																						
0191-7	LOE-FY08 WBS 191	03OCT07*	247	26SEP08	263		LOE	0.00	99,976.00	NELSON 488 35=5 k																																						
191-8	LOE-FY089 WBS 191	03OCT08*	130	02APR09	129		LOE	0.00	51,804.00	NELSON 244 35=5 k																																						
192 - Stellarator Core Integration & Analysis																																																
192-4	LOE-FY05 WBS 192-4 Design Integration Activities	01OCT03A	250	30SEP04A			LOE	234,660.11	234,660.11																																							
192-5	LOE-FY05 WBS 192-5 VV & Coil Services Integr	01OCT03A	250	30SEP04A			LOE	36,676.65	36,676.65																																							
192-6	LOE-FY05 WBS 192-6 Integrated Analysis	01OCT03A	271	30SEP04A			LOE	42,333.00	42,333.00																																							
192-6.07	Time constant calcs using SPARK	01APR04A	42	28MAY04A			100	6,180.00	6,180.00																																							
192-6.08	Indep check time constant calcs using EDDYCUFF	01MAY04A	138	30SEP04A			100	10,295.20	10,295.20																																							
192-6.09	Revised VV geometry	02FEB04A	6	27FEB04A			100	3,090.00	3,090.00																																							
192-6.10	MC interf during assly, geometry, assly trajecto	02FEB04A	31	27FEB04A			100	32,957.60	32,957.60																																							
192-6.11	Range of motion reqts for Assly MC fixture.	02FEB04A	20	27FEB04A			100	17,507.60	17,507.60																																							
192-6.12	Final Check & Verification	01MAY04A	6	28MAY04A			100	3,708.00	3,708.00																																							
192-6.2	Final Mod Coil Trajectories		0	27FEB04A				0.00	0.00																																							
192-6.5	Structural Design criteria		0	28MAY04A			100	0.00	0.00																																							
192-6.01	Document coil tolerance and trim coil requiremen	01MAR04A	357	29JUL05A			100	19,284.37	19,284.37																																							
192-6.02	Check critical coil tolerance calculations.	01APR04A	207	31JAN05A			100	11,098.48	11,098.48																																							
192-6.03	Method for determining current center	01FEB04A	234	30DEC04A			100	86,626.35	86,626.35																																							
192-6.06	Coil positions to minimize islands.	02FEB04A	270	28FEB05A			100	66,401.76	66,401.76																																							
192-6.031	Demo Method for current center on TRC	18JUN05A	110	21NOV05	979		90	64,420.05	71,577.84	ea//em tbd=80 ;81=36.36 strickler=80;em//sm=80																																						
0192-5	LOE-FY05 WBS 192	01OCT04A	249	30SEP05A			LOE	280,350.00	280,350.00	cole=1200; Jones=400 ornlm&s=\$29.95 ;35= 5 k																																						
0192-6	LOE-FY06 WBS 192	03OCT05A	249	29SEP06	519		LOE	26,248.45	312,481.45	cole=1600 ornlm&s=\$29.95 ;35= 5 k																																						
0192-6X	LOE-FY07 WBS 192	03OCT06*	242	20SEP07	518		LOE	0.00	158,033.60	cole=667 ornlm&s=\$29.95 ;35= 5 k																																						
0192-7	LOE-FY08 WBS 192	03OCT07*	242	19SEP08	268		LOE	0.00	151,531.40	cole=600 ornlm&s=\$29.95 ;35= 5 k																																						
0192-99	LOE-FY09	01OCT08*	130	31MAR09	131		LOE	0.00	101,860.00	COLE=400; orn35=3 orn41=\$20k																																						
FY05CV-31	FY05 unrecoverable cost variance	01OCT04A	257	30SEP05A				9,000.00	9,000.00																																							

Run Date 17NOV05 13:15

© Primavera Systems, Inc.

ECP-39 Status
 xecp-39 baseline
 Progress Bar
 Critical Activity

0510 NCSX Sheet 35 of 53

OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																											
										FY06			FY07			FY08			FY09																		
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
2 - Plasma Heating, Fueling & Vac Systems																																					
21 - Fueling Systems																																					
Job: 2101 - Fueling Systems																																					
ECP 16 October 2004																																					
21-10	Eng. Work Planning and Design	02JAN07*	65	02APR07	227			0.00	6,205.50	Blanchard =35hr ;																											
21-15	Design Gas Handling Hardware	03APR07	65	03JUL07	227			0.00	5,240.00	EM//SM =40hr ;																											
21-20	Design PLC Controls	03APR07	65	03JUL07	292			0.00	10,353.60	EE//SM =80hr ;																											
21-25	Electrical Drafting for pumping system	03APR07	65	03JUL07	292			0.00	14,203.20	EA//DM =120hr ;																											
21-30	Drafting	03APR07	65	03JUL07	292			0.00	9,468.80	EA//DM =80hr ;																											
21-35	Eng. Work Planning and Design during fab	04JUL07	65	02OCT07	292			0.00	3,548.94	Blanchard =20hr ;																											
21-40	Fabrication/Install Hardware	04JUL07	65	02OCT07	227			0.00	3,933.25	EM//SM =30hr ;																											
21-45	Fabrication/installation	03OCT07	65	14JAN08	227			0.00	23,523.50	EM//SM =75hr ; EM//TB =75hr ; 41=5\$K ;																											
21-55	Install PLC Controls	03OCT07	65	14JAN08	227			0.00	5,316.40	EE//SM =40hr ;																											
21-60	Integrated Systems Testing/Eng	03OCT07	65	14JAN08	227			0.00	3,641.60	Blanchard =20hr ;																											
21-65	Integrated Systems Testing/Tech Support	15JAN08	45	17MAR08	227			0.00	2,658.20	EE//SM =20hr ;																											
22 - Torus Vacuum Pumping Systems																																					
Job: 2001-VPS, Gas & Cond Sys Oversight-BLANCHARD																																					
Prior Costs																																					
2001-001	Apr-May MIE Cost	01APR03A	43*	30MAY03A				100	38,000.00																												
2001-100	PDR Support	01JUN03A	164*	30SEP03A				LOE	25,667.20																												
Job: 2201 - Vacuum Pumping Systems																																					
22-25	Eng. Work Planning and Design	01MAY07*	40	26JUN07	230			0.00	28,210.00	Blanchard =100hr ; EM//SM =80hr ;																											
22-30	Design PLC based control system	27JUN07	50	04SEP07	270			0.00	41,414.40	EE//SM =320hr ;																											
22-35	Electrical Drafting for pumping system	27JUN07	50	04SEP07	290			0.00	24,855.60	EA//DM =210hr ;																											
22-40	Drafting	27JUN07	50	04SEP07	230			0.00	18,937.60	EA//DM =160hr ;																											
22-45	Eng. Work Planning and Design during fab	05SEP07	40	30OCT07	250			0.00	16,193.61	Blanchard =90hr ;																											
22-50	Perform maint. & repair of pmpg sys	05SEP07	40	30OCT07	230			0.00	10,634.88	EM//SM =80hr ;																											
22-55	Repair and Calibration of vac instrumentation	31OCT07	60	04FEB08	250			0.00	10,761.60	EM//SM =80hr ;																											
22-60	Fabrication/installation	31OCT07	80	03MAR08	230			0.00	125,323.80	EM//SM =450hr ; EM//TB =380hr ; 41=23\$K ;																											
22-65	Fab PLC conrols	31OCT07	80	03MAR08	230			0.00	66,225.60	EE//SM =160hr ; 41=32\$K ;																											
22-70	Integrated Systems Testing/Eng	04MAR08	20	31MAR08	230			0.00	7,283.20	Blanchard =40hr ;																											
22-75	Integrated Systems Testing/Tech Support	04MAR08	20	31MAR08	230			0.00	5,316.40	EE//SM =40hr ;																											
25 - Neutral Beam Injection System																																					
Job: 2501 - Neutral Beam Refurbishment-STEVENSON																																					
FY04 Work Plan																																					
2501-014	FY04 work accomplished	03NOV03A	227	30JUN04A					81,334.78																												
2501-014.1	FY04 work closeout *TBD*	01JUL04A	64*	30SEP04A				LOE	48,614.06																												
Prior Costs																																					
2501-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A				100	123,000.00																												

Run Date 17NOV05 13:15

ECP-39 Status
 xecp-39 baseline
 Progress Bar
 Critical Activity

0510 NCSX Sheet 36 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																																					
										FY06			FY07			FY08			FY09																												
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
FY05CV-35	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				69,000.00	69,000.00																																						
44 - Control and protection Systems																																															
Job: 4401 - Control & Protection-RAMAKRISHNAN																																															
441 - Electrical Interlocks																																															
441-095	Design Interlock sys	03OCT06*	118	27MAR07	224			0.00	32,679.20	raki=80;vankirk=160																																					
441-097	Install Interlock sys	28MAR07	119	13SEP07	309			0.00	29,272.00	raki=80;ee//sm=120																																					
441-100	PLC Specification	28MAR07	85	26JUL07	224			0.00	14,118.32	raki=40;cropper=56																																					
441-105	Prep Block diagrams	28MAR07	85	26JUL07	224			0.00	17,224.40	raki=40;cropper=80																																					
441-110	PLC CWD's & Cabling	27JUL07*	85	23NOV07	224			0.00	22,685.24	marsala=40;cropper=120																																					
441-115	deliver PLC	27JUL07*	85	23NOV07	472			0.00	70,250.00	M&S=50																																					
441-120	Program PLC Logic	26NOV07	45	06FEB08	427			0.00	23,004.80	lawson=40;cropper=120																																					
441-125	Program Control pages	26NOV07	97	18APR08	375			0.00	24,097.84	schneider=32;cropper=120;sichta=16																																					
441-130	Pre-commissioning tests	14SEP07	214	23JUL08	309			0.00	24,377.02	raki=40;cropper=120;M&S=1																																					
441-135	Install I/O Cabling	26NOV07	248	20NOV08	224			0.00	119,268.19	raki=120;ee//sm=80;Powers=30 k ea//sm=160;ee//tb=160;41=\$8k																																					
442 - Kirk Key Interlocks																																															
442-1-2	Kirk Keys-Dsn	02OCT06*	41	29NOV06	290			0.00	16,339.60	EA/DM =80hr ; EE//EM =40hr ;																																					
442-1-4	Kirk Keys-Procure	30NOV06	158	19JUL07	290			0.00	13,710.00	41=10\$K ;																																					
442-1-6	Kirk Keys-Install	20JUL07	40	14SEP07	290			0.00	44,123.84	EE//EM =16hr ; EE//SM =16hr ; EE//TB =60hr ;																																					
442-1-8	Kirk Keys-Commission	01OCT07	30	09NOV07	290			0.00	7,202.24	EE//EM =16hr ; EE//SM =20hr ; EE//TB =20hr ;																																					
443 - Real Time Control Systems																																															
443-1-2	Develop Control Algorithms-Dsn	23APR07*	142	09NOV07	274			0.00	13,819.68	EE//EM =80hr ;																																					
444 - Instrument Systems																																															
444-2-2	DC Potential Transducers (DCPTs)-Dsn	02OCT06*	95	21FEB07	466			0.00	11,224.08	EA/DM =60hr ; EE//EM =24hr ;																																					
444-2-4	DC Potential Transducers (DCPTs)-Procure	22FEB07	109	26JUL07	466			0.00	8,226.00	41=6k ;																																					
444-2-6	DC Potential Transducers (DCPTs)-Install	27JUL07	51	08OCT07	466			0.00	19,328.29	EE//EM =16hr ; EE//SM =24hr ; EE//TB =160hr ;																																					
444-2-8	DC Potential Transducers (DCPTs)-Commission	09OCT07	40	05DEC07	466			0.00	12,588.60	EE//EM =24hr ; EE//SM =24hr ; EE//TB =60hr ;																																					
444-3-2	DC Shunts-Dsn	02OCT06*	122	30MAR07	463			0.00	16,339.60	VANKIRK =80hr ; Raki =40hr ;																																					
444-3-4	DC Shunts-Procure	02APR07	101	22AUG07	463			0.00	61,695.00	41=45\$K ;																																					
444-3-6	DC Shunts-Install	23AUG07	51	02NOV07	463			0.00	55,304.86	EE//EM =32hr ; EE//SM =64hr ; EE//TB =160hr ;41=20 kpowers																																					
444-3-8	DC Shunts-Commission	05NOV07	24	10DEC07	463			0.00	17,754.00	EE//EM =24hr ; EE//SM =24hr ; EE//TB =120hr ;																																					
444-4-2	Signal Conditioning & Cabling-Dsn	01JUL05A	165*	28FEB07	454	8		3,366.33	42,079.11	EA/DM =80hr ; EE//EM =200hr ;																																					
444-4-4	Signal Conditioning & Cabling-Procure	01JUL05A	511*	18JUL07	454	8		1,285.94	16,074.30	41=12\$K ;																																					
444-4-6	Signal Conditioning & Cabling-Install	15AUG07	68	19NOV07	454			0.00	27,988.59	EE//EM =24hr ; EE//TB =280hr ;																																					
444-4-8	Signal Conditioning & Cabling-Commission	20NOV07	22	21DEC07	454			0.00	17,226.72	EE//EM =48hr ; EE//SM =40hr ; EE//TB =40hr ;																																					
445 - Coil Protection Systems																																															
445-1-2	Ground Fault Protection-Dsn	02OCT06*	82	02FEB07	407			0.00	34,815.60	VANKIRK =120hr ; Raki =120hr ;																																					

Run Date 17NOV05 13:15



0510 NCSX Sheet 41 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days= 1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Gantt Chart																											
										FY06			FY07			FY08			FY09																		
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
GPP012.1	Control Rm Fire Detection & Suppression Install	01NOV05	64	08FEB06	861			0.00	0.00																												
Test Cell Modifications & Upgrades																																					
714.020X	TC power instl	01AUG05A	436*	30SEP05A				63,673.65	63,673.65	EM//EM =257hr ; EE//SM =203hr ;																											
613.030	Test Cell copper ground plane cuts	01JUL05A	152*	29SEP06	765		80	8,600.17	10,750.21	tucker jr,voorhees 60 each 41=\$1k																											
713.010	General procurements	02APR05A	128*	30SEP05A			LOE	19,215.00	19,215.00	4=\$15 k																											
7502-000	Outlet Design	02FEB04A	107*	30JUN04A			100	25,272.00	25,272.00																												
7502-001	Test Cell 110v outlets	01APR05A	214*	29SEP06	761		50	9,146.83	18,293.65	EM//SM =160hr ;																											
7502-002	Test Cell 208v outlets	01APR05A	214*	29SEP06	761		50	4,573.42	9,146.83	EM//SM =80hr ;																											
7502-003	Install 480v power in test cell	01SEP05A	0*	30SEP05A			100	0.00	0.00	ec=\$50.4 unloaded; \$64.6 loaded																											
7502-004	Install 120v panels in test cell	01SEP05A	0*	30SEP05A			100	0.00	0.00	ec=\$21.6 unloaded;\$27.67 loaded																											
7502-010	Ready Rooms (under control room) 110v outlets	02OCT06*	65	10JAN07	570			0.00	10,480.00	EM//SM =80hr ;																											
7502-011	Cable Removal in test cell (S04335-32)	01OCT03A	0*	31OCT03A			100	9,937.20	9,937.20																												
7502-025	TC Floor penetration covers	03NOV03A	42	26NOV03A			100	16,848.00	16,848.00																												
EXFAC001.2	Complete Crane Modifications (S04354)	02FEB04A	0*	30JAN04A			100	37,608.48	37,608.48																												
FY05CV-40	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				178,000.00	178,000.00																												
75 - Test Cell and Basement Assembly Operations																																					
7501 - Construction Support Crew																																					
7501-05	Construction Support Crew during machine assy	01OCT07*	260	13OCT08	164			0.00	861,133.69	Work Control Center em//sm=2467 (1fte) Tool Crib Control em//tb=1234 (.5fte) Crane Operator & support em//tb=2468 (1.0fte) forklift Operator & support em//tb=2468 (1.0fte)																											
7501-06	Construction Support Crew during e-beam mapping	24DEC08*	41	18FEB09	160			0.00	99,199.62	em//tb=1087 support techs (4fte)																											
7501-07	Construction Support Crew during cryostat instl	15OCT08*	40	09DEC08	211			0.00	103,081.21	Work Control Center em//sm=277 (1fte) Tool Crib Control em//tb=139 (.5fte) Crane Operator & support em//tb=277 (1fte) Forklift Operator & support em//tb=277 (1fte)																											
7502 - Test Cell Facility Preparations																																					
7502-020	Resurface TC floor	11JAN07*	42	09MAR07	570			0.00	34,670.00	ee//tb=160; M&S=\$10k																											
7502-030	TC Floor firesealing	12MAR07	42	08MAY07	570			0.00	15,720.00	ee//tb=120;																											
7502-035	Control room firesealing	09MAY07	42	09JUL07	570			0.00	24,190.00	ee//tb=80 M&S=10																											
7503 - Machine Assembly																																					
Revised Assembly Logic (ecp18)																																					
7503-010	Begin Assembly Activities	01OCT07*	0		164			0.00	0.00																												
7503-020	Install & Level Support Base Plates	01OCT07	15	19OCT07	225			0.00	68,122.20	EA//EM =60hr ; EM//TB =480hr ; EM//SM =120hr ;																											
7503-030	Install/Level FPA's and Spool Piece supports	22OCT07	30	04DEC07	225			0.00	136,244.40	EA//EM =120hr ; EM//TB =960hr ; EM//SM =240hr ;																											
7503-060	Install Lower PF 4.5&6 into prelim position	18APR08	2	21APR08	148			0.00	4,887.04	EM//SM =16hr ; EM//TB =32hr ;																											
7503-070	Install 3 Spool Pieces on fixt & test movement	05DEC07	10	18DEC07	225			0.00	45,414.80	EA//EM =40hr ; EM//TB =320hr ; EM//SM =80hr ;																											
7503-080	FPA-1 Installed on support platform		0	18DEC07	225			0.00	0.00																												

Run Date 17NOV05 13:15

ECP-39 Status
 xecp-39 baseline
 Progress Bar
 Critical Activity

0510


NCSX

Sheet 47 of 53

OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days=1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	FY06												FY07												FY08												FY09											
										SOND			JFMAMJ			JASON			SOND			JFMAMJ			JASON			SOND			JFMAMJ			JASON			SOND			JFMAMJ			JASON														
										S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
730.1250	PSO Operational Readiness Assessment		0	09DEC08	123			0.00	0.00	<p>***** COMPLETE OPERATIONAL READINESS ASSESSMENT DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 *****</p>																																															
730.8200	PTP and Cooldown	10DEC08	10	23DEC08	123			0.00	70,850.40	<p>EM/EM =80hr ; EM/SM =80hr ; EM/TB =480hr ;</p>																																															
76 - Tooling Design & Fabrication																																																									
Job: 7601 - Tooling Design & Fabrication																																																									
713.020	Lab Fab/Assy/Installation	01OCT07*	341*	30JAN09	173			0.00	32,743.91	<p>PERRY=80;em/sm=42;em/tb=140</p>																																															
713.030	Tooling,assy fixtures,misc eqipt	01OCT07*	341*	30JAN09	173			0.00	84,841.94	<p>41=\$60k</p>																																															
713.040	General procurements	01OCT07*	341*	30JAN09	173			0.00	63,631.45	<p>41=\$45k</p>																																															
713.050	Welding tools, materials & eqipt	01OCT07*	341*	30JAN09	173			0.00	56,561.29	<p>41=\$40k</p>																																															
8 - Project Oversight and Support																																																									
81 - Project Management and Control																																																									
Job: 8101 - Project Management & Control-NEILSON																																																									
FY04 Actual Cost																																																									
M-0110	CD-2		0	03FEB04A				0.00	0.00																																																
810.009	PDR Support	01OCT03A	3*	31OCT03A			100	41,163.08	41,163.08																																																
M-0115	CD-3		0	16SEP04A				0.00	0.00																																																
810.002	Project Management Office PPPL FY04	01OCT03A	256*	30SEP04A			LOE	685,961.70	685,961.70																																																
810.002E	Project Management Office PPPL FY04 ECP24	01OCT03A	256*	30SEP04A			LOE	146,000.00	146,000.00																																																
Prior Costs																																																									
810.001	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A			100	387,340.00	387,340.00																																																
810.003	Project Management Office PPPL FY05	01OCT04A	251*	30SEP05A			LOE	696,116.95	696,116.95	<p>hutch=1502 =;41=06\$k ; 35=08\$k ; strykowsky=1503hr ; pam =1040hr;phil=173 schmidt=141</p>																																															
810.004	Project Management Office PPPL FY06	03OCT05A	250*	29SEP06	765		LOE	53,309.99	634,642.72	<p>hutch=1503 85% 41=06\$k ; 35=08\$k ; strykowsky=1592 90% ;pam=312 15% ;phil=0%</p>																																															
810.005	Project Management Office PPPL FY07	02OCT06*	251*	28SEP07	514			0.00	662,100.12	<p>hutch=1503 85%; strykowsky=1592 90%;pam=832 40%</p>																																															
810.900	Project Management Office PPPL FY08	01OCT07*	253*	30SEP08	261			0.00	554,496.26	<p>hutch=1238 70%; strykowsky=1326 75% ;pam=624 30%;35=2</p>																																															
810.909	Project Management Office PPPL FY09	01OCT08*	173*	29MAY09	88			0.00	132,273.00	<p>hutch=300 17% strykowsky=300 17% ;;35=1</p>																																															
FY05CV-41	FY05 unrecoverable cost variance	01OCT04A	251*	30SEP05A				-3,000.00	-3,000.00																																																
Job: 8102 - NCSX MIE Management ORNL-LYON																																																									
FY04 Actual Cost																																																									
810.102	Project Management Office ORNL FY04	01OCT03A	256*	30SEP04A			LOE	88,000.00	88,000.00																																																
Prior Costs																																																									
810.101	Apr-Sept MIE Cost ORNL	01APR03A	129*	30SEP03A			100	58,600.00	58,600.00																																																


Run Date 17NOV05 13:15



0510 NCSX Sheet 49 of 53
OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days=1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Calendar																																								
										FY06			FY07			FY08			FY09																															
											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
810.103	Project Management Office ORNL FY05	01OCT04A	251*	30SEP05A			LOE	95,368.98	95,368.98	ORNLIRM =354hr; ornlam=178 ORNL41 =02\$; ORNL35 =03\$;																																								
810.104	Project Management Office ORNL FY06	01OCT05A	250*	29SEP06	514		LOE	14,583.30	173,610.65	ORNLIRM =850hr Lyon 50-% ORNL41 =2\$ ornlam=95 Admin 5%																																								
810.104X	Project Management Office ORNL FY07	02OCT06	251*	28SEP07	514			0.00	50,514.32	ORNLIRM =180hr 10% ORNL41 =2\$ ornlam=88 5%																																								
810.105X	Project Management Office ORNL FY08	02OCT07*	251*	29SEP08	262			0.00	36,664.00	ORNLIRM =180hr 10% ORNL41 =2\$ ornlam=88 5%																																								
FY05CV-42	FY05 unrecoverable cost variance	01OCT04A	251*	30SEP05A				13,000.00	13,000.00																																									
82 - Project Engineering																																																		
Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN																																																		
FY04 Actual Cost																																																		
820.002	LOE FY04	01OCT03A	256*	30SEP04A			LOE	601,555.68	601,555.68																																									
8202-ECP16	ecp16	01OCT03A	256*	30SEP04A			LOE	68,000.00	68,000.00																																									
Prior Costs																																																		
820.110	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A			100	295,530.00	295,530.00																																									
820.003	Proj engr FY05	01OCT04A	251*	30SEP05A			LOE	469,631.02	469,631.02	wayne=1640 95%; dudek=518 40%;35=7k such=173; gentile=86																																								
820.004	Proj engr FY06	03OCT05A	250*	29SEP06	765		LOE	37,041.11	440,965.54	wayne=1553 90%;35=5k;dudek=690 40% such=431 25%																																								
820.04X	Proj engr FY07	02OCT06*	248*	25SEP07	517			0.00	239,641.12	wayne=1036,35=5k;dudek=173 such=173																																								
820.004Z	Proj engr FY08	02OCT07*	249*	25SEP08	264			0.00	245,966.08	wayne=1036,35=5k;dudek=173 such=173																																								
820.005	Proj engr FY09	01OCT08*	173*	29MAY09	88			0.00	62,798.72	wayne=293 17%;35=3																																								
8205FY05	System Engr Support FY05	01OCT04A	251*	30SEP05A			LOE	199,622.00	199,622.00	simmons=1208 70%																																								
8205FY06	Systems Engineering Support FY06	03OCT05A	250*	29SEP06	765		LOE	15,512.92	184,677.66	simmons=1061 60%																																								
FY05CV-44	FY05 unrecoverable cost variance	01OCT04A	251*	30SEP05A				-19,000.00	-19,000.00																																									
Job: 8203 - Design Integration-BROWN																																																		
FY04 Actual Cost																																																		
820.200	LOE FY04	01OCT03A	256*	30SEP04A			LOE	247,570.20	247,570.20																																									
8203-ECP16	ecp16	01OCT03A	256*	30SEP04A			LOE	125,000.00	125,000.00																																									
Prior Costs																																																		
820.150	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A			100	178,750.00	178,750.00																																									
8203FY05	Design Integration FY05 LOE	01OCT04A	251*	30SEP05A				171,028.50	171,028.50	messineo=1035; brown=285 17%																																								
8203-01	General Design Integration	01OCT04A	251*	30SEP05A			LOE	0.00	0.00																																									
8203-02	Supt interface aux sys dev&coolant/lead routing	01OCT04A	251*	30SEP05A			LOE	0.00	0.00																																									
8203-03	Develop /maintain Pro/E model of NCSX facility	01OCT04A	251*	30SEP05A			LOE	0.00	0.00																																									
8203-04	Support metrology efforts	01OCT04A	251*	30SEP05A			LOE	0.00	0.00																																									
8203-06	Complt rrw of machine assembly approach	01NOV05*	4	04NOV05	990			0.00	0.00																																									

Run Date 17NOV05 13:15



0510

NCSX

Sheet 50 of 53

OCTOBER 2005 STATUS against ECP-39 Baseline

Activity ID	Activity Description	Baseline Start	Duration (work days)	Baseline Finish	Total Float in days (21 days=1 mo.)	Shifts	Pct Complete as of 10/1/05	Earned value (BCWP)	ECP39 Budget	Calendar																																						
										FY06			FY07			FY08			FY09																													
											S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
840.303	Closeout cost FY04 ECP-21	01OCT03A	256*	30SEP04A			LOE	44,000.00	44,000.00																																							
Prior Costs																																																
840.301	Apr-Sept MIE Cost ORNL	01APR03A	152*	30SEP03A			100	40,980.00	40,980.00																																							
85 - Integrated Systems Testing																																																
Job: 8501 - Integrated Systems Testing																																																
920.001	Procedure and Document Preparation	13DEC07*	250	09DEC08	123			0.00	486,475.31	em//em=1516;em//sm=1516																																						
920.000	Startup Personnel	03NOV08	72	10FEB09	123			0.00	711,219.45	em//em=1066, ee//em=432, ec//em=432 em//sm=979, ee//sm=0, em//tb=432 r//m2=490;ee//tb=864																																						
920.004	Begin Start-up Testing	24DEC08	0		123			0.00	0.00	***** BEGIN STARTUP TESTING DOE LEVEL 2 MILESTONE PEP DATE = JUNE 2009 *****																																						
920.005	Punch list, Cmpl't PTP's, Reconfig, Rm temp Hi-pot	03NOV08	37	23DEC08	123			0.00	0.00																																							
920.010	Field Coil Testsing, FCPC test & E-Beam Mapping	24DEC08	25	27JAN09	123			0.00	0.00																																							
920.020	Final ISTEP	28JAN09	7	05FEB09	123			0.00	0.00																																							
920.021	Operations Approval	06FEB09	3	10FEB09	123			0.00	0.00																																							
730.9000	First Plasma		0	10FEB09	123			0.00	0.00																																							
M-0120	CD-4 First Plasma		0	31JUL09*	0			0.00	0.00	***** COMPLETE CD-4 FIRST PLASMA DOE LEVEL 1 MILESTONE PEP DATE = JULY 2009 *****																																						
Allocations																																																
PPPL Allocations																																																
Job: 8998 - Allocations																																																
FY04 Actual Cost																																																
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A			LOE	260,691.00	260,691.00																																							
Prior Costs																																																
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A			100	112,000.00	112,000.00																																							
99.05	PPPL Allocations FY05	20OCT04A	251*	30SEP05A			LOE	302,697.00	302,697.00	54=181.8																																						
99.05P	PPPL Allocations FY05 rebaeline re-estimate	01OCT04A	251*	30SEP05A			LOE	48,151.80	48,151.80	54=28.92																																						
99.06	PPPL Allocations FY06	03OCT05A	250*	29SEP06	765		LOE	27,700.22	329,764.50	54=187.9																																						
99.07	PPPL Allocations FY07	02OCT06*	252*	01OCT07	513			0.00	332,787.30	54=187.9																																						
99.08	PPPL Allocations FY08	01OCT07*	252*	29SEP08	262			0.00	166,336.61	54=92.77																																						
FY05CV-43	FY05 unrecoverable cost variance	01OCT04A	251	30SEP05A				56,000.00	56,000.00																																							
Contingency																																																
Contingency-Project																																																
99.105	Contingency FY05	01NOV05*	0*	31OCT05	994			0.00	0.00																																							
99.106D	Contingency FY06	01NOV05*	229*	29SEP06	765			0.00	669,697.78																																							

Run Date 17NOV05 13:15

█ ECP-39 Status
█ xecp-39 baseline
█ Progress Bar
█ Critical Activity

