

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																																															
											J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
cc 9450 - NCSX Fabrication (MIE)																																																																																																										
1 - Stellarator Core Systems																																																																																																										
11 - In-Vessel Components																																																																																																										
Job: 1101 - Limiter Adv Conc/Prel Dsn-**CLOSED*																																																																																																										
Prior Costs																																																																																																										
1101-100	Update Conceptual Design	15JUL03A	78	30SEP03A			100	60.00	0	60.00																																																																																																
12 - Vacuum Vessel Systems																																																																																																										
+ Job: 1201 - Vacuum Vessel Prelim Dsn-**CLOSED**																																																																																																										
		01APR03A	133	07OCT03A			100	424,420.00	0	424,420.00																																																																																																
+ Job: 1202 - Vacuum Vessel R&D **CLOSED**																																																																																																										
		01APR03A	385	30SEP04A				1,791,181.86		1,791,181.86																																																																																																
+ Job: 1206 - VV Field Weld Joint R&D-**CLOSED**																																																																																																										
		29APR04A	298	30JUN05A				17,639.37	40	17,639.37																																																																																																
Job: 1203 - Vacuum Vessel Final Dsn-GORANSON																																																																																																										
+ Closeout PDR Design Deliverables																																																																																																										
		01OCT03A	235	31AUG04A			100	34,746.30	40	34,746.30																																																																																																
+ PDR Recommendations																																																																																																										
		01NOV03A	42	31DEC03A			100	25,738.00	40	25,738.00																																																																																																
Final Design Tasks																																																																																																										
120-100	Magnetic Diag Interface/Install dwgs	01FEB05A	133	29JUL05A			100	18,600.00	30	18,600.00																																																																																																
1203-141	Finalize Spec for VVSA	01MAR04A	87	30JUN04A			100	17,981.20	40	17,981.20																																																																																																
1203-151	Update VVSA Drawings incl ECP6 add'l port config	01DEC03A	149	30JUN04A			100	202,403.63	40	202,403.63																																																																																																
1203-161	Finalize & Sign All ICDs	20NOV03A	363	29APR05A			100	16,686.55	40	16,686.55																																																																																																
1203-181	Start Thermal Analyses	01NOV03A	82	30JAN04A			100	22,144.76	40	22,144.76																																																																																																
1203-191	Start Eddy Current Analyses	03NOV03A	87	30JAN04A			100	3,424.45	40	3,424.45																																																																																																
1203-201	Update/Perform FMECA Analyses	01MAR04A	284	15APR05A			100	5,640.45	40	5,640.45																																																																																																
1203-202	Start Port Nozzle Analysis	02JAN04A	63	30JAN04A			100	4,944.00	40	4,944.00																																																																																																
1203-232	Structural Analysis of Vac Vsl	01MAR04A	294	29APR05A			100	94,239.96	40	94,239.96																																																																																																
1203-233	Check structural analysis	26APR04A	25	28MAY04A			100	12,638.08	40	12,638.08																																																																																																
1203-234	Perform Global Seismic Analysis	01MAR04A	151	31AUG04A			100	37,914.24	40	37,914.24																																																																																																
1203-235	Perform Local Thermal Analysis	02FEB04A	65	30APR04A			100	15,442.80	40	15,442.80																																																																																																
1203-236	Check Local Thermal Analysis	02FEB04A	65	30APR04A			100	15,442.80	40	15,442.80																																																																																																
1203-237	Perform Thermal-Hydraulic Analysis VV htg/clng	02FEB04A	65	30APR04A			100	10,295.20	40	10,295.20																																																																																																
1203-238	Check Thermal-Hydraulic Analysis VV htg/clng	02FEB04A	65	30APR04A			100	12,360.00	40	12,360.00																																																																																																
1203-239	Perform Analysis of VV Supports	01MAR04A	294	29APR05A			100	22,071.98	40	22,071.98																																																																																																
1203-240	Check Analysis of VV Supports	26APR04A	25	28MAY04A			100	5,147.60	40	5,147.60																																																																																																
1203-261	Startup Plan	01OCT03A	298	29OCT04A			100	26,136.92	40	26,136.92																																																																																																
1203-291	Update Design Basis Document	20APR04A	29	18MAY04A			100	2,059.04	40	2,059.04																																																																																																
1203-301	Update Cost and Schedule Estimates	01SEP04A	42	29OCT04A			100	3,404.28	40	3,404.28																																																																																																

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																															
											J				J				A				S				O				N				D				J				F				M				A				M				J				J				J				A				S				O				N				D			
											J				J				A				S				O				N				D				J				F				M				A				M				J				J				J				A				S				O				N				D			
+ Fixture (2) 60 degree																																																																																										
		25OCT04A	169	23JUN05A			100	0.00	5	0.00																																																																																
+ Fixture (3) 120 degree																																																																																										
		15APR05A	76	29JUL05A			100	220,000.00	5	220,000.00																																																																																
Panels & Ports																																																																																										
VVSA-221	Procure Vessel Material	29OCT04A	127	31MAY05A			100	471,490.00	5	471,490.00																																																																																
121-105	S005243 #2-Vessel material procured		0	31MAY05A			100	0.00	5	0.00																																																																																
VVSA-231	Production Panels Period #1 LOT 4	22APR05A	94	12AUG05A			100	260,000.00	5	260,000.00																																																																																
121-120	S005243 #5-1/3 of Vessel plates formed		0	23AUG05A			100	0.00	5	0.00																																																																																
VVSA-241	Production Panels Period #2 LOT 5	28JUN05A	55	12SEP05	447		80	192,000.00	5	240,000.00																																																																																
121-125	S005243 #6-Second 1/3 of vsl plates formed		0	12SEP05*	1,048		80	0.00	5	0.00																																																																																
VVSA-251	Production Panels Period #3 LOT 6	28JUN05A	59	16SEP05	1,044		60	144,000.00	5	240,000.00																																																																																
121-130	S005243 #7-Last 1/3 of vsl plates formed		0	16SEP05*	1,044		30	0.00	5	0.00																																																																																
VVSA-261	Port Ext, Misc HW Period #1 LOT 7	04APR05A	119	15SEP05	341		60	0.00	5	0.00																																																																																
VVSA-271	Port Ext, Misc HW Period #2 LOT 8	04APR05A	155	04NOV05	441		45	0.00	5	0.00																																																																																
VVSA-281	Port Ext, Misc HW Period #3 LOT 9	04APR05A	170	25NOV05	530		45	0.00	5	0.00																																																																																
VVSA-291	Spacer & port Ext Fixture LOT 13	06JUN05A	75	16SEP05	635		90	0.00	5	0.00																																																																																
First 120 deg segment																																																																																										
VVSA-301	1st 60 deg segment	10JUN05A	59	12AUG05A			100	175,000.00	5	175,000.00																																																																																
VVSA-311	2nd 60 deg segment	23JUN05A	50	15AUG05A			100	175,000.00	5	175,000.00																																																																																
VVSA-321	Join two pieces	15AUG05A	19	08SEP05	332		96	48,000.00	5	50,000.00																																																																																
121-135	S005243 #8-One VVSA fabricated		0	08SEP05	1,050			0.00	5	0.00																																																																																
VVSA-331	Machine for Ports	13SEP05*	14	30SEP05	330			0.00	5	0.00																																																																																
VVSA-341	Weld Ports	03OCT05*	15	21OCT05	330			0.00	5	0.00																																																																																
VVSA-351	Final Machine	24OCT05*	9	03NOV05	330			0.00	5	0.00																																																																																
VVSA-361	Vacuum Test	04NOV05	13	22NOV05	330			0.00	5	0.00																																																																																
VVSA-371	Cut Off Ports	23NOV05	11	07DEC05	330			0.00	5	0.00																																																																																
VVSA-381	Pack for Shipping LI#4	08DEC05	6	15DEC05	330			0.00	5	0.00																																																																																
VVSA-391	Receive at PPPL	16DEC05	4	21DEC05	330			0.00	5	375,560.00																																																																																
121-150	S005243 #11-Receipt/Acceptance of 1st VVSA		0	21DEC05*	976			0.00	5	0.00																																																																																
Second 120 deg segment																																																																																										
VVSA-401	60 deg segment	12AUG05A	21	09SEP05	447		80	140,000.00	5	175,000.00																																																																																
VVSA-411	60 deg segment	26AUG05A	21	23SEP05	447		30	52,500.00	5	175,000.00																																																																																
VVSA-421	Join two pieces	26SEP05*	10	07OCT05	447			0.00	5	55,000.00																																																																																
121-140	S005243 #9-Second VVSA fabricated		0	07OCT05	447			0.00	5	0.00																																																																																
VVSA-431	Machine for Ports	10OCT05	14	27OCT05	447			0.00	5	0.00																																																																																
VVSA-441	Weld Ports	07NOV05	15	25NOV05	441			0.00	5	0.00																																																																																
VVSA-451	Final Machine	28NOV05	9	08DEC05	441			0.00	5	0.00																																																																																

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																																															
											J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
											J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																																				
13 - Conventional Coils																																																																																																										
Job: 1301 - TF Design-KALISH																																																																																																										
+ Preliminary Design																																																																																																										
		01OCT03A	355	28FEB05A			100	471,974.00		471,974.00																																																																																																
Final Design																																																																																																										
1301FD-01	TF Detailed Drawings	01MAR05A	62	31MAY05A			100	19,830.00	24	19,830.00	RUSHINSKI =120																																																																																															
1301FD-02	Develop Subassembly Process	01MAR05A	57	31MAY05A			100	0.00	24	0.00																																																																																																
1301FD-09	Electrical Test 1st Sample	01MAR05A	2	31MAR05A			100	596.16	24	596.16																																																																																																
1301FD-10	Ship 1st Sample	01MAR05A	5	31MAR05A			100	0.00	24	0.00																																																																																																
1301FD-11	Machine Copper Bars 2nd Sample	01MAR05A	1	31MAR05A			100	596.16	24	596.16																																																																																																
1301FD-12	Turn to Turn and Ground Wrap 2nd Sample	01MAR05A	7	31MAR05A			100	8,346.24	24	8,346.24																																																																																																
1301FD-13	Impregnate and Complete Sample 2nd Sample	01MAR05A	3	31MAR05A			100	3,576.96	24	3,576.96																																																																																																
1301FD-14	Update Analysis for Front Puller	01MAR05A	3	31MAR05A			100	3,843.00	24	3,843.00																																																																																																
1301FD-15	Lead Transition Stress Analysis	01MAR05A	44	29APR05A			100	5,124.00	24	5,124.00																																																																																																
1301FD-16	Honeycomb InsulationStress Analysis	01MAR05A	4	31MAR05A			100	5,124.00	24	5,124.00																																																																																																
1301FD-18	Electrical Test 2nd Sample	01MAR05A	1	31MAR05A			100	0.00	24	0.00																																																																																																
1301FD-19	Ship 2nd Sample	01MAR05A	5	31MAR05A			100	0.00	24	0.00																																																																																																
1301FD-20	Test 1st Sample	01MAR05A	44	29APR05A			100	21,162.00	24	21,162.00																																																																																																
1301R-12	Build Test Fixture	01FEB05A	43	31MAR05A			100	6,610.00	24	6,610.00																																																																																																
1301FD-01B	Redesign Lead Stems	01MAR05A	62	31MAY05A			100	0.00	24	0.00																																																																																																
1301FD-01C	Lead Stem Detail Dwgs	01MAR05A	87	30JUN05A			100	0.00	24	0.00																																																																																																
1301FD-01D	Test Lead Stem Support Blocks	01JUN05A	87	30JUN05A			100	0.00	24	0.00																																																																																																
1301FD-04	Final Drawing Check	01MAR05A	57	31MAY05A			100	6,610.00	24	6,610.00	RUSHINSKI =40																																																																																															
1301FD-06	Complete ICDs	01MAR05A	106	29JUL05A			100	0.00	24	0.00																																																																																																
1301FD-17	Resolve Tolerance Issues	01MAR05A	97	15JUL05A			100	6,610.00	24	6,610.00	RUSHINSKI =40																																																																																															
1301FD-21	Test 2nd Sample	01APR05A	72	13JUL05A			100	21,162.00	24	21,162.00	m&s=2																																																																																															
1301FD-03	Layout Subassembly Fixture	25MAY05A	26	30JUN05A			100	5,288.00	24	5,288.00	RUSHINSKI =32																																																																																															
1301R-31	Review and Approve Coil Spec	31MAY05A	1	31MAY05A			100	0.00	24	0.00																																																																																																
1301FD-70	TF Conductor FDR		0	09JUN05A			100	0.00	24	0.00																																																																																																
131-012C	Wedge Casting FDR		0	13JUL05A			100	0.00	24	0.00																																																																																																
1301FD-05	Analysis Check	01MAR05A	144	20SEP05	1,023		90	23,796.00	24	26,440.00	Dahlgren=160																																																																																															
1301FD-08	Resolove PDR Chits	01MAR05A	144	31AUG05A			100	0.00	24	0.00																																																																																																
1301FD-22	Evaluate Results	01APR05A	121	31AUG05A			100	0.00	24	0.00																																																																																																
1301R-37	Prepare Coil Spec	01MAR05A	152	30SEP05	1,015		85	0.00	24	0.00																																																																																																
131-012	Comprehensive WBS 13 TF FDR		0	12AUG05A			100	0.00	24	0.00																																																																																																
1301FD-84	TF Coil Fabrication & assy package approved	01SEP05	5	08SEP05	264			0.00	24	0.00																																																																																																
1301FD-50	Engineering LOE	02APR05A	128	30SEP05	1,015		LOE	41,048.10	24	49,575.00	KALISH=300																																																																																															

Run Date 04OCT05 13:21



EC38




NCSX
September Status

Sheet 6 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days=1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																																															
											J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
1351-859	Warm Test Coil #6	19JAN07	2	22JAN07	233			0.00	24	1,367.52																									em//tb=16																																																																							
1351-861	Warm Test Coil #7	20MAR07	2	21MAR07	258			0.00	24	1,367.52																									em//tb=16																																																																							
1351-863	Warm Test Coil #8	22MAR07	2	23MAR07	259			0.00	24	1,367.52																									em//tb=16																																																																							
1351-865	Warm Test Coil #9	21MAY07	2	22MAY07	220			0.00	24	1,367.52																									em//tb=16																																																																							
1351-867	Warm Test Coil #10	23MAY07	2	24MAY07	222			0.00	24	1,367.52																									em//tb=16																																																																							
1351-869	Warm Test Coil #11	23JUL07	2	24JUL07	183			0.00	24	1,367.52																									em//tb=16																																																																							
1351-871	Warm Test Coil #12	25JUL07	2	26JUL07	184			0.00	24	1,367.52																									em//tb=16																																																																							
1351-873	Warm Test Coil #13	21SEP07	2	24SEP07	208			0.00	24	1,367.52																									em//tb=16																																																																							
1351-875	Warm Test Coil #14	25SEP07	2	26SEP07	209			0.00	24	1,367.52																									em//tb=16																																																																							
1351-877	Warm Test Coil #15	22NOV07	2	23NOV07	170			0.00	24	1,416.80																									em//tb=16																																																																							
1351-879	Warm Test Coil #16	26NOV07	2	27NOV07	172			0.00	24	1,416.80																									em//tb=16																																																																							
1351-881	Warm Test Coil #17	05FEB08	2	06FEB08	133			0.00	24	1,416.80																									em//tb=16																																																																							
1351-883	Warm Test Coil #18	07FEB08	2	08FEB08	134			0.00	24	1,416.80																									em//tb=16																																																																							
Assemble TF Casting to TF coil																																																																																																										
1351-110A	Assemble TF to Wedge Casting TF#1	15JUN06	6	22JUN06	358			0.00	24	8,019.84																									em//tb=96																																																																							
1351-115A	Assemble TF to Wedge Casting TF#2	08AUG06	3	10AUG06	327			0.00	24	4,009.92																									em//tb=48																																																																							
1351-120A	Assemble TF to Wedge Casting TF#3	13OCT06	3	17OCT06	282			0.00	24	4,102.56																									em//tb=48																																																																							
1351-125A	Assemble TF to Wedge Casting TF#4	18OCT06	3	20OCT06	288			0.00	24	4,102.56																									em//tb=48																																																																							
1351-130A	Assemble TF to Wedge Casting TF#5	19JAN07	3	23JAN07	232			0.00	24	0.00																									em//tb=48																																																																							
1351-135A	Assemble TF to Wedge Casting TF#6	24JAN07	3	26JAN07	232			0.00	24	0.00																									em//tb=48 etc only																																																																							
1351-140A	Assemble TF to Wedge Casting TF#7	22MAR07	3	26MAR07	258			0.00	24	4,102.56																									em//tb=48																																																																							
1351-145A	Assemble TF to Wedge Casting TF#8	27MAR07	3	29MAR07	258			0.00	24	0.00																									em//tb=48 etc only																																																																							
1351-150A	Assemble TF to Wedge Casting TF#9	23MAY07	3	25MAY07	220			0.00	24	4,102.56																									em//tb=48																																																																							
1351-155A	Assemble TF to Wedge Casting TF#10	29MAY07	3	31MAY07	221			0.00	24	0.00																									em//tb=48 etc only																																																																							
1351-160A	Assemble TF to Wedge Casting TF#11	25JUL07	3	27JUL07	183			0.00	24	4,102.56																									em//tb=48																																																																							
1351-165A	Assemble TF to Wedge Casting TF#12	30JUL07	3	01AUG07	183			0.00	24	0.00																									em//tb=48 etc only																																																																							
1351-170A	Assemble TF to Wedge Casting TF#13	25SEP07	3	27SEP07	208			0.00	24	0.00																									em//tb=48																																																																							
1351-175A	Assemble TF to Wedge Casting TF#14	28SEP07	3	02OCT07	208			0.00	24	0.00																									em//tb=48 etc only																																																																							
1351-180A	Assemble TF to Wedge Casting TF#15	26NOV07	3	28NOV07	170			0.00	24	4,250.40																									em//tb=48																																																																							
1351-185A	Assemble TF to Wedge Casting TF#16	03DEC07	3	05DEC07	171			0.00	24	0.00																									em//tb=48 etc only																																																																							
1351-190A	Assemble TF to Wedge Casting TF#17	07FEB08	3	11FEB08	133			0.00	24	4,250.40																									em//tb=48																																																																							
1351-195A	Assemble TF to Wedge Casting TF#18	12FEB08	3	14FEB08	133			0.00	24	0.00																									em//tb=48 etc only																																																																							
Final Test (cold after casting installation)																																																																																																										
1351-901	Build Cryostat for teststand to hold TF coil	09MAY06	20	06JUN06	358			0.00	24	11,120.20																									em//tb=80; m&s=\$3k																																																																							
1351-902	Build lifting fixture	09MAY06	20	06JUN06	358			0.00	24	0.00																									em//tb=32; m&s=\$1.5k ETC ONLY																																																																							
1351-905	Cold test #1 BEFORE casting applied	07JUN06	6	14JUN06	358			0.00	24	0.00																									em//tb=72; meighan=32hrs etc only																																																																							
1351-910	Cold test #1 again AFTER casting applied	23JUN06	6	30JUN06	358			0.00	24	9,781.92																									em//tb=72; meighan=32hrs																																																																							

Run Date **04OCT05 13:21**

 Forecast
 Progress Bar
 Critical Activity

© Primavera Systems, Inc.

EC38

NCSX

September Status

Sheet 10 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days = 1 mo.)	Shifts	PCT	E earned value	CCXX cost (BCWP)	Revised Budget	Gantt Chart																								
											FY05			FY06			FY07			FY08			FY09												
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
Job: 1302 - PF and CS Design -KALISH																																			
TF I&C																																			
133-008	Design WBS 134 Conv Coil I&C Peer review		0	12OCT05*	1,002		10	0.00	24	0.00																									
133-010	Design WBS 134 Conv Coil I&C	01MAR05A	172*	31OCT05	695		10	1,339.89	24	13,398.94	Kalish =80 ;																								
133-011	Design WBS 134 Conv Coil I&C FDR		0	31OCT05*	989		10	0.00	24	0.00																									
Job: 1302 - PF Coil Procurement-KALISH																																			
PF Coil Fabrication																																			
141-035	Bid & Award PF Coils	27AUG07*	45	29OCT07	124			0.00	24	0.00																									
141-036	PF Coils Awarded		0	29OCT07	124			0.00	24	0.00																									
1352-100	Material & leads	30OCT07	75	21FEB08	124			0.00	24	352,000.00																									
1352-110	Tooling for PF 4	30OCT07*	25	05DEC07	159			0.00	24	73,920.00																									
1352-115	Tooling for PF 5	06DEC07	25	17JAN08	159			0.00	24	73,920.00																									
1352-120	Tooling for PF 6	18JAN08	25	21FEB08	174			0.00	24	73,920.00																									
1352-105	Tooling for PF 1,2 and 3	22FEB08	30	03APR08	174			0.00	24	73,920.00																									
1352-140	Fabricate/Divr PF 4 lower	22FEB08	10	06MAR08	124			0.00	24	55,968.00																									
1352-145	Fabricate/Divr PF 5 lower	07MAR08	15	27MAR08	124			0.00	24	41,817.00																									
1352-150	Fabricate/Divr PF 6 lower	28MAR08	15	17APR08	124			0.00	24	41,817.00																									
1352-155	Fabricate/Divr PF 4 upper	18APR08	10	01MAY08	124			0.00	24	41,817.00																									
1352-160	Fabricate/Divr PF 5 upper	02MAY08	15	22MAY08	124			0.00	24	41,817.00																									
1352-165	Fabricate/Divr PF 6 upper	23MAY08	15	13JUN08	124			0.00	24	41,817.00																									
1352-125	Fabricate/Divr PF 1 upper & lower	16JUN08	15	07JUL08	124			0.00	24	83,634.00																									
1352-130	Fabricate/Divr PF 2 upper & lower	08JUL08	15	28JUL08	124			0.00	24	83,634.00																									
1352-135	Fabricate/Divr PF 3 upper & lower	29JUL08	15	18AUG08	124			0.00	24	83,634.00																									
722.010	PF Coil receipt inspect/test (formerly wbs 183)	22FEB08	125*	18AUG08	124			0.00	20	31,033.22	em/sm=94; em/tb=218																								
141-031	Title III engr WBS 132	27AUG07*	268	19SEP08	268			0.00	24	167,206.12	Kalish=766;ea//dm=96;																								
Job: 1353 - CS Structure Procurement-KALISH																																			
CS Support Structure																																			
163-035	Bid & Award CS Support Struct	10JUL06	45	11SEP06	359			0.00	32	0.00																									
163-036.9	Award CS Support Structure		0	11SEP06*	359			0.00	32	0.00																									
163-037	CS Support Structure Procurement/Fab	12SEP06*	249	10SEP07	359			0.00	32	204,905.02																									
163-015	Title III design CS sprt struc	10JUL06	294	10SEP07	526			0.00	32	62,260.05																									
Job: 1354 - Trim Coil Procurement-KALISH																																			
Trim Coils																																			
184-035	Bid & Award Ext Trim Coils	11JAN07	45	14MAR07	123			0.00	24	0.00																									

Run Date 04OCT05 13:21

Forecast
Progress Bar
Critical Activity


EC38

NCSX
September Status

Sheet 11 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	Year																											
											FY05			FY06			FY07			FY08			FY09															
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
184-036	Award External Trim Coils		0	14MAR07*	123			0.00	40	0.00																												
184-037	External Trim Coil Procurement/Fab*ecp16	15MAR07	87	17JUL07	123			0.00	40	85,870.00																												
184-015	Title III WBS 133 Rxt Trim Coils	11JAN07	147	07AUG07	549			0.00	40	62,862.72																												
1303-TRIM	Trim Coil Design	02OCT06*	65	10JAN07	123			0.00	32	108,935.60																												
1303-136	Trim Coil PDR		0	10NOV06	123			0.00	24	0.00																												
1303-137	Trim Coil FDR		0	10JAN07	123			0.00	24	0.00																												
Job: 1355 - WBS 13 I&C Proc & Coil Assy-KALISH																																						
TF/PF Load I&C																																						
133-015	Title III WBS 134 Conv Coil I&C	09OCT06*	130	18APR07	626			0.00	20	1,098.28																												
133-037	Conv Coil I&C WBS 134 Proc & Install	02OCT06*	130	11APR07	467			0.00	20	69,521.89																												
1355-100	CS and PF 1-3 Pre-Assy incl coil I&C procurement	19AUG08	15	09SEP08	124			0.00	20	21,252.00																												
14 - Modular Coils																																						
+ Job: 1401 - Mod Coil Prel.Dsn**CLOSED**																																						
		01APR03A	128	30SEP03A				100		303,040.00	0																											
+ Job: 1402 - Mod.Coil Analyses**CLOSED**																																						
		01APR03A	128	30SEP03A				100		239,140.00	0																											
+ Job:1404-MCWF R&D & 1st Prod Casting**CLOSED**																																						
		01APR03A	443	31DEC04A				100		5,533,518.06																												
+ Job: 1413 -MCWF Fracture Analysis-**CLOSED**																																						
		01MAR05A	44	29APR05A				100		23,169.40	10																											
+ Job: 1405-Mod Coil Winding R&D Prep-**CLOSED**																																						
		01APR03A	43	30MAY03A						168,070.00	0																											
+ Job: 1407 -Mod Coil Winding Facility-**CLOSED**																																						
		01APR03A	419	30NOV04A						522,993.12																												
+ Job: 1412 - Complete Winding Facilities-*CLOSED*																																						
		01OCT04A	187	01JUL05A				100		540,436.88																												
+ Job: 1406 - Mod. Coil Winding R&D-**CLOSED**																																						
		01APR03A	507	31MAR05A				100		2,213,588.41																												
+ Job: 1410 MC Twisted Racetrack Fabr-**CLOSED**																																						
		01OCT04A	206	29JUL05A				100		1,080,211.32																												
+ Job: 1409 - Coil Test Stand-GETTELFINGER*CLOSED*																																						
		20OCT03A	442	29JUL05A						853,941.31	34																											
+ Job: 1415 Dim Cntrl Testing-RAFTOPOLOUS*CLOSED**																																						
		20JUN05A	19	15JUL05A				100		14,850.00	30																											
+ Job: 1419-Winding Fac. Mods-CHRZANOWSKI*CLOSED*																																						
		01JUL05A	43	31AUG05A				100		0.00	34																											
Job: 1403 - Modular Coil Final Design-WILLIAMSON																																						
+ PDR/PBR Prep																																						
		01OCT03A	61	24DEC03A				100		18,016.60	40																											
+ Requirements/Config and Interfaces																																						
		15OCT03A	160	28MAY04A				100		46,457.09	40																											



Run Date 04OCT05 13:21



EC38

NCSX September Status

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days=1 mo.)	Shifts	PCT	EARNED VALUE	COST (BCWP)	CCXX	Revised Budget	Fiscal Year																									
												FY05			FY06			FY07			FY08			FY09													
												J	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
+ Analysis - Thermal & Electrical																																					
		15OCT03A	152	18MAY04A			100	39,639.40	40		39,639.40																										
+ Analysis - Structural																																					
		15OCT03A	152	18MAY04A			100	367,160.37			367,160.37																										
+ Winding Form FDR Prep																																					
		15OCT03A	236	16SEP04A			100	383,223.24	40		383,223.24																										
+ MCWF Procurement																																					
		01JUN04A	86	30SEP04A			100	45,223.48	40		45,223.48																										
+ Coil-to-coil Interface Design																																					
		15OCT03A	246	30SEP04A			100	91,408.51	40		91,408.51																										
+ MCWF & Winding Analysis/Testing																																					
		02FEB04A	400	31AUG05A			100	656,902.73	40		656,902.73																										
Winding and Assembly Design-Type C																																					
1403-20.01	ISSUE CLADDING DWGS FOR FAB	29APR05A	1	29APR05A			100	0.00	40		0.00																										
1403-20.04	Resolve FDR chits	25APR05A	5	25APR05A			100	6,200.00	40		6,200.00																										
1403-201	Leads start assy Dwgs (10)-Type C	01JAN04A	420*	31AUG05A			100	43,339.67	40		43,339.67				243+60=303 hrs																						
1403-202	G-10 Filler Dwgs Type C ????????????	01JAN04A	227*	30SEP04A			100	13,512.45	40		13,512.45																										
1403-203	Start Clamp Dwgs (5)-Type C	01JAN05A	20	28FEB05A			100	23,219.00	40		23,219.00																										
1403-206	Start Cooling, Electr Schematic Dwgs- Type C	01NOV04A	81*	28FEB05A			100	3,720.00	40		3,720.00																										
1403-208	Start I&C Dwgs -Type C	01NOV04A	139*	28FEB05A			100	1,860.00	40		1,860.00																										
1403-221	Lead ends assy-Type C	01NOV04A	208*	31AUG05A			100	19,220.00	40		19,220.00				24+100=124 hrs																						
1403-222	Terminal / elec services assembly-Type C	01NOV04A	208*	31AUG05A			100	9,920.00	40		9,920.00				24+40=64 hrs																						
1403-223	Start tp level coil assembly-Type C	01NOV04A	139*	28FEB05A			100	1,860.00	40		1,860.00																										
1403-224	Start PI mold assembly-Type C	01NOV04A	127*	28FEB05A			100	3,720.00	40		3,720.00																										
1403-502	Lead Block dwgs apprvd for fabrication	29JUL05A	0*	29JUL05A			100	0.00	40		0.00																										
1403-58X2	Check and promote lead blocks	01MAY05A	73*	29JUL05A			100	12,400.00	40		12,400.00				180 hrs																						
1403-60	Start Update design basis document	02FEB05A	80*	28FEB05A			100	1,240.00	40		1,240.00																										
1403-20A	Mod Coil Type C Cladding FDR		0	25APR05A			100	0.00	40		0.00																										
1403-500	Type C Lead Block FDR		0	18MAY05A			100	0.00	40		0.00																										
1403-219	MCWF assy-Type C	01OCT04A	186*	30JUN05A			100	17,980.00	40		17,980.00				36+80=116 hrs																						
1403-62	Prepare FDR documentation / presentations	01JUN05A	0*	30JUN05A			100	3,100.00	40		3,100.00				20 hrs																						
1403-504	Type C Chill Plate FDR		0	30JUN05A			100	0.00	40		0.00																										
1403-508	Type C Clamp FDR		0	30JUN05A			100	0.00	40		0.00																										
1403-20B	Mod Coil Type C FDR's COMPLETE		0	30JUN05A			100	0.00	40		0.00																										
												***** MOULE MILESTONE Q3 6/30/05 *****																									
1403-90	Compile Material properties database	01OCT04A	251*	30SEP05	1,015		90	17,847.00	40		19,830.00				hm fan=120																						
1403-20.00	Resolve FDR chits	25APR05A	113*	30SEP05	1,015		90	2,790.00	40		3,100.00				20 hrs																						
1403-40.ZZ	Update nonlinear winding pack analysis	01AUG04A	294*	30SEP05	1,015		90	77,016.26	40		85,573.62				freudenberg=480;williamson=40 nelson=4Myatt=40 (\$5k)																						

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05					FY06					FY07					FY08					FY09																																		
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
											[Gantt Chart Area]																																																						
1416A-261	-Prepare and Conduct FDR	18JAN06*	5	24JAN06	172			0.00 30		6,748.00	[Gantt Chart]																																																						
1416A-262	TYPE A FDR		0	24JAN06	172			0.00 30		0.00	[Gantt Chart]																																																						
1416A-265	-Resolve FDR Comments	25JAN06	10	07FEB06	172			0.00 30		6,748.00	[Gantt Chart]																																																						
Winding and Assembly Design-Type B											[Gantt Chart]																																																						
1416B-105	-Subasm Shrinkwrap	11APR06*	5	17APR06	196			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-109	-Check and Promote	18APR06	5	24APR06	196			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-113	MCWF mods-As-Built MCWF	03JAN06*	5	09JAN06	266			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-117	MCWF mods-Studs, Lead Block Mount	10JAN06*	5	16JAN06	261			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-121	MCWF mods-Seal Groove Adapter	18JAN06*	5	24JAN06	255			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-125	MCWF mods-Metrology Data Files	23JAN06*	3	25JAN06	254			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-129	MCWF mods-Check and Promote	26JAN06	5	01FEB06	254			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-133	Lead Block Assy-Lead Blocks	05DEC05*	20	09JAN06	237			0.00 30		5,332.61	[Gantt Chart]																																																						
1416B-137	Lead Block Assy-Top and Side Plates	05JAN06*	20	01FEB06	220			0.00 30		5,332.61	[Gantt Chart]																																																						
1416B-141	Lead Block Assy-Detail Parts, Intralink	10FEB06*	5	16FEB06	209			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-145	Lead Block Assy-Filament Data Files	06FEB06*	5	10FEB06	213			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-149	Lead Block Assy-Check and Promote	17FEB06	5	23FEB06	209			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-153	Lead Terminals-Splice Plates	26JAN06*	5	01FEB06	220			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-157	Lead Terminals-Check and Promote	02FEB06	5	08FEB06	220			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-161	Side A Coil Assy-Cladding Asm	14DEC05*	35	08FEB06	214			0.00 30		18,666.66	[Gantt Chart]																																																						
1416B-165	Side A Coil Assy-Cond Layers, Geom Files	30JAN06*	5	03FEB06	242			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-169	Side A Coil Assy-Magnetic Loops	03FEB06*	5	09FEB06	238			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-173	Side A Coil Assy-Chill Plates and Tubing	07FEB06*	45	10APR06	196			0.00 30		23,999.26	[Gantt Chart]																																																						
1416B-177	Side A Coil Assy-Check and Promote	11APR06	10	24APR06	196			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-181	Side B Coil Assy-Cladding Asm	14DEC05*	35	08FEB06	214			0.00 30		20,312.02	[Gantt Chart]																																																						
1416B-185	Side B Coil Assy-Cond Layers, Geom Files	30JAN06*	5	03FEB06	242			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-189	Side B Coil Assy-Magnetic Loops	03FEB06*	5	09FEB06	238			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-193	Side B Coil Assy-Chill Plates and Tubing	07FEB06*	45	10APR06	196			0.00 30		26,114.67	[Gantt Chart]																																																						
1416B-197	Side B Coil Assy-Check and Promote	11APR06	10	24APR06	196			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-201	Coil Post VPI mods-Studs Removed	31JAN06*	5	06FEB06	246			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-205	Coil Post VPI mods-Clamp Arrangement	03FEB06*	5	09FEB06	243			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-209	Coil Post VPI mods-Check and Promote	10FEB06	5	16FEB06	243			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-213	Clamp Assy-Clamp Hardware	25JAN06*	1	25JAN06	258			0.00 30		266.55	[Gantt Chart]																																																						
1416B-217	Clamp Assy-Check and Promote	26JAN06	1	26JAN06	258			0.00 30		266.55	[Gantt Chart]																																																						
1416B-221	I&C-Strain Gages and T/C	03MAR06*	5	09MAR06	223			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-225	I&C-Rogowski Coils	08MAR06*	5	14MAR06	220			0.00 30		2,667.15	[Gantt Chart]																																																						
1416B-229	I&C-Check and Promote	15MAR06	5	21MAR06	220			0.00 30		1,332.73	[Gantt Chart]																																																						
1416B-233	Coil-to-Coil -Current Feed Insul, Covers	23FEB06*	5	01MAR06	229			0.00 30		1,332.73	[Gantt Chart]																																																						

Run Date 04OCT05 13:21



EC38

NCSX

September Status

Sheet 16 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09											
											J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J												J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J												J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J												J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J												J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J											
1408-186	Manifolds	01DEC05*	209*	29SEP06	765			0.00	30	86,825.04																									M&S= \$ 1 k Em/tb (bartzak)=1000																																			
I&C																																																																						
174-035	Modular Coil local I&C -Procurement	03OCT05	60	04JAN06	305			0.00	24	19,715.07													41=\$13.33k																																															
Job: 1411-MCWF Fabrication S005242-HEITZENROEDER																																																																						
172-031	Title III engr	24MAY04A	320*	01SEP05	1,030		LOE	75,999.87	40	76,228.55																									Heitzenroeder =158hr; Williamson = 92hr ; travel=\$22k																																			
172-031.1	Title III engr	02SEP05*	370*	01MAR07	660		LOE	0.00	40	173,183.16																									Heitzenroeder =640hr; Williamson = 107 hr ; travel=\$26k																																			
MCWF-001	EIO Project Mgt. & Reporting	29OCT04A	497*	02OCT06	773		50	454,415.00	10	908,830.00																									48=909 ;																																			
MCWF-011	Pattern A complete	29OCT04A	126*	01APR05A			100	290,125.00	10	290,125.00																																																												
MCWF-021	Pattern B complete	01DEC04A	216*	03OCT05	1,033		95	242,364.00	10	255,120.00													48=255 ;																																															
MCWF-031	Major Tool Tooling Complete	29OCT04A	82*	28FEB05A			100	628,622.00	10	628,622.00																																																												
MCWF-041	Materials (MetalTek)	29NOV04A	282*	31AUG05A			100	744,750.00	10	744,750.00													48=745 ;																																															
MCWF-051	C1-MTK-casting upgrade	20DEC04A	63*	31MAR05A			100	146,248.12	10	146,248.12																																																												
MCWF-061	C1-MTM - machining/inspection	01APR05A	136*	07OCT05	118	M	90	139,419.00	10	154,910.00													48=155 ;																																															
C-121.1	First MCWF C-1 Delivered			11OCT05	118			0.00	10	0.00																																																												
MCWF-071	C1-Receive at PPPL			11OCT05	110	CD		0.00	10	0.00																																																												
MCWF-081	C2-MTK-casting	01APR05A	66*	27JUN05A			100	142,920.00	10	142,920.00													48=41 ;+2.11k heat treatment ecp34																																															
MCWF-091	C2-MTM - machining/inspection	01JUL05A	101*	18NOV05	116	M	70	108,437.00	10	154,910.00													48=155 ;																																															
MCWF-101	C2-Receive at PPPL			22NOV05	108	CD		0.00	10	0.00																																																												
MCWF-141	C3-MTK-casting	12MAY05A	102*	30SEP05	123		90	128,628.00	10	142,920.00													48=141 ;+2.11k heat treatment ecp34																																															
MCWF-151	C3-MTM - machining/inspection	03OCT05	51*	12DEC05	123	M		0.00	10	154,910.00													48=155 ;																																															
MCWF-161	C3-Receive at PPPL			14DEC05	116	CD		0.00	10	0.00																																																												
MCWF-201	C4-MTK-casting	16MAY05A	115*	21OCT05	126		75	107,190.00	10	142,920.00													48=141 ;+2.11k heat treatment ecp34																																															
MCWF-211	C4-MTM - machining/inspection	24OCT05	56*	09JAN06	126	M		0.00	10	154,910.00													48=155 ;																																															
MCWF-221	C4-Receive at PPPL			11JAN06	124	CD		0.00	10	0.00																																																												
MCWF-261	C5-MTK-casting	30MAY05A	126*	21NOV05	123		50	71,460.00	10	142,920.00													48=141 ;+2.11k heat treatment ecp34																																															
MCWF-271	C5-MTM - machining/inspection	22NOV05	60*	13FEB06	123	M		0.00	10	154,910.00													48=155 ;																																															
MCWF-281	C5-Receive at PPPL			15FEB06	121	CD		0.00	10	0.00																																																												
MCWF-291	C6-MTK-casting	16JUN05A	121*	01DEC05	141		35	50,022.00	10	142,920.00													48=141 ;+2.11k heat treatment ecp34																																															
MCWF-301	C6-MTM - machining/inspection	02DEC05	57*	20FEB06	141	M		0.00	10	154,910.00													48=155 ;																																															
MCWF-311	C6-Receive at PPPL			22FEB06	138	CD		0.00	10	0.00																																																												
MCWF-111	A1-MTK-casting	22APR05A	98*	06SEP05	211		99	141,678.90	10	143,110.00													48=141 ;+2.11k heat treatment ecp34																																															
MCWF-121	A1-MTM - machining/inspection	29NOV05*	70*	06MAR06	152	M		0.00	10	154,910.00													48=155 ;																																															
MCWF-131	A1-Receive at PPPL			09MAR06	149	CD		0.00	10	0.00																																																												
MCWF-171	A2-MTK-casting	21OCT05*	65*	19JAN06	162			0.00	10	142,920.00													48=141 ;+2.11k heat treatment ecp34																																															
MCWF-181	A2-MTM - machining/inspection	20JAN06	60*	13APR06	162	M		0.00	10	154,910.00													48=155 ;																																															
MCWF-191	A2-Receive at PPPL			17APR06	157	CD		0.00	10	0.00																																																												
MCWF-351	A3-MTK-casting	24NOV05*	64*	21FEB06	162			0.00	10	143,110.00													48=141 ;+2.11k heat treatment ecp34																																															

Run Date 04OCT05 13:21



EC38


**NCSX
September Status**

Sheet 21 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget																										
											FY05			FY06			FY07			FY08			FY09													
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
SSD-ST2	Second shift cost differential	21NOV05	450*	06SEP07	138			0.00	24	32,000.00																										
Station 3-Winding, Instl Chill Plates,Tubing,Bag																																				
P1-101	Wind coil C-2>>@125%	04JAN06	46	08MAR06	110	2		0.00	20	119,378.66																										
P1-110	Instl Chill Plates,Tubing,Bag C2>>@125%	09MAR06	15	29MAR06	110	2		0.00	20	37,425.92																										
P3-101	Wind coil C4	30MAR06	35	17MAY06	110	2		0.00	30	101,584.64																										
P3-110	Instl Chill Plates,Tubing, Bag C4	18MAY06	12	05JUN06	110	2		0.00	30	35,755.12																										
P2-011	Wind coil A1	08JUN06	35	27JUL06	108	2		0.00	30	101,584.64																										
P2-020	Instl Chill Plates,Tubing, Bag A1	28JUL06	12	14AUG06	108	2		0.00	30	35,755.12																										
P3-041	Wind coil A3	15AUG06	35	03OCT06	108	2		0.00	30	101,718.75																										
P3-050	Instl Chl Plates,Tubing, Bag A3	04OCT06	12	19OCT06	108	2		0.00	30	36,581.16																										
P3-131	Wind coil A4	20OCT06	35	11DEC06	108	2		0.00	30	103,931.52																										
P3-140	Instl Chl Plates,Tubing, Bag A4	12DEC06	12	04JAN07	108	2		0.00	30	36,581.16																										
P2-131	Wind coil B2	05JAN07	35	22FEB07	108	2		0.00	30	103,931.52																										
P2-140	Instl Chl Plates,Tubing, Bag B2	23FEB07	12	12MAR07	108	2		0.00	30	36,581.16																										
P2-161	Wind coil B4	13MAR07	35	30APR07	135	2		0.00	30	103,931.52																										
P2-170	Instl Chill Plates,Tubing,Bag B4	01MAY07	12	16MAY07	135	2		0.00	30	36,581.16																										
P2-041	Wind coil C6	17MAY07	35	06JUL07	135	2		0.00	30	103,931.52																										
P2-050	Instl Chl Plates,Tubing, Bag C6	09JUL07	12	24JUL07	135	2		0.00	30	36,581.16																										
P3-161	Wind coil B6	25JUL07	35	12SEP07	135	2		0.00	30	103,931.52																										
P3-170	Instl Chill Plates,Tubing,Bag B6	13SEP07	12	28SEP07	135	2		0.00	30	36,581.16																										
SSD-ST3	Second shift cost differential	04JAN06	442*	28SEP07	134			0.00	24	32,000.00																										
Station 5-VPI																																				
P1-021V	VPI (Station 5) C1	10MAR06	12	27MAR06	222			0.00	30	27,401.12																										
P1-111V	VPI (Station 5) C2	30MAR06	12	14APR06	220			0.00	30	27,401.12																										
P2-111V	VPI (Station 5) C3	16MAY06	12	01JUN06	199			0.00	30	27,401.12																										
P3-111V	VPI (Station 5) C4	06JUN06	12	21JUN06	197			0.00	30	27,401.12																										
P1-141V	VPI (Station 5) C5	24JUL06	12	08AUG06	176			0.00	30	27,401.12																										
P2-021V	VPI (Station 5) A1	15AUG06	12	30AUG06	172			0.00	30	27,401.12																										
P3-021V	VPI (Station 5) A2	28SEP06	12	13OCT06	153			0.00	30	27,928.65																										
P3-051V	VPI (Station 5) A3	20OCT06	12	06NOV06	149			0.00	30	28,034.16																										
P1-051V	VPI (Station 5) B1	06DEC06	12	21DEC06	130			0.00	30	28,034.16																										
P3-141V	VPI (Station 5) A4	05JAN07	12	22JAN07	131			0.00	30	28,034.16																										
P1-081V	VPI (Station 5) A5	19FEB07	12	06MAR07	112			0.00	30	28,034.16																										
P2-141V	VPI (Station 5) B2	13MAR07	12	28MAR07	108			0.00	30	28,034.16																										
P2-081V	VPI (Station 5) B3	25APR07	12	10MAY07	134			0.00	30	28,034.16																										
P3-081V	VPI (Station 5) B4	17MAY07	12	04JUN07	146			0.00	30	28,034.16																										
P2-171V	VPI (Station 5) B5	02JUL07	12	18JUL07	162			0.00	30	28,034.16																										
P2-051V	VPI (Station 5) C6	25JUL07	12	09AUG07	158			0.00	30	28,034.16																										

Run Date 04OCT05 13:21



EC38


NCSX
September Status

Sheet 24 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days=1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																																															
											J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
P2-021	Test Coil (Coil Test Stand) A1	14SEP06	7	22SEP06	208			0.00	30	31,012.48	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
P1-051	Test Coil (Coil Test Stand) B1	12JAN07	7	22JAN07	130			0.00	30	31,729.12	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
Job: 1421-Mod Coil Interface Hardware-WILLIAMSON											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
Coil-to-coil Interface Design											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-11.1	Compl assembly / interface drawings for ICDs	01NOV04A	230*	30SEP05	1,015	60		18,600.00	40	31,000.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-16	Assembly bolts, nuts,washers	01OCT04A	437*	30JUN06	158	60		7,784.23	40	14,153.14	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-17	Assembly shims	01OCT04A	437*	30JUN06	158	60		7,822.82	40	20,586.38	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-18	Eccentric ball assembly	08NOV04A	411*	30JUN06	158	60		8,124.48	40	27,081.60	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-19	Top assembly dwgs for mod coil shell	01OCT04A	437*	30JUN06	829	60		11,425.44	40	30,879.58	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-19A	Bladder Details	01JUL05A	251*	30JUN06	158	20		2,246.07	40	22,460.70	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1403-20	3 coil assembly specification	01AUG06*	40	25SEP06	208	20		0.00	40	26,992.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-100	Submet Requisition for - Assy bolts,nuts,washers	03JUL06	10	17JUL06	158			0.00	40	2,699.20	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-105	Procurement lead time for-Assy bolts,nuts,washer	18JUL06	40	11SEP06	158			0.00	40	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-110	Deliver - Assy bolts,nuts,washers	12SEP06	60	06DEC06	158			0.00	40	132,000.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-200	Submet Requisition for - Assembly shims	03JUL06	10	17JUL06	158			0.00	40	2,699.20	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-205	Procurement lead time for - Assembly shims	18JUL06	40	11SEP06	158			0.00	40	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-210	Deliver - Assembly shims	12SEP06	60	06DEC06	158			0.00	40	138,000.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-300	Submet Requisition for - Eccentric ball assy	03JUL06	10	17JUL06	158			0.00	40	2,699.20	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-305	Procurement lead time for - Eccentric ball assy	18JUL06	40	11SEP06	158			0.00	40	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-310	Deliver - Eccentric ball assy	12SEP06	60	06DEC06	158			0.00	40	43,000.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-400	Submet Requisition for - Bladders	03JUL06	10	17JUL06	158			0.00	40	2,699.20	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-405	Procurement lead time for - Bladders	18JUL06	40	11SEP06	158			0.00	40	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-410	Deliver - Bladders	12SEP06	60	06DEC06	158			0.00	40	60,000.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-500	Submet Requisition for-Tooling plates&reaming HW	03JUL06	10	17JUL06	158			0.00	40	2,699.20	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-505	Procurement lead time for-Tooling plates&reaming	18JUL06	40	11SEP06	158			0.00	40	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1421-510	Deliver-Tooling plates&reaming HW	12SEP06	60	06DEC06	158			0.00	40	103,000.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
15 - Structures											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
Job: 1501 - Structures Design- Kalish											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
PDR/PBR Task List											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-105	Project PDR	07OCT03A	1	07OCT03A				0.00	32	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-109	Prepare FY 04 WP/WAF	31OCT03A	20	31OCT03A				12,360.00	32	12,360.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-113	Prepare PBR documentation	04NOV03A	10	18NOV03A				6,180.00	32	6,180.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-117	Performance baseline review		0	18NOV03A				0.00	32	0.00	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
Reqmnts,Configuration, Interfaces and PDR											[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-125	Update drawings & models based on vendor recomm	21OCT03A	30	26NOV03A				10,660.50	32	10,660.50	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-133	Prepare a "scope sheet" which defines all interf	03NOV03A	124	30SEP04A				5,407.50	32	5,407.50	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															
1501-FY05	Prelim Design Structures	01JUL05A	65	02DEC05	239	37*		32,438.29	32	87,824.94	[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]												[Gantt Chart]																																															

Run Date 04OCT05 13:21






EC38
NCSX
September Status

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days=1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	Gantt Chart																											
											FY05			FY06			FY07			FY08			FY09															
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	J	A	S	O	N	D	J	F	M	A	M	J	J	J
151-003	Base Support Struct PDR		0	26OCT05*	435			0.00	28	0.00	[Bar chart showing activity from Oct 2005 to Jan 2006]																											
161-011	Final Design Base Support Structure WBS 172	27OCT05	114	14APR06	435			0.00	32	67,530.54	[Bar chart showing activity from Oct 2005 to Apr 2006]																											
172-199	Base Support Structure FDR		0	14APR06	435			0.00	28	0.00	[Bar chart showing activity from Apr 2006 to Jul 2006]																											
151-011	Final Design Cryostat WBS 171	25JUL05A	479*	22JUN07	175	2		4,848.53	28	242,426.52	[Bar chart showing activity from Jul 2005 to Jun 2007]																											
171-199	Cryostat FDR		0	22JUN07	175			0.00	28	0.00	[Bar chart showing activity from Jun 2007 to Sep 2007]																											
Job: 1751 - Cryostat Procurement																																						
171 - Cryostat																																						
151-031	Title III engr	25JUN07	405	28JAN09	175			0.00	28	33,054.33	[Bar chart showing activity from Jun 2007 to Jan 2009]																											
151-036.8	Prep Spec, Solicit bids, and Select Vendor	25JUN07	65	25SEP07	175			0.00	28	0.00	[Bar chart showing activity from Jun 2007 to Sep 2007]																											
151-036.9	Award Cryostat Procurement		0	01OCT07*	242			0.00	28	0.00	[Bar chart showing activity from Oct 2007 to Dec 2007]																											
151-037	Cryostat Procurement [A/1]	02OCT07	141	25APR08	242			0.00	28	508,421.76	[Bar chart showing activity from Oct 2007 to Apr 2008]																											
Job: 1752 - Base Support Structure Procurement																																						
172 - Base Support Structure																																						
161-031	Title III engr WBS 172	06FEB07	240	22JAN08	438			0.00	32	11,161.46	[Bar chart showing activity from Feb 2007 to Jan 2008]																											
161-036.8	Prep Spec, Solicit bids, and Select Vendor	06FEB07*	65	07MAY07	235			0.00	28	0.00	[Bar chart showing activity from Feb 2007 to May 2007]																											
161-036.9	Award Machine Base&supports Procurement		0	07MAY07	235			0.00	32	0.00	[Bar chart showing activity from May 2007 to Jul 2007]																											
161-037	Machine Base&supports Procurement [A/1]	08MAY07	90	13SEP07	235			0.00	32	303,805.05	[Bar chart showing activity from May 2007 to Sep 2007]																											
18 - Field Period Assembly																																						
Job: 1801-Field Period Assly -CHRZANOWSKI (ORNL)																																						
Prior Costs																																						
1801-001	Apr-Sept MIE Costs PPPL	01APR03A	42	30SEP03A			100	7,750.00	0	7,750.00	[Bar chart showing activity from Apr 2003 to Sep 2003]																											
1801-002	Apr-Sept MIE Costs ORNL	01APR03A	42	30SEP03A			100	53,050.00	0	53,050.00	[Bar chart showing activity from Apr 2003 to Sep 2003]																											
Job: 1802 - FP Assy Oversight&Support-VIOLA																																						
Oversight and Supervision																																						
181.200	HP Coverage in the TFTR TC LOE FY04	02FEB04A	171*	30SEP04A				LOE 61,119.60	24	61,119.60	[Bar chart showing activity from Feb 2004 to Sep 2004]																											
181.201	D-Site Shift Supervisor LOE FY04	01JUL04A	64*	30SEP04A				LOE 25,920.40	24	25,920.40	[Bar chart showing activity from Jul 2004 to Sep 2004]																											
181.210	HP Coverage in the TFTR TC LOE FY05	01OCT04A	249*	30SEP05	1,010			LOE 125,069.72	24	136,539.00	[Bar chart showing activity from Oct 2004 to Sep 2005]																											
181.222	HP Coverage in the TFTR TC LOE FY06	03OCT05*	250*	02OCT06	760			0.00	24	151,697.99	[Bar chart showing activity from Oct 2005 to Oct 2006]																											
181.220	HP Coverage in the TFTR TC LOE FY07	02OCT06*	250*	01OCT07	511			0.00	24	155,203.36	[Bar chart showing activity from Oct 2006 to Oct 2007]																											
181.221	HP Coverage in the TFTR TC LOE FY08	01OCT07*	251*	30SEP08	261			0.00	24	160,771.00	[Bar chart showing activity from Oct 2007 to Sep 2008]																											
181.100	PPPL EM LOE FY04	13OCT03A	242*	30SEP04A				LOE 77,518.74	24	77,518.74	[Bar chart showing activity from Oct 2003 to Sep 2004]																											
181.110	PPPL EM LOE FY05	01OCT04A	249*	30SEP05	1,010			LOE 8,816.68	24	9,625.20	[Bar chart showing activity from Oct 2004 to Sep 2005]																											
181.120	PPPL EM LOE FY06	01DEC05*	209*	02OCT06	760			0.00	24	211,851.41	[Bar chart showing activity from Dec 2005 to Oct 2006]																											
181.2A	Procedure for VV prep	03OCT05*	15	21OCT05	355			0.00	24	0.00	[Bar chart showing activity from Oct 2005 to Oct 2005]																											
181.2B	Procedure for MC HP subassy	01AUG06*	15	21AUG06	231			0.00	24	0.00	[Bar chart showing activity from Aug 2006 to Aug 2006]																											
181.2C	Procedure for MC instl on VV	01SEP06*	15	22SEP06	258			0.00	24	0.00	[Bar chart showing activity from Sep 2006 to Sep 2006]																											
181.2D	Procedure for TF HP sub assy	02OCT06*	15	20OCT06	277			0.00	24	0.00	[Bar chart showing activity from Oct 2006 to Oct 2006]																											
181.2E	Procedure for Final FP assy	02JAN07*	15	22JAN07	211			0.00	24	0.00	[Bar chart showing activity from Jan 2007 to Jan 2007]																											
181.121	PPPL EM LOE FY07	02OCT06*	249*	28SEP07	512			0.00	24	269,898.66	[Bar chart showing activity from Oct 2006 to Sep 2007]																											

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																																															
											J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
184-120	Assemble 3 TF coils&structure -Left -Period #3	03DEC07	10	14DEC07	169			0.00	40	38,318.40																																					em//sm=80; em//tb=320																																																											
184-125	Assemble 3 TF coils&structure -Right -Period #3	15FEB08	10	28FEB08	131			0.00	40	38,318.40																																					em//sm=80; em//tb=320																																																											
Stage 4 - Final FP Assy (Instl ports & TF's)FP#1																																																																																																										
S4P1-101	Mount MC/VV assembly to support frame a	18JUN07	2	19JUN07	110			0.00	40	4,102.56																																					EM//TB =48hr ;																																																											
S4P1-102	Position and weld all ports to VV	20JUN07	20	17JUL07	110			0.00	40	82,051.20																																					EM//TB =960hr ;																																																											
S4P1-103	Inspect Welds	18JUL07	5	24JUL07	110			0.00	40	6,837.60																																					EM//TB =80hr ;																																																											
S4P1-104	Assemble left TF Coil Assembly check position	25JUL07	3	27JUL07	110			0.00	40	8,205.12																																					EM//TB =96hr ;																																																											
S4P1-105	Change platforms	30JUL07	2	31JUL07	110			0.00	40	4,102.56																																					EM//TB =48hr ;																																																											
S4P1-106	Assemble right TF Coil Assembly chk position	01AUG07	3	03AUG07	110			0.00	40	8,205.12																																					EM//TB =96hr ;																																																											
S4P1-107	Attach TF coils to MC's	06AUG07	3	08AUG07	110			0.00	40	6,153.84																																					EM//TB =72hr ;																																																											
S4P1-108	Change platforms	09AUG07	2	10AUG07	111			0.00	40	5,470.08																																					EM//TB =64hr ;																																																											
S4P1-109	Position, weld two large horizontal diag ports	13AUG07	8	22AUG07	111			0.00	40	16,410.24																																					EM//TB =192hr ;																																																											
S4P1-110	Inspect Welds	23AUG07	1	23AUG07	111			0.00	40	1,367.52																																					EM//TB =16hr ;																																																											
S4P1-111	Assemble external trim coils to TF Coil	06AUG07	15	24AUG07	110			0.00	40	20,512.80																																					EM//TB =240hr ;																																																											
S4P1-112	Close up VV, leak check	27AUG07	10	07SEP07	110			0.00	40	54,700.80																																					EM//TB =640hr ;																																																											
S4P1-113	Adjust final support base interfaces	10SEP07	10	21SEP07	110			0.00	40	4,102.56																																					EM//TB =48hr ;																																																											
S4P1-113.5	Final metrology outside & inside	24SEP07	10	05OCT07	110			0.00	40	0.00																																					EM//TB =48hr ;																																																											
S4P1-114	Prepare Field Period for shipment	08OCT07	2	09OCT07	110			0.00	40	4,250.40																																					EM//TB =48hr ;																																																											
S4P1-115	Transfer completed assy to C-site test cell	10OCT07	2	11OCT07	110			0.00	40	7,084.00																																					EM//TB =80hr ;																																																											
Stage 4 - Final FP Assy (Instl ports & TF's)FP#2																																																																																																										
S4P2-101	Mount MC/VV assembly to support frame a	12OCT07	2	15OCT07	110			0.00	40	4,250.40																																					EM//TB =48hr ;																																																											
S4P2-102	Position and weld all ports to VV	16OCT07	20	12NOV07	110			0.00	40	85,008.00																																					EM//TB =960hr ;																																																											
S4P2-103	Inspect Welds	13NOV07	5	19NOV07	110			0.00	40	7,084.00																																					EM//TB =80hr ;																																																											
S4P2-104	Assemble left TF Coil Assembly check position	20NOV07	3	22NOV07	110			0.00	40	8,500.80																																					EM//TB =96hr ;																																																											
S4P2-105	Change platforms	23NOV07	2	26NOV07	110			0.00	40	4,250.40																																					EM//TB =48hr ;																																																											
S4P2-106	Assemble right TF Coil Assembly chk position	27NOV07	3	03DEC07	110			0.00	40	8,500.80																																					EM//TB =96hr ;																																																											
S4P2-107	Attach TF coils to MC's	04DEC07	3	06DEC07	110			0.00	40	6,375.60																																					EM//TB =72hr ;																																																											
S4P2-108	Change platforms	07DEC07	2	10DEC07	110			0.00	40	5,667.20																																					EM//TB =64hr ;																																																											
S4P2-109	Position, weld two large horizontal diag ports	11DEC07	8	20DEC07	110			0.00	40	17,001.60																																					EM//TB =192hr ;																																																											
S4P2-110	Inspect Welds	21DEC07	1	21DEC07	110			0.00	40	1,416.80																																					EM//TB =16hr ;																																																											
S4P2-111	Assemble external trim coils to TF Coil	04DEC07	10	17DEC07	114			0.00	40	21,252.00																																					EM//TB =240hr ;																																																											
S4P2-112	Close up VV, leak check	02JAN08	10	15JAN08	110			0.00	40	56,672.00																																					EM//TB =640hr ;																																																											
S4P2-113	Adjust final support base interfaces	16JAN08	10	29JAN08	110			0.00	40	4,250.40																																					EM//TB =48hr ;																																																											
S4P2-113.5	Final metrology outside & inside	30JAN08	10	12FEB08	110			0.00	40	0.00																																					EM//TB =48hr ;																																																											
S4P2-114	Prepare Field Period for shipment	13FEB08	2	14FEB08	110			0.00	40	4,250.40																																					EM//TB =48hr ;																																																											
S4P2-115	Transfer completed assy to C-site test cell	15FEB08	2	18FEB08	110			0.00	40	7,084.00																																					EM//TB =80hr ;																																																											
Stage 4 - Final FP Assy (Instl ports & TF's)FP#3																																																																																																										
S4P3-101	Mount MC/VV assembly to support frame a	19FEB08	2	20FEB08	110			0.00	40	4,250.40																																					EM//TB =48hr ;																																																											

Run Date	04OCT05 13:21	 Forecast  Progress Bar  Critical Activity	EC38	NCSX September Status	Sheet 35 of 53	Completed tasks summarized
© Primavera Systems, Inc.						

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget																																						
											FY05			FY06			FY07			FY08			FY09																									
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
192-6.2	Final Mod Coil Trajectories		0	27FEB04A				0.00	10	0.00																																						
192-6.5	Structural Design criteria		0	28MAY04A			100	0.00	10	0.00																																						
192-6.01	Document coil tolerance and trim coil requiremen	01MAR04A	357'	29JUL05A			100	19,284.37	10	19,284.37	books=120																																					
192-6.02	Check critical coil tolerance calculations.	01APR04A	207'	31JAN05A			100	11,098.48	10	11,098.48																																						
192-6.03	Method for determining current center	01FEB04A	234'	30DEC04A			100	86,626.35	10	86,626.35																																						
192-6.06	Coil positions to minimize islands.	02FEB04A	270'	28FEB05A			100	66,401.76	10	66,401.76																																						
192-6.031	Demo Method for current center on TRC	18JUN05A	68'	22SEP05	1,021		75	52,786.20	10	70,381.60	ea//em tbd=80 ;81=36.36 strickler=80;em//sm=80																																					
0192-5	LOE-FY05 WBS 192	01OCT04A	249'	30SEP05	1,010		LOE	256,800.60	10	280,350.00	cole=1200; Jones=400 ornlm&s=\$29.95 ;35= 5 k																																					
0192-6	LOE-FY06 WBS 192	03OCT05*	250	02OCT06	518		LOE	0.00	10	312,504.78	cole=1600 ornlm&s=\$29.95 35= 5 k																																					
0192-6X	LOE-FY07 WBS 192	03OCT06*	242	20SEP07	518		LOE	0.00	10	158,033.60	cole=667 ornlm&s=\$29.95 35= 5 k																																					
0192-7	LOE-FY08 WBS 192	03OCT07*	242	19SEP08	268		LOE	0.00	10	151,531.40	cole=600 ornlm&s=\$29.95 35= 5 k																																					
0192-99	LOE-FY09	01OCT08*	130	31MAR09	131		LOE	0.00	10	101,860.00	COLE=400; ornl35=3 orml41=\$20K																																					

2 - Plasma Heating, Fueling & Vac Systems

21 - Fueling Systems

ECP 16 October 2004

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget
21-10	Eng. Work Planning and Design	02JAN07*	65	02APR07	227			0.00	14	6,439.30
21-15	Design Gas Handling Hardware	03APR07	65	03JUL07	227			0.00	14	4,817.60
21-20	Design PLC Controls	03APR07	65	03JUL07	292			0.00	14	10,052.80
21-25	Electrical Drafting for pumping system	03APR07	65	03JUL07	292			0.00	14	13,959.60
21-30	Drafting	03APR07	65	03JUL07	292			0.00	14	9,306.40
21-35	Eng. Work Planning and Design during fab	04JUL07	65	02OCT07	292			0.00	14	3,683.68
21-40	Fabrication/Install Hardware	04JUL07	65	02OCT07	227			0.00	14	3,617.21
21-45	Fabrication/installation	03OCT07	65	14JAN08	227			0.00	14	23,039.75
21-55	Install PLC Controls	03OCT07	65	14JAN08	227			0.00	14	5,207.60
21-60	Integrated Systems Testing/Eng	03OCT07	65	14JAN08	227			0.00	14	3,812.20
21-65	Integrated Systems Testing/Tech Support	15JAN08	45	17MAR08	227			0.00	14	2,603.80

Blanchard =35hr ;
EM/SM =40hr ;
EE/SM =80hr ;
EA/DM =120hr ;
EA/DM =80hr ;
Blanchard =20hr ;
EM/SM =30hr ;
EM/SM =75hr ; EM/TB =75hr ;
41=5k ;
EE/SM =40hr ;
Blanchard =20hr ;
EE/SM =20hr ;

22 - Torus Vacuum Pumping Systems

Job: 2001-VPS,Gas& Cond Sys Oversight-BLANCHARD

Prior Costs

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget
2001-001	Apr-May MIE Cost	01APR03A	43'	30MAY03A			100	38,000.00	0	38,000.00
2001-100	PDR Support	01JUN03A	164'	30SEP03A			LOE	25,667.20	0	25,667.20

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget
22-25	Eng. Work Planning and Design	01MAY07*	40	26JUN07	230			0.00	14	28,033.20
22-30	Design PLC based control system	27JUN07	50	04SEP07	270			0.00	14	40,211.20
22-35	Electrical Drafting for pumping system	27JUN07	50	04SEP07	290			0.00	14	24,429.30
22-40	Drafting	27JUN07	50	04SEP07	230			0.00	14	18,612.80

Blanchard =100hr ; EM/SM =80hr ;
EE/SM =320hr ;
EA/DM =210hr ;
EA/DM =160hr ;

Run Date 04OCT05 13:21

	Forecast
	Progress Bar
	Critical Activity

EC38

NCSX September Status

Sheet 37 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY																										
											FY05			FY06			FY07			FY08			FY09														
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
623.013	FDR WBS 612		0	01FEB08	210			0.00	20	0.00																											
632.021	WBS 612 Assembly/Fabrication/Installation	04FEB08	40	28MAR08	210			0.00	20	69,615.20																											
62 - Cryogenic Systems																																					
621 - LN2-LHe Supply System																																					
631-001	Preliminary Design	02JUL07*	65	02OCT07	252			0.00	20	16,392.38																											
631-010	Final Design**reduced scope	03OCT07	65	11JAN08	252			0.00	20	18,892.61																											
631-020	Procurement **reduced scope	14JAN08	88	14MAY08	252			0.00	20	123,340.80																											
631-015	Fab/Assy/Installation**reduced scope	10MAR08	65	09JUN08	252			0.00	20	74,417.26																											
622 - LN2 Coil Cooling Supply																																					
632-001	**deleted scope	01SEP05	0	31AUG05	1,031			0.00	20	0.00																											
623 - GN2 Cryostat Cooling System																																					
633-001	Preliminary Design	02JUL07*	40	27AUG07	262			0.00	20	16,374.22																											
633-020	Procurement	14NOV07	130	23MAY08	262			0.00	20	112,569.60																											
633-010	Final Design	28AUG07	55	13NOV07	262			0.00	20	26,218.96																											
633-015	Fab/Assy/Installation	23JAN08	88	23MAY08	262			0.00	20	75,053.09																											
63 - Utility Systems																																					
640.011	Design GN2, Air & Vent Systems	01OCT07*	59	01JAN08	251			0.00	20	34,532.00																											
640.021	Assembly/Fabrication	02JAN08	40	26FEB08	251			0.00	20	74,767.58																											
64 - PFC/VV Heating & Cooling*ELIMINATED*																																					
650.001	Eliminated scope	01SEP05	0	31AUG05	1,031			0.00	20	0.00																											
65 - Facility Systems Integration																																					
Job: 6163 - Facility Systems Support FY04																																					
65-03	LOE WBS 6	01OCT03A	250*	30SEP04A				LOE	15,000.00	20	15,000.00																										
Job: 6501 - Facility Systems Integration-DUDEK																																					
Prior Costs																																					
6501-001	Apr-Sept MIE Cost PPPL	01APR03A	0	30SEP03A				100	9,380.00	0	9,380.00																										
7 - Test Cell Preparation and Machine Assy																																					
71 - Shield Wall Seismic Modifications																																					
Job: 7101 - Shield Wall Modif Design-PERRY																																					
Prior Costs																																					
7101-000	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A				100	32,150.00	0	32,150.00																										
72 - Control Room Refurbishment																																					
Job: 7201 - Control Room Walls&Floors-PERRY																																					
710.001	Install Wall east side control room	01SEP05*	24	05OCT05	999			0.00	10	0.00	Funded by GPP **ECP34**																										

Run Date 04OCT05 13:21

Forecast
Progress Bar
Critical Activity

EC38
NCSX
September Status
Sheet 46 of 53

Completed tasks summarized

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCT	Earned value cost (BCWP)	CCXX	Revised Budget	FY05												FY06												FY07												FY08												FY09																																															
											J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J			
711B.050	Complete Control Room Flooring	01JUN06*	18	26JUN06	828			0.00	10	8,962.56																																																																																																
73 - Platform Design & Fabrication																																																																																																										
Job: 7301 - Platform Design & Fab-PERRY																																																																																																										
712.008	Update Platform Specification	01JUN05A	0'	30JUN05A			100	6,416.80	24	6,416.80																																																																																																
712.010	Final Design	02MAY05A	43'	30JUN05A			100	53,163.80	6	53,163.80																																																																																																
711A.040	Platform nut plates	01APR05A	171'	02DEC05	967		90	26,077.09	6	28,974.54																																																																																																
712.020	Platform Parts	03OCT05*	22	01NOV05	993			0.00	10	25,390.76																																																																																																
712.030	Miscs Hardware/Material	01JUL05A	65'	30SEP05	665		0	0.00	10	44,835.00																																																																																																
74 - Machine Assembly Planning and Oversight																																																																																																										
Job: 7401 - TC Prep & Mach Assy Planning-PERRY																																																																																																										
Oversight and Supervision																																																																																																										
711A.020	LOE FY04	01OCT03A	256'	30SEP04A			LOE	148,582.46	15	148,582.46																																																																																																
Prior Costs																																																																																																										
7401-001	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A			100	164,000.00	15	164,000.00																																																																																																
Project Scope																																																																																																										
714.010	LOE FY05	01OCT04A	249'	30SEP05	1,010		LOE	100,734.73	15	109,972.42																																																																																																
714.020	LOE FY06 prior to assy starting	03OCT05*	436'	02JUL07	574			0.00	15	124,295.03																																																																																																
714.030	LOE FY07 thru first plasma	02JUL07*	444'	31MAR09	131			0.00	15	865,203.33																																																																																																
FED/Infrastructure Support (non Project cost)																																																																																																										
613.010	Remove Shield Walls ** GPP **	01APR04A	64'	22JUN04A			100	0.00		0.00																																																																																																
613.015	Fabricate New Bottom Course of Blocks **GPP**	01APR04A	207'	31JAN05A			100	0.00		0.00																																																																																																
613.017	Install New Bottom Course **GPP**	01AUG05A	0'	31AUG05A			100	0.00		0.00																																																																																																
613.020	Remove south PLT shielding (cc 7230)	01JUN04A	0'	22JUN04A			100	0.00		0.00																																																																																																
613.025	Dispose of old south PLT shielding **GPP**	01AUG04A	0'	31AUG04A			100	0.00		0.00																																																																																																
EXFAC003	Clear PBX control room & Safe PBX (cc7230)	27JAN03A	110'	30JUN03A			100	0.00		0.00																																																																																																
EXFAC004	Remove Fire protection PLT wall (cc7230)	01MAY03A	21	09MAY03A			100	0.00		0.00																																																																																																
EXFAC005	Remove Fire Protection under platform (cc7230)	01APR03A	21	30APR03A			100	0.00		0.00																																																																																																
EXFAC006	Remove Fire Protection Control rm walls(cc7230)	01MAY03A	21	09MAY03A			100	0.00		0.00																																																																																																
EXFAC007	Remove PBX Base Plates cc7230)	25FEB04A	48'	12MAR04A			100	0.00		0.00																																																																																																
GPP001	GPP-Upgarde C-Site central chilled wtr plant*TBD	01OCT02A	1	01OCT02A			100	0.00		0.00																																																																																																
GPP004	GPP-Roofing Design	01APR04A	291	31MAY05A			100	0.00		0.00																																																																																																
GPP004.1	GPP-Roofing Install	01MAY05A	0	31MAY05A			100	0.00		0.00																																																																																																
GPP005	GPP-Test Cell lighting Design	01APR04A	206'	31JAN05A			100	0.00		0.00																																																																																																
GPP005.1	GPP-Test Cell lighting Install ***TBD***	02MAY05A	0	31MAY05A			100	0.00		0.00																																																																																																
GPP006	GPP-Test Cell HVAC/dew point control Design*TBD	01SEP05	0	31AUG05	1,031			0.00		0.00																																																																																																
GPP006.1	GPP-Test Cell HVAC/dew point control InstallTBD	01SEP05*	0	31AUG05	1,031			0.00		0.00																																																																																																
GPP007	GPP-C-Site elevators Design	01SEP05*	0	31AUG05	1,031			0.00		0.00																																																																																																
GPP007.1	GPP-C-Site elevators Install	01SEP05	0	31AUG05	1,031			0.00		0.00																																																																																																

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float in days (21 days= 1 mo.)	Shifts	PCTC	Earned value cost (BCWP)	CCXX	Revised Budget	FY05 FY06 FY07 FY08 FY09																									
											FY05			FY06			FY07			FY08			FY09													
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
920.020	Final ISTP	16FEB09	7	24FEB09	110			0.00	30	0.00																										
920.021	Operations Approval	25FEB09	3	27FEB09	110			0.00	30	0.00																										
730.9000	First Plasma		0	27FEB09	110			0.00	24	0.00																										
M-0120	CD-4 First Plasma		0	31JUL09*	0			0.00		0.00																										
Allocations																																				
PPPL Allocations																																				
Job: 8998 - Allocations																																				
FY04 Actual Cost																																				
99.04	PPPL Allocations FY04	01OCT03A	256*	30SEP04A				LOE	260,691.00	10	260,691.00																									
Prior Costs																																				
99.03	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A				100	112,000.00	0	112,000.00																									
99.05	PPPL Allocations FY05	01OCT04A	251*	30SEP05	1,015			LOE	276,059.66	10	302,697.00											54=181.8														
99.05P	PPPL Allocations FY05 rebaseline re-estimate	01OCT04A	251*	30SEP05	1,015			LOE	43,914.44	10	48,151.80											54=28.92														
99.06	PPPL Allocations FY06	03OCT05*	250*	29SEP06	765			0.00	10	340,474.80	54=187.9																									
99.07	PPPL Allocations FY07	02OCT06*	252*	01OCT07	513			0.00	10	341,437.41	54=187.9																									
99.08	PPPL Allocations FY08	01OCT07*	252*	29SEP08	262			0.00	10	171,438.96	54=92.77																									
+ Contingency																																				
		01SEP05	1,037	30SEP09	0			0.00		1,957,424.80																										
DCMA																																				
DCMA																																				
DCMAFY04	DCMA	01OCT03A	256*	30SEP04A				75,000.00		75,000.00																										

Run Date 04OCT05 13:22



EC38

**NCSX
September Status**

Sheet 53 of 53

Completed tasks summarized