

Activity ID	WPWP	Activity Description	Duration (work days)	Accelerated Start	Accelerated Finish	Variance 1 Early Finish	Total Float	April 2008 Lehman Baseline	Cost to Complete	FY08					FY09											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	
Job: 1260 NB Transition Ducts- GORANSON																										
1260-90	R	Prep for PDR	65	27MAY08*	26AUG08	24	342	30SEP08	30,200.00																	
1260-95	R	PDR	0		26AUG08	24	342	30SEP08	0.00																	
Job: 1601 - Coil Services Design-GORANSON																										
161 - LN2 Distribution																										
191-001	R	Title I design WBS 161 LN2 manifolds&piping	166*	01OCT07A	02JUN08	0	231	02JUN08	48,937.50																	
191-002	R	LN2 manifolds&piping- PDR	1	03JUN08	03JUN08	0	231	03JUN08	1,208.00																	
161-003	R	Resolve PDR comments	5	04JUN08	10JUN08	0	231	10JUN08	6,040.00																	
161-011A	R	R&D build mounts & lead terminations	60	11JUN08	04SEP08	0	231	04SEP08	24,040.00																	
191-011	R	Title II design WBS 161 LN2 manifolds&piping	60	11JUN08	04SEP08	0	231	04SEP08	65,250.00																	
191-012	R	LN2 manifolds&piping - FDR	1	05SEP08	05SEP08	0	231	05SEP08	1,208.00																	
162 - Electrical Leads																										
132-001	R	Title I design WBS 162 Coil leads	180*	03DEC07A	21AUG08	0	241	21AUG08	91,800.00																	
132-002	R	Electrical Coil leads - PDR	1	22AUG08	22AUG08	0	241	22AUG08	1,208.00																	
162-003	R	Resolve PDR comments	5	25AUG08	29AUG08	0	337	29AUG08	6,040.00																	
132-011	R	Title II design WBS 162 Coil leads	139	02SEP08	26MAR09	0	337	26MAR09	119,231.03																	
162-011A	R	R&D pressure drop simulation	15	02SEP08	22SEP08	0	461	22SEP08	13,640.00																	
162-013	R	Release final drawings for MC lead stubs	26	25AUG08	30SEP08	0	241	30SEP08	0.00																	
Job: 1701 - Cryostat Design-RAFTOPOLOUS																										
1701-099	R	Cryostat- Tabletop Prototype	40	14APR08*	09JUN08	137	327	23DEC08	21,349.86																	
1701-100	R	Cryostat- Conceptual Design	40	14APR08*	09JUN08	137	327	23DEC08	91,314.08																	
1701-100M	R	Cryostat- CDR	0		09JUN08	137	327	23DEC08	0.00																	
1701-101	R	Cryostat- Preliminary Design	55	10JUN08	26AUG08	212	327	06JUL09	136,795.12																	
1701-103	R	Cryostat-R&D/prototype	55	10JUN08	26AUG08	212	327	06JUL09	112,292.86																	
1701-121	R	Cryostat- PDR	0		26AUG08	212	327	06JUL09	0.00																	
1751-169	R	Cryostat & Cryogenic systems cryo consultant	247	01MAY08*	28APR09	42	1,380	26JUN09	42,549.63																	
Job: 6201 - Cryogenic Syst-RAFTOPOLOUS																										
621 - LN2 Supply & LN2 coil cooling supply																										
62122-300	R	Conceptual Design	48	01MAY08*	09JUL08	116	347	23DEC08	97,809.92																	
62122-310	R	CDR	0		09JUL08	116	347	23DEC08	0.00																	
62122-320	R	Preliminary Design	37	10JUL08	29AUG08	289	421	27OCT09	120,823.92																	
62122-330	R	PDR	0		29AUG08	289	421	27OCT09	0.00																	
623 - GN2 Cryostat Cooling System																										
623-099	R	GN2 Cryostat Cooling Sys Conceptual design	48	01MAY08*	09JUL08	116	347	23DEC08	32,586.40																	
623-100	R	GN2 Cryostat Cooling Sys CDR	0		09JUL08	116	347	23DEC08	0.00																	

Run Date 11APR08 11:54

RBAC

NCSX Project
Post Lehman Accelerated Plan

Sheet 1 of 3

Sorted by Job Manager

Activity ID	WPWP	Activity Description	Duration (work days)	Accelerated Start	Accelerated Finish	Variance 1 Early Finish	Total Float	April 2008 Lehman Baseline	Cost to Complete	FY08												FY09											
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M								
3-1-1.04	R	Install MCHP left support stand. Position to .0	3	06JUN08	10JUN08	97	240	27OCT08	10,323.96													zmet=48;em/tb=60											
3-1-1.05	R	Install the MCHP right support stand;	3	11JUN08	13JUN08	97	240	30OCT08	4,738.20													em//tb=60											
3-1-1.06	R	Install alignment brackets, jack screws dial ind	3	16JUN08	18JUN08	97	240	04NOV08	10,948.20													41=5;em/tb=60											
3-1-1.07	R	Reconfirm Leica position	3	16JUN08	18JUN08	97	240	04NOV08	5,585.76													zmet=48											
3-0-PLAT.1	R	Install station 3 platforms FP#1(8 required)	10	05JUN08	18JUN08	97	240	04NOV08	22,111.60													EM/TB=280hr; 41=50\$;											
Pre-assemble LEFT MCHP																																	
R1810-2109	R	Begin Station 3	0	15AUG08		57	207		0.00													▼											
3-1-2.01	R	Position left MCHP over left support	1	15AUG08	15AUG08	57	207	05NOV08	3,790.56													EM/TB =48hr ;											
3-1-2.02	R	Secure left MCHP to vertical support posts	1	18AUG08	18AUG08	57	207	06NOV08	1,895.28													EM/TB =24hr ;											
3-1-2.03	R	Measure all chosen monuments	2	19AUG08	20AUG08	57	207	10NOV08	3,723.84													EM/TB =00hr ; ZMET =32 ;											
3-1-2.04	R	Measure the Type-A and Type-C end flanges while	2	21AUG08	22AUG08	57	207	12NOV08	4,468.61													EM/TB =00hr ; ZMET =38 ;											
3-1-2.05	R	Allow time for the back office to review the me	2	25AUG08	26AUG08	57	1,494	14NOV08	4,468.61													EM/TB =00hr ; ZMET =38 ;											
3-1-2.06	R	Mark nose shim locations & pucks	1	25AUG08	25AUG08	57	207	13NOV08	1,895.28													EM/TB =24hr ;											
Install Laser Screen																																	
3-1-6.02	R	Place all laser screens	2	19JUN08*	20JUN08	156	240	10FEB09	6,882.64													EM/TB =40hr ; ZMET =32 ;											
3-1-6.03	R	Turn each lasers on & measure each laser source	1	23JUN08	23JUN08	156	240	11FEB09	4,129.58													EM//TB =24hr ; ZMET =19 ;											
3-1-6.04	R	Print path on milar paper	0	24JUN08	23JUN08	156	240	11FEB09	0.00													EM//TB =00hr ;											
3-1-6.05	R	Disengage the right MCHP & move to far right	1	24JUN08	24JUN08	156	240	12FEB09	1,895.28													EM//TB =24hr ;											
3-1-6.06	R	Remove the left MCHP test laser path	2	25JUN08	26JUN08	156	240	16FEB09	20,282.00													EM//TB =80hr ; ZMET =120 ;											
3-1-6.07	R	Place left MCHP in temp location	0	27JUN08	26JUN08	156	240	16FEB09	0.00													EM//TB =00hr ;											
Install Vacuum Vessel																																	
3-1-7.02	R	Install VV NBI port support stand.	2	27JUN08	30JUN08	156	240	18FEB09	3,790.56													EM//TB =48hr ;											
3-1-7.03	R	Install VVSA to base support and make connection	1	01JUL08	01JUL08	156	240	19FEB09	1,895.28													EM//TB =24hr ;											
3-1-7.04	R	take tooling ball readings and secure VVSA	2	02JUL08	03JUL08	156	240	23FEB09	3,790.56													EM//TB =48hr ;											
3-1-7.05	R	Scan VV surface and compare data	3	07JUL08	09JUL08	156	240	26FEB09	6,702.91													ZMET =58 ; EM/TB =00hr ;											
Install RIGHT MCHP over VV																																	
3-1-8.01	R	Install any bumper protection components on the	1	26AUG08	26AUG08	123	207	27FEB09	947.64													EM//TB =12hr ;											
3-1-8.03	R	Install MCHP lift fixture, disengage leveler	2	27AUG08	28AUG08	123	207	03MAR09	3,790.56													EM//TB =48hr ;											
3-1-8.04	R	Re-install the right adjustor bar.	0	29AUG08	28AUG08	123	207	03MAR09	0.00													EM//TB =00hr ;											
3-1-8.05	R	Move right MCHP over the VV	3	29AUG08	03SEP08	123	207	06MAR09	18,074.59													EM//TB =144hr ; ZMET =58 ;											