


Activity ID	Activity Description	Duration (work days)	Accelerated Start	Accelerated Finish	Total Float	PCTC	April 2008 Lehman Baseline	FY08												FY09											
								FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN							
18 - Field Period Assembly																															
Job: 1803/1805- FPA Tooling/Constr-BROWN/DUDEK																															
Station 3-Modular Coil to VVSA Assembly																															
1803S3-1	Flange bolt/VV support access platform	10*	03MAR08*	14MAR08	220		14MAR08	Flange bolt/VV support access platform 1803S3-1																							
1803S3-2	Updated Stations 3 and 5 sequence plan	43*	31JAN08*	31MAR08	194		31MAR08	Updated Stations 3 and 5 sequence plan 1803S3-2																							
1803S3-3	Station 3 alignment FDR and clean-up activities	15	01APR08*	21APR08	194		21APR08	Station 3 alignment FDR and clean-up activities 1803S3-3																							
1803S3-3M	Station 3 alignment FDR	0		21APR08	201		21APR08	1803S3-3M Station 3 alignment FDR																							
1803S3-4	Generate laser screen trace drawings (3 periods)	15	23MAY08	13JUN08	168		06FEB09	1803S3-4 Generate laser screen trace drawings (3 periods)																							
1803S3-5	Analyze single point lift (proof test of support	10*	18FEB08*	29FEB08	230		29FEB08	Analyze single point lift (proof test of support 1803S3-5																							
1803S3-6	Station 3 simulation detail model	15*	04FEB08*	22FEB08	235		22FEB08	Station 3 simulation detail model 1803S3-6																							
1803S3-7	VV/MC clearance study (for VVSA1, 2 and 3)	11*	01APR08*	15APR08	168		15APR08	VV/MC clearance study (for VVSA1, 2 and 3) 1803S3-7																							
1803S3-8	Station 3 deflection FEA study	30	16APR08	28MAY08	168		28MAY08	1803S3-8 Station 3 deflection FEA study																							
1803S3-10	Complete station 3 design & analysis	0		28MAY08	168		30SEP08	1803S3-10 Complete station 3 design & analysis																							
1803S3-9	Oversite, cost and schedules, reviews	171	31JAN08*	30SEP08	1,521	LOE	30SEP08	Oversite, cost and schedules, reviews 1803S3-9																							
1805S3-2	Left side base grout plates	85	31JAN08	29MAY08	174		29MAY08	Left side base grout plates 1805S3-2																							
1805S3-3	MCHP lift fixture frame weldment	85	31JAN08	29MAY08	174		29MAY08	MCHP lift fixture frame weldment 1805S3-3																							
1805S3-4	Lift fixture mounting bracket weldments	85	31JAN08	29MAY08	174		29MAY08	Lift fixture mounting bracket weldments 1805S3-4																							
1805S3-5	Reworked laser frame structure	85	31JAN08	29MAY08	174		29MAY08	Reworked laser frame structure 1805S3-5																							
1805S3-6	Right inboard laser frame structure	85	31JAN08	29MAY08	174		29MAY08	Right inboard laser frame structure 1805S3-6																							
1805S3-7	Left inboard laser frame structure	85	31JAN08	29MAY08	174		29MAY08	Left inboard laser frame structure 1805S3-7																							
1805S3-8	Laser screen lexan sheet (1/8 x 48" x 96")	85	31JAN08	29MAY08	174		29MAY08	Laser screen lexan sheet (1/8 x 48" x 96") 1805S3-8																							
1805S3-9	Estimate for Station 2 type alignment system	85	31JAN08	29MAY08	174		29MAY08	Estimate for Station 2 type alignment system 1805S3-9																							
1805S3-100	Hardware & Misc items	65	31JAN08	30APR08	194		30APR08	Hardware & Misc items 1805S3-100																							
1805S3-110	Misc assembly Cost	65	31JAN08	30APR08	194		30APR08	Misc assembly Cost 1805S3-110																							
1805S3-201	MC base support system (left / rt side)	65	31JAN08	30APR08	194		30APR08	MC base support system (left / rt side) 1805S3-201																							
1805S3-202	Hilman roller - 8-0T plus R & U guides	65	31JAN08	30APR08	194		30APR08	Hilman roller - 8-0T plus R & U guides 1805S3-202																							
1805S3-203	AirLoc Wedgmount Precision Levelers	65	31JAN08	30APR08	194		30APR08	AirLoc Wedgmount Precision Levelers 1805S3-203																							
1805S3-204	Lift fixture mounting bracket weldments	65	31JAN08	30APR08	194		30APR08	Lift fixture mounting bracket weldments 1805S3-204																							
1805S3-205	Estimate for Station 2 type alignment system	65	31JAN08	30APR08	194		30APR08	Estimate for Station 2 type alignment system 1805S3-205																							
1805S3-206	Hardware & Misc items	65	31JAN08	30APR08	194		30APR08	Hardware & Misc items 1805S3-206																							
1805S3-207	Misc assembly Cost	65	31JAN08A	30APR08	194		29FEB08	Misc assembly Cost 1805S3-207																							
Job: 1806 - FP Assembly specs and drawings-COLE																															
Station 3-Modular Coil to VVSA Assembly																															
1803-301	Station 3 Assembly Specification	207*	02JUL07A	30APR08	175	30	31MAR08	Station 3 Assembly Specification 1803-301																							
1803-305	Station 3 Assembly Drawings	207*	02JUL07A	30APR08	175	60	31MAR08	Station 3 Assembly Drawings 1803-305																							
Job: 1802 - FP Assy Oversight&Support-VIOLA																															
Station 3 procedures,JHA,ACC,Training,Prep																															
R1802-307	Procedures written & approved	10	17APR08	30APR08	175		14APR08	Procedures written & approved R1802-307																							
R1802-309	JHA completed	6	01MAY08	08MAY08	175		22APR08	R1802-309 JHA completed																							
R1802-311	Training needs identified & released	6	09MAY08	16MAY08	175		30APR08	R1802-311 Training needs identified & released																							
R1802-313	ACC review completed	6	29MAY08	05JUN08	168		08MAY08	R1802-313 ACC review completed																							
R1802-315	Pre-job brief completed	6	06JUN08	13JUN08	168		16MAY08	R1802-315 Pre-job brief completed																							
Job: 1810 - Field Period Assy Station 1,2,3 VIOLA																															
Station 2 MC subassy A1B1C1																															
A-B MC Assembly																															
2-1-6.32	After tightening hardware, measure position	1	22APR08*	22APR08	83		27MAY08	After tightening hardware, measure position 2-1-6.32																							
2-1-6.33	Weld A / B nose region solenoid side	1	23APR08	23APR08	83		30MAY08	Weld A / B nose region solenoid side 2-1-6.33																							
2-1-6.34	Measure positions of all monuments	1	24APR08	24APR08	83		02JUN08	2-1-6.34 Measure positions of all monuments																							
2-1-6.35	Review with Back Office. INSTALL wing supports	1	25APR08	25APR08	83		16JUN08	Review with Back Office. INSTALL wing supports 2-1-6.35																							
2-1-6.36	Identify, a set of monuments moved less than .0	0	28APR08	25APR08	83		16JUN08	Identify, a set of monuments moved less than .0																							
2-1-6.37	Fill all loose bushings with Stycast 2850FT	1	28APR08	28APR08	83		24JUN08	Fill all loose bushings with Stycast 2850FT 2-1-6.37																							
2-1-6.38	Scan "B" flange (datum "E") of "B" coil,	1	28APR08	28APR08	83		24JUN08	Scan "B" flange (datum "E") of "B" coil, 2-1-6.38																							
2-1-6.39	define all B/C flange shim thickness.	1	28APR08	28APR08	83		26JUN08	2-1-6.39 define all B/C flange shim thickness.																							

Run Date 22APR08 14:05



RBAC NCSX Project Post Lehman Accelerated Plan for Station 3 fit-up Sheet 1 of 5

Sorted by Job Manager

Activity ID	Activity Description	Duration (work days)	Accelerated Start	Accelerated Finish	Total Float	PCTC	April 2008 Lehman Baseline	FY08												FY09										
								FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN						
82 - Project Engineering																														
Job: 8205 - Dimensional Control Coordin-ELLIS																														
Station 3-Modular Coil to VVSA Assembly																														
METDCP-3	Dimensional control plans for station 3	65	31JAN08	30APR08	175	15	31MAR08	Dimensional control plans for station 3 METDCP-3																						
STAT3 PREP	Station 3 preparations	30	26MAR08	06MAY08	192		04NOV08	Station 3 preparations						STAT3 PREP																