

Activity ID	Activity Description	Forecast Start	Forecast Finish	Baseline Finish	Total Float (work days)	FY08				FY09				FY10				FY11															
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
cc 9450 - NCSX Fabrication (MIE)																																	
13 - Conventional Coils																																	
+ Job: 1354 - Trim Coil Design & Procurement-KALISH																																	
		17DEC07	29MAY09		-3																												
14 - Modular Coils																																	
Job: 1421 - Mod Coil Interface Design-WILLIAMSON																																	
Inboard Interface-AB/BC/AA																																	
1421-3	Resolve issues, release assembly spec&drawings	03DEC07	14DEC07	11SEP07	-52	■ ORNLEM =240hr ;																											
Job: 1431 - Mod. Coil Interface Hardware-DUDEK																																	
+ MIG Welding																																	
		01NOV07A	22JAN08		-17																												
+ Pucks																																	
		12DEC07	10JAN08		-42																												
+ Shims-Outboard																																	
		19NOV07A	11JAN08	20SEP07	-43																												
+ Shims-Inboard																																	
		17DEC07	09JAN08		-41																												
18 - Field Period Assembly																																	
Job: 1806 - FP Assembly specs and drawings-COLE																																	
+ Station 2-Modular Coil Sub- Assembly																																	
		11JUN07A	11DEC07	11SEP07	-27																												
+ Station 3-Modular Coil to VVSA Assembly																																	
		02JUL07A	31JAN08	22NOV07	-10																												
Job:1810-Field Period Assy -Station 1,2,3 VIOLA																																	
+ Station 2-MC Sub Assy A1-B1-C1																																	
		14JAN08	03JUN08	09MAY08	-43																												
+ Station 2 MC Sub Assy A2-B2-C2																																	
		21JAN08	01JUL08	19JUN08	-53																												
+ Station 2-Modular Coil Subassembly-FP#2																																	
		04JUN08	22DEC08	26NOV08	-26																												
+ Station 2-Modular Coil Subassembly-FP#3																																	
		01OCT08	30APR09	25MAR09	-41																												
+ Station 3-Assemble Mod Coils and VVSA-FP#1																																	
		20MAR08	15JAN09	29OCT08	-53																												
+ Station 3-Assemble Mod Coils and VVSA-FP#2																																	
		16JAN09	28APR09	11MAR09	-53																												
+ Station 3-Assemble Mod Coils and VVSA-FP#3																																	
		29APR09	07AUG09	08JUN09	-53																												
Job: 1815 - Field Period Assy -Station 5-VIOLA																																	
+ Station 5- Final FP Assy -FP#1 (in NCSX TC)																																	
		16JAN09	05AUG09	29MAY09	-51																												
+ Station 5- Final FP Assy -FP#2 (in NCSX TC)																																	
		29APR09	20NOV09	05OCT09	-25																												
+ Station 5- Final FP Assy -FP#3 (in NCSX TC)																																	
		10AUG09	10FEB10	13NOV09	-53																												
75 - Test Cell and Basement Assembly Operations																																	
+ Job: 7503 - Machine Assembly (station 6)-PERRY																																	
		06AUG09	17MAR11	03JAN11	-53																												
85 - Integrated Systems Testing																																	
+ Job: 8501 - Integrated Systems Testing-GENTILE																																	
		19JAN11	14APR11	31JAN11	-53																												