

## NCSX Summary Overview

### DECEMBER 2007

Cost Performance	BCWS	BCWP	ACWP
Cumulative from May 1st, 2007 =	\$9,812	\$9,013	\$8,247
Cost Through April 2007 =			\$67,178
Cost to date =			\$75,425
BCWR (work to go) =		\$41,840	
Contingency =		\$14,380	
Total TEC =		\$132,411	

<b>CPI = 1.09</b> 1.15 last month	Cost Variance =	766	<b>Major Cost Variances</b>	
<b>SPI = 0.92</b> .91 last month	Schedule Variance =	-799	Mod Coil Punch List	CPI = .78      -88 (.76 last month)
			FP Assy tooling (job 1803)	CPI = .40      -122 (.38 last month)
			Systems Analysis (job 8204)	CPI = .67      -125 (.72 last month)
			Allocations (job 8998)	CPI = .69      -106 (.69 last month)

EAC= \$6,102	Scope Add-backs = \$5,690
<p><b>\$5,569</b> re-estimate</p> <ul style="list-style-type: none"> <li>\$1,800 Field period assy-add'l metrology crews</li> <li>\$1,513 Field period assy-oversight/mgr/supervision</li> <li>\$500 Field period assy-add'l tasks/complexity</li> <li>\$200 Field period assy-laser tracker</li> <li>-\$312 Field period assy-CV to date</li> <li>\$500 WBS 82 project engineering management</li> <li>\$712 system analysis &amp; dsn integration 8203/4</li> <li>\$361 Project management/oversight wbs 81</li> <li>\$220 mc punch list</li> <li>\$294 Other</li> <li>-\$219 WBS 19 stell core mgt &amp; FP specs/dwgs</li> </ul> <p><b>\$1,313</b> stretch-out cost (6.5mos. 2.5 last month's report)</p> <p><b>-780</b> Rate reductions</p>	<p>scope add-back and 40% contingency</p> <p><b>\$1,973 Trim coils incl coil services &amp; instl (54coil set)</b></p> <ul style="list-style-type: none"> <li>\$985 VPS (incl NB ducts, pumps,instl, water systems)</li> <li>\$189 Injectors</li> <li>\$35 Diagnostics</li> <li>\$882 I&amp;C</li> <li>\$1,626 Contingency @40%</li> </ul>

Cost/Schedule Uncertainties and Opportunities		
<table style="width: 100%;"> <tr> <td style="width: 50%; vertical-align: top;"> <p><b>Uncertainties</b></p> <ol style="list-style-type: none"> <li>1) Field period assy critical path plan uncertain. Unresolved resource issues (crane, space, metrology HW, metrology crews, 2nd shift use)</li> <li>2) Trim coil and PF coil fabrication schedule from vendors</li> <li>3) Station 5 and 6 assy sequence design not schedule until Feb and June will impact assy cost &amp; schedule</li> <li>4) Contingency cost and schedule analysis; will determine final ETC</li> </ol> </td> <td style="width: 50%; vertical-align: top;"> <p><b>Opportunities</b></p> <ol style="list-style-type: none"> <li>1) Further overhead rate reductions</li> </ol> </td> </tr> </table> <p><b>Critical path assessment</b></p> <p>#1 Critical path through field period and final machine assembly. Recent ETC updates indicate impact of 6 1/2 months. However, this current forecast has not been adopted by the job managers citing issues of crane utilization, laydown assy space at d-site and c-site, metrology crews needs, metrology hardware needs, and the reasonableness of extensive 2nd shift utilization.</p> <p>#2 Trim coil design, fabrication required for assembly in station 5. zero float</p>	<p><b>Uncertainties</b></p> <ol style="list-style-type: none"> <li>1) Field period assy critical path plan uncertain. Unresolved resource issues (crane, space, metrology HW, metrology crews, 2nd shift use)</li> <li>2) Trim coil and PF coil fabrication schedule from vendors</li> <li>3) Station 5 and 6 assy sequence design not schedule until Feb and June will impact assy cost &amp; schedule</li> <li>4) Contingency cost and schedule analysis; will determine final ETC</li> </ol>	<p><b>Opportunities</b></p> <ol style="list-style-type: none"> <li>1) Further overhead rate reductions</li> </ol>
<p><b>Uncertainties</b></p> <ol style="list-style-type: none"> <li>1) Field period assy critical path plan uncertain. Unresolved resource issues (crane, space, metrology HW, metrology crews, 2nd shift use)</li> <li>2) Trim coil and PF coil fabrication schedule from vendors</li> <li>3) Station 5 and 6 assy sequence design not schedule until Feb and June will impact assy cost &amp; schedule</li> <li>4) Contingency cost and schedule analysis; will determine final ETC</li> </ol>	<p><b>Opportunities</b></p> <ol style="list-style-type: none"> <li>1) Further overhead rate reductions</li> </ol>	

Level II milestone status (near term)					
Design Reviews	Baseline	Forecast	DOE Date	Float (mos.)	Slip relative to baseline (mos.)
Base support - PDR	26-Nov-07	31-Jan-08		2.2	(2.0)
Dimensional control plans for station 3	15-Oct-07	31-Jan-08		(3.6)	(3.3)
PF Coils - FDR	24-Mar-08	11-Feb-08		1.5	1.4
Station 5 FDR	21-Nov-07	19-Feb-08		2.4	(2.6)
Base Support Structure FDR	4-Feb-08	21-Feb-08	May-08	2.2	(0.6)
Prepare Type-ABC closeout FDR	14-Jan-08	29-Feb-08			(1.6)
Coil Support Structures - FDR	21-Sep-07	21-Mar-08		2.3	(5.8)
LN2 manifolds&piping- PDR	2-Apr-08	2-Apr-08		3.7	-
** Trim Coil PDR **		16-Apr-08		-	-
** Trim Coil + Structure FDR **		3-Jun-08		-	-
Station 6 FDR	4-Jun-08	25-Jun-08		2.6	(0.7)
Fabrication/Assembly					
Shims required for 1st 3 pack MC assy	20-Sep-07	9-Jan-08	Dec-07	(6.2)	(3.3)
Complete 1st MCHP Assy (Sta 2)	9-May-08	22-Jul-08	Sep-08	(6.6)	(2.4)
COMPLETE VPI OF 18th MOD COIL	15-Jul-08	30-Jun-08	Nov-08	0.7	0.5
CD-4	31-Jan-11	15-Aug-11	Dec-11	(6.6)	-

Contingency	BCWR		
Planned (baseline)=	14,380	50,853	28.3%
Drawdown to date =	0		
EAC (overrun)/underrun =	(4,789)		
Cost Variance (overrun)/underrun =	<i>incl above</i>		
Schedule Slip (@\$202k/mo.) =	(1,313)	ETC	
	8,278	48,708	17.0%
<b>Current free balance contingency on remaining scope =</b>		<b>17.0%</b>	

**Risks (from updated risk registry)**  
 No risks retired or added.

**ISSUES**

- 1) Critical path; A field period and final machine assembly plan needs o be adopted by Viola & Perry that can be used as the backbone of the new proposed baseline. Current schedule forecast show a 6 1/2 slip but this may grow significantly greater once resource constraints are resolved.
- 2) upcoming design review dates for the Trim Coils, PF coils, Base support structure, and Coil support structure must be met to ensure reasonable chance of hardware deliveries.
- 3) The coil services lead design and fabrication schedule should be accelerated into FY08 to ensure supporting the field period assembly schedule.