

Activity ID	Activity Description	Forecast Start	Forecast Finish	Baseline Finish	Total Float (work days)	FY08												FY09												FY10												FY11												FY12																																																																			
						ND				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A				M				J				J				A				S				O				N				D				J				F				M				A			
						N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O								
cc 9450 - NCSX Fabrication (MIE)																																																																																																																									
14 - Modular Coils																																																																																																																									
Job: 1431 - Mod. Coil Interface Hardware-DUDEK																																																																																																																									
+ Pucks																																																																																																																									
		04JAN08	10JAN08		-132																																																																																																																				
+ Shims-Outboard																																																																																																																									
		18DEC07A	09JAN08	20SEP07	-131																																																																																																																				
+ Shims-Inboard																																																																																																																									
			17JAN08		-134																																																																																																																				
18 - Field Period Assembly																																																																																																																									
Job: 1806 - FP Assembly specs and drawings-COLE																																																																																																																									
+ Station 2-Modular Coil Sub- Assembly																																																																																																																									
		11JUN07A	09JAN08	11SEP07	-131																																																																																																																				
Job:1810-Field Period Assy -Station 1,2,3 VIOLA																																																																																																																									
+ Station 2-MC Sub Assy A1-B1-C1																																																																																																																									
		02JAN08	22JUL08	09MAY08	-138																																																																																																																				
+ Station 2 MC Sub Assy A2-B2-C2																																																																																																																									
		04FEB08	15AUG08		-131																																																																																																																				
+ Station 3-Assemble Mod Coils and VVSA-FP#1																																																																																																																									
		23JUL08	30APR09	29OCT08	-138																																																																																																																				
Job: 1815 - Field Period Assy -Station 5-VIOLA																																																																																																																									
+ Station 5- Final FP Assy -FP#1 (in NCSX TC)																																																																																																																									
		01MAY09	22DEC09	29MAY09	-138																																																																																																																				
+ Station 5- Final FP Assy -FP#3 (in NCSX TC)																																																																																																																									
		04JAN10	20JUL10	13NOV09	-131																																																																																																																				
75 - Test Cell and Basement Assembly Operations																																																																																																																									
+ Job: 7503 - Machine Assembly (station 6)-PERRY																																																																																																																									
		04JAN10	18JUL11	03JAN11	-138																																																																																																																				
85 - Integrated Systems Testing																																																																																																																									
+ Job: 8501 - Integrated Systems Testing-GENTILE																																																																																																																									
		18MAY11	15AUG11	31JAN11	-138																																																																																																																				