

Activity ID	MILE	Activity Description	Duration (work days)	Forecast Start	Forecast Finish	Total Float	PCTC	FY08														
								FEB			MAR			APR			MAY					
								8	4	11	18	25	3	10	17	24	31	7	14	21	28	5
Brown																						
Job: 1803/1805- FPA Tooling/Constr-BROWN/DUDEK																						
Station 3-Modular Coil to VVSA Assembly																						
1803S3-1		Flange bolt/VV support access platform	10*	03MAR08*	14MAR08	208		access platform	EA/SB =80hr ;	1803S3-1												
1803S3-2		Updated Stations 3 and 5 sequence plan	2*	31JAN08*	01FEB08	124		EA/EM =32hr ;	1803S3-2													
1803S3-3		Station 3 alignment FDR and clean-up activities	15	21FEB08*	12MAR08	111		EA/EM =40hr ;	EM//EM =40hr ;													
1803S3-3M		Station 3 alignment FDR	0		12MAR08	111			EA/SB =40hr ;	1803S3-3M												
1803S3-5		Analyze single point lift (proof test of support	10*	18FEB08*	29FEB08	218		EA/EM =40hr ;	EM//EM =40hr ;	1803S3-5												
1803S3-6		Station 3 simulation detail model	15*	04FEB08*	22FEB08	223		EA/EM =24hr ;	EM//EM =120hr ;	1803S3-6												
1803S3-7		VV/MC clearance study (for VVSA1, 2 and 3)	15*	03MAR08*	21MAR08	173		EM//EM =120hr ;	1803S3-7													
1803S3-8		Station 3 deflection FEA study	30	24MAR08	02MAY08	173		EA/EM =120hr ;	EA//EM =80hr ;													
1805S3-1		Laser mounting brackets (includes a set of 3)	85	13MAR08	11JUL08	111																
1805S3-2		Left side base grout plates	85	31JAN08	29MAY08	141																
1805S3-3		MCHP lift fixture frame weldment	85	31JAN08	29MAY08	141																
1805S3-4		Lift fixture mounting bracket weldments	85	31JAN08	29MAY08	141																
1805S3-5		Reworked laser frame structure	85	31JAN08	29MAY08	141																
1805S3-6		Right inboard laser frame structure	85	31JAN08	29MAY08	141																
1805S3-7		Left inboard laser frame structure	85	31JAN08	29MAY08	141																
1805S3-8		Laser screen lexan sheet (1/8 x 48" x 96")	85	31JAN08	29MAY08	141																
1805S3-9		Estimate for Station 2 type alignment system	85	31JAN08	29MAY08	141																
1805S3-100		Hardware & Misc items	65	31JAN08	30APR08	161																
1805S3-110		Misc assembly Cost	65	31JAN08	30APR08	161																
1805S3-201		MC base support system (left / rt side)	65	31JAN08	30APR08	161																
1805S3-202		Hilman roller - 8-0T plus R & U guides	65	31JAN08	30APR08	161																
1805S3-203		AirLoc Wedgmount Precision Levelers	65	31JAN08	30APR08	161																
1805S3-204		Lift fixture mounting bracket weldments	65	31JAN08	30APR08	161																
1805S3-205		Estimate for Station 2 type alignment system	65	31JAN08	30APR08	161																
1805S3-206		Hardware & Misc items	65	31JAN08	30APR08	161																
1805S3-207		Misc assembly Cost	65	31JAN08	30APR08	161																
Station 5-Final Field Period Assembly																						
1803S5-2		Circular ports assembly tooling models and	12*	31JAN08*	15FEB08	352		EA/SB =100hr ;	1803S5-2													
1803S5-3		VV port alignment tooling	10	18FEB08	29FEB08	352		EA/EM =80hr ;	EA//SB =80hr ;	1803S5-3												
1803S5-4		Station 5 (and 3) lift fixture structures and li	10*	04FEB08*	15FEB08	352		EA/EM =40hr ;	EM//EM =40hr ;	1803S5-4												
1803S5-5		Port 4 assembly tooling, models and dwgs	10	18FEB08	29FEB08	352		EA/DM =80hr ;	1803S5-5													
1803S5-6		Complete external platform models	10*	17MAR08*	28MAR08	315		EA/SB =80hr ;	1803S5-6													
1803S5-7		VV work platforms	17	31MAR08	22APR08	315		EA/SB =120hr ;	1803S5-7													
1803S5-8		Station 5 support structural analysis	10*	03MAR08*	14MAR08	342		EA/EM =80hr ;	EA//EM =80hr ;													
1803S5-9		Station 5 PDR activities	10	21FEB08*	05MAR08	349		EA/EM =40hr ;	Station 5 PDR activities													
1803S5-10		Station 5 FDR - Base support	10	05MAR08*	18MAR08	212		EA/EM =40hr ;	1803S5-10													
1803-5.6	3	Station 5 FDR	0		18MAR08	212			1803-5.6													
1803S5-11		Base support release for fabrication	5	19MAR08	25MAR08	335		EA/DM =40hr ;	1803S5-11													
1803S5-12		Station 5 FDR - Lift fixtures, port tooling and	10	08APR08*	21APR08	311		EA/EM =40hr ;														
1803S5-13		Complete dwgs package & release for	5	22APR08	28APR08	311		EA/SB =40hr ;														
1805S5-1		FPA base support system	105	19MAR08	14AUG08	212																
1805S5-2		Type-C side support structure	105	19MAR08	14AUG08	212																
1805S5-3		NB side stabilizing support structure	105	19MAR08	14AUG08	212																
1805S5-4		TF local temporary supports	105	19MAR08	14AUG08	212																
1805S5-5		20 ton screw jacks	105	19MAR08	14AUG08	212																
							NCSX	1 month lookahead					Run Date	18MAR08 12:57								
© Primavera Systems, Inc.																						

Activity ID	MILE	Activity Description	Duration (work days)	Forecast Start	Forecast Finish	Total Float	PCTC	FY08																			
								FEB			MAR			APR			MAY										
								4	11	18	25	3	10	17	24	31	7	14	21	28	5	12	19	26	2		
Station 5-VPI																											
P2-051V		VPI (Station 5) C6	12*	31JAN08A	15FEB08	203	26																				
P2-171V		VPI (Station 5) B5	19	21FEB08	18MAR08	200																					
Station 1 Post VPI																											
P2-051C		Final Clamps & Warm Test (Station1) C6	16	18FEB08	10MAR08	214																					
P3-171C		Final Clamps & Warm Test (Station1) B5	16	19MAR08	09APR08	200																					
Job: 1459 - Mod Coil Fabr.Punch List-CHRZANOWSKI																											
Punchlist Tech shop/RESA																											
PLTS-C3		Grinding & Drill Holes -C3	102*	01OCT07A	03MAR08	168	56																				
PLTS-C4		Grinding & Drill Holes -C4	5	01OCT07A	10MAR08	198	6																				
PLTS-C5		Grinding & Drill Holes -C5	5	01OCT07A	17MAR08	1,659	1																				
PLTS-B5		Grinding -B5	5	10APR08	16APR08	200																					
PLTS-C6		Grinding & Drill Holes -C6	20	11MAR08	07APR08	214																					
PLTS-GRIN		Coil to coil fitup modifications (grinding/cp)	165*	01DEC07A	31JUL08	1,563																					
Punchlist- Coil Technicians																											
PLCT-A3		Insul,measure,TC, other punch list-A3	17	05JUL07A	14FEB08	155	85																				
PLCT-A4		Insul,measure,TC, other punch list-A4	17	06JUL07A	05MAR08	155	37																				
PLCT-B3		Insul,measure,TC, other punch list-B3	14	01OCT07A	20MAR08	155	87																				
PLCT-C3		Insul,measure,TC, other punch list-C3	18	01OCT07A	07APR08	155	49																				
PLCT-B4		Insul,measure,TC, other punch list-B4	14	01OCT07A	21APR08	155	91																				
PLCT-C4		Insul,measure,TC, other punch list-C4	14	25JUL07A	02MAY08	168	52																				
PLCT-C6		Insul,measure,TC,SG other punch list-C6	14	01OCT07A	25APR08	214	17																				
PLCT-C6M	2	COMPLETE MODULAR COIL FABRICATION	0		25APR08	214																					
Cole																											
Job: 1355 - WBS 13 I&C Proc and Coil Assy-COLE																											
TF/PF Load I&C																											
1355-101		Design, and Review	60	01FEB08*	24APR08	241																					
1355-103		Prepare Installation Procedures	20	25APR08	22MAY08	241																					
Job: 1416 - Mod Coil Type AB Fnl Dsn-WILLIAMSON																											
Top level assy models/drawings																											
1416-503		Complete models/drawings station 3 Assy	185*	01JUL07A	31MAR08	302	40																				
Analysis and closeout documentation																											
1416-601	3	Prepare EM and structural analysis of leads	86*	02JAN08A	30APR08	1,627	10																				
1416-603		Update, review and approve FMECA	78*	01NOV07A	29FEB08	1,635	95																				
1416-604		Finalize draft documents - materials, eddy curre	5	03MAR08	07MAR08	1,635																					
1416-605	3	Prepare Type-ABC closeout documentation	15	09APR08*	29APR08	1,613																					
1416-606		Resolve documentation comments	15	30APR08	20MAY08	1,613																					
Job: 1421 - Mod Coil Interface Design-WILLIAMSON																											
Outboard Interface-Bolted Joint Tests-Tension																											
1421-3090		Document&conduct review of test results	78*	01NOV07A	29FEB08	1,655	50																				
Outboard Interface-Bolted Joint Tests-Shear																											
1421-3119B		Document test results	42*	02JAN08A	28FEB08	1,670	50																				
1421-3999		Peer Review of Test Result	0		29FEB08	1,670																					
				NCSX 1 month lookahead				Run Date				18MAR08 12:57															
© Primavera Systems, Inc.																											

Activity ID	MILE	Activity Description	Duration (work days)	Forecast Start	Forecast Finish	Total Float	PCTC	FY08												
								FEB			MAR			APR			MAY			J
								8	4	11	18	25	3	10	17	24	31	7	14	21
Inboard Interface-AB/BC/AA																				
1421-3138		Resolve issues, release assembly	58*	03DEC07A	29FEB08	-6	90	ORNLLEM =240hr ; 1421-3138												
Job: 1806 - FP Assembly specs and drawings-COLE																				
Station 2-Modular Coil Sub- Assembly																				
1803-201	3	Station 2 Assembly Specification	164*	01JUL07A	29FEB08	-6	80	ORNLLEM =80hr ; 1803-201 Assembly Specification												
Station 3-Modular Coil to VVSA Assembly																				
1803-301		Station 3 Assembly Specification	185*	02JUL07A	31MAR08	123	30	ORNLLEM =240hr ; 1803-301												
1803-305		Station 3 Assembly Drawings	185*	02JUL07A	31MAR08	123	60	ORNLDM =160hr ; 1803-305												
Station 5-Final Field Period Assembly																				
1803-501		Station 5 Assembly Specification	48*	01APR08*	06JUN08	197		Station 5 Assembly Specification												
1803-505		Station 5 Assembly Drawings	152*	03SEP07A	15APR08	234	40	ORNLDM =240hr ;												
1803-509		Field period Assy Dwgs	132*	01FEB08*	06AUG08	155														
1803-611		Detail dwgs ports	90	01APR08*	06AUG08	155		1803-611 Detail dwgs ports												
6.00-Final Machine Assembly																				
1803-601		Station 6 Assembly Specification	120	15APR08*	02OCT08	371		1803-601 Station 6 Assembly Specification												
1803-605		Station 6 Assembly Drawings	120	15APR08*	02OCT08	371		1803-605 Station 6 Assembly Drawings												
1803-613		Detail dwgs-man access port	120	15APR08*	02OCT08	371		1803-613 Detail dwgs-man access port												
Dahlgren																				
Job: 1353 - CS Structure Procurement-DAHLGREN																				
CS Support Structure																				
1353-001		Design PF1a upper to lower interconnect bus	12	15APR08*	30APR08	593		Design PF1a upper to lower interconnect bus ea/sb=140												
Job: 1702 - Base Support Struct Design-DAHLGREN																				
1702-510		Base support structure prel. design & analysis	120*	03SEP07A	29FEB08	275	80	DAHLGREN =178hr ; CRUIKSHANK =224 ;												
1702-515	3	Base support - PDR	5	25FEB08	29FEB08	275		DAHLGREN =04hr ; Base support - PDR 1702-515												
1702-516	3	Disposition PDR chits	5	03MAR08	07MAR08	275		DAHLGREN =04hr ; Disposition PDR chits												
1702-520		Final design. Assy dwgs, fab dwgs,	46*	01JAN08A	05MAR08	277	50	DAHLGREN =178hr ; CRUIKSHANK =224 ;												
1702-525M	2	Base Support Structure FDR	0		07MAR08	275		Base Support Structure FDR 1702-525M												
1702-530		Resolve chits, issue dwgs for fab, Issue requisit	10	10MAR08	21MAR08	275		for fab, Issue requisit DAHLGREN=36; CRUIKSHANK=32												
Job: 1501 - Coil Structures Design-DAHLGREN																				
1501-533		Detail CAD Drawings, BOM	260*	01JUN07A	16JUN08	165	10													
1501-533F		Integrated Stress Analysis	176*	01OCT07A	16JUN08	165	63													
Dudek																				
Job: 1204 - VV Sys Procurements (nonVVSA)-DUDEK																				
Thermal Insulation																				
122-051		Deliver Port Thermal Insulation pe7793	7*	01FEB08*	11FEB08	1,684		41=35.76\$k ;												
Job: 1429 - MC Interface R&D-DUDEK																				
Outboard Interface-Friction																				
1429-3029		Bolt Tests 3&4 Write Report (see	175*	01AUG07A	15APR08	1,638	10	gettelfinger=107hrs; jurzyns												
Job: 1431 - Mod. Coil Interface Hardware-DUDEK																				
Bladders																				
1421-3024		Prep Req, Bid, & Award Remaining Bladders	21*	03MAR08*	31MAR08	77		Remaining Bladders 1421-3024												
1421-3025		Deliver remaining bladders	14*	01APR08	18APR08	77		Deliver remaining bladders 41=8.75\$K ; 1421-3025												
1421-3028		Bladders available	0		18APR08	77		1421-3028 Bladders available												
				NCSX 1 month lookahead				Run Date				18MAR08 12:57								
© Primavera Systems, Inc.																				

Activity ID	MILE	Activity Description	Duration (work days)	Forecast Start	Forecast Finish	Total Float	PCTC	FY08												
								FEB			MAR			APR			MAY			J
								8	4	11	18	25	3	10	17	24	31	7	14	21
TRIM-101	3	** Trim Coil PDR **	0		12MAR08	212		** Trim Coil PDR ** TRIM-101												
TRIM-110		Procure Trim Coil Insulation	50	13MAR08	21MAY08	305		Procure Trim Coil Insulation												
TRIM-130		Prepare Conductor Procurement Spec	3	13MAR08	17MAR08	247		Conductor Procurement Spec kalish =16hr; RUSHINSKI =04hr; TRIM-130												
TRIM-140		Review and Approve Conductor Spec.	5	18MAR08	24MAR08	247		Review and Approve Conductor Spec.												
TRIM-170		Complete Trim Coil Detailed Drawings	15	13MAR08	02APR08	212		Trim Coil Detailed Drawings kalish =68hr; RUSHINSKI =114hr; CRUIKSHANK=114												
TRIM-200		Assy drawings & parts list	10	03APR08	16APR08	212		Assy drawings & parts list kalish =36hr; RUSHINSKI =60hr; CRUIKSHANK=60												
TRIM-210		Prepare for FDR	7	17APR08	25APR08	212		TRIM-210 Prepare for FDR kalish =40hr; RUSHINSKI =12hr; CRUIKSHANK=12												
TRIM-220		Trim Coil + Structure FDR	1	28APR08	28APR08	212		TRIM-220 Trim Coil + Structure FDR kalish =08hr; RUSHINSKI =0hr												
TRIM-221	3	** Trim Coil + Structure FDR **	0		28APR08	212		TRIM-221 ** Trim Coil + Structure FDR **												
TRIM-230		Resolve Chits	5	29APR08	05MAY08	212		TRIM-230 Resolve Chits kalish =24hr;												
TRIM-150		Prepare Trim Coil Procurement Spec.	10	13MAR08	26MAR08	222		Trim Coil Procurement Spec. kalish =40hr; RUSHINSKI =08hr;												
TRIM-160		Approve Procurement Spec	5	27MAR08	02APR08	222		Approve Procurement Spec TRIM-160												

Perry

Job: 8215 Plant Design

FY07 Rebaseline Exercise

8210-07	Update plant model	19	31JAN08	26FEB08	1,673			EM/EM =40hr; EA/SB =80hr; 8210-07 plant model											
---------	--------------------	----	---------	---------	-------	--	--	---	--	--	--	--	--	--	--	--	--	--	--

Stratton

Job: 3101 - Magnetic Diagnostics-STRATTON

Rogowski Coils

3101-350	Winding mandrel work station	20	31JAN08	27FEB08	318			41=3k; em/em=40 Winding mandrel work station											
3101-352	Assy & detail dgws	45	31JAN08	02APR08	413			em/em=60;ea/sb=4 3101-352											
3101-353	Prep installation procedure	10	03APR08	16APR08	413			Prep installation procedure em/em=40 3101-353											
3101-354	Purchase materials	40	31JAN08	26MAR08	298			41=16.784k;em/em=7 3101-354											
3101-351	Wind coils	130	27MAR08	29SEP08	298			3101-351 Wind coils											

TF and PF Co-wound Loops

3101-425	Design Protective boxes for PF	100*	01NOV07A	01APR08	1,570	85		EA/SB =60hr ; EM//EM =110hr ;											
3101-426	Purchase SS Sheet	10	12NOV07A	13FEB08	357	80		EM//TB =1; 41=0.87k Purchase SS Sheet 3101-426											
3101-452	Form Protective boxes	10	12NOV07A	27FEB08	357	80		em//sm=102 Form Protective boxes 3101-452											
3101-454	Weld end plates of PF protective boxes	10	12NOV07A	12MAR08	357	80		em//tb=18 3101-454											
3101-427	Purchase Heat Shrink tubing	15	12NOV07A	20FEB08	1,484	80		EM//TB =6; 41=2.0k 3101-427 Heat Shrink tubing											
3101-428	Purchase add'l CoAxial cable	40	31JAN08	26MAR08	347	50		EM//TB =2hr ; 41=4.55k ; 3101-428											
3101-458	FabTF,PF & solenoid co-wound loops	186	02JUL07A	25JUL08	1,459	50													

T/C and Heater Tape Leads

1204-140.2	Remaining Design T/C and Heater Tape Leads	44	31JAN08	01APR08	159			ea/sb=8;em/em=136 1204-140.2											
1204-140.1	Peer Review T/C and Heater Tape Leads	5	02APR08	08APR08	159			view T/C and Heater Tape Leads em/em=30 1204-140.1											
1204-141	Drawings Signed T/C and Heater Tape Leads	0		08APR08	159			signed T/C and Heater Tape Leads 1204-141											
1204-144	Check elect characteristics T/C & heater port 12	65	09APR08	10JUL08	159			t characteristics T/C & heater port 12											
1204-143	Machine twelve 2.75 CF blanks	10	09APR08	22APR08	214			Machine twelve 2.75 CF blanks em//sm=36 1204-143											

Voltage Loops & Protective Boxes

3101-800	Design Routing and Boxes	62	31JAN08	15MAY08	1,596			em/em=46											
----------	--------------------------	----	---------	---------	-------	--	--	----------	--	--	--	--	--	--	--	--	--	--	--

Viola

Job: 1802 - FP Assy Oversight&Support-VIOLA

Station 3 procedures,JHA,ACC,Training,Prep

R1802-307	Procedures written & approved	10	01APR08	14APR08	123			Procedures written & approved Viola R1802-307											
R1802-309	JHA completed	6	15APR08	22APR08	123			R1802-309 JHA completed Viola											
R1802-311	Training needs identified & released	6	23APR08	30APR08	123			Training needs identified & released Viola R1802-311											

Activity ID	MILE	Activity Description	Duration (work days)	Forecast Start	Forecast Finish	Total Float	PCTC	FY08											
								FEB			MAR			APR			MAY		
								4	11	18	25	3	10	17	24	31	7	14	21
Job: 1810 - Field Period AssyStation 1,2,3 VIOLA																			
Station 1-VV Prep (hard surface components) FP#1																			
R1810-1188		Design and build flow test	15	01FEB08*	21FEB08	267		EM//TB =300hr;em//em=40;41=9											
R1810-1108		Perform final acceptance testing (H/C flow test)	15	26MAR08*	15APR08	244		ptance testing (H/C flow test) EM//TB =300hr R1810-1108											
R1810-1110		Install Final Internal&Ext monuments & meas	4	09APR08	14APR08	220		nal Internal&Ext monuments & meas EM//TB =80hr ; R1810-1110											
R1810-1100		Design & Build heater& thermo termination box	41	06MAR08*	01MAY08	214		no termination box EM//TB =300hr ;em											
Station 1- VV Prep (hrd surf cmpntsFP#2																			
R1810-1208		Perform final acceptance testing (H/C flow test)	32	16APR08	30MAY08	335		n final acceptance testing (H/C flow test)											
Station 2 Trials & Development																			
R1810-2005		Trial bushing and shim test on prototype	12	31JAN08	15FEB08	1,680	100	EM//TB =240hr ; 41=02\$K ; R1810-2005											
Setup																			
R1810-2047		Calibrate stud tensioner	44	31JAN08	01APR08	1,648		41=8 Calibrate stud tensioner											
R1810-2036		Fuji Paper	20	31JAN08	27FEB08	1,672		41=10 Fuji Paper R1810-2036											
R1810-2038		Purchase 5 ton gantry	65	31JAN08	30APR08	1,627		41=10 R1810-2038											
R1810-2045		2 Electric Torque wrench	56	31JAN08*	17APR08	1,636		41=30 R1810-2045											
R1810-2080		3rd laser tracker	65	31JAN08*	30APR08	1,627		41=130											
R1810-2081		Removable photogrammetry targets	108*	31JAN08*	01JUL08	1,584													
R1810-2082		Fixed photogrammetry targets	108*	31JAN08*	01JUL08	1,584													
R1810-2083		Replacement photogrammetry targets	65	31JAN08*	30APR08	1,627		41=12;em//tb=8											
R1810-2040		Test out equipt & procedures	173*	31JAN08	02OCT08	1,519													
R1810-2004		Receive Drawings & Hardware (shims & Bolts)	7	31JAN08	08FEB08	233		EM//TB =140hr ; R1810-2004											
R1810-2027		Install THIRD Holding 20 deg fixture	10	01APR08*	14APR08	1,639		all THIRD Holding 20 deg fixture EM//TB =120hr ; 41=02\$K ;											
R1810-2021		Tools&tooling available for FPA operations	0*	15APR08	14APR08	1,639		ols&tooling available for FPA operations EM//TB =40hr ;41=10k											
R1810-2084		Design and purchase 3 additional wedge	87*	31JAN08	02JUN08	12		41=8 Design and purchase 3 additional wedge											
R1810-2024		Rework wedges f/combined assemblies& coil	10	31JAN08	13FEB08	1,682		em//tb=200 R1810-2024											
R1810-2026		Setup up satellite shop in Mock-up area	15	31JAN08	20FEB08	1,677		em//tb=420;41=10;em//em=40 R1810-2026											
R1810-2085		Trak 3 axis mill	65	31JAN08*	30APR08	1,627		41=27 R1810-2085											
R1810-2086		Trak 3 axis mill collet set	65	31JAN08*	30APR08	1,627		41=1 R1810-2086											
R1810-2087		Coordinate measuring machine	65	31JAN08*	30APR08	1,627		41=39 R1810-2087											
R1810-2088		HEPA machine tool exhaust system	65	31JAN08*	30APR08	1,627		41=8 R1810-2088											
R1810-2089		Tools, cabinets & storage shelving	65	31JAN08*	30APR08	1,627		41=8 R1810-2089											
R1810-2002		Purchase grinding machine	45	31JAN08	02APR08	1,647		41=40 R1810-2002											
S20-3.03		Compress G10 shims & sort (initial 300 shims	6	31JAN08*	07FEB08	10		41=5;em//tb=120 Compress G10 shims & sort (initial 300 shims											
S20-4.01		Install MCHP fixtures & metrology equipt	67	01APR08*	03JUL08	1,582		CHP fixtures & metrology equipt											
S20-4.02		Perform metrology set-up;purchase 6 pillars	43	31JAN08*	31MAR08	1,649		41=8 S20-4.02											
Pre-Measuring and fitup checks																			
Pre measurement of MCHP A1,B1,C1 flanges																			
2-1-2.99		Drill Stycast fill holes	10	14MAR08*	27MAR08	50		Drill Stycast fill holes em//tb=120 2-1-2.99											
Pre measurement of MCHP A2,B2,C2 flanges																			
S22-1.01		Verify mating MC's of MCHP will come together	38*	02JAN08A	22FEB08	87	20	EM//TB =160hr ; S22-1.01											
2-2-2.99		Drill Stycast fill holes	3	27MAR08*	31MAR08	115		2-2-2.99 Drill Stycast fill holes em//tb=120											
S22-3.02		Compress alumina shims sort by thickness	4	07MAR08*	12MAR08	74		s sort by thickness EM//TB =80hr ; S22-3.02											
S22-4.01		Install MCHP fixtures & metrology equipt	6	05MAR08	12MAR08	74		metrology equipt em//tb=120 ; S22-4.01											
S22-4.03		Ready For Preassembly A2B2C2	0		12MAR08	74		Ready For Preassembly A2B2C2 S22-4.03											
Pre measurement of MCHP A3,B3,C3 flanges																			
S23-1.01		Verify mating MC's of MCHP will come together	4	13MAR08	18MAR08	87		HP will come together EM//TB =160hr ; S23-1.01											
S23-2.11		Measure C3 "A" flange	8	19MAR08	28MAR08	87		1 Measure C3 "A" flange EM//TB =400hr ; ZMET =96 ;											
S23-2.14		Measure Type A3-A4 "A" flange	13	31MAR08	16APR08	87		Measure Type A3-A4 "A" flange EM//TB =40hr ; ZMET											
2-3-2.99		Drill Stycast fill holes	3	01APR08	03APR08	150		2-3-2.99 Drill Stycast fill holes em//tb=120											
						NCSX 1 month lookahead						Run Date 18MAR08 12:57							
© Primavera Systems, Inc.																			

Activity ID	MILE	Activity Description	Duration (work days)	Forecast Start	Forecast Finish	Total Float	PCTC	FY08											
								FEB			MAR			APR			MAY		
								4	11	18	25	3	10	17	24	31	7	14	21
S23-3.02		Compress alumina shims sort by thickness	4	14APR08	17APR08	86		Compress alumina shims sort by thickness EM/TB =80hr ; S23-3.02											
S23-4.01		Install MCHP fixtures & metrology equip	6	10APR08	17APR08	86		Install MCHP fixtures & metrology equip em/tb=120 ; S23-4.01											
S23-4.03		Ready For Preassembly A3B3C3	0	18APR08	17APR08	86		Ready For Preassembly A3B3C3 S23-4.03											
Pre measurement of MCHP A4,B4,C4 flanges																			
S24-1.01		Verify mating MC's of MCHP will come together	4	18APR08	23APR08	153		Verify mating MC's of MCHP will come together EM/TB =160hr ;											
S24-2.08		Measure B4 "A" flange	8	24APR08	05MAY08	153		S24-2.08 Measure B4 "A" flange EM/TB =400hr											
2-4-2.99		Drill Stycast fill holes	3	04APR08	08APR08	185		2-4-2.99 Drill Stycast fill holes em/tb=120											
Pre measurement of MCHP A6,B6,C6 flanges																			
S26-1.01		Verify mating MC's of MCHP will come together	8	28APR08	07MAY08	214		Verify mating MC's of MCHP will come together											
S26-2.11		Measure C6 "A" flange	8	28APR08	07MAY08	222		S26-2.11 Measure C6 "A" flange EM/TB =400hr											
Station 2 MC subassy A1B1C1																			
A-B MC Assembly																			
2-1-6.01		Lower Type-A modular coil onto jacks	3	27FEB08*	29FEB08	-6		Lower Type-A modular coil onto jacks ZMET =58 ; EM/TB =144hr ; 2-1-6.01											
2-1-6.02		Mark nose shim locations & puck locations.	0	03MAR08	29FEB08	-6		Mark nose shim locations & puck locations. EM/TB =00hr ; 2-1-6.02											
2-1-6.03		Place initial set of alumina shims (4-8) on Type	1	03MAR08*	03MAR08	-6		Place initial set of alumina shims (4-8) on Type EM/TB =24hr ; 2-1-6.03											
2-1-6.05		Lower mating "B" coil into position.	1	04MAR08*	04MAR08	-6		Lower mating "B" coil into position. EM/TB =48hr ; 2-1-6.05											
2-1-6.051		Perform alignment "B" coil tooling balls	1	05MAR08	05MAR08	-6		Perform alignment "B" coil tooling balls EM/TB =00hr ; ZMET =19 ; 2-1-6.051											
2-1-6.06		Install jack screws & dial indicators	1	06MAR08	06MAR08	-6		Install jack screws & dial indicators EM/TB =24hr ; 2-1-6.06											
2-1-6.07		Position coil within ±.002" normal plane	1	07MAR08	07MAR08	-6		Position coil within ±.002" normal plane EM/TB =48hr ; ZMET =19 ; 2-1-6.07											
2-1-6.08		Install remaining alumina coated shims;	1	10MAR08	10MAR08	-6		Install remaining alumina coated shims; studs. EM/TB =36hr ; 2-1-6.08											
2-1-6.09		torque50% of final value & recheck.	1	11MAR08	11MAR08	-6		torque50% of final value & recheck. EM/TB =12hr ; 2-1-6.09											
2-1-6.10		Measure position of all monuments	2	12MAR08	13MAR08	-6		Measure position of all monuments ZMET =38 ; EM/TB =00hr ; 2-1-6.10											
2-1-6.11		Measure shim puck height	1	14MAR08	14MAR08	-6		Measure shim puck height EM/TB =36hr ; Measure shim puck height											
2-1-6.12		Remove puck locating rings & install all nose s	3	17MAR08	19MAR08	-6		Remove puck locating rings & install all nose s EM/TB =72hr ; 2-1-6.12											
2-1-6.13		"Lightly" tack weld nose flex shims "A" & "B"	1	20MAR08	20MAR08	-6		"Lightly" tack weld nose flex shims "A" & "B" EM/TB =12hr ; 2-1-6.13											
2-1-6.14		Unfasten bolts & remove "B" coil place it on sep	1	21MAR08	21MAR08	-6		Unfasten bolts & remove "B" coil place it on sep EM/TB =48hr ; 2-1-6.14											
2-1-6.15		Recheck part alignment of "A" coil	2	24MAR08	25MAR08	-6		Recheck part alignment of "A" coil EM/TB =48hr ; ZMET =38 ;											
2-1-6.151		Weld all Type-A flex shims plasma side	2	26MAR08	27MAR08	-6		Weld all Type-A flex shims plasma side EM/TB =48hr ; ZMET =38 ;											
2-1-6.16		recheck alignment	1	28MAR08	28MAR08	-6		2-1-6.16 recheck alignment EM/TB =00hr ; ZMET =19 ;											
2-1-6.17		Time for a back office assessment (first wed on	10	31MAR08	11APR08	-6		Time for a back office assessment (first wed on EM/TB =00hr ; ZMET =38 ;											
2-1-6.18		Measure "B" fiducials estab coord sys	1	31MAR08	31MAR08	3		Measure "B" fiducials estab coord sys EM/TB =00hr ; ZMET =19 ;											
2-1-6.19		Weld all Type-B (A-flange) flex shims plasma	2	14APR08	15APR08	-6		Weld all Type-B (A-flange) flex shims plasma side											
2-1-6.20		Recheck part metrology acceptance criterion.	1	16APR08	16APR08	-6		Recheck part metrology acceptance criterion.											
2-1-6.21		Back office assessment of part after weld	5	17APR08	23APR08	-6		Back office assessment of part after weld ZMET =38 ;											
2-1-6.22		Remove alumina shims as necessary	0	17APR08	16APR08	-2		Remove alumina shims as necessary EM/TB =00hr ; 2-1-6.22											
2-1-6.04		Place unfilled shim bags in wing areas	1	17APR08	17APR08	-2		Place unfilled shim bags in wing areas EM/TB =24hr ; 2-1-6.04											
2-1-6.23		Lower mating "B" coil into position.	1	24APR08	24APR08	-6		2-1-6.23 Lower mating "B" coil into position. EM/TB =48hr ;											
2-1-6.231		Perform alignment "B" coil tooling balls	1	25APR08	25APR08	-6		Perform alignment "B" coil tooling balls EM/TB =24hr ; ZME											
2-1-6.24		"B" coil, position coil accurately in x, y, &	1	28APR08	28APR08	-6		"B" coil, position coil accurately in x, y, & EM/TB =24hr ; ZM											
2-1-6.25		Install alumina shims; studs, supernuts, wiggle t	1	29APR08	29APR08	-6		Install alumina shims; studs, supernuts, wiggle t EM/TB =36hr ; ZM											
2-1-6.26		Torque50% of final value.	1	30APR08	30APR08	-6		2-1-6.26 Torque50% of final value. EM/TB =12hr ;											
Station 2 MC subassy A2B2C2																			
A-B MC Assembly																			
2-2-6.01		Lower Type-A modular coil onto jacks	3	24APR08	28APR08	44		Lower Type-A modular coil onto jacks EM/TB =120hr ; Z											
2-2-6.02		Mark nose shim locations & puck locations.	0	29APR08	28APR08	44		.02 Mark nose shim locations & puck locations. EM/TB =00hr ;											
2-2-6.03		Place initial set of alumina shims (4-8) on Type	1	29APR08	29APR08	44		Place initial set of alumina shims (4-8) on Type EM/TB =20hr ;											
2-2-6.05		Lower mating "B" coil into position.	1	30APR08	30APR08	44		2-2-6.05 Lower mating "B" coil into position. EM/TB =40hr ;											