

Activity ID	MILE -STONE LEVEL	Activity Description	Forecast Start	Forecast Finish	FY08												FY09												FY10												FY11												FY12											
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A								
<b>18 - Field Period Assembly</b>																																																																
<b>Job: 1810 - Field Period Assy Station 1,2,3 VIOLA</b>																																																																
<b>+ Station 2 MC subassy A1B1C1</b>																																																																
			27FEB08	18NOV08	██████████																																																											
<b>+ Station 2 MC subassy A2B2C2</b>																																																																
			24APR08	01DEC08	██████████																																																											
<b>+ Station 2 MC subassy A3B3C3</b>																																																																
			02JUL08	13APR09	██████████												██████████																																															
<b>+ Station 2 MC subassy A4B4C4</b>																																																																
			24NOV08	24JUN09	██████████																																																											
<b>+ Station 2 MC subassy A5B5C5</b>																																																																
			02DEC08	12AUG09	██████████												██████████																																															
<b>+ Station 2 MC subassy A6B6C6</b>																																																																
			14APR09	03NOV09	██████████												██████████																																															
<b>+ Station 3-Assemble Mod Coils and VVSA-FP#1</b>																																																																
			15OCT08	22MAY09	██████████																																																											
<b>+ Station 3-Assemble Mod Coils and VVSA-FP#2</b>																																																																
			17MAR09	05JAN10	██████████												██████████																																															
<b>+ Station 3-Assemble Mod Coils and VVSA-FP#3</b>																																																																
			30JUL09	24MAR10	██████████												██████████																																															
<b>Job: 1815 - Field Period Assy -Station 5-VIOLA</b>																																																																
<b>+ Station 5- Final FP Assy -FP#1 (in NCSX TC)</b>																																																																
			12MAY09	12NOV09	██████████																																																											
<b>+ Station 5- Final FP Assy -FP#2 (in NCSX TC)</b>																																																																
			06JAN10	18JUN10	██████████																																																											
<b>+ Station 5- Final FP Assy -FP#3 (in NCSX TC)</b>																																																																
			25MAR10	11AUG10	██████████																																																											
<b>75 - Test Cell and Basement Assembly Operations</b>																																																																
<b>+ Job: 7503 - Machine Assembly (station 6)-PERRY</b>																																																																
			01DEC09	14NOV11	██████████												██████████												██████████																																			
<b>85 - Integrated Systems Testing</b>																																																																
<b>+ Job: 8501 - Integrated Systems Testing-GENTILE</b>																																																																
			18OCT11	05JAN12	██████████																																																██████████											