		NCSX Sys	stem Des	sign budg	et relative to tot	al ETC							
				<u> </u>	PROJECT ESTIN								
	WBS	Baseline (ECP-31 DOE Directed re- baseline April 2005)	<u>ACWP</u> (<u>Throug</u> <u>h</u> 4/30/07)	ETC	Engineering through FDR's (1)	<u>% of ETC</u>							
12	Vacuum Vessel	\$9,531	\$9,753	\$156	\$0	0%							
13	Conventional Coils	\$4,790	\$3,226	\$3,462	\$328	9%							
14	Modular Coils	\$28,091	\$34,196	\$6,247	\$1,243	20%							
15	Structures	\$1,413	\$335	\$1,262	\$156	12%							
	Coil Services	\$1,140	\$3	\$861	\$529	61%		FY07	FY08	FY09	FY10	FY11	Total ETC
	Cryostat & Base Support Structure	\$1,361	\$431	\$784	\$280	36%	Total Project	6.12	14.483	15.068	12.581	2.602	50.854
	Field Period Assembly	\$5,430	\$3,479	\$10,104	\$740	7%	Systems Designs	1.28	1.52	1.93	0.78		5.51
	Stellarator Core Mgmt & Integr	<u>\$2,752</u>	\$2,128	\$1,620	\$0	0%							
2	Auxiliary Systems	\$783	\$348	\$241	\$104	43%		21%	10%	13%	6%	0%	11%
3	Diagnostics	\$1,143	\$954	\$717	\$333	46%							
4	Electrical Power Systems	\$3,301	\$720	\$2,425	\$926	38%							
5	I&C Systems	\$2,050	\$33	\$1,136	\$467	41%							
6	Facility Systems	\$691	\$24	\$1,379	\$407	30%							
7	Test Cell Prep & Machine Assy	\$4,413	\$963	\$7,951		0%							
81	Project Management	\$4,509	\$3,376	\$4,342		0%							
82	Project Engineering	\$4,885	\$5,248	\$5,948		0%							
84	Project Physics	\$470	\$470										
85	Start-up	\$1,189	\$0	\$765		0%							
89	Allocations	\$1,577	\$1,416	<u>\$1,454</u>		0%							
	dcma	\$75	<u>\$75</u>										
	contingency	\$12,804											
	Total	\$92,401	\$67,178	\$50,854	\$5,513	11%							