

# NCSX CRYOGENICS DESIGN DEVELOPMENT STATUS WBS-63




- Review serves as a design intent checkpoint
- These concepts will serve as the basis for the upcoming cost and schedule exercise
- Known requirements for technical design will be presented
- Approximate schedule for estimate will be discussed



PBX-M (ORNL) beamline's dewar hookup:

- 1. LN<sub>2</sub> & LHe Transfer Lines
- 2. Control Valves & Misc. Elements






PPPL care taking staff has carefully removed and stored the transfer lines, valves, etc.

Upcoming effort will remove and retain:

- 1. Twin bayonet heads
- 2. LN<sub>2</sub>-traced LHe rigid lines





The 9,000 gallon LN<sub>2</sub> tank is in service and will soon support the Hall Thruster Project at less than 200 gallons per day The NCSX heat load (updated 3/13/02) is about 6,000 gallons (one trailer) per plasma day This tank is fine!





# Helium Dewar Shed:

The PBX-M implementation of the ORNL beams featured a once-through, then vent to atmosphere LHe system. NCSX should use the same approach.


A 1000 gallon portable dewar is forked from the vendor's trailer and moved through the overhead door.





The shed is past due for corrosion control and paint.

The dewar scale (mandatory for ops) requires rehab or replacement NCSX SITE EQUIPMENT STATUS





The LHe spear, hose, and phase separator are in serviceable condition. Some new seals and start-up labor will be required.





This is an example of LN<sub>2</sub>-traced LHe cryo line and is very similar to the lines in the PBX-M area.






Unfortunate conflict: The service entrance and main "tee"for the LN<sub>2</sub>-traced LHe rigid lines rests on the soonto-be-dismantled north shield wall






#### SIMPLIFIED LIQUID CRYOGEN DISTRIBUTION






## SIMPLIFIED LN<sub>2</sub> FIELD COIL COOLING SUPPLY





# SIMPLIFIED GN<sub>2</sub> CRYOSTAT COOLING SUPPLY





- Vent effluent gases without personnel injury
- Survive worst probable indoor liquid spill without personnel injury
- Deliver about 6000  $LN_2$  gal/day to cryostat, field coil cooling, and beam pumps
- Deliver about 200 liters/day LHe to beam pumps for PBX-M-style beam ops



- Remove 6E7 kJ/pulse from field coils at ABOUT a flow rate of 15 l/s and pressure drop of 1.4 MPa to support a 15 minute machine cycle.
- Circulate warming and cooling GN<sub>2</sub> around machine at \*\*\* kg/sec (pressure drop?) to support a thermal cycle of time of \*\*\* hours (days?)



- Oxygen Level Monitors Multiple Locations
- N<sub>2</sub>/Air Exchange Emergency Blower
  - Changes Air in TC VERY Quickly
  - Needs Review, Maybe Not Necessary (NC valve?)
- Magnet Coolant Flow Monitoring
- Magnet Flow Balancing Valves/Plumbing
- Cryostat High/Low Pressure Monitor and Control Algorithms
- High Current 480 VAC circuits