

<b>Mothball NCSX Hardware</b>										
Item	Qty	Size	Storage Location	Perry MH	Viola MH (Lift Mgr)	Langella MH	TB MH	HP MH	M&S \$K	
<b>Items from TFTR Test Cell</b>										
Modular Coils	18									
3 pack on wedge	4	8.5' x 9.5'	NCTC		8		32	4		
3 pack on pallet	2	8' x 9.5'	NCTC		4		16	2		
fab pallet for 3 pack	2						16		0.2	
Vacuum vessel segments	3	11' x 15'	NCTC		12		72	3	1.2	
Port extension crates	6	4' x 10'	NCTC				8	6		
MC Bolts	2	4' x 4'	NCTCB				4	2		
Fab crate for MC bolts	2						16		0.4	
Coil winding Station	1	10' x 16'	NCTC				64	8		
Parts shelves with parts	12	3' x 7'	NCTCB				48	12		
Cabinets	24		NCTCB				48	24		
Crates	10	2' x 4'	NCTCB				20	10		
Crates	4	3' x 4'	NCTCB				8	4		
Remove Autoclave										
Safe all AC Power to autoclave						24	8			
Electrical removals						400	616	77		
Remove handrails and walkways			NCTCB				96	2		
Blower heater duct			NCTCB				48	2		
Ladder and stairways			NCTCB				16	2		
Remove tanks on platform	3		NCTCB				8	1		
Remove air lines			NCTCB				8	1		
Remove insulation			NCTCB				96	4		
Remove vent systems			NCTCB				80	2		
Remove autoclave pumps			NCTCB				16	2		
Remove pump line to pumps			NCTCB				16	2		
Remove injection platforms	3		NCTCB				96	2		
Remove N2 tanks / stands			NCTCB				16	2		
Move Autoclave to D-site Pad			D-site pad		16		80	16		load on low boy; re-survey; unload with mobile crane
Portable AC units	3		C-site crib				8	3		

<b>Mothball NCSX Hardware</b>										
Item	Qty	Size	Storage Location	Perry MH	Viola MH (Lift Mgr)	Langella MH	TB MH	HP MH	M&S \$K	
Drawing closeouts and field follow-up						200				
Small shield block	4		D-site pad				16	4		
Large shield block	4		D-site pad				16	4		
Machine mock-up			NCTC				8	1		
Welding machines	4		RESA				8	4		
Tools			C-site crib				32	16		
Measuring Equipment			S-109				16	4		
Inventory parts, material and tools as to their new location							80			
<b>Items from TFTR Basement</b>										
Shelves	1		NCTCB				4			
Cabinets	8		NCTCB				32			
Pallets	25		NCTCB				100			
Fab two 10' pallets	2	4' x 10'	NCTCB				16		0.2	
Spare coil conductor pallet	5	4' x 4'	NCTCB				20			
<b>Items from D-site yard</b>										
Cable tray stack	10	4' x 15'	D-site pad				10			
Pallet of tray covers	6	4' x 15'	D-site pad				6			
Fab pallets for tray covers	6						48		0.6	
Pallet of brackets	3	4' x 4'	D-site pad				3			
Pallet of gnd jumpers/hardware	2	4' x 4'	D-site pad				2			
<b>Items from NCTC/D-site MG</b>										

