LIFT PROCEDURE

Procedure Number: D-L-NCSX-984-00

TITLE: Modular Coil Lift Procedure

Note: LIFT DATA SHEETS NEEDED TO PERFORM THIS LIFT

PREPARED BY: _____

James H. Chrzanowski- Mod Coil ATI

BRANCH/DIVISION HEAD: Larry Dudek- Modular Coil RLM

PIC: ______ James H. Chrzanowski- Modular Coil ATI

LIFT MANAGER: _____ Michael Viola- NCSX Lift Engineer

PROCEDURE INCLUDES ALL ATTACHMENTS

1.0 **INTRODUCTION:**

- 1.1 This procedure describes the necessary equipment and methods to follow in lifting and transporting a Modular Coil Ring Assembly. [Winding form mounted in a ring assembly]
- 1.2 This procedure shall be used for transferring modular coils from station turning fixture to station turning fixture, or to reposition the coil from the vertical to horizontal position at station number 1a.
- 1.3 This procedure shall be used for handling any of the (3) types of modular Coils (A, B and C) while they are in the ring support structure.
- 1.4 This lift has been classified as a Critical lift because of the cost and impact to the NCSX schedule if damaged.
- 1.5 Table 1 identifies the weights of the three completed modular coil types.

Casting Type	Weight (lbs.)
Α	6130
В	6050
С	6100

 Table 1- Weight of Completed

 Modular Coil (does not include weight of the lifting beam)

 1.6 This lift procedure shall used in conjunction with procedures [reference]: D-NCSX-MCF-001- Modular Coil Winding Form Preparation Activities
 D-NCSX-MCF-002- Modular Coil Winding Activities
 D-NCSX-MCF-003- Modular Coil VPI Activities
 D-NCSX-MCF-004- Modular Coil Post VPI Activities

2.0 **PREREQUISITES:**

- 2.1 PIC will attest on the Lift Data Sheet that any installation, disassembly, or removal procedures required to allow the equipment to be moved have been completed.
- 2.2 PPPL Lift Manager and QC shall be notified in advance of a critical lift.
- 2.3 No Critical Lift may be commenced without the presence of a PPPL Lift Engineer or his designee.
- 2.4 The lift must be made in accordance with ENG-021 Hoisting and Rigging Program.

3.0 **PRECAUTIONS:**

- 3.1 The area where lift is being made shall be properly secured so that personnel other than the lift team are allowed access.
- 3.2 All personnel involved in this procedure shall wear hard hats.
- 3.3 All rigging shall be inspected by a qualified rigging specialist (QRS).
- 3.4 The crane operator shall be Critical Lift certified.
- 3.5 Protection for the slings and equipment from sharp edges will be provided.

4.0 PROCEDURE FIELD CHANGES

Procedure field change can be made on site if approved by the PPPL Lift Engineer by working up or using a new Lift Data Sheet.

5.0 LIFT DATA SHEET INSTRUCTIONS

The attached Lift data sheet provides the specification for the hoisting and rigging aspects of the lift and shall be initiated by the Cognizant engineer.

6.0 **PROCEDURE**:

6.1 Raising a Modular Coil Ring Assembly at Station No.1a

- 6.1.1 Use the lifting arrangement identified on the attached Lift Data Sheet to connect the modular coil ring assembly to the crane.
- 6.1.1 The PIC shall identify the coil being transferred.

Coil ID being transferred: _____

- 6.1.2 In conjunction with procedure D-NCSX-MCF-001 section 6.6 [Station 1a] slowly raise the modular coil ring assembly from the horizontal position to the vertical position. [See figure 1]
- 6.1.3 Once the modular coil ring assembly is in the vertical position [See figure 2] disconnect the modular coil ring assembly from the Casting to Ring Assembly fixture.
- 6.1.4 Transport the modular coil ring assembly to the Turning Fixture at stations 2 or 4.

- 6.1.5 Secure the modular coil ring assembly to the turning fixture frame [steps 6.6.1 thru 6.6.6 procedure D-NCSX-MCF-001].
- 6.1.6 Once the modular coil ring assembly is secured in the turning fixture, remove the lifting slings, shackles, etc. The lift is complete.
- 6.1.7 The modular coil ring assembly lift and transfer is complete.

Verified by PIC:	Date:
------------------	-------

6.2 Raising a Modular Coil Ring Assembly at Station No.1a

- 6.1.2 Use the lifting arrangement identified on the attached Lift Data Sheet to connect the modular coil/ring assembly to the crane.
- 6.1.3 The PIC shall identify the coil being transferred.

Coil ID being transferred: _____

- 6.2.2 In conjunction with procedure D-NCSX-MCF-004 section 6.10 [Station 1b] disengage, raise and transport the modular coil ring assembly from the turning fixture at station 1b to the casting assembly fixture at station 1a.
- 6.2.3 Connect the modular coil ring assembly to the Casting Ring Assembly fixture. [See figure 2]
- 6.2.4 Slowly lower the modular coil ring assembly from the vertical position to the horizontal position. [See figure 1]
- 6.2.5 Once the modular coil ring assembly is resting in the casting ring assembly fixture, remove the lifting slings, shackles, etc. The lift is complete.
- 6.2.6 The modular coil ring assembly lift and transfer is complete.

Verified by PIC:	: Date:
------------------	---------

6.3 Transporting a Modular Coil Ring Assembly from Station to Station

- 6.2.1 Use the lifting arrangement identified on the attached Lift Data Sheet to connect the modular coil ring assembly to the crane.
- 6.3.2 Depending upon the stations that are involved with the coil lift and transfer, there are different supporting procedures. See step 1.5 for procedure numbers.
- 6.3.3 The PIC shall identify the stations and supporting procedures involved with the transfer:

From Station Number: ______ to Station Number: _____

Supporting procedure used during transfer: D-NCSX-MCF-____

Coil ID being transferred: _____

- 6.3.4 Lift and transport the Modular Coil Ring assembly to next the Turning Fixture.
- 6.3.5 Secure the Modular Coil Ring assembly to the turning fixture frame using the steps in the appropriate procedure as identified in 6.1.7.
- 6.3.6 Once the Modular Coil Ring assembly is secured in the turning fixture, remove the lifting slings, shackles, etc. The lift is complete.
- 6.3.7 The Modular coil ring assembly lift and transfer is complete. Attached copy of completed/signed Lift Data Sheet to back of procedure.




Figure 1- MC Assembly in Horizontal Position




Figure 2- MC Assembly in Vertical Position

LIFT TITLE:	Effective Date:	Initiated:	Prepared by:
Lifting the Modular Coil Winding Form &		COC ENC / DUVO	0.00
Support Ring Assembly		COG. ENG. / PHYS.	QRS
LIFT PROCEDURE NO. <u>D -L-NCSX-</u>	Repetitive Lift	An	proved:
984	Expiration Date:	Approved:	
	-	LIFT N	IANAGER
AREA: <u>NCSX Coil Manufacturing Facility</u>			
DISASSEMBLY PROCESS COMPLETE	D PIC:		_
PROCEDURE PREREQUISITES COMP	LETED QC:		-
20 Ton ring		Coil Facility Hook [2	25 T]
	Ö		
		Load Cell [op	tional
(2) 6 ft. slings vertical capacity	<u> </u>	<	
8,400 lbs each [yellow]		(2) Shackles -	- 8.5 tons
Lift Fixture		(2) Shackl	es ~ 6.5 tons
SWL=12,000 lbs		(1) 5440	
		/	
			- 10,000 lbs each
(Alexandress)		Torque = 230 ft	. lbs
		1 mars	
Coil No.			
(waters) (in second sec			
DESCRIPTION: WEIGHT: 7200 Lbs. (Typ	e A,B,C w/ring assem	bly)	
DETERMINED BY: Calculation			
Sketch of rigging shall include: C Sketch of equipment shall include			
Sketch of equipment shan include	. Dimensions, Bons F	enioved, Anowable III	L
CRANE OPERATOR	DICCIN	G TEAM (print)	
(print)	NIOUIN		
APPROVED:			
QRS		PIC	LIFT ENGINEER
(Rigged per ske complete)	etch) (Equipm	ent ready to lift) (Q	Qualification/inspection
PERFORM LIFT P	FRFORM I IFT	PEBEUDI	I I IFT
			1 1/11 1 • • •
Equipment is secure and rigging may be rem	oved: PIC:	Date Pe	rformed:

LIFT DATA SHEET AND ALL DATA TO BE RETURNED TO PPPL OPERATIONS CENTER.